

ROUTING SLIP (AR 340-18)		NEVER USE FOR APPROVALS DISAPPROVALS, CONCURRENCES OR SIMILAR ACTIONS		
<b>1ST DISTRIBUTION</b>		<b>INITIALS</b>	<b>DATE</b>	
CELMN-RM-7E (DUP ORIG. 2 CYS)				
CELMN-RM-FT (DUP ORIG. 2 CYS)				
CELMN-CD-C , ATTN: SUE VISO (3 CYS)				
CELMN-CD-NO (6 CYS. W/DWG. W/PRICE NEG MEMO)				
CELMN-CD-1A (4 CYS. W/DWG. W/PRICE NEG MEMO)				
<b>2ND DISTRIBUTION</b>				
<input checked="" type="checkbox"/>	CELMN-ED-T			
	CELMN-ED-L			
	CELMN-ED-GS			
	CELMN OD			
	CELMN-CD-OS			
	LAO, JOHN CECCONI, IF MOD IS NOT SIGNED BY CONTRACTING OFFICER-LAO			
	CELMN-PP			
	PRES MRC, CELMV-ED (W/DWG) (96 X 3112)			
	PRES MRC, CEMRC-CO-C (W/DWG) (96 X 3112)			
	DIV ENGR, CELMV-ED (W/DWG) (ALL OTHER APPROPRIATIONS)			
	DIV ENGR, CELMV-CO-C (W/DWG) (ALL OTHER APPROPRIATIONS)			
	CELMN-CT-SB ATTN: KENNY ENCLADE FUND MODS 1989 & PRIOR			
	CELMN-CD-C (3 CYS, W/DWG, W/PRICE NEG MEMO)			
	DIV ENGR, CELMV-CT ( W/PRICE NEG MEMO & GOVT EST IF OVER \$25,000.00)			
	CELMN-PP-P (W/PRICE NEG MEMO)			
	CONTRACT ADMIN., NEW ORLEANS AREA OFC ATTN: CINDY WHITTEN			
<b>CHECK ACTION DESIRED</b>				
<input checked="" type="checkbox"/>	<b>INFOR- MATION</b>	<b>SIGNA- TURE</b>	<b>NOTE AND RETURN</b>	
	<b>CIR- CULATE</b>	<b>NECES- SARY ACTION</b>	<b>SEE ME</b>	
FROM CELMN-CT-R JOANN DAMARE'			TELEPHONE X2880	DATE
ORGANIZATION CELMN-CT-R				

ADD06855

<b>AMENDMENT OF SOLICITATION/MODIFICATION OF CONTRACT</b>			1. CONTRACT ID CODE 051	PAGE OF PAGES 1 2
2. AMENDMENT/MODIFICATION NO. P00015	3. EFFECTIVE DATE 05/30/95	4. REQUISITION/PURCHASE REQ. NO.	5. PROJECT NO. (If applicable) TE-006	
6. ISSUED BY CODE modamc	7. ADMINISTERED BY (If other than Item 6) CODE modcw			
CELMN-CT-R MS. COUBARD PHONE: (504) 862-2130  Cynthia Whitten		CELMN-CT-R MS. WHITTEN PHONE: (504) 862-1899  SC5 (504) 862-1899		
8. NAME AND ADDRESS OF CONTRACTOR (No., street, county, State and ZIP Code) Vendor ID: 00008588			(X)	9A. AMENDMENT OF SOLICITATION NO.
PITTMAN CONSTRUCTION CO INC  110 VETERANS BLVD., SUITE 325 METAIRIE LA 70005				9B. DATED (SEE ITEM 11)
			X	10A. MODIFICATION OF CONTRACT/ORDER NO. DACW29-93-C-0081
				10B. DATED (SEE ITEM 13) 06/28/93
CODE OPPP1	FACILITY CODE			

11. THIS ITEM ONLY APPLIES TO AMENDMENTS OF SOLICITATIONS

The above numbered solicitation is amended as set forth in Item 14. The hour and date specified for receipt of Offers  is extended,  is not extended. Offers must acknowledge receipt of this amendment prior to the hour and date specified in the solicitation or as amended, by one of the following methods: (a) By completing Items 8 and 15, and returning \_\_\_\_\_ copies of the amendment; (b) By acknowledging receipt of this amendment on each copy of the offer submitted; or (c) By separate letter or telegram which includes a reference to the solicitation and amendment numbers. FAILURE OF YOUR ACKNOWLEDGMENT TO BE RECEIVED AT THE PLACE DESIGNATED FOR THE RECEIPT OF OFFERS PRIOR TO THE HOUR AND DATE SPECIFIED MAY RESULT IN REJECTION OF YOUR OFFER. If by virtue of this amendment you desire to change an offer already submitted, such change may be made by telegram or letter, provided each telegram or letter makes reference to the solicitation and this amendment, and is received prior to the opening hour and date specified.

12. ACCOUNTING AND APPROPRIATION DATA (If required) Mod Obligated Amount US \$0.00  
No additional funds are required.

13. THIS ITEM APPLIES ONLY TO MODIFICATIONS OF CONTRACTS/ORDERS, IT MODIFIES THE CONTRACT/ORDER NO. AS DESCRIBED IN ITEM 14.

(X)	A. THIS CHANGE ORDER IS ISSUED PURSUANT TO: (Specify authority) THE CHANGES SET FORTH IN ITEM 14 ARE MADE IN THE CONTRACT ORDER NO. IN ITEM 10A.
X	CC I.96 Default
	B. THE ABOVE NUMBERED CONTRACT/ORDER IS MODIFIED TO REFLECT THE ADMINISTRATIVE CHANGES (such as changes in paying office, appropriation date, etc.) SET FORTH IN ITEM 14, PURSUANT TO THE AUTHORITY OF FAR 43.103 (b).
	C. THIS SUPPLEMENTAL AGREEMENT IS ENTERED INTO PURSUANT TO AUTHORITY OF:
	D. OTHER (Specify type of modification and authority)

E. IMPORTANT: Contractor  is not,  is required to sign this document and return \_\_\_\_\_ copies to the issuing office.

14. DESCRIPTION OF AMENDMENT/MODIFICATION (Organized by UCF section headings, including solicitation/contract subject matter where feasible.)  
 In view of delays in completion of work for the above numbered contract for Lake Pontchartrain, Louisiana, and Vicinity, Hurricane Protection Project, High Level Plan, 17th Street Outfall Canal, Flood Protection Improvement Project, Capping of Floodwalls, East Side Improvements, Orleans Parish, LA, due to causes beyond the control and without the fault or negligence of the contractor, namely, unusually severe weather during the period 1 November 1994 through 28 February 1995, this contract is modified as follow:

Except as provided herein, all terms and conditions of the document referenced in Item 9A or 10A, as heretofore changed, remains unchanged and in full force and effect.

15A. NAME AND TITLE OF SIGNER (Type or print) 15B. CONTRACTOR/OFFEROR	15C. DATE SIGNED	16A. NAME AND TITLE OF CONTRACTING OFFICER (Type or print) Chester Ashley, ACO 007	16B. UNITED STATES OF AMERICA BY <i>Chester Ashley</i> (Signature of Contracting Officer)	16C. DATE SIGNED 6/15/95
(Signature of person authorized to sign)				

SF 30 CONTINUATION SHEET

14. Description of Amendment/Modification (Cont.)

CHANGES TO THE BIDDING SCHEDULE: There are no changes to the bidding schedule.

CHANGES TO THE CONTRACT SPECIFICATIONS: There are no changes to the specifications.

CHANGES TO THE CONTRACT DRAWINGS: There are no changes to the contract drawings.

CHANGES TO THE CONTRACT PRICE: The contract price remains unchanged.

CHANGES TO THE CONTRACT TIME: The contract time is extended by sixty-eight (68) calendar days due to unusually severe weather.

This adjustment constitutes compensation in full on behalf of the contractor, its subcontractors and suppliers for all costs and markups directly or indirectly attributable to the change, for all delays, impacts, and extended overhead related thereto, and for performance of the work within the time period of this modification related to unusually severe weather.