



A0007130

AMENDMENT OF SOLICITATION/MODIFICATION OF CONTRACT		1. CONTRACT ID CODE	PAGE 1 OF PAGES 2
2. AMENDMENT/ MODIFICATION NO. A00004	3. EFFECTIVE DATE 11/09/95	4. REQUISITION/ PURCHASE REQ. NO.	5. PROJECT NO. (If applicable) TE-005
6. ISSUED BY U. S. Army Engineer District, New Orleans Corps of Engineers P.O. Box 60267 New Orleans, LA 70160-0267 CODE		7. ADMINISTERED BY (If other than Item 6) CODE	
8. NAME AND ADDRESS OF CONTRACTOR (No., street, county, State and ZIP Code) B & K Construction Company, Incorporated 1905 Highway 59 Mandeville, LA 70448		(X)	9A. AMENDMENT OF SOLICITATION NO.
CODE			9B. DATED (See Item 11)
FACILITY CODE		X	10A. MODIFICATION OF CONTRACT/ ORDER NO. DACW29-94-C-0079
			10B. DATED (See Item 13) 07/11/94
11. THIS ITEM ONLY APPLIES TO AMENDMENTS OF SOLICITATIONS			
<input type="checkbox"/> The above numbered solicitation is amended as set forth in Item 14. The hour and date specified for receipt of Offers <input type="checkbox"/> is extended, <input type="checkbox"/> is not extended. Offers must acknowledge receipt of this amendment prior to the hour and date specified in the solicitation or as amended, by one of the following methods: (a) By completing Items 8 and 15, and returning _____ copies of the amendment; (b) By acknowledging receipt of this amendment on each copy of the offer submitted; or (c) By separate letter or telegram which includes a reference to the solicitation and amendment numbers. FAILURE OF YOUR ACKNOWLEDGMENT TO BE RECEIVED AT THE PLACE DESIGNATED FOR THE RECEIPT OF OFFERS PRIOR TO THE HOUR AND DATE SPECIFIED MAY RESULT IN REJECTION OF YOUR OFFER. If by virtue of this amendment you desire to change an offer already submitted, such change may be made by telegram or letter, provided each telegram or letter makes reference to the solicitation and this amendment, and is received prior to the opening hour and date specified.			
12. ACCOUNTING AND APPROPRIATION DATA (If required) No additional funds are required.			
13. THIS ITEM APPLIES ONLY TO MODIFICATIONS OF CONTRACTS/ ORDERS, IT MODIFIES THE CONTRACT/ ORDER NO. AS DESCRIBED IN ITEM 14.			
(X) X	A. THIS CHANGE ORDER IS ISSUED PURSUANT TO: (Specify authority) THE CHANGES SET FORTH IN ITEM 14 ARE MADE IN THE CONTRACT ORDER NO. IN ITEM 10A. CC I.93 Default		
	B. THE ABOVE NUMBERED CONTRACT/ ORDER IS MODIFIED TO REFLECT THE ADMINISTRATIVE CHANGES (such as changes in paying office, appropriation date, etc.) SET FORTH IN ITEM 14, PURSUANT TO THE AUTHORITY OF FAR 43.103 (b).		
	C. THIS SUPPLEMENTAL AGREEMENT IS ENTERED INTO PURSUANT TO AUTHORITY OF:		
	D. OTHER (specify type of modification and authority)		
E. IMPORTANT: Contractor <input type="checkbox"/> is not, <input checked="" type="checkbox"/> is required to sign this document and return <u>original</u> copies to the issuing office.			
14. DESCRIPTION OF AMENDMENT/ MODIFICATION (Organized by UCF section headings, including solicitation/ contract subject matter where feasible.) In view of delays in the completion of work for the above numbered contract for Lake Pontchartrain, Louisiana and Vicinity, High Level Plan, London Avenue Outfall Canal, Parallel Protection, Mirabeau Avenue to Leon C. Simon Blvd. Floodwall, Orleans Parish, Louisiana, due to causes beyond the control and without the fault or negligence of the contractor, namely, unusually severe weather during the period 1 August 1995 through 31 October 1995, this contract is modified as follows: Except as provided herein, all terms and conditions of the document referenced in Item 9A or 10A, as heretofore changed, remains unchanged and in full force and effect.			
15A. NAME AND TITLE OF SIGNER (Type or print) H. B. Kenyon, President		16A. NAME AND TITLE OF CONTRACTING OFFICER (Type or print) CHESTER ASHLEY, ADMINISTRATIVE CONTRACTING OFFICER	
15B. CONTRACTOR/OFFEROR  (Signature of person authorized to sign)	15C. DATE SIGNED 11/16/95	16B. UNITED STATES OF AMERICA BY  (Signature of Contracting Officer)	16C. DATE SIGNED 11/20/95

9116196
my ..

—

—

;

,

,

1000000

Standard Form 30
Block 14, Description of Modification (continued)
Contract No. DACW29-94-C-0079
TE 005

Changes to the Bidding Schedule:

There are no changes to the bidding schedule.

Changes to the Specifications:

There are no changes to the specifications.

Changes to the Contract Drawings:

There are no changes to the contract drawings.

Changes to the Contract Price:

The contract price remains unchanged.

Changes to the Contract Time:

The contract time is extended eleven (11) calendar days due to unusually severe weather.

It is further understood and agreed that this adjustment constitutes compensation in full on behalf of the contractor, its subcontractors and suppliers for all costs and markups directly or indirectly attributable to the change, for all delays, impacts and extended overhead, and for performance of the work within the time period of this modification related to unusually severe weather.

PRICE NEGOTIATION MEMORANDUM

Lake Pontchartrain, Louisiana and Vicinity,
High Level Plan,
London Avenue Outfall Canal, Parallel Protection,
Mirabeau Avenue to Leon C. Simon Boulevard Floodwall,
Orleans Parish, Louisiana,
DACW29-94-C-0079, TE005,
B & K Construction Company, Incorporated

1. CONTRACT DESCRIPTION: Work under this contract consists of clearing, selective demolition, cutting existing steel sheet piling, pulling, cleaning and delivering existing steel sheet piling, driving new steel sheet piling, constructing reinforced concrete I-type floodwalls on existing and new steel piling, concrete slope pavement, driving steel sheet piling under South Central Bell telephone cables, relocating New Orleans Sewerage and Water Board 10-foot feeder cables, modifying existing utilities, degrading existing levees, placing embankment, fertilizing, seeding and mulching. The contract was awarded to B & K Construction Company, Incorporated, on 11 July 1994, in the amount of \$4,554,500.00.

2. DESCRIPTION OF MODIFICATION:

a) Summary and necessity for change: During the period 1 August 1995 through 31 October 1995, the contractor experienced excusable delays due to unusually severe weather that caused delays to his operations and progress.


b) Authority for change: This change is authorized by Contract Clause I.93 - Default (Fixed-Price Construction).

3. TIME JUSTIFICATION: Due to unusually severe weather (based on a ten year average of the U.S. Weather Service Records), during the period 1 August 1995 through 31 October 1995, the date fixed for completion of work is extended eleven (11) calendar days. This extension provides full consideration for equivalent fair weather days.

4. APPROPRIATION DATA: No additional funds are required.

SUBMITTED FOR APPROVAL

Date: 9 November 1995


Donna M. Urban
Civil Engineering Technician

November 27, 1995

Contracting Division
New Orleans Area Office

URBAN
CELMN-CD-NO-E

MORTON
CELMN-CD-NO-E

SUBJECT: Contract No. DACW29-94-C-0079, Lake Pontchartrain and Vicinity, High Level Plan, London Avenue Outfall Canal Parallel Protection, Mirabeau Avenue to Leon C. Simon Boulevard Floodwall, Orleans Parish, Louisiana

HABBAZ
CELMN-CD-NO
BERNARD
CELMN-CD-NO

B & K Construction Company, Incorporated
1905 Highway 59
Mandeville, Louisiana 70448

ASHLEY
CELMN-CD-NO

Gentlemen:

Enclosed for your file is the duplicate original of Modification A00004, TE-005 for Contract No. DACW29-94-C-0079.

Sincerely,

Chester Ashley
Administrative Contracting
Officer

Enclosure



CONSTRUCTION COMPANY, INC.

November 16, 1995

Ms. Donna Urban
Department of the Army
New Orleans District,
Corps of Engineers
P.O. Box 60267
New Orleans, LA 70160-0267

RE: CONTRACT NO. DACW29-94-C-0079
LONDON AVENUE OUTFALL CANAL
MIRABEAU AVE. TO ROBERT E. LEE
B & K JOB NO. 9402

Gentlemen:

Enclosed as requested is executed Modification No. A00004, TE-005
to the above referenced project.

Upon final execution please return one copy for our file and record.

Sincerely,
B & K CONSTRUCTION CO., INC.

A handwritten signature in cursive script that reads "H. B. Kenyon /kL".

H. B. Kenyon,
President

/kl
Enclosure



REPLY TO
ATTENTION OF:

DEPARTMENT OF THE ARMY

NEW ORLEANS DISTRICT, CORPS OF ENGINEERS
P.O. BOX 80267
NEW ORLEANS, LOUISIANA 70160-0267

B & K

NOV 15 1995

CONSTRUCTION CO., INC.

November 9, 1995

New Orleans Area Office

SUBJECT: Contract DACW29-94-C-0079, Lake Pontchartrain, Louisiana and Vicinity, High Level Plan, London Avenue Outfall Canal, Parallel Protection, Mirabeau Avenue to Leon C. Simon Boulevard Floodwall, Orleans Parish, Louisiana
Modification A00004, TE-005

B & K Construction Company, Incorporated
1905 Highway 59
Mandeville, Louisiana 70448

Gentlemen:

Enclosed is proposed Modification No. A00004, TE-005 to the subject contract.

If you agree with this modification as written, please sign and date the modification and return to this office, Attn: Ms. Donna Urban, by November 24, 1995. When executed by the Contracting Officer, the duplicate original of the modification will be sent to you for your file.

Sincerely,

Chester Ashley
Administrative Contracting Officer

Enclosure

DEPARTMENT OF THE ARMY

NEW ORLEANS DISTRICT, CORPS OF ENGINEERS
P.O. BOX 60267
NEW ORLEANS, LOUISIANA 70160-0267

REPLY TO
ATTENTION OF:

November 9, 1995

New Orleans Area Office

SUBJECT: Contract DACW29-94-C-0079, Lake Pontchartrain, Louisiana and Vicinity,
High Level Plan, London Avenue Outfall Canal, Parallel Protection, Mirabeau Avenue
to Leon C. Simon Boulevard Floodwall, Orleans Parish, Louisiana
Modification A00004, TE-005

B & K Construction Company, Incorporated
1905 Highway 59
Mandeville, Louisiana 70448

Gentlemen:

Enclosed is proposed Modification No. A00004, TE-005 to the subject contract.

If you agree with this modification as written, please sign and date the modification
and return to this office, Attn: Ms. Donna Urban, by November 24, 1995. When
executed by the Contracting Officer, the duplicate original of the modification will be
sent to you for your file.

Sincerely,

Chester Ashley
Administrative Contracting Officer

Enclosure

du 11/9/95
URBAN
CELMN-CD-NO-E

JSM 11/9/95
MORTON
CELMN-CD-NO-E

[Signature]
DUHON
CELMN-CD-NO-Q

[Signature]
HABBAZ
CELMN-CD-NO

[Signature]
BERNARD
CELMN-CD-NO

[Signature]
ASHLEY
CELMN-CD-NO

mailed 11/14/95

DACW29-94-C-0079, London Ave. Canal, Mirabeau Ave to Leon C. Simon
Contract Completion Calculation

	Time Extension	Revised Completion Date
NTP Acknowledgement Date	16-Aug-94	
Length of Contract	540	
Original Completion Date	07-Feb-96	07-Feb-96
P00002, CIN01, sgn'd 11/21/94	41	19-Mar-96
P00003, TE-001, (Aug - Oct 94), sgn'd 12/5/94	3	22-Mar-96
P00008/CIN04, sgn'd 2/24/95	10	01-Apr-96
P00007/TE-002, (Nov 94 - Jan 95), sgn'd 3/18/95	2	03-Apr-96
P00009/CIN03, sgn'd 6/1/95	1	04-Apr-96
P00010/TE-003, (Feb 95 - Apr 95), sgn'd 6/1/95	30	04-May-96
P00012/TE-004, (May 95 - Jul 95), sgn'd 8/31/95	5	09-May-96
A0001/CIN 05, sgn'd 10/25/95	2	11-May-96
A00004/TE-005, (Aug 95 - Oct 95)	11	22-May-96

MS. ^{DU}URBAN/1a/1249

September 7, 1995

^{out}
MORTON
CELMN-CD-NO-E

New Orleans Area Office

SUBJECT: Contract No. DACW29-94-C-0079, Lake Pontchartrain, Louisiana and Vicinity, High Level Plan, London Avenue Outfall Canal, Parallel Protection, Mirabeau Avenue to Leon C. Simon Boulevard Floodwall, Orleans Parish, Louisiana

DUBOIN
CELMN-CD-NO-Q

HABBAZ
CELMN-CD-NO

B & K Construction Company, Incorporated
1905 Highway 59
Mandeville, Louisiana 70448

BERNARD
CELMN-CD-NO

Gentlemen:

ASHLEY
CELMN-CD-NO

An analysis of rainfall data for your contract from August 1, 1995 through August 31, 1995, has been made. Compared with the Monthly Anticipated Adverse Weather Calendar Days in SPECIAL CLAUSE H-20, it is apparent that consideration must be given to the addition of 3 calendar days due to unusually severe weather.

These additional 3 days will be incorporated into your contract by formal modification at a later date.

If you disagree with this determination, please contact this office within 10 calendar days.

Sincerely,

Chester Ashley
Administrative Contracting
Officer

Enclosure

CF:
CELMN-CD-NO-Q (Wagner)
CELMN-CD-NO-E (Urban)
CELMN-CT
CELMN-CD-CS (Berry)

Forwarded herewith are weather and flood delays for the month of AUGUST, 1995 as recorded in the Quality Assurance Reports (QAR).

DAY OF MONTH	QAR NUMBER	RAIN INCHES	PERCENT DAY LOST (Weather)	STREAM GAGE READINGS		PERCENT DAY LOST (Flood)	TEMPERATURE RANGE	REMARKS (Weather other than rain: ie, fog, cold, etc.)
				FIS	L/S			
1	168	0.30"	100%	3.60'	—	-0-	74° - 90°	Cloudy w/Rain
2	169	-0-	100%	3.20'	—	-0-	74° - 93°	Ptly Clady & Hot
3	170	0.20"	100%	2.60'	—	-0-	73° - 91°	" " " "
4	171	0.20"	100%	2.20'	—	-0-	74° - 88°	Cloudy w/Rain
5	172		NSWD					
6	"		NSWD					
7	"	-0-	-0-	2.50'	—	-0-	76° - 93°	Ptly Clady & Hot
8	173	-0-	-0-	2.20'	—	-0-	75° - 92°	" " " "
9	174	0.15"	-0-	2.00'	—	-0-	76° - 95°	" " " " w/Rain
10	175	-0-	-0-	2.40'	—	-0-	76° - 95°	" " " "
11	176	0.75"	100%	2.30'	—	-0-	74° - 90°	Cloudy w/Rain
12	177		NSWD					
13	"		NSWD					
14	"	-0-	-0-	2.20'	—	-0-	76° - 95°	Ptly Clady & Hot
15	178	-0-	-0-	2.20'	—	-0-	77° - 97°	" " " "
16	179	-0-	-0-	2.20'	—	-0-	77° - 98°	" " " "
17	180	-0-	-0-	2.40'	—	-0-	78° - 98°	" " " "
18	181	-0-	-0-	2.30'	—	-0-	78° - 98°	" " " "
19	182		NSWD					
20	"	0.80"	NSWD					
21	"	0.20"	50%	2.30'	—	-0-	76° - 96°	Cloudy & Hot w/Rain
22	183	0.60"	100%	2.50'	—	-0-	75° - 92°	" " " "
23	184	0.25"	50%	2.30'	—	-0-	75° - 94°	Ptly Clady & Hot
24	185	-0-	-0-	2.40'	—	-0-	75° - 95°	" " " "
25	186	-0-	-0-	2.50'	—	-0-	76° - 97°	" " " "
26	187		NSWD					
27	"		NSWD					
28	"	-0-	-0-	2.20'	—	-0-	77° - 97°	Ptly Clady & Hot
29	188	-0-	-0-	2.20'	—	-0-	78° - 97°	" " " "
30	189	-0-	-0-	2.20'	—	-0-	76° - 98°	" " " "
31	190	-0-	-0-	2.20'	—	-0-	73° - 96°	" " " "

The contractor is working a (4) (5) (6) (7) day work week. (Circle One)

Zane D. Lusk 9-1-95
Government Inspector Date

R. J. Lane 9-1-95
Contractor's Representative Date

FOR OFFICE ENGINEERING USE ONLY

Actual Adverse Weather Delays 8
Anticipated Adverse Weather Days by clause 6
Allowable Lost Work Days 2

Conversion of Work Days to Calendar Days
work days x 7/4 = _____
2 work days x 7/5 = 2.8, max 3
work days x 7/6 = _____
work days x 7/7 = _____

High River Stages
_____ days @ 25% = _____
_____ days @ 50% = _____
_____ days @ 75% = _____
_____ days @ 100% = _____

Original Completion Date: 7 Feb 96

High River Stages Total _____

October 16, 1995

MORTON
CELMN-CD-NO-E

New Orleans Area Office

DUHON
CELMN-CD-NO-Q

SUBJECT: Contract No. DACW29-94-C-0079, Lake Pontchartrain and Vicinity, High Level Plan, London Avenue Outfall Canal, Parallel Protection, Mirabeau Avenue to Leon C. Simon Boulevard Floodwall, Orleans Parish, Louisiana

HABBAZ
CELMN-CD-NO

BERNARD
CELMN-CD-NO

B & K Construction Company, Incorporated
1905 Highway 59
Mandeville, Louisiana 70448

ASHLEY
CELMN-CD-NO

Gentlemen:

An analysis of rainfall data for your contract from September 1, 1995 through September 30, 1995, has been made. Compared with the monthly Anticipated Adverse Weather Calendar Days in SPECIAL CLAUSE H-20 of the contract, it is apparent that the lost time due to weather did not exceed the anticipated delays. Therefore, you are not entitled to any days due to unusually severe weather.

Reference our letter dated September 7, 1995, granting a time extension of 3 calendar days for the month of August. Because of the effects of Hurricane Erin from August 2, 1995 through August 8, 1995, you are entitled to a time extension of 7 calendar days in lieu of 3 calendar days as originally calculated.

An additional 4 days will be incorporated into your contract by formal modification at a later date.

If you disagree with this determination, please contact this office within 10 calendar days.

Sincerely,

Chester Ashley
Administrative Contracting
Officer

Enclosures

CF:

N-CD-NO-Q (Wagner)
CELMN-CD-NO-E (Urban)
CELMN-CT
CELMN-CD-CS (Berry)

Forwarded herewith are weather and flood delays for the month of SEPTEMBER 1995 as recorded in the Quality Assurance Reports (QAR).

DAY OF MONTH	QAR NUMBER	RAIN INCHES	PERCENT DAY LOST (Weather)	STREAM GAGE READINGS F/S L/S		PERCENT DAY LOST (Flood)	TEMPERATURE RANGE	REMARKS (Weather other than rain: ie, fog, cold, etc.)
1	191	-0-	-0-	2.60'	—	-0-	74° - 98°	Partly Cloudy & Hot
2	192		NSWD					
3	"		NSWD					
4	"	-0-	-0-	2.50'	—	-0-	72° - 94°	Partly Cloudy & Hot
5	"	-0-	-0-	2.50'	—	-0-	72° - 94°	" " "
6	"	-0-	-0-	2.60'	—	-0-	70° - 93°	" " "
7	"	-0-	-0-	2.60'	—	-0-	69° - 92°	" " "
8	"	-0-	-0-	2.70'	—	-0-	69° - 93°	" " "
9	"	-0-	NSWD					
10	"	-0-	NSWD					
11	193	-0-	-0-	2.30'	—	-0-	68° - 92°	Partly Cloudy & Hot
12	194	-0-	-0-	2.40'	—	-0-	69° - 89°	" " "
13	195	0.75"	50%	2.50'	—	-0-	72° - 89°	Cloudy w/ Rain
14	196	-0-	-0-	2.70'	—	-0-	72° - 90°	Partly Cloudy & Hot
15	197	0.25"	-0-	2.70'	—	-0-	71° - 90°	Cloudy w/ Rain
16	198		NSWD					
17	"		NSWD					
18	"	-0-	-0-	2.10'	—	-0-	70° - 89°	Clear & Hot
19	199	-0-	-0-	2.50'	—	-0-	70° - 94°	Partly Cloudy & Hot
20	200	-0-	-0-	2.30'	—	-0-	72° - 93°	" " " "
21	201	-0-	-0-	2.30'	—	-0-	72° - 92°	" " " "
22	202	0.70"	50%	2.30'	—	-0-	60° - 76°	Cloudy w/ Rain
23	203		NSWD					
24	"		NSWD					
25	"	-0-	-0-	2.80'	—	-0-	62° - 85°	Partly Cloudy & Warm
26	204	-0-	-0-	2.80'	—	-0-	64° - 87°	" " " "
27	205	-0-	-0-	2.80'	—	-0-	65° - 88°	Clear & Warm
28	206	-0-	-0-	2.80'	—	-0-	64° - 87°	" " " "
29	207	-0-	-0-	2.80'	—	-0-	64° - 88°	Partly Cloudy & Warm
30	208		NSWD					

The contractor is working a (4) (5) (6) (7) day work week. (Circle One)

Zachary Burnett 10-02-95
Government Inspector Date

[Signature] 10-06-95
Contractor's Representative Date

FOR OFFICE ENGINEERING USE ONLY

Actual Adverse Weather Delays 2
Anticipated Adverse Weather Days by clause 5
Allowable Lost Work Days Ø

Conversion of Work Days to Calendar Days
 _____ work days x 7/4 = _____
 _____ work days x 7/5 = _____
 _____ work days x 7/6 = _____
 _____ work days x 7/7 = _____

High River Stages
 _____ days @ 25% = _____
 _____ days @ 50% = _____
 _____ days @ 75% = _____
 _____ days @ 100% = _____

Original Completion Date: 7 Feb 96

High River Stages Total _____

(Revised 1/95)

*NOTE: Four (4) calendar days granted this month due to oversight last month (Hurricane Erin).

Forwarded herewith are weather and flood delays for the month of October, 1995 as recorded in the Quality Assurance Reports (QAR).

DAY OF MONTH	QAR NUMBER	RAIN INCHES	PERCENT DAY LOST (Weather)	STREAM GAGE READINGS		PERCENT DAY LOST (Flood)	TEMPERATURE RANGE	REMARKS (Weather other than rain: ie, fog, cold, etc.)
				F/S	L/S			
1	208 *	-	NSWD	-	-	-	-	-
2	209 *	-	100%	3.60'	-	100%	66°-88°	Ptly Cldy
3	210 *	1.00"	100%	3.60'	-	100%	62°-86°	Cldy and Rain
4	211 *	1.50"	100%	4.00'	-	100%	66°-82°	Hurricane Opal
5	212	-	100%	3.60'	-	-	60°-86°	Ptly Cldy
6	213	-	-	3.30'	-	-	60°-84°	Clear
7	214	-	NSWD	-	-	-	-	-
8	214	-	NSWD	-	-	-	-	-
9	214	-	-	2.40'	-	-	56°-80°	Clear
10	214	-	-	2.30'	-	-	57°-82°	Clear
11	215	-	-	2.40'	-	-	65°-85°	Ptly Cldy
12	216	-	-	2.50'	-	-	66°-84°	Ptly Cldy
13	217	0.35"	50%	2.80'	-	-	66°-83°	Cldy and Rain
14	218	-	NSWD	-	-	-	-	-
15	218	-	NSWD	-	-	-	-	-
16	218	-	-	2.30'	-	-	58°-82°	Ptly Cldy
17	218	-	-	2.10'	-	-	60°-83°	Ptly Cldy
18	218	-	-	2.40'	-	-	62°-84°	Ptly Cldy
19	219	-	-	2.60'	-	-	65°-85°	Ptly Cldy
20	220	-	-	2.80'	-	-	58°-75°	Ptly Cldy w/Wind
21	221	-	NSWD	-	-	-	-	-
22	221	-	NSWD	-	-	-	-	-
23	221	-	-	2.20'	-	-	66°-85°	Ptly Cldy
24	222	-	-	2.20'	-	-	62°-83°	Ptly Cldy
25	223	-	-	2.40'	-	-	62°-85°	Ptly Cldy
26	224	-	-	2.60'	-	-	62°-85°	Ptly Cldy
27	225	-	-	2.60'	-	-	64°-83°	Ptly Cldy
28	226	-	NSWD	-	-	-	-	-
29	226	-	NSWD	-	-	-	-	-
30	226	0.25"	50%	2.40'	-	-	60°-73°	Cldy and Rain
31	227	Trace	-	3.00'	-	-	62°-78°	Ptly Cldy

The contractor is working a (4) (5) (6) (7) day work week. (Circle One)

*EMERGENCY WORK DUE TO HURRICANE OPAL

Bernard R. Bugna 3/11/95
Government Inspector Date

[Signature] 11/8/95
Contractor's Representative Date

FOR OFFICE ENGINEERING USE ONLY

Actual Adverse Weather Delays 3
 Anticipated Adverse Weather Days by clause 4
 Allowable Lost Work Days 0
 Day/Day → 2-4 Oct (Hurricane Opal) 3 days
 (4/31)(7/28) = 112/31 = 3.6, use 4
 Original Completion Date: 7 Feb 96

Conversion of Work Days to Calendar Days
3 work days x 7/4 = _____
3 work days x 7/5 = 4.2, use 4
 work days x 7/6 = _____
 work days x 7/7 = _____

High River Stages
 _____ days @ 25% = _____
 _____ days @ 50% = _____
 _____ days @ 75% = _____
 _____ days @ 100% = _____

High River Stages Total _____

CELMN-CD-NO

27 Nov 95

MEMORANDUM THRU C/Const Div, ATTN: Contr Admin Br

FOR C/Contr Div

SUBJECT: Contract No. DACW29-94-C-0079, Lake Pontchartrain and Vicinity, High Level Plan, London Avenue Outfall Canal, Parallel Protection, Mirabeau Avenue to Leon C. Simon Boulevard Floodwall, Orleans Parish, Louisiana

Modification A00004, TE-005 to the subject contract is forwarded for the contract file.

Enclosure



CHESTER ASHLEY
Area Engineer
New Orleans Area Office

9501015