

A0006956

<b>AMENDMENT OF SOLICITATION/MODIFICATION OF CONTRACT</b>			1. CONTRACT ID CODE 075	PAGE OF PAGES 1 2
2. AMENDMENT/MODIFICATION NO. P00008	3. EFFECTIVE DATE 02/23/95	4. REQUISITION/PURCHASE REQ. NO.		5. PROJECT NO. (If applicable) CIN-04
6. ISSUED BY US ARMY ENGR DIST NEW ORLEANS PO BOX 60267 NEW ORLEANS LA 70160-0267  Cynthia Whitten	CODE ISSUE1	7. ADMINISTERED BY (If other than Item 6) CELMN-CT-CC MS. WHITTEN PHONE: (504) 862-1899		CODE modcw
8. NAME AND ADDRESS OF CONTRACTOR (No., street, county, State and ZIP Code) Vendor ID: 00001344  B&K CONSTRUCTION  1905 HIGHWAY 59 MANDEVILLE LA 70448			(X)	9A. AMENDMENT OF SOLICITATION NO.
				9B. DATED (SEE ITEM 11)
			X	10A. MODIFICATION OF CONTRACT/ORDER NO. DACW29-94-C-0079
				10B. DATED (SEE ITEM 13) 07/11/94
CODE OGTN3	FACILITY CODE			

11. THIS ITEM ONLY APPLIES TO AMENDMENTS OF SOLICITATIONS

The above numbered solicitation is amended as set forth in Item 14. The hour and date specified for receipt of Offers  is extended,  is not extended. Offers must acknowledge receipt of this amendment prior to the hour and date specified in the solicitation or as amended, by one of the following methods: (a) By completing Items 8 and 15, and returning \_\_\_\_\_ copies of the amendment; (b) By acknowledging receipt of this amendment on each copy of the offer submitted; or (c) By separate letter or telegram which includes a reference to the solicitation and amendment numbers. FAILURE OF YOUR ACKNOWLEDGMENT TO BE RECEIVED AT THE PLACE DESIGNATED FOR THE RECEIPT OF OFFERS PRIOR TO THE HOUR AND DATE SPECIFIED MAY RESULT IN REJECTION OF YOUR OFFER. If by virtue of this amendment you desire to change an offer already submitted, such change may be made by telegram or letter, provided each telegram or letter makes reference to the solicitation and this amendment, and is received prior to the opening hour and date specified.

12. ACCOUNTING AND APPROPRIATION DATA (if required) Mod Obligated Amount US \$0.00  
No additional funds are required.

13. THIS ITEM APPLIES ONLY TO MODIFICATIONS OF CONTRACTS/ORDERS, IT MODIFIES THE CONTRACT/ORDER NO. AS DESCRIBED IN ITEM 14.

(X)	A. THIS CHANGE ORDER IS ISSUED PURSUANT TO: (Specify authority) THE CHANGES SET FORTH IN ITEM 14 ARE MADE IN THE CONTRACT ORDER NO. IN ITEM 10A.
X	See Attached.
	B. THE ABOVE NUMBERED CONTRACT/ORDER IS MODIFIED TO REFLECT THE ADMINISTRATIVE CHANGES (such as changes in paying office, appropriation date, etc.) SET FORTH IN ITEM 14, PURSUANT TO THE AUTHORITY OF FAR 43.103 (b).
	C. THIS SUPPLEMENTAL AGREEMENT IS ENTERED INTO PURSUANT TO AUTHORITY OF:
	D. OTHER (Specify type of modification and authority)

original

E. IMPORTANT: Contractor  is not,  is required to sign this document and return \_\_\_\_\_ copies to the issuing office.

14. DESCRIPTION OF AMENDMENT/MODIFICATION (Organized by UCF section headings, including solicitation/contract subject matter where feasible.)

The following change is made to the above numbered contract for Lake Pontchartrain, LA & Vicinity, HLP, London Avenue Outfall Canal, Parallel Protection, Mirabeau Avenue to Leon C. Simon Boulevard Floodwall, Orleans Parish, LA, to extend the length of temporary protection below the height of the existing floodwall between Robert E. Lee Blvd., and Pumping Station No. 4 (Sta. 102+67.72 to Sta. 119+03.06 E B/L.)

Except as provided herein, all terms and conditions of the document referenced in Item 9A or 10A, as heretofore changed, remains unchanged and in full force and effect.

15A. NAME AND TITLE OF SIGNER (Type or print) H.B. KENYON	16A. NAME AND TITLE OF CONTRACTING OFFICER (Type or print) Chester Ashley, ACO 007
15B. CONTRACTOR/OFFEROR <i>[Signature]</i>	15C. DATE SIGNED 1/15
16B. UNITED STATES OF AMERICA BY <i>[Signature]</i>	16C. DATE SIGNED 2-24-95

1st 2. 0 2. 1  
2nd dest 3/15/95  
lt

SF 30 CONTINUATION SHEET

13a. This Change Order is issued pursuant to:

CC 1.69 Differing Site Conditions and 1.83 Changes

14. Description of Amendment/Modification (Cont.)

CHANGES TO THE BIDDING SCHEDULE: There are no changes to the bidding schedule.

CHANGES TO THE CONTRACT SPECIFICATIONS: In paragraph H-31, FLOOD PROTECTION PLAN, delete the following sentence in its entirety, "During non-hurricane season not more than 750-feet of the existing levee protection shall be removed until a corresponding section of floodwall is completed" and replace it with the following, "During non-hurricane season not more than 750-feet of the existing levee protection shall be removed until a corresponding section of floodwall is completed except that 1,635 feet of existing levee protection may be removed between Sta. 102+67.72 to Sta. 119+03.06 E B/L."

In paragraph C2H-5.1, Non-Hurricane Season, delete the last sentence in its entirety and replace with the following: "The maximum length of temporary protection or cofferdam below the height of the existing floodwall permitted at any one time is 750 linear feet except that 1,635 feet is permitted between Sta. 102+67.72 to Sta. 119+03.06 E B/L."

CHANGES TO THE CONTRACT DRAWINGS: There are no changes to the contract drawings.

CHANGES TO THE CONTRACT PRICE: The contract price remains unchanged.

CHANGES TO THE CONTRACT TIME: The contract time is increased by ten (10) calendar days.

It is further understood and agreed that this adjustment constitutes compensation in full on behalf of the contractor, its subcontractors and suppliers for all costs and markups directly or indirectly attributable to the changes ordered for all delays, impacts, and extended overhead related thereto, and for performance of the change within the time frame stated.

PRICE NEGOTIATION MEMORANDUM

Lake Pontchartrain, Louisiana and Vicinity, High Level Plan,  
London Avenue Outfall Canal, Parallel Protection, Mirabeau  
Avenue to Robert E. Lee Blvd., West Bank; Mirabeau Avenue to Leon  
C. Simon Blvd., East Bank Floodwall, Orleans Parish, Louisiana  
Contract Number DACW29-94-C-0079,  
CIN 04  
B & K Construction Co., Inc.

1. CONTRACT DESCRIPTION. The subject contract was awarded on 11 July 1994 in the amount of \$4,554,500.00. The contract consists of clearing selective demolition; cutting existing steel sheet piling; pulling, cleaning and delivering existing steel sheet piling; driving new steel sheet piling; construction reinforced concrete I-type floodwalls on existing and new steel piling; concrete slope pavement, driving steel sheet piling under South Central Bell telephone cables and New Orleans Sewerage & Water Board 10-foot relocating Sewerage and Water Board feeder cables; modifying existing utilities; degrading existing levees; placing embankment; fertilizing, seeding, and mulching.

2. DESCRIPTION OF MODIFICATION.

a. SUMMARY AND NECESSITY FOR CHANGE. The change allows the contractor to extend the length of temporary protection from 750 linear feet to 1,635 linear feet between Station 102+67.72 to Station 119+03.06 E B/L. This will enable the contractor to continue driving the sheetpile on the landside and to place concrete at a later date. It is necessary because of the existence of old concrete wall sections in the canal.

b. REASON FOR OMISSION FROM PLANS AND SPECIFICATIONS. The obstructions in the canal were unknown.

c. AUTHORITY FOR MODIFICATION. This change is issued under the authority provided by Contract Clause I.69, Differing Site Conditions and Contract Clause I.83 Changes.

3. PRICE AND TIME JUSTIFICATION.

a. SUMMARY.

<u>Contractor Proposal</u>	<u>Government Estimate</u>	<u>Negotiated Settlement</u>
\$0.00	\$292.00	\$0.00

b. PRICING STRATEGY. Pice anaylisis was used. The analysis determined that it was clear to make the change as a no cost settlement in lieu of accepting a change for additional costs.


c. PARTICIPANTS. Mr. Boone Kenyon was the Lead Negotiator for the contractor and Mr. Chester Ashley was the Lead Negotiator for the Government.

d. NEGOTIATION SUMMARY. By letter dated 4 February 1995 the contractor submitted a notification of a claim because of obstructions in the canal which prevented access to the jobsite. On 10 February a meeting was held with the Orleans Levee District at the jobsite to discuss the problem. It was agreed, at the meeting that job impacts would be minimized if the contractor was allowed to open more than 750 linear feet of temporary flood protection during non-hurricane season. It was also agreed that the obstuctions do not need to be removed. An independent Government Estimate was prepared on 16 February 1995, in the amount of \$292 and savings in impacts for not removing the obstructions. On 17 February 1995 a meeting was held with the contractor to discuss a possible resolution of the problem. By letter dated 22 February 1995 the contractor submitted a proposal to drop any claims for a no cost change and a 10 day time extension. Since the proposal compared favorably with the Government Estimate, it was considered to be fair and reasonable and was accepted. It was also agreed that this modification eliminated all other impacts to the remainder of the contract.

4. APPROPRIATION DATA. No additional funds are required.

SUBMITTED FOR APPROVAL

Date: 22 February 1995

  
\_\_\_\_\_  
CHESTER ASHLEY  
Lead Government Negotiator

ROUTING AND TRANSMITTAL SLIP

Date

MAR 13 1995

To (Name, office symbol, room number, building Agency/Post)	Initials	Date
1. Contracting Division Attn: CELMN-CT-R		
2.		
3.		
4.		
5.		

X	Action	File	Note and Return
	Approval	For Clearance	Per Conversation
	As Required	For Correction	Prepare Reply
	Circulate	For Your Information	See Me
	Comment	Investigate	Signature
	Coordination	Justify	

Remarks

Modification P-8  
 Contract Number DACW29-94-C-0079

DO NOT use this form as a RECORD of approvals, concurrences, disposals, clearances, and similar actions

From: (Name, org. symbol, Agency/Post)	Room No.-Bldg.
	379
PAMELA PATRICK	Phone No.
	1719

5041-102

OPTIONAL FORM 41 (Rev. 7-76)

Prescribed by GSA

\* U.S. GPO: 1990-262-080

FPMB (41 CFR) 101-11.206



DEPARTMENT OF THE ARMY

NEW ORLEANS DISTRICT, CORPS OF ENGINEERS

P.O. BOX 60267

NEW ORLEANS, LOUISIANA 70160-0267

REPLY TO  
ATTENTION OF:

FEB 24 1995

Contracting Division  
Construction Service Branch

B&K Construction  
1905 Highway 59  
Mandeville, LA 70448

Gentlemen:

Enclosed for your file is the duplicate original of Modification P00008, CIN-04 for Contract No. DACW29-94-C-0079.

Sincerely,

Diane K. Pecoul  
Chief, Construction Service  
Branch

Enclosure

*CW*  
WHITTEN  
CELMN-CT-R  
*dk*  
PECOUL  
CELMN-CT-R





Standard Form 30

Block 5: CIN 04

Block 6: U.S. Army Engineer District, New Orleans  
Corps of Engineers  
P.O. Box 60267  
New Orleans, LA 70160-0267

Block 8: B & K Construction Co., Inc. \*\*\*\*  
1905 Highway 59  
Mandeville, LA 70448

Block 10A: DACW29-94-C-0079 \*\*\*

Block 10B: 11 July 1994 \*\*\*\*

Block 12: No additional funds required.

Block 13: Check box 'A'. CC I.69 Differing Site Conditions &  
CC I.83 CHANGES  
"X" in "is required" block  
"ORIGINAL" in blank  
line thru "copies"

Block 14: Description of modification.

The following change is made to the above numbered contract for Lake Pontchartrain, LA & Vicinity, HLP, London Avenue Outfall Canal, Parallel Protection, Mirabeau Avenue to Leon C. Simon Boulevard Floodwall, Orleans Parish, LA to extend the length of temporary protection below the height of the existing floodwall between Robert E, . Lee Blvd. and Pumping Sta. No. 4 (Sta. 102+67.72 to Sta. 119+03.06 E B/L).

14. Description of Amendment/Modification (Cont.)

Changes to the Bidding Schedule: There is no change to the bidding schedule.

Changes to the Contract Specifications: Paragraph H-31 delete the following sentence in its entirety 'During non-hurricane season not more than 750-feet of the existing levee protection shall be removed until a corresponding section of floodwall is completed' and replace with the following sentence " During non-hurricane season not more than 750-feet of the existing levee protection shall be removed until a corresponding section of floodwall is completed except that 1,635 feet of existing levee protection may be removed between Sta. 102+67.72 to Sta. 119+03.06 E B/L".

Paragraph C2H-5.1 Delete the last sentence in its entirety and replace with the following: " The maximum length of temporary protection or cofferdam below the height of the existing floodwall permitted at any one time is 750 linear feet except that 1,635 feet is permitted between Sta. 102+67.72 to Sta. 119+03.06 E B/L".

Changes to the Contract Drawings: There are no changes to the contract drawings.

Changes to the Contract Price: The contract price remains unchanged.

Changes to the Contract Time: The contract time is increased by 10 calendar days.

It is further understood and agreed that this adjustment constitutes compensation in full on behalf of the contractor, its subcontractors and suppliers for all costs and markups directly or indirectly attributable to the changes ordered, for all delays, impacts and extended overhead related thereto, and for performance of the change within the time frame stated.

## Plan of Operations

DACW29-94-C-0079

CIN 04

Special Clause H-31 Flood Protection Plan requires a maximum of 750 LF of levee protection open during the non-hurricane season. To maintain the limit the Contractor planned on driving the sheetpiling from the floodside to avoid interruptions from the landside concrete operations. However, concrete obstructions in the canal prevented the contractor access to the floodside.

Because its not practical to remove the obstructions, the contractor will continue to drive the sheetpiling on the landside and the contractor will be allowed to delay the concrete operation until a later date.

The contractor experienced a 4 hour delay during mobilization, Item 1. However, the additional costs are almost cancelled because the contractor saves on a 10 day rental of flexifloat barges.

Item 1 Delay During Mob	\$ 684
Item 2 Delete flexifloat	\$ (450)
Subtotal	\$ 234
Mark-ups 25%	58
Total	\$ 292

REASONABLE CONTRACT ESTIMATE WORKSHEET SHEET

Extend Length of Temporary Protection

QUANTITY: LS

EQUIPMENT

UNIT OF EQUIPMENT	SIZE	NO.	HOURS	RATE	AMOUNT
Item 1 Delay During M Truck/Trailer		1	4	64.53	258.12
Cherry Picker		1	4	33.62	134.48
Item 2 Delete flexifloat 10 DAYS @ \$45/DAY		1	-100	4.50	(450.00)

SUBTOTAL (57.40)

MOBILIZATION AND DEMOBILIZATION  
SMALL TO % OF LABOR  
TOTAL EQUIPMENT COSTS

LABOR

OPERATION	CRAFT	NO.	HOURS	RATE	AMOUNT
Delay	operators	2	4	18.93	151.44
	laboerers	3	4	11.69	140.28

TOTAL LABOR COST 291.72

TOTAL EQUIPMENT AND LABOR COSTS **234**

REMARKS:

DATE:

PREPARED BY *[Signature]*

CHECKED BY:



CONSTRUCTION COMPANY, INC

F A X C O V E R M E M O

TO: NAME: Dennis Duhon / Chris Wagner  
 COMPANY: US COE  
 PHONE: \_\_\_\_\_ FAX: 862-1226

FROM: NAME: Boone Kenyon  
 DATE: 2/22/95

REFERENCE: \_\_\_\_\_  
 \_\_\_\_\_  
 \_\_\_\_\_  
 \_\_\_\_\_

NUMBER OF PAGES INCLUDING THIS SHEET: 2

ORIGINAL TO FOLLOW BY MAIL:  
 YES X NO \_\_\_\_\_ UPON REQUEST \_\_\_\_\_



---

**CONSTRUCTION COMPANY, INC**

---

February 22, 1995

Mr. Chester Ashley, Contracting Officer  
U.S. Army Corps of Engineers  
New Orleans District  
P.O. Box 60167  
New Orleans, LA 70160-0267

RE: CONTRACT NO. DACW29-94-C-0079  
LAKE PONTCHARTRAIN & VICINITY  
HIGH LEVEL PLAN, LONDON AVENUE  
OUTFALL CANAL, PARALLEL PROTECTION  
MIRABEAU AVE TO LEON C. SIMON BLVD  
FLOODWALL - ORLEANS PARISH, LA  
B & K JOB NO. 9402

Dear Mr. Ashley,

We propose to drop any claims we may have regarding the concrete wall monoliths under the water on the East baseline of the levee from Station 119 to Station 102 if you will allow our pile driving operation to continue to the pump station. It is understood that we will have more than the 750 feet opened up at one time, but there will only be 300 feet of area opened up at the beginning of Hurricane season.

Due to the problems associated with these concrete blocks we would like to have a time extension of 10 contract days. We would have no overhead charges for this time extension.

If you have any questions please contact this office.

Sincerely,  
B & K CONSTRUCTION CO., INC.

Deborah Smith,  
Project Coordinator

HBK/k1

cc: Mr. Mike Tassin - Quality Control Manager

ROUTING SLIP - ACTION, SUSPENSE COPY  
- SUSPENSE DATE:

CELMN-CD-NO	INITIAL	DATE
ASHLEY	<i>[Signature]</i>	
BERNARD		
HABBAZ		
TUCKER		
SMITH		
ADAMS		

CELMN-CD-NO-E - OFFICE ENGINEER

MORTON		
PEREZ		
GOINS		
URBAN		
BRUNO		
HAGAN		
BLACKSTOCK		

CELMN-CD-NO-Q - LWR MISS RIVER & NO - VEN HP

FOGARTY		
BOURGEOIS		
DAVIS, D.		
CARR		
BLANCHARD		

CELMN-CD-NO-Q - LAKE PONT & CHAL AREA HP

DUHON	<i>see me</i>	
BOUDREAUX		
WAGNER		
DAVIS, A.		
GONZALES		

CELMN-CD-NO-Q - BY BONFOUCA RES OFC

MORGAN		
MONTEGUT		
BRAKEL		
SHERMAN		
SMALLWOOD		

CELMN-CD-NO-Q - SWP & VICINITY

HINKAMP		
BURGESS, C.		
DERBES		
HARTLEY		
HUTSON		
SCARABIN		


CELMN-CD-NO-Q - UPR MISS RIVER & W JEFF HP

TILLY		
CRUMHOLT		
LAUTO		

CONST DIV, CONST MGMT SEC  
(FOR THE CONTRACT FILE)

NOAO FILE

REMARKS:



CONSTRUCTION COMPANY, INC.

February 4, 1995

FAXED AND MAILED

DEPARTMENT OF THE ARMY  
New Orleans District Corps of Engineers  
P. O. Box 60267  
New Orleans, LA 70160-0267

Attn: Mr. Chester Ashley


RE: CONTRACT NO. DACW29-94-C-0079  
LONDON AVENUE OUTFALL CANAL  
MIRABEAU AVE. TO ROBERT E. LEE  
B & K JOB NO. 9402  
B&K RFC 004

Gentlemen:

We wish to notify you that there is a solid line of old concrete wall sections in approximate twenty foot lengths about ten feet out from the waterline on the East Baseline from Robert E. Lee to Filmore. We discovered the existence of these concrete monoliths while attempting to launch portable barges that we intended to utilize for sheet pile delivery and support of our vibratory hammer.

If you would like for us to quote you to remove these items please let us know.

Sincerely,  
B & K CONSTRUCTION CO., INC.

  
H. B. Kenyon, President

HBK/ds

cc: Mr. Mike Tassin

9402/COE-RFC4

RECEIVED AT

FEB 07 1995

N. O. A. O.



Mr. Ashley opened the meeting by giving a brief overview of the past construction operations performed by the contractor as well as the contractor's future plans for constructing the floodwall. Since the concrete sections were not shown on the drawings or mentioned in the specifications, Mr. Ashley also stated that the contractor had put the Government on notice of a possible claim as a result of the situation. At this time, Mr. Mineo and Mr. Medina indicated that the concrete sections were left in the canal from work done under a previous contract issued by the Levee Board.

Following a brief discussion of possible solutions to the matter, Mr. Mineo stated that it was not necessary that the contractor remove the concrete sections from the canal. Mr. Ashley then stated that possible impacts to the job could be minimized if the contractor was allowed to open more than the 750 linear feet limit of temporary flood protection allowed during non-hurricane season. He explained that the contractor had already stockpiled on the Pumping Station No. 4. Because of this, barges would not be required since the contractor could continue with his present method of cutting the existing sheet piling to the minimum temporary flood protection elevation of 6.75 feet landside levee. In the meantime, the contractor could continue constructing new floodwall while reducing the present gap to the required 300 foot gap by hurricane season. Mr. Mineo and Mr. Medina then agreed that they had no problems with waiving the 750 linear foot restriction to Pumping Station No. 4 (east side) as long as the temporary flood protection of 6.75 feet is maintained.

Upon completion of the meeting, a trip was made to the floodwall construction site where a discussion of the present operations was conducted.

Sincerely,

Chester Ashley  
Administrative Contracting  
Officer

CF:

Proj Engr (Wagner)  
Proj Insp (Bryant) ✓

February 16, 1995

New Orleans Area Office

SUBJECT: Contract No. DACW29-94-C-0079, Lake Pontchartrain and Vicinity, High Level Plan, London Avenue Outfall Canal, Parallel Protection, Mirabeau Avenue to Leon C. Simon Boulevard Floodwall, Orleans Parish, Louisiana

Orleans Levee District  
Administration Building, Suite 202  
Lakefront Airport  
New Orleans, Louisiana 70124

Gentlemen:

Please review the minutes of our meeting at the project site on February 10, 1995, and indicate your concurrence/nonconcurrence on the sheet provided within 10 days from the date of this letter. The original should be returned to the U. S. Army Corps of Engineers, ATTN: CELMN-CD-NO, Post Office Box 60267, New Orleans, Louisiana 70160-0267. Please retain the duplicate for your file.

#### ON-SITE MEETING MINUTES

A meeting was held on the jobsite at 10 a.m. on February 10, 1995, to discuss the existence of old concrete wall sections that were located in the London Avenue Canal between Robert E. Lee Boulevard and Pumping Station No. 4 adjacent to the east levee floodwall construction.

The following personnel were in attendance:

Chester Ashley	Area Engr	NOAO
Dennis Duhon	Supvy Civ Engr	NOAO
Chris Wagner	Proj Engr	NOAO
Zane Bryant	Proj Insp	NOAO
Tim Roth	Const Div	COE
Walter Baummy	Engr Div	COE
Darryl Bonoura	Engr Div	COE
Angela Desoto	Engr Div	COE
Frank Vojkovich	Engr Div	COE
Frank Mineo	Orleans Levee District	
E. R. Medina	Orleans Levee District	
Rene Chopin	Burk Kleinpeter & Assoc	
Adam Mehn	Burk Kleinpeter & Assoc	



# Field Modification

## (Request/Input Form)

Project Engineer: Chris WAGNER	Construction Inspector: ZANE Bryant	Contractor POC: (Include Phone Number) Debbie Smith 626-1466 Mike Tassin
Contract Number:		
Description of Change: [Give Details of what change is and how it affects the contract work. Include any unusual conditions or contract concerns to be considered.]  This change is to allow the contractor to open more than the 750 linear feet limit of temporary flood protection allowed during non-hurricane season. Therefore, the subcontractor could continue with his present method of cutting the existing sheet piling to maintain temp flood protection + also to continue driving permanent sheet piling from the landside way. Since the sheet piling is already stockpiled + located on the levee, barges would not be required to perform work.		
Explain the reason for the change:  The existence of old concrete wall sections were discovered in the London Ave canal between R.E Lee Blvd + Pumping Sta. No 4 adjacent to the east levee floodwall construction when the contractor attempted to mobilize flexi-float barges in the canal to stockpile + drive sheet piling on job		
Explain why the change was not in the original plans and specifications:  It was discovered subsequent to the award of the contract		
Changes to the Bid Schedule: (Give details of how you think the bid schedule should be changed.)  None; since any impacts encountered is offset by subcontractor being able to continue with their work		
Explain who is actually doing the work (Prime contractor or Subcontractor). Subcontractor		

Changes to the Contract Specifications: [Give details of how you want the specs to be changed (ie. new paragraph(s), changed wording, delete paragraph(s).]

Revise Special Clause H-31 (Flood Protection Plan) and P C2H-5.1 to state that the "Contractor is allowed during non-hurricane season to extend the length of temp. protection below the height of the existing floodwall between Robert E. Lee Blvd and Pumping Sta. No. 4 (~~102+67~~ Sta. 102+67.72 to Sta. 119+03.06 E B/L). Contractor would be required to close the gap to 300 feet by hurricane season as specified in contract

Changes to the Contract Drawings: [Give detailed explanation of how you want the drawings to be changed (ie. adding notes, deleting words or diagrams, etc.) Make a sketch to show hard to describe changes.]

No changes to contract drawings.

Changes to the Contract Price: [Give your "best guess" or ball park amount of how much the change is worth. Also provide equipment, labor, material and manpower needed for the changed work (eg. Cat D6H dozer, serial #112233, Cat 225 backhoe, serial #111222, 8 hours each, 2 laborers, 6cys of concrete, etc.). Give a written description of how what you would anticipate to do the work. Include any detailed or unusual information that must be addressed.]

\$ Amount = 0.00

Cost to move sheet piling from storage area to launch:  
(See attached sheet)

ATTACH ADDITIONAL SHEETS, LETTERS, SKETCHES, REPORTS, ETC. AS NECESSARY TO PROVIDE ALL INFORMATION NEEDED FOR PREPARATION OF THE MODIFICATION

CELMN-CD-NO

2 Mar 95

MEMORANDUM THRU C/Const Div, ATTN: Contr Admin Br

FOR C/Contr Div

SUBJECT: Contract No. DACW29-94-C-0079, Lake Pontchartrain, LA & Vicinity, HLP, London Avenue Outfall Canal, Parallel Protection, Mirabeau Avenue to Leon C. Simon Boulevard Floodwall, Orleans Parish, LA

Modification P00008, CIN-04 to the subject contract is forwarded for the contract file.

Enclosure

*J. S. Morley*

CHESTER ASHLEY  
Area Engineer  
New Orleans Area Office

*Jan*

MAR -3 1995

*9500185*