

A0006948

AMENDMENT OF SOLICITATION/MODIFICATION OF CONTRACT

1. CONTRACT ID CODE 051 PAGE OF PAGES 1 2

2. AMENDMENT/MODIFICATION NO. P00012 3. EFFECTIVE DATE 08/15/95 4. REQUISITION/PURCHASE REQ. NO. 5. PROJ. NO. (If applicable) TE-004 B&K

6. ISSUED BY CODE modamc 7. ADMINISTERED BY (if other than Item 6) CODE modcw

CELMN-CT-R MS. COUBARD PHONE: (504) 862-2130

CELMN-CT-R MS. WHITTEN PHONE: (504) 862-1899

Cynthia Whitten SC5(504) 862-1899

AUG 23 1995 CONSTRUCTION CO., INC.

8. NAME AND ADDRESS OF CONTRACTOR (No., street, county, State and ZIP Code) Vendor ID: 00001344

B&K CONSTRUCTION 1905 HIGHWAY 59 MANDEVILLE LA 70448

(X) 9A. AMENDMENT OF SOLICITATION

9B. DATED (SEE ITEM 11)

X 10A. MODIFICATION OF CONTRACT/ORDER NO. DACW29-94-C-0079

10B. DATED (SEE ITEM 13) 07/11/94

CODE OGTN3 FACILITY CODE

11. THIS ITEM ONLY APPLIES TO AMENDMENTS OF SOLICITATIONS

The above numbered solicitation is amended as set forth in Item 14. The hour and date specified for receipt of Offers is extended, is not extended. Offers must acknowledge receipt of this amendment prior to the hour and date specified in the solicitation or as amended, by one of the following methods: (a) By completing Items 8 and 15, and returning copies of the amendment; (b) By acknowledging receipt of this amendment on each copy of the offer submitted; or (c) By separate letter or telegram which includes a reference to the solicitation and amendment numbers. FAILURE OF YOUR ACKNOWLEDGMENT TO BE RECEIVED AT THE PLACE DESIGNATED FOR THE RECEIPT OF OFFERS PRIOR TO THE HOUR AND DATE SPECIFIED MAY RESULT IN REJECTION OF YOUR OFFER. If by virtue of this amendment you desire to change an offer already submitted, such change may be made by telegram or letter, provided each telegram or letter makes reference to the solicitation and this amendment, and is received prior to the opening hour and date specified.

12. ACCOUNTING AND APPROPRIATION DATA (if required) Mod Obligated Amount US \$0.00 No additional funds are required.

13. THIS ITEM APPLIES ONLY TO MODIFICATIONS OF CONTRACTS/ORDERS, IT MODIFIES THE CONTRACT/ORDER NO. AS DESCRIBED IN ITEM 14.

(X) A. THIS CHANGE ORDER IS ISSUED PURSUANT TO: (Specify authority) THE CHANGES SET FORTH IN ITEM 14 ARE MADE IN THE CONTRACT ORDER NO. IN ITEM 10A. X CC 1.93, "DEFAULT"

B. THE ABOVE NUMBERED CONTRACT/ORDER IS MODIFIED TO REFLECT THE ADMINISTRATIVE CHANGES (such as changes in paying office, appropriation date, etc.) SET FORTH IN ITEM 14, PURSUANT TO THE AUTHORITY OF FAR 43.103 (b).

C. THIS SUPPLEMENTAL AGREEMENT IS ENTERED INTO PURSUANT TO AUTHORITY OF:

D. OTHER (Specify type of modification and authority)

E. IMPORTANT: Contractor is not, is required to sign this document and return 3 copies to the issuing office.

14. DESCRIPTION OF AMENDMENT/MODIFICATION (Organized by UCF section headings, including solicitation/contract subject matter where feasible.)

In view of delays in the completion of work for Contract DACW29-94-C-0079 for Lake Pontchartrain, Louisiana and Vicinity, High Level Plan, London Avenue Outfall Canal, Parallel Protection, Mirabeau Avenue to Leon C. Simon Blvd. Floodwall, Orleans Parish, Louisiana, due to causes beyond the control and without the fault or negligence of the contractor, namely, unusually severe weather and high tidal stages during the period 1 May 1995 through 31 July 1995, this contract is modified as follows:

Except as provided herein, all terms and conditions of the document referenced in Item 9A or 10A, as heretofore changed, remains unchanged and in full force and effect.

15A. NAME AND TITLE OF SIGNER (Type or print) B&K CONSTRUCTION CO., INC. H. W. Kenyon, President 16A. NAME AND TITLE OF CONTRACTING OFFICER (Type or print) Chester Ashley

15B. CONTRACTOR OFFICER (Signature) 15C. DATE SIGNED 8/23/95 16B. UNITED STATES OF AMERICA BY Chester Ashley (Signature of Contracting Officer) 16C. DATE SIGNED 8/31/95

SF 30 CONTINUATION SHEET

14. Description of Amendment/Modification (Cont.)

CHANGES TO THE BIDDING SCHEDULE: There are no changes to the bidding schedule.

CHANGES TO THE CONTRACT SPECIFICATIONS: There are no changes to the specifications.

CHANGES TO THE CONTRACT DRAWINGS: There are no changes to the contract drawings.

CHANGES TO THE CONTRACT PRICE: The contract price remains unchanged.

CHANGE IN CONTRACT TIME:

The time allowed for prosecution and completion of the contract is extended one (1) calendar day as a result of unusually severe weather and four (4) calendar days for high tidal stages. The date set for completion is extended a total of five (5) calendar days.

It is further understood and agreed that this adjustment constitutes a compensation in full on behalf of the contractor, its subcontractors and suppliers, for all costs and markups directly or indirectly attributable to the change, for all delays, impacts, and extended overhead, and for performance of the work within the time period of this modification related to unusually severe weather and high tidal stages.

PRICE NEGOTIATION MEMORANDUM

Lake Pontchartrain, Louisiana and Vicinity,
High Level Plan,
London Avenue Outfall Canal, Parallel Protection,
Mirabeau Avenue to Leon C. Simon Boulevard Floodwall,
Orleans Parish, Louisiana,
DACW29-94-C-0079, TE004,
B & K Construction Company, Incorporated

1. CONTRACT DESCRIPTION: Work under this contract consists of clearing, selective demolition, cutting existing steel sheet piling, pulling, cleaning and delivering existing steel sheet piling, driving new steel sheet piling, constructing reinforced concrete I-type floodwalls on existing and new steel piling, concrete slope pavement, driving steel sheet piling under South Central Bell telephone cables, relocating New Orleans Sewerage and Water Board 10-foot feeder cables, modifying existing utilities, degrading existing levees, placing embankment, fertilizing, seeding and mulching. The contract was awarded to B & K Construction Company, Incorporated, on 11 July 1994, in the amount of \$4,554,500.00.

2. DESCRIPTION OF MODIFICATION:

a) Summary and necessity for change: During the period 1 May 1995 through 31 July 1995, the contractor experienced excusable delays due to unusually severe weather and high tidal stages that caused delays to his operations and progress.

b) Authority for change: This change is authorized by Contract Clause I.93 - Default (Fixed-Price Construction).

3. TIME JUSTIFICATION:

a) Due to unusually severe weather (based on a ten year average of the U.S. Weather Service Records), during the period 1 May 1995 through 31 July 1995, the date fixed for completion of work is extended one (1) calendar day.


b) Due to high tidal stages during the period 1 May 1995 through 31 July 1995, the date fixed for completion of work is extended four (4) calendar days.

c) The date fixed for completion of work is therefore extended five (5) calendar days. This extension provides full consideration for equivalent fair weather days.

4. APPROPRIATION DATA: No additional funds are required.

SUBMITTED FOR APPROVAL

Date: 9 August 1995

A handwritten signature in cursive script, reading "Donna M. Urban", written over a horizontal line.

Donna M. Urban
Civil Engineering Technician



REPLY TO
ATTENTION OF:

DEPARTMENT OF THE ARMY

NEW ORLEANS DISTRICT, CORPS OF ENGINEERS

P.O. BOX 60267

NEW ORLEANS, LOUISIANA 70160-0267

SEP 5 1995

Construction Division
New Orleans Area Office

B & K Construction
1905 Highway 59
Mandeville, LA 70448

Enclosed for your file is the duplicate original of Modification P00012, TE-001 for contract No. DACW29-94-C-0079.

Sincerely,

Chester Ashley
Administrative Contracting
Officer

Enclosure

CW
WHITTEN
CELMN-CT-R
A
ASHLEY
CELMN-CD-NO

CW
WHITTEN
CELMN-CT-R



REPLY TO
ATTENTION OF:

DEPARTMENT OF THE ARMY

NEW ORLEANS DISTRICT, CORPS OF ENGINEERS
P.O. BOX 60267
NEW ORLEANS, LOUISIANA 70160-0267

AUG 22 1995

Construction Division
New Orleans Area Office

SUBJECT: Contract No. DACW29-94-C-0079, Lake Pontchartrain, LA and Vicinity, High Level Plan, London Avenue Outfall Canal, Parallel Protection, Mirabeau Avenue to Leon C. Simon Blvd.

B & K Construction
1905 Highway 59
Mandeville, LA 70448

Gentlemen:

Enclosed is proposed Modification P00012, TE-004 for the subject contract.

If you agree with this modification as written, please sign and date the modification and return to this office, ATTN: Ms. Cindy Whitten, New Orleans Area Office by ^{SEP 1 1995}

If you do not agree, please contact Ms. Cindy Whitten (862-1899).

When executed by the Contracting Officer, the duplicate original of the modification will be sent to you for your file.

Sincerely,

Chester Ashley
Administrative Contracting
Officer

Enclosure

De
URBAN
CELMN-CD-NO-E
5/21/95
MORTON
CELMN-CD-NO-

W
BERNARD
CELMN-CD-NO
W
ASHLEY
CELMN-CD-NO
W
WHITTEN
CELMN-CT-R

DACW29-94-C-0079, London Ave. Canal, Mirabeau Ave to Leon C. Simon
Contract Completion Calculation

	Time Extension	Revised Completion Date
NTP Acknowledgement Date	16-Aug-94	
Length of Contract	540	
Original Completion Date	07-Feb-96	07-Feb-96
P00002, CIN01, sgn'd 11/21/94	41	19-Mar-96
P00003 , TE-001, (Aug - Oct 94), sgn'd 12/5/94	3	22-Mar-96
P00008/CIN04, sgn'd 2/24/95	10	01-Apr-96
P00007/TE-002, (Nov 94 - Jan 95), sgn'd 3/18/95	2	03-Apr-96
P00010/TE-003, (Feb 95 - Apr 95), sgn'd 6/1/95	30	03-May-96
P000 /TE-004, (May 95 - Jul 95)	5	08-May-96

June 9, 1995

6/9/95
MORTON
CELMN-CD-NO-E

New Orleans Area Office

DUHON
CELMN-CD-NO-C

SUBJECT: Contract No. DACW29-94-C-0079, Lake Pontchartrain, Louisiana and Vicinity, High Level Plan, London Avenue Outfall Canal, Parallel Protection, Mirabeau Avenue to Leon C. Simon Boulevard Floodwall, Orleans Parish, Louisiana

HABBAZ
CELMN-CD-NO

B & K Construction Company, Incorporated
1905 Highway 59
Mandeville, Louisiana 70448

BERNARD
CELMN-CD-NO

ASHLEY
CELMN-CD-NO

Gentlemen:

An analysis of rainfall data for your contract from May 1, 1995 through May 31, 1995, has been made. Compared with the Monthly Anticipated Adverse Weather Calendar Days in SPECIAL CLAUSE H-20, it is apparent that consideration must be given to the addition of 1 calendar day due to unusually severe weather.

In addition, due to high tidal stages during this month, which adversely affected your contract operations, you are entitled to an additional 4 calendar days.

These additional 5 days will be incorporated into your contract by formal modification at a later date.

If you disagree with this determination, please contact this office within 10 calendar days.

Sincerely,

Chester J. Ashley
Administrative Contracting
Officer

CF:
CELMN-CD-NO-Q (Wagner)
CELMN-CD-NO-E (Urban)
CELMN-CT
CELMN-CD-CS (Berry)

DACW29-94-C-0079

Forwarded herewith are weather and flood delays for the month of MAY, 1995 as recorded in the Quality Assurance Reports (QAR).

DAY OF MONTH	QAR NUMBER	RAIN INCHES	PERCENT DAY LOST (Weather)	STREAM GAGE READINGS		PERCENT DAY LOST (Flood)	TEMPERATURE RANGE	REMARKS (Weather other than rain: ie, fog, cold, etc.)
				F/S	L/S			
1	113	-0-	-0-	1.60'	-	-0-	68° - 86°	Partly Cloudy & Warm
2	114	-0-	-0-	1.40'	-	-0-	58° - 78°	" " " "
3	115	-0-	-0-	1.50'	-	-0-	58° - 78°	" " " "
4	116	0.50"	-0-	2.00'	-	-0-	65° - 82°	" " " "
5	117	-0-	50%	2.00'	-	-0-	65° - 85°	" " " "
6	118	-	NSWD					
7	"	-	NSWD					
8	"	+10.00"	-0-	1.90'	-	-0-	68° - 87°	Cloudy, Windy & Warm
9	119	+5.00"	100%	3.70'	-	100%	65° - 85°	Cloudy w/ Rain
10	"	3.25"	100%	3.70'	-	100%	65° - 85°	" "
11	120	0.15"	100%	3.00'	-	100%	68° - 83°	" "
12	121	Trace	100%	2.70'	-	100%	68° - 85°	" "
13	122	-	NSWD					
14	"	-	NSWD					
15	"	-0-	-0-	2.50'	-	-0-	77° - 90°	Partly Cloudy & Hot
16	123	-0-	-0-	1.90'	-	-0-	78° - 92°	" " " "
17	124	-0-	-0-	2.00'	-	-0-	78° - 92°	" " " "
18	125	1.25"	-0-	1.90'	-	-0-	78° - 89°	Partly Cloudy & Warm
19	126	-0-	100%	1.80'	-	-0-	70° - 86°	Cloudy to Clear & Warm
20	127	-	NSWD					
21	"	-	NSWD					
22	"	-0-	-0-	1.70'	-	-0-	68° - 88°	Clear & Warm
23	128	-0-	-0-	1.60'	-	-0-	68° - 89°	" " " "
24	129	-0-	-0-	1.80'	-	-0-	73° - 90°	Partly Cloudy & Hot
25	130	-0-	-0-	2.30'	-	-0-	73° - 90°	" " " "
26	131	-0-	-0-	2.10'	-	-0-	75° - 92°	" " " "
27	132	-	NSWD					
28	"	-	NSWD					
29	"	0.25"	-0-	2.10'	-	-0-	76° - 92°	Cloudy & Hot
30	133	3.10"	50%	2.20'	-	-0-	76° - 89°	Cloudy w/ Rain
31	134	0.25"	100%	2.50'	-	-0-	75° - 90°	Cloudy & Hot

The contractor is working a (4) (5) (6) (7) day work week. (Circle One)

Zarek Lambert 6-1-95
Government Inspector Date

Rick Tassin 6-1-95
Contractor's Representative Date

FOR OFFICE ENGINEERING USE ONLY

Actual Adverse Weather Delays 4
 Anticipated Adverse Weather Days by clause 3 (Promoted)
 Allowable Lost Work Days 1
 $4/31 = \times / 27 = 3.48$, use 3 days

Conversion of Work Days to Calendar Days
 work days x 7/4 = _____
 work days x 7/5 = 1
 work days x 7/6 = _____
 work days x 7/7 = _____

Original Completion Date: 7 Feb 96

Total High River Stages
 days @ 25% = _____
 days @ 50% = _____
 days @ 75% = _____
 days @ 100% = 4
 Total High River Stages Total 4

July 13, 1995

55
MORTON 7-4
CELMN-CD-NO-E

New Orleans Area Office

DUNON
CELMN-CD-NO-Q

SUBJECT: Contract No. DACW29-94-C-0079, Lake Pontchartrain, Louisiana and Vicinity, High Level Plan, London Avenue Outfall Canal, Parallel Protection, Mirabeau Avenue to Leon C. Simon Boulevard Floodwall, Orleans Parish, Louisiana

HABBAZ
CELMN-CD-NO

BERNARD
CELMN-CD-NO

B & K Construction Company, Incorporated
1905 Highway 59
Mandeville, Louisiana 70448

ASHLEY
CELMN-CD-NO

Gentlemen:

An analysis of rainfall data for your contract from June 1, 1995 through June 30, 1995, has been made. Compared with the Monthly Anticipated Adverse Weather Calendar Days in SPECIAL CLAUSE H-20 of the contract, it is apparent that the lost time due to weather did not exceed the anticipated delays. Therefore, you are not entitled to any days due to unusually severe weather.

If you disagree with this determination, please contact this office within 10 calendar days.

Sincerely,

Chester Ashley
Administrative Contracting
Officer

Enclosure

CF:
CELMN-CD-NO-Q (Wagner)
CELMN-CD-NO-E (Urban)
CELMN-CT
CELMN-CD-CS (Berry)

Forwarded herewith are weather and flood delays for the month of JUNE, 1995 as recorded in the Quality Assurance Reports (QAR).

DAY OF MONTH	QAR NUMBER	RAIN INCHES	PERCENT DAY LOST (Weather)	STREAM GAGE READINGS		PERCENT DAY LOST (Flood)	TEMPERATURE RANGE	REMARKS (Weather other than rain: ie, fog, cold, etc.)
				F/S	L/S			
1	135	1.90"	50%	2.40'	—	—	72° - 85°	Cloudy w/ Rain
2	136	-0-	-0-	2.20'	—	—	72° - 92°	Partly Cloudy & Hot
3	137	-0-	-0-					
4	"	-0-	-0-					
5	"	-0-	-0-	2.50'	—	-0-	75° - 95°	Clear & Hot
6	"	-0-	-0-	1.80'	—	-0-	74° - 92°	" " "
7	"	-0-	-0-	1.60'	—	-0-	74° - 92°	Partly Cloudy & Hot
8	"	-0-	-0-	1.50'	—	-0-	76° - 95°	" " " "
9	"	-0-	-0-	1.40'	—	-0-	76° - 94°	" " " "
10	"	-0-	-0-					
11	"	-0-	-0-					
12	"	-0-	-0-	1.40'	—	-0-	68° - 82°	Partly Cloudy & Warm
13	138	-0-	-0-	1.30'	—	-0-	60° - 84°	Clear & Warm
14	139	-0-	-0-	1.30'	—	-0-	62° - 85°	" " "
15	140	-0-	-0-	1.30'	—	-0-	62° - 89°	" " "
16	141	-0-	-0-	1.50'	—	-0-	68° - 89°	" " "
17	142							
18	"							
19	"	-0-	-0-	1.50'	—	-0-	69° - 89°	Partly Cloudy & Warm
20	143	-0-	-0-	1.60'	—	-0-	72° - 89°	Cloudy & Warm
21	144	-0-	-0-	1.80'	—	-0-	72° - 92°	Clear & Hot
22	145	-0-	-0-	1.80'	—	-0-	72° - 92°	" " "
23	146	0.30"	-0-	1.70'	—	-0-	70° - 92°	Cloudy w/ Rain
24	147							
25	"							
26	"	-0-	-0-	1.50'	—	-0-	71° - 94°	Clear & Hot
27	148	-0-	-0-	1.40'	—	-0-	72° - 95°	" " "
28	149	0.10"	-0-	1.50'	—	-0-	72° - 85°	Cloudy & Warm w/ Rain
29	150	0.30"	-0-	1.40'	—	-0-	72° - 85°	" " " "
30	151	-0-	-0-	1.50'	—	-0-	74° - 93°	Partly Cloudy & Hot

The contractor is working a (4) (5) (6) (7) day work week. (Circle One)

James A. Bryant
Government Inspector
7-10-95
Date

Michael J. ...
Contractor's Representative
7/10/95
Date

FOR OFFICE ENGINEERING USE ONLY

Actual Adverse Weather Delays 1
Anticipated Adverse Weather Days by clause 6
Allowable Lost Work Days Ø

Conversion of Work Days to Calendar Days

work days x 7/4 = _____
work days x 7/5 = _____
work days x 7/6 = _____
work days x 7/7 = _____

High River Stages

days @ 25% = _____
days @ 50% = _____
days @ 75% = _____
days @ 100% = _____

Original Completion Date: 7 Feb 96

High River Stages Total _____

DACW29- 94-C-0079

Forwarded herewith are weather and flood delays for the month of JULY, 1995 as recorded in the Quality Assurance Reports (QAR).

DAY OF MONTH	QAR NUMBER	RAIN INCHES	PERCENT DAY LOST (Weather)	STREAM GAGE READINGS		PERCENT DAY LOST (Flood)	TEMPERATURE RANGE	REMARKS (Weather other than rain: ie, fog, cold, etc.)
				F/S	L/S			
1	151	2.30"	NSWD		—	-0-		
2	"		NSWD		—	-0-		
3	"	-0-	-0-	1.40'	—	-0-		
4	"	-0-	-0-	1.40'	—	-0-		
5	"	-0-	-0-	1.40'	—	-0-	75° - 94°	Ptly cldy & Hot
6	"	-0-	-0-	1.70'	—	-0-	74° - 96°	" " " "
7	"	-0-	-0-	1.70'	—	-0-	75° - 96°	" " " "
8	"		NSWD					
9	"		NSWD					
10	152	0.30"	50%	1.00'	—	-0-	77° - 97°	Cloudy & Hot w/ Rain
11	153	-0-	-0-	1.20'	—	-0-	77° - 97°	Ptly cldy & Hot
12	154	-0-	-0-	1.50'	—	-0-	76° - 98°	" " " "
13	155	-0-	-0-	1.40'	—	-0-	77° - 99°	" " " "
14	156	0.35"	50%	1.70'	—	-0-	75° - 90°	cldy & Hot w/ Rain
15	157	0.25"	NSWD					
16	"		NSWD					
17	"	-0-	-0-	1.70'	—	-0-	76° - 96°	Ptly cldy & Hot
18	158	-0-	-0-	1.60'	—	-0-	77° - 98°	" " " "
19	159	-0-	-0-	1.50'	—	-0-	76° - 96°	" " " "
20	160	0.25"	-0-	1.50'	—	-0-	75° - 95°	" " " "
21	161	Trace	-0-	1.20'	—	-0-	77° - 95°	" " " "
22	162		NSWD					
23	"		NSWD					
24	"	0.30"	-0-	1.20'	—	-0-	77° - 95°	Ptly cldy & Hot w/ Rain
25	163	-0-	-0-	1.10'	—	-0-	77° - 96°	Ptly cldy & Hot
26	164	-0-	-0-	1.20'	—	-0-	78° - 97°	" " " "
27	165	-0-	-0-	1.10'	—	-0-	78° - 97°	" " " "
28	166	-0-	-0-	1.20'	—	-0-	78° - 98°	" " " "
29	167		NSWD					
30	"	3.00"	NSWD	4.80'				
31	"	0.70"	100%	4.20'	—	-0-	72° - 86°	Cloudy w/ Rain

The contractor is working a (4) **(5)** (6) (7) day work week. (Circle One)

Zarek A. [Signature] 8-1-95
Government Inspector Date

[Signature] 8-1-95
Contractor's Representative Date

FOR OFFICE ENGINEERING USE ONLY

Actual Adverse Weather Delays 3
Anticipated Adverse Weather Days by clause 9
Allowable Lost Work Days 0

Conversion of Work Days to Calendar Days
 _____ work days x 7/4 = _____
 _____ work days x 7/5 = _____
 _____ work days x 7/6 = _____
 _____ work days x 7/7 = _____

High River Stages
 _____ days @ 25% = _____
 _____ days @ 50% = _____
 _____ days @ 75% = _____
 _____ days @ 100% = _____

Original Completion Date: 7 Feb 96

High River Stages Total _____

KB

MORTON	<u>Jan</u>	8/11/95
WHITTEN	<u>CW</u>	
URBAN	<u> </u>	

Information for SF30

Block 2. 000012, TE004

Block 6. USAED, NOD
Corps of Engineers
Post Office Box 60267
New Orleans, LA 70160-0267

Block 8. B & K Construction Company, Inc.
1905 Highway 59
Mandeville, LA 70448

Block 10A. DACW29-94-C-0079

Block 10B. 07/11/94

Block 12. No additional funds required.

Block 13A. Contract Clause I.93 - DEFAULT (Fixed Price Construction)

Block 13E. X is required.....original copy

Block 14. In view of delays in the completion of work for the above numbered contract for Lake Pontchartrain, Louisiana and Vicinity, High Level Plan, London Avenue Outfall Canal, Parallel Protection, Mirabeau Avenue to Leon C. Simon Blvd. Floodwall, due to causes beyond the control and without the fault or negligence of the contractor, namely, unusually severe weather and high tidal stages, during the period 1 May 1995 through 31 July 1995, this contract is modified as follows:

Standard Form 30
Block 14, Description of Modification (continued)
Contract No. DACW29-94-C-0079
TE 004

Changes to the Bidding Schedule:

There are no changes to the bidding schedule.

Changes to the Specifications:

There are no changes to the specifications.

Changes to the Contract Drawings:

There are no changes to the contract drawings.

Changes to the Contract Price:

The contract price remains unchanged.

Changes to the Contract Time:

The contract time is extended one (1) calendar day due to unusually severe weather and four (4) calendar days for high tidal stages, for a total time extension of five (5) calendar days.

It is further understood and agreed that this adjustment constitutes compensation in full on behalf of the contractor, its subcontractors and suppliers for all costs and markups directly or indirectly attributable to the change, for all delays, impacts and extended overhead, and for performance of the work within the time period of this modification related to unusually severe weather and high tidal stages.

CELMN-CD-NO

6 Sep 95


MEMORANDUM THRU C/Const Div, ATTN: Contr Admin Br

FOR C/Contr Div

SUBJECT: Contract No. DACW29-94-C-0079, Lake Pontchartrain, Louisiana and Vicinity, High Level Plan, London Avenue Outfall Canal, Parallel Protection, Mirabeau Avenue to Leon C. Simon Blvd. Floodwall, Orleans Parish, Louisiana

Modification P00012, TE-004 to the subject contract is forwarded for the contract file.

Enclosure



CHESTER ASHLEY
Area Engineer
New Orleans Area Office

SEP -7 1995

9500765