

A 000 7/12

AMENDMENT OF SOLICITATION/MODIFICATION OF CONTRACT		1. CONTRACT ID CODE	PAGE OF PAGES 1 2
---	--	---------------------	----------------------

2. AMENDMENT/ MODIFICATION NO. A00010	3. EFFECTIVE DATE 08/05/96	4. REQUISITION/ PURCHASE REQ. NO.	5. PROJECT NO. (If applicable) TE-008
--	-------------------------------	-----------------------------------	--

6. ISSUED BY U. S. Army Engineer District, New Orleans Corps of Engineers P.O. Box 60267 New Orleans, LA 70160-0267	7. ADMINISTERED BY (If other than Item 6)
---	---

8. NAME AND ADDRESS OF CONTRACTOR (No., street, county, State and ZIP Code) B & K Construction Company, Incorporated 1905 Highway 59 Mandeville, LA 70448		9A. AMENDMENT OF SOLICITATION NO.
		9B. DATED (See Item 11)
	X	10A. MODIFICATION OF CONTRACT/ ORDER NO. DACW29-94-C-0079
		10B. DATED (See Item 13) 07/11/94
CODE	FACILITY CODE	

11. THIS ITEM ONLY APPLIES TO AMENDMENTS OF SOLICITATIONS

The above numbered solicitation is amended as set forth in Item 14. The hour and date specified for receipt of Offers is extended, is not extended. Offers must acknowledge receipt of this amendment prior to the hour and date specified in the solicitation or as amended, by one of the following methods:

(a) By completing Items 8 and 15, and returning _____ copies of the amendment; (b) By acknowledging receipt of this amendment on each copy of the offer submitted; or (c) By separate letter or telegram which includes a reference to the solicitation and amendment numbers. FAILURE OF YOUR ACKNOWLEDGMENT TO BE RECEIVED AT THE PLACE DESIGNATED FOR THE RECEIPT OF OFFERS PRIOR TO THE HOUR AND DATE SPECIFIED MAY RESULT IN REJECTION OF YOUR OFFER. If by virtue of this amendment you desire to change an offer already submitted, such change may be made by telegram or letter, provided each telegram or letter makes reference to the solicitation and this amendment, and is received prior to the opening hour and date specified.

12. ACCOUNTING AND APPROPRIATION DATA (If required)
No additional funds are required.

13. THIS ITEM APPLIES ONLY TO MODIFICATIONS OF CONTRACTS/ ORDERS, IT MODIFIES THE CONTRACT/ ORDER NO. AS DESCRIBED IN ITEM 14.

(X)	A. THIS CHANGE ORDER IS ISSUED PURSUANT TO: (Specify authority) THE CHANGES SET FORTH IN ITEM 14 ARE MADE IN THE CONTRACT ORDER NO. IN ITEM 10A.
	B. THE ABOVE NUMBERED CONTRACT/ ORDER IS MODIFIED TO REFLECT THE ADMINISTRATIVE CHANGES (such as changes in paying office, appropriation date, etc.) SET FORTH IN ITEM 14, PURSUANT TO THE AUTHORITY OF FAR 43.103 (b).
X	C. THIS SUPPLEMENTAL AGREEMENT IS ENTERED INTO PURSUANT TO AUTHORITY OF: CC I.93 Default (Fixed-Price Construction)
	D. OTHER (specify type of modification and authority)


E. IMPORTANT: Contractor is not, is required to sign this document and return original copies to the issuing office.

14. DESCRIPTION OF AMENDMENT/ MODIFICATION (Organized by UCF section headings, including solicitation/ contract subject matter where feasible.)

In view of delays in the completion of work for the above numbered contract for Lake Pontchartrain, Louisiana and Vicinity, High Level Plan, London Avenue Outfall Canal, Parallel Protection, Mirabeau Avenue to Leon C. Simon Blvd. Floodwall, Orleans Parish, Louisiana, due to causes beyond the control and without the fault or negligence of the contractor, namely, unusually severe weather during the period 1 May 1996 through 31 July 1996, this contract is modified as follows:

Except as provided herein, all terms and conditions of the document referenced in Item 9A or 10A, as heretofore changed, remains unchanged and in full force and effect.

15A. NAME AND TITLE OF SIGNER (Type or print) H. B. Kenyon, President	16A. NAME AND TITLE OF CONTRACTING OFFICER (Type or print) CHESTER ASHLEY, ADMINISTRATIVE CONTRACTING OFFICER
--	--

15B. CONTRACTOR/ OFFEROR B & K CONSTRUCTION CO. INC	15C. DATE SIGNED	16B. UNITED STATES OF AMERICA BY  (Signature of Contracting Officer)	16C. DATE SIGNED 8/24/96
--	------------------	--	-----------------------------

Sept. 3, 1996

Standard Form 30
Block 14, Description of Modification (continued)
Contract No. DACW29-94-C-0079
TE 008

Changes to the Bidding Schedule:

There are no changes to the bidding schedule.

Changes to the Specifications:

There are no changes to the specifications.

Changes to the Contract Drawings:

There are no changes to the contract drawings.

Changes to the Contract Price:

The contract price remains unchanged.

Changes to the Contract Time:

The contract time is extended forty-three (43) calendar days due to unusually severe weather.

It is further understood and agreed that this adjustment constitutes compensation in full on behalf of the contractor, its subcontractors and suppliers for all costs and markups directly or indirectly attributable to the change, for all delays, impacts and extended overhead, and for performance of the work within the time period of this modification related to unusually severe weather.

PRICE NEGOTIATION MEMORANDUM

Lake Pontchartrain, Louisiana and Vicinity,
High Level Plan,
London Avenue Outfall Canal, Parallel Protection,
Mirabeau Avenue to Leon C. Simon Boulevard Floodwall,
Orleans Parish, Louisiana,
DACW29-94-C-0079, A00010, TE-008,
B & K Construction Company, Incorporated

1. CONTRACT DESCRIPTION: Work under this contract consists of clearing, selective demolition, cutting existing steel sheet piling, pulling, cleaning and delivering existing steel sheet piling, driving new steel sheet piling, constructing reinforced concrete I-type floodwalls on existing and new steel piling, concrete slope pavement, driving steel sheet piling under South Central Bell telephone cables, relocating New Orleans Sewerage and Water Board 10-foot feeder cables, modifying existing utilities, degrading existing levees, placing embankment, fertilizing, seeding and mulching. The contract was awarded to B & K Construction Company, Incorporated, on 11 July 1994, in the amount of \$4,554,500.00.

2. DESCRIPTION OF MODIFICATION:

a) Summary and necessity for change: During the period 1 May 1996 through 31 July 1996, the contractor experienced excusable delays due to unusually severe weather that caused delays to his operations and progress.


b) Authority for change: This change is authorized by Contract Clause I.93 - Default (Fixed-Price Construction).

3. TIME JUSTIFICATION: Due to unusually severe weather (based on a ten year average of the U.S. Weather Service Records), during the period 1 May 1996 through 31 July 1996, the date fixed for completion of work is extended forty-three (43) calendar days. This extension provides full consideration for equivalent fair weather days.

4. APPROPRIATION DATA: No additional funds are required.

SUBMITTED FOR APPROVAL

Date: 5 August 1996


Donna M. Urban
Civil Engineering Technician

Ashley

CELMN-CD-NO

19 Aug 96

MEMORANDUM THRU C/Const Div, ATTN: Contr Admin Br
FOR C/Contr Div

SUBJECT: Contract No. DACW29-94-C-0079, Lake Pontchartrain,
Louisiana and Vicinity, London Avenue Outfall Canal, Parallel
Protection, Mirabeau Avenue to Leon C. Simon Boulevard Floodwall,
Orleans Parish, Louisiana

Modification A00010, TE-008 to the subject contract is forwarded
for the contract file.

Enclosure

Chester Ashley
CHESTER ASHLEY
Area Engineer
New Orleans Area Office

AUG 21 1996

AUG 21 1996

9600713

pu
URBAN/1a/1249

August 13, 1996

JSM
MORTON
CELMN-CD-NO-E

New Orleans Area Office

~~DUHON~~
CELMN-~~CD~~-NO-

SUBJECT: DACW29-94-C-0079, Lake Pontchartrain, Louisiana
and Vicinity, London Avenue Outfall Canal, Parallel
Protection, Mirabeau Avenue to Leon C. Simon Boulevard
Floodwall, Orleans Parish, Louisiana

out
HABBAZ
CELMN-CD-NO

BERNARD *✓*
CELMN-CD-NO

B & K Construction Company, Incorporated
1905 Highway 59
Mandeville, Louisiana 70448

ASHLEY *cf*
CELMN-CD-NO

Gentlemen:

Enclosed for your file is the duplicate original of
Modification A00010, TE-008 for the subject contract.

Sincerely,

Chester Ashley
Administrative Contracting
Officer

Enclosure

Letter of Transmittal

B & K CONSTRUCTION, INC.
1905 Highway 59
Mandeville, LA 70448
(504) 626-1866

B & K JOB NO. 9402

TO: U.S. ARMY CORPS OF ENGINEERS
P.O. BOX 60267
NEW ORLEANS, LA 70160-0267

DATE: August 9, 1996

ATTN: MS. DONNA URBAN

RE: CONTRACT NO. DACW29-94-C-0079
LAKE PONTCHARTRAIN & VICINITY
HIGH LEVEL PLAN, LONDON AVENUE
OUTFALL CANAL, PARALLEL
PROTECTION, MIRABEAU AVE TO
LEON C. SIMON BLVD. FLOODWALL
ORLEANS PARISH, LOUISIANA

WE ARE SENDING YOU (xx) Attached VIA _____
() Under separate cover VIA _____ the following items:

- () Shop Drawings () Prints () Plans () Samples
- () Specifications () Copy of Letter () Change Order
- (XX) Other - Specify:

COPIES	DATE	NO.	DESCRIPTION
1	8/05/96	A00010- TE008	MODIFICATION - GRANTING 43 CAL. DAYS FOR SEVERE WEATHER (MAY-JULY 1996)

THESE ARE TRANSMITTED as checked below:

- () For approval () Approved as submitted () Resubmit ___ copies for approval
- (XX) FOR YOUR USE () Approved as noted () Submit ___ Copies for distribution
see drawings
- (XX) AS REQUESTED () Return for corrections () Return ___ corrected prints
- () For review and signature () _____
- () FOR BIDS DUE _____ 19 _____ () Plans to be returned

REMARKS:

COPIES TO: (with enclosures)
CONTRACT DOCUMENTS (XX)

Thank you,
B & K CONSTRUCTION, INC.

SIGNED: *Kathleen Lafleur*
Kathleen Lafleur,
Administrative Assistant

RECEIVED AT
AUG 12 1996
N. O. A. O.



REPLY TO
ATTENTION OF:

DEPARTMENT OF THE ARMY

NEW ORLEANS DISTRICT, CORPS OF ENGINEERS
P.O. BOX 60267
NEW ORLEANS, LOUISIANA 70160-0267

B & K

AUG - 8 1996

CONSTRUCTION CO., INC.

August 5, 1996

New Orleans Area Office

SUBJECT: Contract DACW29-94-C-0079, Lake Pontchartrain, Louisiana and Vicinity,
High Level Plan, London Avenue Outfall Canal, Parallel Protection, Mirabeau Avenue
to Leon C. Simon Boulevard Floodwall, Orleans Parish, Louisiana
Modification A00010, TE-008

B & K Construction Company, Incorporated
1905 Highway 59
Mandeville, Louisiana 70448

Gentlemen:

Enclosed is proposed Modification No. A00010, TE-008 to the subject contract.

If you agree with this modification as written, please sign and date the modification
and return to this office, Attn: Ms. Donna Urban, by August 19, 1996. When executed
by the Contracting Officer, the duplicate original of the modification will be sent to you
for your file.

Sincerely,

Chester Ashley
Administrative Contracting Officer

Enclosure

NOTED ON
TIME EXT. ✓K.

DEPARTMENT OF THE ARMY

NEW ORLEANS DISTRICT, CORPS OF ENGINEERS
P.O. BOX 60267
NEW ORLEANS, LOUISIANA 70160-0267

REPLY TO
ATTENTION OF:

August 5, 1996

New Orleans Area Office

SUBJECT: Contract DACW29-94-C-0079, Lake Pontchartrain, Louisiana and Vicinity,
High Level Plan, London Avenue Outfall Canal, Parallel Protection, Mirabeau Avenue
to Leon C. Simon Boulevard Floodwall, Orleans Parish, Louisiana
Modification A00010, TE-008

B & K Construction Company, Incorporated
1905 Highway 59
Mandeville, Louisiana 70448

Gentlemen:

Enclosed is proposed Modification No. A00010, TE-008 to the subject contract.

If you agree with this modification as written, please sign and date the modification
and return to this office, Attn: Ms. Donna Urban, by August 19, 1996. When executed
by the Contracting Officer, the duplicate original of the modification will be sent to you
for your file.

Sincerely,

Chester Ashley
Administrative Contracting Officer

Enclosure

du 8/5/96
URBAN
CELMN-CD-NO-E

JM
MORTON
CELMN-CD-NO-E

W
DILON
CELMN-CD-NO-Q

B
HABBAZ
CELMN-CD-NO

BERNARD
CELMN-CD-NO

cl
ASHLEY
CELMN-CD-NO

mailed 8/6/96

DACW29-94-C-0079, London Ave. Canal, Mirabeau Ave to Leon C. Simon
 Contract Completion Calculation

	Time Extension	Revised Completion Date
NTP Acknowledgement Date	16-Aug-94	
Length of Contract	540	
Original Completion Date	07-Feb-96	07-Feb-96
P00002, CIN01, sgn'd 11/21/94	41	19-Mar-96
P00003 , TE-001, (Aug - Oct 94), sgn'd 12/5/94	3	22-Mar-96
P00008/CIN04, sgn'd 2/24/95	10	01-Apr-96
R00007/TE-002, (Nov 94 - Jan 95), sgn'd 3/18/95	2	03-Apr-96
P00009/CIN03, sgn'd 6/1/95	1	04-Apr-96
P00010/TE-003, (Feb 95 - Apr 95), sgn'd 6/1/95	30	04-May-96
P00012/TE-004, (May 95 - Jul 95), sgn'd 8/31/95	5	09-May-96
A0001/CIN 05, sgn'd 10/25/95	2	11-May-96
A00004/TE-005, (Aug 95 - Oct 95)	11	22-May-96
A00005, CIN-08, sgn'd 1/26/96	6	28-May-96
A00006, TE-006, (Nov 95 - Jan 96), sgn'd 2/27/96	28	25-Jun-96
A00008, TE-007, sgn'd 5/22/96, (Feb - Apr 96)	30	25-Jul-96
A00010, TE-008 (May 96 - Jul 96)	43	06-Sep-96

June 6, 1996

du
URBAN/dc/1249

New Orleans Area Office

SUBJECT: Contract No. DACW29-94-C-0079, Lake Pontchartrain, Louisiana and Vicinity, High Level Plan, London Avenue Outfall Canal, Paralel Protection, Mirabeau Avenue to Leon C. Simon Boulevard Floodwall, Orleans Parish, Louisiana

Jon
MORTON
CELMN-CD-NO-E

D. Wagner
WAGNER
CELMN-CD-NO-Q

B & K Construction Company, Incorporated
1905 Highway 59
Mandeville, Louisiana 70448

Bu
HABBAZ
CELMN-CD-NO

Gentlemen:

BERNARD
CELMN-CD-NO

An analysis of rainfall data for your contract from May 1, 1996 through May 31, 1996 has been made. Since the contract has reached the original date set for completion (February 7, 1996), any time extensions granted for unusually severe weather and the effects thereof will be granted on a day for day basis. This is done because neither normal weather nor unusually severe weather on days beyond the original contract completion date have been addressed by either the contract or any previous time extensions. For this reason, consideration must be given to the addition of 7 calendar days to your contract.

ASHLEY *C. Ashley*
CELMN-CD-NO

These additional 7 days will be incorporated into your contract by formal modification at a later date.

If you disagree with this determination, please contact this office within 10 calendar days.

Sincerely,

Chester Ashley
Administrative Contracting
Officer

Enclosure

CF:
CELMN-CD-NO-Q (Wagner)
CELMN-CD-NO-E (Urban)
CELMN-CT
CELMN-CD-CS (Shick)

DACW29- 94-C-0019

Forwarded herewith are weather and flood delays for the month of May, 1996 as recorded in the Quality Assurance Reports (QAR).

DAY OF MONTH	QAR NUMBER	RAIN INCHES	PERCENT DAY LOST (Weather)	STREAM GAGE READINGS		PERCENT DAY LOST (Flood)	TEMPERATURE RANGE	REMARKS (Weather other than rain: ie, fog, cold, etc.)
				F/S	L/S			
1	335	0.0	0	1.0	-	-	64-80	P. cloudy
2	336	0.0	0	1.1	-	-	62-82	" "
3	337	0.0	0	1.2	-	-	60-85	" "
4	338	0.0	0	1.4	-	-	" "	" " / Warm
5	338	0.0	0	1.4	-	-	" "	" " "
6	338	0.0	0	1.4	-	-	" "	" " "
7	339	0.0	0	1.5	-	-	74-90	" "
8	340	0.0	0	1.5	-	-	73-88	" "
9	341	0.35	50	1.7	-	-	72-87	Afternoon Shower
10	342	0.30	50	2.0	-	-	75-89	" "
11	343	0.0	50	1.8	-	-	64-85	clear / Pt. cloudy
12	343	0.0	0	1.8	-	-	" "	" "
13	343	0.0	0	1.8	-	-	" "	" "
14	344	0.0	0	1.7	-	-	70-86	" "
15	345	0.0	0	1.8	-	-	74-88	clear / Hot
16	346	0.0	0	1.9	-	-	74-90	" "
17	347	0.0	0	1.6	-	-	74-90	" "
18	348	0.0	0	1.5	-	-	74-91	" "
19	348	0.0	0	1.5	-	-	" "	" "
20	348	0.0	0	1.5	-	-	" "	" "
21	349	0.0	0	1.6	-	-	73-91	" "
22	350	0.0	0	1.6	-	-	74-92	" "
23	351	0.0	0	1.5	-	-	73-93	" "
24	352	0.0	0	-	-	-	-	" "
25	353	0.0	0	1.5	-	-	75-95	clear / Hot
26	353	0.0	0	1.5	-	-	" "	" "
27	353	0.0	0	1.8	-	-	78-95	P. cloudy / Hot
28	353	0.0	0	1.8	-	-	78-95	" "
29	354	1.5	50	1.8	-	-	70-95	clear RAIN
30	355	0.0	50	2.0	-	-	70-95	clear
31	356	0.0	0	2.0	-	-	75-95	clear / Hot

The contractor is working a (4) 5 (6) (7) day work week. (Circle One)

David Beadle 6/04/96
Government Inspector Date

[Signature] 6/04/96
Contractor's Representative Date

FOR OFFICE ENGINEERING USE ONLY

Actual Adverse Weather Delays 5
 Anticipated Adverse Weather Days by clause N/A
 Allowable Lost Work Days 5

Conversion of Work Days to Calendar Days
5 work days x 7/4 = _____
 work days x 7/5 = 7
 work days x 7/6 = _____
 work days x 7/7 = _____

Day/Day Analysis

High River Stages
 _____ days @ 25% = _____
 _____ days @ 50% = _____
 _____ days @ 75% = _____
 _____ days @ 100% = _____

Original Completion Date: 7 Jul 96

High River Stages Total _____

du
URBAN/1a/1349

July 8, 1996

out
MORTON
CELMN-CD-NO-1

New Orleans Area Office

SUBJECT: Contract No. DACW29-94-C-0079 Lake Pontchartrain, Louisiana and Vicinity, High Level Plan, London Avenue Outfall Canal, Parallel Protection, Mirabeau Avenue to Leon C. Simon Boulevard Floodwall, Orleans Parish, Louisiana

~~DUNON~~
CELMN-CD-NO-1
out
HABBAZ
CELMN-CD-NO-1

out
BERNARD
CELMN-CD-NO-1

B & K Construction Company, Incorporated
1905 Highway 59
Mandeville, Louisiana 70448

cf
ASHLEY
CELMN-CD-NO-1

Gentlemen:

An analysis of rainfall data for your contract from June 1, 1996 through June 30, 1996, has been made. Since the contract has reached the original date set for completion (February 7, 1996), any time extensions granted for unusually severe weather and the effects thereof will be granted on a day for day basis. This is done because neither normal weather nor unusually severe weather on days beyond the original contract completion date have been addressed by either the contract or any previous time extensions. For this reason, consideration must be given to the addition of 15 calendar days to your contract.

These additional 15 days will be incorporated into your contract by formal modification at a later date.

If you disagree with this determination, please contact this office within 10 calendar days.

Sincerely,

Chester Ashley
Administrative Contracting
Officer

CF:
CELMN-CD-NO-Q (Wagner)
CELMN-CD-NO-E (Urban)
CELMN-CT
CELMN-CD-CS (Schick)

DACW29-94-C-0071

Forwarded herewith are weather and flood delays for the month of June, 1996 as recorded in the Quality Assurance Reports (QAR).

DAY OF MONTH	QAR NUMBER	RAIN INCHES	PERCENT DAY LOST (Weather)	STREAM GAGE READINGS		PERCENT DAY LOST (Flood)	TEMPERATURE RANGE	REMARKS (Weather other than rain: ie, fog, cold, etc.)
				F/S	L/S			
1	357	0.0	0	1.8	-	-	70-90	P/C - HOT
2	357	0.0	0	1.9	-	-	70-90	P/C - HOT
3	357	0.0	0	1.9	-	-	70-90	P/C - HOT
4	358	0.0	0	1.9	-	-	69-93	P/C - HOT
5	359	0.0	0	2.0	-	-	70-94	P/C - HOT
6	360	0.0	0	2.0	-	-	70-97	P/C - HOT
7	361	0.3	50	2.0	-	-	70-90	P/C SHOWERS
8	362	0.0	0	1.5	-	-	65-90	P/C HOT/SHOWER
9	363	0.0	0	1.5	-	-	65-90	P/C - HOT
10	363	0.0	0	1.5	-	-	65-90	P/C - HOT
11	363	0.0	0	1.6	-	-	65-90	P/C - HOT
12	364	1.5	50	1.8	-	-	65-90	P/C - HOT SHOWERS
13	365	1.0	50	1.5	-	-	73-90	P/C - HOT SHOWERS
14	366	1.0	50	1.6	-	-	75-90	P/C - HOT SHOWERS
15	367	0.0	50	1.8	-	-	75-90	P/C - HOT SHOWERS
16	367	0.0	0	1.5	-	-	75-99	P/C - HOT
17	367	0.0	0	1.8	-	-	79-90	P/C - HOT
18	368	0.0	0	1.8	-	-	73-90	P/C - HOT
19	369	.23	50	1.5	-	-	95-90	P/C - SHOWERS
20	370	0.0	50	1.9	-	-	73-90	P/C - HOT
21	371	.25	50	1.8	-	-	75-89	P/C - SHOWERS
22	372	0.0	0	1.9	-	-	72-90	P/C - HOT
23	372	0.0	0	1.8	-	-	70-90	P/C - HOT
24	372	0.0	0	1.9	-	-	73-90	P/C - HOT
25	373	0.0	0	1.8	-	-	73-95	P/C - HOT
26	374	0.0	0	1.9	-	-	70-92	P/C - HOT
27	375	2.75	50	1.7	-	-	70-91	P/C - HOT SHOWERS
28	375	0.0	50	1.8	-	-	70-91	P/C - SHOWERS
29	375	0.08	50	1.5	-	-	72-90	P/C - SHOWERS
30	375	0.0	0	1.9	-	-	73-90	P/C - HOT
31								

The contractor is working a (4) (5) (6) (7) day work week. (Circle One)

Samuel Lemoini 7/1/96
Government Inspector / Date

[Signature] 7/1/96
Contractor's Representative / Date

FOR OFFICE ENGINEERING USE ONLY

Actual Adverse Weather Delays 11
Anticipated Adverse Weather Days by clause N/A
Allowable Lost Work Days 11

Conversion of Work Days to Calendar Days
 work days x 7/4 = _____
11 work days x 7/5 = 15.4, use 15
 work days x 7/6 = _____
 work days x 7/7 = _____

Day/Day Analysis

High River Stages
 _____ days @ 25% = _____
 _____ days @ 50% = _____
 _____ days @ 75% = _____
 _____ days @ 100% = _____

Original Completion Date: 7 Feb 96

High River Stages Total _____

DACW29- 94-C-0079

Forwarded herewith are weather and flood delays for the month of July, 1996 as recorded in the Quality Assurance Reports (QAR).

DAY OF MONTH	QAR NUMBER	RAIN INCHES	PERCENT DAY LOST (Weather)	STREAM GAGE READINGS		PERCENT DAY LOST (Flood)	TEMPERATURE RANGE	REMARKS (Weather other than rain: ie, fog, cold, etc.)
				F/S	L/S			
1	375	0.0	0	1.8	-	-	70-90°	P/C Hot
2	376	0.0	0	1.9	-	-	70-93°	P/C Hot
3	377	2.60	50	1.6	-	-	70-93°	P/C Hot
4	378	0.0	Holiday	1.6	NSWD	-	70-94°	P/C Hot
5	378	0.0	0	1.7	NSWD	-	72-96°	P/C Hot
6	378	0.0	0	1.8	NSWD	-	72-94°	P/C Hot
7	378	0.0	0	1.8	NSWD	-	70-95°	P/C Hot
8	378	4.5	5.0	4.7	-	-	65-89°	Cloudy Showers
9	379	0.0	50	1.9	-	-	75-94°	P/C Hot
10	380	0.0	50	1.7	-	-	75-93°	P/C Hot
11	381	0.0	50	1.9	-	-	72-94°	P/C Hot
12	381	0.0	0	1.6	-	-	73-96°	P/C Hot
13	382	1.6	50	1.7	-	-	76-93°	P/C Showers
14	382	1.0	0	1.8	NSWD	-	75-94°	P/C Showers
15	382	1.5	50	1.9	-	-	74-95°	P/C Showers
16	383	0.0	0.0	1.6	-	-	74-95°	P/C Hot
17	384	.50	50	1.8	-	-	74-96°	P/C Showers
18	385	0.0	50	1.6	-	-	75-95°	P/C Hot
19	386	0.0	0	1.7	-	-	74-96	P/C Hot
20	387	0.0	0	1.6	NSWD	-	75-96	P/C Hot
21	387	0.0	0	1.6	NSWD	-	76-96	P/C Hot
22	387	0.0	0	1.8	-	-	75-96	P/C Hot
23	387	0.0	50	1.7	-	-	74-96	P/C Hot
24	388	.50	50	1.8	-	-	74-96	P/C Hot Show
25	389	1.0	50	1.7	-	-	75-96	P/C Showers
26	390	.90	50	1.8	-	-	75-94	P/C Showers
27	391	0.0	0	1.6	NSWD	-	74-96	P/C Hot
28	391	0.0	0	1.6	NSWD	-	75-96	P/C Hot
29	391	0.0	0	1.7	-	-	74-96	P/C Hot
30	392	0.0	50	1.8	-	-	75-96	P/C Hot
31	393	.50	50	1.9	-	-	74-96	P/C Hot

The contractor is working a (4) (6) (7) day work week. (Circle One)

Government Inspector: Harold L. Lomax Date: _____
 Contractors Representative: [Signature] Date: 8/1/96

FOR OFFICE ENGINEERING USE ONLY

Actual Adverse Weather Delays: 15

Anticipated Adverse Weather Days by clause: N/A

Allowable Lost Work Days: 15

Day / Day Analysis: _____

Original Completion Date: 7 Feb 96

Conversion of Work Days to Calendar Days

15 work days x 7/4 = _____

work days x 7/5 = 21

work days x 7/6 = _____

work days x 7/7 = _____

High River Stages

_____ days @ 25% = _____

_____ days @ 50% = _____

_____ days @ 75% = _____

_____ days @ 100% = _____

High River Stages Total: _____