



A 000 7115

<b>AMENDMENT OF SOLICITATION/MODIFICATION OF CONTRACT</b>		1. CONTRACT ID CODE	PAGE 1 OF PAGES 2
2. AMENDMENT/ MODIFICATION NO. A00008	3. EFFECTIVE DATE 05/07/96	4. REQUISITION/ PURCHASE REQ. NO.	5. PROJECT NO. (If applicable) TE-007
6. ISSUED BY U. S. Army Engineer District, New Orleans Corps of Engineers P.O. Box 60267 New Orleans, LA 70160-0267		7. ADMINISTERED BY (If other than Item 6)	
8. NAME AND ADDRESS OF CONTRACTOR (No., street, county, State and ZIP Code)  B & K Construction Company, Incorporated 1905 Highway 59 Mandeville, LA 70448		(X)	9A. AMENDMENT OF SOLICITATION NO.
CODE			9B. DATED (See Item 11)
FACILITY CODE		X	10A. MODIFICATION OF CONTRACT/ ORDER NO. DACW29-94-C-0079
			10B. DATED (See Item 13) 07/11/94
11. THIS ITEM ONLY APPLIES TO AMENDMENTS OF SOLICITATIONS			
<input type="checkbox"/> The above numbered solicitation is amended as set forth in Item 14. The hour and date specified for receipt of Offers <input type="checkbox"/> is extended, <input type="checkbox"/> is not extended. Offers must acknowledge receipt of this amendment prior to the hour and date specified in the solicitation or as amended, by one of the following methods: (a) By completing Items 8 and 15, and returning _____ copies of the amendment; (b) By acknowledging receipt of this amendment on each copy of the offer submitted; or (c) By separate letter or telegram which includes a reference to the solicitation and amendment numbers. FAILURE OF YOUR ACKNOWLEDGMENT TO BE RECEIVED AT THE PLACE DESIGNATED FOR THE RECEIPT OF OFFERS PRIOR TO THE HOUR AND DATE SPECIFIED MAY RESULT IN REJECTION OF YOUR OFFER. If by virtue of this amendment you desire to change an offer already submitted, such change may be made by telegram or letter, provided each telegram or letter makes reference to the solicitation and this amendment, and is received prior to the opening hour and date specified.			
12. ACCOUNTING AND APPROPRIATION DATA (If required) No additional funds are required.			
13. THIS ITEM APPLIES ONLY TO MODIFICATIONS OF CONTRACTS/ ORDERS, IT MODIFIES THE CONTRACT/ ORDER NO. AS DESCRIBED IN ITEM 14.			
(X)	A. THIS CHANGE ORDER IS ISSUED PURSUANT TO: (Specify authority) THE CHANGES SET FORTH IN ITEM 14 ARE MADE IN THE CONTRACT ORDER NO. IN ITEM 10A.		
	B. THE ABOVE NUMBERED CONTRACT/ ORDER IS MODIFIED TO REFLECT THE ADMINISTRATIVE CHANGES (such as changes in paying office, appropriation date, etc.) SET FORTH IN ITEM 14, PURSUANT TO THE AUTHORITY OF FAR 43.103 (b).		
X	C. THIS SUPPLEMENTAL AGREEMENT IS ENTERED INTO PURSUANT TO AUTHORITY OF: CCI.93 Default (Fixed-Price Construction)		
	D. OTHER (specify type of modification and authority)		
<b>E. IMPORTANT:</b> Contractor <input type="checkbox"/> is not, <input checked="" type="checkbox"/> is required to sign this document and return <u>original</u> copies to the issuing office.			
14. DESCRIPTION OF AMENDMENT/ MODIFICATION (Organized by UCF section headings, including solicitation/ contract subject matter where feasible.)  In view of delays in the completion of work for the above numbered contract for Lake Pontchartrain, Louisiana and Vicinity, High Level Plan, London Avenue Outfall Canal, Parallel Protection, Mirabeau Avenue to Leon C. Simon Blvd. Floodwall, Orleans Parish, Louisiana, due to causes beyond the control and without the fault or negligence of the contractor, namely, unusually severe weather during the period 1 February 1996 through 30 April 1996, this contract is modified as follows:			
Except as provided herein, all terms and conditions of the document referenced in Item 9A or 10A, as heretofore changed, remains unchanged and in full force and effect.			
15A. NAME AND TITLE OF SIGNER (Type or print) H. B. Kenyon, President		16A. NAME AND TITLE OF CONTRACTING OFFICER (Type or print) CHESTER ASHLEY, ADMINISTRATIVE CONTRACTING OFFICER	
15B. CONTRACTOR/ OFFEROR B & K CONSTRUCTION CO., INC.  (Signature of person authorized to sign)	15C. DATE SIGNED 5/13/96	16B. UNITED STATES OF AMERICA BY  (Signature of Contracting Officer)	16C. DATE SIGNED 5/22/96

SP  
6/11/76

Standard Form 30  
Block 14, Description of Modification (continued)  
Contract No. DACW29-94-C-0079  
TE 007

Changes to the Bidding Schedule:

There are no changes to the bidding schedule.

Changes to the Specifications:

There are no changes to the specifications.

Changes to the Contract Drawings:

There are no changes to the contract drawings.

Changes to the Contract Price:

The contract price remains unchanged.

Changes to the Contract Time:

The contract time is extended thirty (30) calendar days due to unusually severe weather.

It is further understood and agreed that this adjustment constitutes compensation in full on behalf of the contractor, its subcontractors and suppliers for all costs and markups directly or indirectly attributable to the change, for all delays, impacts and extended overhead, and for performance of the work within the time period of this modification related to unusually severe weather.

## PRICE NEGOTIATION MEMORANDUM

Lake Pontchartrain, Louisiana and Vicinity,  
High Level Plan,  
London Avenue Outfall Canal, Parallel Protection,  
Mirabeau Avenue to Leon C. Simon Boulevard Floodwall,  
Orleans Parish, Louisiana,  
DACW29-94-C-0079, A00008, TE-007,  
B & K Construction Company, Incorporated

1. CONTRACT DESCRIPTION: Work under this contract consists of clearing, selective demolition, cutting existing steel sheet piling, pulling, cleaning and delivering existing steel sheet piling, driving new steel sheet piling, constructing reinforced concrete I-type floodwalls on existing and new steel piling, concrete slope pavement, driving steel sheet piling under South Central Bell telephone cables, relocating New Orleans Sewerage and Water Board 10-foot feeder cables, modifying existing utilities, degrading existing levees, placing embankment, fertilizing, seeding and mulching. The contract was awarded to B & K Construction Company, Incorporated, on 11 July 1994, in the amount of \$4,554,500.00.

2. DESCRIPTION OF MODIFICATION:

a) Summary and necessity for change: During the period 1 February 1996 through 30 April 1996, the contractor experienced excusable delays due to unusually severe weather that caused delays to his operations and progress.


b) Authority for change: This change is authorized by Contract Clause I.93 - Default (Fixed-Price Construction).

3. TIME JUSTIFICATION: Due to unusually severe weather (based on a ten year average of the U.S. Weather Service Records), during the period 1 February 1996 through 30 April 1996, the date fixed for completion of work is extended thirty (30) calendar days. This extension provides full consideration for equivalent fair weather days.

4. APPROPRIATION DATA: No additional funds are required.

SUBMITTED FOR APPROVAL

Date: 7 May 1996

  
Donna M. Urban  
Civil Engineering Technician

DEPARTMENT OF THE ARMY

NEW ORLEANS DISTRICT, CORPS OF ENGINEERS  
P.O. BOX 60267  
NEW ORLEANS, LOUISIANA 70160-0267

REPLY TO  
ATTENTION OF:

May 7, 1996

New Orleans Area Office

SUBJECT: Contract DACW29-94-C-0079, Lake Pontchartrain, Louisiana and Vicinity,  
High Level Plan, London Avenue Outfall Canal, Parallel Protection, Mirabeau Avenue  
to Leon C. Simon Boulevard Floodwall, Orleans Parish, Louisiana  
Modification A00008, TE-007

B & K Construction Company, Incorporated  
1905 Highway 59  
Mandeville, Louisiana 70448

Gentlemen:


Enclosed is proposed Modification No. A00008, TE-007 to the subject contract.


If you agree with this modification as written, please sign and date the modification  
and return to this office, Attn: Ms. Donna Urban, by May 21, 1996. When executed by  
the Contracting Officer, the duplicate original of the modification will be sent to you for  
your file.

Sincerely,


Chester Ashley  
Administrative Contracting Officer

Enclosure

  
URBAN  
CELMN-CD-NO-E

  
MORTON  
CELMN-CD-NO-E

  
DUTTON  
CELMN-CD-NO-Q

  
HABBAZ  
CELMN-CD-NO

  
BERNARD  
CELMN-CD-NO

  
ASHLEY  
CELMN-CD-NO

mailed 5/9/96

Letter of Transmittal

B & K CONSTRUCTION, INC.  
1905 Highway 59  
Mandeville, LA 70448  
(504) 626-1866

B & K JOB NO. 9402

TO: U.S. ARMY CORPS OF ENGINEERS  
P.O. BOX 60267  
NEW ORLEANS, LA 70160-0267

DATE: May 14, 1996

RE: CONTRACT NO. DACW29-94-C-0079  
LAKE PONTCHARTRAIN & VICINITY  
HIGH LEVEL PLAN, LONDON AVENUE  
OUTFALL CANAL, PARALLEL  
PROTECTION, MIRABEAU AVE TO  
LEON C. SIMON BLVD. FLOODWALL  
ORLEANS PARISH, LOUISIANA

ATTN: MS. DONNA URBAN

WE ARE SENDING YOU (xx) Attached VIA \_\_\_\_\_  
( ) Under separate cover VIA \_\_\_\_\_ the following items:

- ( ) Shop Drawings ( ) Prints ( ) Plans ( ) Samples
- ( ) Specifications ( ) Copy of Letter ( ) Change Order
- (XX) Other - Specify:

COPIES	DATE	NO.	DESCRIPTION
1	5/14/96	A00008-TE007	MODIFICATION - GRANTING 30 CAL. DAYS FOR SEVERE WEATHER

THESE ARE TRANSMITTED as checked below:

- ( ) For approval ( ) Approved as submitted ( ) Resubmit \_\_\_ copies for approval
- (XX) FOR YOUR USE ( ) Approved as noted ( ) Submit \_\_\_ Copies for distribution  
see drawings
- (XX) AS REQUESTED ( ) Return for corrections ( ) Return \_\_\_\_\_ corrected prints
- ( ) For review and signature ( ) \_\_\_\_\_
- ( ) FOR BIDS DUE \_\_\_\_\_ 19 \_\_\_\_\_ ( ) Plans to be returned

REMARKS:

COPIES TO: (with enclosures)

CONTRACT DOCUMENTS

FIELD

(XX)  
(XX)

Thank you,  
B & K CONSTRUCTION, INC.

SIGNED:

*Kathleen Lafleur*  
Kathleen Lafleur,  
Administrative Assistant

RECEIVED AT

MAY 16 1996

N. O. A. O.

DACW29-94-C-0079, London Ave. Canal, Mirabeau Ave to Leon C. Simon  
 Contract Completion Calculation

	Time Extension	Revised Completion Date
NTP Acknowledgement Date	16-Aug-94	
Length of Contract	540	
Original Completion Date	07-Feb-96	07-Feb-96
P00002, CIN01, sgn'd 11/21/94	41	19-Mar-96
P00003, TE-001, (Aug - Oct 94), sgn'd 12/5/94	3	22-Mar-96
P00008/CIN04, sgn'd 2/24/95	10	01-Apr-96
P00007/TE-002, (Nov 94 - Jan 95), sgn'd 3/18/95	2	03-Apr-96
P00009/CIN03, sgn'd 6/1/95	1	04-Apr-96
P00010/TE-003, (Feb 95 - Apr 95), sgn'd 6/1/95	30	04-May-96
P00012/TE-004, (May 95 - Jul 95), sgn'd 8/31/95	5	09-May-96
A0001/CIN 05, sgn'd 10/25/95	2	11-May-96
A00004/TE-005, (Aug 95 - Oct 95)	11	22-May-96
A00005, CIN-08, sgn'd 1/26/96	6	28-May-96
A00006, TE-006, (Nov 95 - Jan 96), sgn'd 2/27/96	28	25-Jun-96
A00008, TE-007, sgn'd (Feb - Apr 96)	30	25-Jul-96

MORTON  
CEL MN-CD-NO-E

M March 11, 1996

DUHON  
CEL MN-CD-NO-C

New Orleans Area Office

SUBJECT: Contract No. DACW29-94-C-0079, Lake Pontchartrain, HABBAZ  
Louisiana and Vicinity, High Level Plan, London Avenue CEL MN-CD-NC  
Outfall Canal, Parallel Protection, Mirabeau Avenue to Leon  
C. Simon Boulevard Floodwall, Orleans Parish, Louisiana

BERNARD  
CEL MN-CD-NO

ASHLEY  
CEL MN-CD-NO

B & K Construction Company, Incorporated  
1905 Highway 59  
Mandeville, Louisiana 70448

Gentlemen:

An analysis of rainfall data for your contract from February 1, 1996 through February 29, 1996 has been made. Since the contract has reached the original date set for completion (February 7, 1996), any time extensions granted for unusually severe weather and the effects thereof will be granted on a day for day basis. This is done because neither normal weather nor unusually severe weather on days beyond the original contract completion date have been addressed by either the contract or any previous time extensions. For this reason, consideration must be given to the addition of 8 calendar days to your contract.

These additional 8 days will be incorporated into your contract by formal modification at a later date.

If you disagree with this determination, please contact this office within 10 calendar days.

Sincerely,

Chester Ashley  
Administrative Contracting  
Officer

Enclosure

CF:  
CEL MN-CD-NO-Q (Wagner)  
CEL MN-CD-NO-E (Urban)  
CEL MN-CT  
CEL MN-CD-CS (Schick)



DACW29-94-C-0079

yes Project Engineer

Forwarded herewith are weather and flood delays for the month of FEBRUARY, 1996 as recorded in the Quality Assurance Reports (QAR).

DAY OF MONTH	QAR NUMBER	RAIN INCHES	PERCENT DAY LOST (Weather)	STREAM GAGE READINGS		PERCENT DAY LOST (Flood)	TEMPERATURE RANGE	REMARKS (Weather other than rain: ie, fog, cold, etc.)
				FIS	L/S			
1	279	1.40"	-0-	2.00'	-	-0-	39° - 50°	Cloudy w/PM Rain
2	"	0.75"	100%	2.40'	-	-0-	30° - 44°	Cloudy w/Rain
3	"		100%					
4	"		NSWD					
5	"	-0-	100%	0.50'	-	-0-	18° - 43°	Clear & Very Cold
6	280	-0-	-0-	0.30'	-	-0-	30° - 56°	Ptly Cldy & Cold
* 7	281	-0-	-0-	1.10'	-	-0-	44° - 68°	Ptly Cldy & Mild
8	282	-0-	-0-	1.30'	-	-0-	50° - 76°	" " " "
9	283	-0-	-0-	1.50'	-	-0-	60° - 78°	Cloudy & Warm
10	284	-0-	-0-	1.20'	-	-0-	58° - 76°	" " "
11	"		NSWD					
12	"	-0-	-0-	0.80'	-	-0-	44° - 62°	Clear & Cool
13	285	-0-	-0-	0.80'	-	-0-	38° - 68°	" " "
14	"	-0-	-0-	0.70'	-	-0-	48° - 79°	Ptly Cldy & Mild
15	286	-0-	-0-	1.00'	-	-0-	60° - 80°	Cloudy & Warm
16	287	-0-	-0-	1.40'	-	-0-	40° - 55°	Clear & Windy
17	288	-0-	-0-	1.00'	-	-0-	30° - 65°	Clear & Cool
18	"		NSWD					
19	"	0.40"	50%	0.80'	-	-0-	58° - 74°	Cloudy w/Rain
20	289	-0-	100%	1.00'	-	-0-	58° - 76°	Ptly Cldy & Warm
21	"	-0-	50%	1.50'	-	-0-	58° - 79°	" " " "
22	290	-0-	-0-	1.20'	-	-0-	62° - 83°	Cloudy & Warm
23	291	-0-	-0-	1.40'	-	-0-	62° - 83°	Ptly Cldy & Warm
24	292	-0-	0	0	-	-	60 - 82	Cloudy w/Pt Cloudy
25	"		NSWD					
26	292	-0-	-0-	0.0	-	-	63 - 83	Fog AM - P Cloudy
27	293	0.10	0	1.3	-	-	65 - 83	Cloudy w/Rain
28	294	0.10	-50-	1.6	-	-	45 - 65	Cloudy w/Drizzle
29	295	0.40	-50-	1.6	-	-	35 - 50	Afternoon Shower

The contractor is working a (4) (5) **(6)** (7) day work week. (Circle One) \* End of Original Contract Time

David Beable  
Government Inspector

3/01/96  
Date

Mike Tass  
Contractor's Representative

3/01/96  
Date

FOR OFFICE ENGINEERING USE ONLY

Actual Adverse Weather Delays 3

Anticipated Adverse Weather Days by clause 1 (prorated)

Allowable Lost Work Days 2

Prorated

$(7)(5/29) = 35/29 = 1.2$ , use 1

Day/Day after 2 = 5 days

Original Completion Date: 7 Feb 96

Conversion of Work Days to Calendar Days

work days x 7/4 =	_____
work days x 7/5 =	_____
work days x 7/6 =	<u>3</u>
work days x 7/7 =	_____

High River Stages

days @ 25% =	_____
days @ 50% =	_____
days @ 75% =	_____
days @ 100% =	_____

High River Stages Total \_\_\_\_\_

April 4, 1996

MORTON  
CELMN-CD-NO-E

New Orleans Area Office

DUNON  
CELMN-CD-NO-C

SUBJECT: Contract No. DACW29-94-C-0079, Lake Pontchartrain,  
Louisiana and Vicinity, High Level Plan, London Avenue  
Outfall Canal, Parallel Protection, Mirabeau Avenue to Leon  
C. Simon Boulevard Floodwall, Orleans Parish, Louisiana

HABBAZ  
CELMN-CD-NO-C

BERNARD  
CELMN-CD-NO-C

B & K Construction Company, Incorporated  
1905 Highway 59  
Mandeville, Louisiana 70448

ASHLEY  
CELMN-CD-NO-C

Gentlemen:

An analysis of rainfall data for your contract from March 1, 1996 through March 31, 1996 has been made. Since the contract has reached the original date set for completion (February 7, 1996), any time extensions granted for unusually severe weather and the effects thereof will be granted on a day for day basis. This is done because neither normal weather nor unusually severe weather on days beyond the original contract completion date have been addressed by either the contract or any previous time extensions. For this reason, consideration must be given to the addition of 12 calendar days to your contract.

These additional 12 days will be incorporated into your contract by formal modification at a later date.

If you disagree with this determination, please contact this office within 10 calendar days.

Sincerely,

Chester Ashley  
Administrative Contracting  
Officer

Enclosure

CF:  
CELMN-CD-NO-Q (Wagner)  
CELMN-CD-NO-E (Urban)  
CELMN-CT  
CELMN-CD-CS (Schick)

DACW29- 94-C-0079

gwl Project Engineer

Forwarded herewith are weather and flood delays for the month of MARCH, 1996 as recorded in the Quality Assurance Reports (QAR).

DAY OF MONTH	QAR NUMBER	RAIN INCHES	PERCENT DAY LOST (Weather)	STREAM GAGE READINGS		PERCENT DAY LOST (Flood)	TEMPERATURE RANGE	REMARKS (Weather other than rain: ie, fog, cold, etc.)
				F/S	L/S			
1	296	Trace	50	1.6	-	-	40-52	Wet conditions
2	297	0.0	0	1.3	-	-	48-76	P. Cloudy/Warm
3	297	0.0	0	1.3	-	-	" "	" "
4	297	0.0	0	1.3	-	-	" "	cloudy/warm
5	298	0.0	0	1.6	-	-	62-77	cloudy
6	299	Trace	50	1.8	-	-	60-80	cloudy
7	299	0.60	100	1.8	-	-	42-53	cloudy/rain
8	300	0.0	50	1.8	-	-	30-45	Clear
9	301	0.0	0	1.6	-	-	25-50	clear/cold
10	301	0.0	(NSWD)	1.6	-	-	" "	" "
11	301	0.0	0	1.6	-	-	" "	" "
12	302	0.0	0	1.0	-	-	45-60	P. cloudy/cool
13	303	0.0	0	0.9	-	-	50-65	" "
14	304	0.0	0	1.0	-	-	58-80	P. cloudy/warm
15	305	0.0	0	1.0	-	-	60-80	" "
16	306	0.0	0	1.0	-	-	50-75	" "
17	306	0.0	(NSWD)	1.5	-	-	" "	" "
18	306	0.0	0	3.0	-	-	50-75	Very Windy/Cool
19	307	0.0	0	1.8	-	-	50-65	clear/cool
20	308	0.0	0	1.0	-	-	42-55	" "
21	309	0.0	0	0.0	-	-	40-68	clear/cool
22	310	0.0	0	0.0	-	-	50-70	" warm
23	311	0.0	0	1.0	-	-	50-70	" "
24	311	0.25	(NSWD)	1.5	-	-	50-65	cloudy/light rain
25	311	0.10	50	1.5	-	-	" "	cloudy
26	311	1.25	100	2.2	-	-	48-68	cloudy/rain
27	312	0.50	100	2.1	-	-	55-65	" "
28	313	0.0	50	2.1	-	-	60-74	P. Cloudy
29	314	0.0	50	1.5	-	-	50-65	cloudy
30	315	0.0	50	1.5	-	-	" "	cloudy/rain
31	315	0.0	(NSWD)	1.5	-	-	" "	" "

The contractor is working a (4) (5) **(6)** (7) day work week. (Circle One)

David Beadle 4/02/96  
Government Inspector Date

Jerry Justice 4-2-96  
Contractor's Representative Date

FOR OFFICE ENGINEERING USE ONLY

Actual Adverse Weather Delays 10  
Anticipated Adverse Weather Days by clause N/A  
Allowable Lost Work Days 10

Conversion of Work Days to Calendar Days

work days x 7/4 = \_\_\_\_\_  
work days x 7/5 = \_\_\_\_\_  
10 work days x 7/6 = 11.66, round 12  
work days x 7/7 = \_\_\_\_\_

Day/Day Analysis

High River Stages

\_\_\_\_\_ days @ 25% = \_\_\_\_\_  
\_\_\_\_\_ days @ 50% = \_\_\_\_\_  
\_\_\_\_\_ days @ 75% = \_\_\_\_\_  
\_\_\_\_\_ days @ 100% = \_\_\_\_\_

Original Completion Date: 7 Feb 96

High River Stages Total \_\_\_\_\_

DACW29- 94-C-0079

gwl Project Engineer

April

Forwarded herewith are weather and flood delays for the month of April, 1996 as recorded in the Quality Assurance Reports (QAR).

DAY OF MONTH	QAR NUMBER	RAIN INCHES	PERCENT DAY LOST (Weather)	STREAM GAGE READINGS		PERCENT DAY LOST (Flood)	TEMPERATURE RANGE	REMARKS (Weather other than rain: ie, fog, cold, etc.)
				F/S	L/S			
1	315	0.0	50	1.5	-	-	45-70	Clear/Mild
2	316	0.0	0	1.0	-	-	45-75	" "
3	317	0.0	0	0.9	-	-	50-76	" "
4	318	0.0	0	0.8	-	-	60-77	Clear
5	319	0.0	0	0.5	-	-	52-72	P. Cloudy/Mild
6	319	0.0	0	0.5	-	-		" "
7	319	0.0	0	0.5	-	-		" "
8	319	0.0	0	0.5	-	-		" "
9	319	0.0	0	0.5	-	-		" "
10	320	0.0	0	0.9	-	-	50-75	" "
11	321	0.0	0	1.0	-	-	"	" "
12	322	0.0	0	1.5	-	-	62-80	" "
13	323	0.0	0	1.5	-	-	59-70	Cloudy
14	323	0.0	0	1.5	-	-	" "	Severe Weather
15	323	2.75	100	3.3	-	-	" "	Cloudy/Cooler
16	324	0.0	500	4.4	-	-	56-75	P. Cloudy
17	325	0.2	50	1.3	-	-	54-76	Cloudy/Afternoon
18	326	0.25	50	1.5	-	-	62-77	Cloudy/Rain
19	327	0.0	0	1.6	-	-	66-83	Cloudy
20	328	0.0	0	1.8	-	-	67-86	"
21	328	0.0	0	2.0	-	-	71-86	"
22	328	0.0	0	2.0	-	-	" "	"
23	329	0.25	100	2.1	-	-	60-75	Clear/Warm
24	330	0.0	0	1.5	-	-	58-80	" "
25	331	0.0	0	2.0	-	-	60-85	" "
26	332	0.0	0	1.8	-	-	64-87	Pt. Cloudy
27	333	0.0	0	1.9	-	-	" "	" "
28	333	0.0	0	1.9	-	-	" "	" "
29	333	0.50	100	1.9	-	-	" "	Cloudy/Rain
30	334	0.0	0	1.0	-	-	56-73	P. Cloudy/Cool
31								

The contractor is working a (4) (5) (6) (7) day work week (Circle One)

David Beale 5/01/96  
Government Inspector Date

[Signature] 5/02/96  
Contractor's Representative Date

FOR OFFICE ENGINEERING USE ONLY

Actual Adverse Weather Delays 7  
Anticipated Adverse Weather Days by clause N/A  
Allowable Lost Work Days 7

Conversion of Work Days to Calendar Days

7 work days x 7/4 = \_\_\_\_\_  
7 work days x 7/5 = 9.8, use 10  
work days x 7/6 = \_\_\_\_\_  
work days x 7/7 = \_\_\_\_\_

Day/Day Analysis

High River Stages

\_\_\_\_\_ days @ 25% = \_\_\_\_\_  
\_\_\_\_\_ days @ 50% = \_\_\_\_\_  
\_\_\_\_\_ days @ 75% = \_\_\_\_\_  
\_\_\_\_\_ days @ 100% = \_\_\_\_\_

Original Completion Date: 7 Feb 96

High River Stages Total \_\_\_\_\_

*Jam*

CELMN-CD-NO

24 May 96

MEMORANDUM THRU C/Const Div, ATTN: Contr Admin Br

FOR C/Contr Div

SUBJECT: Contract No. DACW29-94-C-0079, Lake Pontchartrain and Vicinity, London Avenue Outfall Canal, Parallel Protection, Mirabeau Avenue to Leon C. Simon Boulevard Floodwall, Orleans Parish, Louisiana

Modification A00008, TE-007 to the subject contract is forwarded for the contract file.

Enclosure

*John S. Motter*  
CHESTER ASHLEY  
Area Engineer  
New Orleans Area Office

*Jan*

*Rec'd via*  
MAY 30 1996  
9600500

May 17, 1996

*[Signature]*  
DUHON  
CELNM-CD-NO-C

*[Signature]*  
MORTON  
CELNM-CD-NO-E

*[Signature]*  
HABBAZ  
CELNM-CD-NO

*[Signature]*  
BERNARD  
CELNM-CD-NO

*[Signature]*  
ASHLEY  
CELNM-CD-NO

New Orleans Area Office

SUBJECT: DACW29-94-C-0079, Lake Pontchartrain, Louisiana and Vicinity, London Avenue Outfall Canal, Parallel Protection, Mirabeau Avenue to Leon C. Simon Boulevard Floodwall, Orleans Parish, Louisiana

B & K Construction Company, Incorporated  
1905 Highway 59  
Mandeville, Louisiana 70448

Gentlemen:

Enclosed for your file is the duplicate original of Modification A00008, TE-007 for the subject contract.

Sincerely,

Chester Ashley  
Administrative Contracting  
Officer

Enclosure