

A0007111

AMENDMENT OF SOLICITATION/MODIFICATION OF CONTRACT		1. CONTRACT ID CODE	PAGE 1 OF PAGES 2
2. AMENDMENT/ MODIFICATION NO. A00011	3. EFFECTIVE DATE 11/05/96	4. REQUISITION/ PURCHASE REQ. NO.	5. PROJECT NO. (If applicable) TE-009
6. ISSUED BY U. S. Army Engineer District, New Orleans Corps of Engineers P.O. Box 60267 New Orleans, LA 70160-0267		7. ADMINISTERED BY (If other than Item 6)	
8. NAME AND ADDRESS OF CONTRACTOR (No., street, county, State and ZIP Code) B & K Construction Company, Incorporated 1905 Highway 59 Mandeville, LA 70448		(X)	9A. AMENDMENT OF SOLICITATION NO.
			9B. DATED (See Item 11)
		X	10A. MODIFICATION OF CONTRACT/ ORDER NO. DACW29-94-C-0079
CODE	FACILITY CODE		10B. DATED (See Item 13) 07/11/94
11. THIS ITEM ONLY APPLIES TO AMENDMENTS OF SOLICITATIONS			
<input type="checkbox"/> The above numbered solicitation is amended as set forth in Item 14. The hour and date specified for receipt of Offers <input type="checkbox"/> is extended, <input type="checkbox"/> is not extended. Offers must acknowledge receipt of this amendment prior to the hour and date specified in the solicitation or as amended, by one of the following methods: (a) By completing Items 8 and 15, and returning _____ copies of the amendment; (b) By acknowledging receipt of this amendment on each copy of the offer submitted; or (c) By separate letter or telegram which includes a reference to the solicitation and amendment numbers. FAILURE OF YOUR ACKNOWLEDGMENT TO BE RECEIVED AT THE PLACE DESIGNATED FOR THE RECEIPT OF OFFERS PRIOR TO THE HOUR AND DATE SPECIFIED MAY RESULT IN REJECTION OF YOUR OFFER. If by virtue of this amendment you desire to change an offer already submitted, such change may be made by telegram or letter, provided each telegram or letter makes reference to the solicitation and this amendment, and is received prior to the opening hour and date specified.			
12. ACCOUNTING AND APPROPRIATION DATA (If required) No additional funds are required.			
13. THIS ITEM APPLIES ONLY TO MODIFICATIONS OF CONTRACTS/ ORDERS, IT MODIFIES THE CONTRACT/ ORDER NO. AS DESCRIBED IN ITEM 14.			
(X)	A. THIS CHANGE ORDER IS ISSUED PURSUANT TO: (Specify authority) THE CHANGES SET FORTH IN ITEM 14 ARE MADE IN THE CONTRACT ORDER NO. IN ITEM 10A.		
	B. THE ABOVE NUMBERED CONTRACT/ ORDER IS MODIFIED TO REFLECT THE ADMINISTRATIVE CHANGES (such as changes in paying office, appropriation date, etc.) SET FORTH IN ITEM 14, PURSUANT TO THE AUTHORITY OF FAR 43.103 (b).		
X	C. THIS SUPPLEMENTAL AGREEMENT IS ENTERED INTO PURSUANT TO AUTHORITY OF: CC I.93 Default (Fixed-Price Construction)		
	D. OTHER (specify type of modification and authority)		
E. IMPORTANT: Contractor <input type="checkbox"/> is not, <input checked="" type="checkbox"/> is required to sign this document and return <u>original</u> copies to the issuing office.			
14. DESCRIPTION OF AMENDMENT/ MODIFICATION (Organized by UCF section headings, including solicitation/ contract subject matter where feasible.) In view of delays in the completion of work for the above numbered contract for Lake Pontchartrain, Louisiana and Vicinity, High Level Plan, London Avenue Outfall Canal, Parallel Protection, Mirabeau Avenue to Leon C. Simon Blvd. Floodwall, Orleans Parish, Louisiana, due to causes beyond the control and without the fault or negligence of the contractor, namely, unusually severe weather and high tidal stages during the period 1 August 1996 through 31 October 1996, this contract is modified as follows:			
Except as provided herein, all terms and conditions of the document referenced in Item 9A or 10A, as heretofore changed, remains unchanged and in full force and effect.			
15A. NAME AND TITLE OF SIGNER (Type or print) H. B. Kenyon, President		16A. NAME AND TITLE OF CONTRACTING OFFICER (Type or print) CHESTER ASHLEY, ADMINISTRATIVE CONTRACTING OFFICER	
15B. CONTRACTOR/ OFFEROR B & K CONSTRUCTION CO., INC. (Signature of person authorized to sign)	15C. DATE SIGNED 11/12/96	16B. UNITED STATES OF AMERICA BY <u>Chester Ashley</u> (Signature of Contracting Officer)	16C. DATE SIGNED 11/20/96

JP
12/23/94

✓

✓

• 1000000

Standard Form 30
Block 14, Description of Modification (continued)
Contract No. DACW29-94-C-0079
TE 009

Changes to the Bidding Schedule:

There are no changes to the bidding schedule.

Changes to the Specifications:

There are no changes to the specifications.

Changes to the Contract Drawings:

There are no changes to the contract drawings.

Changes to the Contract Price:

The contract price remains unchanged.

Changes to the Contract Time:

The contract time is extended forty-nine (49) calendar days due to unusually severe weather and six (6) calendar days due to high tidal stages for a total time extension of fifty-five (55) calendar days.

It is further understood and agreed that this adjustment constitutes compensation in full on behalf of the contractor, its subcontractors and suppliers for all costs and markups directly or indirectly attributable to the change, for all delays, impacts and extended overhead, and for performance of the work within the time period of this modification related to unusually severe weather and high tidal stages.

PRICE NEGOTIATION MEMORANDUM

Lake Pontchartrain, Louisiana and Vicinity,
High Level Plan,
London Avenue Outfall Canal, Parallel Protection,
Mirabeau Avenue to Leon C. Simon Boulevard Floodwall,
Orleans Parish, Louisiana,
DACW29-94-C-0079, A00011, TE-009,
B & K Construction Company, Incorporated

1. CONTRACT DESCRIPTION: Work under this contract consists of clearing, selective demolition, cutting existing steel sheet piling, pulling, cleaning and delivering existing steel sheet piling, driving new steel sheet piling, constructing reinforced concrete I-type floodwalls on existing and new steel piling, concrete slope pavement, driving steel sheet piling under South Central Bell telephone cables, relocating New Orleans Sewerage and Water Board 10-foot feeder cables, modifying existing utilities, degrading existing levees, placing embankment, fertilizing, seeding and mulching. The contract was awarded to B & K Construction Company, Incorporated, on 11 July 1994, in the amount of \$4,554,500.00.

2. DESCRIPTION OF MODIFICATION:

a) Summary and necessity for change: During the period 1 August 1996 through 31 October 1996, the contractor experienced excusable delays due to unusually severe weather and high tidal stages that caused delays to his operations and progress.

b) Authority for change: This change is authorized by Contract Clause I.93 - Default (Fixed-Price Construction).

3. TIME JUSTIFICATION:

a) Due to unusually severe weather (based on a ten year average of the U.S. Weather Service Records), during the period 1 August 1996 through 31 October 1996, the date fixed for completion of work is extended forty-nine (49) calendar days.


b) Due to high tidal stages during the period 1 August 1996 through 31 October 1996, the date fixed for completion of work is extended six (6) calendar days.

c) The date fixed for completion is therefore extended fifty-five (55) calendar days. This extension provides full consideration for equivalent fair weather days.

4. APPROPRIATION DATA: No additional funds are required.

SUBMITTED FOR APPROVAL

Date: 5 November 1996



Donna M. Urban
Civil Engineering Technician

November 19, 1996

New Orleans Area Office

SUBJECT: Contract No. DACW29-94-C-0079, Lake Pontchartrain,
Louisiana and Vicinity, London Avenue Outfall Canal,
Parallel Protection, Mirabeau Avenue to Leon C. Simon
Boulevard Floodwall, Orleans Parish, Louisiana

B & K Construction Company, Incorporated
1905 Highway 59
Mandeville, Louisiana 70448

Gentlemen:

Enclosed for your file is the duplicate original of
Modification A00011, TE-009 for the subject contract.

Sincerely,

Chester Ashley
Administrative Contracting
Officer

Enclosure

DU
URBAN
CELMN-CD-NO-E

M
MORTON
CELMN-CD-NO-E

DUNN
CELMN-CD-NO-Q

H
HABBAZ
CELMN-CD-NO

B
BERNARD
CELMN-CD-NO

A
ASHLEY
CELMN-CD-NO

Letter of Transmittal

B & K CONSTRUCTION, INC.
1905 Highway 59
Mandeville, LA 70448
(504) 626-1866

B & K JOB NO. 9402

TO: U.S. ARMY CORPS OF ENGINEERS
P.O. BOX 60267
NEW ORLEANS, LA 70160-0267

DATE: November 12, 1996

ATTN: MS. DONNA URBAN

RE: CONTRACT NO. DACW29-94-C-0079
LAKE PONTCHARTRAIN & VICINITY
HIGH LEVEL PLAN, LONDON AVENUE
OUTFALL CANAL, PARALLEL
PROTECTION, MIRABEAU AVE TO
LEON C. SIMON BLVD. FLOODWALL
ORLEANS PARISH, LOUISIANA

WE ARE SENDING YOU (xx) Attached VIA _____
() Under separate cover VIA _____ the following items:

- () Shop Drawings () Prints () Plans () Samples
- () Specifications () Copy of Letter (XX) Change Order
- () Other - Specify:

COPIES	DATE	NO.	DESCRIPTION
1	11/12/96	A00011- TE-009	MODIFICATION FOR SEVERE WEATHER (8/1/96 THRU 10/31/96)

THESE ARE TRANSMITTED as checked below:

- () For approval () Approved as submitted () Resubmit ___ copies for approval
- (XX) FOR YOUR FINAL EXECUTION () Approved as noted see drawings () Submit ___ Copies for distribution
- (XX) AS REQUESTED () Return for corrections () Return ___ corrected prints
- () For review and signature () _____
- () FOR BIDS DUE _____ 19 _____ () Plans to be returned

REMARKS:

COPIES TO: (with enclosures)
CONTRACT DOCUMENTS (XX)

Thank you,
B & K CONSTRUCTION, INC.

SIGNED: Kathleen Lafleur
Kathleen Lafleur
Administrative Assistant

RECEIVED AT
NOV 15 1996
N. C. A. O.



REPLY TO
ATTENTION OF:

DEPARTMENT OF THE ARMY

NEW ORLEANS DISTRICT, CORPS OF ENGINEERS
P.O. BOX 60267
NEW ORLEANS, LOUISIANA 70160-0267

November 5, 1996

New Orleans Area Office

SUBJECT: Contract DACW29-94-C-0079, Lake Pontchartrain, Louisiana and Vicinity,
High Level Plan, London Avenue Outfall Canal, Parallel Protection, Mirabeau Avenue
to Leon C. Simon Boulevard Floodwall, Orleans Parish, Louisiana
Modification A00011, TE-009

B & K Construction Company, Incorporated
1905 Highway 59
Mandeville, Louisiana 70448

Gentlemen:

Enclosed is proposed Modification No. A00011, TE-009 to the subject contract.

If you agree with this modification as written, please sign and date the modification
and return to this office, Attn: Ms. Donna Urban, by November 19, 1996. When
executed by the Contracting Officer, the duplicate original of the modification will be
sent to you for your file.

Sincerely,

A handwritten signature in cursive script that reads "Chester Ashley".

Chester Ashley
Administrative Contracting Officer

Enclosure

A small, handwritten mark or signature in the bottom left corner of the page.

DEPARTMENT OF THE ARMY

NEW ORLEANS DISTRICT, CORPS OF ENGINEERS
P.O. BOX 60267
NEW ORLEANS, LOUISIANA 70160-0267

REPLY TO
ATTENTION OF:

November 5, 1996

New Orleans Area Office

SUBJECT: Contract DACW29-94-C-0079, Lake Pontchartrain, Louisiana and Vicinity,
High Level Plan, London Avenue Outfall Canal, Parallel Protection, Mirabeau Avenue
to Leon C. Simon Boulevard Floodwall, Orleans Parish, Louisiana
Modification A00011, TE-009

B & K Construction Company, Incorporated
1905 Highway 59
Mandeville, Louisiana 70448

Gentlemen:

Enclosed is proposed Modification No. A00011, TE-009 to the subject contract.

If you agree with this modification as written, please sign and date the modification
and return to this office, Attn: Ms. Donna Urban, by November 19, 1996. When
executed by the Contracting Officer, the duplicate original of the modification will be
sent to you for your file.

Sincerely,

Chester Ashley
Administrative Contracting Officer

Enclosure


URBAN
CELMN-CD-NO-E


MORTON
CELMN-CD-NO-E


DUHON
CELMN-CD-NO-Q


HABBAZ
CELMN-CD-NO


BERNARD
CELMN-CD-NO


ASHLEY
CELMN-CD-NO

DACW29-94-C-0079, London Ave. Canal, Mirabeau Ave to Leon C. Simon
 Contract Completion Calculation

	Time Extension	Revised Completion Date
NTP Acknowledgement Date	16-Aug-94	
Length of Contract	540	
Original Completion Date	07-Feb-96	07-Feb-96
P00002, CIN01, sgn'd 11/21/94	41	19-Mar-96
P00003, TE-001, (Aug - Oct 94), sgn'd 12/5/94	3	22-Mar-96
P00008/CIN04, sgn'd 2/24/95	10	01-Apr-96
P00007/TE-002, (Nov 94 - Jan 95), sgn'd 3/18/95	2	03-Apr-96
P00009/CIN03, sgn'd 6/1/95	1	04-Apr-96
P00010/TE-003, (Feb 95 - Apr 95), sgn'd 6/1/95	30	04-May-96
P00012/TE-004, (May 95 - Jul 95), sgn'd 8/31/95	5	09-May-96
A0001/CIN 05, sgn'd 10/25/95	2	11-May-96
A00004/TE-005, (Aug 95 - Oct 95)	11	22-May-96
A00005, CIN-08, sgn'd 1/26/96	6	28-May-96
A00006, TE-006, (Nov 95 - Jan 96), sgn'd 2/27/96	28	25-Jun-96
A00008, TE-007, sgn'd 5/22/96, (Feb - Apr 96)	30	25-Jul-96
A00010, TE-008 (May 96 - Jul 96)	43	06-Sep-96
A00011, TE-009 (Aug - Oct 96)	55	31-Oct-96

September 5, 1996

MORTON
CELMN-CD-NO-E

New Orleans Area Office

SUBJECT: Contract No. DACW29-94-C-0079, Lake Pontchartrain, Louisiana and Vicinity, London Avenue Outfall Canal, Parallel Protection, Mirabeau Avenue to Leon C. Simon Boulevard F/W, Orleans Parish, Louisiana

DUHON
CELMN-CD-NO-Q
HABBAZ
CELMN-CD-NO

BERNARD
CELMN-CD-NO

B & K Construction Company, Incorporated
1905 Highway 59
Mandeville, Louisiana 70448

ASHLEY
CELMN-CD-NO

Gentlemen:

An analysis of rainfall data for your contract from August 1, 1996 through August 31, 1996, has been made. Since the contract has reached the original date set for completion (February 7, 1996), any time extensions granted for unusually severe weather and the effects thereof will be granted on a day for day basis. This is done because neither normal weather nor unusually severe weather on days beyond the original contract completion date have been addressed by either the contract or any previous time extensions. For this reason, consideration must be given to the addition of 20 calendar days to your contract.

In addition, due to high tidal stages during this month, which adversely affected your contract operations, you are entitled to an additional calendar day.

These additional 21 days will be incorporated into your contract by formal modification at a later date.

If you disagree with this determination, please contact this office within 10 calendar days.

Sincerely,

Chester Ashley
Administrative Contracting
Officer

Enclosure

CF:
CELMN-CD-NO-Q (Wagner)
CELMN-CD-NO-E (Urban)
CELMN-CT
CELMN-CD-CS (Schick)

DACW29- 9A-C-0079

Yw Project Engineer

Forwarded herewith are weather and flood delays for the month of Aug, 1996 as recorded in the Quality Assurance Reports (QAR).

DAY OF MONTH	QAR NUMBER	RAIN INCHES	PERCENT DAY LOST (Weather)	STREAM GAGE READINGS		PERCENT DAY LOST (Flood)	TEMPERATURE RANGE	REMARKS (Weather other than rain: ie, fog, cold, etc.)
				F/S	L/S			
1	394	1.0	50	1.6	—	—	73-94	Plc + Showers
2	395	.50	50	1.8	—	—	72-96	Plc + Showers
3	396	0.0	50	1.6	—	—	75-96	Plc + Hot
4	396	1.0	NSWD	1.7	—	—	76-94	Plc + Showers
5	396	0.0	0	1.8	—	—	76-94	Plc + Hot
6	397	1.50	50	1.7	—	—	75-94	Plc + Rain
7	398	.50	50	1.7	—	—	75-96	Plc + Showers
8	399	.10	50	1.7	—	—	75-95	Plc + Traces
9	400	0.0	0	1.8	—	—	74-96	Plc + Hot
10	400	0.0	NSWD	1.8	—	—	75-96	Plc + Traces
11	400	0.0	NSWD	1.9	—	—	74-95	Plc + Rain
12	400	1.5	50	1.9	—	—	73-97	Plc + Rain
13	401	.50	50	1.6	—	—	73-94	Plc + Hot
14	402	0.0	0	1.7	—	—	72-90	Plc + Hot
15	403	0.0	0	1.6	—	—	72-95	Plc + Hot
16	404	0.0	0	1.8	—	—	73-96	Plc + Hot
17	405	0.0	NSWD	1.6	—	—	75-96	Plc + Hot
18	405	0.0	NSWD	1.7	—	—	72-96	Plc + Hot
19	405	0.0	0	1.8	—	—	73-95	Plc + Hot
20	406	0.0	0	1.7	—	—	75-93	Plc + Hot
21	407	0.0	0	2.6	—	50	76-93	Plc + Hot
22	408	.70	.50	2.0	—	50	76-95	Plc + Rain
23	409	0.0	0	2.0	—	50	76-95	Plc + Hot
24	410	0.0	NSWD	1.8	—	—	76-93	Plc + Hot
25	410	0.0	NSWD	1.7	—	—	73-95	Plc + Hot
26	410	.50	50	1.6	—	—	73-96	Plc + Showers
27	411	0	0	1.7	—	—	74-93	Plc + Hot
28	412	.80	50	1.8	—	—	73-96	Plc + Rain
29	413	0	.50	1.7	—	—	74-96	Plc + Hot
30	414	1.50	50	1.6	—	—	75-96	Plc + Rain
31	415	0.0	50	1.7	—	—	70-93	Plc + Hot

The contractor is working a (4) (6) (7) day work week/ (Circle One)

Howard R. Brown 8/30/96
Government Inspector Date

[Signature] 8/30/96
Contractor's Representative Date

FOR OFFICE ENGINEERING USE ONLY

Actual Adverse Weather Delays 14
Anticipated Adverse Weather Days by clause N/A
Allowable Lost Work Days 14

Conversion of Work Days to Calendar Days
14 work days x 7/4 = _____
14 work days x 7/5 = 19.6, 19.20
 work days x 7/6 = _____
 work days x 7/7 = _____

Day/Day Analysis

High River Stages
2 days @ 25% = _____
 days @ 50% = 1
 days @ 75% = _____
 days @ 100% = _____

Original Completion Date: 7 Feb 96

High River Stages Total 1

(Revised 1/95)

URBAN/1a/1249

October 4, 1996

MORTON
CELMN-CD-NO-E

New Orleans Area Office

SUBJECT: Contract No. DACW29-94-C-0079, Lake Pontchartrain, Louisiana and Vicinity, London Avenue Outfall Canal, Parallel Protection, Mirabeau Avenue to Leon C. Simon Boulevard Floodwall, Orleans Parish, Louisiana

DUHON
CELMN-CD-NO-Q

HABBAZ
CELMN-CD-NO

BERNARD
CELMN-CD-NO

B & K Construction Company, Incorporated
1905 Highway 59
Mandeville, Louisiana 70448

ASHLEY
CELMN-CD-NO

Gentlemen:

An analysis of rainfall data for your contract from September 1, 1996 through September 30, 1996, has been made. Since the contract has reached the original date set for completion (February 7, 1996), any time extensions granted for unusually severe weather and the effects thereof will be granted on a day for day basis. This is done because neither normal weather nor unusually severe weather on days beyond the original contract completion date have been addressed by either the contract or any previous time extensions. For this reason, consideration must be given to the addition of 12 calendar days to your contract.

These additional 12 days will be incorporated into your contract by formal modification at a later date.

If you disagree with this determination, please contact this office within 10 calendar days.

Sincerely,

Chester Ashley
Administrative Contracting
Officer

Enclosure

CF:
CELMN-CD-NO-Q (Wagner)
CELMN-CD-NO-E (Urban)
CELMN-CT
CELMN-CD-CS (Schick)

Forwarded herewith are weather and flood delays for the month of SEP, 1996 as recorded in the Quality Assurance Reports (QAR).

DAY OF MONTH	QAR NUMBER	RAIN INCHES	PERCENT DAY LOST (Weather)	STREAM GAGE READINGS		PERCENT DAY LOST (Flood)	TEMPERATURE RANGE	REMARKS (Weather other than rain: ie, fog, cold, etc.)
				F/S	L/S			
1	415	0.0	0	1.6	---	---	70-90	DC + Shores
2	415	0.0	0	1.8	---	---	72-92	DC + Hot
3	415	0.0	0	1.7	---	---	73-93	DC + Hot
4	416	0.0	0	1.8	---	---	72-92	DC + Hot
5	417	0.0	0	1.7	---	---	73-92	Clear + Hot
6	418	0.0	0	1.6	---	---	73-94	Clear + Hot
7	419	0.0	0	1.7	---	---	73-95	Clear + Hot
8	419	0.0	0	1.6	---	---	75-95	Clear + Hot
9	419	1.30	50	1.8	---	---	76-96	Wet + Hot Rain
10	420	0.0	50	1.7	---	---	74-96	DC + Hot
11	421	0.0	0	1.6	---	---	73-95	DC + Hot
12	422	0.0	0	1.7	---	---	74-92	DC + Hot
13	423	0.0	0	1.6	---	---	76-95	DC + Hot
14	424	0.0	0	1.8	---	---	76-92	DC + Hot
15	424	0.25	50	1.7	---	---	73-95	DC + Hot Waves
16	424	.10	50	1.8	---	---	72-95	DC + Hot + Rain
17	425	0.0	50	1.9	---	---	72-95	DC + Hot
18	426	0.0	0	1.8	---	---	72-83	DC + Hot
19	427	0.0	0	1.9	---	---	70-89	DC + Hot
20	428	0.0	50	1.6	---	---	72-92	DC + Hot
21	429	1.0	50	1.7	---	---	70-90	DC + Shores
22	429	0.0	50	1.6	---	---	72-92	DC + Hot
23	429	0.0	0	1.5	---	---	70-79	DC + Hot
24	430	0.0	0	1.5	---	---	70-88	" "
25	431	0.0	0	1.6	---	---	68-90	" WARM
26	432	0.0	0	1.6	---	---	70-86	P. Cloudy
27	433	0.50	50	1.6	---	---	70-85	Cloudy Rain
28	434	0.80	100	1.7	---	---	60-75	" "
29	434	0.0	100	1.7	---	---	60-78	Clear / Cool
30	434	0.0	50	1.8	---	---		
31								

The contractor is working a (4) (5) (6) (7) day work week. (Circle One)

Howard Lemovic
Government Inspector Date

[Signature]
Contractor's Representative Date 10/1/96

FOR OFFICE ENGINEERING USE ONLY

Actual Adverse Weather Delays 12
 Anticipated Adverse Weather Days by clause N/A
 Allowable Lost Work Days 12

Conversion of Work Days to Calendar Days

_____ work days x 7/4 = _____
 _____ work days x 7/5 = _____
 _____ work days x 7/6 = _____
12 work days x 7/7 = 12

Day/Day Analysis

High River Stages

_____ days @ 25% = _____
 _____ days @ 50% = _____
 _____ days @ 75% = _____
 _____ days @ 100% = _____

Original Completion Date: 7 Feb 96

High River Stages Total _____

DACW29- 94-C-0079

lyn Project Engineer

Forwarded herewith are weather and flood delays for the month of Oct, 1996 as recorded in the Quality Assurance Reports (QAR).

DAY OF MONTH	QAR NUMBER	RAIN INCHES	PERCENT DAY LOST (Weather)	STREAM GAGE READINGS		PERCENT DAY LOST (Flood)	TEMPERATURE RANGE	REMARKS (Weather other than rain: ie, fog, cold, etc.)
				F/S	L/S			
1	435	0.0	50	2.5	-	-	70-85	cloudy/mild
2	436	0.0	50	3.0	-	-	" "	High Tide
3	437	0.0	50	3.0	-	-	" "	" "
4	438	0.0	50	3.0	-	-	" "	High Tide
5	439	0.0	50	4.0	-	-	" "	cloudy/rain
6	439	0.0	100 x	5.0	-	100	68-78	High Tide
7	439	0.0	100 x	5.0	-	100	" "	Tropical Depression
8	440	0.0	100 x	4.0	-	100	" "	High Tide
9	441	0.0	100 x	3.0	-	100	" "	Wet Conditions
10	442	0.0	100 x	2.5	-	100	" "	" "
11	443	0.0	50	1.6	-	-	68-78	clear/mild
12	444	0.0	0	1.7	-	-	" "	" "
13	444	0.0	0	1.7	-	-	" "	" "
14	444	0.0	0	1.7	-	-	63-80	clear/warm
15	445	0.0	0	1.5	-	-	65-80	" "
16	446	0.0	0	1.6	-	-	" "	" "
17	447	0.0	0	1.7	-	-	66-83	P. cloudy/warm
18	448	1.3	100	2.5	-	-	50-70	RAIN
19	449	0.0	100	1.5	-	-	" "	clear/cool
20	449	0.0	100	1.5	-	-	" "	" "
21	449	0.0	50	1.4	-	-	" "	Wet Embankment
22	450	0.0	50	0.5	-	-	60-80	cloudy
23	451	0.0	0	1.5	-	-	" "	P. Cloudy
24	452	0.0	0	1.5	-	-	" "	" "
25	453	0.2	50	1.6	-	-	65-80	cloudy/rain
26	454	0.2	50	1.6	-	-	" "	cloudy/rain
27	454	0.0	50	1.6	-	-	" "	P. Cloudy
28	454	0.0	50	1.6	-	-	" "	P. Cloudy
29	455	0.0	50	1.6	-	-	" "	" "
30	456	0.0	50	1.4	-	-	60-85	cloudy/rain
31	457	0.0	0	1.5	-	-	" "	P. Cloudy/Warm

The contractor is working a (4) (5) (6) (7) day work week. (Circle One)

Dave Beale 11/1/96
Government Inspector Date

[Signature] 11/1/96
Contractor's Representative Date

FOR OFFICE ENGINEERING USE ONLY

Actual Adverse Weather Delays 17
Anticipated Adverse Weather Days by clause N/A
Allowable Lost Work Days 17

Conversion of Work Days to Calendar Days
work days x 7/4 = _____
work days x 7/5 = _____
work days x 7/6 = _____
17 work days x 7/7 = 17

Day/Day Analysis

High-River Stages
days @ 25% = _____
days @ 50% = _____
days @ 75% = _____
5 days @ 100% = 5

Original Completion Date: 7 Feb 96

High-River Stages Total 5

CELMN-CD-NO

20 Nov 96


MEMORANDUM THRU C/Const Div, ATTN: Contr Admin Br

FOR C/Contr Div

SUBJECT: Contract No. DACW29-94-C-0079, Lake Pontchartrain, Louisiana and Vicinity, High Level Plan, London Avenue Outfall Canal, Parallel Protection, Mirabeau Avenue to Leon C. Simon Blvd. Floodwall, Orleans Parish, Louisiana

Modification A00011, TE-009 to the subject contract is forwarded for the contract file.

Enclosure


CHESTER ASHLEY

Area Engineer

for New Orleans Area Office

NOV 21 1996