

A0006950

<b>AMENDMENT OF SOLICITATION/MODIFICATION OF CONTRACT</b>			1. CONTRACT ID CODE 051	PAGE OF PAGES 1 2
2. AMENDMENT/MODIFICATION NO. P00010	3. EFFECTIVE DATE 05/08/95	4. REQUISITION/PURCHASE REQ. NO.		5. PROJECT NO. (if applicable) TE-003
6. ISSUED BY US ARMY ENGR DIST NEW ORLEANS PO BOX 60267 NEW ORLEANS LA 70160-0267  Cynthia Whitten	CODE ISSUE1	7. ADMINISTERED BY (if other than Item 6) CELMN-CT-R MS. WHITTEN PHONE: (504) 862-1899		CODE modcw

8. NAME AND ADDRESS OF CONTRACTOR (No., street, county, State and ZIP Code) Vendor ID: 00001344		(X)	9A. AMENDMENT OF SOLICITATION NO.
B&K CONSTRUCTION			
1905 HIGHWAY 59 MANDEVILLE LA 70448			9B. DATED (SEE ITEM 11)
		X	10A. MODIFICATION OF CONTRACT/ORDER NO. DACW29-94-C-0079
			10B. DATED (SEE ITEM 13) 07/11/94
CODE 0GTN3	FACILITY CODE		

11. THIS ITEM ONLY APPLIES TO AMENDMENTS OF SOLICITATIONS

The above numbered solicitation is amended as set forth in Item 14. The hour and date specified for receipt of Offers  is extended,  is not extended. Offers must acknowledge receipt of this amendment prior to the hour and date specified in the solicitation or as amended, by one of the following methods: (a) By completing Items 8 and 15, and returning \_\_\_\_\_ copies of the amendment; (b) By acknowledging receipt of this amendment on each copy of the offer submitted; or (c) By separate letter or telegram which includes a reference to the solicitation and amendment numbers. FAILURE OF YOUR ACKNOWLEDGMENT TO BE RECEIVED AT THE PLACE DESIGNATED FOR THE RECEIPT OF OFFERS PRIOR TO THE HOUR AND DATE SPECIFIED MAY RESULT IN REJECTION OF YOUR OFFER. If by virtue of this amendment you desire to change an offer already submitted, such change may be made by telegram or letter, provided each telegram or letter makes reference to the solicitation and this amendment, and is received prior to the opening hour and date specified.

12. ACCOUNTING AND APPROPRIATION DATA (if required)	Mod Obligated Amount US	\$0.00
No additional funds are required.		

13. THIS ITEM APPLIES ONLY TO MODIFICATIONS OF CONTRACTS/ORDERS, IT MODIFIES THE CONTRACT/ORDER NO. AS DESCRIBED IN ITEM 14.

(X)	A. THIS CHANGE ORDER IS ISSUED PURSUANT TO: (Specify authority) THE CHANGES SET FORTH IN ITEM 14 ARE MADE IN THE CONTRACT ORDER NO. IN ITEM 10A.
X	CC 1.93 Default
	B. THE ABOVE NUMBERED CONTRACT/ORDER IS MODIFIED TO REFLECT THE ADMINISTRATIVE CHANGES (such as changes in paying office, appropriation date, etc.) SET FORTH IN ITEM 14, PURSUANT TO THE AUTHORITY OF FAR 43.103 (b).
	C. THIS SUPPLEMENTAL AGREEMENT IS ENTERED INTO PURSUANT TO AUTHORITY OF:
	D. OTHER (Specify type of modification and authority)

**E. IMPORTANT:** Contractor  is not,  is required to sign this document and return original copies to the issuing office.

14. DESCRIPTION OF AMENDMENT/MODIFICATION (Organized by UCF section headings, including solicitation/contract subject matter where feasible.)

In view of delays in completion of work for the above numbered contract for Lake Pontchartrain, LA and Vicinity, High Level Plan, London Avenue Outfall Canal, Parallel Protection, Mirabeau Avenue to Leon C. Simon Blvd. Floodwall, due to causes beyond the control and without the fault or negligence of the contractor, namely, unusually severe weather and high tidal stages, during the period 1 February 1995 through 30 April 1995, this contract is modified as follows:

Except as provided herein, all terms and conditions of the document referenced in Item 9A or 10A, as heretofore changed, remains unchanged and in full force and effect.

15A. NAME AND TITLE OF SIGNER (Type or print) H. B. Kenyon, President/B & K CONSTRUCTION CO., INC.	16A. NAME AND TITLE OF CONTRACTING OFFICER (Type or print) Chester Ashley, ACO 007
15B. CONTRACTOR OFFICER <i>(Signature)</i>	15C. DATE SIGNED 5/22/95
16B. UNITED STATES OF AMERICA BY <i>Chester Ashley</i> (Signature of Contracting Officer)	16C. DATE SIGNED 6/11/95

1st Diet  
6/18/55  
D

2nd Diet  
6/28/55  
D

SF 30 CONTINUATION SHEET

14. Accounting and Appropriation Data (Cont.)

CHANGES TO THE BIDDING SCHEDULE: There are no changes to the bidding schedule.

CHANGES TO THE CONTRACT SPECIFICATIONS: There are no changes to the specifications.

CHANGES TO THE CONTRACT DRAWINGS: There are no changes to the contract drawings.

CHANGES TO THE CONTRACT PRICE: The contract price remains unchanged.

CHANGES TO THE CONTRACT TIME: The contract time is increased by fifteen (15) calendar days due to unusually severe weather and fifteen (15) calendar days due to high tidal stages, for a total time extension of thirty (30) calendar days.

It is further understood and agreed that this adjustment constitutes compensation in full on behalf of the contractor, its subcontractors and suppliers for all costs and markups directly or indirectly attributable to the change, for all delays, impacts, and extended overhead related thereto, and for performance of the work within the time period of this modification related to unusually severe weather and high tidal stages.

## **PRICE NEGOTIATION MEMORANDUM**

Lake Pontchartrain, Louisiana and Vicinity,  
High Level Plan,  
London Avenue Outfall Canal, Parallel Protection,  
Mirabeau Avenue to Leon C. Simon Boulevard Floodwall,  
Orleans Parish, Louisiana,  
DACW29-94-C-0079, TE003,  
B & K Construction Company, Incorporated

1. CONTRACT DESCRIPTION: Work under this contract consists of clearing, selective demolition, cutting existing steel sheet piling, pulling, cleaning and delivering existing steel sheet piling, driving new steel sheet piling, constructing reinforced concrete I-type floodwalls on existing and new steel piling, concrete slope pavement, driving steel sheet piling under South Central Bell telephone cables, relocating New Orleans Sewerage and Water Board 10-foot feeder cables, modifying existing utilities, degrading existing levees, placing embankment, fertilizing, seeding and mulching. The contract was awarded to B & K Construction Company, Incorporated, on 11 July 1994, in the amount of \$4,554,500.00.

### 2. DESCRIPTION OF MODIFICATION:

a) Summary and necessity for change: During the period 1 February 1995 through 30 April 1995, the contractor experienced excusable delays due to unusually severe weather and high tidal stages that caused delays to his operations and progress.

b) Authority for change: This change is authorized by Contract Clause I.93 - Default (Fixed-Price Construction).

### 3. TIME JUSTIFICATION:

a) Due to unusually severe weather (based on a ten year average of the U.S. Weather Service Records), during the period 1 February 1995 through 30 April 1995, the date fixed for completion of work is extended fifteen (15) calendar days.


b) Due to high tidal stages during the period 1 March 1995 through 30 April 1995, the date fixed for completion of work is extended fifteen (15) calendar days.

c) The date fixed for completion of work is therefore extended thirty (30) calendar days. This extension provides full consideration for equivalent fair weather days.

4. APPROPRIATION DATA: No additional funds are required.

SUBMITTED FOR APPROVAL

Date: 4 May 1995

A handwritten signature in cursive script, reading "Donna M. Urban", is written over a horizontal line.

Donna M. Urban  
Civil Engineering Technician



DEPARTMENT OF THE ARMY  
NEW ORLEANS DISTRICT, CORPS OF ENGINEERS  
P.O. BOX 60267  
NEW ORLEANS, LOUISIANA 70160-0267

REPLY TO  
ATTENTION OF:

Construction Division  
New Orleans Area Office

JUN 14 1995

B & K Construction  
1905 Highway 59  
Mandeville, LA 70448

Gentlemen:

Enclosed for your file is the duplicate original of  
Modification No. P00010, TE-003 for Contract No.  
DACW29-94-C-0079.

Sincerely,

Chester Ashley  
Administrative Contracting  
Officer

Enclosure

*CW*  
WHITTEN  
CELMN-CT-R  
*CJ*  
ASHLEY  
CELMN-CD-NO

WHITTEN  
CELMN-CT-R



DEPARTMENT OF THE ARMY

NEW ORLEANS DISTRICT, CORPS OF ENGINEERS

P.O. BOX 60267

NEW ORLEANS, LOUISIANA 70160-0267

REPLY TO  
ATTENTION OF:

MAY 19 1995

Construction Division  
New Orleans Area Office

SUBJECT: Lake Pontchartrain, LA & Vicinity, HLP, London Avenue Outfall Canal, Parallel Protection, Mirabeau Avenue to Leon C. Simon Boulevard Floodwall, Orleans Parish, LA.

B&K Construction  
1905 Highway 59  
Mandeville, LA 70448

Gentlemen:

Enclosed is proposed Modification P00010, TE-003 for the subject contract.

If you agree with this modification as written, please sign and date the modification and return to this office, ATTN: Ms. Cindy Whitten, New Orleans Area Office. MAY 30 1995






If you do not agree, please contact Ms. Cindy Whitten (862-1899).

When executed by the Contracting Officer, the duplicate original of the modification will be sent to you for your file.

Sincerely,

Chester Ashley  
Administrative Contracting  
Officer

Enclosure

  
URBAN  
CELMN-CD-NO-E  
  
MORTON  
CELMN-CD-NO-E  
  
BERNARD  
CELMN-CD-NO  
  
ASHLEY  
CELMN-CD-NO  
  
WHITTEN  
CELMN-CT-R

DACW29-94-C-0079, London Ave. Canal, Mirabeau Ave to Leon C. Simon  
Contract Completion Calculation

	Time Extension	Revised Completion Date
NTP Acknowledgement Date	16-Aug-94	
Length of Contract	540	
Original Completion Date	07-Feb-96	07-Feb-96
P00002, CIN01, sgn'd 11/21/94	41	19-Mar-96
P00003 , TE-001, (Aug - Oct 94), sgn'd 12/5/94	3	22-Mar-96
P00008/CIN04, sgn'd 2/24/95	10	01-Apr-96
P00007/TE-002, (Nov 94 - Jan 95), sgn'd 3/18/95	2	03-Apr-96
P0000 /TE-003, (Feb 95 - Apr 95)	30	03-May-96



March 7, 1995

New Orleans Area Office

SUBJECT: Contract No. DACW29-94-C-0079, Lake Pontchartrain, Louisiana and Vicinity, Hurricane Levee Protection, London Avenue Outfall Canal, Parallel Protection, Mirabeau Avenue to Leon C. Simon Boulevard Floodwall, Orleans Parish, Louisiana

B & K Construction Company, Incorporated  
1905 Highway 59  
Mandeville, Louisiana 70448

Gentlemen:

An analysis of rainfall data for your contract from February 1, 1995 through February 28, 1995, has been made. Compared with the Monthly Anticipated Adverse Weather Calendar Days in SPECIAL CLAUSE H-20, it is apparent that consideration must be given to the addition of 3 calendar days due to unusually severe weather.

These additional 3 days will be incorporated into your contract by formal modification at a later date.

If you disagree with this determination, please contact this office within 10 calendar days.

Sincerely,

Chester Ashley  
Administrative Contracting  
Officer

Enclosure

CF:  
CELMN-CD-NO-Q (Wagner)  
CELMN-CD-NO-E (Urban)  
CELMN-CT  
CELMN-CD-CS (Berry)

*du*  
MORTON  
CEL MN-CD-NO-E  
*out*  
DUHON  
CEL MN-CD-NO-Q  
*B*  
HABBAZ  
CEL MN-CD-NO  
*B*  
BERNARD  
CEL MN-CD-NO  
*cf*  
ASHLEY  
CEL MN-CD-NO

DACW29-94-C-0079

Forwarded herewith are weather and flood delays for the month of FEBRUARY, 1995 as recorded in the Quality Assurance Reports (QAR).

DAY OF MONTH	QAR NUMBER	RAIN INCHES	PERCENT DAY LOST (Weather)	STREAM GAGE READINGS		PERCENT DAY LOST (Flood)	TEMPERATURE RANGE	REMARKS (Weather other than rain: ie, fog, cold, etc.)
				F/S	L/S			
1	59	-0-	-0-	0.60'	---	-0-	36° - 64°	Partly Cloudy & Mild
2	60	-0-	-0-	0.60'	---	-0-	54° - 72°	" " " "
3	61	-0-	-0-	0.50'	---	-0-	60° - 78°	" " " "
4	62		NSWD					
5	"		NSWD					
6	"	-0-	-0-	0.30'	---	-0-	36° - 62°	Clear & Cool
7	"	TRACE	-0-	0.50'	---	-0-	42° - 64°	Cloudy & Cool w/ Fog
8	63	-0-	-0-	0.10'	---	-0-	30° - 55°	Clear, Cold & Windy
9	64	TRACE	-0-	0.30'	---	-0-	36° - 65°	Cloudy & Cool
10	65	TRACE	-0-	0.50'	---	-0-	56° - 74°	Cloudy, Windy & Mild
11	66	1.50"	NSWD					
12	"	0.10"	NSWD					
13	"	0.30"	100%	1.50'	---	-0-	40° - 52°	Cloudy & Cold w/ Rain
14	67	-0-	50%	1.50'	---	-0-	45° - 65°	Partly Cloudy & Mild
15	68	-0-	50%	2.00'	---	-0-	65° - 78°	Cloudy & Warm
16	69	Trace	50%	2.00'	---	-0-	65° - 75°	Cloudy & Warm
17	70	2.50"	100%	1.50'	---	-0-	48° - 62°	Cloudy & Cool w/ Rain
18	"	0.10"	NSWD					
19	"	0.25"	NSWD					
20	"	-0-	50%	0.60'	---	-0-	58° - 79°	Clear & Cool
21	"	-0-	-0-	0.50'	---	-0-	50° - 78°	" " " "
22	71	-0-	-0-	0.50'	---	-0-	50° - 76°	Partly Cloudy & Cool
23	72	-0-	-0-	0.50'	---	-0-	52° - 77°	" " " "
24	73	-0-	-0-	0.90'	---	-0-	50° - 78°	" " " "
25	74		NSWD					
26	"		NSWD					
27	"	-0-	-0-	1.40'	---	-0-	50° - 78°	Partly Cloudy & Warm
28	75	1.90"	100%	1.70'	---	-0-	62° - 70°	Cloudy w/ Rain

The contractor is working a (4) **(5)** (6) (7) day work week. (Circle One)

*Zenil D. Lugo*  
Government Inspector      03-01-95  
Date

*[Signature]*  
Contractor's Representative      03-01-95  
Date

**FOR OFFICE ENGINEERING USE ONLY**

Actual Adverse Weather Delays      7  
Anticipated Adverse Weather Days by clause      5  
Allowable Lost Work Days      2

**Conversion of Work Days to Calendar Days**  
work days x 7/4 = \_\_\_\_\_  
work days x 7/5 = 2.8, use 3  
work days x 7/6 = \_\_\_\_\_  
work days x 7/7 = \_\_\_\_\_

**High River Stages**  
\_\_\_\_\_ days @ 25% = \_\_\_\_\_  
\_\_\_\_\_ days @ 50% = \_\_\_\_\_  
\_\_\_\_\_ days @ 75% = \_\_\_\_\_  
\_\_\_\_\_ days @ 100% = \_\_\_\_\_

Original Completion Date:      7 Feb 96

High River Stages Total      \_\_\_\_\_

JM  
MORTON  
CELMN-CD-NO-E  
DUHON  
CELMN-CD-NO-

April 5, 1995

New Orleans Area Office

SUBJECT: Contract No. DACW29-94-C-0079, Lake Pontchartrain, Louisiana & Vicinity, High Level Plan, London Avenue Outfall Canal, Parallel Protection, Mirabeau Avenue to Leon C. Simon Boulevard Floodwall, Orleans Parish, Louisiana

HABBAZ  
CELMN-CD-  
BERNAR  
CELMN-CE  
ASHLEY  
CELMN-CD

B & K Construction Company, Incorporated  
1905 Highway 59  
Mandeville, Louisiana 70448

Gentlemen:

An analysis of rainfall data for your contract from March 1, 1994 through March 31, 1994, has been made. Compared with the Monthly Anticipated Adverse Weather Calendar Days in SPECIAL CLAUSE H-20, it is apparent that consideration must be given to the addition of 6 calendar days due to unusually severe weather.

In addition, due to high tidal stages during this month, which adversely affected your contract operations, you are entitled to an additional 10 calendar days.

These additional 16 days will be incorporated into your contract by formal modification at a later date.

If you disagree with this determination, please contact this office within 10 calendar days.

Sincerely,

Chester Ashley  
Administrative Contracting  
Officer

Enclosure

CF:  
CELMN-CD-NO-Q (Wagner)  
CELMN-CD-NO-E (Urban)  
CELMN-CT  
CELMN-CD-CS (Berry)

**DACW29-94-C-0079**

Forwarded herewith are weather and flood delays for the month of MARCH, 1995 as recorded in the Quality Assurance Reports (QAR).

DAY OF MONTH	QAR NUMBER	RAIN INCHES	PERCENT DAY LOST (Weather)	STREAM GAGE READINGS		PERCENT DAY LOST (Flood)	TEMPERATURE RANGE	REMARKS (Weather other than rain: ie, fog, cold, etc.)
				F/S	L/S			
1	75	-0-	100%	1.70'	—	-0-	48° - 68°	Cloudy & Cool
2	76	-0-	50%	1.50'	—	-0-	44° - 62°	" " "
3	77	0.10"	50%	1.30'	—	-0-	48° - 68°	Partly Cloudy & Cool
4	78	0.25"	NSWD					
5	"	0.50"	NSWD					
6	"	-0-	100%	1.70'	—	-0-	64° - 78°	Cloudy & Warm
7	79	3.10"	100%	1.50'	—	-0-	50° - 75°	Cloudy & Warm w/ Rain
8	80	-0-	100%	3.00'	—	50%	42° - 55°	Cloudy & Cold
9	81	-0-	50%	1.00'	—	-0-	35° - 58°	Clear & Cold
10	82	-0-	-0-	1.60%	—	-0-	46° - 68°	Clear & Mild
11	83	-0-	NSWD	1.70%	—	-0-	60° - 78°	" " "
12	"		NSWD					
13	"	2.50"	-0-	2.50'	—	100%	62° - 79°	Cloudy & Mild
14	84	0.25"	100%	3.70'	—	100%	60° - 76°	Cloudy & Mild w/ Rain
15	85	0.25"	100%	3.40'	—	100%	60° - 76°	" " "
16	86	-0-	100%	3.00'	—	100%	60° - 76°	Cloudy & Mild
17	87	-0-	100%	2.70'	—	100%	58° - 78°	Partly Cloudy & Warm
18	88	-0-	NSWD	2.40'	—	-	60° - 78°	" " " "
19	"		NSWD					
20	"	-0-	-0-	1.90'	—	50%	60° - 80°	Partly Cloudy & Warm
21	89	-0-	-0-	1.50'	—	-0-	60° - 80°	" " " "
22	90	-0-	-0-	1.50'	—	-0-	62° - 83°	" " " "
23	91	-0-	-0-	1.40'	—	-0-	63° - 84°	" " " "
24	92	-0-	-0-	1.30'	—	-0-	64° - 85°	" " " "
25	"	-0-	NSWD	1.70'	—	-0-	65° - 85°	" " " "
26	"		NSWD					
27	"	Trace	-0-	2.70'	—	50%	65° - 80°	Cloudy & Warm
28	"	Trace	50%	2.60'	—	50%	60° - 65°	Cloudy & Cool
29	"	3.40"	100%	2.80'	—	100%	53° - 58°	Cloudy & Cool w/ Rain
30	"	0.50"	100%	3.60'	—	100%	52° - 59°	" " "
31	"	0.25"	100%	2.80'	—	100%	52° - 59°	" " "

The contractor is working a (4) **(5)** (6) (7) day work week. (Circle One)

*[Signature]*  
Government Inspector  
Date 4-3-95

*[Signature]*  
Contractor's Representative  
Date 4-3-95

**FOR OFFICE ENGINEERING USE ONLY**

Actual Adverse Weather Delays 6

Anticipated Adverse Weather Days by clause 2 (pro-rated)

Allowable Lost Work Days 4

31 days in March  
-12 days high river  
19 days left in month  
4/31 = 2.45, use 2

Original Completion Date: 7 Feb 96

**Conversion of Work Days to Calendar Days**

work days x 7/4 = \_\_\_\_\_

4 work days x 7/5 = 5.6, use 6

work days x 7/6 = \_\_\_\_\_

work days x 7/7 = \_\_\_\_\_

**High River Stages**

4 days @ 25% = \_\_\_\_\_

4 days @ 50% = 2

8 days @ 75% = \_\_\_\_\_

8 days @ 100% = 8

12

High River Stages Total 10

DACW29-94-C-0079

Forwarded herewith are weather and flood delays for the month of APRIL, 1995 as recorded in the Quality Assurance Reports (QAR).

DAY OF MONTH	QAR NUMBER	RAIN INCHES	PERCENT DAY LOST (Weather)	STREAM GAGE READINGS		PERCENT DAY LOST (Flood)	TEMPERATURE RANGE	REMARKS (Weather other than rain: ie, fog, cold, etc.)
				F/S	L/S			
1	93	-0-	NSWD	2.80'	—		50° - 69°	Clear & Mild
2	"		NSWD					
3	"	Trace	-0-	1.70'	—	-0-	45° - 75°	Clear & Mild
4	94	0.25"	100%	1.80'	—	-0-	60° - 76°	Cloudy & Mild w/ Rain
5	95	0.20"	100%	1.90'	—	-0-	60° - 72°	" " "
6	96	-0-	50%	2.90'	—	50%	59° - 73°	Ptly Cloudy & Warm
7	97	-0-	-0-	2.60'	—	50%	62° - 82°	" " " "
8	98		NSWD					
9	"		NSWD					
10	"	4.10"	-0-	2.30'	—	50%	66° - 82°	Cloudy, Windy & Warm
11	99	2.80"	100%	4.80'	—	100%	62° - 72°	Cloudy w/ Rain, Windy
12	100	-0-	100%	4.00'	—	100%	58° - 80°	Clear & Warm
13	101	-0-	-0-	2.80'	—	100%	58° - 82°	" " "
14	102	-0-	-0-	1.90'	—	50%	56° - 83°	" " "
15	103		NSWD					
16	"		NSWD					
17	"	-0-	-0-	1.90'	—	-0-	62° - 84°	Ptly Cldy & Warm
18	104	0.35"	50%	2.10'	—	-0-	64° - 84°	Ptly Cldy & Warm w/ Rain
19	105	-0-	-0-	2.60'	—	-0-	64° - 86°	Ptly Cldy & Warm
20	106	0.60"	50%	2.60'	—	-0-	62° - 86°	Cldy & Warm w/ Rain
21	107	-0-	100%	2.80'	—	-0-	68° - 85°	Cloudy & Warm
22	108		NSWD					
23	"	0.50"	NSWD					
24	"	-0-	50%	2.30'	—	-0-	56° - 70°	Ptly Cldy & Cool
25	109	-0-	-0-	2.00'	—	-0-	54° - 74°	Clear & Cool
26	110	-0-	-0-	2.00'	—	-0-	52° - 72°	Ptly Cldy & Mild
27	111	-0-	-0-	2.20'	—	-0-	58° - 79°	" " " "
28	112	-0-	-0-	2.10'	—	-0-	59° - 82°	Ptly Cldy & Warm
29	113		NSWD					
30	"		NSWD					

The contractor is working a (4) (5) (6) (7) day work week. (Circle One)

Zouli A. Luperat Government Inspector  
5-1-95 Date

[Signature] Contractor's Representative  
5-1-95 Date

FOR OFFICE ENGINEERING USE ONLY

Actual Adverse Weather Delays 7  
 Anticipated Adverse Weather Days by clause 3 (pro-rated)  
 Allowable Lost Work Days 4  
 30 days in April  
 - 6 days high tidal stages  
 24 days left in month  
 4/30 = \*1/24 = 3.2, use 3  
 Original Completion Date: 7 Feb 96

Conversion of Work Days to Calendar Days  
4 work days x 7/4 = 7  
5.6 use 6  
6 work days x 7/5 = 8.4  
7 work days x 7/6 = 10.5  
8 work days x 7/7 = 11.2  
 (Total)  
 High River Stages  
3 days @ 25% = 0.75  
3 days @ 50% = 1.5, use 2  
3 days @ 75% = 2.25  
3 days @ 100% = 3  
 Tidal  
 High River Stages Total 5

dB

MORTON	<u>Jim</u> 5/8/95
WHITTEN	<u>AW</u>
URBAN	_____

Information for SF30

Block 2. 000010, TE003  
 Block 6. USAED, NOD  
 Corps of Engineers  
 Post Office Box 60267  
 New Orleans, LA 70160-0267

Block 8. B & K Construction Company, Inc.  
 1905 Highway 59  
 Mandeville, LA 70448

Block 10A. DACW29-94-C-0079

Block 10B. 07/11/94

Block 12. No additional funds required.

Block 13A. Contract Clause I.93 - DEFAULT (Fixed Price Construction)

Block 13E. X is required.....original copy

Block 14. In view of delays in the completion of work for the above numbered contract for Lake Pontchartrain, Louisiana and Vicinity, High Level Plan, London Avenue Outfall Canal, Parallel Protection, Mirabeau Avenue to Leon C. Simon Blvd. Floodwall, due to causes beyond the control and without the fault or negligence of the contractor, namely, unusually severe weather and high tidal stages, during the period 1February 1995 through 30 April 1995, this contract is modified as follows:

Standard Form 30  
Block 14, Description of Modification (continued)  
Contract No. DACW29-94-C-0079  
TE 003

Changes to the Bidding Schedule:

There are no changes to the bidding schedule.

Changes to the Specifications:

There are no changes to the specifications.

Changes to the Contract Drawings:

There are no changes to the contract drawings.

Changes to the Contract Price:

The contract price remains unchanged.

Changes to the Contract Time:

The contract time is extended fifteen (15) calendar days due to unusually severe weather and fifteen (15) calendar days for high tidal stages, for a total time extension of thirty (30) calendar days.

It is further understood and agreed that this adjustment constitutes compensation in full on behalf of the contractor, its subcontractors and suppliers for all costs and markups directly or indirectly attributable to the change, for all delays, impacts and extended overhead, and for performance of the work within the time period of this modification related to unusually severe weather and high tidal stages.

CELMN-CD-NO

21 Jun 95

MEMORANDUM THRU C/Const Div, ATTN: Contr Admin Br

FOR C/Contr Div

SUBJECT: Contract No. DACW29-94-C-0079, Lake Pontchartrain, LA and Vicinity, High Level Plan, London Avenue Outfall Canal, Parallel Protection, Mirabeau Avenue to Leon C. Simon Boulevard Floodwall

Modification P00010, TE-003 to the subject contract is forwarded for the contract file.

Enclosure

*J. S. Math*

CHESTER ASHLEY

Area Engineer

New Orleans Area Office

*Ja*

1-3-95

9500577