



A000 3689

AMENDMENT OF SOLICITATION/MODIFICATION OF CONTRACT		1. CONTRACT ID CODE	PAGE 1 OF PAGES 2
2. AMENDMENT/MODIFICATION NO. A00021	3. EFFECTIVE DATE 8/12/97	4. REQUISITION/ PURCHASE REQ. NO.	5. PROJECT NO. (If applicable) CIN 19
6. ISSUED BY U. S. Army Engineer District, New Orleans Corps of Engineers P.O. Box 60267 New Orleans, LA 70160-0267		7. ADMINISTERED BY (If other than Item 6) CODE	
8. NAME AND ADDRESS OF CONTRACTOR (No., street, county, State and ZIP Code) Johnson Bros. Corporation of Louisiana 2002 20th Street, Suite A202 Kenner, Louisiana 70062		(X)	9A. AMENDMENT OF SOLICITATION NO.
			9B. DATED (See Item 11)
		X	10A. MODIFICATION OF CONTRACT/ ORDER NO. DACW29-95-C-0093
CODE	FACILITY CODE		10B. DATED (See Item 13) 8/24/95
11. THIS ITEM ONLY APPLIES TO AMENDMENTS OF SOLICITATIONS			
<input type="checkbox"/> The above numbered solicitation is amended as set forth in Item 14. The hour and date specified for receipt of Offers <input type="checkbox"/> is extended, <input type="checkbox"/> is not extended. Offers must acknowledge receipt of this amendment prior to the hour and date specified in the solicitation or as amended, by one of the following methods: (a) By completing Items 8 and 15, and returning _____ copies of the amendment; (b) By acknowledging receipt of this amendment on each copy of the offer submitted; or (c) By separate letter or telegram which includes a reference to the solicitation and amendment numbers. FAILURE OF YOUR ACKNOWLEDGMENT TO BE RECEIVED AT THE PLACE DESIGNATED FOR THE RECEIPT OF OFFERS PRIOR TO THE HOUR AND DATE SPECIFIED MAY RESULT IN REJECTION OF YOUR OFFER. If by virtue of this amendment you desire to change an offer already submitted, such change may be made by telegram or letter, provided each telegram or letter makes reference to the solicitation and this amendment, and is received prior to the opening hour and date specified.			
12. ACCOUNTING AND APPROPRIATION DATA (If required)			
Funds in the amount of \$16,045.19 are available under Appropriation 96X3122.			
13. THIS ITEM APPLIES ONLY TO MODIFICATIONS OF CONTRACTS/ ORDERS, IT MODIFIES THE CONTRACT/ ORDER NO. AS DESCRIBED IN ITEM 14.			
(X)	A. THIS CHANGE ORDER IS ISSUED PURSUANT TO: (Specify authority) THE CHANGES SET FORTH IN ITEM 14 ARE MADE IN THE CONTRACT ORDER NO. IN ITEM 10A.		
	B. THE ABOVE NUMBERED CONTRACT/ ORDER IS MODIFIED TO REFLECT THE ADMINISTRATIVE CHANGES (such as changes in paying office, appropriation date, etc.) SET FORTH IN ITEM 14, PURSUANT TO THE AUTHORITY OF FAR 43.103 (b).		
X	C. THIS SUPPLEMENTAL AGREEMENT IS ENTERED INTO PURSUANT TO AUTHORITY OF: Section 00700, Paragraph 73, "DIFFERING SITE CONDITIONS"		
	D. OTHER (specify type of modification and authority)		
E. IMPORTANT: Contractor <input type="checkbox"/> is not, <input checked="" type="checkbox"/> is required to sign this document and return <u>original</u> copies to the issuing office.			
14. DESCRIPTION OF AMENDMENT/ MODIFICATION (Organized by UCF section headings, including solicitation/ contract subject matter where feasible)			
The above numbered contract for the Lake Pontchartrain, Louisiana and Vicinity, Floodproofing Veterans Boulevard Bridges over 17th Street Canal is modified to provided for delays due to changes in pile driving procedures, obstructions encountered and sawcutting, chipping and removal of pile refusal lengths.			
Except as provided herein, all terms and conditions of the document referenced in Item 9A or 10A, as heretofore changed, remains unchanged and in full force and effect.			
15A. NAME AND TITLE OF SIGNER (Type or print) PAUL SCHARMER VICE PRESIDENT		16A. NAME AND TITLE OF CONTRACTING OFFICER (Type or print) Chester Ashley, Administrative Contracting Officer	
15B. CONTRACTOR/ OFFEROR  (Signature of person authorized to sign)	15C. DATE SIGNED 8/21/97	16B. UNITED STATES OF AMERICA BY  (Signature of Contracting Officer)	16C. DATE SIGNED 8/24/97

SF 30 CONTINUATION SHEET

14. Description of Amendment/ Modification (Cont.)

Changes to the bidding schedule: The schedule of contract items and estimated amounts is modified as follows:

Item No.	Description	Estimated Quantity	Unit	Unit Price	Estimated Amount	Amount of Change
0034.	Delays Driving the 24-Inch Prestressed Concrete Piles	Lump Sum	LS	\$16,045.19	\$16,045.19	\$16,045.19

Changes to the contract specifications: To Section 02362- PRESTRESSED CONCRETE PILES, Paragraph 14. MEASUREMENT add the following:

14.3 Delays Driving the 24-Inch Prestressed Concrete Piles. No separate measurement will be made for delays encountered while driving the 24-Inch prestressed concrete piles.

To Section 02362- PRESTRESSED CONCRETE PILES, Paragraph 15. PAYMENT add the following:

15.4 Delays Driving the 24-Inch Prestressed Concrete Piles. Payment for delays encountered while driving the 24-Inch prestressed concrete piles will be made at the contract lump sum price for "Delays Driving the 24-Inch Prestressed Concrete Piles". Price and payment shall constitute full compensation for all costs associated with the additional effort necessary to drive the concrete piles including but not limited to the use of driving procedures other than the approved driving sequence, encountering of subsurface obstructions and sawcutting, chipping and removal of pile refusal lengths.

Changes to the contract drawings: There are no changes to the contract drawings.

Changes to the contract price: The contract price is increased by \$16,045.19.

Changes to the contract time: The contract time is increased by Seventy-five (75) calendar days.

It is further understood and agreed that this adjustment constitutes compensation in full on behalf of the contractor, its subcontractors and suppliers for all costs and markups directly or indirectly attributable to the changes ordered, for all delays, impacts and extended overhead related thereto, and for performance of the change within the time frame stated.