

NOT SPECIFIED /OTHER

<b>AMENDMENT OF SOLICITATION/MODIFICATION OF CONTRACT</b>		1. CONTRACT ID CODE	PAGE OF PAGES 1   4
2. AMENDMENT/MODIFICATION NO. 025	3. EFFECTIVE DATE See Block 16C	4. REQUISITION/PURCHASE REQ. NO.	5. PROJECT NO. (If applicable)
6. ISSUED BY Office of River Protection U.S. Department of Energy Office of River Protection P.O. Box 450 Richland WA 99352	CODE 00603	7. ADMINISTERED BY (If other than Item 6) Office of River Protection U.S. Department of Energy Office of River Protection P.O. Box 450 MS: H6-60 Richland WA 99352	CODE 00603
8. NAME AND ADDRESS OF CONTRACTOR (No. street, county, State and ZIP Code) WASHINGTON RIVER PROTECTION SOLUTIONS LLC Attn: DUANE SCHMOKER PO BOX 73 720 PARK BLVD BOISE ID 837290001		(x) 9A. AMENDMENT OF SOLICITATION NO.	
CODE 806500521 FACILITY CODE		9B. DATED (SEE ITEM 11)	
		X 10A. MODIFICATION OF CONTRACT/ORDER NO DE-AC27-08RV14800	
		10B. DATED (SEE ITEM 11) 05/29/2008	

11. THIS ITEM ONLY APPLIES TO AMENDMENTS OF SOLICITATIONS

The above numbered solicitation is amended as set forth in Item 14. The hour and date specified for receipt of Offers \_\_\_\_\_ is extended, \_\_\_\_\_ is not extended. Offers must acknowledge receipt of this amendment prior to the hour and date specified in the solicitation or as amended, by one of the following methods: (a) By completing Items 8 and 15, and returning \_\_\_\_\_ copies of the amendment; (b) By acknowledging receipt of this amendment on each copy of the offer submitted; or (c) By separate letter or telegram which includes a reference to the solicitation and amendment numbers. FAILURE OF YOUR ACKNOWLEDGEMENT TO BE RECEIVED AT THE PLACE DESIGNATED FOR THE RECEIPT OF OFFERS PRIOR TO THE HOUR AND DATE SPECIFIED MAY RESULT IN REJECTION OF YOUR OFFER. If by virtue of this amendment you desire to change an offer already submitted, such change may be made by telegram or letter, provided each telegram or letter makes reference to the solicitation and this amendment, and is received prior to the opening hour and date specified.

12. ACCOUNTING AND APPROPRIATION DATA (If required)

13. THIS ITEM ONLY APPLIES TO MODIFICATION OF CONTRACTS/ORDERS. IT MODIFIES THE CONTRACT/ORDER NO. AS DESCRIBED IN ITEM 14.

CHECK ONE	A. THIS CHANGE ORDER IS ISSUED PURSUANT TO: (Specify authority) THE CHANGES SET FORTH IN ITEM 14 ARE MADE IN THE CONTRACT ORDER NO. IN ITEM 10A.
	B. THE ABOVE NUMBERED CONTRACT/ORDER IS MODIFIED TO REFLECT THE ADMINISTRATIVE CHANGES (such as changes in paying office, appropriation date, etc.) SET FORTH IN ITEM 14, PURSUANT TO THE AUTHORITY OF FAR 43.103(b).
	C. THIS SUPPLEMENTAL AGREEMENT IS ENTERED INTO PURSUANT TO AUTHORITY OF:
	D. OTHER (Specify type of modification and authority)
X	I.103 - FAR 52.243-2 - Changes - Cost Reimbursement (AUG 1987)

E. IMPORTANT: Contractor \_\_\_\_\_ is not, X is required to sign this document and return \_\_\_\_\_ 1 copies to the issuing office.

14. DESCRIPTION OF AMENDMENT/MODIFICATION (Organized by UCF section headings, including solicitation/contract subject matter where feasible)

The purpose of this modification is to revise Section J-4, PBI 2.1 entitled "Completion of Retrieval Operations from Single-Shell Tank 241-C-104" with the attached pages.

Subj to Retent: N

Period of Performance: 06/20/2008 to 09/30/2013

Except as provided herein, all terms and conditions of the document referenced in Item 9A or 10A, as heretofore changed, remains unchanged and in full force and effect.

15A. NAME AND TITLE OF SIGNER (Type or print) <b>ORIGINAL SIGNED BY</b>		16A. NAME AND TITLE OF CONTRACTING OFFICER (Type or print) Susan E. Bechtol	
15B. CONTRACTOR/OFFEROR <b>ORIGINAL SIGNED BY</b> <i>Signature of person authorized to sign</i>	15C. DATE SIGNED 9/14/09	16B. UNITED STATES OF AMERICA <b>ORIGINAL SIGNED BY</b> <i>(Signature of Contracting Officer)</i>	16C. DATE SIGNED 9/14/09

NSN 7540-01-152-8070  
Previous edition unusable

STANDARD FORM 30 (REV. 10-83)  
Prescribed by GSA  
FAR (48 CFR) 53.243

**PBI-2.1 CLIN 2**

**Performance Based Incentive (PBI) Title:** Completion of Retrieval Operations from Single-Shell Tank 241-C-104

**Performance Fee available and assigned to this PBI:** \$2,600,000 (including \$500,000 of Multiyear fee)

<b>ORP Assistant Manager:</b>	<b>ORP POC:</b>	<b>WRPS Manager:</b>	<b>WRPS POC:</b>
Stacy Charboneau	Steve Pfaff	Mark Lindholm	Kent Smith

**Desired Endpoint/Outcome**

Completion of waste retrieval activities to meet or exceed performance requirements in the HFFACO M-45-00 series milestones.

**Fee Payment Schedule**

Upon completion of each fee bearing milestone set forth herein, Contractor will be paid incremental fee, in accordance with Contract Section B, "Supplies or Services and Prices/Costs."

**Fee Bearing Milestones**

1. Complete waste retrieval system construction for Tank 241-C-104 and turnover to operations by September 30, 2009. The Contractor shall earn \$1,600,000 of incremental fee upon completion of construction of Tank 241-C-104 and turnover to operations.

Work scope/completion criteria: Complete waste retrieval system construction. The retrieval system must be approved by an Independent Qualified Registered Professional Engineer (IQRPE) as compliant with Washington Administrative Code (WAC) 173-303-640 as part of the completion of construction. The Construction Completion Documents, Section 1a, will be completed. References: 1) Tank Waste Retrieval Work Plan 2) Construction Completion and Turnover, TFC-PRJ-CM-C-08, Rev B-2, issued June 3, 2008.

Completion Document: Contractor approved, Construction Completion Document through Section 1a, with exceptions listing for completion of Tank 241-C-104 waste retrieval system construction.

2. Initiate retrieval of the waste in Tank 241-C-104. The Contractor shall earn a total of \$500,000 of incremental fee for completion of initiating retrieval of Tank 241-C-104 by September 30, 2009.
  1. Complete transfer to support C-104 retrieval from AN-101 transfer to AP-105 by September 30, 2009. The Contractor shall earn \$175,000 of incremental fee.

Work scope/completion criteria: Complete the material balance discrepancy datasheet on the DST transfer.

Completion document: Submit the Start/Final Material Balance datasheet approved through System Engineering for the DST transfer.

2. Complete transfer to support C-104 retrieval from AY-101 transfer to AN-101 by September 30, 2009. The Contractor shall earn \$200,000 of incremental fee.

Work scope/completion criteria: Complete the material balance discrepancy datasheet on the DST transfer.

Completion document: Submit the Start/Final Material Balance datasheet approved through System Engineering for the DST transfer.

3. Initiate transfer of AN-101 sluicing supernate to support C-104 retrieval by September 30, 2009. The Contractor shall earn \$125,000 of incremental fee.

Work scope/completion criteria: Complete all testing and readiness activities including commercial-grade item dedication and initiate waste retrieval activities for reduction in SST waste volume.

Completion document: Documentation of initiating retrieval operations will consist of a SST retrieval logbook entry that administrative locks under Administrative Control 5.12 have been removed from the slurry pump and supernate pumps.

3. (MULTIYEAR) Complete retrieval of 50% of the Waste by Volume in Tank 241-C-104. The Contractor shall earn incremental fee on a linear basis between retrieval of 25% of the Waste by Volume and 50% of the Waste by volume. The Contractor shall earn \$100,000 of incremental fee for each 5% retrieved between 25% and 50%. A total of \$500,000 of incremental fee shall be earned upon completion by September 30, 2010.

Work scope/completion criteria: Perform waste retrieval activities to achieve 50% reduction in the initial SST waste volume. The retrieval of 50% of initial SST waste by volume shall be based on an initial volume determined from the latest BBI information or a pre-retrieval volume determination, if completed. The retrieved volume will be an estimate based on material balance calculations.

Completion document: The submittal of material balance data and engineering calculations summary information demonstrating retrieval of 50% of the initial waste volume.

4. Milestone deleted.

**PBI- 2.1 CLIN 2**

**Signature Block**

ORIGINAL SIGNED BY

\_\_\_\_\_  
William Johnson, President  
and Project Manager Washington River Protection Solutions

9/11/09

\_\_\_\_\_  
Date

ORIGINAL SIGNED BY

\_\_\_\_\_  
Shirley Olinger, Manager  
U.S. Department of Energy, Office of River Protection

9/14/09

\_\_\_\_\_  
Date