

TREND #	TREND DESCRIPTION
TN-24590-05-01906	PNNL Seismic Borehole Drilling Support
TN-24590-05-02086	Hexavalent Chromium Standards
TN-24590-05-02109	Construction Late Adjustments Transfer
TN-24590-06-02119	C&I Lab Safety Program Implementation
TN-24590-06-02121	Ejector Addition to PWD-SUMP-00004
TN-24590-06-02122	BNI Analysis of NWC Vessels
TN-24590-06-02124	Add Under Flange Swab for LAW Swabbing System
TN-24590-06-02125	Revised Ground Motion Criteria for SC-III
TN-24590-06-02126	Elimination of LAW PPJ Annunciator Panels
TN-24590-06-02127	Unanticipated Growth in MET Support and Noise Assess
TN-24590-06-02130	NAR/SHR Tank Separation Berm
TN-24590-06-02131	C&I Datasheet EPPR Restructure
TN-24590-06-02132	Laser Ablation Procurement Budget Reallocation
TN-24590-06-02133	PJV Creep Additional Testing to Eliminate ALARA Concerns
TN-24590-06-02134	Humphries & Assoc. Contract Modification
TN-24590-06-02135	Funding for 12 Each PVP and PJV Valves
TN-24590-06-02136	Add Stack Discharge Sample/Monitor Piping to 3D Models
TN-24590-06-02138	Procedure Compliance Checklists and Isometric Second Checking
TN-24590-06-02139	Impacts due to Unidynamics Bankruptcy
TN-24590-06-02140	WTP Activated Carbon Temperature Modeling and Detection Limit Development
TN-24590-06-02141	Improvement of PWD-SUMP-00040 Leak Detection Capability
TN-24590-06-02142	Redistribution of LBL Production Hours
TN-24590-06-02143	PTF Committed Phase Design for System CXP & HLW Dryer and Melter Flush Lines
TN-24590-06-02144	Increased Effort for MH Packaged Equipment Integrated Testing & Drawing Review
TN-24590-06-02147	LAW Off-Gas Ancillary SCIV Piping
TN-24590-06-02149	Update Documents for HLW Joggles
TN-24590-06-02151	Large Piping Loads to PTF at Elevation 67' - 4
TN-24590-06-02152	C&I Bulk Analysis
TN-24590-06-02153	Establish Planning Packages in Current OTB
TN-24590-06-02154	Termination Settlement for Trentec PO# 24590-QL-POA-ADDH-00005
TN-24590-06-02155	FNM Budget Hours Transfer from Plant Wide to Facilities
TN-24590-06-02156	Plant Design Re-plan
TN-24590-06-02157	Large Bore Pipe Support Jobhour Adjustment
TN-24590-06-02164	HEPA Filter Equipment & Flow Meter Line Changes
TN-24590-06-02166	Remote Operated Damper Alternate Supplier
TN-24590-06-02167	C&I Hours for PJM Testing Not Implemented in TN-24590-05-01957
TN-24590-06-02168	BOF Glass Former Facility Additional Formwork & Concrete
TN-24590-06-02170	SRNL-XRF
TN-24590-06-02174	Increase Scope of EFRT M4, Commissioning Waste vs. Mission Needs
TN-24590-06-02176	Systematic Approach to Training (SAT)
TN-24590-06-02177	Plant Design Impacts Associated with Engineering of LBL Facility
TN-24590-06-02178	Plant Design Impacts Associated with Engineering of BOF Facility
TN-24590-06-02179	Plant Design Impacts Associated with Engineering of LAB Facility
TN-24590-06-02180	Coupled Analysis of Two Typical Breakpots
TN-24590-06-02181	Add Additional Hours to PT Process Calcs
TN-24590-06-02182	Accelerated Data Reconciliation
TN-24590-06-02183	Process Operations Actions to Close DOE Oversight Open Items
TN-24590-06-02184	IT 14 Implementation
TN-24590-06-02186	LAW Line List Development & CIS List Comparison Macro
TN-24590-06-02187	Equipment Group Increased Deliverable Quantities
TN-24590-06-02189	Modification of MV Switchgears and Load Centers
TN-24590-06-02190	Environmental Performance Test Plan, Process Engineering Calculations
TN-24590-06-02191	Change Offgas Pipe from CM to Q Classification
TN-24590-06-02192	Review of Existing and Future Awarded Commercial Grade Dedication (CGD)-related Procurements
TN-24590-06-02193	Reduction of LAW Cable Tray Baseline based on Qty Awareness
TN-24590-06-02194	Mechanical Handling Diagrams (MHD's)/Mechanical Sequence Diagrams (MSD's) Hour Adjustment
TN-24590-06-02195	CFD Analysis - LAW & HLW for HVAC, CSA, MH - Phase 2
TN-24590-06-02197	Multi-Discipline EN&S Support (for ISM Reviews) - 101F Accounts

TREND #	TREND DESCRIPTION
TN-24590-06-02199	DOE ORDER 413.3A - Estimate to Perform Impact Analysis
TN-24590-06-02201	Overblow (OB) Equipment Modifications to Support Revised Design Requirements
TN-24590-06-02202	Chiller Compressor Building Fire Protection
TN-24590-06-02204	Conversion of PP to WP for Stairway Installation at PT
TN-24590-06-02205	Late Adjustments Planning Package to Equipment Package Budget Reallocation 24590-QL-MEEM-00001 & 2
TN-24590-06-02206	Increase Cost of LAW C3V-ACU-00001, 00002, 00003
TN-24590-06-02208	Revise Criticality Safety Evaluation Report & Supporting Analysis
TN-24590-06-02211	Late Adjustment Planning Package to Equipment Package Budget Re-allocation PO 24590-QL-POA-MJKG-00004
TN-24590-06-02212	Accelerate CHAMPS Software Purchase. Transfer Budget from Planning Pkg to Work Pkg
TN-24590-06-02213	Conversion of REA Preparation Planning Package to Work Package
TN-24590-06-02215	HPAV Support Contracts for Detonation Analysis and Configuration Management
TN-24590-06-02217	BOF Construction Hours to Support Piping Design Changes
TN-24590-06-02218	Late Adjustments Planning Package to Equipment Package Budget Reallocation for Flowserve Bulge Valves
TN-24590-06-02219	LAPP to Equipment Package Budget Reallocation for Framatome Delay Claim
TN-24590-06-02220	Conversion of DOE Order 226.1 Implementation of DOE Oversight Policy Planning Pkg to Work Pkg
TN-24590-06-02221	Forward Pricing Rates (FPR) (Aug-2006)
TN-24590-06-02222	Cost Increase to M-12 Original Scope, Undemonstrated Leaching Processes
TN-24590-06-02224	10 CFR 851 Implement Worker Health and Safety Rule PP to WP
TN-24590-06-02225	Conversion of DOE Order 414.1C & NQA-1 Rev 2000
TN-24590-06-02226	Perform Qualification of Vendor Supplied Leak Detection Box - PT
TN-24590-06-02227	Removal of Sealing Tapes from Pipe Ends and Flanges - PT
TN-24590-06-02228	Removal of Sealing Tapes from Pipe Ends and Flanges - HLW
TN-24590-06-02229	LAW Quantity Adjustment per the Latest Qty Takeoff
TN-24590-06-02230	Removal of Sealing Tapes from Pipe Ends and Flanges - LAW
TN-24590-06-02231	Direct Hire Craft Support for LAW Coatings Subcontract
TN-24590-06-02232	LAB Hotcell Surface Preparation
TN-24590-06-02233	Removal of Sealing Tapes from Pipe Ends and Flanges - LAB
TN-24590-06-02234	Removal of Sealing Tapes from Pipe Ends and Flanges - BOF
TN-24590-06-02235	Increased Attenuation for Six HLW Shield Windows
TN-24590-06-02239	414.1C QA Implementation Estimate Reduction
TN-24590-06-02241	BOF Quantity Adjustment per the Latest Drawings IFC
TN-24590-06-02242	LAB Quantity Adjustment per the Latest Drawings IFC
TN-24590-06-02243	Plant Wide EPCC: FNM Work Package/Planning Package Allocation
TN-24590-06-02244	Alignment of COBRA end-dates with P3 Schedule
TN-24590-06-02245	Moving Budget Out of LAPP into WP for ASX System Re-evaluation
TN-24590-06-02247	Support for DWP Public Comment Period
TN-24590-06-02248	Re-allocation of Remaining FY 2006 PEM Late Adjustments Planning Package Budget
TN-24590-06-02249	Bechtel Internal Cost due to Hirschfeld Request for Equitable Adjustment
TN-24590-06-02250	Re-alignment of Plant Equipment Spend Profile - Critical 7
TN-24590-06-02251	LAW Summary Work Package/Planning Package Re-alignment
TN-24590-06-02252	BOF Summary Work Package/Planning Package Re-alignment
TN-24590-06-02253	LAB Summary Work Package/Planning Package Re-alignment
TN-24590-06-02256	Move Late Adjustment Planning Packages (PP) and Transition PP to Work Packages
TN-24590-06-02257	Mechanical Systems HPAV Calculations
TN-24590-06-02261	Increase Size of Viewing Windows in Select Doors
TN-24590-06-02265	Revision of Procedures and Guides for Nuclear Safety and Quality Initiative
TN-24590-06-02266	Subcontractor EAC Adjustment due to Schedule Delay
TN-24590-06-02267	AFA Antifoam Effect on Gas Retention/Release
TN-24590-06-02269	PTF Hot Cell Fire Analysis
TN-24590-06-02270	HLW C2/C5 Confinement
TN-24590-06-02271	PTF Addition of Safety Class Differential Pressure Alarms
TN-24590-06-02272	Complete SFA with Subcontractor Support
TN-24590-06-02276	Freight BCWS Adjustment
TN-24590-06-02285	Implementation of Sunflower Software System for Property Mgt
TN-24590-06-02288	Additional Vendor Package Interconnection Diagrams
TN-24590-06-02289	PT Modifications to Provide Access for Routine Maintenance of Shield Door
TN-24590-06-02291	Vessel Design Changes - MOB, HPAV, Committed Design Evolution
TN-24590-06-02292	Subcontractor EAC Adjustment to Comply with ASCE 97-8 Classification

TREND #	TREND DESCRIPTION
TN-24590-06-02299	Re-allocation of Fiscal Years 2008 and 2009 PEM Late Adjustments Planning Package Budget
TN-24590-06-02300	Functional Verification of Crane Mounted Manipulator Dexterity
TN-24590-06-02303	Re-alignment of Plant Equipment Spend Profile - Critical 4
TN-24590-06-02306	LBL Re-Sequencing
TN-24590-06-02307	Capacity Modifications - 4 Month Earnable Hours
TN-24590-06-02308	Support Steel for Fire Risers in HLW Stairwells
TN-24590-06-02310	Modification of RWH-CRN-00013 to Eliminate Interferences with Monorail Airlocks
TN-24590-06-02311	Plant Equipment to Management Reserve Budget Reallocation
TN-24590-06-02312	LAW Export Bay-Individual Wall Form Installation/Removal
TN-24590-06-02313	LAW Field Rebar Support Frame Fabrication
TN-24590-06-02314	LAW Decontamination Unit and Glove Box - On Site Assembly
TN-24590-06-02315	LAW AHU Installation Delay due to Late Implementation of Transition Frames Design
TN-24590-06-02317	Post IFC Document Revision Activities
TN-24590-06-02318	System HSH Decontamination Tanks
TN-24590-06-02319	Labor to ODC Conversion (Process Operations)
TN-24590-06-02320	Re-align E4 Labor Distribution and ODC Travel Allocation
TN-24590-06-02322	Additional Engineering and E&NS Training
TN-24590-06-02324	Estimate to Implement DOE Order 210.2 Corporate Operating Experience Program
TN-24590-06-02326	LAB Steel Quantity Mix
TN-24590-06-02328	Professional Services of SAIC
TN-24590-06-02334	Hirschfeld Steel REA's-May 2006 HLW LAPP Budget to LAW Working Package
TN-24590-06-02335	Vent Stack Restraints Field Modification
TN-24590-06-02338	Process Engineering Support for the WTP Project
TN-24590-06-02339	LAB Structural Steel Field Modification required from ORP Peer Review
TN-24590-06-02341	CM-MRA-EK00-00001 - 480V Load Centers - Add Equipment Budget and Re-Align Schedules
TN-24590-06-02342	Modification to LBL Resequencing BCP that will Correct End Dates for Project Controls
TN-24590-06-02343	HLW Annex Roof SC-1 Equipment Hardening and Screening
TN-24590-06-02344	Engineering Discipline Support for Component Identification System (CIS)
TN-24590-06-02346	Elimination of SLATE Software Maintenance (PIP E160)
TN-24590-06-02348	SQ Addition of Welding and Electrical Technical Specialists
TN-24590-06-02349	Budget Shortfall for HLW ISA Vessels
TN-24590-06-02350	LAB 480V MCC's Upsize Cable Lugs for (4) MCC's in Fabrication
TN-24590-06-02352	Convert \$1.5M from QA PP to QA WP
TN-24590-06-02353	LAW Additional Field Rebar Fabrication Quantity
TN-24590-06-02354	Redistribute Radiological Safety ODC Support Budget
TN-24590-06-02356	C/CP Bldg 82 Electrical Safety Upgrade from NEMA 1 to NEMA 12 Enclosures
TN-24590-06-02359	Reallocation of Plant Material Budgets due to Implementation of To-Date Quantities Received Earning Basis
TN-24590-06-02361	BOF Pump House Sidewalks Installation
TN-24590-06-02362	LAB Monorail and Recovery System
TN-24590-06-02363	LAW Planning Package Definitization
TN-24590-06-02365	LAB in Slab, Below Slab & In-Cell Pipe Installation
TN-24590-06-02366	Emergency Diesel Generator Re-design
TN-24590-06-02367	Additional PJM Testing - Multiple Overblows and I&C Equipment Testing
TN-24590-06-02368	Melter Feed Studies - Additional Tank
TN-24590-06-02369	LAW Bogie Rail Trend due to New Grouting Requirement-Epoxy Grout
TN-24590-06-02370	Remove Budget for ABB Technical Services Subcontract from Equipment Work Packages
TN-24590-06-02371	BOF Planning Package Definitization
TN-24590-06-02372	LAB Planning Package Definitization
TN-24590-06-02373	Consulting Agreement for Fire Protection of HEPA Filters
TN-24590-06-02374	Alignment of Cobra Dates with LBL Resequencing OTB Schedule
TN-24590-06-02376	Align PO Value Due to Escalation, Schedule Extension, & New Scope
TN-24590-06-02379	Phase 2 - Large Scale Gas Retention / Release (in the presence of anti-foam)
TN-24590-06-02380	LAW Shield Door Additional Coating
TN-24590-06-02384	Seismic Qualification of SC-I/II/III Equipment
TN-24590-06-02385	Underground Cable Size Increases
TN-24590-06-02386	RGM and Other Steel Changes Requiring New SASSI Run
TN-24590-06-02387	LAW Coatings Budget
TN-24590-06-02388	Technology Readiness Level Assessment/CRESP (Misc ORP Driven Reviews)

TREND #	TREND DESCRIPTION
TN-24590-06-02391	RF Resin Stage 2 and 3 Testing Budget Re-alignment
TN-24590-06-02392	Safeguards and Security Budget
TN-24590-06-02393	HPAV Design Confirmation Studies
TN-24590-06-02394	LAW Monorail Alignment and Pour Cave Radiation Shielding Installation
TN-24590-06-02395	New C2 Duct added to BSA in LAW
TN-24590-06-02396	Continue Procurement of Concrete Related Items due to Schedule Extension
TN-24590-06-02397	Storage of Shield Windows (PT, LAW, HLW, and LAB)
TN-24590-06-02398	Jib Crane Design Evolution
TN-24590-06-02399	MH014 - Change of Design Scope for HSH Slewing JIB Coverage
TN-24590-06-02400	Addition of Eight 10.5 inch Shielding Plugs for Black Cell Access Penetrations
TN-24590-06-02401	STR Support of Fireproofing of Structural Steel
TN-24590-06-02402	PTF Internal Replanning
TN-24590-06-02404	LAB Roofing and Siding Subcontractor Delay and Acceleration
TN-24590-06-02405	LAW Schedule Delay of Roofing and Siding Subcontractor
TN-24590-06-02406	Conversion of Sprinkler System to Dry Pipe/Nitrogen in LAB Hot Cell
TN-24590-06-02407	Government Property Organization Staffing Trend
TN-24590-06-02410	LAB Subcontractor Support Job Hour
TN-24590-06-02411	Fireproofing Structural Steel Design Changes
TN-24590-06-02417	HLW HVAC Subcontract Replanning
TN-24590-06-02421	Support to DNFSB
TN-24590-06-02422	Operational Readiness - Late Adjustment Detailed Estimate
TN-24590-06-02424	LBL Resequencing Estimating Corrections - Transfer to MR
TN-24590-06-02426	2007 Execution Revision
TN-24590-06-02428	LAB Design Quantity Changes from Budget for Elevated Slab
TN-24590-06-02429	QL-POA-ADDH-00007 Change Requirements to Awarded Contract
TN-24590-06-02430	WTP Assessment of Latest Seismic Boring Data
TN-24590-06-02432	MH Equipment Supplier RGM Scope Reduction
TN-24590-06-02433	PTF Floor Penetration Modules
TN-24590-06-02434	PT Room P-0332B Shield Wall Changes
TN-24590-06-02435	HLW Crane Configuration Changes
TN-24590-06-02436	Partition Wall Structural Calculations for HVAC Transfer Ducts
TN-24590-06-02438	Plant Design Support to RGM Workslope
TN-24590-06-02439	Addition of Pretreatment Hot Cell Crane
TN-24590-06-02440	HEH Cask Lidding Configuration
TN-24590-06-02441	Rebar Detailing Continuation of Services
TN-24590-06-02442	Align PO Value for Vessel Vent Caustic Scrubber - New Scope
TN-24590-06-02443	Convert CS&A Hours ODC for TSC
TN-24590-06-02445	Construction Subcontract Data Trace Resolution
TN-24590-06-02447	Concrete Bulks Estimate Adjustment for Central Pre-Mix (CPM) Schedule Extension
TN-24590-06-02448	LAW Fireproofing Repairs
TN-24590-06-02450	Moving Approved Sunflower Hours From B0 to B1
TN-24590-06-02452	Add'l Coating Requirements for LVP & HOP Carbon Bed Adsorbers
TN-24590-06-02456	Instrument Tubing Clamps
TN-24590-06-02460	Establish Process Engineering & Technology Organization
TN-24590-06-02463	Early LBL - Hot Commissioning
TN-24590-06-02464	HPAV Design Authority Revision
TN-24590-06-02465	PJM Mixing and Multiple Overblow Control
TN-24590-06-02466	Distribution of Auto-Sampler System (ASX) LAPP, including Change to Bi-Directional Carrier System
TN-24590-06-02467	Capacity Mods [1] [BCP-2307-Must Take Out 13,162]
TN-24590-06-02468	PTF Capacity Mods Undemonstrated Leaching [2 - 8]
TN-24590-06-02469	PTF Capacity Mod Utilities
TN-24590-06-02470	HLW Mod 1 Modifications to Support 7.5 MTG/Day Increased Capacity Throughput
TN-24590-06-02471	EFRT (M1 & M6) Implementation of Design Changes to Prevent Line Plugging
TN-24590-06-02472	EFRT (M3) Inadequate Vessel Mixing
TN-24590-06-02473	Materials Management Organization Startup
TN-24590-06-02475	Allocate ODC Budget for Testing of Grouted Rebars & Anchors
TN-24590-06-02476	LAW Architectural Post-IFC Budget
TN-24590-06-02477	EFRT M14 IX Resin and Related IX EFRT Activities

TREND #	TREND DESCRIPTION
TN-24590-06-02478	M-12, Mod 3: Front End Leach Capacity, with Option 1
TN-24590-06-02479	LAW Partition Wall Changes
TN-24590-06-02480	Design Change to LMP System for LAW Facility
TN-24590-06-02482	Review of Intools LBL Process Data
TN-24590-06-02483	Extra storage cost NW Copper vessels thru Sept 07
TN-24590-06-02488	FY07 Budget Alignment for Duratek Tasks 1 through 7
TN-24590-06-02490	Increased Work Scope for the LOP System in LAW
TN-24590-06-02491	BOF Coating Subcontractor Support Job Hour
TN-24590-06-02493	PT and HLW Coating Subcontractor Support Job Hour
TN-24590-06-02494	Chiller Compressor Building Pipe Rack Coatings Budget
TN-24590-06-02495	Consolidation of N102A Remaining Hrs
TN-24590-06-02496	Crane Rail Splice Welding
TN-24590-06-02498	EFRT Issue M3 Program to Determine Adequacy of WTP Pulse Jet Mixer Design
TN-24590-06-02499	Line Plugging (M1)
TN-24590-06-02501	Closeout of QL-POA-ADDH-00002 Due to Unidynamics Bankruptcy
TN-24590-06-02502	Commissioning Simulants - Revision to Schedule
TN-24590-06-02503	Mixing Vessel Erosion (M2)
TN-24590-06-02504	Revise Environmental Risk Assessment per EPA Guidance & Obtain 1 Yr Air Model Data
TN-24590-06-02505	Fire Protection T-52 Warehouse Redesign
TN-24590-06-02506	Develop Dynamic Analysis Program for PTF HVAC Design
TN-24590-06-02509	Project Controls Increased Support Requirements
TN-24590-06-02510	EVMS Certification / CAR Resolution Impacts to Project Controls
TN-24590-06-02512	Additional HLW ITS Cooling for Fan Rooms
TN-24590-06-02513	HVAC Piping and Valve P&ID
TN-24590-06-02515	Plant Design Miscellaneous Conceptual Design Studies
TN-24590-06-02517	BOF Miscellaneous Piping Field Modifications
TN-24590-06-02521	Thermal Catalytic Oxidizer and Silver Mordenite Preheater Work Scope Change
TN-24590-06-02525	Refrigerant Lines for Remote Condensers
TN-24590-06-02526	LAW Carbon Dioxide Storage Vessel Quality Change
TN-24590-06-02530	Mitigate Water Droplet Formation at LAW LVP Stack
TN-24590-06-02531	BOF Safety Shower Water Temperature
TN-24590-06-02532	Safety Control Instrumentation / SSRS Additional Work and Unit Rates
TN-24590-06-02534	Early Energization of Cathodic Protection Systems
TN-24590-06-02535	Environmental Qualification Manhours for all Facilities
TN-24590-06-02540	DOW Booster Pump Removal in PTF and LAW
TN-24590-06-02543	PTF Evaporators - AREVA
TN-24590-06-02547	Reconciliation of PNNL Stack Qualification Budget
TN-24590-06-02550	CM-MRA-EL00-00009, LAW Lighting Fixtures
TN-24590-06-02551	HLW Melter Pour Spout Design
TN-24590-06-02555	Additional Engineering Hours for HVAC Environmental Qualification
TN-24590-06-02556	Re-bid of Ammonia MR #24590-QL-MS00-00008
TN-24590-06-02557	Changes to PTF Bulges / Cabinets and Bulk Valve Order
TN-24590-06-02558	Addition of Steam Traps and Strainers to BOF SCW P&IDs
TN-24590-06-02559	Generate Equipment Loads for Near-Term PTF/HLW Concrete Design
TN-24590-06-02560	New MR for Blanket Order of Distribution Panelboards and Transformers
TN-24590-06-02565	Startup LAW RWH-CRN-00008 for Beneficial Use by Construction
TN-24590-06-02567	SS Resequencing Corrections and Additional Staffing Needs
TN-24590-06-02575	HLW Floor Preparation for Special Coatings
TN-24590-06-02579	LAW Process and Effluent Cell Vessel Shims/Plates/Bars
TN-24590-06-02582	LAW First Conceptual Design Report, Revised Basis of Design, & Negotiate ICD Agreement
TN-24590-06-02584	CM-MRA-AELE-00009 / QL-MRA-AELE-00009 Material Requisition Schedule Activities PREF Codes Correction
TN-24590-06-02586	Additional Coatings for WTP Equipment
TN-24590-06-02588	Six Sigma PIP - Reviewing FCR/FCNs and NCR/CDRs
TN-24590-06-02589	Calculations Resulting from CAR-06-250 Action # CAR-25-5
TN-24590-06-02590	Increase in Design Review Notice and Design Verification Activities
TN-24590-06-02591	Budget Realignment for Duratek Melter Feed Studies
TN-24590-06-02593	LAW Miscellaneous Structural Steel Modification
TN-24590-06-02595	Additional Staffing for Acquisition Services B1

TREND #	TREND DESCRIPTION
TN-24590-06-02597	Consolidation of MS Equipment EPPR Accounts
TN-24590-06-02599	B7 Subcontracts - Increased Staff
TN-24590-06-02600	HLW El. 14' Steel Changes
TN-24590-06-02603	BOF Shrink Sleeve Replacement
TN-24590-06-02606	Additional C3V HEPA Housing
TN-24590-06-02607	Permanent Cranes - Radio Frequency Allocation
TN-24590-06-02609	Budget for New & Existing Material Requisitions for C&I
TN-24590-06-02610	Transfer of HLW and LAW Spare Melter Budget from Commissioning to Engineering
TN-24590-06-02612	Battelle/PNNL Contract Conversion
TN-24590-06-02614	BCP HLW Film Cooler (M17)
TN-24590-06-02618	Steam Sys. & High Energy Line Study-CRPT-QA-06-218 Actions
TN-24590-06-02619	EVMS Compliant Control Account Structure
TN-24590-06-02621	Definitization of DOE Order 226.1, Implementation of DOE Oversight Policy
TN-24590-06-02624	Process Limits Definition (M6) R&T Activities
TN-24590-06-02625	Radar Polypropylene Window Additions
TN-24590-06-02630	Sanitary Sewer O&M Manual Revision
TN-24590-06-02631	Modify Leak Detection System for LMP-LDB-00001 & 00002
TN-24590-06-02633	CAR 2 Corrective Action Phase I - Reverse Implemented PEM Claims Budget WPs to MR
TN-24590-06-02634	CAR 2 Corrective Action Phase II - Reallocate PEM Remaining Claims Budget LAPP to MR
TN-24590-06-02636	Bus Duct Related Rework and Inefficiencies
TN-24590-06-02637	SQ Shift-Transfer of ODC 89 into Direct Hire 1313
TN-24590-06-02639	Humphreys & Assoc. Increase
TN-24590-06-02641	Automated Flush to Bubbler Racks for LAW and HLW Facilities
TN-24590-06-02643	Transfer of Remaining Budget in 1.08 EQ to Other Accounts
TN-24590-06-02644	LAW Miscellaneous Piping Changes
TN-24590-06-02646	Review of DOE Order 420.1B for Impacts to WTP
TN-24590-06-02648	LAW Removal of Fireproofing and Rework due to NLD Dwg Changes
TN-24590-06-02649	BCP Transfer Budget from PP to WP
TN-24590-06-02650	Transfer of Process Engineering & Flowsheet Modeling Scope from Engineering Mgt Account
TN-24590-06-02652	BCP EFRT Budget Re-distribution
TN-24590-06-02654	Develop Standard CM Cable Tray/Conduit Support Detail Dwg and Model Raceway Supports in PTF 3D Model
TN-24590-06-02655	4-Month DOE ORR to 2-Month DOE ORR
TN-24590-06-02658	LAW/LAB Fabrication Isometrics
TN-24590-06-02660	Fabricated Panel Order - New Material Requisition
TN-24590-06-02662	Align Work Packages with the Correct Control Accounts
TN-24590-06-02664	Transfer E&NS Budget from Planning Packages to Work Packages
TN-24590-06-02665	Create 1.08.HH-PW LOE Control Acct & Req'd OBS Change E&NS
TN-24590-06-02666	BCP-Create 1.08 DL PW LOE Control Acct for Eng
TN-24590-06-02670	HVAC PP to WP Conversion
TN-24590-06-02671	BCP CAR 05 (BCP not taken the same manner as BCWS) Closure
TN-24590-06-02672	Coupled Analysis of PTF and HLW Filter Caves
TN-24590-06-02673	Modifications to LAW as a Result of Environmental Qualification
TN-24590-06-02675	Change to PSA System & Add'l Piping for LAW Steam Systems
TN-24590-06-02677	Time Related Costs for Execution Strategy Revision
TN-24590-06-02680	Resolution of Process Engineering Confirmed Calculation Budget
TN-24590-06-02682	Revise Panel to Implement 3 Pole Breakers Multi-Wire Branch Circuits
TN-24590-06-02683	Upgrade of Plant Fiber Optic Cable for Distance and Bandwidth
TN-24590-06-02684	Implementation of Pipe Support ABAR into Criteria, Guides, and Standard Calculations
TN-24590-06-02685	Stelite Cone and Ring Beam NDE N690 Redesign
TN-24590-06-02686	Review of Vendor and Other Discipline Documents
TN-24590-06-02687	Overflow Calculations Resulting From CRPT-05-140
TN-24590-06-02688	AEA Manipulator Tool Power/Removal Changes
TN-24590-06-02689	490 Curtailment Cost/Schedule Delays for Power Manipulators Remobilization
TN-24590-06-02690	PVP Header Pressure
TN-24590-06-02691	LVP-SCB-00001 Design Scope Change
TN-24590-06-02693	HLW Decon Pit Shield Limits
TN-24590-06-02696	24590-QL-POA-MEEM-00001 Schedule Change Melter 1 - LAW
TN-24590-06-02697	BCP Budget Trans Matl PP 4MT-081960-PP to GE-Ionics

TREND #	TREND DESCRIPTION
TN-24590-06-02698	HLW Mod 2 - Plant Components for Potential Future HLW Concentration Annex
TN-24590-06-02699	PTF AB Design Review Support
TN-24590-06-02700	Engineering Support to Melter Fabrication
TN-24590-06-02701	P&ID Enhancement Program
TN-24590-06-02702	DOE Order 413.3 LAPP Savings and Configuration Mgt of Vendor P&I's
TN-24590-06-02703	BCP - LAW Hydrogen LAPP to PP
TN-24590-06-02707	LAW Container Overpack/Elevator Cooling Modifications
TN-24590-06-02709	CSA Support to WTB Pipe & Cable Tray Supports
TN-24590-06-02710	Ultrafilter Drain Cleanout Demonstration Testing
TN-24590-06-02711	LAW Piping Commodities Forecast Revision
TN-24590-06-02713	Incorporation of Revised Standard 1 - Cost Estimate
TN-24590-06-02715	Equipment PP Transfer from MAR 07 to MAY 07
TN-24590-06-02717	Commissioning PP Transfer from MAR 07 to APR 07
TN-24590-06-02718	LAB Structural Steel Pricing Revisions
TN-24590-06-02719	LAW Pour Cave Cooling Panel Installation
TN-24590-06-02721	Support Services Additional Lease Space
TN-24590-06-02723	Increased CDF Backfill Quantities / Melter Assembly Pad Electrical Changes
TN-24590-06-02724	Additional HVAC Subcontract Support Craft Hours
TN-24590-06-02725	Replace Installed Unscheduled Cable/Welding Receptacle Insta
TN-24590-06-02726	SS Resequencing Correction- Support Services Labor
TN-24590-06-02727	Create Additional Control Accounts for PT & HLW
TN-24590-06-02729	LAB Steel Quantity Mix (New changes from OCT 2006 QDP)
TN-24590-06-02730	Air Inbleed for LAW LOP Film Coolers
TN-24590-06-02731	Rad Transfer Lines Shrink Wrap Analysis
TN-24590-06-02732	Increased Receiving Inspection Work Load (B6)
TN-24590-06-02735	Melter Feed Studies Task 8 - Schedule Re-baselining and Additional EFRT Scope
TN-24590-06-02736	Lease Rate and Co-Location impacts to Support Services
TN-24590-06-02737	Fire Modeling of Selected Areas of WTP Facilities
TN-24590-06-02738	Miscellaneous Steel Detailing Services
TN-24590-06-02739	Transfer Of Scope From Plant Equipment Group
TN-24590-06-02740	HLW Electrical Joggle Purchase Strategy Change
TN-24590-06-02741	BCP Changes to C&I ID for Work Packages
TN-24590-06-02742	PTF Jumper Material Re-estimate
TN-24590-06-02743	BOF Excavation Unit Rate Adjustment
TN-24590-06-02748	LAW - Additional Transition Frames for AHUs and FCUs
TN-24590-06-02749	Reversal of Plant Equipment Budget from Management Reserve
TN-24590-06-02753	WTP Rebar Density Savings
TN-24590-06-02754	CFD Design Evolution and Delay
TN-24590-06-02755	HDH Decon Vessel Heating System
TN-24590-06-02757	Negotiated Savings - Six Sigma PIP 012
TN-24590-06-02758	LAW Piping Unit Rate Forecast
TN-24590-06-02759	BCP Alignment of Equip Mang System to Baseline Schedule
TN-24590-06-02762	BCP Reallocation of Plant Equipment Scope
TN-24590-06-02763	Physical Configuration Audit for HLW Shield Doors Melter Cave
TN-24590-06-02764	490 Curtailment Suspension Cost Wall Mounted Light/Socket Assemblies
TN-24590-06-02767	Implement ABB Process Control Device Library for ICN Software
TN-24590-06-02768	ISARD Revision 4 Delayed Start
TN-24590-06-02769	Additional Engineering Training
TN-24590-06-02770	Criticality Safety HAZOP
TN-24590-06-02771	Convert PP to WP
TN-24590-06-02773	Convert HVAC PP to WP
TN-24590-06-02775	Reversal of Plant Material Budget from Management Reserve
TN-24590-06-02777	Process Engineering and Flowsheet Modeling COBRA Reload
TN-24590-06-02779	HFP Vessles Hydrogen Generation Mitigation Study
TN-24590-06-02781	Distribution of Auto-Sampler (ASX) Phase II
TN-24590-06-02784	LAW PP to WP Conversion
TN-24590-06-02786	Forward Pricing Rates (FPR) (May-2007)
TN-24590-06-02787	Excess Government Property Disposal

TREND #	TREND DESCRIPTION
TN-24590-06-02790	Removing Freight Budget (B4)
TN-24590-06-02791	Savings LAW Equipment award less than budget
TN-24590-06-02793	Savings Reduction in planned revisions
TN-24590-06-02794	Savings LAW & BOF Elec Bulk Commodity Quantity Reduction
TN-24590-06-02795	Savings Potential reduction in RGM EAC
TN-24590-06-02796	Convert Planning Pkg Work Pkg for DOE Order 414.1C
TN-24590-06-02798	BOF Long Term Storage and Setting Chillers
TN-24590-06-02799	BOF Glass Former Slab - Silos and other Equipment
TN-24590-06-02800	Commercial Grade Dedication Activities
TN-24590-06-02801	BCWS Point Adjustment Control Point Repair
TN-24590-06-02802	PATS 618,974,2545,2696,2839 Budget Redist-Follow BCP-02749
TN-24590-06-02803	BSA Compressors - Increase in Chill Water Pressure Rating
TN-24590-06-02804	CM Receipt Inspection Work Scope Shift from Materials Manage
TN-24590-06-02807	EFRT M-17 Film Cooler Redesign and Testing
TN-24590-06-02809	490 Curtailment Suspension Cost for Through Wall Manipulators
TN-24590-06-02810	490 Curtailment Suspension Cost for 13.8 KV Switchgear
TN-24590-06-02811	Change in Contracting Strategy for Penetration Seals
TN-24590-06-02812	Reversal of Budget for DOE M 205.1-2 (IS&T)
TN-24590-06-02813	Referral Bonus Program
TN-24590-06-02815	LAB Additional Activity to Support Deck Slab
TN-24590-06-02816	Extension of Process Engineering Support
TN-24590-06-02817	BOF - S/C Insulation and Heat Trace Reschedule
TN-24590-06-02818	Transfer DOE Order 226.1 from PP to Management Reserve
TN-24590-06-02819	HLW EI 14 ft to 37 ft Gatepost Milestone Reschedule
TN-24590-06-02820	Procurement of Bulk Plate Material
TN-24590-06-02822	BOF setting of Dryers
TN-24590-06-02823	Design Changes to Conduit Requires an Increase to Direct Hire Job Hours
TN-24590-06-02825	LAW - Pour Cave Cooling Panel Support
TN-24590-06-02830	Compliance with DOE/WTP Security Requirements at WTP Satellite Offices
TN-24590-06-02831	LAW Remove Intumescent FP on 14X90 Columns & Reapply with Cementitious
TN-24590-06-02833	Transfer of LAB Equipment Level 4 Schedule Responsibilities
TN-24590-06-02836	LAW Melter Slab
TN-24590-06-02838	LAW Special Coatings PP to WP Conversion
TN-24590-06-02839	Implementation of 10 CFR 851-Worker Safety and Health Program
TN-24590-06-02843	Implementation of Official Use Only (DOE Order 471.3 and DOE M 471.3-1)
TN-24590-06-02844	LAW Melter Lid Calculation Subcontract
TN-24590-06-02848	Degraded Anti-Foam and Impacts on Gas Retention/Release
TN-24590-06-02850	In-House Rack Design Schedule Alignment
TN-24590-06-02851	Alignment of PP within the EMS to overall completion dates for the facilities
TN-24590-06-02852	LAW Planning Pkg to Work Pkg Conversion
TN-24590-06-02853	Schedule Changes LBL HVAC Design Support Activities
TN-24590-06-02854	Construction Distribs Budget Increase (June 06 - Mar 07) due to Direct Craft Labor BCPs
TN-24590-06-02855	LAB PP to WP
TN-24590-06-02857	PT Favorable Cost Variance Scope Completion
TN-24590-06-02859	Add Column Splice at El. 81'
TN-24590-06-02860	Align BCWS to post ESR Baseline Schedule
TN-24590-06-02863	Transfer of Operational Risk Assessment Budget
TN-24590-06-02866	Deferral of CY 2007 Early LAW Conceptual Design Report and Early LAW Commissioning Activities
TN-24590-06-02867	E&NS Support to DNFSB Meetings
TN-24590-06-02868	LAB Communication Data Drop Additions
TN-24590-06-02870	New Material Handling Facility and Relocation of Marshaling Yard
TN-24590-06-02871	HLW Transfer Part of Curtailment Construction Scope to Marshaling Yard
TN-24590-06-02872	ASCE-4 Modal Combination Piping Reanalysis
TN-24590-06-02876	Phase II Pre Eng Type A Bldgs (affected facilities BOF, LAW)
TN-24590-06-02878	LAW Planning Package to Work Package
TN-24590-06-02879	LAB Convert Sub-Contract Planning Packages to Work Packages
TN-24590-06-02882	ICD-19 Reconciliation Trend Study
TN-24590-06-02883	PP Replan for R&T for PW and PT

TREND #	TREND DESCRIPTION
TN-24590-06-02887	Sub-Contracts Planning Package to Work Package Conversion
TN-24590-06-02888	BOF Motor Starter Planning Package to Work Package Conversion
TN-24590-06-02889	PT Facility Planning Package to Work Package Conversion
TN-24590-06-02891	Descoping of Remote Clamp Connector MR
TN-24590-06-02892	PT Sub-Contract Planning Package to Work Package Conversion
TN-24590-06-02894	Staff Reduction for LA-ICP-AES
TN-24590-06-02897	LAW FY07 Gatepost Milestones
TN-24590-06-02898	RF Testing Cost Under Run
TN-24590-06-02901	Relay Setpoints and Setting Reports
TN-24590-06-02902	Movement of LAW Non-Camera Equipment from one L4 Schedule Activity to another
TN-24590-06-02903	BOF Planning Package to Work Package Conversion
TN-24590-06-02906	BOF RAD Lines, Insulation of DOE and RAD Lines
TN-24590-06-02907	Hirschfeld Steel Company Request for Equitable Adjustment - Negotiated Settlement
TN-24590-06-02908	BOF EFRT Scope Allowance Removal
TN-24590-06-02909	LAB Hot Cell Trolley System
TN-24590-06-02911	LAB Concrete Favorable Performance
TN-24590-06-02912	EMS Level 5 Alignment to Level 4 Baseline Schedule
TN-24590-06-02914	Postponment of Deisel Generator Tank Coating Activities
TN-24590-06-02915	Transfer of Hours to ODCs to Fund BOA Contract
TN-24590-06-02916	CSA HLW Schedule Revision
TN-24590-06-02917	NDE Reduction for Welds on Pipework in Hard to Reach Areas
TN-24590-06-02918	PP Replan for R&T for HLW & LAW
TN-24590-06-02919	LAW Embed Quantity Reduction
TN-24590-06-02921	C&I Control Strategy Design Review
TN-24590-06-02922	Three Part Schedule Logic Correction
TN-24590-06-02924	Impact of Revised CGD Requirements for the HOP and LVP Carbon Bed Absorbers
TN-24590-06-02929	M3/M2-Inadequate Vessel Mixing/Erosion
TN-24590-06-02930	HLW MOD-1 Support for 7.5MTG/day Next Generation Melter Throughput
TN-24590-06-02932	PTF Capacity Mods Utilities
TN-24590-06-02936	LAB Installation of Floor Mounted Jib Crane
TN-24590-06-02937	HLW HVAC Restart
TN-24590-06-02938	Claim for 222S LA ICP-AES Instrument
TN-24590-06-02940	Budget to Provide Large Scale for Effects of AFA on Gas Retention/Release
TN-24590-06-02941	Technology Maturation Plan IRPs & VE Study Prep
TN-24590-06-02943	M5 and M9 Late Adjustment PP to PP transfer within Commissioning Budgets
TN-24590-06-02946	Conversion of PP to WP Canister Racks QL-POA-SY00-00003
TN-24590-06-02949	Seismic Calc for SC-1 & SC-2 Gypsum Board Walls in PT & HLW
TN-24590-06-02950	Generate Equip Loads for PTF/HLW Concrete Design to Support L4 Schedule
TN-24590-06-02953	Partial Commissioning Distribution of the 1.08 WBS
TN-24590-06-02954	Backflow Preventers
TN-24590-06-02955	LAW Swab Manipulator Container Height Adjustment
TN-24590-06-02956	Replan Subcontract Support for Safety Document Maintenance□□□□□□□□□□
TN-24590-06-02957	BOF & LAB Equipment Favorable Savings
TN-24590-06-02959	Plant Equipment Non-Negotiated Claim Return to Management Reserve
TN-24590-06-02961	Study for Steam Heating UFP Vessels - EFRT PT M12 changes
TN-24590-06-02962	Cesium Nitric Acid Neutralization
TN-24590-06-02963	ODC's to support E&NS HPAV activities
TN-24590-06-02965	Savings on Silver Mordenite Columns
TN-24590-06-02967	Alignment of LAW Melter Budgeted Cost for Work Scheduled (BCWS) with the existing Purchase Order
TN-24590-06-02968	Implementation of M095 - Add DOE M 442.1-1 (DPO)
TN-24590-06-02972	LAW: Recovery from Unidynamics Bankruptcy and Arch - Roofing and Siding
TN-24590-06-02973	LAW 1) Bulk Installation Package 2) Annex Roof Decking 3) Vent Stack Piping
TN-24590-06-02974	LAW CGD Requirements for the LVP Carbon Bed Absorber
TN-24590-06-02976	Fluidic Devices Jet Pulse Mixers ECAR for QL-POA-MPE0-00002
TN-24590-06-02981	Descoping of Undefined Plant Equipment Planning Packages
TN-24590-06-02982	Startup Impacts Due to Fire Service Water PP to WP conversion
TN-24590-06-02983	Commissioning Impacts Due to Fire Service Water PP to WP Turnover
TN-24590-06-02984	LAW Transition Frames

TREND #	TREND DESCRIPTION
TN-24590-06-02985	LAW Planning Pkg to Work Pkg Conversion
TN-24590-06-02986	LBL Subcontracts PP to WP Conversions
TN-24590-06-02990	Alignment of HLW Melter BCWS with existing PO QL-POA-MEEM-00002
TN-24590-06-02993	PP Start Date Correction - ER-BCP-03-PP
TN-24590-06-02994	PP Start Date Correction - ER-BCP-05-PP
TN-24590-06-02996	LAW Melter Feed Simulant Replacement
TN-24590-06-02998	HLW Convert PP to WP
TN-24590-06-03001	Commercial Grade Dedication Schedule
TN-24590-06-03002	Subcontract Planning Package to Work Package Conversion
TN-24590-06-03003	CO2 Pelletizers System Design Changes
TN-24590-06-03004	Acquisition Services into Three Control Accounts
TN-24590-06-03008	North Lay Down Yard Relocation
TN-24590-06-03010	IHLW Rescreening of WAI Items and Canister Calculations
TN-24590-06-03012	Engineering Automation Staffing & Training Increase
TN-24590-06-03015	Added 8 Start-Up Flanges for FSW
TN-24590-06-03016	LAW Annex Roofing and Siding Budget
TN-24590-06-03017	Marshalling Yard Consolidation - Labor Savings
TN-24590-06-03019	Commissioning Task Replan
TN-24590-06-03020	LBL Replan
TN-24590-06-03025	Startup Instrument Calibration budget transfer to C&T Maintenance
TN-24590-06-03027	Change logics for Hammock activities for transition to P5
TN-24590-06-03029	M-12 Pretreatment Engineering Platform Utility Increase for Vertical Filters
TN-24590-06-03030	M-2 Additional Testing
TN-24590-06-03032	Savings on West Metals
TN-24590-06-03033	Collection of PJM test Results
TN-24590-06-03035	WTP Project Selective use of WSGM
TN-24590-06-03038	Permit/Risk Assessment Schedule for EFRT/Capacity Modifications
TN-24590-06-03039	490 Curtailment Costs & Schedule delays for Weir Hazleton Feed Vessel Pump
TN-24590-06-03040	Additional REAs to HLW Melter Fabrication
TN-24590-06-03043	Addition of Facility DOW Expansion Tanks
TN-24590-06-03046	PP to WP Conversion - Plant Equip Exec Rev Impacts
TN-24590-06-03047	Transfer of Budget and Schedule for ASD Procurement
TN-24590-06-03048	Unsolicited Vendor REA - LAW Melter Spool Connections
TN-24590-06-03050	1.08-HH Staffing Variance
TN-24590-06-03051	EFRT Major Issues M15 - Availability, Operability and Maintainability
TN-24590-06-03052	Subcontract PP to WP Conversion
TN-24590-06-03053	Moving PW Warehousing & 2nd waste tracking from PT equipment
TN-24590-06-03056	Savings on Condensate Collection Vessels
TN-24590-06-03057	Startup Impacts Due to Early Energization of Cathodic Protection System - PP to WP Conversion
TN-24590-06-03067	Addition of Process Regulator Scope for LAW & HLW Erroneously Omitted in Bulk Transfer
TN-24590-06-03068	Reallocation of Budget for Elec Work PP in Equip Mang Sys
TN-24590-06-03069	LAW 5-Part Rework
TN-24590-06-03070	HLW Baseline Schedule Logic Corrections
TN-24590-06-03075	PT & HLW Mixing Design Evaluations
TN-24590-06-03076	Material Management Staffing Increase - Non Manual
TN-24590-06-03078	BOF PP to WP and Replan
TN-24590-06-03079	Allocating budget into correct WP
TN-24590-06-03080	LAW Convert PP to WP
TN-24590-06-03081	Increased Field Non Manual Requirements for CY08
TN-24590-06-03082	Transfer of CSA Hours to ODCs for ESQ Subcontract
TN-24590-06-03084	BOF - Coating of Pipe Rack Connections
TN-24590-06-03085	LAW Caulking
TN-24590-06-03086	Additional Scope for EFRT Issue M-2 Vessel Erosion
TN-24590-06-03087	LAW Freight Elevator Schedule Delay
TN-24590-06-03091	LAB Change logics for Hammock activities for transition to P5
TN-24590-06-03092	Additional Manhours for Construction Equipment Inspection/Spotters
TN-24590-06-03096	LAB Stack Internal replan
TN-24590-06-03097	Plant Design HPAV Schedule Update

TREND #	TREND DESCRIPTION
TN-24590-06-03098	Concrete Pump Truck Increased Efficiency PT & HLW Commodity Installs
TN-24590-06-03105	Intools Input Effort - Schedule Correction
TN-24590-06-03111	HFP Overflow Flapper Valves
TN-24590-06-03112	PTF Bulge CRPT-06-219 Issue Resolution
TN-24590-06-03113	OSHA 2 Inch Running Clearance for HLW Maintenance Cranes
TN-24590-06-03114	REA Settlement for Still-Water QL-POA-PF00-00002
TN-24590-06-03116	Adding schedule activities for QL-MRA-MJW0-00003
TN-24590-06-03119	Property Management Scope and Budget Transfer from Acquisition Services to Material Management
TN-24590-06-03120	UFP and PWD Vessel Ring Beams Refabrication
TN-24590-06-03121	80% Bulk Material and Equipment Reforecast
TN-24590-06-03122	Assess Impact of Implementing DOE M 470.4-1 and DOE M 470.4-2
TN-24590-06-03128	HLW Schedule Logic Corrections to Construction Schedule
TN-24590-06-03129	Cylinder Bottle Pressurized PP to WP Conversion
TN-24590-06-03133	Create Material Milestones in Primavera
TN-24590-06-03134	PP Replan for HLW and LAW
TN-24590-06-03137	LAB Communications Change to Cable Tray
TN-24590-06-03138	Lifting Beam Specification Revision and Capacity Increase
TN-24590-06-03139	Crane Combustible Inventory Reduction
TN-24590-06-03140	Capacity Mod Impacts to HLW Canister Racks
TN-24590-06-03141	Change HLW HEME Internal Components to Q
TN-24590-06-03142	Potential Reduction in HLW ODC's
TN-24590-06-03144	BOF Maintenance and Janitorial Services for the Simulator Building
TN-24590-06-03145	Replan of To-Go Hours for Developing Testing Admin Procedures
TN-24590-06-03149	Realign MS Schedule for Field Change Documents
TN-24590-06-03150	BOF Glass Former Storage Resequence
TN-24590-06-03152	BOF Site wide Cathodic Protection
TN-24590-06-03153	LAB - PP to WP
TN-24590-06-03154	Positive Cost Variance in H3 Accounts
TN-24590-06-03155	Additional Construction Safety Program Costs CY08/09
TN-24590-06-03156	Transfer Budget from Construction Bulks to Subcontractor Fireproofing
TN-24590-06-03157	BOF Subcontractor Cable Identification
TN-24590-06-03158	Flooding Trend (Study Only)
TN-24590-06-03160	Redesign of Cooling System for LAW Melter Lid
TN-24590-06-03161	Pre Eng Type A Bldgs Phase II Cost Increase
TN-24590-06-03162	Transfer Testing of Grayloc's from Equipment to ENG ODC
TN-24590-06-03164	LAW - Revised Bolt Tightening Requirments
TN-24590-06-03166	PT Vessel Subcontract to Direct Hour Conversion
TN-24590-06-03167	New Warehouse Lease Cost
TN-24590-06-03171	HLW Planning Package to Work Package Conversion
TN-24590-06-03173	Purge Air for Hydrogen Mitigation in LAW Vessels
TN-24590-06-03174	Additional Funding for RIO MR# 24590-CM-MRA-JC00-00006
TN-24590-06-03175	Cost Increase & Schedule Delays for HLW CCTV Due to 490 Funding Limitations/Design Evolution
TN-24590-06-03177	Schedule Logic Correction for C&I LAW Confirmed Calculation
TN-24590-06-03178	Down-Trend for HLW Spooled Pipe
TN-24590-06-03179	Implementation of Equipment Qualification Program
TN-24590-06-03180	Broad-Based Review
TN-24590-06-03181	QL-POA-MEEM-00001 Approved ECAR's
TN-24590-06-03183	LAW - Pour Cave Cooling Panels - Monorail Modification
TN-24590-06-03184	LAW Scaffolding Support for Partition Walls
TN-24590-06-03186	QL-POA-MEEM-00002 Approved ECAR's
TN-24590-06-03188	Jumper Data Sheet Schedule Alignment
TN-24590-06-03189	Piping Joggle Transfer of Budget from Concrete Embedments to Plant Material and Pricing Reconciliation
TN-24590-06-03193	Deferral of CY 2008 Early LAW Activities to CY 2009
TN-24590-06-03195	REA Settlements for PaR Systems, Inc.
TN-24590-06-03196	Sub-Contracts Planning Package to Work Package Conversion
TN-24590-06-03198	Engineering Management Staffing Alignment
TN-24590-06-03201	HLW Mods HVAC Design Mitigating Loss of Cooling/Heating Accidents
TN-24590-06-03202	Heavy Lift Crane Mats

TREND #	TREND DESCRIPTION
TN-24590-06-03206	PTF PP to WP and Clarifition of Work Scope
TN-24590-06-03207	Correct ommission / error from BCP 06-3004 3 Control Accounts
TN-24590-06-03208	Increase Cost for Severe Weather Doors
TN-24590-06-03209	Impacts to LAW and LAB Coiling Door Subcontract
TN-24590-06-03210	HLW Engineering Impacts from In-Structure Response Spectra (ISRS) Changes
TN-24590-06-03212	LAB Steel Quantities
TN-24590-06-03214	PT Hot Cell Crane Rail Beam Addt'l NDE/Weld Rqmts Vendor Supplied Crane Rails
TN-24590-06-03216	Transfer of Production and Added Scope for Software Life Cycle Documents
TN-24590-06-03217	Correction of BCWS in two of PT Equipment Pos
TN-24590-06-03218	Extension of the Material Requisition BEA Cycle
TN-24590-06-03219	Additional Budget Required to Support Evaluation of DOE-STD-1066 Impact on WTP HEPA Systems
TN-24590-06-03220	Glovebox and Posting Machine Schedule Revision due to 490 Funding Limitations
TN-24590-06-03228	Forward Pricing Rates (FPR) (Dec-2007)
TN-24590-06-03229	BOF Site Wide Vacuum Truck
TN-24590-06-03230	PTF Internal Replan Concrete
TN-24590-06-03231	BOF Pipe/Water Treatment Bldg. Concrete Trend
TN-24590-06-03233	LAW Fire Protection Obstruction Corrections
TN-24590-06-03234	BOF PP to WP conversion
TN-24590-06-03236	PT - Enclosure of stairwells & North Side for Weatherization
TN-24590-06-03237	Removal of Parasitic Loads from the Fire Service Water System
TN-24590-06-03239	Actuated Jumper Valves - Specification and Procurement by C&I
TN-24590-06-03241	Revisions to HLW Cranes and Cable Reels
TN-24590-06-03243	Non-Logic Driven Activities Re-Plan for Plant Design
TN-24590-06-03244	Addition of Fire Barrier Drawings to CSA Scope
TN-24590-06-03245	Safeguards and Security Budget Transfer
TN-24590-06-03247	Addition of Humidification to HLW C2 AHUs
TN-24590-06-03251	LBL Near Term Title III Engineering Hours
TN-24590-06-03253	PT Internal Replan of HVAC PMB
TN-24590-06-03254	Engineering Procedures and Processes Staff Increase
TN-24590-06-03260	Align Equipment, Budget & Schedule for MH MRs
TN-24590-06-03262	Additional Criticality Support
TN-24590-06-03264	Construction Subcontracts Planning Packages to Work Packages.
TN-24590-06-03265	LA-ICP-AES Installation Site Testing
TN-24590-06-03266	Remove Construction Escalation Activities
TN-24590-06-03268	LAW, Convert Eight Planning Package to Work Packages
TN-24590-06-03269	Correction of Time Phasing for PT Equipment BCWS previously incorrectly stuated as Complete
TN-24590-06-03270	Reconcillitation of Execution Revision Equipment Budget
TN-24590-06-03271	PTF Committed System To Go Unit Rate Alignment
TN-24590-06-03272	Revision of the PTF Preliminary ISM Schedule to Reflect Revised Design Schedule
TN-24590-06-03273	Early LAW 2014 Commissioning Conceptual Design Study and Report
TN-24590-06-03275	Storage Costs for Suspended Pressure Vessels
TN-24590-06-03278	Emergency Diesel Generator Alternatives Study
TN-24590-06-03279	Revision To Startup Generic Logic In The Baseline Schedule
TN-24590-06-03280	Ultrafilter Tube Failure Investigation
TN-24590-06-03283	UFP Vessel Modifications Due to Capacity Mods
TN-24590-06-03284	OBS HB Plant Wide Favorable Variance
TN-24590-06-03285	Mentoring EPCON -Supplier Quality & Quality Assurance
TN-24590-06-03287	Transfer of Six Sigma from Proj Bus Mgmt to Quality and Performance Assurance
TN-24590-06-03289	Planning Package to Work Package Conversion for C&I Plant Equip
TN-24590-06-03292	Implement Pipe Spt ABAR in Criteria, Guides, & Std Calcs - Phase II
TN-24590-06-03294	LAW Elevator Guide Rail
TN-24590-06-03295	LAW - Elevation +48 Adsorber 1A and 1B
TN-24590-06-03296	Modification to Sodium Hydroxide Reagent Piping & Controls
TN-24590-06-03297	Shield Door Recovery Device Receiver Add to Crane Maint Shield Door Scope
TN-24590-06-03299	M&PE Engineering EQ Implementation
TN-24590-06-03301	LAW Pour Cave Cooling Panel Emmissivity Requirements
TN-24590-06-03304	Favorable Trend for PTF Crane Maintenance Shield Door
TN-24590-06-03306	BOF Internal Replan

TREND #	TREND DESCRIPTION
TN-24590-06-03307	HLW Delete BCP Budget Place Holder Activities
TN-24590-06-03308	Realignment of HLW Steel Budget and Quantities per Hirschfeld Steel Contract
TN-24590-06-03309	LAW Combined Trend
TN-24590-06-03310	Place PT PVV Fans on Emergency Diesel Generator Power
TN-24590-06-03312	HLW Electrical Joggle Purchase Strategy Change
TN-24590-06-03313	LAW Pour Cave Panel and Hanger Installation; LFH Shard Samplers; Vessels 2 & 4; & Pipe Interference w/Lug
TN-24590-06-03314	LAW - Finish Line Hoists Monorail Lidding/ Dual Rail Hoists/ JIB Cranes
TN-24590-06-03315	Transportation and Refurbishment of ACECO cranes
TN-24590-06-03316	LAW Piping Planning Package to Work Package
TN-24590-06-03318	Impact of Preparation Guide for US DOE Nonreactor Nuclear Facility Safety Analyses
TN-24590-06-03319	Assess Impact to Preparation for Cost & Schedule Estimate for Installing Third Melter
TN-24590-06-03320	C&T Laboratory Labor Underrun
TN-24590-06-03321	Emergency Diesel Generator Evaluation - Schedule Logic Changes
TN-24590-06-03322	REA for Oregon Iron Works (24590-QL-POA-ADDH-00007)
TN-24590-06-03323	PP Replan for M-6 Process Limits Definition
TN-24590-06-03324	PP Replan for Alt Resin Stage III Testing
TN-24590-06-03325	Construction Distribs Budget Increase (April '07 - Sept '07) due to Direct Craft Labor BCPs
TN-24590-06-03326	LAW Melter Lid Modifications
TN-24590-06-03327	LAB Planning Package to Work Package
TN-24590-06-03328	LAW Planning Package to Work Package Conversion
TN-24590-06-03329	Increased Cost of Carbon Media Testing
TN-24590-06-03330	Delete R&T Testing of Antifoam Impact on Filter Flux
TN-24590-06-03332	Analysis of Concrete Temperature Around Hot Pipe Penetrations
TN-24590-06-03333	HLW Melter Seismic Calculation
TN-24590-06-03335	LAB Construction Mechanical Equip Schedule Correction
TN-24590-06-03336	HLW Carbon Bed Adsorbers (CBA) Fabrication & Delivery Delay
TN-24590-06-03341	BOF/Lab Rod Room Attendant
TN-24590-06-03344	LAW - Install steel supports for LSH-CRN-00011 and LSH-CRN-00012 bus bars
TN-24590-06-03347	HLW Construction PP to WP
TN-24590-06-03350	HLW Radar Level Test Foaming Issues when Agitation is Stopped
TN-24590-06-03351	Subcontracts Converting PP to WP
TN-24590-06-03354	Jumper - Frame Vendor Proof of Performance Program
TN-24590-06-03356	ITS Valves for LAW Water Shutoff
TN-24590-06-03357	TLP Reboiler Modification
TN-24590-06-03358	Updated Quantities and Unit Rates for HLW MS Post-Committed Work
TN-24590-06-03359	Correction of Overstated PT Jumper Budget
TN-24590-06-03360	Transfer Safety Assurance Scope and Budget from PBM to Quality Assurance
TN-24590-06-03362	Flowdown of Non-Destructive Examination Requirements to Piping
TN-24590-06-03363	PE&T Functional Manager
TN-24590-06-03364	Electrical Bulk Material Quantity & Pricing Update for LAW
TN-24590-06-03366	LAW 2014 Cost & Schedule Evaluation
TN-24590-06-03367	BOF - Pipe Rack 5C/5B, PT/HLW Interference
TN-24590-06-03368	Schedule Logic Correction for EPPR activity 01-J1123-002 PJM Design Activities
TN-24590-06-03370	Property Management Budget Transfer from Acquisition Services (WP 1.08-B0) to Material Mgmt
TN-24590-06-03371	BOF Steam Plant PP to WP
TN-24590-06-03374	Engineering Training Forecast FY08/09
TN-24590-06-03375	Adjust BCWS for Pipe Spools due to Engineering Holds on Pipe Spool Releases
TN-24590-06-03377	PTF Plant Design Utility Rack EPPR Code Ties
TN-24590-06-03378	PTF Plant Design RGM EPPR Code Ties & Schedule Realignment
TN-24590-06-03379	Budget for a Full Time Electrical Authority Having Jurisdiction (AHJ) Position
TN-24590-06-03381	Allyl Alcohol Method Regulatory Requirements
TN-24590-06-03383	Forward Pricing Rates (FPR) (Mar-2008)
TN-24590-06-03385	Planning Element Clean-up
TN-24590-06-03386	Correction of overstated bud, for PO 24590-QL-POA-MJKG-00004
TN-24590-06-03387	Propane Line Failure Testing/ DFO Coating Repairs
TN-24590-06-03390	BOF NLD/DFO Electrical Underwriters Laboratories Inspections/Modifications.
TN-24590-06-03392	Postive Cost Variance in Plant Wide Design ODC's
TN-24590-06-03395	Correction of Overstated Budget CM-MRA-MEEM-00001

TREND #	TREND DESCRIPTION
TN-24590-06-03396	Correction of Overstated Budget QL-POB-MVA0-00010
TN-24590-06-03397	Implementation of Topography Reviews
TN-24590-06-03398	LAW PP to WP
TN-24590-06-03399	LAB Construction Electrical Equipment Schedule Activity Definitization
TN-24590-06-03400	PJM Overblow Testing (Favorable)
TN-24590-06-03401	Review of the CGD Program
TN-24590-06-03407	EFRT M3 - IRP Revision and Additional Test Planning Scope
TN-24590-06-03408	Positive Cost Variance in E&NS Regulatory Safety Management Account
TN-24590-06-03410	Assess the Impact of Adding DOE/RW-0333P, QARD Rev 20
TN-24590-06-03411	Vendor REA for Revised Melter Material Quantities
TN-24590-06-03412	ASX Sampler Tests Replan
TN-24590-06-03413	Distribs Scaffolding PP to WP
TN-24590-06-03414	PT & HLW Upgrade Temp. Power to Construction Power
TN-24590-06-03415	Temporary Construction Utilities - Propane System
TN-24590-06-03416	Additional Architectural Sections and Details for HLW and PTF
TN-24590-06-03417	LAW - LFH Shard Samplers
TN-24590-06-03418	LAW Tools and Equipment for Removal of Silica Containing Coatings
TN-24590-06-03419	Implementation of ASME NQA-1 2000 and QARD 18 for Duratek, Inc.
TN-24590-06-03422	BOF 90 Day Window PP to WP
TN-24590-06-03425	C&T CY08 PP Replan
TN-24590-06-03426	BOF/Lab - Piping/Hanger Rework
TN-24590-06-03427	LAW - Melter Rail Grout
TN-24590-06-03428	PTF, PP to WP, Clarification of Electrical work.
TN-24590-06-03429	LAW Stair Nosing
TN-24590-06-03431	Pretreatment PP to WP Conversion
TN-24590-06-03432	Pretreatment Selected Wall & Slab Consolidation & PP to WP
TN-24590-06-03433	BOF ITS Switchgear Craft Labor Giveback
TN-24590-06-03435	ASX Design Completion, Trouble Shooting, and Fabrication
TN-24590-06-03437	Knowledge Relay LLC Support for Migration of P3-to-P6
TN-24590-06-03439	Additional LAW Melter bubblers
TN-24590-06-03443	Material Services & Procurement Engineering Startup
TN-24590-06-03444	BOF WTB Pipe/Electrical/Civil Design Evolution/Rework
TN-24590-06-03446	BOF CCP Electrical Conduit Installation Supports Redesign/Rework
TN-24590-06-03447	PSI ENG Spec Change for Panel Indicator Lighting Colors and Supplier Document Submittal Requirements
TN-24590-06-03450	Re-Bid of API-610 Seal-less pumps due to requirements changes
TN-24590-06-03451	Correction of Time Phasing for HLW Equipment BCWS incorrectly stasured as Complete
TN-24590-06-03453	PTF - Definitization of Drain Piping Work Packages
TN-24590-06-03455	LAW North Annex Inc Fireproof Quantity & Change Fireproof Material Type/Finish
TN-24590-06-03456	PW Vactor (VAC) Hydro Excavator Trucks
TN-24590-06-03457	PW - Installation of Repeater Antennas
TN-24590-06-03459	PW - T-52 Building - Add air intake dampers and seal louver/duct interfaces
TN-24590-06-03461	Elimination of the WBS 1.08 Plant Wide
TN-24590-06-03462	Conversion of PP to WP and Addition of 5 Enclosures for LAB
TN-24590-06-03463	Material Services & Procurement Engineering Team Implementation
TN-24590-06-03464	Subcontracts, Chicago Bridge & Iron Overhead Adjustment from 1.08 Account.
TN-24590-06-03465	Mentoring EPCON Supplier Quality
TN-24590-06-03467	Utility Service Schedule Updates
TN-24590-06-03468	BOF - T-52 Construction Warehouse Fire Detection System Upgrade
TN-24590-06-03470	Response to CRPTs: Pressure Safety Valves (PSVs)
TN-24590-06-03471	Ultrafilter Drain Testing (Favorable)
TN-24590-06-03472	CGD Impacts on Procurement of PTF Remote Clamp Connectors
TN-24590-06-03473	Additional E&NS Resources for Fire Safety Support
TN-24590-06-03475	PW Preventative Maintenance Material for Permanent Plant Equipment FY08/FY09
TN-24590-06-03476	PTF Leak Detection Boxes
TN-24590-06-03480	LAB, Planning Package to Work Package
TN-24590-06-03482	MH Engineering Tasks To Support Other Disciplines And Management
TN-24590-06-03483	Modifications to PTF HVAC Design for Mitigation of Loss of Cooling & Loss of Heating Accidents
TN-24590-06-03484	Vessel Code Evaluation Subcontract

TREND #	TREND DESCRIPTION
TN-24590-06-03485	M&PE Equipment Group Engineering Budget
TN-24590-06-03486	Transfer PP CSA Hrs for Design of Jumper Steel Grouted Pads/Embeds to WPs in PTF Hot Cell
TN-24590-06-03489	HVAC Alternate Fire Barrier Analysis
TN-24590-06-03490	Transfer of Vessel Analysis Scope to WTP Engineering
TN-24590-06-03492	M12 PDL-W Modification Overrun
TN-24590-06-03494	ENS Training Forecast FY08 through FY16
TN-24590-06-03495	HLW - Unit Rate revision for pipe and electrical sleeves
TN-24590-06-03496	PT - Removal & Reinstallation of Embedded Conduit, +56' el
TN-24590-06-03497	NOx Gas, Rearrangement of instruments due to potential exposure to NOx gas
TN-24590-06-03499	PT PP to WP Conversion and Internal Replanning thru FY09
TN-24590-06-03500	C&I and Electrical Equipment List for Facilities
TN-24590-06-03501	Engineer, Procure & Install Guradrails on Pre-Engineered Metal Buildings (ENG 1069)
TN-24590-06-03502	EFRT Issue M3 Completion
TN-24590-06-03505	LAW, Planning Package to Work Package, Replan
TN-24590-06-03506	LAW, Planning Package to Work Package, Replan
TN-24590-06-03508	HLW Drum Transfer Rails
TN-24590-06-03509	BOF FSW Battery Rack Modifications
TN-24590-06-03512	Compensation For QL-POA-MEEM-00001 REA Vendor Cost
TN-24590-06-03514	LAW - Melter Winch, Pulley Systems
TN-24590-06-03516	HLW - Completed Scope Summary (Favorable)
TN-24590-06-03517	HLW, PP to WP, FY08 & FY10
TN-24590-06-03518	PTF Building 12 Re-Design
TN-24590-06-03520	HLW - P3 to COBRA Alignment
TN-24590-06-03521	LAW - COBRA to P3 Alignment (Favorable)
TN-24590-06-03524	Convert Planning Package to Work Package for 24590-CM-MRE-MVA0-00003
TN-24590-06-03528	ISM Changes for HOP Preheaters
TN-24590-06-03529	Material Corrosion Evaluation
TN-24590-06-03531	Downtrend for Late Adjustments related to EFRT & Misc Ops in 1.08MT Plant Material
TN-24590-06-03535	Steam Conditioning Skid Scope Reduction
TN-24590-06-03539	Support for Revisions to Unique, One-of-a-Kind MH Equip
TN-24590-06-03540	Seismic Monitoring System
TN-24590-06-03544	SRNL Project Management Extension
TN-24590-06-03545	LAW PP to WP Conversion, Bulges and Pumps
TN-24590-06-03548	Implement ILAW/IHLW Glass Formulation Algorithms in Plant Control and Waste Form Compliance Software
TN-24590-06-03553	BOF-FSW, Pump House Foundation to Increase scope for DH craft
TN-24590-06-03556	False Claims Act Suit (Rille Litigation)
TN-24590-06-03557	Construction Support for Black Cell Piping Pilot Program
TN-24590-06-03558	Implementation and Execution of Revised Architectural AHJ Process
TN-24590-06-03560	Upgrade Lenel Security Software
TN-24590-06-03561	ACECO Crane Refurbishment
TN-24590-06-03565	Remote Fastener Qualification for FEP & TLP Systems
TN-24590-06-03568	LAB Jib Crane support; Hot Cell Maint. Room
TN-24590-06-03569	Engineering Support for Construction Subcontracts and Schedule Alignment
TN-24590-06-03570	LAW - Add HVAC Fire Dampers on Fire Rated Walls
TN-24590-06-03573	Omitted Equip. Mounting Interfaces - Transition Frames/Equip. Pads
TN-24590-06-03577	PTF Additional activates to complete 4th Lift Walls
TN-24590-06-03578	Pipe Deemed Deleted Reusable Material (DRM) for All Facilities
TN-24590-06-03579	Piping Joggles/Process Improvements
TN-24590-06-03580	BOF Additional Fire Alarm Panels FSW
TN-24590-06-03583	M12 - Pretreatment Engineering Platform Transportation Costs
TN-24590-06-03584	Vendor Rebid for RLD-VSL-00002 Fabrication
TN-24590-06-03585	Favorable Trend for P5 (IX Process Development)
TN-24590-06-03586	Fire Protection Resident Engineer
TN-24590-06-03587	PTF & HLW Bogie Shield Doors Seismic Analysis Qualification
TN-24590-06-03588	Material Handling Facility Furniture/Fiber Installation
TN-24590-06-03591	HLW Formwork Shoring 0' through 37'
TN-24590-06-03593	LAW - Compound Tolerances Civil/Structural/Mechanical
TN-24590-06-03594	BOF - Vac Truck Trend

TREND #	TREND DESCRIPTION
TN-24590-06-03595	LAW - Penthouse Siding Support Steel
TN-24590-06-03596	LAB PP to WP and Internal Replan
TN-24590-06-03598	Plant Design Unit Rates for Modeling and Isometric Unit Rates
TN-24590-06-03600	DOE O 430.2B Transportation/Fleet Maintenance (Assesement)
TN-24590-06-03601	Thermal Catalytic Oxidizer Procurement Strategy Update
TN-24590-06-03603	HLW Task Order Restart
TN-24590-06-03604	Additional scope for resolution of 24590-WTP-CRPT-QA-07-170
TN-24590-06-03606	HLW N690 Weld Inspections
TN-24590-06-03607	PW Electrical Q Stainless Steel Fasteners to Replace CM Stainless Steel Fasteners
TN-24590-06-03614	Changes to PT and HLW Steam Systems Quality and Seismic Categories
TN-24590-06-03615	LAB - Stack Steel Restraint Lugs
TN-24590-06-03617	PW Implementation Of 10CFR851 Budget into Correct Control Accounts
TN-24590-06-03619	Deletion of PJV Bulge and Vessel
TN-24590-06-03620	HLW Establishing a Unit Rate for HLW Joggle Installation
TN-24590-06-03621	Transfer Remaining Budget for Load Path from PWM to CS&A
TN-24590-06-03622	Engr Recovery Plan 2008 Office Moves
TN-24590-06-03624	LAW - Concrete planning package to work package replan
TN-24590-06-03627	LAW - LMH-RAIL-00001,2,3,4
TN-24590-06-03628	Development of Alternatives for Permanent Melter Assembly Building
TN-24590-06-03629	Correction of Coding Errors on PO CM-POA-MAH0-00001 and QL-POA-MACS-00002
TN-24590-06-03631	PTF Installation of Cell Top Steel & Platforms PP to WP Conversion
TN-24590-06-03632	PTF Rod Room Attendant
TN-24590-06-03634	Startup/Commissioning Milestone & Logic Cleanup
TN-24590-06-03636	LAW Melter End Trucks Petersen REA
TN-24590-06-03637	LAW Inert Fill Pipe and Support Structure
TN-24590-06-03638	Establishment of Management Budget for New Plant Equipment Group
TN-24590-06-03639	Deletion of Two (2) Redundant P3 LAW Piping Activities
TN-24590-06-03641	ACGIH Physical Agent TLV Implementation
TN-24590-06-03642	HLW Field Modification of Fabricated Steel to Accommodate Installation of Multi Discipline Rack Steel
TN-24590-06-03643	Installation of Pipe for Vessel 904
TN-24590-06-03644	LAW - SHIM PLATES FOR BULGES ON +28 ELEVATION
TN-24590-06-03646	Independent Verification of Melter Calculations (CRPT-QA-07-325)
TN-24590-06-03647	EFRT M-1 Test Acception PNNL Descope
TN-24590-06-03649	LAW - Combined Electrical Trend
TN-24590-06-03650	Knowledge Relay P3-P6 Stage 4
TN-24590-06-03654	Transfer Constr FNM Project S/C Mgmt Scope/Budget from Const to Acq Srvs
TN-24590-06-03655	CHW Circuit Balancing Valves for LAW and PT
TN-24590-06-03657	Baseline T560 Migration to P6
TN-24590-06-03658	HLW SBS and HEME Modifications
TN-24590-06-03659	Cathodic Electrical Equipment Estimate Error
TN-24590-06-03661	Construction Distributable Shuttle Van for Site to Town Transportaton
TN-24590-06-03662	Transfer of Craft Training Hours from PT/HLW Remobilization to Construction Distributables
TN-24590-06-03663	BOF Preventative Maintenance
TN-24590-06-03664	PW Additional M&TE Budget for Construction Distributables
TN-24590-06-03670	Increase in BOF Grounding Cable Quantities
TN-24590-06-03672	Emergency Diesel Generator Design
TN-24590-06-03673	PT & LAW - Steel Price Increase for American Fabricator Pressure Vessels
TN-24590-06-03676	PTF/HLW - Add HVAC Fire Dampers on Fire Rated Walls
TN-24590-06-03678	Re-align Planning Package BCWS With The Baseline Schedule
TN-24590-06-03681	LAW Carbon Bed Adsorber EQ & ISM Driven Changes
TN-24590-06-03682	PW Replacement of Flooring in Site Restrooms
TN-24590-06-03683	PTF - Design Changes to Completed Work for Walls 4-30 & 4-31
TN-24590-06-03684	Lab Stack Grating Rework
TN-24590-06-03686	System LFH Decontamination Robotic Arm Modifications
TN-24590-06-03689	LAW-R&T PP to WP Commissioning Simulant
TN-24590-06-03690	R&T Duratek (ES) Closeout
TN-24590-06-03691	LAW - Painting & Wall Covering Scope Transfer Between Control Accounts
TN-24590-06-03692	HLW - Correcting Omission in MAY 06 EAC of 4 sets of -21' Rails

TREND #	TREND DESCRIPTION
TN-24590-06-03693	PTF: PIH-CRN-00004 Crane Rail Install/Align
TN-24590-06-03695	PW - PTF Temporary Work Platforms - Labor
TN-24590-06-03696	BOF PSA in DOE Line Rework Excavation/Backfill
TN-24590-06-03697	PTF 10-MHAN-00004 Decontamination Booth Assembly
TN-24590-06-03700	PNNL LAW Statistical Support PP to WP Conversion
TN-24590-06-03703	Corrosion Testing for UFP Vessels
TN-24590-06-03704	Craft Support for First Drop of Material at Construction Site
TN-24590-06-03709	Add Paint Booth and Abrasive Blast Booth in Building T-47
TN-24590-06-03710	Additional Maintenance Platforms for Crane LEH-CRN-00003
TN-24590-06-03714	BOF Electrical/Instrumentation Redesign
TN-24590-06-03715	Change of Procurement Strategy of LAW TCO Components
TN-24590-06-03716	Impact of assessment: DOE M 470.4-4, Information Security, Change 1
TN-24590-06-03717	PTF Concrete Chipping to Support Installation of Secondary Containments
TN-24590-06-03718	PTF Installation of RWH-DOOR-000007 and DOOR-00023
TN-24590-06-03722	BOF CCP/NLD 2
TN-24590-06-03725	LAW - Additional Hours for Installation of Large Vessel Pumps
TN-24590-06-03726	Combo Shop Modifications to Support Black Cell Pipe Repairs
TN-24590-06-03727	BOF DOE Pipe Work Pause/Cold Weather Work
TN-24590-06-03728	LAW Hoist Upgrades Concurrent to Refurbishment
TN-24590-06-03729	Acquisition Services Negotiated Savings - PIP No. P012
TN-24590-06-03732	CM HVAC S/C Schedule Impacts of Project Re-Sequence Plan & Execution Strategy
TN-24590-06-03733	LAB Stack Stair Handrail Modification
TN-24590-06-03735	M3 Phase I Cohesive Simulant Descope
TN-24590-06-03738	Tepid Water Heaters for BOF, LAW, LAB, and HLW
TN-24590-06-03739	HFH Crane Modifications, Spares, and Recovery System
TN-24590-06-03742	Convert LAW Engineering Subcontract PP to WP
TN-24590-06-03743	LAW - Shard Table Support; Embed Interference; Painting of Black Iron
TN-24590-06-03750	HLW Melter Seismic Analysis Scope Increase
TN-24590-06-03751	FEA Calculation for 6 LAW and 2 PTF Bulges
TN-24590-06-03755	Equipment Anti-Sweat and Personnel Protection Insulation
TN-24590-06-03757	LAB - Cable Tray Supports
TN-24590-06-03762	Construction Distribs Budget Increase in Support of Approved BCP's from Oct 07 - Aug08
TN-24590-06-03765	Additional Budge for HOP Manual Valves
TN-24590-06-03766	T43 & 47, Area 41 & Parking Lot Fencing
TN-24590-06-03768	Engineering Support of DOE Audit Team
TN-24590-06-03769	BOF - Disassembly / Reassembly of the CCP Motor Starter Cabinets
TN-24590-06-03771	LAW - Primavera BCWS and BCWP Electrical Commodity Alignment to TEAMWorks, Setroute, and QURR
TN-24590-06-03774	LAW Additional Hrs for Installion of LFM-PMP 00007,8,9,10,11,12,13,14,15,16,17,18
TN-24590-06-03775	Melter Feed Studies - Agitator Design Change
TN-24590-06-03776	BOF - Switchgear Drip Shield Intall (Bldg. 87 & 91)
TN-24590-06-03780	Schedule Change to Planning Package for Jumper Materials
TN-24590-06-03782	Anhydrous Ammonia Storage Facility
TN-24590-06-03783	LAW Electrical Unit Rate Forecast
TN-24590-06-03785	LAW - MECHANICAL REWORK FORECAST
TN-24590-06-03786	PT - IX / Alt Resin III PP Partial Return to MR
TN-24590-06-03788	Reallocate HVAC Procurement from Existing Purchase Order (PO) to new PO
TN-24590-06-03793	PE&FM System Leads Tasks
TN-24590-06-03794	Lab Pipe Unit Rates
TN-24590-06-03800	PTF Girt Clip Modifications
TN-24590-06-03801	PTF Chipping Concrete Top of Existing Wall
TN-24590-06-03804	Recovery Plan Optimization - Electrical (Concession)
TN-24590-06-03805	Recovery Plan Optimization - Mechanical Systems (Concession)
TN-24590-06-03806	Recovery Plan Optimization - C&I Estimate Reductions (Concession)
TN-24590-06-03807	Recovery Plan Optimization - Plant Design (Concession)
TN-24590-06-03808	Recovery Plan Optimization - Civil/Structural/Architectural (Concession)
TN-24590-06-03809	Recovery Plan Optimization - Mechanical Handling (Concession)
TN-24590-06-03810	Recovery Plan Optimization - Engineering Management (Concession)
TN-24590-06-03811	Recovery Plan Optimization - PEQ (Concession)

TREND #	TREND DESCRIPTION
TN-24590-06-03851	Changes to PT and HLW Steam Systems Quality and Seismic Categories
TN-24590-06-03756	Change to PT Rack Procurement Strategy and Risk Realization
TN-24590-06-03798	PW Replacement of Spiral Wound and Flat Sheet Graphite Gaskets
TN-24590-06-03815	HLW - Safety Wire Mesh for Elevated Slabs
TN-24590-06-03816	HLW Extra Concrete Floor Finishing for Liner Plates
TN-24590-06-03817	HLW Establishing an Embeds & Steel Field Fabrication Account
TN-24590-06-03818	HLW - Piping/Hanger Rework