

AMENDMENT OF SOLICITATION/MODIFICATION OF CONTRACT		1. CONTRACT ID CODE	PAGE OF PAGES 1 11
2. AMENDMENT/MODIFICATION NO. 178	3. EFFECTIVE DATE See Block 16C	4. REQUISITION/PURCHASE REQ. NO.	5. PROJECT NO. (If applicable)
6. ISSUED BY Office of River Protection U.S. Department of Energy Office of River Protection P.O. Box 450 Richland WA 99352	CODE 00603	7. ADMINISTERED BY (If other than Item 6) Office of River Protection U.S. Department of Energy Office of River Protection P.O. Box 450 MS: H6-60 Richland WA 99352	CODE 00603
8. NAME AND ADDRESS OF CONTRACTOR (No., street, county, State and ZIP Code) WASHINGTON RIVER PROTECTION SOLUTIONS LLC Attn: KAREN VACCA C/O URS ENERGY & CONSTRUCTION, INC. PO BOX 73 / 720 PARK BLVD BOISE ID 837290073		(x) 9A. AMENDMENT OF SOLICITATION NO.	9B. DATED (SEE ITEM 11)
CODE 806500521	FACILITY CODE	X 10A. MODIFICATION OF CONTRACT/ORDER NO. DE-AC27-08RV14800	10B. DATED (SEE ITEM 13) 05/29/2008
11. THIS ITEM ONLY APPLIES TO AMENDMENTS OF SOLICITATIONS			
<input type="checkbox"/> The above numbered solicitation is amended as set forth in Item 14. The hour and date specified for receipt of Offers <input type="checkbox"/> is extended, <input type="checkbox"/> is not extended. Offers must acknowledge receipt of this amendment prior to the hour and date specified in the solicitation or as amended, by one of the following methods: (a) By completing Items 8 and 15, and returning _____ copies of the amendment; (b) By acknowledging receipt of this amendment on each copy of the offer submitted; or (c) By separate letter or telegram which includes a reference to the solicitation and amendment numbers. FAILURE OF YOUR ACKNOWLEDGEMENT TO BE RECEIVED AT THE PLACE DESIGNATED FOR THE RECEIPT OF OFFERS PRIOR TO THE HOUR AND DATE SPECIFIED MAY RESULT IN REJECTION OF YOUR OFFER. If by virtue of this amendment you desire to change an offer already submitted, such change may be made by telegram or letter, provided each telegram or letter makes reference to the solicitation and this amendment, and is received prior to the opening hour and date specified.			
12. ACCOUNTING AND APPROPRIATION DATA (If required) See Schedule			
13. THIS ITEM ONLY APPLIES TO MODIFICATION OF CONTRACTS/ORDERS. IT MODIFIES THE CONTRACT/ORDER NO. AS DESCRIBED IN ITEM 14.			
CHECK ONE	A. THIS CHANGE ORDER IS ISSUED PURSUANT TO: (Specify authority) THE CHANGES SET FORTH IN ITEM 14 ARE MADE IN THE CONTRACT ORDER NO. IN ITEM 10A.		
	B. THE ABOVE NUMBERED CONTRACT/ORDER IS MODIFIED TO REFLECT THE ADMINISTRATIVE CHANGES (such as changes in paying office, appropriation date, etc.) SET FORTH IN ITEM 14, PURSUANT TO THE AUTHORITY OF FAR 43.103(b).		
X	C. THIS SUPPLEMENTAL AGREEMENT IS ENTERED INTO PURSUANT TO AUTHORITY OF: FAR 52.243-2 Changes-Cost Reimbursement (AUG 1984)		
	D. OTHER (Specify type of modification and authority)		

E. IMPORTANT: Contractor is not, is required to sign this document and return 2 copies to the issuing office.

14. DESCRIPTION OF AMENDMENT/MODIFICATION (Organized by UCF section headings, including solicitation/contract subject matter where feasible.)

See continuation pages.

Period of Performance: 06/20/2008 to 09/30/2013

Except as provided herein, all terms and conditions of the document referenced in Item 9A or 10A, as heretofore changed, remains unchanged and in full force and effect.

15A. NAME AND TITLE OF SIGNER (Type or print) C.A. Simpson		16A. NAME AND TITLE OF CONTRACTING OFFICER (Type or print) Susan E. Bechtol	
15B. CONTRACTOR/OFFEROR <i>[Signature]</i> (Signature of person authorized to sign)	15C. DATE SIGNED 8/30/12	16B. UNITED STATES OF AMERICA <i>[Signature]</i> (Signature of Contracting Officer)	16C. DATE SIGNED 8/30/2012

Purpose of Modification:

The purpose of this supplemental agreement is to definitize the following change orders and request for equitable adjustment in accordance with FAR 52.243-2, Changes-Cost Reimbursement (AUG 1984):

- Modification 96, dated 02/28/11, Change Order to incorporate Executive Order (EO) 13514 (11-AMD-064)
- Request for Equitable Adjustment (REA) for the Waste Transfer System Required Actions (WRPS-1104249 R2, dated 11/16/11)
- Modification 148, dated 01/09/12, Change Order to begin work on the Double Shell Tank (DST) Ventilation Upgrades Phase 1B (12-AMD-0013)

1. Update Section B as follows:

- 1.1 Incorporate costs and fee for the DST Ventilation Upgrades Phase 1B. The addition of this new scope increases the costs by sub-CLINs and fee as follows:

Double Shell Tank Ventilation Phase 1B	FY2012	Total
CLIN 1.2.1-Base Operations Direct Costs	\$1,470,643	\$1,470,643
CLIN 1.2.2-Base Operations Indirect Costs	\$236,375	\$236,375
CLIN 6.1-Hanford Employee Retirement and Benefit Plan Management	\$105,193	\$105,193
Fee increase (pool) @ 8%	\$136,561	\$136,561
Total Increase Cost plus Fee Double Shell Tank Ventilation Phase 1B	\$1,948,772	\$1,948,772

- 1.2 Incorporate costs and fee for the removal and storage of the Waste Transfer System Required Actions. The addition of this new scope increases the costs by sub-CLIN and fee as follows:

Waste Transfer System	FY2012	Total
CLIN 1.2.1-Base Operations Direct Costs	\$119,149	\$119,149
CLIN 1.2.2-Base Operations Indirect Costs	\$19,252	\$19,252
CLIN 6.1-Hanford Employee Retirement and Benefit Plan Management	\$9,199	\$9,199
Fee increase (pool) @ 7.5%	\$10,380	\$10,380
Total increase Cost plus Fee Waste Transfer System	\$157,980	\$157,980

- 1.3 Incorporate costs and fee for the incorporation of EO 13514 through April 23rd, 2012. All costs related to the incorporation of EO 13514 that were incurred after April 23rd,

2012 will be negotiated with the proposal submitted for the incorporation of Department of Energy (DOE) Order (O) 436.1, Departmental Sustainability. The addition of this new scope increases the costs by sub-CLIN and fee as follows:

EO 13514	FY2010	FY2011	FY2012	Total
CLIN 1.2.1 -Direct Costs	\$31,748	\$32,366	\$1086	\$65,200
CLIN 1.2.2- Indirect Costs	\$0	\$0	\$184	\$184
CLIN 6.1 Hanford Employee Retirement Benefit Plan Management	\$0	\$0	\$140	\$140
Fee increase (pool) @ 7.5%	\$2,381	\$2,427	\$95	\$4,904
Total	\$34,129	\$34,793	\$1,505	\$70,428

1.4 Update Table B.4-1a, Authorized Available Base Fee to Date to do the following:

- Correct an error in the Total of the Table B.4-1a. The previous modification showed the sum Total of all FY's to be \$82,788, however when you add the numbers together it should read \$82,791. The revised total of \$82,791 was used as the starting point for this modification.
- Incorporate fee for the WIPP Permits. The contract was originally awarded with a fee rate of 7.5%. Modification 133, dated 09/26/11, was a Change Order and Work Authorization for Contract Line Item Number (CLIN) 4.5 Waste Isolation and Pilot Plant (WIPP) Permits (11-AMD-239). WRPS did not include fee in their proposal for this authorized work. However, the contractor is entitled to fee on this work, so this modification adds fee at a rate of 7.5%, which is the original fee rate at contract award, to the negotiated costs of \$184,632, for a total of \$13,847 in fee which will be added to the B.4-1a table in FY 2012.
- Add fee in the amount of \$9,175,000 that was released in Modification 176, (12-CPM-0089) but was inadvertently not added to the Table B.4-1a. Fee in the amount of \$1,350,000 for FY 2012 and \$7,825,000 for FY 2013 is added to the available fee pool for authorized work, in addition to the fee in the amount of \$151,845 added from the above changes in this modification.
- The total amount of fee being added to the Table B.4-1a in this modification is \$9,340,645. The change is as follows:

FROM:

Table B.4-1a, Authorized Available Base Fee to Date
(\$'s in K)

Available Fee for Authorized CLINS	FY 2009	FY 2010	FY 2011	FY 2012	FY 2013	Totals
	\$8,287	\$17,659	\$16,448	\$22,177	\$18,215	\$82,788

TO:

Table B.4-1a, Authorized Available Base Fee to Date

(S's in K)

Available Fee for Authorized CLINS	FY 2009	FY 2010	FY 2011	FY 2012	FY 2013	Totals
	\$8,287	\$17,666	\$16,450	\$23,688	\$26,040	\$92,132

1.5 Update Section B, B.4-1 Table to incorporate the above changes from this modification.

The total cost and fee being added as a result of these negotiated changes is \$2,177,180. The Total Contract Price is changed from \$5,639,278,598 to \$5,641,455,778. Section B, Table B.4-1 sub-CLIN 1.2.1, sub-CLIN 1.2.2 and sub-CLIN 6.1 and Total Contract Price are changed as follows:

	FY10	FY11	FY12	TOTAL Contract
TOTAL CLIN 1.2.1 -Direct Costs	\$31,748	\$32,366	\$1,590,878	\$1,654,992
TOTAL CLIN 1.2.2- Indirect Costs	\$0	\$0	\$255,811	\$255,811
Subtotal CLIN 1.2	\$31,748	\$32,366	\$1,846,689	\$1,910,803
TOTAL CLIN 6.1 Hanford Employee Retirement Benefit Plan Management	\$0	\$0	\$114,532	\$114,532
TOTAL COSTS	\$31,748	\$32,366	\$1,961,221	\$2,025,335
TOTAL Fee	\$2,381	\$2,427	\$147,037	\$151,845
TOTAL CHANGE CONTRACT VALUE	\$34,129	\$34,793	\$2,108,258	\$2,177,180

FROM:

Table B.4-1, Contract Cost and Contract Fee

(S's in K)

Transition Period – FY 2008		
CLIN 1 Base Operations	Sub- CLIN 1.1	5,494
	Contract Cost	5,494
<i>Totals</i>	Contract	5,494

	Price	Base Period					
		FY 2009	FY 2010	FY 2011	FY 2012	FY 2013	Totals
CLIN 1 <i>Base Operations</i>	Sub-CLIN 1.2.1	138,167	135,350	150,152	144,678	154,364	722,712
	Sub-CLIN 1.2.2	0	0	0	280	11	291
	Sub-CLIN 1.3	14,397	14,649	16,974	17,775	18,234	82,030
CLIN 2 <i>SST Retrieval and Closure</i>	Sub-CLIN 2.1	39,669	28,154	42,729	56,374	67,012	233,938
	Sub-CLIN 2.2	12,070	14,245	22,238	27,879	19,338	95,771
CLIN 3 <i>WTP Support</i>	Sub-CLIN 3.1	9,725	16,257	24,005	19,840	22,172	91,999
	Sub-CLIN 3.2	3,085	3,154	3,255	4,864	3,455	17,814
	Sub-CLIN 3.3	931	0	832	4,277	1,375	7,415
	Sub-CLIN 3.4	160	543	3,394	9,593	9,535	23,225
CLIN 4 <i>Supplemental Treatment</i>	Sub-CLIN 4.1	0	0	0	0	0	0
	Sub-CLIN 4.2	0	0	0	0	0	0
	Sub-CLIN 4.3	0	2,500	3,677	2,158	2,211	10,546
	Sub-CLIN 4.4	0	0	0	0	0	0
	Sub-CLIN 4.5	9,590	5,759	17,101	9,923	10,222	52,595
CLIN 5 <i>Early Feed and Operation of WTP LAW Facility</i>	Sub-CLIN 5.1	34,118	6,848	2,674	1,973	2,648	48,261
	Sub-CLIN 5.2	0	34,417	49,008	43,452	35,379	162,256
	Sub-CLIN 5.3	0	0	0	0	0	0
	Sub-CLIN 5.4	0	0	0	0	0	0
CLIN 6 <i>Pension and Welfare Plans</i>	Sub-CLIN 6.1	20,036	21,877	23,836	26,010	27,376	119,135
	Sub-CLIN 6.2	100,827	113,582	117,716	126,066	122,161	580,352
Base Contract Sub-Totals	Contract Cost	382,776	397,335	477,591	495,144	495,493	2,248,339
	Available Fee*	11,566	21,187	21,550	26,281	21,825	102,407
	Contract Price	393,086	415,050	490,901	518,933	515,459	2,333,429
CLIN 7 <i>American Recovery and Reinvestment Act (ARRA) Workslope</i>	Sub-CLIN 7.1	29,362	89,029	63,680	0	0	182,071
	Sub-CLIN 7.2	2,661	17,260	11,791	0	0	31,712
	Sub-CLIN 7.3	5,756	26,731	26,448	0	0	58,935
	Sub-CLIN 7.4	0	0	0	0	0	0
	Sub-CLIN 7.5	539	6,943	3,268	0	0	10,750
	Sub-CLIN 7.6	0	10,832	7,213	0	0	18,045
ARRA Sub-Totals	ARRA Cost	38,318	150,795	112,400	0	0	301,513
	ARRA Fee	2,853	11,180	8,309	0	0	22,342
	ARRA Price	41,171	161,975	120,709	0	0	323,855
Totals	Contract Cost	419,839	544,659	492,605	493,624	2,532,421	492,605
	Available Fee	14,418	32,366	26,328	21,835	124,863	26,328
	Contract Price	434,257	577,025	518,933	515,459	2,657,284	518,933

*Note: In accordance with clause B.14, DOE Authorization of Work, Table B.4-1a below reflects the authorized available base fee to date:

Table B.4-1a, Authorized Available Base Fee to Date
(\$'s in K)

Available Fee for Authorized CLINS	FY 2009	FY 2010	FY 2011	FY 2012	FY 2013	Totals
	\$8,287	\$17,659	\$16,448	\$22,177	\$18,215	\$82,788

Contract Totals		
<i>Total: Transition, Base & Option Periods</i>	Contract Cost	5,376,673
	Available Fee	262,606
	Contract Price	5,639,279

TO:

Table B.4-1, Contract Cost and Contract Fee
(\$'s in K)

Transition Period – FY 2008							
CLIN 1 Base Operations	Sub-CLIN 1.1	5,494					
<i>Totals</i>	Contract Cost	5,494					
	Contract Price	5,494					
Base Period							
		FY 2009	FY 2010	FY 2011	FY 2012	FY 2013	Totals
<i>CLIN 1 Base Operations</i>	Sub-CLIN 1.2.1	138,167	135,382	150,184	146,269	154,364	724,367
	Sub-CLIN 1.2.2	0	0	0	536	11	547
	Sub-CLIN 1.3	14,397	14,649	16,974	17,775	18,234	82,030
<i>CLIN 2 SST Retrieval and Closure</i>	Sub-CLIN 2.1	39,669	28,154	42,729	56,374	67,012	233,938
	Sub-CLIN 2.2	12,070	14,245	22,238	27,879	19,338	95,771

CLIN 3 WTP Support	Sub-CLIN 3.1	9,725	16,257	24,005	19,840	22,172	91,999
	Sub-CLIN 3.2	3,085	3,154	3,255	4,864	3,455	17,814
	Sub-CLIN 3.3	931	0	832	4,277	1,375	7,415
	Sub-CLIN 3.4	160	543	3,394	9,593	9,535	23,225
CLIN 4 Supplemental Treatment	Sub-CLIN 4.1	0	0	0	0	0	0
	Sub-CLIN 4.2	0	0	0	0	0	0
	Sub-CLIN 4.3	0	2,500	3,677	2,158	2,211	10,546
	Sub-CLIN 4.4	0	0	0	0	0	0
	Sub-CLIN 4.5	9,590	5,759	17,101	9,923	10,222	52,595
CLIN 5 Early Feed and Operation of WTP LAW Facility	Sub-CLIN 5.1	34,118	6,848	2,674	1,973	2,648	48,261
	Sub-CLIN 5.2	0	34,417	49,008	43,452	35,379	162,256
	Sub-CLIN 5.3	0	0	0	0	0	0
	Sub-CLIN 5.4	0	0	0	0	0	0
CLIN 6 Pension and Welfare Plans	Sub-CLIN 6.1	20,036	21,877	23,836	26,010	27,376	119,135
	Sub-CLIN 6.2	100,827	113,582	117,716	126,066	122,161	580,352
Base Contract Sub-Totals	Contract Cost	382,776	393,895	469,326	494,567	495,493	2,232,933
	Available Fee*	11,566	21,189	21,552	26,428	21,825	102,559
	Contract Price	393,086	415,084	490,936	521,041	515,459	2,335,606
CLIN 7 American Recovery and Reinvestment Act (ARRA) Workscope	Sub-CLIN 7.1	29,362	89,029	63,680	0	0	182,071
	Sub-CLIN 7.2	2,661	17,260	11,791	0	0	31,712
	Sub-CLIN 7.3	5,756	26,731	26,448	0	0	58,935
	Sub-CLIN 7.4	0	0	0	0	0	0
	Sub-CLIN 7.5	539	6,943	3,268	0	0	10,750
	Sub-CLIN 7.6	0	10,832	7,213	0	0	18,045
ARRA Sub-Totals	ARRA Cost	38,318	150,795	112,400	0	0	301,513
	ARRA Fee	2,853	11,180	8,309	0	0	22,342
	ARRA Price	41,171	161,975	120,709	0	0	323,855
Totals	Contract Cost	419,839	544,690	581,726	494,567	493,624	2,534,446
	Available Fee	14,418	32,369	29,919	26,475	21,835	125,015
	Contract Price	434,257	577,059	611,645	521,041	515,459	2,659,461

***Note: In accordance with clause B.14, DOE Authorization of Work, Table B.4-1a below reflects the authorized available base fee to date:**

Table B.4-1a, Authorized Available Base Fee to Date
(\$'s in K)

Available Fee for Authorized CLINS	FY 2009	FY 2010	FY 2011	FY 2012	FY 2013	Totals
	\$8,287	\$17,664	\$16,451	\$23,721	\$26,035	\$92,157

Contract Totals		
<i>Total: Transition, Base & Option Periods</i>	Contract Cost	5,378,698
	Available Fee	262,758
	Contract Price	5,641,456

2. Update Section J.4, Attachment J.4.2, Performance Evaluation and Measurement Plan (PEMP), Page J.4.2-1 to update the Configuration Table to reflect the revision to Attachment 2 as a result of this modification. The change is as follows:

FROM:

Version	Date Approved	Summary of Changes
Original	May 12, 2010 (Modification 54)	Established FY 2010-2013 PBIs
Revision 1	July 14, 2010 (Modification 59)	Addition of PBI 3-20 through PBI 3-24
Revision 2	August 27, 2010 (Modification 66)	Addition of PBI 2.18
Revision 3	September 23, 2010 (Modification 72)	Addition of PBI 7.3 through PBI 7.6
Revision 4	January 12, 2011 (Modification 87)	Update PBIs 1.1, 1.3 and 2.17
Revision 5	April 4, 2011 (Modification 101)	Increase unallocated fee pool amount
Revision 6	April 4, 2011 (Modification 102)	Misc. Changes to PBI 1, PBI 2 and PBI 3
Revision 7	April 15, 2011 (Modification 105)	Increase unallocated fee pool amount
Revision 8	May 26, 2011 (Modification 109)	Increase unallocated fee pool amount
Revision 9	June 22, 2011 (Modification 111)	Adjust PBIs to reflect decrease in total available Base Period fee pool.
Revision 10	July 14, 2011 (Modification 118)	Increase unallocated fee pool amount
Revision 11	July 29, 2011 (Modification 123)	Increase unallocated fee pool amount
Revision 12	August 4, 2011 (Modification 126)	Increase unallocated fee pool amount
Revision 13	September 7, 2011 (Modification 128)	Misc. Changes to PBIs 2.6 – 2.15
Revision 14	September 23, 2011 (Modification 131)	Increase unallocated fee pool amount
Revision 15	September 29, 2011 (Modification 135)	Increase unallocated fee pool amount
Revision 16	December 29, 2011 (Modification 142)	Adjust PBI's 1.4 and 2.1 to reflect increase in total available Base Period fee pool
Revision 17	January 27, 2012 (Modification 147)	Incorporate FY12 Award Fee Plan
Revision 18	February 15, 2012 (Modification 151)	Adjust PBIs and reflect adjusted total available Base Period Fee Pool
Revision 19	March 15, 2012 (Modification 158)	Add cost and fee for CLIN 3.4 – 4.4

Revision 20	April 4, 2011(Modification 163)	Increase unallocated fee pool amount
Revision 21	May 29, 2012 (Modification 167)	Adjust PBIs and reflect adjusted total available Base Period Fee Pool
Revision 22	July 19, 2012 (Modification 176)	Adjust PBIs and reflect adjusted total available Base Period Fee Pool

TO:

Version	Date Approved	Summary of Changes
Original	May 12, 2010 (Modification 54)	Established FY 2010-2013 PBIs
Revision 1	July 14, 2010 (Modification 59)	Addition of PBI 3-20 through PBI 3-24
Revision 2	August 27, 2010 (Modification 66)	Addition of PBI 2.18
Revision 3	September 23, 2010 (Modification 72)	Addition of PBI 7.3 through PBI 7.6
Revision 4	January 12,2011 (Modification 87)	Update PBIs 1.1, 1.3 and 2.17
Revision 5	April 4, 2011 (Modification 101)	Increase unallocated fee pool amount
Revision 6	April 4, 2011 (Modification 102)	Misc. Changes to PBI 1, PBI 2 and PBI 3
Revision 7	April 15, 2011(Modification 105)	Increase unallocated fee pool amount
Revision 8	May 26, 2011 (Modification 109)	Increase unallocated fee pool amount
Revision 9	June 22, 2001 (Modification 111)	Adjust PBIs to reflect decrease in total available Base Period fee pool.
Revision 10	July 14, 2011 (Modification 118)	Increase unallocated fee pool amount
Revision 11	July 29, 2011 (Modification 123)	Increase unallocated fee pool amount
Revision 12	August 4, 2011 (Modification 126)	Increase unallocated fee pool amount
Revision 13	September 7, 2011 (Modification 128)	Misc Changes to PBIs 2.6 – 2.15
Revision 14	September 23, 2011 (Modification 131)	Increase unallocated fee pool amount
Revision 15	September 29, 2011 (Modification 135)	Increase unallocated fee pool amount
Revision 16	December 29, 2011 (Modification 142)	Adjust PBI's 1.4 and 2.1 to reflect increase in total available Base Period fee pool
Revision 17	January 27, 2012 (Modification 147)	Incorporate FY12 Award Fee Plan
Revision 18	February 15, 2012 (Modification 151)	Adjust PBIs and reflect adjusted total available Base Period Fee Pool
Revision 19	March 15, 2012(Modification 158)	Add cost and fee for CLIN 3.4 – 4.4
Revision 20	April 4, 2011(Modification 163)	Increase unallocated fee pool amount
Revision 21	May 29, 2012 (Modification 167)	Adjust PBIs and reflect adjusted total available Base Period Fee Pool
Revision 22	July 19, 2012 (Modification 176)	Adjust PBIs and reflect adjusted total available Base Period Fee Pool
Revision 23	See Date of Modification 178	Increase unallocated fee pool amount

- Update Section J.4, Attachment J.4.2, Performance Evaluation and Measurement Plan (PEMP), Page J.4.2-84, to update the Total and Available Unallocated Base Period fee. The change is as follows:

FROM:

PBI-Reserved - Unallocated Base Period Fee

The Total Unallocated Base Period Fee value is \$15,659,709. The Total Available Unallocated Base Period Fee value is \$26,171. The Total Unavailable Unallocated Base Period Fee value is \$15,633,538. Unavailable Unallocated Base Period Fee is not available to be earned. The Contractor is not entitled to this unallocated and unavailable fee.

Available Unallocated Base Period Fee:	\$26,171 (Mod 176)
Available Unallocated ARRA Fee:	\$ 0
Total Available Unallocated Fee:	\$26,171 (Mod 176)

TO:

PBI-Reserved - Unallocated Base Period Fee

The Total Unallocated Base Period Fee value is \$15,852,401. The Total Available Unallocated Base Period Fee value is \$191,863. The Total Unavailable Unallocated Base Period Fee value is \$15,633,538. Unavailable Unallocated Base Period Fee is not available to be earned. The Contractor is not entitled to this unallocated and unavailable fee.

Available Unallocated Base Period Fee:	\$191,863 (Mod 178)
Available Unallocated ARRA Fee:	\$ 0
Total Available Unallocated Fee:	\$191,863 (Mod 178)

4. Update Section J, Table of Contents to reflect the revisions to Section J.4 as a result of this modification. The change is as follows:

FROM:

Attachment Number	Title of Attachment	Revision Number	Number of Pages
J.4	PERFORMANCE EVALUATION AND MEASUREMENT PLAN (PEMP)	21	113

TO:

Attachment Number	Title of Attachment	Revision Number	Number of Pages
J.4	PERFORMANCE EVALUATION AND MEASUREMENT PLAN (PEMP)	22	113

5. **Attached to this modification are replacement pages for the following sections:**
- Section B, Pages B-6 thru B-8
 - Section J, Table of Contents, Page J.1
 - Section J.4, Attachment J.4.2, Pages J.4.2-1 and J.4.2-108
6. This negotiated price does not include potential adjustments to Indirect Costs and fee which may result after the Indirect Costs are negotiated under CLIN 1.2.2 reconciliation proposal.
7. **Contractor's Statement of Release-** In consideration of the modifications agreed to herein as complete equitable adjustments for the incorporation of Executive Order (EO) 13514, Change Order and Work Authorization for Contract Line Item Number (CLIN) 4.5 Waste Isolation and Pilot Plant (WIPP) Permits, the Waste Transfer System Required Actions or the

Double Shell Tank (DST) Ventilation Upgrades Phase 1B “proposals for adjustment,” the Contractor hereby releases the Government from any and all liability under this contract for further equitable adjustments attributable to such facts or circumstances giving rise to these “proposals for adjustment.”

8. **All other Terms and Conditions remain unchanged.**

Attachment 1

DE-AC27-08RV14800, MODIFICATION 178

Replacement Page

(Total: Seven (7) including this Cover Page)

- **Section B, Pages B-6 thru B-8**
- **Section J, Table of Contents, Page J-1**
- **Section J, Attachment J.4, Pages J.4.2-1 and J.4.2-108**

Table B.4-1, Contract Cost and Contract Fee
 (\$'s in K)

Transition Period – FY 2008							
CLIN 1 Base Operations	Sub-CLIN 1.1	5,494					
	Contract Cost	5,494					
Totals	Contract Price	5,494					
Base Period							
		FY 2009	FY 2010	FY 2011	FY 2012	FY 2013	Totals
CLIN 1 Base Operations	Sub-CLIN 1.2.1	138,167	135,382	150,184	146,269	154,364	724,367
	Sub-CLIN 1.2.2	0	0	0	536	11	547
	Sub-CLIN 1.3	14,397	14,649	16,974	17,775	18,234	82,030
CLIN 2 SST Retrieval and Closure	Sub-CLIN 2.1	39,669	28,154	42,729	56,374	67,012	233,938
	Sub-CLIN 2.2	12,070	14,245	22,238	27,879	19,338	95,771
CLIN 3 WTP Support	Sub-CLIN 3.1	9,725	16,257	24,005	19,840	22,172	91,999
	Sub-CLIN 3.2	3,085	3,154	3,255	4,864	3,455	17,814
	Sub-CLIN 3.3	931	0	832	4,277	1,375	7,415
	Sub-CLIN 3.4	160	543	3,394	9,593	9,535	23,225
CLIN 4 Supplemental Treatment	Sub-CLIN 4.1	0	0	0	0	0	0
	Sub-CLIN 4.2	0	0	0	0	0	0
	Sub-CLIN 4.3	0	2,500	3,677	2,158	2,211	10,546
	Sub-CLIN 4.4	0	0	0	0	0	0
	Sub-CLIN 4.5	9,590	5,759	17,101	9,923	10,222	52,595
CLIN 5 Early Feed and Operation of WTP LAW Facility	Sub-CLIN 5.1	34,118	6,848	2,674	1,973	2,648	48,261
	Sub-CLIN 5.2	0	34,417	49,008	43,452	35,379	162,256
	Sub-CLIN 5.3	0	0	0	0	0	0
	Sub-CLIN 5.4	0	0	0	0	0	0
CLIN 6 Pension and Welfare Plans	Sub-CLIN 6.1	20,036	21,877	23,836	26,124	27,376	119,249
	Sub-CLIN 6.2	100,827	113,582	117,716	126,066	122,161	580,352
Base Contract Sub-Totals	Contract Cost	382,776	393,895	469,326	494,567	495,493	2,232,933
	Available Fee*	11,566	21,189	21,552	26,428	21,825	102,559
	Contract Price	393,086	415,084	490,936	521,041	515,459	2,335,606
CLIN 7 American Recovery and Reinvestment Act (ARRA) Workslope	Sub-CLIN 7.1	29,362	89,029	63,680	0	0	182,071
	Sub-CLIN 7.2	2,661	17,260	11,791	0	0	31,712
	Sub-CLIN 7.3	5,756	26,731	26,448	0	0	58,935
	Sub-CLIN 7.4	0	0	0	0	0	0
	Sub-CLIN 7.5	539	6,943	3,268	0	0	10,750
	Sub-CLIN 7.6	0	10,832	7,213	0	0	18,045
ARRA Sub-Totals	ARRA Cost	38,318	150,795	112,400	0	0	301,513
	ARRA Fee	2,853	11,180	8,309	0	0	22,342
	ARRA Price	41,171	161,975	120,709	0	0	323,855
Totals	Contract Cost	419,839	544,690	581,726	494,567	493,624	2,534,446
	Available Fee	14,418	32,369	29,919	26,475	21,835	125,015
	Contract Price	434,257	577,059	611,645	521,041	515,459	2,659,461

*Note: In accordance with clause B.14, DOE Authorization of Work, Table B.4-1a below reflects the

authorized available base fee to date:

Table B.4-1a, Authorized Available Base Fee to Date
 (\$'s in K)

	FY 2009	FY 2010	FY 2011	FY 2012	FY 2013	Totals
Available Fee for Authorized CLINS	\$8,287	\$17,664	\$16,451	\$23,721	\$26,035	\$92,157

Table B.4-1, Contract Cost and Contract Fee (continued)

		Option Period 1			
		FY 2014	FY 2015	FY 2016	Totals
CLIN 1 Base Operations	Sub-CLIN 1.2.1	144,916	103,523	140,858	389,296
	Sub-CLIN 1.2.2	11	11	12	34
CLIN 2 SST Retrieval and Closure	Sub-CLIN 1.3	18,203	18,608	15,884	52,695
	Sub-CLIN 2.1	53,842	62,477	73,998	190,317
CLIN 3 WTP Support	Sub-CLIN 2.2	14,874	15,408	8,334	38,616
	Sub-CLIN 3.1	24,691	18,372	20,424	63,488
CLIN 4 Supplemental Treatment	Sub-CLIN 3.2	3,535	3,334	3,422	10,290
	Sub-CLIN 3.3	3,726	17,945	35,568	57,239
	Sub-CLIN 3.4	0	0	0	0
	Sub-CLIN 4.1	0	0	0	0
CLIN 5 Early Feed and Operation of WTP LAW Facility	Sub-CLIN 4.2	0	0	0	0
	Sub-CLIN 4.3	2,271	2,332	2,394	6,997
	Sub-CLIN 4.4	0	0	0	0
	Sub-CLIN 4.5	3,496	3,014	0	6,510
CLIN 6 Pension and Benefit Plans	Sub-CLIN 5.1	436	0	0	436
	Sub-CLIN 5.2	10,092	21,416	21,908	53,416
	Sub-CLIN 5.3	0	0	0	0
	Sub-CLIN 5.4	90,880	124,209	127,237	342,326
Totals	Sub-CLIN 6.1	29,972	32,846	36,029	98,847
	Sub-CLIN 6.2	123,155	118,010	113,995	355,160
Totals	Contract Cost	524,099	541,505	600,062	1,665,666
	Available Fee	TBD by DOE	TBD by DOE	TBD by DOE	80,506
	Contract Price	Total	Total	Total	1,746,172

Table B.4-1, Contract Cost and Contract Fee (continued)

Option Period 2				
		FY 2017	FY 2018	Totals
CLIN 1 Base Operations	Sub-CLIN 1.2.1	174,840	166,701	341,541
	Sub-CLIN 1.2.2	12	12	24
	Sub-CLIN 1.3	14,199	14,892	29,091
CLIN 2 SST Retrieval and Closure	Sub-CLIN 2.1	69,945	43,603	113,548
	Sub-CLIN 2.2	4,298	2,873	7,171
CLIN 3 WTP Support	Sub-CLIN 3.1	10,878	5,000	15,878
	Sub-CLIN 3.2	3,472	3,542	7,014
	Sub-CLIN 3.3	25,277	19,708	44,985
	Sub-CLIN 3.4	0	0	0
CLIN 4 Supplemental Treatment	Sub-CLIN 4.1	0	0	0
	Sub-CLIN 4.2	0	0	0
	Sub-CLIN 4.3	2,460	2,529	4,989
	Sub-CLIN 4.4	0	0	0
	Sub-CLIN 4.5	0	0	0
CLIN 5 Early Feed and Operation of WTP LAW Facility	Sub-CLIN 5.1	0	0	0
	Sub-CLIN 5.2	22,412	22,928	45,340
	Sub-CLIN 5.3	0	0	0
	Sub-CLIN 5.4	131,281	134,315	265,596
CLIN 6 Pension and Benefit Plans	Sub-CLIN 6.1	39,561	43,479	83,040
	Sub-CLIN 6.2	109,913	106,517	216,430
Totals	Contract Cost	607,779	565,313	1,173,092
	Available Fee	TBD by DOE	TBD by DOE	57,237
	Contract Price	Total	Total	1,230,329

Contract Totals		
Total: Transition, Base & Option Periods	Contract Cost	5,378,698
	Available Fee	262,758
	Contract Price	5,641,456

NOTE: Fee amounts negotiated after contract award may not be available to be earned in the annual performance period the costs and fee were negotiated. However, additional fee negotiated is put in the unallocated fee pool and is available to be earned in the future. Refer to Section J.4, Performance Evaluation Measurement Plan for details on allocation of fee pool to contract performance measures.

B.6 BASIS FOR TOTAL AVAILABLE FEE

The cost basis for *Total Available Fee* shall be the *Total Contract Cost*, excluding:

- (a) Pass-through funding provided to other contractors for Hanford Site services identified in the Section J Attachment entitled, *Hanford Site Services and Interface Requirements Matrix*;

PART III – LIST OF DOCUMENTS, EXHIBITS, AND OTHER ATTACHMENTS

SECTION J -- LIST OF ATTACHMENTS

TABLE OF CONTENTS

Attachment Number	Title of Attachment	Revision Number	Number of Pages
J.1	ABBREVIATIONS AND ACRONYM LIST	0	7
J.2	REQUIREMENTS SOURCES AND IMPLEMENTING DOCUMENTS	14	8
J.3	HANFORD SITE SERVICES AND INTERFACE REQUIREMENTS MATRIX	3	68
J.4	PERFORMANCE EVALUATION AND MEASUREMENT PLAN (PEMP)	22	113
J.5	PERFORMANCE GUARANTEE AGREEMENT	0	5
J.6	SMALL BUSINESS SUBCONTRACTING PLAN	0	14
J.7	SMALL DISADVANTAGED BUSINESS PARTICIPATION PROGRAM TARGETS	0	3
J.8	ADVANCE UNDERSTANDING OF COSTS	0	5
J.9	SPECIAL FINANCIAL INSTITUTION ACCOUNT AGREEMENT	1	5
J.10	WAGE DETERMINATIONS – SERVICE CONTRACT ACT (SCA) AND DAVIS-BACON ACT	1	48
J.11	SUPPLEMENTAL WORK DESCRIPTION TABLES	0	22
J.12	GOVERNMENT-FURNISHED SERVICES AND INFORMATION (GFS/I)	0	1
J.13	HANFORD SITE STRUCTURES LIST	2	66
J.14	HANFORD WASTE SITE ASSIGNMENT LIST	2	132
J.15	AMERICAN RECOVERY AND REINVESTMENT ACT (ARRA) MILESTONES AND PERFORMANCE MEASURES	3	5

Section J.4 Performance Evaluation and Measurement Plan (PEMP)

Attachment 2 –Performance Measures for Base Contract Period, Effective: FY 2010-2013

The performance measures described in this attachment provide performance criteria for the base contract period, specifically for during FY 2010-FY 2013. Section J.4, Attachment 1, contains performance measures incorporated into the contract during FY 2009 including some “multi-year” performance based incentives (PBIs) that have milestones in 2010 and 2011.

Configuration Table

Version	Date Approved	Summary of Changes
Original	May 12, 2010 (Modification 54)	Established FY 2010-2013 PBIs
Revision 1	July 14, 2010 (Modification 59)	Addition of PBI 3-20 through PBI 3-24
Revision 2	August 27, 2010 (Modification 66)	Addition of PBI 2.18
Revision 3	September 23, 2010 (Modification 72)	Addition of PBI 7.3 through PBI 7.6
Revision 4	January 12, 2011 (Modification 87)	Update PBIs 1.1, 1.3 and 2.17
Revision 5	April 4, 2011 (Modification 101)	Increase unallocated fee pool amount
Revision 6	April 4, 2011 (Modification 102)	Misc. Changes to PBI 1, PBI 2 and PBI 3
Revision 7	April 15, 2011 (Modification 105)	Increase unallocated fee pool amount
Revision 8	May 26, 2011 (Modification 109)	Increase unallocated fee pool amount
Revision 9	June 22, 2001 (Modification 111)	Adjust PBIs to reflect decrease in total available Base Period fee pool.
Revision 10	July 14, 2011 (Modification 118)	Increase unallocated fee pool amount
Revision 11	July 29, 2011 (Modification 123)	Increase unallocated fee pool amount
Revision 12	August 4, 2011 (Modification 126)	Increase unallocated fee pool amount
Revision 13	September 7, 2011 (Modification 128)	Misc Changes to PBIs 2.6 – 2.15
Revision 14	September 23, 2011 (Modification 131)	Increase unallocated fee pool amount
Revision 15	September 29, 2011 (Modification 135)	Increase unallocated fee pool amount
Revision 16	December 29, 2011 (Modification 142)	Adjust PBI's 1.4 and 2.1 to reflect increase in total available Base Period fee pool
Revision 17	January 27, 2012 (Modification 147)	Incorporate FY12 Award Fee Plan
Revision 18	February 15, 2012 (Modification 151)	Adjust PBIs and reflect adjusted total available Base Period Fee Pool
Revision 19	March 15, 2012 (Modification 158)	Add cost and fee for CLIN 3.4 – 4.4
Revision 20	April 4, 2011 (Modification 163)	Increase unallocated fee pool amount
Revision 21	May 29, 2012 (Modification 167)	Adjust PBIs and reflect adjusted total available Base Period Fee Pool
Revision 22	July 19, 2012 (Modification 176)	Adjust PBIs and reflect adjusted total available Base Period Fee Pool
Revision 23	See Date of Modification 178	Increase unallocated fee pool amount

PBI-Reserved - Unallocated Base Period Fee

The Total Unallocated Base Period Fee value is \$15,825,401. The Total Available Unallocated Base Period Fee value is \$191,863. The Total Unavailable Unallocated Base Period Fee value is \$15,633,538. Unavailable Unallocated Base Period Fee is not available to be earned. The Contractor is not entitled to this unallocated and unavailable fee.

Available Unallocated Base Period Fee:	\$191,863 (Mod 178)
Available Unallocated ARRA Fee:	\$ 0
Total Available Unallocated Fee:	\$191,863 (Mod 178)

Fee Structure: Method to be determined

Fee will be allocated to award fee or additional performance based incentives as the need is identified before the end of fiscal year 2012 for base fee, and before the end of FY 2011 for ARRA fee.

AMENDMENT OF SOLICITATION/MODIFICATION OF CONTRACT		1. CONTRACT ID CODE	PAGE OF PAGES 1 11
2. AMENDMENT/MODIFICATION NO. 178	3. EFFECTIVE DATE See Block 16C	4. REQUISITION/PURCHASE REQ. NO.	5. PROJECT NO. (If applicable)
6. ISSUED BY Office of River Protection U.S. Department of Energy Office of River Protection P.O. Box 450 Richland WA 99352	CODE 00603	7. ADMINISTERED BY (If other than Item 6) Office of River Protection U.S. Department of Energy Office of River Protection P.O. Box 450 MS: H6-60 Richland WA 99352	CODE 00603
8. NAME AND ADDRESS OF CONTRACTOR (No., street, county, State and ZIP Code) WASHINGTON RIVER PROTECTION SOLUTIONS LLC Attn: KAREN VACCA C/O URS ENERGY & CONSTRUCTION, INC. PO BOX 73 / 720 PARK BLVD BOISE ID 837290073		(x) 9A. AMENDMENT OF SOLICITATION NO.	9B. DATED (SEE ITEM 11)
CODE 806500521	FACILITY CODE	x 10A. MODIFICATION OF CONTRACT/ORDER NO. DE-AC27-08RV14800	10B. DATED (SEE ITEM 13) 05/29/2008

11. THIS ITEM ONLY APPLIES TO AMENDMENTS OF SOLICITATIONS

The above numbered solicitation is amended as set forth in Item 14. The hour and date specified for receipt of Offers is extended. is not extended.
Offers must acknowledge receipt of this amendment prior to the hour and date specified in the solicitation or as amended, by one of the following methods: (a) By completing Items 8 and 15, and returning _____ copies of the amendment; (b) By acknowledging receipt of this amendment on each copy of the offer submitted; or (c) By separate letter or telegram which includes a reference to the solicitation and amendment numbers. FAILURE OF YOUR ACKNOWLEDGEMENT TO BE RECEIVED AT THE PLACE DESIGNATED FOR THE RECEIPT OF OFFERS PRIOR TO THE HOUR AND DATE SPECIFIED MAY RESULT IN REJECTION OF YOUR OFFER. If by virtue of this amendment you desire to change an offer already submitted, such change may be made by telegram or letter, provided each telegram or letter makes reference to the solicitation and this amendment, and is received prior to the opening hour and date specified.

12. ACCOUNTING AND APPROPRIATION DATA (If required)
See Schedule

13. THIS ITEM ONLY APPLIES TO MODIFICATION OF CONTRACTS/ORDERS. IT MODIFIES THE CONTRACT/ORDER NO. AS DESCRIBED IN ITEM 14.

CHECK ONE	A. THIS CHANGE ORDER IS ISSUED PURSUANT TO: (Specify authority) THE CHANGES SET FORTH IN ITEM 14 ARE MADE IN THE CONTRACT ORDER NO. IN ITEM 10A.
	B. THE ABOVE NUMBERED CONTRACT/ORDER IS MODIFIED TO REFLECT THE ADMINISTRATIVE CHANGES (such as changes in paying office, appropriation date, etc.) SET FORTH IN ITEM 14, PURSUANT TO THE AUTHORITY OF FAR 43.103(b).
X	C. THIS SUPPLEMENTAL AGREEMENT IS ENTERED INTO PURSUANT TO AUTHORITY OF: FAR 52.243-2 Changes-Cost Reimbursement (AUG 1984)
	D. OTHER (Specify type of modification and authority)

E. IMPORTANT: Contractor is not, is required to sign this document and return 2 copies to the issuing office.

14. DESCRIPTION OF AMENDMENT/MODIFICATION (Organized by UCF section headings, including solicitation/contract subject matter where feasible.)
See continuation pages.

Period of Performance: 06/20/2008 to 09/30/2013

Except as provided herein, all terms and conditions of the document referenced in Item 9A or 10A, as heretofore changed, remains unchanged and in full force and effect.

15A. NAME AND TITLE OF SIGNER (Type or print) C.A. Simpson	16A. NAME AND TITLE OF CONTRACTING OFFICER (Type or print) Susan E. Bechtol
15B. CONTRACTOR/OFFEROR [Signature] for C.A. Simpson	16B. UNITED STATES OF AMERICA [Signature] Susan E. Bechtol
15C. DATE SIGNED 8/30/12	16C. DATE SIGNED 8/30/2012

Purpose of Modification:

The purpose of this supplemental agreement is to definitize the following change orders and request for equitable adjustment in accordance with FAR 52.243-2, Changes-Cost Reimbursement (AUG 1984):

- Modification 96, dated 02/28/11, Change Order to incorporate Executive Order (EO) 13514 (11-AMD-064)
- Request for Equitable Adjustment (REA) for the Waste Transfer System Required Actions (WRPS-1104249 R2, dated 11/16/11)
- Modification 148, dated 01/09/12, Change Order to begin work on the Double Shell Tank (DST) Ventilation Upgrades Phase 1B (12-AMD-0013)

1. Update Section B as follows:

1.1 Incorporate costs and fee for the DST Ventilation Upgrades Phase 1B. The addition of this new scope increases the costs by sub-CLINs and fee as follows:

Double Shell Tank Ventilation Phase 1B	FY2012	Total
CLIN 1.2.1-Base Operations Direct Costs	\$1,470,643	\$1,470,643
CLIN 1.2.2-Base Operations Indirect Costs	\$236,375	\$236,375
CLIN 6.1-Hanford Employee Retirement and Benefit Plan Management	\$105,193	\$105,193
Fee increase (pool) @ 8%	\$136,561	\$136,561
Total Increase Cost plus Fee Double Shell Tank Ventilation Phase 1B	\$1,948,772	\$1,948,772

1.2 Incorporate costs and fee for the removal and storage of the Waste Transfer System Required Actions. The addition of this new scope increases the costs by sub-CLIN and fee as follows:

Waste Transfer System	FY2012	Total
CLIN 1.2.1-Base Operations Direct Costs	\$119,149	\$119,149
CLIN 1.2.2-Base Operations Indirect Costs	\$19,252	\$19,252
CLIN 6.1-Hanford Employee Retirement and Benefit Plan Management	\$9,199	\$9,199
Fee increase (pool) @ 7.5%	\$10,380	\$10,380
Total increase Cost plus Fee Waste Transfer System	\$157,980	\$157,980

1.3 Incorporate costs and fee for the incorporation of EO 13514 through April 23rd, 2012. All costs related to the incorporation of EO 13514 that were incurred after April 23rd,

2012 will be negotiated with the proposal submitted for the incorporation of Department of Energy (DOE) Order (O) 436.1, Departmental Sustainability. The addition of this new scope increases the costs by sub-CLIN and fee as follows:

EO 13514	FY2010	FY2011	FY2012	Total
CLIN 1.2.1 -Direct Costs	\$31,748	\$32,366	\$1086	\$65,200
CLIN 1.2.2- Indirect Costs	\$0	\$0	\$184	\$184
CLIN 6.1 Hanford Employee Retirement Benefit Plan Management	\$0	\$0	\$140	\$140
Fee increase (pool) @ 7.5%	\$2,381	\$2,427	\$95	\$4,904
Total	\$34,129	\$34,793	\$1,505	\$70,428

1.4 Update Table B.4-1a, Authorized Available Base Fee to Date to do the following:

- Correct an error in the Total of the Table B.4-1a. The previous modification showed the sum Total of all FY's to be \$82,788, however when you add the numbers together it should read \$82,791. The revised total of \$82,791 was used as the starting point for this modification.
- Incorporate fee for the WIPP Permits. The contract was originally awarded with a fee rate of 7.5%. Modification 133, dated 09/26/11, was a Change Order and Work Authorization for Contract Line Item Number (CLIN) 4.5 Waste Isolation and Pilot Plant (WIPP) Permits (11-AMD-239). WRPS did not include fee in their proposal for this authorized work. However, the contractor is entitled to fee on this work, so this modification adds fee at a rate of 7.5%, which is the original fee rate at contract award, to the negotiated costs of \$184,632, for a total of \$13,847 in fee which will be added to the B.4-1a table in FY 2012.
- Add fee in the amount of \$9,175,000 that was released in Modification 176, (12-CPM-0089) but was inadvertently not added to the Table B.4-1a. Fee in the amount of \$1,350,000 for FY 2012 and \$7,825,000 for FY 2013 is added to the available fee pool for authorized work, in addition to the fee in the amount of \$151,845 added from the above changes in this modification.
- The total amount of fee being added to the Table B.4-1a in this modification is \$9,340,645. The change is as follows:

FROM:

Table B.4-1a, Authorized Available Base Fee to Date
(\$'s in K)

Available Fee for Authorized CLINS	FY 2009	FY 2010	FY 2011	FY 2012	FY 2013	Totals
	\$8,287	\$17,659	\$16,448	\$22,177	\$18,215	\$82,788

TO:

Table B.4-1a, Authorized Available Base Fee to Date
(S's in K)

Available Fee for Authorized CLINS	FY 2009	FY 2010	FY 2011	FY 2012	FY 2013	Totals
	\$8,287	\$17,666	\$16,450	\$23,688	\$26,040	\$92,132

1.5 Update Section B, B.4-1 Table to incorporate the above changes from this modification.

The total cost and fee being added as a result of these negotiated changes is \$2,177,180. The Total Contract Price is changed from \$5,639,278,598 to \$5,641,455,778. Section B, Table B.4-1 sub-CLIN 1.2.1, sub-CLIN 1.2.2 and sub-CLIN 6.1 and Total Contract Price are changed as follows:

	FY10	FY11	FY12	TOTAL Contract
TOTAL CLIN 1.2.1 -Direct Costs	\$31,748	\$32,366	\$1,590,878	\$1,654,992
TOTAL CLIN 1.2.2- Indirect Costs	\$0	\$0	\$255,811	\$255,811
Subtotal CLIN 1.2	\$31,748	\$32,366	\$1,846,689	\$1,910,803
TOTAL CLIN 6.1 Hanford Employee Retirement Benefit Plan Management	\$0	\$0	\$114,532	\$114,532
TOTAL COSTS	\$31,748	\$32,366	\$1,961,221	\$2,025,335
TOTAL Fee	\$2,381	\$2,427	\$147,037	\$151,845
TOTAL CHANGE CONTRACT VALUE	\$34,129	\$34,793	\$2,108,258	\$2,177,180

FROM:

Table B.4-1, Contract Cost and Contract Fee
(S's in K)

Transition Period – FY 2008		
CLIN 1 Base Operations	Sub- CLIN 1.1	5,494
	Contract Cost	5,494
<i>Totals</i>	Contract	5,494

	Price	Base Period					
		FY 2009	FY 2010	FY 2011	FY 2012	FY 2013	Totals
CLIN 1 <i>Base Operations</i>	Sub-CLIN 1.2.1	138,167	135,350	150,152	144,678	154,364	722,712
	Sub-CLIN 1.2.2	0	0	0	280	11	291
	Sub-CLIN 1.3	14,397	14,649	16,974	17,775	18,234	82,030
CLIN 2 <i>SST Retrieval and Closure</i>	Sub-CLIN 2.1	39,669	28,154	42,729	56,374	67,012	233,938
	Sub-CLIN 2.2	12,070	14,245	22,238	27,879	19,338	95,771
CLIN 3 <i>WTP Support</i>	Sub-CLIN 3.1	9,725	16,257	24,005	19,840	22,172	91,999
	Sub-CLIN 3.2	3,085	3,154	3,255	4,864	3,455	17,814
	Sub-CLIN 3.3	931	0	832	4,277	1,375	7,415
	Sub-CLIN 3.4	160	543	3,394	9,593	9,535	23,225
CLIN 4 <i>Supplemental Treatment</i>	Sub-CLIN 4.1	0	0	0	0	0	0
	Sub-CLIN 4.2	0	0	0	0	0	0
	Sub-CLIN 4.3	0	2,500	3,677	2,158	2,211	10,546
	Sub-CLIN 4.4	0	0	0	0	0	0
	Sub-CLIN 4.5	9,590	5,759	17,101	9,923	10,222	52,595
CLIN 5 <i>Early Feed and Operation of WTP LAW Facility</i>	Sub-CLIN 5.1	34,118	6,848	2,674	1,973	2,648	48,261
	Sub-CLIN 5.2	0	34,417	49,008	43,452	35,379	162,256
	Sub-CLIN 5.3	0	0	0	0	0	0
	Sub-CLIN 5.4	0	0	0	0	0	0
CLIN 6 <i>Pension and Welfare Plans</i>	Sub-CLIN 6.1	20,036	21,877	23,836	26,010	27,376	119,135
	Sub-CLIN 6.2	100,827	113,582	117,716	126,066	122,161	580,352
Base Contract Sub-Totals	Contract Cost	382,776	397,335	477,591	495,144	495,493	2,248,339
	Available Fee*	11,566	21,187	21,550	26,281	21,825	102,407
	Contract Price	393,086	415,050	490,901	518,933	515,459	2,333,429
CLIN 7 <i>American Recovery and Reinvestment Act (ARRA) Workslope</i>	Sub-CLIN 7.1	29,362	89,029	63,680	0	0	182,071
	Sub-CLIN 7.2	2,661	17,260	11,791	0	0	31,712
	Sub-CLIN 7.3	5,756	26,731	26,448	0	0	58,935
	Sub-CLIN 7.4	0	0	0	0	0	0
	Sub-CLIN 7.5	539	6,943	3,268	0	0	10,750
	Sub-CLIN 7.6	0	10,832	7,213	0	0	18,045
ARRA Sub-Totals	ARRA Cost	38,318	150,795	112,400	0	0	301,513
	ARRA Fee	2,853	11,180	8,309	0	0	22,342
	ARRA Price	41,171	161,975	120,709	0	0	323,855
Totals	Contract Cost	419,839	544,659	492,605	493,624	2,532,421	492,605
	Available Fee	14,418	32,366	26,328	21,835	124,863	26,328
	Contract Price	434,257	577,025	518,933	515,459	2,657,284	518,933

*Note: In accordance with clause B.14, DOE Authorization of Work, Table B.4-1a below reflects the authorized available base fee to date:

Table B.4-1a, Authorized Available Base Fee to Date
(\$'s in K)

Available Fee for Authorized CLINS	FY 2009	FY 2010	FY 2011	FY 2012	FY 2013	Totals
	\$8,287	\$17,659	\$16,448	\$22,177	\$18,215	\$82,788

Contract Totals		
<i>Total: Transition, Base & Option Periods</i>	Contract Cost	5,376,673
	Available Fee	262,606
	Contract Price	5,639,279

TO:

Table B.4-1, Contract Cost and Contract Fee
(\$'s in K)

Transition Period – FY 2008							
CLIN 1 Base Operations	Sub-CLIN 1.1	5,494					
<i>Totals</i>	Contract Cost	5,494					
	Contract Price	5,494					
Base Period							
		FY 2009	FY 2010	FY 2011	FY 2012	FY 2013	Totals
<i>CLIN 1 Base Operations</i>	Sub-CLIN 1.2.1	138,167	135,382	150,184	146,269	154,364	724,367
	Sub-CLIN 1.2.2	0	0	0	536	11	547
	Sub-CLIN 1.3	14,397	14,649	16,974	17,775	18,234	82,030
<i>CLIN 2 SST Retrieval and Closure</i>	Sub-CLIN 2.1	39,669	28,154	42,729	56,374	67,012	233,938
	Sub-CLIN 2.2	12,070	14,245	22,238	27,879	19,338	95,771

CLIN 3 WTP Support	Sub-CLIN 3.1	9,725	16,257	24,005	19,840	22,172	91,999
	Sub-CLIN 3.2	3,085	3,154	3,255	4,864	3,455	17,814
	Sub-CLIN 3.3	931	0	832	4,277	1,375	7,415
	Sub-CLIN 3.4	160	543	3,394	9,593	9,535	23,225
CLIN 4 Supplemental Treatment	Sub-CLIN 4.1	0	0	0	0	0	0
	Sub-CLIN 4.2	0	0	0	0	0	0
	Sub-CLIN 4.3	0	2,500	3,677	2,158	2,211	10,546
	Sub-CLIN 4.4	0	0	0	0	0	0
	Sub-CLIN 4.5	9,590	5,759	17,101	9,923	10,222	52,595
CLIN 5 Early Feed and Operation of WTP LAW Facility	Sub-CLIN 5.1	34,118	6,848	2,674	1,973	2,648	48,261
	Sub-CLIN 5.2	0	34,417	49,008	43,452	35,379	162,256
	Sub-CLIN 5.3	0	0	0	0	0	0
	Sub-CLIN 5.4	0	0	0	0	0	0
CLIN 6 Pension and Welfare Plans	Sub-CLIN 6.1	20,036	21,877	23,836	26,010	27,376	119,135
	Sub-CLIN 6.2	100,827	113,582	117,716	126,066	122,161	580,352
Base Contract Sub-Totals	Contract Cost	382,776	393,895	469,326	494,567	495,493	2,232,933
	Available Fee*	11,566	21,189	21,552	26,428	21,825	102,559
	Contract Price	393,086	415,084	490,936	521,041	515,459	2,335,606
CLIN 7 American Recovery and Reinvestment Act (ARRA) Workscope	Sub-CLIN 7.1	29,362	89,029	63,680	0	0	182,071
	Sub-CLIN 7.2	2,661	17,260	11,791	0	0	31,712
	Sub-CLIN 7.3	5,756	26,731	26,448	0	0	58,935
	Sub-CLIN 7.4	0	0	0	0	0	0
	Sub-CLIN 7.5	539	6,943	3,268	0	0	10,750
	Sub-CLIN 7.6	0	10,832	7,213	0	0	18,045
ARRA Sub-Totals	ARRA Cost	38,318	150,795	112,400	0	0	301,513
	ARRA Fee	2,853	11,180	8,309	0	0	22,342
	ARRA Price	41,171	161,975	120,709	0	0	323,855
Totals	Contract Cost	419,839	544,690	581,726	494,567	493,624	2,534,446
	Available Fee	14,418	32,369	29,919	26,475	21,835	125,015
	Contract Price	434,257	577,059	611,645	521,041	515,459	2,659,461

***Note: In accordance with clause B.14, DOE Authorization of Work, Table B.4-1a below reflects the authorized available base fee to date:**

Table B.4-1a, Authorized Available Base Fee to Date
(\$'s in K)

Available Fee for Authorized CLINS	FY 2009	FY 2010	FY 2011	FY 2012	FY 2013	Totals
	\$8,287	\$17,664	\$16,451	\$23,721	\$26,035	\$92,157

Contract Totals		
<i>Total: Transition, Base & Option Periods</i>	Contract Cost	<i>5,378,698</i>
	Available Fee	<i>262,758</i>
	Contract Price	<i>5,641,456</i>

2. Update Section J.4, Attachment J.4.2, Performance Evaluation and Measurement Plan (PEMP), Page J.4.2-1 to update the Configuration Table to reflect the revision to Attachment 2 as a result of this modification. The change is as follows:

FROM:

Version	Date Approved	Summary of Changes
Original	May 12, 2010 (Modification 54)	Established FY 2010-2013 PBIs
Revision 1	July 14, 2010 (Modification 59)	Addition of PBI 3-20 through PBI 3-24
Revision 2	August 27, 2010 (Modification 66)	Addition of PBI 2.18
Revision 3	September 23, 2010 (Modification 72)	Addition of PBI 7.3 through PBI 7.6
Revision 4	January 12, 2011 (Modification 87)	Update PBIs 1.1, 1.3 and 2.17
Revision 5	April 4, 2011 (Modification 101)	Increase unallocated fee pool amount
Revision 6	April 4, 2011 (Modification 102)	Misc. Changes to PBI 1, PBI 2 and PBI 3
Revision 7	April 15, 2011 (Modification 105)	Increase unallocated fee pool amount
Revision 8	May 26, 2011 (Modification 109)	Increase unallocated fee pool amount
Revision 9	June 22, 2001 (Modification 111)	Adjust PBIs to reflect decrease in total available Base Period fee pool.
Revision 10	July 14, 2011 (Modification 118)	Increase unallocated fee pool amount
Revision 11	July 29, 2011 (Modification 123)	Increase unallocated fee pool amount
Revision 12	August 4, 2011 (Modification 126)	Increase unallocated fee pool amount
Revision 13	September 7, 2011 (Modification 128)	Misc. Changes to PBIs 2.6 – 2.15
Revision 14	September 23, 2011 (Modification 131)	Increase unallocated fee pool amount
Revision 15	September 29, 2011 (Modification 135)	Increase unallocated fee pool amount
Revision 16	December 29, 2011 (Modification 142)	Adjust PBI's 1.4 and 2.1 to reflect increase in total available Base Period fee pool
Revision 17	January 27, 2012 (Modification 147)	Incorporate FY12 Award Fee Plan
Revision 18	February 15, 2012 (Modification 151)	Adjust PBIs and reflect adjusted total available Base Period Fee Pool
Revision 19	March 15, 2012 (Modification 158)	Add cost and fee for CLIN 3.4 – 4.4

Revision 20	April 4, 2011 (Modification 163)	Increase unallocated fee pool amount
Revision 21	May 29, 2012 (Modification 167)	Adjust PBIs and reflect adjusted total available Base Period Fee Pool
Revision 22	July 19, 2012 (Modification 176)	Adjust PBIs and reflect adjusted total available Base Period Fee Pool

TO:

Version	Date Approved	Summary of Changes
Original	May 12, 2010 (Modification 54)	Established FY 2010-2013 PBIs
Revision 1	July 14, 2010 (Modification 59)	Addition of PBI 3-20 through PBI 3-24
Revision 2	August 27, 2010 (Modification 66)	Addition of PBI 2.18
Revision 3	September 23, 2010 (Modification 72)	Addition of PBI 7.3 through PBI 7.6
Revision 4	January 12, 2011 (Modification 87)	Update PBIs 1.1, 1.3 and 2.17
Revision 5	April 4, 2011 (Modification 101)	Increase unallocated fee pool amount
Revision 6	April 4, 2011 (Modification 102)	Misc. Changes to PBI 1, PBI 2 and PBI 3
Revision 7	April 15, 2011 (Modification 105)	Increase unallocated fee pool amount
Revision 8	May 26, 2011 (Modification 109)	Increase unallocated fee pool amount
Revision 9	June 22, 2011 (Modification 111)	Adjust PBIs to reflect decrease in total available Base Period fee pool.
Revision 10	July 14, 2011 (Modification 118)	Increase unallocated fee pool amount
Revision 11	July 29, 2011 (Modification 123)	Increase unallocated fee pool amount
Revision 12	August 4, 2011 (Modification 126)	Increase unallocated fee pool amount
Revision 13	September 7, 2011 (Modification 128)	Misc Changes to PBIs 2.6 – 2.15
Revision 14	September 23, 2011 (Modification 131)	Increase unallocated fee pool amount
Revision 15	September 29, 2011 (Modification 135)	Increase unallocated fee pool amount
Revision 16	December 29, 2011 (Modification 142)	Adjust PBI's 1.4 and 2.1 to reflect increase in total available Base Period fee pool
Revision 17	January 27, 2012 (Modification 147)	Incorporate FY12 Award Fee Plan
Revision 18	February 15, 2012 (Modification 151)	Adjust PBIs and reflect adjusted total available Base Period Fee Pool
Revision 19	March 15, 2012 (Modification 158)	Add cost and fee for CLIN 3.4 – 4.4
Revision 20	April 4, 2011 (Modification 163)	Increase unallocated fee pool amount
Revision 21	May 29, 2012 (Modification 167)	Adjust PBIs and reflect adjusted total available Base Period Fee Pool
Revision 22	July 19, 2012 (Modification 176)	Adjust PBIs and reflect adjusted total available Base Period Fee Pool
Revision 23	See Date of Modification 178	Increase unallocated fee pool amount

- Update Section J.4, Attachment J.4.2, Performance Evaluation and Measurement Plan (PEMP), Page J.4.2-84, to update the Total and Available Unallocated Base Period fee. The change is as follows:

FROM:

PBI-Reserved - Unallocated Base Period Fee

The Total Unallocated Base Period Fee value is \$15,659,709. The Total Available Unallocated Base Period Fee value is \$26,171. The Total Unavailable Unallocated Base Period Fee value is \$15,633,538. Unavailable Unallocated Base Period Fee is not available to be earned. The Contractor is not entitled to this unallocated and unavailable fee.

Available Unallocated Base Period Fee:	\$26,171 (Mod 176)
Available Unallocated ARRA Fee:	\$ 0
Total Available Unallocated Fee:	\$26,171 (Mod 176)

TO:

PBI-Reserved - Unallocated Base Period Fee

The Total Unallocated Base Period Fee value is \$15,852,401. The Total Available Unallocated Base Period Fee value is \$191,863. The Total Unavailable Unallocated Base Period Fee value is \$15,633,538. Unavailable Unallocated Base Period Fee is not available to be earned. The Contractor is not entitled to this unallocated and unavailable fee.

Available Unallocated Base Period Fee:	\$191,863 (Mod 178)
Available Unallocated ARRA Fee:	\$ 0
Total Available Unallocated Fee:	\$191,863 (Mod 178)

4. Update Section J, Table of Contents to reflect the revisions to Section J.4 as a result of this modification. The change is as follows:

FROM:

Attachment Number	Title of Attachment	Revision Number	Number of Pages
J.4	PERFORMANCE EVALUATION AND MEASUREMENT PLAN (PEMP)	21	113

TO:

Attachment Number	Title of Attachment	Revision Number	Number of Pages
J.4	PERFORMANCE EVALUATION AND MEASUREMENT PLAN (PEMP)	22	113

5. **Attached to this modification are replacement pages for the following sections:**
- Section B, Pages B-6 thru B-8
 - Section J, Table of Contents, Page J.1
 - Section J.4, Attachment J.4.2, Pages J.4.2-1 and J.4.2-108
6. This negotiated price does not include potential adjustments to Indirect Costs and fee which may result after the Indirect Costs are negotiated under CLIN 1.2.2 reconciliation proposal.
7. **Contractor's Statement of Release-** In consideration of the modifications agreed to herein as complete equitable adjustments for the incorporation of Executive Order (EO) 13514, Change Order and Work Authorization for Contract Line Item Number (CLIN) 4.5 Waste Isolation and Pilot Plant (WIPP) Permits, the Waste Transfer System Required Actions or the

Double Shell Tank (DST) Ventilation Upgrades Phase 1B “proposals for adjustment,” the Contractor hereby releases the Government from any and all liability under this contract for further equitable adjustments attributable to such facts or circumstances giving rise to these “proposals for adjustment.”

8. **All other Terms and Conditions remain unchanged.**

Attachment 1

DE-AC27-08RV14800, MODIFICATION 178

Replacement Page

(Total: Seven (7) including this Cover Page)

- **Section B, Pages B-6 thru B-8**
- **Section J, Table of Contents, Page J-1**
- **Section J, Attachment J.4, Pages J.4.2-1 and J.4.2-108**

Table B.4-1, Contract Cost and Contract Fee
 (\$'s in K)

Transition Period – FY 2008							
CLIN 1 Base Operations	Sub-CLIN 1.1	5,494					
	Contract Cost	5,494					
Totals	Contract Price	5,494					
Base Period							
		FY 2009	FY 2010	FY 2011	FY 2012	FY 2013	Totals
CLIN 1 Base Operations	Sub-CLIN 1.2.1	138,167	135,382	150,184	146,269	154,364	724,367
	Sub-CLIN 1.2.2	0	0	0	536	11	547
	Sub-CLIN 1.3	14,397	14,649	16,974	17,775	18,234	82,030
CLIN 2 SST Retrieval and Closure	Sub-CLIN 2.1	39,669	28,154	42,729	56,374	67,012	233,938
	Sub-CLIN 2.2	12,070	14,245	22,238	27,879	19,338	95,771
CLIN 3 WTP Support	Sub-CLIN 3.1	9,725	16,257	24,005	19,840	22,172	91,999
	Sub-CLIN 3.2	3,085	3,154	3,255	4,864	3,455	17,814
	Sub-CLIN 3.3	931	0	832	4,277	1,375	7,415
	Sub-CLIN 3.4	160	543	3,394	9,593	9,535	23,225
CLIN 4 Supplemental Treatment	Sub-CLIN 4.1	0	0	0	0	0	0
	Sub-CLIN 4.2	0	0	0	0	0	0
	Sub-CLIN 4.3	0	2,500	3,677	2,158	2,211	10,546
	Sub-CLIN 4.4	0	0	0	0	0	0
	Sub-CLIN 4.5	9,590	5,759	17,101	9,923	10,222	52,595
CLIN 5 Early Feed and Operation of WTP LAW Facility	Sub-CLIN 5.1	34,118	6,848	2,674	1,973	2,648	48,261
	Sub-CLIN 5.2	0	34,417	49,008	43,452	35,379	162,256
	Sub-CLIN 5.3	0	0	0	0	0	0
	Sub-CLIN 5.4	0	0	0	0	0	0
CLIN 6 Pension and Welfare Plans	Sub-CLIN 6.1	20,036	21,877	23,836	26,124	27,376	119,249
	Sub-CLIN 6.2	100,827	113,582	117,716	126,066	122,161	580,352
Base Contract Sub-Totals	Contract Cost	382,776	393,895	469,326	494,567	495,493	2,232,933
	Available Fee*	11,566	21,189	21,552	26,428	21,825	102,559
	Contract Price	393,086	415,084	490,936	521,041	515,459	2,335,606
CLIN 7 American Recovery and Reinvestment Act (ARRA) Workscope	Sub-CLIN 7.1	29,362	89,029	63,680	0	0	182,071
	Sub-CLIN 7.2	2,661	17,260	11,791	0	0	31,712
	Sub-CLIN 7.3	5,756	26,731	26,448	0	0	58,935
	Sub-CLIN 7.4	0	0	0	0	0	0
	Sub-CLIN 7.5	539	6,943	3,268	0	0	10,750
	Sub-CLIN 7.6	0	10,832	7,213	0	0	18,045
ARRA Sub-Totals	ARRA Cost	38,318	150,795	112,400	0	0	301,513
	ARRA Fee	2,853	11,180	8,309	0	0	22,342
	ARRA Price	41,171	161,975	120,709	0	0	323,855
Totals	Contract Cost	419,839	544,690	581,726	494,567	493,624	2,534,446
	Available Fee	14,418	32,369	29,919	26,475	21,835	125,015
	Contract Price	434,257	577,059	611,645	521,041	515,459	2,659,461

*Note: In accordance with clause B.14, DOE Authorization of Work, Table B.4-1a below reflects the

authorized available base fee to date:

Table B.4-1a, Authorized Available Base Fee to Date
 (\$'s in K)

Available Fee for Authorized CLINS	FY 2009	FY 2010	FY 2011	FY 2012	FY 2013	Totals
	\$8,287	\$17,664	\$16,451	\$23,721	\$26,035	\$92,157

Table B.4-1, Contract Cost and Contract Fee (continued)

		Option Period 1			
		FY 2014	FY 2015	FY 2016	Totals
CLIN 1 Base Operations	Sub-CLIN 1.2.1	144,916	103,523	140,858	389,296
	Sub-CLIN 1.2.2	11	11	12	34
CLIN 2 SST Retrieval and Closure	Sub-CLIN 1.3	18,203	18,608	15,884	52,695
	Sub-CLIN 2.1	53,842	62,477	73,998	190,317
CLIN 3 WTP Support	Sub-CLIN 2.2	14,874	15,408	8,334	38,616
	Sub-CLIN 3.1	24,691	18,372	20,424	63,488
	Sub-CLIN 3.2	3,535	3,334	3,422	10,290
	Sub-CLIN 3.3	3,726	17,945	35,568	57,239
CLIN 4 Supplemental Treatment	Sub-CLIN 3.4	0	0	0	0
	Sub-CLIN 4.1	0	0	0	0
	Sub-CLIN 4.2	0	0	0	0
	Sub-CLIN 4.3	2,271	2,332	2,394	6,997
	Sub-CLIN 4.4	0	0	0	0
CLIN 5 Early Feed and Operation of WTP LAW Facility	Sub-CLIN 4.5	3,496	3,014	0	6,510
	Sub-CLIN 5.1	436	0	0	436
	Sub-CLIN 5.2	10,092	21,416	21,908	53,416
CLIN 6 Pension and Benefit Plans	Sub-CLIN 5.3	0	0	0	0
	Sub-CLIN 5.4	90,880	124,209	127,237	342,326
	Sub-CLIN 6.1	29,972	32,846	36,029	98,847
	Sub-CLIN 6.2	123,155	118,010	113,995	355,160
Totals	Contract Cost	524,099	541,505	600,062	1,665,666
	Available Fee	TBD by DOE	TBD by DOE	TBD by DOE	80,506
	Contract Price	Total	Total	Total	1,746,172

Table B.4-1, Contract Cost and Contract Fee (continued)

Option Period 2				
		FY 2017	FY 2018	Totals
CLIN 1 Base Operations	Sub-CLIN 1.2.1	174,840	166,701	341,541
	Sub-CLIN 1.2.2	12	12	24
	Sub-CLIN 1.3	14,199	14,892	29,091
CLIN 2 SST Retrieval and Closure	Sub-CLIN 2.1	69,945	43,603	113,548
	Sub-CLIN 2.2	4,298	2,873	7,171
CLIN 3 WTP Support	Sub-CLIN 3.1	10,878	5,000	15,878
	Sub-CLIN 3.2	3,472	3,542	7,014
	Sub-CLIN 3.3	25,277	19,708	44,985
	Sub-CLIN 3.4	0	0	0
CLIN 4 Supplemental Treatment	Sub-CLIN 4.1	0	0	0
	Sub-CLIN 4.2	0	0	0
	Sub-CLIN 4.3	2,460	2,529	4,989
	Sub-CLIN 4.4	0	0	0
	Sub-CLIN 4.5	0	0	0
CLIN 5 Early Feed and Operation of WTP LAW Facility	Sub-CLIN 5.1	0	0	0
	Sub-CLIN 5.2	22,412	22,928	45,340
	Sub-CLIN 5.3	0	0	0
	Sub-CLIN 5.4	131,281	134,315	265,596
CLIN 6 Pension and Benefit Plans	Sub-CLIN 6.1	39,561	43,479	83,040
	Sub-CLIN 6.2	109,913	106,517	216,430
Totals	Contract Cost	607,779	565,313	1,173,092
	Available Fee	TBD by DOE	TBD by DOE	57,237
	Contract Price	Total	Total	1,230,329

Contract Totals		
Total: Transition, Base & Option Periods	Contract Cost	5,378,698
	Available Fee	262,758
	Contract Price	5,641,456

NOTE: Fee amounts negotiated after contract award may not be available to be earned in the annual performance period the costs and fee were negotiated. However, additional fee negotiated is put in the unallocated fee pool and is available to be earned in the future. Refer to Section J.4, Performance Evaluation Measurement Plan for details on allocation of fee pool to contract performance measures.

B.6 BASIS FOR TOTAL AVAILABLE FEE

The cost basis for *Total Available Fee* shall be the *Total Contract Cost*, excluding:

- (a) Pass-through funding provided to other contractors for Hanford Site services identified in the Section J Attachment entitled, *Hanford Site Services and Interface Requirements Matrix*;

PART III – LIST OF DOCUMENTS, EXHIBITS, AND OTHER ATTACHMENTS

SECTION J -- LIST OF ATTACHMENTS

TABLE OF CONTENTS

Attachment Number	Title of Attachment	Revision Number	Number of Pages
J.1	ABBREVIATIONS AND ACRONYM LIST	0	7
J.2	REQUIREMENTS SOURCES AND IMPLEMENTING DOCUMENTS	14	8
J.3	HANFORD SITE SERVICES AND INTERFACE REQUIREMENTS MATRIX	3	68
J.4	PERFORMANCE EVALUATION AND MEASUREMENT PLAN (PEMP)	22	113
J.5	PERFORMANCE GUARANTEE AGREEMENT	0	5
J.6	SMALL BUSINESS SUBCONTRACTING PLAN	0	14
J.7	SMALL DISADVANTAGED BUSINESS PARTICIPATION PROGRAM TARGETS	0	3
J.8	ADVANCE UNDERSTANDING OF COSTS	0	5
J.9	SPECIAL FINANCIAL INSTITUTION ACCOUNT AGREEMENT	1	5
J.10	WAGE DETERMINATIONS – SERVICE CONTRACT ACT (SCA) AND DAVIS-BACON ACT	1	48
J.11	SUPPLEMENTAL WORK DESCRIPTION TABLES	0	22
J.12	GOVERNMENT-FURNISHED SERVICES AND INFORMATION (GFS/I)	0	1
J.13	HANFORD SITE STRUCTURES LIST	2	66
J.14	HANFORD WASTE SITE ASSIGNMENT LIST	2	132
J.15	AMERICAN RECOVERY AND REINVESTMENT ACT (ARRA) MILESTONES AND PERFORMANCE MEASURES	3	5

Section J.4 Performance Evaluation and Measurement Plan (PEMP)

Attachment 2 –Performance Measures for Base Contract Period, Effective: FY 2010-2013

The performance measures described in this attachment provide performance criteria for the base contract period, specifically for during FY 2010-FY 2013. Section J.4, Attachment 1, contains performance measures incorporated into the contract during FY 2009 including some “multi-year” performance based incentives (PBIs) that have milestones in 2010 and 2011.

Configuration Table

Version	Date Approved	Summary of Changes
Original	May 12, 2010 (Modification 54)	Established FY 2010-2013 PBIs
Revision 1	July 14, 2010 (Modification 59)	Addition of PBI 3-20 through PBI 3-24
Revision 2	August 27, 2010 (Modification 66)	Addition of PBI 2.18
Revision 3	September 23, 2010 (Modification 72)	Addition of PBI 7.3 through PBI 7.6
Revision 4	January 12, 2011 (Modification 87)	Update PBIs 1.1, 1.3 and 2.17
Revision 5	April 4, 2011 (Modification 101)	Increase unallocated fee pool amount
Revision 6	April 4, 2011 (Modification 102)	Misc. Changes to PBI 1, PBI 2 and PBI 3
Revision 7	April 15, 2011 (Modification 105)	Increase unallocated fee pool amount
Revision 8	May 26, 2011 (Modification 109)	Increase unallocated fee pool amount
Revision 9	June 22, 2011 (Modification 111)	Adjust PBIs to reflect decrease in total available Base Period fee pool.
Revision 10	July 14, 2011 (Modification 118)	Increase unallocated fee pool amount
Revision 11	July 29, 2011 (Modification 123)	Increase unallocated fee pool amount
Revision 12	August 4, 2011 (Modification 126)	Increase unallocated fee pool amount
Revision 13	September 7, 2011 (Modification 128)	Misc Changes to PBIs 2.6 – 2.15
Revision 14	September 23, 2011 (Modification 131)	Increase unallocated fee pool amount
Revision 15	September 29, 2011 (Modification 135)	Increase unallocated fee pool amount
Revision 16	December 29, 2011 (Modification 142)	Adjust PBI's 1.4 and 2.1 to reflect increase in total available Base Period fee pool
Revision 17	January 27, 2012 (Modification 147)	Incorporate FY12 Award Fee Plan
Revision 18	February 15, 2012 (Modification 151)	Adjust PBIs and reflect adjusted total available Base Period Fee Pool
Revision 19	March 15, 2012 (Modification 158)	Add cost and fee for CLIN 3.4 – 4.4
Revision 20	April 4, 2011 (Modification 163)	Increase unallocated fee pool amount
Revision 21	May 29, 2012 (Modification 167)	Adjust PBIs and reflect adjusted total available Base Period Fee Pool
Revision 22	July 19, 2012 (Modification 176)	Adjust PBIs and reflect adjusted total available Base Period Fee Pool
Revision 23	See Date of Modification 178	Increase unallocated fee pool amount

PBI-Reserved - Unallocated Base Period Fee

The Total Unallocated Base Period Fee value is \$15,825,401. The Total Available Unallocated Base Period Fee value is \$191,863. The Total Unavailable Unallocated Base Period Fee value is \$15,633,538. Unavailable Unallocated Base Period Fee is not available to be earned. The Contractor is not entitled to this unallocated and unavailable fee.

Available Unallocated Base Period Fee:	\$191,863 (Mod 178)
<u>Available Unallocated ARRA Fee:</u>	<u>\$ 0</u>
Total Available Unallocated Fee:	\$191,863 (Mod 178)

Fee Structure: Method to be determined

Fee will be allocated to award fee or additional performance based incentives as the need is identified before the end of fiscal year 2012 for base fee, and before the end of FY 2011 for ARRA fee.