

AMENDMENT OF SOLICITATION/MODIFICATION OF CONTRACT		1. CONTRACT ID CODE	PAGE OF PAGES
			1 3
2. AMENDMENT/MODIFICATION NO.	3. EFFECTIVE DATE	4. REQUISITION/PURCHASE REQ. NO.	5. PROJECT NO. (If applicable)
138	See Block 16C	09EM001760	
6. ISSUED BY	CODE	7. ADMINISTERED BY (If other than Item 6)	CODE
Richland Operations Office U.S. Department of Energy Richland Operations Office P.O. Box 550, MSIN A7-80 Richland WA 99352	00601	Richland Operations Office U.S. Department of Energy Richland Operations Office P.O. Box 550, MSIN A7-80 Richland WA 99352	00601
8. NAME AND ADDRESS OF CONTRACTOR (No., street, county, State and ZIP Code)		(x) 9A. AMENDMENT OF SOLICITATION NO.	
WASHINGTON CLOSURE HANFORD, LLC Attn: C. G. Spencer, President 2620 Fermi Avenue Richland WA 99354		9B. DATED (SEE ITEM 11)	
CODE 167280762 FACILITY CODE		x 10A. MODIFICATION OF CONTRACT/ORDER NO.	
		DE-AC06-05RL14655	
		10B. DATED (SEE ITEM 11)	
		03/23/2005	
11. THIS ITEM ONLY APPLIES TO AMENDMENTS OF SOLICITATIONS			

The above numbered solicitation is amended as set forth in Item 14. The hour and date specified for receipt of Offers is extended, is not extended.
Offers must acknowledge receipt of this amendment prior to the hour and date specified in the solicitation or as amended, by one of the following methods: (a) By completing Items 8 and 15, and returning _____ copies of the amendment; (b) By acknowledging receipt of this amendment on each copy of the offer submitted; or (c) By separate letter or telegram which includes a reference to the solicitation and amendment numbers. FAILURE OF YOUR ACKNOWLEDGEMENT TO BE RECEIVED AT THE PLACE DESIGNATED FOR THE RECEIPT OF OFFERS PRIOR TO THE HOUR AND DATE SPECIFIED MAY RESULT IN REJECTION OF YOUR OFFER. If by virtue of this amendment you desire to change an offer already submitted, such change may be made by telegram or letter, provided each telegram or letter makes reference to the solicitation and this amendment, and is received prior to the opening hour and date specified.

12. ACCOUNTING AND APPROPRIATION DATA (If required)
N/A

13. THIS ITEM ONLY APPLIES TO MODIFICATION OF CONTRACTS/ORDERS. IT MODIFIES THE CONTRACT/ORDER NO. AS DESCRIBED IN ITEM 14.

CHECK ONE	A. THIS CHANGE ORDER IS ISSUED PURSUANT TO: (Specify authority) THE CHANGES SET FORTH IN ITEM 14 ARE MADE IN THE CONTRACT ORDER NO. IN ITEM 10A.
	B. THE ABOVE NUMBERED CONTRACT/ORDER IS MODIFIED TO REFLECT THE ADMINISTRATIVE CHANGES (such as changes in paying office, appropriation date, etc.) SET FORTH IN ITEM 14, PURSUANT TO THE AUTHORITY OF FAR 43.103(b).
X	C. THIS SUPPLEMENTAL AGREEMENT IS ENTERED INTO PURSUANT TO AUTHORITY OF: FAR 52.243-2-Changes-Cost Reim (8/87)-Alt I and Mutual Agreement of Parties
	D. OTHER (Specify type of modification and authority)



E. IMPORTANT: Contractor is not, is required to sign this document and return 1 copies to the issuing office.

14. DESCRIPTION OF AMENDMENT/MODIFICATION (Organized by UCF section headings, including solicitation/contract subject matter where feasible.)

Tax ID Number: 94-1381538
DUNS Number: 167280762
Subj to Retent: N
In accordance with Contract Clause I.70, FAR 52.243-2, Changes - Cost Reimbursement (August 1987) - Alt I (April 1984) and the mutual agreement of the parties, the purpose of this modification is to:

A. Issue a definitized change order to authorize 100-H confirmatory site remediation activities,
Continued ...

Except as provided herein, all terms and conditions of the document referenced in Item 9A or 10A, as heretofore changed, remains unchanged and in full force and effect.

15A. NAME AND TITLE OF SIGNER (Type or print)	16A. NAME AND TITLE OF CONTRACTING OFFICER (Type or print)
R.A. Dadd	Jewel J. Short
15B. CONTRACTOR/OFFEROR	15C. DATE SIGNED
	9/2/09
(Signature of person authorized to sign)	16B. UNITED STATES OF AMERICA
	
	(Signature of Contracting Officer)
	16C. DATE SIGNED
	9/2/09

NSN 7540-01-152-8070
Previous edition unusable

STANDARD FORM 30 (REV. 10-83)
Prescribed by GSA
FAR (48 CFR) 53.243

CONTINUATION SHEET

REFERENCE NO. OF DOCUMENT BEING CONTINUED
DE-AC06-05RL14655/138

PAGE OF
2 3

NAME OF OFFEROR OR CONTRACTOR
WASHINGTON CLOSURE HANFORD, LLC

ITEM NO. (A)	SUPPLIES/SERVICES (B)	QUANTITY (C)	UNIT (D)	UNIT PRICE (E)	AMOUNT (F)
	<p>including labor, materials, subcontracts, equipment, and other costs for the confirmatory sampling process for 15 waste sites. In addition, RTD memos will be prepared for two other waste sites. This process includes: work instruction, confirmatory sampling and analysis, closeout documentation (RSVP report or RTD memo), and data management. This work is discussed in WCH letter dated March 10, 2009 (WCH CCN 143628), subject: WCH-REA-045, Revision 0, "100-H Confirmatory Sites." The WCH Request for Equitable Adjustment (REA) was submitted under the terms and conditions of the contract which include, among others, Section C - "Statement of Work," Section C.2.10 - "Miscellaneous Restoration."</p> <p>B. The following summarizes negotiated cost and fee for REA-045: Cost: \$1,509,432.00 Fee: \$ 105,128.00 Total: \$1,614,560.00</p> <p>C. This modification does not add additional funds to the contract. Accordingly, work under the contract, such as that described herein, must be performed within the amount of funds which have been incrementally allotted to the contract in accordance with Clause I.57 - FAR 52.232-22 - Limitation of Funds (Apr 1984).</p> <p>D. Contractor Statement of Release: In consideration of the modification agreed to herein as complete equitable adjustment for WCH-REA-045, the Contractor hereby releases the Government from any and all liability under this contract for further equitable adjustments attributable to such facts or circumstances giving rise to REA-045. The only exceptions to this release are the following:</p> <ol style="list-style-type: none"> 1. Differing site conditions as defined in Contract Section B.5(a)(2). 2. The Contractor reserves the right to submit a future REA for impact of REA-045 work scope on (a) area project hotel load; (b) schedule extension; and (c) escalation. <p>E. Section B, Table B.1, "Incentive Fee Continued ...</p>				

CONTINUATION SHEET

REFERENCE NO. OF DOCUMENT BEING CONTINUED
DE-AC06-05RL14655/138

PAGE OF
3 3

NAME OF OFFEROR OR CONTRACTOR
WASHINGTON CLOSURE HANFORD, LLC

ITEM NO. (A)	SUPPLIES/SERVICES (B)	QUANTITY (C)	UNIT (D)	UNIT PRICE (E)	AMOUNT (F)
	<p>Structure," Table B.2, "Schedule of Quantities and Target Cost," and Section J, Attachment J-1, "River Corridor Closure Contract Work Scope," will be updated in a separate bilateral modification upon definitization of Modification No. 123 (contract true-up).</p> <p>There are no other changes to the terms and conditions of the contract.</p> <p>End of Modification 138</p> <p>Period of Performance: 03/23/2005 to 09/30/2015</p>				