

AMENDMENT OF SOLICITATION/MODIFICATION OF CONTRACT		1. CONTRACT ID CODE	PAGE OF PAGES	
			1	168
2. AMENDMENT/MODIFICATION NO.	3. EFFECTIVE DATE	4. REQUISITION/PURCHASE REQ. NO.	5. PROJECT NO. (If applicable)	
163	See Block 16C	10EM000751		
6. ISSUED BY	CODE	7. ADMINISTERED BY (If other than Item 6)	CODE	
Richland Operations Office U.S. Department of Energy Richland Operations Office P.O. Box 550, MSIN A7-80 Richland WA 99352	00601	Richland Operations Office U.S. Department of Energy Richland Operations Office P.O. Box 550, MSIN A7-80 Richland WA 99352	00601	
8. NAME AND ADDRESS OF CONTRACTOR (No., street, county, State and ZIP Code)		(x) 9A. AMENDMENT OF SOLICITATION NO.		
WASHINGTON CLOSURE HANFORD, LLC Attn: Neil Brosee, President 2620 Fermi Avenue Richland WA 99354		9B. DATED (SEE ITEM 11)		
		x 10A. MODIFICATION OF CONTRACT/ORDER NO.		
		DE-AC06-05RL14655		
		10B. DATED (SEE ITEM 13)		
CODE	FACILITY CODE	03/23/2005		
167280762				

11. THIS ITEM ONLY APPLIES TO AMENDMENTS OF SOLICITATIONS

The above numbered solicitation is amended as set forth in Item 14. The hour and date specified for receipt of Offers is extended, is not extended.
Offers must acknowledge receipt of this amendment prior to the hour and date specified in the solicitation or as amended, by one of the following methods: (a) By completing Items 8 and 15, and returning _____ copies of the amendment; (b) By acknowledging receipt of this amendment on each copy of the offer submitted; or (c) By separate letter or telegram which includes a reference to the solicitation and amendment numbers. FAILURE OF YOUR ACKNOWLEDGEMENT TO BE RECEIVED AT THE PLACE DESIGNATED FOR THE RECEIPT OF OFFERS PRIOR TO THE HOUR AND DATE SPECIFIED MAY RESULT IN REJECTION OF YOUR OFFER. If by virtue of this amendment you desire to change an offer already submitted, such change may be made by telegram or letter, provided each telegram or letter makes reference to the solicitation and this amendment, and is received prior to the opening hour and date specified.

12. ACCOUNTING AND APPROPRIATION DATA (If required)

13. THIS ITEM ONLY APPLIES TO MODIFICATION OF CONTRACTS/ORDERS. IT MODIFIES THE CONTRACT/ORDER NO. AS DESCRIBED IN ITEM 14.

CHECK ONE	A. THIS CHANGE ORDER IS ISSUED PURSUANT TO: (Specify authority) THE CHANGES SET FORTH IN ITEM 14 ARE MADE IN THE CONTRACT ORDER NO. IN ITEM 10A.
	B. THE ABOVE NUMBERED CONTRACT/ORDER IS MODIFIED TO REFLECT THE ADMINISTRATIVE CHANGES (such as changes in paying office, appropriation date, etc.) SET FORTH IN ITEM 14, PURSUANT TO THE AUTHORITY OF FAR 43.103(b).
X	C. THIS SUPPLEMENTAL AGREEMENT IS ENTERED INTO PURSUANT TO AUTHORITY OF: FAR 52.243-2-Changes-Cost Reim (8/87)-Alt I and Mutual Agreement of the Parties
	D. OTHER (Specify type of modification and authority)

E. IMPORTANT: Contractor is not, is required to sign this document and return 1 copies to the issuing office.

14. DESCRIPTION OF AMENDMENT/MODIFICATION (Organized by UCF section headings, including solicitation/contract subject matter where feasible.)

Tax ID Number: 94-1381538

DUNS Number: 167280762



Subj to Retent: N

A. The purpose of this modification is to update the following contract sections to reflect the negotiated dollar amounts and work scope for REA-022, REA-023, REA-025, REA-032, REA-041, REA-043, REA-045, REA-051, REA-052, REA-066, and REA-069:

1. Table B.1, Incentive Fee Structure;
2. Table B.2, Schedule of Quantities and Target Cost;
3. Table C.1, River Corridor Work Summary; and
4. Attachment J-1, River Corridor Closure Cotntract Work Scope.

Continued ...

Except as provided herein, all terms and conditions of the document referenced in Item 9A or 10A, as heretofore changed, remains unchanged and in full force and effect.

15A. NAME AND TITLE OF SIGNER (Type or print)		16A. NAME AND TITLE OF CONTRACTING OFFICER (Type or print)	
M.N. Brosee, President		Jewel J. Short	
15B. CONTRACTOR/OFFEROR	15C. DATE SIGNED	16B. UNITED STATES OF AMERICA	16C. DATE SIGNED
 (Signature of person authorized to sign)	03/02/10	 (Signature of Contracting Officer)	3-2-10

NSN 7540-01-152-8070
Previous edition unusable

STANDARD FORM 30 (REV. 10-83)
Prescribed by GSA
FAR (48 CFR) 53.243

CONTINUATION SHEET	REFERENCE NO. OF DOCUMENT BEING CONTINUED	PAGE	OF
	DE-AC06-05RL14655/163	2	168

NAME OF OFFEROR OR CONTRACTOR
 WASHINGTON CLOSURE HANFORD, LLC

ITEM NO. (A)	SUPPLIES/SERVICES (B)	QUANTITY (C)	UNIT (D)	UNIT PRICE (E)	AMOUNT (F)
	SEE SF30 BLOCK 14 CONTINUATION ON PAGE 3. Period of Performance: 03/23/2005 to 09/30/2015				

SF30 BLOCK 14 CONTINUATION:

B. The following summarizes negotiated cost and fee for the eleven REAs identified above:

REA	DATE MOD ISSUED	MOD NO.	DESCRIPTION	COST	FEE	TOTAL
REA-022	8/27/2009	137	Develop Plan for Characterization Activities	\$1,320,691	\$91,983	\$1,412,674
REA-023	8/25/2009	132	100D Chrome Sites	122,086	8,543	130,629
REA-025	10/14/2009	144	Lockout/Tagout	101,741	7,086	108,827
REA-032	8/25/2009	133	100-F Shoreline Investigation	22,891	1,602	24,493
REA-041	7/30/2009	130	Initial Characterization of Shallow Vadose Zone/Surface Soils and Remedial Design for 100-D-100 Waste Site	391,014	27,362	418,376
REA-043	8/25/2009	124	Mission Support Contract Transition	249,673	17,471	267,144
REA-045	9/2/2009	138	100-H Confirmatory Sites	1,509,432	105,128	1,614,560
REA-051	5/19/2009	A110	1112-NA Microwave Tower Demolition Definitization	\$61,561	\$4,308	65,869
REA-052	8/25/2009	134	1902-D Water Tower Demolition	252,170	17,646	269,816
REA-066	9/24/2009	141	100 B/C Design and Remediation	741,337	51,876	793,213
REA-069	9/30/2009	143	Implementation of RRD008	56,859	3,979	60,838
TOTAL COST AND FEE (INCREASES TO TABLES B.1 AND B.2)				\$4,829,455	\$336,984	\$5,166,439

C. Section B, Table B.1, *Incentive Fee Structure*, is replaced in its entirety with the revised Table B.1. Contract replacement Page B-18 is attached. Revisions to Table B.1 are detailed below:

Element	From	To	Increase
Target Cost – CLIN 1	\$1,864,402,913	\$1,869,232,368	\$4,829,455
Target Cost - Total	2,216,709,114	2,221,538,569	4,829,455
Target Fee – CLIN 1	128,453,245	128,790,229	336,984
Target Fee - Total	153,114,681	153,451,665	336,984
Maximum Cost Performance Incentive Fee – CLIN 1	251,694,393	252,346,370	651,977
Maximum Cost Performance Incentive Fee - Total	299,255,730	299,907,707	651,977

D. Section B, Table B.2, *Schedule of Quantities and Target Cost*, is replaced in its entirety with the revised Table B.2, Pages 1 through 6, as attached to this modification. The following Work Breakdown Structure (WBS) line items have been changed:

- Page 1 – 100 B/C Area - FR - 100 B/C Area Design – WBS 1.03.01.04.01) – CLIN 1 Target Cost is increased by \$3,769, from \$592,409 to \$596,178. (REA 066)
- Page 1 – 100 Area Waste Site Remediation - Fld. Rem.-Waste Sites-100B/C (WBS 1.03.01.02.05 / 1.03.01.03.05) – Baseline Quantity is increased by 3,997 tons, from 282,212 to 286,209 tons. CLIN 1 Target Cost increased by \$258,403, from \$14,284,949 to \$ 14,543,352. (REA 066)
- Page 1 – 100 B/C Area - Fld. Rem.-100 B/C Non Site Specific Support (WBS 1.03.01.75.25) – CLIN 1 Target Cost is increased by \$303,560, from \$11,862,496 to \$12,166, 056. (REA 066)
- Page 1 – 100-D Area - FR - D Area Design (WBS 1.03.02.04.01) – Baseline Quantity is increased by 760 tons, from 0 to 760 tons. CLIN 1 Target Cost is increased by \$120,393, from \$142,410 to \$262,803. (REA 041)
- Page 1 – 100-D Area - Confirmatory Sampling Sites (WBS 1.03.02.01.03) – Baseline Quantity increased by 4, from 22 to 26 each. CLIN 1 Target Cost increased by \$111,769, from \$ 2,283,738 to \$2,395,507. (REA 023)
- Page 1 – 100-D Area – Fld. Rem.-100 D Non Site Specific Support (WBS 1.03.02.75.25) – CLIN 1 Target Cost increased by \$25,929, from \$25,016,012 to \$25,041,941. (REAs 025, 041)
- Page 1 – 100-D Area - D4 - Remaining Facilities (WBS 1.01.01.02.08) – Line item is added as follows: Baseline Quantity - 1 each; CLIN 1 Target Cost - \$115,447. (REA 052)
- Page 2 – 100-H Area - Confirmatory Sampling Sites - Fld. Rem.-Conf Sampling Sites-100 H (WBS 1.03.04.01.03) – Baseline Quantity is increased by 17 each, from 19 to 36 each. CLIN 1 Target Cost is increased by \$1,457,590, from \$1,173,868 to \$2,631,458. (REA 045)
- Page 2 - 100-N Area - D4 - Remaining Facilities (WBS 1.01.01.06.08) – Baseline Quantity increased by 1 each, from 30 to 31 each. CLIN 1 Target Cost increased by \$35,347, from \$7,320,293 to \$7,355,640. (REA 051)
- Page 3 – 100 Area Remaining Sites - D4-Non-Site Specific Support 100 Area (WBS 1.01.01.75.25) – CLIN 1 Target Cost is increased by \$57,250, from \$24,198,326 to \$24,255,576. (REA 051, 052)
- Page 3 – Waste Operations – Waste Ops – Construction (WBS 1.04.01.01.30/1.04.01.01.31) – CLIN 1 Target Cost is increased by \$2,982, from \$21,376,071 to \$21,379,053. (REA 025)
- Page 3- Waste Operations - Waste Ops - Operations/Disposal/Treatment (CLIN #1) (WBS 1.04.01.02.31) – Baseline Quantity increased by 4,952 tons, from 4,374,536 to 4,379,488 tons. CLIN 1 Target Cost increased by \$338,965, from \$142,089,449 to \$142,428,414. (REAs 025, 041, 051, 052, 066)
- Page 3 - Waste Operations - Waste Ops - Transportation (CLIN #1) - Waste Ops-Transportation Routes/Methods and Transportation (WBS 1.04.01.03.37 / 1.04.01.03.38) – Baseline Quantity increased by 4,808 tons, from 4,296,142 to 4,300,950 tons. CLIN 1 Target Cost increased by \$86,085, from \$105,517,811 to \$105,603,896. (REAs 041, 051, 052, 066)
- Page 3 - Waste Operations Management and Support (WBS 1.04.99.01.29 / 1.04.99.02.29 / 1.04.01.02.32) – CLIN 1 Target Cost increased by \$11,559, from \$19,577,073 to \$19,588,632. Total Target Cost for this line item is increased by \$11,559, from \$22,219,015 to \$22,230,574. (REAs 043, 052)
- Page 5 – 600 Area - Design - Remediation Design Solution – Field Remediation (WBS 1.03.14.01.22) – CLIN 1 Target Cost is increased by \$1,298,621, from \$513,859 to \$1,812,480. (REA 022)
- Page 5- Surveillance and Maintenance - D4-Management and Support (WBS 1.01.99.01.29) - CLIN 1 Target Cost is increased by \$31,624, from \$157,043,760 to \$157,075,384. (REAs 051, 052)
- Page 5- Final Closure - Independent Closure Reviews - ES/FC-Risk Assessment (WBS 1.05.01.01.40) – CLIN 1 Target Cost is increased by \$61,898, from \$32,238,055 to \$32,299,953. (REAs 023, 032, 041, 052)
- Page 5- Final Closure - ES/FC-Management and Support (WBS 1.05.99.01.29) – CLIN 1 Target Cost increased by \$1,708, from \$4,810,065 to \$4,811,773. (REAs 043, 052)

- Page 6 – Mission Support/General Support – Management and Support - MS/GS-Project Integration, Project Services, SHQ, Engineering, Regulatory and Environmental Management and Office of the Project Gen. Manager (WBS 1.06.01/1.06.02/1.06.03/1.06.04/1.06.05/1.06.06) – CLIN 1 Target Cost is increased by \$506,548, from \$351,205,985 to \$351,712,533. The Total Target Cost is increased by \$506,548, from \$370,906,393 to \$371,412,941. (REAs 022, 023, 025, 032, 041, 043, 045, 051, 052, 066, 069)
- Page 6 – TOTAL – CLIN 1 Target Cost increased by \$4,829,456, from \$1,864,402,912 to \$1,869,232,368. The Total Target Cost increased by \$4,829,455, from \$2,216,709,114 to \$2,221,538,569 (difference of \$1 between CLIN 1 and Total due to rounding).

E. Section C, Table C.1, *River Corridor Work Summary* – This table is replaced in its entirety. Contract replacement Page C-4 is attached. Revisions to Table C.1 are detailed below:

FROM:

Table C.1: River Corridor Work Summary

Activity	100 Area							300 Area	400 Area	600 Area	Totals
	B/C Area	D Area	F Area	H Area	K Area	N Area	Remaining Sites				
4: D4 Facilities	Refer to Section C.2.4										
	6	15	2	2	106	113	1	210	30	0	485
6: Field Remediation	Refer to Section C.2.6										
	Waste Sites	32	23	22	8	40	81	23	98	2	2
Confirmatory Sampling Sites	9	22	30	19	55	12	0	13	0	0	160
Totals	60	82	63	39	210	207	24	327	32	4	1,048

TO:

Table C.1: River Corridor Work Summary

Activity	100 Area							300 Area	400 Area	600 Area	Totals
	B/C Area	D Area	F Area	H Area	K Area	N Area	Remaining Sites				
4: D4 Facilities	Refer to Section C.2.4										
	6	16	2	2	106	114	1	210	30	0	487
6: Field Remediation	Refer to Section C.2.6										
	Waste Sites	35	23	22	8	40	81	23	98	2	2
Confirmatory Sampling Sites	9	26	30	36	55	12	0	13	0	0	181
Totals	63	87	63	56	210	208	24	327	32	4	1,074

NOTES:

- FR Waste Sites – 100 F Area: 100-F-39 is included with 116-F-8. Counted as 2.
- FR Liquid Waste Sites – 100 K Area: 100-K-56 is included with 100-K-55. Counted as 2.
- FR Waste Sites - Remaining Sites: 600-257 is included with 600-108. Counted as 2.
- D4–100 N Area – Four D4 buildings and one remaining facility moved to ISS; for Table C.1, the 5 are still counted as D4.

F. Section J, Attachment J-1, *Table of River Corridor Closure Contract Work Scope*, is replaced in its entirety with the revised Attachment J-1, Pages 1 through 151. The following WBS line items have been added or changed as noted in the column entitled “Assumed Activity Status (h)” and designated by REA number for REAs 022, 023, 025, 032, 041, 043, 045, 051, 052, 066, and 069:

- Page 1 - 100 B/C Area - 100 B/C Area Design - BC Failed Confirmatory Sites Design (REA 066) (WBS 1.03.01.04.01.03)
- Page 5 - 100 B/C Area - Waste Site Remediation - Remediate Waste Site - 100-B-32 - Soil Contamination Area Associated with Legacy Waste, SCA #1 (REA 066) (WBS 1.03.01.02.05.23)
- Page 5 - 100 B/C Area - Waste Site Remediation - Remediate Waste Site - 100-B-33 - Soil Contamination Area Associated with Legacy Waste, SCA #2 (REA 066) (WBS 1.03.01.02.05.24)
- Page 6 - 100 B/C Area - Waste Site Remediation - Remediate Waste Site - 100-B-31 - Garnet Sand Located at 183-C Clearwell Pads (REA 066) (WBS 1.03.01.03.05.15)
- Page 7 - 100 B/C Area – Burial Ground Remediation - Fld. Rem.-100 B/C Non Site Specific Support (Also now includes REA 066) (WBS 1.03.01.75.25.01)
- Page 9 – 100-D Area – 100 D Area Design - 100-D-100 Site Final Characterization (REA 041) (WBS 1.03.02.04.01.02)
- Page 13 – 100-D Area – Confirmatory Sampling Sites - Confirmatory Sampling Site - 100-D-73 (REA 023) (WBS 1.03.02.01.03.34)
- Page 13 – 100-D Area – Confirmatory Sampling Sites - Confirmatory Sampling Site – 100-D-76 (REA 023) (WBS 1.03.02.01.03.35)
- Page 13 – 100-D Area – Confirmatory Sampling Sites - Confirmatory Sampling Site – 100-D-77 (REA 023) (WBS 1.03.02.01.03.36)
- Page 13 – 100-D Area – Confirmatory Sampling Sites - Confirmatory Sampling Site – 100-D-78 (REA 023) (WBS 1.03.02.01.03.37)
- Page 17 – 100-D Area – Burial Ground Remediation - Fld. Rem.-100 D Non Site Specific Support (Also now includes REA 041, REA 025) (WBS 1.03.02.75.25.01)

- Page 18 - 100-D Area - D4 - Remaining Facilities - D4 1902D Water Tower (REA 052) (WBS 1.01.01.02.08.01)
- Page 30 – 100-H Area - Confirmatory Sampling Sites - 100-H-39 - Possible Thimble Pit Location (REA 045) (WBS 1.03.04.01.03.20)
- Page 30 – 100-H Area - Confirmatory Sampling Sites – 100-H-40 – Disposal Pit (REA 045) (WBS 1.03.04.01.03.21)
- Page 30 – 100-H Area - Confirmatory Sampling Sites – 100-H-41 – Contaminated Area (REA 045) (WBS 1.03.04.01.03.22)
- Page 30 – 100-H Area - Confirmatory Sampling Sites – 100-H-42 - 1906-H Drainage Lift Station (REA 045) (WBS 1.03.04.01.03.23)
- Page 31 – 100-H Area - Confirmatory Sampling Sites – 100-H-43 – Maintenance Garage, Repair Shop (REA 045) (WBS 1.03.04.01.03.24)
- Page 31 – 100-H Area - Confirmatory Sampling Sites – 100-H-44 – 183-H Neutralization Pit (REA 045) (WBS 1.03.04.01.03.25)
- Page 31 – 100-H Area - Confirmatory Sampling Sites – 100-H-45 – 1717-H UST, Underground Propane Tank, H-015 (REA 045) (WBS 1.03.04.01.03.26)
- Page 31 – 100-H Area - Confirmatory Sampling Sites – 100-H-46 – 100-G Potential Contaminated Soil (REA 045) (WBS 1.03.04.01.03.27)
- Page 31 – 100-H Area - Confirmatory Sampling Sites – 100-H-47 – Geophysical Anomaly (REA 045) (WBS 1.03.04.01.03.28)
- Page 31 – 100-H Area - Confirmatory Sampling Sites – 100-H-48 – Underground Fuel Oil Tanks Associated Piping (REA 045) (WBS 1.03.04.01.03.29)
- Page 31 – 100-H Area - Confirmatory Sampling Sites – 100-H-49 – Potentially Contaminated French Drains (REA 045) (WBS 1.03.04.01.03.30)
- Page 31 – 100-H Area - Confirmatory Sampling Sites – 100-H-50 – Steam Condensate French Drains (REA 045) (WBS 1.03.04.01.03.31)
- Page 31 – 100-H Area - Confirmatory Sampling Sites – 100-H-51 – Misc Pipeline Segments in 100-H Area (REA 045) (WBS 1.03.04.01.03.32)
- Page 31 – 100-H Area - Confirmatory Sampling Sites – 100-H-52 – 184-HA Septic Drain Field and Associated Piping (REA 045) (WBS 1.03.04.01.03.33)
- Page 31 – 100-H Area - Confirmatory Sampling Sites – 100-H-53 – Carbon Steel Pipe in River Bank (REA 045) (WBS 1.03.04.01.03.34)
- Page 32 – 100-H Area - Confirmatory Sampling Sites – 100-H-35 – GPERS 100-H Shoreline Survey Unplanned Release (REA 045) (WBS 1.03.04.01.03.35)
- Page 32 – 100-H Area - Confirmatory Sampling Sites – 100-H-55 – Cast Iron Pipe (REA 045) (WBS 1.03.04.01.03.36)
- Page 85 - 100 N Area - D4 - Remaining Facilities - D4 1112NA Microwave Tower (REA 051) (WBS 1.01.01.06.08.33)
- Page 91 - 100 Area Remaining Sites - D4 Buildings - D4 Non-Site Specific Support 100 Area (Also now includes REA 051, REA 052) (WBS 1.01.01.75.25.01)
- Page 92 – 200 Area Waste Operations - 200 Area ERDF Waste Ops-Constrn (CLIN #1) - REA 025 - procedure review and updates required to implement the site-wide lockout/tagout procedure (WBS 1.04.01.01.30.01)
- Page 93 – 200 Area Waste Operations - 200 Area ERDF Waste Ops-Ops/Disp (CLIN #1) – Waste Ops-Disposal (REAs 051, 041, 052, 066, 025) (WBS 1.04.01.02.31.01)
- Page 94 – 200 Area Waste Operations - 200 Area ERDF Waste Ops-Ops/Disp (CLIN #1) – Waste Ops-Waste Treatment (REAs 051, 041, 052) (WBS 1.04.01.02.32.01)
- Page 94 – 200 Area Waste Operations - 200 Area ERDF Waste Ops-Ops/Disp (CLIN #1) – Waste Ops-Disposal Support (Ongoing activity. Schedule extension REA 052) (WBS 1.04.01.02.31.75)
- Page 95 - 200 Area Waste Operations - 200 Area ERDF Waste Ops-Trnsptn (CLIN #1) – Transportation (REAs 051, 041, 052, 066) (WBS 1.04.01.03.38.01)

- Page 95 - 200 Area Waste Operations - 200 Area ERDF Waste Ops-Trnsptn (CLIN #1) – Waste Ops-Transportation Support (Disposal subcontract change notice. RL accepted on 9/13/05. - MA102. This activity is located in the field operations support account. Schedule extension REA 052) (WBS 1.04.01.03.38.75)
- Page 96 - 200 Area Waste Operations – 200 Area ERDF Waste Ops-Trnsptn (CLIN #4) – Management and Support (Schedule extension for REAs 008 R1, 031 R1, 043, 052) (WBS 1.04.99.01.29 / 1.04.99.02.29 / 1.04.01.02.32)
- Page 142 – 600 Area Design – Remediation Design Solution (CLIN #1) – REA 022 – 618-10/11 Phase II for Characterization, SAP, EPHA, EN Support (REA 022) (WBS 1.03.14.01.22.02)
- Page 146 - Surveillance and Maintenance - D4-Management and Support (Also now includes REA 051, REA 052) (WBS 1.01.99.01.29.01)
- Page 147 – Final Closure – Independent Closure Reviews - 100-F Shoreline Investigation (REA 032) (WBS 1.05.01.01.40.01)
- Page 147 – Final Closure – Independent Closure Reviews - REA 023 - 100 D Chrome Sites (WBS 1.05.01.01.40.01)
- Page 147 - Final Closure – Independent Closure Reviews - REA 041 - 100-D-100 Initial Characterization (WBS 1.05.01.01.40.01)
- Page 147 - Final Closure – Independent Closure Reviews - ES/FC-Final Closure - Complete Independent Reviews verifying readiness for closure (No planning activities currently ongoing; will be required in the future. Schedule extension for REA 052) (WBS 1.05.01.01.40.01)
- Page 148 - Final Closure – Independent Closure Reviews - ES/FC-Management and Support (Schedule extension for REAs 008 R1, 031 R1, 043, 052) (WBS 1.05.99.01.29.01)
- Page 148 - Final Closure – Independent Closure Reviews - ES/FC - Orphan Site Evaluations - Data Management - REA 045 (WBS 1.05.01.01.42.01)
- Page 148 - Mission Support/General Support - MS/GS-Project Integration - Legacy Retiree Medical Costs; Project Controls / Director of Project Integration; Strategic Planning and Baseline Management (Level of effort percentage of total project Life Cycle; also now includes schedule extension for REAs 008 R1, 031 R1, 043, 052) (WBS 1.06.01.01.01.01)
- Page 148 - Mission Support/General Support – MS/GS-Project Services - Contracts; Facilities Services; Financial Services; Human Resources; Information and Administrative Services; Information Technology (IT); Labor Relations; Light Vehicles; Procurement; Project Services; Taxes and Insurance (Level of effort percentage of total project Life Cycle; also now includes B&O tax for: REAs 016, 002, 004, 007, 012, 017, 008 R1, 031 R1, 035, 040 and schedule extension for REAs 008 R1, 031 R1, 051, 041, 043, 023, 032, 052. 022, 045, 066, 069, 025) (WBS 1.06.02.01.01.01)
- Page 148 - Mission Support/General Support - MS/GS-ESHQ - ESHI Support; Quality Assurance; Radiological Control Program; Safety and Health; Safety, Health and Quality Management (Level of effort percentage of total project Life Cycle; also now includes schedule extension for REAs 008 R1, 031 R1, 043, 052) (WBS 1.06.03.01.01.01)
- Page 148 - Mission Support/General Support - MS/GS-Engineering - Engineering Support; Nuclear Safety; Technology Application (Level of effort percentage of total project Life Cycle; also now includes schedule extension for REAs 008 R1, 031 R1, 043, 052) (WBS 1.06.04.01.01.01)
- Page 149 - Mission Support/General Support - MS/GS-Reg Integration and Outreach - Environmental Support; Regulatory Integration and Outreach (Level of effort percentage of total project Life Cycle; also now includes schedule extension for REAs 008 R1, 031 R1, 043, 052) (WBS 1.06.05.01.01.01)
- Page 149 – Mission Support/General Support – MS/GS-Office of the Project General Mgr - President General Support; Incentive Compensation Plan; Communications; Employee Concerns; Arbitration, Legal/Internal Audit; Safeguards and Security; Training (Level of effort percentage of total project Life Cycle; also now includes Incentive Comp for: REAs 016, 002, 004, 007, 012, 017, 008 R1, 031 R1, 035, 040 and schedule extension for REAs 008 R1, 031 R1, 051, 041, 043, 023, 032, 052, 022, 045, 066, 069, 025) (WBS 1.06.06.01.01.01)

- Page 149 – Mission Support/General Support (REAs) - MS/GS-Project Integration - REA 025 - procedure review and updates required to implement the site-wide lockout/tagout procedure (WBS 1.06.06.01.01.01)
- Page 149 – Mission Support/General Support (REAs) - MS/GS-Project Integration - REA 040 - PRC Transition (REA 043) (WBS 1.06.01.01.01.01)
- Page 149 – Mission Support/General Support (REAs) - MS/GS-ESHQ - REA 069 RRD 008 Rev. 0 (REA 069) (WBS 1.06.03.01.01.01)

All other contract terms and conditions remain unchanged.

End of Modification No. 163

TABLE B.1 INCENTIVE FEE STRUCTURE

Element	Definition/ Reference	CLIN 1		CLIN 2		CLIN 3		CLIN 4		Total
		Date	Amount	Date	Amount	Date	Amount	Date	Amount	
Cost Performance Incentive Fee (Target Cost, Target Fee, and Cost Share Ratio)										
<i>Target Cost</i>	Section I clause entitled FAR 52.216-10 Incentive Fee, para. (b)(1)		\$1,869,232,368		\$100,659,053		\$151,789,962		\$99,857,186	\$2,221,538,569
<i>Target Fee</i>	Section I clause entitled FAR 52.216-10 Incentive Fee, para. (b)(2)		\$128,790,229		\$7,046,134		\$10,625,253		\$6,990,049	\$153,451,665
<i>Estimated Incumbent Employee Pension Costs</i>	Section I clause entitled FAR 52.216-10 Incentive Fee, para. (e)(5)		\$34,074,455		\$1,806,276		\$2,795,184		N/A	\$38,675,915
<i>Cost Share Ratio (Government/ Contractor)</i>	Section I clause entitled FAR 52.216-10 Incentive Fee, para. (e)		80/20		80/20		80/20		80/20	80/20
Schedule Performance Incentive Fee										
<i>Completion of Contract Requirements</i>	Fee earned for completion on or before the dates shown:	3/31/2012	\$25.9M	3/31/2012	\$10.9M	3/31/2012	\$3.2M			\$40.0M
		9/30/2012	\$19.4M	9/30/2012	\$8.2M	9/30/2012	\$2.4M			\$30.0M
		3/31/2013	\$15.5M	3/31/2013	\$6.5M	3/31/2013	\$2.0M			\$24.0M
		9/30/2013	\$7.8M	9/30/2013	\$3.2M	9/30/2013	\$1.0M			\$12.0M
		3/31/2014	\$3.9M	3/31/2014	\$1.6M	3/31/2014	\$0.5M			\$6.0M
		9/30/2014	\$2.6M	9/30/2014	\$1.1M	9/30/2014	\$0.3M			\$4.0M
		3/31/2015	\$1.2M	3/31/2015	\$0.6M	3/31/2015	\$0.2M			\$2.0M
		9/30/2015	Zero	9/30/2015	Zero	9/30/2015	Zero		Zero	
Total Maximum Incentive Fee										
<i>Maximum Cost Performance Incentive Fee</i>	Maximum total Cost Performance Incentive Fee that may be earned		\$252,346,370 (13.5% of Target Cost)		\$13,588,972 (13.5% of Target Cost)		\$20,491,645 (13.5% of Target Cost)		\$13,480,720 (13.5% of Target Cost)	\$299,907,707 (13.5% of Target Cost)
<i>Maximum Schedule Performance Incentive Fee</i>	Maximum total Schedule Performance Incentive Fee that may be earned		\$25.9M		\$10.9M		\$3.2M		TBD	\$40.0M
Total Minimum Incentive Fee										
<i>Minimum Cost Performance Incentive Fee</i>	Minimum total Cost Performance Incentive Fee that may be earned		Zero		Zero		Zero		Zero	Zero
<i>Minimum Schedule Performance Incentive Fee</i>	Minimum total Schedule Performance Incentive Fee that may be earned		Zero		Zero		Zero		Zero	Zero

Activity Description	Performance Plan Work Breakdown Structure	Performance Plan Work Breakdown Structure Description	QUANTITIES		Target Cost				Total Target Cost \$
			Baseline Quantity	Unit	CLIN 1	CLIN 2	CLIN 3	CLIN 4	
100 Area									
100-B/C Area									
FR - 100 B/C Area Design	1.03.01.04.01	Fld. Rem.-100 B/C Area Design	1	LS	\$596,178				\$596,178
Confirmatory Sampling Sites	1.03.01.01.03	Fld. Rem.-Conf Sampling Sites-100 B/C	9	EA	\$770,734				\$770,734
Liquid Waste Site Remediation	1.03.01.02.04	Fld. Rem.-Liquid Waste Sites-100-BC-1	0	TONS	\$322,870				\$322,870
Waste Site Remediation	1.03.01.02.05 / 1.03.01.03.05	Fld. Rem.-Waste Sites-100B/C	286,209	TONS	\$14,543,352				\$14,543,352
Burial Ground Remediation	1.03.01.02.06 / 1.03.01.03.06	Remediate Burial Ground - 100-B/C	176,034	TONS	\$11,904,168				\$11,904,168
Fld. Rem.-100 B/C Non Site Specific Support	1.03.01.75.25	Fld. Rem.-100 B/C Non Site Specific Support			\$12,166,056				\$12,166,056
D4 - Buildings	1.01.01.01.07	D4-Buildings	9,560	GSF	\$575,615				\$575,615
D4 - Remaining Facilities	1.01.01.01.08	D4-Remaining Facilities	2	EA	\$812,990				\$812,990
Interim Safe Storage	1.02.01.01.21	ISS-Interim Safe Storage	1	LS	\$13,961,493				\$13,961,493
100-D Area									
FR - D Area Design	1.03.02.04.01	Fld. Rem.-100D Area Design	1 / 760	LS / TONS	\$262,803				\$262,803
Confirmatory Sampling Sites	1.03.02.01.03	Fld. Rem.-Conf Sampling Sites-100 D	26	EA	\$2,395,507				\$2,395,507
Liquid Waste Site Remediation	1.03.02.02.04 / 1.03.02.03.04	Fld. Rem.-Liquid Waste Sites-100-D	12,970	TONS	\$1,699,817				\$1,699,817
Waste Site Remediation	1.03.02.02.05 / 1.03.02.03.05	Fld. Rem.-Waste Sites-100-D	387,879	TONS	\$25,991,410				\$25,991,410
Burial Ground Remediation	1.03.02.02.06 / 1.03.02.03.06	Fld. Rem.-Burial Grounds-100-D	344,731	TONS	\$35,594,632				\$35,594,632
Fld. Rem.-100 D Non Site Specific Support	1.03.02.75.25	Fld. Rem.-100 D Non Site Specific Support			\$25,041,941				\$25,041,941
D4 - Buildings	1.01.01.02.07	D4-Buildings	149,498	GSF	\$651,217				\$651,217
D4 - Remaining Facilities	1.01.01.02.08	D4-Remaining Facilities 100 D	1	EA	\$115,447				\$115,447
D4 - Retention Basins	1.01.01.02.10	D4-Retention Basins	8,136	TONS	\$1,129,224				\$1,129,224
100-F Area									
FR - F Area Design	1.03.03.04.01	Fld. Rem.-100 F Area Design	1	LS	\$16,910				\$16,910
Confirmatory Sampling Sites	1.03.03.01.03	Fld. Rem.-Conf Sampling Sites-100 F	30	EA	\$974,543				\$974,543
Liquid Waste Site Remediation	1.03.03.02.04	Fld. Rem.-Liquid Waste Sites.-100-FR-1	66,953	TONS	\$4,290,988				\$4,290,988
Waste Site Remediation	1.03.03.02.05 / 1.03.03.03.05	Fld. Rem.-Waste Sites-100-F	86,775	TONS	\$4,197,246				\$4,197,246
Burial Ground Remediation	1.03.03.03.06	Fld. Rem.-Burial Grounds-100-FR-2	286,031	TONS	\$21,969,523				\$21,969,523
Fld. Rem.-100 F Non Site Specific Support	1.03.03.75.25	Fld. Rem.-100 F Non Site Specific Support			\$10,668,255				\$10,668,255
D4-Buildings	1.01.01.03.07	D4-Buildings	74,017	GSF	\$1,143,313				\$1,143,313

Activity Description	Performance Plan Work Breakdown Structure	Performance Plan Work Breakdown Structure Description	QUANTITIES		Target Cost				Total Target Cost \$
			Baseline Quantity	Unit	CLIN 1	CLIN 2	CLIN 3	CLIN 4	
100-H Area									
Design	1.03.04.04.01	Fld. Rem.-100 H Area Design	1	LS	\$66,914				\$66,914
Confirmatory Sampling Sites	1.03.04.01.03	Fld. Rem.-Conf Sampling Sites-100 H	36	EA	\$2,631,458				\$2,631,458
Liquid Waste Site Remediation	1.03.04.02.04	Fld. Rem.-Liquid Waste Sites-100-HR-1	792	TONS	\$97,325				\$97,325
Waste Site Remediation	1.03.04.02.05 / 1.03.04.03.05	Fld. Rem.-Waste Sites-100-H	92,499	TONS	\$3,760,897				\$3,760,897
Burial Ground Remediation	1.03.04.03.06	Fld. Rem.-Burial Grounds-100-HR-2	148,081	TONS	\$9,848,955				\$9,848,955
Fld. Rem.-100 H Non Site Specific Support	1.03.04.75.25	Fld. Rem.-100 H Non Site Specific Support			\$4,391,015				\$4,391,015
D4 - Buildings	1.01.01.04.07	D4-Buildings	3,530	GSF	\$15,203				\$15,203
D4 - Retention Basins	1.01.01.04.10	D4-Retention Basins	7,323	TONS	\$933,746				\$933,746
Interim Safe Storage	1.02.02.01.21	ISS-Interim Safe Storage	1	LS	\$1,624,318				\$1,624,318
100-K Area									
FR - K Area Design	1.03.05.04.01	Fld. Rem.-100K Area Design	1	LS	\$420,096				\$420,096
Confirmatory Sampling Sites	1.03.05.01.03	Fld. Rem.-Conf Sampling Sites-100 K	55	EA	\$4,789,425				\$4,789,425
Liquid Waste Site Remediation	1.03.05.02.04 / 1.03.05.03.04	Fld. Rem.-Liquid Waste Sites-100-K	54,452	TONS	\$19,673,228				\$19,673,228
Waste Site Remediation	1.03.05.02.05 / 1.03.05.03.05	Fld. Rem.-Waste Sites-100-K	90,602	TONS	\$11,585,761				\$11,585,761
Burial Ground Remediation	1.03.05.03.06	Fld. Rem.-Burial Grounds-100-KR-2	79,868	TONS	\$10,264,479				\$10,264,479
Fld. Rem.-100K Non Site Specific Support	1.03.05.75.25	Fld. Rem.-100K Non Site Specific Support			\$13,068,531				\$13,068,531
D4 - Buildings	1.01.01.05.07	D4-Buildings	508,499	GSF	\$30,239,541				\$30,239,541
D4 - Retention Basins	1.01.01.05.10	D4-Retention Basins	123,738	TONS	\$14,807,366				\$14,807,366
D4 - Remaining Facilities	1.01.01.05.08	D4-Remaining Facilities	10	EA	\$4,263,449				\$4,263,449
Interim Safe Storage	1.02.03.01.21	ISS-Interim Safe Storage	2	LS	\$37,239,455				\$37,239,455
100-N Area									
Design	1.03.06.03.01	Fld. Rem.-100 N Area Design	1	LS	\$1,126,763				\$1,126,763
Confirmatory Sampling Sites	1.03.06.01.03	Fld. Rem.-Conf Sampling Sites-100 N	12	EA	\$1,158,595				\$1,158,595
Waste Site Remediation	1.03.06.02.05	Fld. Rem.-Waste Sites-100-NR-1	206,798	TONS	\$19,416,918				\$19,416,918
Fld. Rem.-100N Non Site Specific Support	1.03.06.75.25	Fld. Rem.-100N Non Site Specific Support			\$10,355,803				\$10,355,803
D4 - Buildings	1.01.01.06.07	D4-Buildings100 N Area	274,758	GSF	\$20,175,244				\$20,175,244
D4 - Retention Basins	1.01.01.06.10	D4-Retention Basins 100 Area	18,319	TONS	\$2,509,449				\$2,509,449
D4 - Remaining Facilities	1.01.01.06.08	D4-Remaining Facilities 100 Area	31	EA	\$7,355,640				\$7,355,640
Interim Safe Storage	1.02.04.01.21	ISS-Interim Safe Storage	1	LS	\$59,712,894				\$59,712,894

Activity Description	Performance Plan Work Breakdown Structure	Performance Plan Work Breakdown Structure Description	QUANTITIES		Target Cost				Total Target Cost \$
			Baseline Quantity	Unit	CLIN 1	CLIN 2	CLIN 3	CLIN 4	
ISS-Management and Support	1.02.99.01.29	ISS-Management and Support			\$19,194,955				\$19,194,955
100 Area Remaining Sites									
Design	1.03.07.04.01	Fld. Rem.-100 Area RS Design	1	LS	\$606,337				\$606,337
Confirmatory Sampling Sites	1.03.07.01.03	Fld. Rem.-Conf Sampling Sites-100 Remaining	0	EA					
Waste Site Remediation	1.03.07.02.05 / 1.03.07.03.05	Fld. Rem.-Waste Sites.-100-IU-2 and 6	354,111	TONS	\$14,424,263				\$14,424,263
Fld. Rem.-100 Area RS Non Site Specific Support	1.03.07.75.25	Fld. Rem.-100 Area RS Non Site Specific Support			\$12,254,601				\$12,254,601
D4 - Buildings	1.01.01.07.07	D4-Buildings 100 Area	12,613	GSF	\$670,735				\$670,735
D4-Non-Site Specific Support 100 Area	1.01.01.75.25	D4-Non-Site Specific Support 100 Area			\$24,255,576				\$24,255,576
Waste Operations									
Waste Ops - Construction	1.04.01.01.30/1.04.01.01.31	Waste Ops-Construction		TONS	\$21,379,053			\$49,842,389	\$71,221,442
Waste Ops - Closure	1.04.01.04.3B	Waste Ops-Closure	1	LS	\$1,615,456				\$1,615,456
Waste Ops - Operations/Disposal/Treatment (CLIN #1)	1.04.01.02.31	Waste Ops-Disposal	4,379,488	TONS	\$142,428,414				\$142,428,414
Waste Ops - Disposal/Treatment (CLIN #2)	1.04.01.02.33 / 1.04.01.02.34	Waste Ops-PNNL Facilities Disposal and Waste Treatment	156,985	TONS		\$7,005,826			\$7,005,826
Waste Ops - Disposal/Treatment (CLIN #3)	1.04.01.02.35 / 1.04.01.02.36	Waste Ops-618-10/11 Disposal and Treatment	163,518	TONS			\$6,038,356		\$6,038,356
Waste Ops - Disposal/Treatment (CLIN #4)	1.04.01.02.37.01	Waste Ops-ARRA Disposal		TON				\$10,085,980	\$10,085,980
Waste Ops - Transportation (CLIN #1)	1.04.01.03.37 / 1.04.01.03.38	Waste Ops-Transportation Routes/Methods and Transportation	4,300,950	TONS	\$105,603,896				\$105,603,896
Waste Ops - Transportation (CLIN #2)	1.04.01.03.39	Waste Ops-PNNL Facilities Transportation	156,985	TONS		\$5,225,784			\$5,225,784
Waste Ops - Transportation (CLIN #3)	1.04.01.03.3A	Waste Ops-618-10/11 Transportation	163,518	TONS			\$3,166,518		\$3,166,518
Waste Ops - Transportation (CLIN #4)	1.04.01.03.3B	Waste Ops-AARA Transportation		TON				\$7,433,123	\$7,433,123
Waste Ops-Management and Support	1.04.99.01.29 / 1.04.99.02.29 / 1.04.01.02.32	Waste Ops-Management and Support			\$19,588,632	\$0	\$0	\$2,641,942	\$22,230,574
308 Building									
D4 - Buildings	1.01.04.01.07	D4-Buildings 300 Area Sites	71,445	GSF	\$12,312,317				\$12,312,317
324 Building									
Waste Site Remediation	1.03.12.02.05	Fld. Rem.-Waste Sites 300 Area	447	TONS	\$174,623				\$174,623
D4 - Buildings	1.01.03.01.07	D4-Buildings 324 Area	103,013	GSF	\$26,791,401				\$26,791,401
D4 - Remaining Facilities	1.01.03.01.08	D4-Remaining Facilities	1	EA	\$192,903				\$192,903
325 Building									

Activity Description	Performance Plan Work Breakdown Structure	Performance Plan Work Breakdown Structure Description	QUANTITIES		Target Cost				Total Target Cost \$
			Baseline Quantity	Unit	CLIN 1	CLIN 2	CLIN 3	CLIN 4	
D4 - Buildings	1.01.04.01.07	D4-Buildings 300 Area Sites	736	GSF	\$63,149				\$63,149
300A 325 Building (CLIN #2)	1.01.04.01.07	D4-Buildings 300 Area Sites	158,401	GSF		\$34,165,407			\$34,165,407
326 Building									
D4 - Buildings	1.01.04.01.07	D4-Buildings 300 Area Sites	641	GSF	\$81,407				\$81,407
326 Building (CLIN #2)	1.01.04.01.07	D4-Buildings 300 Area Sites	63,101	GSF		\$13,897,966			\$13,897,966
327 Building									
D4 - Buildings	1.01.03.02.07	D4-Buildings 327 Area	27,549	GSF	\$14,923,367				\$14,923,367
D4-Non Site Specific Support 324/327 Area	1.01.03.75.25	D4-Non Site Specific Support 324/327 Area			\$15,114,036				\$15,114,036
329 Building									
D4 - Buildings (CLIN#2)	1.01.04.01.07	D4-Buildings 300 Area Sites	39,420	GSF		\$8,476,538			\$8,476,538
331 Building									
Confirmatory Sampling Sites	1.03.12.01.03	Fld. Rem.-Conf Sampling Sites Area 300	4	EA	\$239,789				\$239,789
D4 - Buildings	1.01.04.01.07	D4-Buildings 300 Area Sites	1,073	GSF	\$133,383				\$133,383
300A 331 Building (CLIN #2)	1.01.04.01.07	D4-Buildings 300 Area Sites	115,927	GSF		\$22,836,391			\$22,836,391
300 Area Remaining Sites									
Design	1.03.12.03.01	Fld. Rem.-300 Area RS Design	1	LS	\$1,523,265				\$1,523,265
Confirmatory Sampling Sites	1.03.12.01.03	Fld. Rem.-Conf Sampling Sites Area 300	9	EA	\$1,147,862				\$1,147,862
Waste Site Remediation	1.03.12.02.05	Fld. Rem.-Waste Sites 300 Area	613,052	TONS	\$30,280,389				\$30,280,389
Burial Ground Remediation	1.03.12.02.06	Fld. Rem.-Burial Grounds 300 Area	209,721	TONS	\$19,080,965				\$19,080,965
Fld. Rem.-300 Area Non Site Specific Support	1.03.12.75.25	Fld. Rem.-300 Area Non Site Specific Support			\$23,115,507				\$23,115,507
300 Area Remaining Sites D4 - Buildings (CLIN	1.01.04.01.07	D4-Buildings 300 Area Sites	892,157	GSF	\$91,108,019				\$91,108,019
300 Area Remaining Sites D4 - Buildings (CLIN	1.01.04.01.07	D4-Buildings 300 Area Sites	93,761	GSF		\$8,983,553			\$8,983,553
D4 - Remaining Facilities (CLIN #2)	1.01.04.01.08	D4-Remaining Facilities	1	EA		\$67,588			\$67,588
D4 - Retention Basins	1.01.04.01.10	D4-Retention Basins	1,914	TONS	\$263,286				\$263,286
D4 - Remaining Facilities	1.01.04.01.08	D4-Remaining Facilities	5	EA	\$403,829				\$403,829
D4-Non Site Specific Support 300 Area Sites	1.01.04.75.25	D4-Non Site Specific Support 300 Area Sites			\$48,039,520				\$48,039,520
400 Area									
Waste Site Remediation	1.03.13.01.05	Fld. Rem.-Waste Sites 400 Area	390	TONS	\$116,469				\$116,469
Fld. Rem.-400 Area Non Site Specific Support	1.03.13.75.25	Fld. Rem.-400 Area Non Site Specific Support			\$94,129				\$94,129
D4 - Buildings	1.01.05.01.07	D4-Buildings 400 Area	178,964	GSF	\$7,094,008				\$7,094,008

Activity Description	Performance Plan Work Breakdown Structure	Performance Plan Work Breakdown Structure Description	QUANTITIES		Target Cost				Total Target Cost \$
			Baseline Quantity	Unit	CLIN 1	CLIN 2	CLIN 3	CLIN 4	
D4-Non-Site Specific Support	1.01.05.75.25	D4-Non-Site Specific Support			\$2,261,299				\$2,261,299
600 Area									
Design - Remediation Design Solution	1.03.14.01.22	Fld. Rem.-Design Solution 600 Area	1	LS	\$1,812,480				\$1,812,480
Design - Remediation 618-10 & 618-11	1.03.14.01.01	Fld. Rem.-Design 600 Area	1	LS			\$1,785,917		\$1,785,917
618-10 Burial Ground Remediation	1.03.14.01.23	Fld. Rem.-Remediation 618-10	89,736	TONS			\$34,111,566	\$9,606,831	\$43,718,397
618-11 Burial Ground Remediation	1.03.14.01.24	Fld. Rem.-Remediation 618-11	73,782	TONS			\$64,862,330		\$64,862,330
Fld. Rem.-600 Area Non Site Specific Support	1.03.14.75.25	Fld. Rem.-600 Area Non Site Specific Support					\$41,825,275		\$41,825,275
Operate/Close Utilities									
100 Area	1.01.07.01.16	D4-100 Area O&C Utilities	1	LS	\$6,403,215				\$6,403,215
200 Area	1.01.07.01.17	D4-200 Area O&C Utilities	1	LS	\$396,692				\$396,692
300 Area	1.01.07.01.18	D4-300 Area O&C Utilities	1	LS	\$64,704,463				\$64,704,463
400 Area	1.01.07.01.19	D4-400 Area O&C Utilities	1	LS	\$593,075				\$593,075
600 Area			1	LS	\$0				\$0
Surveillance and Maintenance									
100 Area	1.01.06.01.11	D4-100 Area S&M	1	LS	\$8,690,270				\$8,690,270
200 Area	1.01.06.01.12	D4-200 Area S&M	1	LS	\$1,422,233				\$1,422,233
300 Area	1.01.06.01.13	D4-300 Area S&M	1	LS	\$50,613,102				\$50,613,102
400 Area	1.01.06.01.14	D4-400 Area S&M	1	LS	\$1,028,881				\$1,028,881
600 Area	1.01.06.01.15	D4-600 Area S&M	1	LS	\$168,291				\$168,291
D4-Management and Support	1.01.99.01.29	D4-Management and Support			\$157,075,384				\$157,075,384
Final Closure									
FR - Miscellaneous Restoration Design	1.03.15.01.01	Fld. Rem. - Miscellaneous Restoration Design	1	LS	\$301,673				\$301,673
Miscellaneous Restoration	1.03.15.01.05	Fld. Rem.-Restoration	12,002	TONS	\$6,598,344				\$6,598,344
Fld. Rem.-Misc Restoration Non Site Specific S	1.03.15.75.25	Fld. Rem.-Misc Restoration Non Site Specific Spt			\$1,060,444				\$1,060,444
Fld. Rem.-Management and Support	1.03.99.01.29	Fld. Rem.-Management and Support			\$29,218,495	\$0	\$0	\$546,512	\$29,765,007
Stewardship Preparation	1.05.01.01.41	ES/FC-Long-Term Stewardship	1	LS	\$5,914,164				\$5,914,164
Independent Closure Reviews	1.05.01.01.40	ES/FC-Risk Assessment	1	LS	\$32,299,953				\$32,299,953
ES/FC-Management and Support	1.05.99.01.29	ES/FC-Management and Support			\$4,811,773				\$4,811,773
Mission Support/General Support									

Activity Description	Performance Plan Work Breakdown Structure	Performance Plan Work Breakdown Structure Description	QUANTITIES		Target Cost				Total Target Cost \$
			Baseline Quantity	Unit	CLIN 1	CLIN 2	CLIN 3	CLIN 4	
Management and Support	1.06.01/1.06.02/1.06.03/1.06.04/1.06.05/1.06.06	MS/GS-Project Integration, Project Services, SHQ, Engineering, Regulatory and Environmental Management and Office of the Project Gen. Manager	1	LS	\$351,712,533			\$19,700,408	\$371,412,941
Transition									
Transition	1.10.00.00.00	Transition	1	LS	\$4,501,352				\$4,501,352
TOTAL					\$1,869,232,368	\$100,659,053	\$151,789,962	\$99,857,187	\$2,221,538,569
Legend									
LS - Lump Sum	GSF - Gross Square Feet								
EA - Each	TONS - US Tons								
Totals may not add due to rounding									
NOTES TO TABLE B.2									
1	The "Total Target Cost" is the sum of CLIN 1, CLIN 2, CLIN 3, and CLIN 4								
2	Table B.2 excludes incumbent employee pension cost and fee.								
3	Table B.2 figures are from WBS Level 5								
4	Table B.2, Mod 154 Revision, incorporated the following REAs:								
	REa-002R1 - CRD O 226.1, Implementation of DOE Oversight Policy (Mod A065 Issued 9/30/08)								
	REa-004 - CRD O 414.1C, Quality Assurance (Mod A065 Issued 9/30/08)								
	REa-007 - CRD O 420.1B, Rev 0, Facility Safety (Mod A065 Issued 9/30/08)								
	REa-008R1 - 100-F Orphan and Confirmatory Sites (Mod A097 Issued 4/02/09)								
	REa-012R1 - CRD O 470.4, Safeguards and Security Program Planning and Mgmt (Mod A077 Issued 1/24/09)								
	REa-016 - Columbia River Component Path Forward (Mod A055 issued 8/01/08)								
	REa-017 - Detailed Plan for Characterization and Sampling Portion of the 618-10/11 Design Solution (A077 Issued 1/24/09)								
	REa-031R1, 100-D Hydraulic Hammer Rig Sample Analysis (Mod A097 Issued 4/02/09)								
	REa-035 - Columbia River Component - Phase II Rev 1 (Mod A097 Issued 4/02/09)								
	REa-040 - PRC Transition (Mod A097 Issued 4/02/09)								
	WCH-339R1 - ARRA Phase I (Mod 142 Issued 9/30/09)								
5	Table B.2, Mod 163 Revision, incorporated the following REAs:								
	REa-022 - Develop Detailed Plan for Characterization Activities (Mod 137 issued 8/27/09)								
	REa-023 - 100-D Chrome Site (Mod 132 issued 8/25/09)								
	REa-025 - Lockout/Tagout (Mod 144 issued 10/14/09)								
	REa-032 - 100-F Shoreline Investigation (Mod 133 issued 8/25/09)								
	REa-041 - Initial Characterization of Shallow Vadose Zone/Surface Soils and Remedial Design for the 100-D-100 Waste Site (Mod 130 issued 7/30/09)								
	REa-043 - Hanford Site Mission Support Contract Transition (Mod 124 issued 8/25/09)								
	REa-045 - 100-H Confirmatory Site Remediation (Mod 138 issued 9/2/09)								
	REa-051 - 112-NA Microwave Tower Demolition (Mod A110 issued 5/19/09)								
	REa-052 - 1902-D Water Tower Demolition (Mod 134 issued 8/25/09)								
	REa-066 - 100 B/C Design and Remediation for 100-B-31, 100-B-32, and 100-B-33 (Mod 141 issued 9/24/09)								
	REa-069 - Implementation of RRD008, Rev. 1 (Mod 143 issued 9/30/09)								

- All remedial actions and field work sites under this Contract are listed in Section J, Attachment J-1, *Table of River Corridor Closure Contract Workslope*; Attachment J-1 provides information on the incumbent performing contractor, status, and the available regulatory and supporting documentation for each remedial action and field work site.

Table C.1: River Corridor Work Summary

Activity	100 Area							300 Area	400 Area	600 Area	Totals
	B/C Area	D Area	F Area	H Area	K Area	N Area	Remaining Sites				
1: Transition	Refer to Section C.2.1								N/A	N/A	
2: Remediation Design	Refer to Section C.2.2										
3: Regulatory Documentation	Refer to Section C.2.3										
4: D4 Facilities	Refer to Section C.2.4										
	6	16	2	2	106	114	1	210	30	0	487
5: Reactor Interim Safe Storage	Refer to Section C.2.5										
	1	0	0	1	2	1	N/A	N/A	N/A	N/A	5
6: Field Remediation	Refer to Section C.2.6										
Liquid Waste Sites	2	6	1	4	5	0	0	0	0	0	18
Waste Sites	35	23	22	8	40	81	23	98	2	2	334
Burial Grounds	10	16	8	5	2	0	0	6	0	2	49
Confirmatory Sampling Sites	9	26	30	36	55	12	0	13	0	0	181
7: Waste Operations	Refer to Section C.2.7										
8: Operate and Close Utility Systems	Refer to Section C.2.8										
9: Surveillance and Maintenance	Refer to Section C.2.9										
10: Miscellaneous Restoration	Refer to Section C.2.10										
11: Final Closure and Stewardship	Refer to Section C.2.11										
Totals	63	87	63	56	210	208	24	327	32	4	1,074

NOTES:

FR Waste Sites – 100 F Area: 100-F-39 is included with 116-F-8. Counted as 2.

FR Liquid Waste Sites – 100 K Area: 100-K-56 is included with 100-K-55. Counted as 2.

FR Waste Sites - Remaining Sites: 600-257 is included with 600-108. Counted as 2.

D4–100 N Area – Four D4 buildings and one remaining facility moved to ISS; for Table C.1, the 5 are still counted as D4.

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM ^a	HANFORD AREA DESIGNATION ^b	OPERABLE UNIT DESIGNATION ^c	WCH WBS LEVEL 6 DESCRIPTION ^d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER ^e	ACTIVITY DESIGNATION ^f	ACTIVITY DESCRIPTION ^g	ASSUMED ACTIVITY STATUS ^h	ACTIVITIES WITH DELAYED RELEASE ⁱ
100 Area								
100 B/C Area								
100 B/C Area Design								
	100 B/C Area		Fld. Rem.-100 B/C Area Design	1.03.01.04.01.01	Design	Design	No planning activities currently ongoing; will be required in the future; additional design scope associated with new remediation sites: Items # 38-42, 44-46, 56-67, 94-95, 97-98, 147, 151-152 and 155-158. RL accepted 9/13/05 and 9/19/05. - MA169.	
	100 B/C Area		BC Failed Confirmatory Sites Design	1.03.01.04.01.02	BC Failed Confirmatory Sites Design	Design	Additional design scope associated with new remediation sites: Items # 38-42, 44-46, 56-67, 94-95, 97-98, 147, 151-152 and 155-158. RL accepted 9/13/05 and 9/19/05. - MA169;	
	100 B/C Area		BC Failed Confirmatory Sites Design	1.03.01.04.01.03	BC Discovery Sites Design	Design	REA 066	
Confirmatory Sampling Sites								
	100 B/C Area	100-BC-1	Confirmatory Sampling Site - 126-B-2	1.03.01.01.03.01	Confirmatory Sampling Site - 126-B-2	183-B Clearwells	No planning activities currently ongoing; will be required in the future.	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM ^a	HANFORD AREA DESIGNATION ^b	OPERABLE UNIT DESIGNATION ^c	WCH WBS LEVEL 6 DESCRIPTION ^d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER ^e	ACTIVITY DESIGNATION ^f	ACTIVITY DESCRIPTION ^g	ASSUMED ACTIVITY STATUS ^h	ACTIVITIES WITH DELAYED RELEASE ⁱ
	100 B/C Area	100-BC-1	Confirmatory Sampling Site - 1607-B1	1.03.01.01.03.02	Confirmatory Sampling Site - 1607-B1	Septic Tank System	No planning activities currently ongoing; will be required in the future.	
	100 B/C Area	100-BC-1	Confirmatory Sampling Site - 100-B-21	1.03.01.01.03.07	100-B-21 Confirmatory sampling and RTD	100 B/C Misc. Pipelines.	This was not in the RFP and is ongoing remediation (confirmatory sampling and remediation to go) - MI022	
	100 B/C Area	100-BC-1	Confirmatory Sampling Site - 100-B-20	1.03.01.01.03.08	100-B-20 Confirmatory Sampling	1716-B Maintenance Garage and Surrounding Soil	This was not in the RFP and is ongoing incumbent work (confirmatory sampling to go) - MI023	
	100 B/C Area	100-BC-1	Confirmatory Sampling Site - 118-B-8:1	1.03.01.01.03.09	118-B-8:1 Confirmatory Sampling	105-B French Drains	This was not in the RFP and is ongoing incumbent work (confirmatory sampling to go) - MI024	
	100 B/C Area	100-BC-1	Confirmatory Sampling Site - 118-C-3:3	1.03.01.01.03.10	118-C-3:3 Confirmatory Sampling	105-C French Drains	This was not in the RFP and is ongoing incumbent work (confirmatory sampling to go) - MI025	
	100 B/C Area	100-BC-1	Confirmatory Sampling Site - 100-B-24	1.03.01.01.03.11	100-B-24 Confirmatory Sampling Site	Spillway Associated with 116-B-7 Outfall	This was not in the RFP and is ongoing incumbent work (confirmatory sampling to go) - MI026	
	100 B/C Area	100-BC-1	Confirmatory Sampling Site - 100-B-25	1.03.01.01.03.12	100-B-25 Confirmatory Sampling Site	Spillway Associated with 132-B-6 Outfall	This was not in the RFP and is ongoing incumbent work (confirmatory sampling to go) - MI027	
	100 B/C Area	100-BC-1	Confirmatory Sampling Site - 100-B-26	1.03.01.01.03.13	100-B-26 Confirmatory Sampling Site	Spillway Associated with 132-C-2 Outfall	This was not in the RFP and is ongoing incumbent work (confirmatory sampling to go) - MI028	
Liquid Waste Site Remediation								
	100 B/C Area	100-BC-1	Remediate Liquid Waste Site - 100-B-8	1.03.01.02.04.02	Remediate Liquid Waste Site - 100-B-8 (includes Burial Grounds 118-B-2 and 118-B-7)	100 B-Reactor Cooling Water Effluent Underground Pipelines	Reclassified as closed. Revegetation required. Approximately 98% complete. RL accepted on 9/13/05. - MD100	
	100 B/C Area	100-BC-1	Rem LW Site-100-B-15(116-B-7,132-B-6,C-2,100-C-6	1.03.01.02.04.04	Remediate Liquid Waste Site - 100-B-15 (includes 116-B-7, 132-B-6, 132-C-2, 100-C-6)	B/C Effluent River Pipelines	Portion under 200 Area main feed water line assumed not in scope; 98% complete. Revegetation to go on 100-C-6. RL accepted on 9/13/05. - MD119	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM ^a	HANFORD AREA DESIGNATION ^b	OPERABLE UNIT DESIGNATION ^c	WCH WBS LEVEL 6 DESCRIPTION ^d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER ^e	ACTIVITY DESIGNATION ^f	ACTIVITY DESCRIPTION ^g	ASSUMED ACTIVITY STATUS ^h	ACTIVITIES WITH DELAYED RELEASE ⁱ
Waste Site Remediation								
	100 B/C Area	100-BC-1	Remediate Waste Site - 100-B-16	1.03.01.02.05.01	Remediate Waste Site - 100-B-16	Utility Poles and Fixtures Debris Pile Dumping Area	90% complete. Backfill and Revegetation to go. RL accepted on 9/13/05. - MD121	
	100 B/C Area	100-BC-1	Remediate Waste Site - 118-B-8	1.03.01.02.05.02	Remediate Waste Site - 118-B-8	B Reactor	No planning activities currently ongoing; will be required in the future. Cleanup of this site excludes soils directly under the reactor footprint.	
	100 B/C Area	100-BC-1	Remediate Waste Site - 120-B-1	1.03.01.02.05.03	Remediate Waste Site - 120-B-1	105-B Battery Acid Sump	Regulator Decision to remediate made subsequent to the RFP. Not in the RFP. RL accepted on 9/13/05. - MA093	
	100 B/C Area	100-BC-1	Remediate Waste Site - 126-B-3, 184 B Coal Pit	1.03.01.02.05.04	Remediate Waste Site - 126-B-3	184-B Coal Pit	80% complete. Remediation and sampling complete. RSVP, backfill, and revegetation to go. RL accepted on 9/13/05. - MD123	
	100 B/C Area	100-BC-1	Remediate Waste Site - 128-B-3, Coal Ash, Demo Wst	1.03.01.02.05.05	Remediate Waste Site - 128-B-3	Coal Ash and Demolition Waste Site	50% complete. Remediation, sampling, RSVP, backfill, and revegetation to go. RL accepted on 9/13/05. - MD124	
	100 B/C Area	100-BC-1	Remediate Waste Site - 132-B-2	1.03.01.02.05.06	Remediate Waste Site - 132-B-2	116-B Reactor Exhaust Stack	No planning activities currently ongoing; will be required in the future.	
	100 B/C Area	100-BC-1	Remediate Waste Site - 600-230	1.03.01.02.05.07	Remediate Waste Site - 600-230	Historic Disposal Site	No planning activities currently ongoing; will be required in the future.	
	100 B/C Area	100-BC-1	Remediate Waste Site - 1607-B5	1.03.01.02.05.08	Remediate Waste Site - 1607-B5	Septic Tank System	In the RFP as confirmatory sampling; sampling complete and remediation required. (Delete confirmatory sampling site scope - Deletions Item MD169) RL accepted on 9/19/05. - MA056	
	100 B/C Area	100-BC-1	Remediate Waste Site - 100-B-17	1.03.01.02.05.09	Remediate Waste Site - 100-B-17	Transite on Columbia River Shoreline and 100-B Discovery Site	This was not in the RFP. RL accepted on 9/19/05. - MA047	
	100 B/C Area	100-BC-1	Remediate Waste Site - 100-B-14	1.03.01.02.05.10	100-B-14 Remediation Waste Site	100 B Area Process and Sanitary Sewer	This was not in the RFP and is ongoing remediation (excavation, loadout, backfill, and revegetation to go) - MI003	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM ^a	HANFORD AREA DESIGNATION ^b	OPERABLE UNIT DESIGNATION ^c	WCH WBS LEVEL 6 DESCRIPTION ^d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER ^e	ACTIVITY DESIGNATION ^f	ACTIVITY DESCRIPTION ^g	ASSUMED ACTIVITY STATUS ^h	ACTIVITIES WITH DELAYED RELEASE ⁱ
	100 B/C Area	100-BC-1	Remediate Waste Site - 128-B-2	1.03.01.02.05.11	128-B-2 Remediation Waste Site	100-B Burn Pit #2	This was not in the RFP and is ongoing remediation (sample, backfill, and revegetation to go) - MI004	
	100 B/C Area	100-BC-1	Remediate Waste Site - 100-B-27	1.03.01.02.05.12	100-B-27 Remediation Waste Site	Sodium Dichromate Spill Site	This was not in the RFP and is a newly discovered waste site requiring remediation (excavation, loadout, backfill, and revegetation to go) - MI006	
	100 B/C Area	100-BC-1	Remediate Waste Site - 1607-B2	1.03.01.02.05.13	1607-B2	Septic Tank System	In RFP as confirmatory site; was not in RFP as a remediation site. (Excavation complete, sampling, RSVP, backfill and revegetation to go) - MI009	
	100 B/C Area	100-BC-1	Remediate Waste Site - 100-B-18	1.03.01.02.05.14	Remediate Waste Site - 100-B-18	184 Powerhouse Debris Pile	This was not in the RFP and is a newly accepted waste site requiring remediation (excavation, loadout, backfill, and revegetation to go) - MI029	
	100 B/C Area	100-BC-1	Remediate Waste Site - 100-B-19	1.03.01.02.05.15	Remediate Waste Site - 100-B-19	100 B/C Stained Oil Sites/Chemical Contamination Surface Areas	This was not in the RFP and is a newly accepted waste site requiring remediation (excavation, loadout, backfill, and revegetation to go) - MI030	
	100 B/C Area	100-BC-1	Remediate Waste Site - 100-B-22	1.03.01.02.05.16	Remediate Waste Site - 100-B-22	100-B Waste Treatment Facilities & Surrounding Soils	This was not in the RFP and is a newly accepted waste site requiring remediation (excavation, loadout, backfill, and revegetation to go) - MI031	
	100 B/C Area	100-BC-1	Remediate Waste Site - 1607-B7	1.03.01.02.05.17	Remediate Waste Site - 1607-B7	Septic Tank System	This was not in RFP and is ongoing remediation (revegetation to go) - MI010	
	100 B/C Area	100-BC-1	Remediate Waste Site - 100-B-21	1.03.01.02.05.18	Remediate Waste Site - 100-B-21	100 B/C Misc. Pipelines.	This was not in the RFP and is ongoing remediation (excavation, loadout, remediation, backfill and revegetation to go) - MI022	
	100 B/C Area	100-BC-1	Remediate Waste Site - 600-270	1.03.01.02.05.19	Remediate Waste Site - 600-270	Horseshoe Landfill	This was not in the RFP and is ongoing remediation (potential additional excavation, loadout, backfill and revegetation and closeout report to go) - MI007	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM ^a	HANFORD AREA DESIGNATION ^b	OPERABLE UNIT DESIGNATION ^c	WCH WBS LEVEL 6 DESCRIPTION ^d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER ^e	ACTIVITY DESIGNATION ^f	ACTIVITY DESCRIPTION ^g	ASSUMED ACTIVITY STATUS ^h	ACTIVITIES WITH DELAYED RELEASE ⁱ
	100 B/C Area	100-BC-1	Remediate Waste Site - 100-B-32	1.03.01.02.05.23	Remediate Waste Site - 100-B-32	Soil Contamination Area Associated with Legacy Waste, SCA #1	REA 066	
	100 B/C Area	100-BC-1	Remediate Waste Site - 100-B-33	1.03.01.02.05.24	Remediate Waste Site - 100-B-33	Soil Contamination Area Associated with Legacy Waste, SCA #2	REA 066	
	100 B/C Area	100-BC-2	Remediate Waste Site - 100-B-1	1.03.01.03.05.01	Remediate Waste Site - 100-B-1	Surface Chemical and Solid Waste Dumping Area	FY 2005 Start (4th Quarter). 80% complete. RSVP, Backfill and Revegetation to go. RL accepted on 9/13/05. - MD120	
	100 B/C Area	100-BC-2	Remediate Waste Site - 116-C-3	1.03.01.03.05.03	Remediate Waste Site - 116-C-3	105-C Chemical Waste Tanks	TRU Waste. Design/Safety Basis effort complete. Increased effort to treat complex waste to meet ERDF WAC. RL accepted on 9/19/05. - MA095	
	100 B/C Area	100-BC-2	Remediate Waste Site - 100-C-9	1.03.01.03.05.05	Remediate Waste Site - 100-C-9	100 B Area Process and Sanitary Sewer	This was not in the RFP and is ongoing remediation (excavation, loadout, sample, backfill, and revegetation to go) - MI002	
	100 B/C Area	100-BC-2	Remediate Waste Site - 128-C-1	1.03.01.03.05.06	Remediate Waste Site - 128-C-1	100-C Burn Pit	This was not in the RFP and is ongoing remediation (RSVP, backfill, revegetation to go) - MI005	
	100 B/C Area	100-BC-2	Remediate Waste Site - 100-B-23	1.03.01.03.05.07	Remediate Waste Site - 100-B-23	100 B/C Surface Debris	This was not in the RFP and is a newly accepted waste site requiring remediation (excavation, loadout, backfill, and revegetation to go) - MI032	
	100 B/C Area	100-BC-2	Remediate Waste Site - 600-253	1.03.01.03.05.08	Remediate Waste Site - 600-253	Gravel Pit # 24	This was not in the RFP and is ongoing remediation (recontour and revegetation to go) - MI033	
	100 B/C Area	100-BC-2	Remediate Waste Site - 600-232	1.03.01.03.05.09	Remediate Waste Site - 600-232	100-B Electrical Lay Down Area	This was not in the RFP and is ongoing remediation (revegetation to go) - MI008	
	100 B/C Area	100-BC-2	Remediate Waste Site - 1607-B8	1.03.01.03.05.10	Remediate Waste Site - 1607-B8	Septic Tank System	This was not in RFP and is ongoing remediation (revegetation to go) - MI011	
	100 B/C Area	100-BC-2	Remediate Waste Site - 1607-B9	1.03.01.03.05.11	Remediate Waste Site - 1607-B9	Septic Tank System	In RFP as confirmatory site; was not in RFP as a remediation site. (revegetation to go) - MI012	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM ^a	HANFORD AREA DESIGNATION ^b	OPERABLE UNIT DESIGNATION ^c	WCH WBS LEVEL 6 DESCRIPTION ^d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER ^e	ACTIVITY DESIGNATION ^f	ACTIVITY DESCRIPTION ^g	ASSUMED ACTIVITY STATUS ^h	ACTIVITIES WITH DELAYED RELEASE ⁱ
	100 B/C Area	100-BC-2	Remediate Waste Site - 1607-B10	1.03.01.03.05.12	Remediate Waste Site - 1607-B10	Septic Tank System	This was not in RFP and is ongoing remediation (revegetation to go) - MI013	
	100 B/C Area	100-BC-2	Remediate Waste Site - 1607-B11	1.03.01.03.05.13	Remediate Waste Site - 1607-B11	Septic Tank System	This was not in RFP and is ongoing remediation (revegetation to go) - MI014	
	100 B/C Area	100-BC-2	Remediate Waste Site - 600-233	1.03.01.03.05.14	Remediate Waste Site - 600-233	Vertical pile near 100-B Electrical laydown yard	This was not in RFP and is ongoing remediation (closeout sampling and revegetation to go) - MI015	
	100 B/C Area	100-BC-2	Remediate Waste Site - 100-B-31	1.03.01.03.05.15	Remediate Waste Site - 100-B-31	Garnet Sand Located at 183-C Clearwell Pads	REA 066	
	100 B/C Area	100-BC-2	Remediate Waste Site - 100-C-7	1.03.01.03.05.02	Remediate Waste Site - 100-C-7	183-C Filter Building-Pump Room Foundation and Demolition Waste	70% complete. Potential additional remediation , sampling, RSVP, backfill, and revegetation to go. RL will revisit for decision - 9/13/05. RL request follow up on % complete verification by Chris Smith. (FR response - The percent complete does not reflect any scope to address the deep chromium plume at this site. Added to Additions Item MA158. The 30% to go includes a very small amount of excavation with the sampling, RSVP, backfill, and revegetation to go). RL accepted - 9/29/05. - MD122. Additional scope to address the deep chromium plume at this site. (Related to Item MD122 on the deletes). RL accepted on 9/13/05. - MA158	
Burial Ground Remediation								
	100 B/C Area	100-BC-1	Remediate Burial Ground - 118-B-2	1.03.01.02.06.01	Remediate Burial Ground - 118-B-2 (Costs included with Remediate Liquid Waste Site 100-B-8)	118-B-2 Burial Ground Remediation	Closed, CVP complete. Revegetation to go. Approximately 98% complete. RL accepted on 9/13/05.(See Remediate Liquid Waste Site 100-B-8) - MD103	
	100 B/C Area	100-BC-1	Remediate Burial Ground - 118-B-7	1.03.01.02.06.02	Remediate Burial Ground - 118-B-7 (Costs included with Remediate Liquid Waste Site 100-B-8)	118-B-7 Burial Ground Remediation	Closed. Revegetation to go. Approximately 98% complete. RL accepted on 9/13/05. (See Remediate Liquid Waste Site 100-B-8) - MD102	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM ^a	HANFORD AREA DESIGNATION ^b	OPERABLE UNIT DESIGNATION ^c	WCH WBS LEVEL 6 DESCRIPTION ^d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER ^e	ACTIVITY DESIGNATION ^f	ACTIVITY DESCRIPTION ^g	ASSUMED ACTIVITY STATUS ^h	ACTIVITIES WITH DELAYED RELEASE ⁱ
	100 B/C Area	100-BC-2	Remediate Burial Ground - 118-B-3	1.03.01.03.06.01	Remediate Burial Ground - 118-B-3	Construction Burial Ground No. 2	90% complete. Backfill and Revegetation to go. RL accepted on 9/13/05. - MD125	
	100 B/C Area	100-BC-2	Remediate Burial Ground - 118-B-6	1.03.01.03.06.02	118-B-6 Remediate Burial Ground	118-B-6 Burial Ground remediation	This was not in the RFP and is ongoing remediation (excavation, loadout, backfill, and revegetation to go) - MI016	
	100 B/C Area	100-BC-2	Remediate Burial Ground - 118-B-5	1.03.01.03.06.03	118-B-5 Remediate Burial Ground	Ball 3X Burial Ground	This was not in RFP and is ongoing remediation (backfill and revegetation to go) - MI017	
	100 B/C Area	100-BC-2	Remediate Burial Ground - 118-B-4	1.03.01.03.06.04	118-B-4 Remediate Burial Ground	105-B Spacer Burial Ground	This was not in the RFP and is ongoing remediation (backfill and revegetation to go) - MI018	
	100 B/C Area	100-BC-2	Remediate Burial Ground - 118-C-2	1.03.01.03.06.05	118-C-2 Remediate Burial Ground	105-C Ball Storage Tank	This was not in the RFP and is ongoing remediation (backfill and revegetation to go) - MI019	
	100 B/C Area	100-BC-2	Remediate Burial Ground - 118-B-1	1.03.01.03.06.06	118-B-1 Remediate Burial Ground	118-B-1 Burial Ground	Not in J-1, because scheduled to be complete, but fuel elements and anomalous waste found, ongoing remediation (loadout, sample, anomalies, CVP, backfill, and revegetation to go) - MI020	
	100 B/C Area	100-BC-2	Remediate Burial Ground - 118-C-1	1.03.01.03.06.07	118-C-1 Remediate Burial Ground	118-C-1 Burial Ground	Not in J-1, because scheduled to be complete, but fuel elements and anomalous waste found, ongoing remediation (excavation, loadout, sample, anomalies, CVP, backfill, and revegetation to go) - MI021	
	100 B/C Area	100-BC-2	Remediate Burial Ground - 600-33	1.03.01.03.06.08	Remediate Burial Ground - 600-33	105-C Reactor Loop Burial Ground	This was not in the RFP and is ongoing remediation (should have been in July 27 letter) (revegetation to go) 98% complete. Added per Contract Mod M007. - MA096	
Fld. Rem.-100 B/C Non Site Specific Support			100 B/C Non Site Specific Support	1.03.01.75.25.01	Fld. Rem.-100 B/C Non Site Specific Support	Non Site Specific Support	Also now includes REA 066	

D⁴ - Buildings

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM ^a	HANFORD AREA DESIGNATION ^b	OPERABLE UNIT DESIGNATION ^c	WCH WBS LEVEL 6 DESCRIPTION ^d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER ^e	ACTIVITY DESIGNATION ^f	ACTIVITY DESCRIPTION ^g	ASSUMED ACTIVITY STATUS ^h	ACTIVITIES WITH DELAYED RELEASE ⁱ
	100 B/C Area		D4 Building - MO-474	1.01.01.01.07.01	D4 Building - MO-474	Mobile Office on B Avenue	No planning activities currently ongoing; will be required in the future.	
	100 B/C Area		D4 Building - 151B	1.01.01.01.07.04	151B	Substation	This was not in RFP - Added per Contract Mod M007. - MA026	
	100 B/C Area		D4 Building - 119B	1.01.01.01.07.05	119B	South of 105 B, 10x15 foot wooden shed	This was not in RFP - Added per Contract Mod M007. - MA016	
	100 B/C Area		D4 Building - 1608B	1.01.01.01.07.06	1608B	Vacuum Seal House	This was not in RFP - Added per Contract Mod M007. - MA017	
D⁴ - Remaining Facilities								
	100 B/C Area		D4 Remaining Facilities (B Rx) Hazard Mitigatn	1.01.01.01.08.01	D4 Remaining Facilities - (B Rx) Hazard Mitigation	B Reactor Hazard Mitigation per the approved EE/CA	Major Hazard Mitigation complete. Minor equipment removal remains.	
	100 B/C Area		D4 Remaining Facilities 116B	1.01.01.01.08.02	D4 Remaining Facilities - 116B (costs included in ISS 105-B Reactor)	Reactor Exhaust Stack	No planning activities currently ongoing; will be required in the future.	
Interim Safe Storage								
	100 B/C Area		Interim Safe Storage - 105-B Reactor (ISS)	1.02.01.01.21.01	Interim Safe Storage - 105-B Reactor (ISS)	B Reactor	Draft EE/CA Issued.	Delayed Release per Contract Section C.2.5
100 D Area								
100 D Area Design								

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM ^a	HANFORD AREA DESIGNATION ^b	OPERABLE UNIT DESIGNATION ^c	WCH WBS LEVEL 6 DESCRIPTION ^d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER ^e	ACTIVITY DESIGNATION ^f	ACTIVITY DESCRIPTION ^g	ASSUMED ACTIVITY STATUS ^h	ACTIVITIES WITH DELAYED RELEASE ⁱ
	100 D Area		Fld. Rem.-100D Area Design	1.03.02.04.01.01	Design	Design	Additional design scope associated with new remediation sites: Items # 38-42, 44-46, 56-67, 94-95, 97-98, 147, 151-152 and 155-158. RL accepted 9/13/05 and 9/19/05. - MA169.	
	100 D Area		100-D-100 Site Final Characterization	1.03.02.04.01.02	100-D-100 Site Final Characterization	100-D-100 Site Final Characterization	REA 041	
Confirmatory Sampling Sites								

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM ^a	HANFORD AREA DESIGNATION ^b	OPERABLE UNIT DESIGNATION ^c	WCH WBS LEVEL 6 DESCRIPTION ^d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER ^e	ACTIVITY DESIGNATION ^f	ACTIVITY DESCRIPTION ^g	ASSUMED ACTIVITY STATUS ^h	ACTIVITIES WITH DELAYED RELEASE ⁱ
	100 D Area	100-DR-1	CS Site -100 D-DR - Misc Piping (100-D-31,100-D-50)	1.03.02.01.03.01	Confirmatory Sampling Site - 100 D-DR - Miscellaneous Piping (includes 100-D-31, 100-D-50)	Underground Piping	In the RFP as confirmatory sampling;.10 subsites: 100-D-50:1 – WI 95% complete, sampling, analysis, and reporting to go; 100-D-50:2 WSRF turned to WI per RL request – WI 95% complete, sampling, analysis and reporting to go; 100-D-50:3 WSRF turning to WI per RL request – WI 95% complete, sampling, analysis, and reporting to go; 100-D-50:4 – RTD 100% complete; 100-D-50:5 – WI 95% complete, sampling, analysis, and reporting to go; 100-D-50:6 – WI 95% complete, sampling, analysis, and reporting to go; 100-D-50:7 – WI 95% complete, sampling, analysis and reporting to go; 100-D-50:8 – WI, sampling, analysis complete and reporting to go; 100-D-50:9 – WI 95% complete, sampling, analysis and reporting to go. 100-D-31 was confirmatory sampling site in RFP, now requires RTD. RL accepted on 9/19/05. - MD177 (also see MA115 Proposal assumed established process would continue. RL accepted on 9/19/05)	
	100 D Area	100-DR-2	Confirmatory Sampling Site - 100-D-13	1.03.02.01.03.02	Confirmatory Sampling Site - 100-D-13	Septic Tank System/Sewage Disposal	95% complete. WI complete; sampling 100% complete, Reporting 75% complete. RL accepted on 9/13/05. (FR added - Cnfrmtly Smpg Site in the RCC that have been sampled and failed that need Design and Remediation. MD126 (also added remediation to additions MA151; (also see MA115).	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM ^a	HANFORD AREA DESIGNATION ^b	OPERABLE UNIT DESIGNATION ^c	WCH WBS LEVEL 6 DESCRIPTION ^d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER ^e	ACTIVITY DESIGNATION ^f	ACTIVITY DESCRIPTION ^g	ASSUMED ACTIVITY STATUS ^h	ACTIVITIES WITH DELAYED RELEASE ⁱ
	100 D Area	100-DR-2	Confirmatory Sampling Site - 100-D-14	1.03.02.01.03.03	Confirmatory Sampling Site - 100-D-14	Septic Tank System/Sewage Disposal	No planning activities currently ongoing; will be required in the future (see MA115).	
	100 D Area	100-DR-1	Confirmatory Sampling Site - 100-D-24	1.03.02.01.03.05	Confirmatory Sampling Site - 100-D-24	Sample Building Drywell (French Drain)	12% complete. WI complete. Sampling & Analysis and Reporting to go. RL accepted on 9/13/05. - MD127. Also see MA 115	
	100 D Area	100-DR-1	Confirmatory Sampling Site - 100-D-7	1.03.02.01.03.09	Confirmatory Sampling Site - 100-D-7	Undocumented Solid Waste Site	12% complete. WI complete. Sampling & Analysis and Reporting to go. RL accepted on 9/13/05. - MD128. (see MA 115)	
	100 D Area	100-DR-1	Confirmatory Sampling Site - 100-D-8	1.03.02.01.03.10	Confirmatory Sampling Site - 100-D-8	Undocumented Liquid Waste Site	12% complete. WI partially complete. Sampling & Analysis and reporting to go. On hold pending resolution of 100-D-50:1. RL accepted on 9/13/05. - MD129. (see MA 115)	
	100 D Area	100-DR-1	Confirmatory Sampling Site - 100-D-9	1.03.02.01.03.11	Confirmatory Sampling Site - 100-D-9	Oil Storage Tank	Tank Removed (see MA115)	
	100 D Area	100-DR-2	Confirmatory Sampling Site - 116-DR-8	1.03.02.01.03.14	Confirmatory Sampling Site - 116-DR-8	Seal Pit Crib	95% complete. On-going confirmatory sampling process. WI and sampling 100% complete. PRSVP 75% complete. RL accepted on 9/13/05. (FR added - Cnfrmtly Smpg Site in the RCC that have been sampled and failed that need Design and Remediation. MD130 (Added remediation to additions MA 152: (Also see MA 115)	
	100 D Area	100-DR-1	Confirmatory Sampling Site - 128-D-2	1.03.02.01.03.16	Confirmatory Sampling Site - 128-D-2	Burn Pit	12% complete. WI complete, sampling and closeout documentation to go. RL accepted on 9/13/05. - MD131. (see MA 115)	
	100 D Area	100-DR-1	Confirmatory Sampling Site - 132-D-1	1.03.02.01.03.18	Confirmatory Sampling Site - 132-D-1	Gas Recirculation Facility (Process Unit/Plant)	6% complete. RSVP is 50% complete. WI and sampling to go if needed. RL accepted on 9/13/05. - MD132. (see MA 115)	
	100 D Area	100-DR-1	Confirmatory Sampling Site - 132-D-2	1.03.02.01.03.19	Confirmatory Sampling Site - 132-D-2	Filter Building (Process Unit/Plant)	6% complete. RSVP is 50% complete. WI and sampling to go if needed. RL accepted on 9/13/05. - MD133. (see MA 115)	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM ^a	HANFORD AREA DESIGNATION ^b	OPERABLE UNIT DESIGNATION ^c	WCH WBS LEVEL 6 DESCRIPTION ^d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER ^e	ACTIVITY DESIGNATION ^f	ACTIVITY DESCRIPTION ^g	ASSUMED ACTIVITY STATUS ^h	ACTIVITIES WITH DELAYED RELEASE ⁱ
	100 D Area	100-DR-1	Confirmatory Sampling Site - 132-D-3	1.03.02.01.03.20	Confirmatory Sampling Site - 132-D-3	Effluent Pumping Station	6% complete. RSVP is 50% complete. WI and sampling to go if needed. RL accepted on 9/13/05. - MD134. (see MA 115)	
	100 D Area	100-DR-2	Confirmatory Sampling Site - 132-DR-1	1.03.02.01.03.21	Confirmatory Sampling Site - 132-DR-1	Effluent Pumping Station	No planning activities currently ongoing; will be required in the future.	
	100 D Area	100-DR-2	Confirmatory Sampling Site - 1607-D1	1.03.02.01.03.22	Confirmatory Sampling Site - 1607-D1	Septic Tank System/Sewage Disposal	No planning activities currently ongoing; will be required in the future See (MA115)	
	100 D Area	100-DR-1	Confirmatory Sampling Site - 1607-D4	1.03.02.01.03.23	Confirmatory Sampling Site - 1607-D4	Septic Tank System/Sewage Disposal	90% complete. WI and sampling 100% complete, RSVP 75% complete. RL will revisit for decision - 9/13/05. RL requested % complete verification. (FR Response - 90% complete is correct. Additional work is required to attain RL/Regulator review/approval of RSVP). RL accepted - 9/29/05. - MD135. Also see MA115	
	100 D Area	100-DR-1	Confirmatory Sampling Site - 1607-D5	1.03.02.01.03.24	Confirmatory Sampling Site - 1607-D5	Septic Tank System/Sewage Disposal	12% complete. WI complete, sampling and closeout documentation to go. RL accepted on 9/13/05. - MD136. Also see MA115	
	100 D Area	100-DR-1	Confirmatory Sampling Site - 100-D-65	1.03.02.01.03.28	100-D-65 Confirmatory Sampling Site	Spillway Associated with 116-D-5 Outfall	This was not in the RFP. RL accepted on 9/19/05. - MA048, Also see MA115	
	100 D Area	100-DR-1	Confirmatory Sampling Site - 100-D-66	1.03.02.01.03.29	100-D-66 Confirmatory Sampling Site	Spillway Associated with 116-DR-5	This was not in the RFP. RL accepted on 9/19/05. - MA049, Also see MA115	
	100 D Area	100-DR-1	Confirmatory Sampling Site - 100-D-67	1.03.02.01.03.30	100-D-67 Confirmatory Sampling Site	D Island	This was not in the RFP. RL accepted on 9/19/05. (RL to qualify river location). - MA050, Also see MA115	
	100 D Area	100-DR-1	Confirmatory Sampling Site - 100-D-62	1.03.02.01.03.31	100-D-62 Confirmatory Sampling Site	183-DR Headhouse Septic System (Discovery Site)	This was not in the RFP. Add as confirmatory sampling site. RL accepted on 9/19/05. - MA051, Also see MA115	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM ^a	HANFORD AREA DESIGNATION ^b	OPERABLE UNIT DESIGNATION ^c	WCH WBS LEVEL 6 DESCRIPTION ^d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER ^e	ACTIVITY DESIGNATION ^f	ACTIVITY DESCRIPTION ^g	ASSUMED ACTIVITY STATUS ^h	ACTIVITIES WITH DELAYED RELEASE ⁱ
	100 D Area	100-DR-1	Confirmatory Sampling Site - 100-D-63	1.03.02.01.03.32	100-D-63 Confirmatory Sampling Site	100 D/DR Service Water Pipelines	This was not in the RFP. Add as confirmatory sampling site. RL accepted on 9/19/05. - MA052, Also see MA115	
	100 D Area	100-DR-1	Confirmatory Sampling Site -SepticTk 100-Drestrm	1.03.02.01.03.33	Septic system for 100D restrooms Confirmatory Sampling Site	Septic Tank and field for 100 D restrooms	This was not in RFP. RL accepted on 9/13/05. - MA002, Also see MA115	
	100 D Area	100-DR-1	Confirmatory Sampling Site - 100-D-73	1.03.02.01.03.34	Confirmatory Sampling Site - 100-D-73	Confirmatory Sampling Site - 100-D-73	REA 023	
	100 D Area	100-DR-1	Confirmatory Sampling Site - 100-D-76	1.03.02.01.03.35	Confirmatory Sampling Site - 100-D-76	Confirmatory Sampling Site - 100-D-76	REA 023	
	100 D Area	100-DR-1	Confirmatory Sampling Site - 100-D-77	1.03.02.01.03.36	Confirmatory Sampling Site - 100-D-77	Confirmatory Sampling Site - 100-D-77	REA 023	
	100 D Area	100-DR-1	Confirmatory Sampling Site -100-D-78	1.03.02.01.03.37	Confirmatory Sampling Site -100-D-78	Confirmatory Sampling Site -100-D-78	REA 023	
Liquid Waste Site Remediation								
	100 D Area	100-DR-1	Remediate Liquid Waste Site - 100-D-1	1.03.02.02.04.01	Remediate Liquid Waste Site - 100-D-1	Contaminated Storm Drain/Process Sewer	No planning activities currently ongoing; will be required in the future.	
	100 D Area	100-DR-1	Remediate Liquid Waste Site - 100-D-29	1.03.02.02.04.02	Remediate Liquid Waste Site - 100-D-29	Unplanned Release	No planning activities currently ongoing; will be required in the future.	
	100 D Area	100-DR-1	Remediate Liquid Waste Site - 100-D-56	1.03.02.02.04.03	Remediate Liquid Waste Site - 100-D-56	Sodium Dichromate Underground Supply Lines	No planning activities currently ongoing; will be required in the future.	
	100 D Area	100-DR-1	Remediate Liquid Waste Site - 120-D-2	1.03.02.02.04.04	Remediate Liquid Waste Site - 120-D-2	Waste Acid Reservoir Surface Impoundment	No planning activities currently ongoing; will be required in the future.	
	100 D Area	100-DR-1	Remediate Liquid Waste Site - UPR-100-D-5	1.03.02.02.04.05	Remediate Liquid Waste Site - UPR-100-D-5	Undocumented Solid Waste Site	No planning activities currently ongoing; will be required in the future.	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM ^a	HANFORD AREA DESIGNATION ^b	OPERABLE UNIT DESIGNATION ^c	WCH WBS LEVEL 6 DESCRIPTION ^d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER ^e	ACTIVITY DESIGNATION ^f	ACTIVITY DESCRIPTION ^g	ASSUMED ACTIVITY STATUS ^h	ACTIVITIES WITH DELAYED RELEASE ⁱ
	100 D Area	100-DR-2	Remediate Liquid Waste Site - 116-DR-3	1.03.02.03.04.01	Remediate Liquid Waste Site - 116-DR-3	Storage Basin Trench	No planning activities currently ongoing; will be required in the future.	
Waste Site Remediation								
	100 D Area	100-DR-1	Remediate Waste Site - 100-D-2	1.03.02.02.05.01	Remediate Waste Site - 100-D-2	Solid Waste Site (Lead Sheeting) Foundation	No planning activities currently ongoing; will be required in the future.	
	100 D Area	100-DR-1	Remediate Waste Site - 100-D-3	1.03.02.02.05.02	Remediate Waste Site - 100-D-3	Solid Waste Burial Ground	No planning activities currently ongoing; will be required in the future.	
	100 D Area	100-DR-1	Remediate Waste Site - 100-D-42	1.03.02.02.05.03	Remediate Waste Site - 100-D-42	Solid Waste Burial Ground (Vertical Safety Rod Thimble Site)	No planning activities currently ongoing; will be required in the future.	
	100 D Area	100-DR-1	Remediate Waste Site - 100-D-60 (Bldg 190-DR)	1.03.02.02.05.04	Remediate Waste Site - 100-D-60 (Cost included with D4 190-DR)	Underground Piping	No planning activities currently ongoing; will be required in the future.	
	100 D Area	100-DR-1	Remediate Waste Site - 100-D-61	1.03.02.02.05.05	Remediate Waste Site - 100-D-61	Utility Pole and Fixture Debris Piles Dumping Area	No planning activities currently ongoing; will be required in the future.	
	100 D Area	100-DR-1	Remediate Waste Site - 116-D-5	1.03.02.02.05.06	Remediate Waste Site - 116-D-5	Outfall Structure	No planning activities currently ongoing; will be required in the future.	
	100 D Area	100-DR-1	Remediate Waste Site - 116-DR-5	1.03.02.02.05.07	Remediate Waste Site - 116-DR-5	Outfall Structure	No planning activities currently ongoing; will be required in the future.	
	100 D Area	100-DR-1	Remediate Waste Site - 118-D-6	1.03.02.02.05.08	Remediate Waste Site - 118-D-6	105-D Reactor Building	75% complete. 4 subsites: 118-D-6:1 – closed, no further action; 118-D-6:2&3 –closed per external draft CVP 2005-00003; and 118-D-6:4 requires RTD. RL accepted on 9/13/05. - MD137	
	100 D Area	100-DR-1	Remediate Waste Site - 116-D-10	1.03.02.02.05.10	116-D-10 Design and Remediation	French Drain	In the RFP as confirmatory sampling; sampling complete and remediation required. (Delete confirmatory sampling site scope - Deletions Item MD 172). RL accepted on 9/19/05. - MA059	
	100 D Area	100-DR-1	Remediate Waste Site - 130-D-1	1.03.02.02.05.11	130-D-1 Design and Remediation	Gasoline Storage Tank	In the RFP as confirmatory sampling; sampling complete and remediation required. (Delete confirmatory sampling site scope - Deletions Item MD 174). RL accepted on 9/19/05. - MA061	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM ^a	HANFORD AREA DESIGNATION ^b	OPERABLE UNIT DESIGNATION ^c	WCH WBS LEVEL 6 DESCRIPTION ^d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER ^e	ACTIVITY DESIGNATION ^f	ACTIVITY DESCRIPTION ^g	ASSUMED ACTIVITY STATUS ^h	ACTIVITIES WITH DELAYED RELEASE ⁱ
	100 D Area	100-DR-1	Remediate Waste Site - 628-3	1.03.02.02.05.12	628-3 Design and Remediation	Burn Pit	In the RFP as confirmatory sampling; sampling complete and remediation required. (Delete confirmatory sampling site scope - Deletions Item MD 176). RL accepted on 9/19/05. - MA063	
	100 D Area	100-DR-1	Remediate Waste Site - 1607-D2:2	1.03.02.02.05.13	Remediate Waste Site 1607-D2:2	100 DR Area Tile Field	This was not in the RFP - Added per Contract Mod M007. - MA038	
	100 D Area	100-DR-1	Remediate Waste Site - 100-D-30	1.03.02.02.05.14	100-D-30 Design and Remediation	Unplanned Release	In the RFP as confirmatory sampling; sampling complete and remediation required. (Delete confirmatory sampling site scope - Deletions Item MD 171). RL accepted on 9/19/05. - MA058	
	100 D Area	100-DR-1	Remediate Waste Site - 100-D-50:4 and 100-D-50:8	1.03.02.02.05.15	100 DDR Underground Piping Design and Remediation	Underground piping, includes 100-D-50	Only subsites 100-D-50:4 and 100-D-50:8 are additions at this time, added as remediation waste sites. RL accepted 9/19/05. - MA064A	
	100 D Area	100-DR-1	Remediate Waste Site - 100-D-31	1.03.02.02.05.16	100 DDR Underground Piping Design and Remediation	Underground piping, includes 100-D-31	Also, Site 100-D-31 is a remediation waste site. RL accepted 9/19/05. - MA064B	
	100 D Area	100-DR-2	Remediate Waste Site - 100-D-58	1.03.02.03.05.01	Remediate Waste Site - 100-D-58	100 DR Area On-Site Sewage System	No planning activities currently ongoing; will be required in the future.	
	100 D Area	100-DR-2	Remediate Waste Site - 116-D-8	1.03.02.03.05.02	Remediate Waste Site - 116-D-8	Cask Storage Pad	No planning activities currently ongoing; will be required in the future.	
	100 D Area	100-DR-2	Remediate Waste Site - 100-D-15	1.03.02.03.05.04	100-D-15 Design and Remediation	Dumping Area	In the RFP as confirmatory sampling; sampling complete and remediation required. (Delete confirmatory sampling site scope - Deletions Item MD 170). RL accepted on 9/19/05. - MA057	
	100 D Area	100-DR-2	Remediate Waste Site - 116-DR-10	1.03.02.03.05.05	116-DR-10 Design and Remediation	Fuel Storage Discharge Pond	In the RFP as confirmatory sampling; sampling complete and remediation required. (Delete confirmatory sampling site scope - Deletions Item MD 173). RL accepted on 9/19/05. - MA060	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM ^a	HANFORD AREA DESIGNATION ^b	OPERABLE UNIT DESIGNATION ^c	WCH WBS LEVEL 6 DESCRIPTION ^d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER ^e	ACTIVITY DESIGNATION ^f	ACTIVITY DESCRIPTION ^g	ASSUMED ACTIVITY STATUS ^h	ACTIVITIES WITH DELAYED RELEASE ⁱ
	100 D Area	100-DR-2	Remediate Waste Site - 600-30	1.03.02.03.05.06	600-30 Design and Remediation	Dumping Area	In the RFP as confirmatory sampling; sampling complete and remediation required. (Delete confirmatory sampling site scope - Deletions Item MD175). RL accepted on 9/19/05. - MA062	
	100 D Area	100-DR-2	Remediate Waste Site - 100-D-28:1	1.03.02.03.05.07	100 D-28:1 Remediation Waste Site	Septic Tank System/Sewage Disposal	In RFP as confirmatory sampling; sampling complete and remediation required on 100-D-28:1. (Related to Deletions Item MD79). RL accepted on 9/19/05. - MA148	
	100 D Area	100-DR-2	Remediate Waste Site - 100-D-13	1.03.02.03.05.08	Remediate Waste Site 100-D-13	Septic Tank System/Sewage Disposal	Add Remediate waste site. RL accepted on 9/19/05. (was MD126a from delete sheet). - MA151	
	100 D Area	100-DR-2	Remediate Waste Site - 116-DR-8	1.03.02.03.05.09	Remediate Waste Site 116-DR-8	Seal Pit Crib	Add Remediate waste site. RL accepted on 9/19/05. (was 130a from delete sheet). - MA152	
Burial Ground Remediation								
	100 D Area	100-DR-1	Remediate Burial Ground - 100-D-32	1.03.02.02.06.01	Remediate Burial Ground - 100-D-32	Solid Waste Burial Ground	No planning activities currently ongoing; will be required in the future.	
	100 D Area	100-DR-1	Remediate Burial Ground - 100-D-33	1.03.02.02.06.02	Remediate Burial Ground - 100-D-33	Solid Waste Burial Ground	No planning activities currently ongoing; will be required in the future.	
	100 D Area	100-DR-1	Remediate Burial Ground - 100-D-35	1.03.02.02.06.03	Remediate Burial Ground - 100-D-35	Solid Waste Burial Ground	No planning activities currently ongoing; will be required in the future.	
	100 D Area	100-DR-1	Remediate Burial Ground - 100-D-41	1.03.02.02.06.04	Remediate Burial Ground - 100-D-41	Solid Waste Burial Ground	No planning activities currently ongoing; will be required in the future.	
	100 D Area	100-DR-1	Remediate Burial Ground - 100-D-45	1.03.02.02.06.05	Remediate Burial Ground - 100-D-45	Solid Waste Burial Ground (Vertical Safety Rod Thimble Site)	No planning activities currently ongoing; will be required in the future.	
	100 D Area	100-DR-1	Remediate Burial Ground - 126-D-2	1.03.02.02.06.06	Remediate Burial Ground - 126-D-2	Coal Pit (Inert/Demolition Landfill)	Changes required in planning and excavation activities as a result of the PAAA corrective action plan. - MA071. However subsequent to the initial MA, it was determined that there was no potential for SNF at this burial ground.	
	100 D Area	100-DR-2	Remediate Burial Ground - 100-D-40	1.03.02.03.06.01	Remediate Burial Ground - 100-D-40	Solid Waste Burial Ground	No planning activities currently ongoing; will be required in the future.	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM ^a	HANFORD AREA DESIGNATION ^b	OPERABLE UNIT DESIGNATION ^c	WCH WBS LEVEL 6 DESCRIPTION ^d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER ^e	ACTIVITY DESIGNATION ^f	ACTIVITY DESCRIPTION ^g	ASSUMED ACTIVITY STATUS ^h	ACTIVITIES WITH DELAYED RELEASE ⁱ
	100 D Area	100-DR-2	Remediate Burial Ground - 100-D-43	1.03.02.03.06.02	Remediate Burial Ground - 100-D-43	Solid Waste Burial Ground (Vertical Safety Rod Thimble Site)	No planning activities currently ongoing; will be required in the future.	
	100 D Area	100-DR-2	Remediate Burial Ground - 100-D-47	1.03.02.03.06.03	Remediate Burial Ground - 100-D-47	Solid Waste Burial Ground	No planning activities currently ongoing; will be required in the future.	
	100 D Area	100-DR-2	Remediate Burial Ground - 118-D-1	1.03.02.03.06.04	Remediate Burial Ground - 118-D-1	Burial Ground #1	Changes required in planning and excavation activities as a result of the PAAA corrective action plan. - MA068	
	100 D Area	100-DR-2	Remediate Burial Ground - 118-D-2	1.03.02.03.06.05	Remediate Burial Ground - 118-D-2	Burial Ground #2	Changes required in planning and excavation activities as a result of the PAAA corrective action plan. - MA069	
	100 D Area	100-DR-2	Remediate Burial Ground - 118-D-3	1.03.02.03.06.06	Remediate Burial Ground - 118-D-3	Burial Ground #3	Changes required in planning and excavation activities as a result of the PAAA corrective action plan. - MA070	
	100 D Area	100-DR-2	Remediate Burial Ground - 118-D-4	1.03.02.03.06.07	Remediate Burial Ground - 118-D-4	Solid Waste Burial Ground	Changes required in planning and excavation activities as a result of the PAAA corrective action plan. - MA072	
	100 D Area	100-DR-2	Remediate Burial Ground - 118-D-5	1.03.02.03.06.08	Remediate Burial Ground - 118-D-5	Solid Waste Burial Ground	Changes required in planning and excavation activities as a result of the PAAA corrective action plan. - MA073	
	100 D Area	100-DR-2	Remediate Burial Ground - 118-DR-1	1.03.02.03.06.09	Remediate Burial Ground - 118-DR-1	Gas Loop Burial Ground	Changes required in planning and excavation activities as a result of the PAAA corrective action plan. - MA074. Subsequent to the initial MA, it was determined that there was no potential for SNF at this burial ground.	
	100 D Area	100-DR-2	Remediate Burial Ground - 126-DR-1	1.03.02.03.06.10	Remediate Burial Ground - 126-DR-1	Cleanwell Tank Pit (Inert/Demolition Landfill)	No planning activities currently ongoing; will be required in the future.	
Fld. Rem.-100 D Non Site Specific Support			Fld. Rem.-100 D Non Site Specific Support	1.03.02.75.25.01	Fld. Rem.-100 D Non Site Specific Support	Non Site Specific Support	Also now includes REA 041, REA 025	
D⁴ - Buildings								
	100 D Area		D4 Building - 151D	1.01.01.02.07.01	D4 Building - 151D	Primary Substation	No planning activities currently ongoing; will be required in the future.	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM ^a	HANFORD AREA DESIGNATION ^b	OPERABLE UNIT DESIGNATION ^c	WCH WBS LEVEL 6 DESCRIPTION ^d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER ^e	ACTIVITY DESIGNATION ^f	ACTIVITY DESCRIPTION ^g	ASSUMED ACTIVITY STATUS ^h	ACTIVITIES WITH DELAYED RELEASE ⁱ
	100 D Area		D4 Building - 190DR (See Also WS 100-D-60)	1.01.01.02.07.04	D4 Building - 190DR (includes Waste Site 100-D-60)	Main Pump house	Partial deletion, demobilization remains. RL accepted on 9/13/05. - MD005	
	100 D Area		D4 Building - MO-200	1.01.01.02.07.05	D4 Building - MO-200	Mobile Office - SE of 105D	No planning activities currently ongoing; will be required in the future.	
	100 D Area		D4 Building - MO-374	1.01.01.02.07.06	D4 Building - MO-374	Mobile Office	No planning activities currently ongoing; will be required in the future.	
	100 D Area		D4 Building - MO-422	1.01.01.02.07.07	D4 Building - MO-422	Mobile Office - Field Trailer at 100DR	No planning activities currently ongoing; will be required in the future.	
	100 D Area		D4 Building - MO-561	1.01.01.02.07.08	D4 Building - MO-561	Mobile Office - on D Avenue (N end of site)	No planning activities currently ongoing; will be required in the future.	
	100 D Area		D4 Building - MO-718	1.01.01.02.07.09	D4 Building - MO-718	Mobile Office - S of 105D	No planning activities currently ongoing; will be required in the future.	
	100 D Area		D4 Building - MO-829	1.01.01.02.07.10	D4 Building - MO-829	Mobile Office - at 190DR	No planning activities currently ongoing; will be required in the future.	
	100 D Area		D4 Building - MO-889	1.01.01.02.07.11	D4 Building - MO-889	Mobile Office - Change Trailer SE of 105D	No planning activities currently ongoing; will be required in the future.	
	100 D Area		D4 Building - MO-929	1.01.01.02.07.12	D4 Building - MO-929	Mobile Office E of 151D	No planning activities currently ongoing; will be required in the future.	
	100 D Area		D4 Building - MO-999	1.01.01.02.07.13	D4 Building - MO-999	Mobile Office - Field Trailer, Pipeyard	No planning activities currently ongoing; will be required in the future.	
	100 D Area		D4 Building - MO-980	1.01.01.02.07.14	D4 Building - MO-980	Mobile Office SW of D Rx	This was not in RFP - Added per Contract Mod M007. - MA001	
D⁴ - Remaining Facilities								
	100 D Area		D4 1902D Water Tower	1.01.01.02.08.01	D4 1902D Water Tower	Water Tower	REA 052	
D⁴ - Retention Basins								
	100 D Area		D4 Retention Basin - 1606D	1.01.01.02.10.01	D4 Retention Basin - 1606D	Settling Tanks	No planning activities currently ongoing; will be required in the future.	
	100 D Area		D4 Retention Basin - 188D	1.01.01.02.10.02	D4 Retention Basin - 188D	Ash Disposal Basin	No planning activities currently ongoing; will be required in the future.	
	100 D Area		D4 Retention Basin - 1904D	1.01.01.02.10.03	D4 Retention Basin - 1904D	Outfall Structure/Process Sewers Discharge Chamber	No planning activities currently ongoing; will be required in the future.	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM ^a	HANFORD AREA DESIGNATION ^b	OPERABLE UNIT DESIGNATION ^c	WCH WBS LEVEL 6 DESCRIPTION ^d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER ^e	ACTIVITY DESIGNATION ^f	ACTIVITY DESCRIPTION ^g	ASSUMED ACTIVITY STATUS ^h	ACTIVITIES WITH DELAYED RELEASE ⁱ
100 F Area								
100 F Area Design								
	100 F Area		Fld. Rem.-100 F Area Design	1.03.03.04.01.01	Design	Design	Additional design scope associated with new remediation sites: Items # 38-42, 44-46, 56-67, 94-95, 97-98, 147, 151-152 and 155-158. RL accepted 9/13/05 and 9/19/05. - MA169.	
Confirmatory Sampling Sites								
	100 F Area	100-FR-1	Confirmatory Sampling Site - 100-F-31	1.03.03.01.03.05	Confirmatory Sampling Site - 100-F-31	Sanitary Sewer System	In the RFP as confirmatory sampling; was not in the RFP as a remediation site; but is included in a recently awarded ERC subcontract, remediation ongoing (backfill and revegetation to go) - MI038	
	100 F Area	100-FR-1	Confirmatory Sampling Site - 100-F-33	1.03.03.01.03.06	Confirmatory Sampling Site - 100-F-33	146-F Aquatic Biology Fish Ponds	In the RFP as confirmatory sampling; was not in the RFP as a remediation site; but is included in an recently awarded ERC subcontract, remediation ongoing (loadout, backfill, and revegetation to go) - MI039	
	100 F Area	100-FR-1	Confirmatory Sampling Site - 100-F-36	1.03.03.01.03.08	Confirmatory Sampling Site - 100-F-36	108-F Chemical Pump house/Biological Laboratory	In the RFP as confirmatory sampling; was not in the RFP as a remediation site; but is included in an recently awarded ERC subcontract, remediation ongoing (excavation, loadout, backfill, and revegetation to go) - MI040	
	100 F Area	100-FR-1	Confirmatory Sampling Site - 126-F-2	1.03.03.01.03.14	Confirmatory Sampling Site - 126-F-2	183-F Clearwells	In the RFP as confirmatory sampling; was not in the RFP as a remediation site; but is included in an recently awarded ERC subcontract, remediation ongoing (excavation, loadout, backfill, and revegetation to go) - MI041	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM ^a	HANFORD AREA DESIGNATION ^b	OPERABLE UNIT DESIGNATION ^c	WCH WBS LEVEL 6 DESCRIPTION ^d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER ^e	ACTIVITY DESIGNATION ^f	ACTIVITY DESCRIPTION ^g	ASSUMED ACTIVITY STATUS ^h	ACTIVITIES WITH DELAYED RELEASE ⁱ
	100 F Area	100-FR-1	Confirmatory Sampling Site - 128-F-2	1.03.03.01.03.15	Confirmatory Sampling Site - 128-F-2	100-F Burn Pit	In the RFP as confirmatory sampling; was not in the RFP as a remediation site; but is included in a recently awarded ERC subcontract, remediation ongoing (excavation, loadout, backfill, and revegetation to go) - MI042	
	100 F Area	100-FR-1	Confirmatory Sampling Site - 132-F-1	1.03.03.01.03.16	Confirmatory Sampling Site - 132-F-1	Chronic Feeding Barn	In the RFP as confirmatory sampling; was not in the RFP as a remediation site; but is included in a recently awarded ERC subcontract, remediation ongoing (loadout, backfill, and revegetation to go) - MI043	
	100 F Area	100-FR-1	Confirmatory Sampling Site - 141-C	1.03.03.01.03.17	Confirmatory Sampling Site - 141-C	Large Animal Barn and Biology Lab (Hog Barn)	In the RFP as confirmatory sampling; was not in the RFP as a remediation site; but is included in a recently awarded ERC subcontract, remediation ongoing (loadout, backfill, and revegetation to go) - MI044	
	100 F Area	100-FR-2	Confirmatory Sampling Site - 1607-F1	1.03.03.01.03.18	Confirmatory Sampling Site - 1607-F1	Septic Tank System	In the RFP as confirmatory sampling; was not in the RFP as a remediation site; but is included in a recently awarded ERC subcontract, remediation ongoing (excavation, loadout, backfill, and revegetation to go) - MI045	
	100 F Area	100-FR-1	Confirmatory Sampling Site - 1607-F3	1.03.03.01.03.19	Confirmatory Sampling Site - 1607-F3	Septic Tank System	In the RFP as confirmatory sampling; was not in the RFP as a remediation site; but is included in a recently awarded ERC subcontract, remediation ongoing (excavation, loadout, backfill, and revegetation to go) - MI046	
	100 F Area	100-FR-1	Confirmatory Sampling Site - 1607-F4	1.03.03.01.03.20	Confirmatory Sampling Site - 1607-F4	Septic Tank System	In the RFP as confirmatory sampling; was not in the RFP as a remediation site; but is included in a recently awarded ERC subcontract, remediation ongoing (excavation, loadout, backfill, and revegetation to go) - MI047	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM ^a	HANFORD AREA DESIGNATION ^b	OPERABLE UNIT DESIGNATION ^c	WCH WBS LEVEL 6 DESCRIPTION ^d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER ^e	ACTIVITY DESIGNATION ^f	ACTIVITY DESCRIPTION ^g	ASSUMED ACTIVITY STATUS ^h	ACTIVITIES WITH DELAYED RELEASE ⁱ
	100 F Area	100-FR-1	Confirmatory Sampling Site - 1607-F5	1.03.03.01.03.21	Confirmatory Sampling Site - 1607-F5	Septic Tank System	In the RFP as confirmatory sampling; was not in the RFP as a remediation site; but is included in a recently awarded ERC subcontract, remediation ongoing (excavation, loadout, backfill, and revegetation to go) - MI048	
	100 F Area	100-FR-1	Confirmatory Sampling Site - 1607-F7	1.03.03.01.03.22	Confirmatory Sampling Site - 1607-F7	Septic Tank System	In the RFP as confirmatory sampling; was not in the RFP as a remediation site; but is included in a recently awarded ERC subcontract, remediation ongoing (excavation, loadout, backfill, and revegetation to go) - MI049	
	100 F Area	100-FR-1	Confirmatory Sampling Site - 182-F	1.03.03.01.03.23	Confirmatory Sampling Site - 182-F	Reservoir	In the RFP as confirmatory sampling; was not in the RFP as a remediation site; but is included in a recently awarded ERC subcontract, remediation ongoing (excavation, loadout, backfill, and revegetation to go) - MI050	
	100 F Area	100-FR-1	Confirmatory Sampling Site - 100-F-42	1.03.03.01.03.24	100-F-42 Confirmatory Sampling Site	Spillway Associated with 116-F-8 Outfall	This was not in the RFP and is included in an ERC subcontract that was recently awarded - MI036	
	100 F Area	100-FR-1	Confirmatory Sampling Site - 100-F-43	1.03.03.01.03.25	100-F-43 Confirmatory Sampling Site	Spillway Associated with 116-F-16 Outfall	This was not in the RFP and is included in an ERC subcontract that was recently awarded - MI037	
	100 F Area	100-FR-1	Confirmatory Sampling Site - 100-F-44, Miscellaneous Pipelines - Sewers	1.03.03.01.03.26	Confirmatory Sampling Site - 100-F-44, Miscellaneous Pipelines - Sewers	REA-008 Rev 1: 100-F Area Confirmatory Orphan Sites	REA008 R1	
	100 F Area	100-FR-1	Confirmatory Sampling Site - 100-F-41, Service Water Pipelines	1.03.03.01.03.27	Confirmatory Sampling Site - 100-F-41, Service Water Pipelines	REA-008 Rev 1: 100-F Area Confirmatory Orphan Sites	REA008 R1	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM ^a	HANFORD AREA DESIGNATION ^b	OPERABLE UNIT DESIGNATION ^c	WCH WBS LEVEL 6 DESCRIPTION ^d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER ^e	ACTIVITY DESIGNATION ^f	ACTIVITY DESCRIPTION ^g	ASSUMED ACTIVITY STATUS ^h	ACTIVITIES WITH DELAYED RELEASE ⁱ
	100 F Area	100-FR-1	Confirmatory Sampling Site - 100-F-45, Buried River Effluent Pipelines	1.03.03.01.03.28	Confirmatory Sampling Site - 100-F-45, Buried River Effluent Pipelines	REA-008 Rev 1: 100-F Area Confirmatory Orphan Sites	REA008 R1	
	100 F Area	100-FR-1	Confirmatory Sampling Site - 100-F-46, 119-F Stack Samplg Bldg Fr Drain	1.03.03.01.03.29	Confirmatory Sampling Site - 100-F-46, 119-F Stack Samplg Bldg Fr Drain	REA-008 Rev 1: 100-F Area Confirmatory Orphan Sites	REA008 R1	
	100 F Area	100-FR-1	Confirmatory Sampling Site - 100-F-55, 1607-F Contaminated Ash Layer	1.03.03.01.03.30	Confirmatory Sampling Site - 100-F-55, 1607-F Contaminated Ash Layer	REA-008 Rev 1: 100-F Area Confirmatory Orphan Sites	REA008 R1	
	100 F Area	100-FR-1	Confirmatory Sampling Site - 100-F-47, 151-F Substation	1.03.03.01.03.31	Confirmatory Sampling Site - 100-F-47, 151-F Substation	REA-008 Rev 1: 100-F Area Confirmatory Orphan Sites	REA008 R1	
	100 F Area	100-FR-1	Confirmatory Sampling Site - 100-F-48, 184-F Coal Pit Debris	1.03.03.01.03.33	Confirmatory Sampling Site - 100-F-48, 184-F Coal Pit Debris	REA-008 Rev 1: 100-F Area Confirmatory Orphan Sites	REA008 R1	
	100 F Area	100-FR-1	Confirmatory Sampling Site - 100-F-49, 1716-F Maintenance Garage Lub Pit	1.03.03.01.03.35	Confirmatory Sampling Site - 100-F-49, 1716-F Maintenance Garage Lub Pit	REA-008 Rev 1: 100-F Area Confirmatory Orphan Sites	REA008 R1	
	100 F Area	100-FR-1	Confirmatory Sampling Site - 100-F-50, 100-F Railroad French Drain	1.03.03.01.03.36	Confirmatory Sampling Site - 100-F-50, 100-F Railroad French Drain	REA-008 Rev 1: 100-F Area Confirmatory Orphan Sites	REA008 R1	
	100 F Area	100-FR-1	Confirmatory Sampling Site - 100-F-51, 146-F Fish Laboratory Soil	1.03.03.01.03.37	Confirmatory Sampling Site - 100-F-51, 146-F Fish Laboratory Soil	REA-008 Rev 1: 100-F Area Confirmatory Orphan Sites	REA008 R1	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM ^a	HANFORD AREA DESIGNATION ^b	OPERABLE UNIT DESIGNATION ^c	WCH WBS LEVEL 6 DESCRIPTION ^d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER ^e	ACTIVITY DESIGNATION ^f	ACTIVITY DESCRIPTION ^g	ASSUMED ACTIVITY STATUS ^h	ACTIVITIES WITH DELAYED RELEASE ⁱ
	100 F Area	100-FR-1	Confirmatory Sampling Site - 100-F-52, 146-FR Radioecology/Aqua Lab Soil	1.03.03.01.03.38	Confirmatory Sampling Site - 100-F-52, 146-FR Radioecology/Aqua Lab Soil	REA-008 Rev 1: 100-F Area Confirmatory Orphan Sites	REA008 R1	
	100 F Area	100-FR-1	Confirmatory Sampling Site - 100-F-53, 108-F Septic System	1.03.03.01.03.39	Confirmatory Sampling Site - 100-F-53, 108-F Septic System	REA-008 Rev 1: 100-F Area Confirmatory Orphan Sites	REA008 R1	
	100 F Area	100-FR-1	Confirmatory Sampling Site - 100-F-54, 190-F Animal Farm Pastures	1.03.03.01.03.40	Confirmatory Sampling Site - 100-F-54, 190-F Animal Farm Pastures	REA-008 Rev 1: 100-F Area Confirmatory Orphan Sites	REA008 R1	
	100 F Area	100-FR-1	Confirmatory Sampling Site - 100-F-56, 100-F Surface Debris/Stains	1.03.03.01.03.41	Confirmatory Sampling Site - 100-F-56, 100-F Surface Debris/Stains	REA-008 Rev 1: 100-F Area Confirmatory Orphan Sites	REA008 R1	
	100 F Area	100-FR-1	Confirmatory Sampling Site - 100-F-57, 190-F Proc Water Pump Hse Debris	1.03.03.01.03.42	Confirmatory Sampling Site - 100-F-57, 190-F Proc Water Pump Hse Debris	REA-008 Rev 1: 100-F Area Confirmatory Orphan Sites	REA008 R1	
Liquid Waste Site Remediation								
	100 F Area	100-FR-1	Remediate Liquid Waste Site - 100-F-26	1.03.03.02.04.01	Remediate Liquid Waste Site - 100-F-26	100-F Water Treatment Facility Underground Pipelines	No planning activities currently ongoing; will be required in the future.	
Waste Site Remediation								
	100 F Area	100-FR-1	Remediate Waste Site - 100-F-38	1.03.03.02.05.02	Remediate Waste Site - 100-F-38	Yellow Stained Soil Near Hydrant F-2	No planning activities currently ongoing; will be required in the future.	
	100 F Area	100-FR-1	Remediate Waste Site - 116-F-16	1.03.03.02.05.03	Remediate Waste Site - 116-F-16	PNNL Outfall	No planning activities currently ongoing; will be required in the future.	
	100 F Area	100-FR-1	Remediate Waste Site - 116-F-8 (inc WS 100-F-39)	1.03.03.02.05.04	Remediate Waste Site - 116-F-8 (includes Waste Site 100-F-39)	1904-F Outfall Structure	No planning activities currently ongoing; will be required in the future.	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM ^a	HANFORD AREA DESIGNATION ^b	OPERABLE UNIT DESIGNATION ^c	WCH WBS LEVEL 6 DESCRIPTION ^d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER ^e	ACTIVITY DESIGNATION ^f	ACTIVITY DESCRIPTION ^g	ASSUMED ACTIVITY STATUS ^h	ACTIVITIES WITH DELAYED RELEASE ⁱ
	100 F Area	100-FR-1	Remediate Waste Site - 100-F-39 (included in 116-F-8)	1.03.03.02.05.04	Remediate Waste Site - 100-F-39 (Costs included in Remediate Waste Site 116-F-8)	1904-F Outfall Structure	No planning activities currently ongoing; will be required in the future.	
	100 F Area	100-FR-1	Remediate Waste Site - 118-F-8	1.03.03.02.05.05	Remediate Waste Site - 118-F-8	105-F Reactor Building	Reactor FSB Contaminated Excavation of Side Slopes deferred to RA. Not in the RFP. 4 subsites. 3 are complete. 4th site (soil) requires RA and is not started. RL accepted on 9/13/05. - MA094	
	100 F Area	100-FR-1	Remediate Waste Site - 126-F-1	1.03.03.02.05.06	126-F-1 Remediation Waste Site	184-F Powerhouse Ash Pit	This was not in the RFP, but is included in an recently awarded ERC subcontract - MI034	
	100 F Area	100-FR-1	Remediate Waste Site - 116-F-15	1.03.03.02.05.07	116-F-15 Remediation Waste Site	108-F Radiation Crib	This was not in the RFP, but is included in an recently awarded ERC subcontract (excavation, loadout, backfill, and revegetation to go) - MI035	
	100 F Area	100-FR-1	Remediate Waste Site - 100-F-31	1.03.03.02.05.08	100-F-31 Design and Remediation	Sanitary Sewer System	In the RFP as confirmatory sampling; was not in the RFP as a remediation site; but is included in an recently awarded ERC subcontract, remediation ongoing (backfill, closeout sampling and revegetation to go) - MI038	
	100 F Area	100-FR-1	Remediate Waste Site - 100-F-33	1.03.03.02.05.09	100-F-33 Design and Remediation	146-F Aquatic Biology Fish Ponds	In the RFP as confirmatory sampling; was not in the RFP as a remediation site; but is included in an recently awarded ERC subcontract, remediation ongoing (loadout, backfill, and revegetation to go) - MI039	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM ^a	HANFORD AREA DESIGNATION ^b	OPERABLE UNIT DESIGNATION ^c	WCH WBS LEVEL 6 DESCRIPTION ^d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER ^e	ACTIVITY DESIGNATION ^f	ACTIVITY DESCRIPTION ^g	ASSUMED ACTIVITY STATUS ^h	ACTIVITIES WITH DELAYED RELEASE ⁱ
	100 F Area	100-FR-1	Remediate Waste Site - 100-F-36	1.03.03.02.05.10	100-F-36 Design and Remediation	108 Chemical Pump House/Biological Laboratory	In the RFP as confirmatory sampling; was not in the RFP as a remediation site; but is included in an recently awarded ERC subcontract, remediation ongoing (excavation, loadout, backfill, and revegetation to go) - MI040	
	100 F Area	100-FR-1	Remediate Waste Site - 126-F-2	1.03.03.02.05.11	126-F-2 Design and Remediation	183-F Clearwells	This was not in the RFP - Added per Contract Mod M007. In the RFP as confirmatory sampling; was not in the RFP as a remediation site; but is included in an recently awarded ERC subcontract, remediation ongoing (excavation, loadout, backfill, and revegetation to go) - MI041	
	100 F Area	100-FR-1	Remediate Waste Site - 128-F-2	1.03.03.02.05.12	128-F-2 Design and Remediation	100-F Burn Pit	This was not in the RFP - Added per Contract Mod M007. In the RFP as confirmatory sampling; was not in the RFP as a remediation site; but is included in an recently awarded ERC subcontract, remediation ongoing (excavation, loadout, backfill, and revegetation to go) - MI042	
	100 F Area	100-FR-1	Remediate Waste Site - 132-F-1	1.03.03.02.05.13	132-F-1 Design and Remediation	Chronic Feeding Barn	This was not in the RFP. RL accepted on 9/19/05. (No budget needed). In the RFP as confirmatory sampling; was not in the RFP as a remediation site; but is included in an recently awarded ERC subcontract, remediation ongoing (loadout, backfill, and revegetation to go) - MI043	
	100 F Area	100-FR-1	Remediate Waste Site - 141-C	1.03.03.02.05.14	141-C Design and Remediation	Large Animal Barn and Biology Lab – Hog Barn	This was not in the RFP. RL accepted on 9/19/05. In the RFP as confirmatory sampling; was not in the RFP as a remediation site; but is included in an recently awarded ERC subcontract, remediation ongoing (loadout, backfill, and revegetation to go) - MI044	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM ^a	HANFORD AREA DESIGNATION ^b	OPERABLE UNIT DESIGNATION ^c	WCH WBS LEVEL 6 DESCRIPTION ^d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER ^e	ACTIVITY DESIGNATION ^f	ACTIVITY DESCRIPTION ^g	ASSUMED ACTIVITY STATUS ^h	ACTIVITIES WITH DELAYED RELEASE ⁱ
	100 F Area	100-FR-1	Remediate Waste Site - 1607-F3	1.03.03.02.05.15	1607-F3 Design and Remediation	Septic Tank System	In the RFP as confirmatory sampling; was not in the RFP as a remediation site; but is included in an recently awarded ERC subcontract, remediation ongoing (excavation, loadout, backfill, and revegetation to go) - MI046	
	100 F Area	100-FR-1	Remediate Waste Site - 1607-F4	1.03.03.02.05.16	1607-F4 Design and Remediation	Septic Tank System	In the RFP as confirmatory sampling; was not in the RFP as a remediation site; but is included in an recently awarded ERC subcontract, remediation ongoing (excavation, loadout, backfill, and revegetation to go) - MI047	
	100 F Area	100-FR-1	Remediate Waste Site - 1607-F5	1.03.03.02.05.17	1607-F5 Design and Remediation	Septic Tank System	In the RFP as confirmatory sampling; was not in the RFP as a remediation site; but is included in an recently awarded ERC subcontract, remediation ongoing (excavation, loadout, backfill, and revegetation to go) - MI048	
	100 F Area	100-FR-1	Remediate Waste Site - 1607-F7	1.03.03.02.05.18	1607-F7 Design and Remediation	Septic Tank System	In the RFP as confirmatory sampling; was not in the RFP as a remediation site; but is included in an recently awarded ERC subcontract, remediation ongoing (excavation, loadout, backfill, and revegetation to go) - MI049	
	100 F Area	100-FR-1	Remediate Waste Site - 182-F	1.03.03.02.05.19	182-F Design and Remediation	Reservoir	In the RFP as confirmatory sampling; was not in the RFP as a remediation site; but is included in an recently awarded ERC subcontract, remediation ongoing (loadout, backfill, and revegetation to go) - MI050	
	100 F Area	100-FR-2	Remediate Waste Site - 120-F-1	1.03.03.03.05.01	Remediate Waste Site - 120-F-1	Glass Dump	No planning activities currently ongoing; will be required in the future.	
	100 F Area	100-FR-2	Remediate Waste Site - 128-F-3	1.03.03.03.05.02	Remediate Waste Site - 128-F-3	PNNL Burn Pit	No planning activities currently ongoing; will be required in the future.	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM ^a	HANFORD AREA DESIGNATION ^b	OPERABLE UNIT DESIGNATION ^c	WCH WBS LEVEL 6 DESCRIPTION ^d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER ^e	ACTIVITY DESIGNATION ^f	ACTIVITY DESCRIPTION ^g	ASSUMED ACTIVITY STATUS ^h	ACTIVITIES WITH DELAYED RELEASE ⁱ
	100 F Area	100-FR-2	Remediate Waste Site - 1607-F1	1.03.03.03.05.03	Remediate Waste Site - 1607-F1	Septic Tank System	In the RFP as confirmatory sampling; was not in the RFP as a remediation site; but is included in an recently awarded ERC subcontract, remediation ongoing (excavation, loadout, backfill, and revegetation to go) - MI045	
Burial Ground Remediation								
	100 F Area	100-FR-2	Remediate Burial Ground - 100-F-20	1.03.03.03.06.01	Remediate Burial Ground - 100-F-20	PNNL Parallel Pits	No planning activities currently ongoing; will be required in the future.	
	100 F Area	100-FR-2	Remediate Burial Ground - 118-F-1	1.03.03.03.06.02	Remediate Burial Ground - 118-F-1	Minor Construction Burial Ground #2	Changes required in planning and excavation activities as a result of the PAAA corrective action plan. - MA075	
	100 F Area	100-FR-2	Remediate Burial Ground - 118-F-2	1.03.03.03.06.03	Remediate Burial Ground - 118-F-2	Solid Waste Burial Ground #1	Changes required in planning and excavation activities as a result of the PAAA corrective action plan. - MA076	
	100 F Area	100-FR-2	Remediate Burial Ground - 118-F-3	1.03.03.03.06.04	Remediate Burial Ground - 118-F-3	Minor Construction Burial Ground #1	Changes required in planning and excavation activities as a result of the PAAA corrective action plan. - MA077. Subsequent to the initial MD, it was determined that there was no potential for SNF at this burial ground.	
	100 F Area	100-FR-2	Remediate Burial Ground - 118-F-5	1.03.03.03.06.05	Remediate Burial Ground - 118-F-5	PNNL Sawdust Pit	Changes required in planning and excavation activities as a result of the PAAA corrective action plan. - MA078. Subsequent to the initial MD, it was determined that there was no potential for SNF at this burial ground.	
	100 F Area	100-FR-2	Remediate Burial Ground - 118-F-6	1.03.03.03.06.06	Remediate Burial Ground - 118-F-6	PNNL Solid Waste Burial Ground	Changes required in planning and excavation activities as a result of the PAAA corrective action plan. - MA079. Subsequent to the initial MD, it was determined that there was no potential for SNF at this burial ground.	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM ^a	HANFORD AREA DESIGNATION ^b	OPERABLE UNIT DESIGNATION ^c	WCH WBS LEVEL 6 DESCRIPTION ^d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER ^e	ACTIVITY DESIGNATION ^f	ACTIVITY DESCRIPTION ^g	ASSUMED ACTIVITY STATUS ^h	ACTIVITIES WITH DELAYED RELEASE ⁱ
	100 F Area	100-FR-2	Remediate Burial Ground - 118-F-7	1.03.03.03.06.07	Remediate Burial Ground - 118-F-7	100-F Misc. Hardware Storage Vault	Changes required in planning and excavation activities as a result of the PAAA corrective action plan. - MA080	
	100 F Area	100-FR-2	Remediate Burial Ground - 118-F-9	1.03.03.03.06.08	Remediate Burial Ground - 118-F-9	PNNL Radiation Site	Changes required in planning and excavation activities as a result of the PAAA corrective action plan. - MA081. Subsequent to the initial MD, it was determined that there was no potential for SNF at this burial ground.	
Fld. Rem.-100 F Non Site Specific Support			Fld. Rem.-100 F Non Site Specific Support	1.03.03.75.25.01	Fld. Rem.-100 F Non Site Specific Support	Non Site Specific Support	N/A	
D⁴ - Buildings								
	100 F Area		D4 Building - 183F	1.01.01.03.07.01	D4 Building - 183F	West Clearwell	No planning activities currently ongoing; will be required in the future.	
	100 F Area		D4 Building - MO-417	1.01.01.03.07.02	D4 Building - MO-417	Mobile office at 100 F	This was not in RFP - Added per Contract Mod M007. - MA019	
100 H Area								
Design								
	100 H Area	100-HR-2	Fld. Rem.-100 H Area Design	1.03.04.04.01.01	Design - D, H, F & K Area Remaining Sites	Remedial Design for Remaining Sites	No planning activities currently ongoing; will be required in the future. Additional design scope associated with new remediation sites: Items # 38-42, 44-46, 56-67, 94-95, 97-98, 147, 151-152 and 155-158. RL accepted 9/13/05 and 9/19/05. - MA169.	
Confirmatory Sampling Sites								
	100 H Area	100-HR-2	Confirmatory Sampling Site - 100-H-28	1.03.04.01.03.01	Confirmatory Sampling Site - 100-H-28 (Costs included in Remediate Waste Site - 100-H Misc Piping)	100 H - Misc. Piping	No planning activities currently ongoing; will be required in the future.	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM ^a	HANFORD AREA DESIGNATION ^b	OPERABLE UNIT DESIGNATION ^c	WCH WBS LEVEL 6 DESCRIPTION ^d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER ^e	ACTIVITY DESIGNATION ^f	ACTIVITY DESCRIPTION ^g	ASSUMED ACTIVITY STATUS ^h	ACTIVITIES WITH DELAYED RELEASE ⁱ
	100 H Area	100-HR-1	Confirmatory Sampling Site - 100-H-10	1.03.04.01.03.02	Confirmatory Sampling Site - 100-H-10	French Drain D	No planning activities currently ongoing; will be required in the future.	
	100 H Area	100-HR-1	Confirmatory Sampling Site - 100-H-3	1.03.04.01.03.03	Confirmatory Sampling Site - 100-H-3	Garage Fuel Tank Site	No planning activities currently ongoing; will be required in the future.	
	100 H Area	100-HR-1	Confirmatory Sampling Site - 100-H-4	1.03.04.01.03.04	Confirmatory Sampling Site - 100-H-4	1717-H Hot Shop, French Drain and Contaminated Storage Unit	No planning activities currently ongoing; will be required in the future.	
	100 H Area	100-HR-1	Confirmatory Sampling Site - 100-H-7	1.03.04.01.03.05	Confirmatory Sampling Site - 100-H-7	French Drain A	No planning activities currently ongoing; will be required in the future.	
	100 H Area	100-HR-1	Confirmatory Sampling Site - 100-H-8	1.03.04.01.03.06	Confirmatory Sampling Site - 100-H-8	French Drain B	No planning activities currently ongoing; will be required in the future.	
	100 H Area	100-HR-1	Confirmatory Sampling Site - 100-H-9	1.03.04.01.03.07	Confirmatory Sampling Site - 100-H-9	French Drain C	No planning activities currently ongoing; will be required in the future.	
	100 H Area	100-HR-1	Confirmatory Sampling Site - 116-H-4	1.03.04.01.03.08	Confirmatory Sampling Site - 116-H-4	Pluto Crib	No planning activities currently ongoing; will be required in the future.	
	100 H Area	100-HR-1	Confirmatory Sampling Site - 126-H-2	1.03.04.01.03.09	Confirmatory Sampling Site - 126-H-2	183-H Clearwells/Disposal Pit	No planning activities currently ongoing; will be required in the future.	
	100 H Area	100-HR-2	Confirmatory Sampling Site - 128-H-1	1.03.04.01.03.10	Confirmatory Sampling Site - 128-H-1	100-H Burning Pit #1	No planning activities currently ongoing; will be required in the future.	
	100 H Area	100-HR-2	Confirmatory Sampling Site - 128-H-2	1.03.04.01.03.11	Confirmatory Sampling Site - 128-H-2	100-H Burning Ground #2	No planning activities currently ongoing; will be required in the future.	
	100 H Area	100-HR-2	Confirmatory Sampling Site - 128-H-3	1.03.04.01.03.12	Confirmatory Sampling Site - 128-H-3	100-H Burning Ground #3	No planning activities currently ongoing; will be required in the future.	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM ^a	HANFORD AREA DESIGNATION ^b	OPERABLE UNIT DESIGNATION ^c	WCH WBS LEVEL 6 DESCRIPTION ^d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER ^e	ACTIVITY DESIGNATION ^f	ACTIVITY DESCRIPTION ^g	ASSUMED ACTIVITY STATUS ^h	ACTIVITIES WITH DELAYED RELEASE ⁱ
	100 H Area	100-HR-1	Confirmatory Sampling Site - 132-H-1	1.03.04.01.03.13	Confirmatory Sampling Site - 132-H-1	Reactor Exhaust Stack Burial Site	No planning activities currently ongoing; will be required in the future.	
	100 H Area	100-HR-2	Confirmatory Sampling Site - 132-H-2	1.03.04.01.03.14	Confirmatory Sampling Site - 132-H-2	117-H Filter Building Site	No planning activities currently ongoing; will be required in the future.	
	100 H Area	100-HR-1	Confirmatory Sampling Site - 132-H-3	1.03.04.01.03.15	Confirmatory Sampling Site - 132-H-3	Waste Water Pumping Station Site	No planning activities currently ongoing; will be required in the future.	
	100 H Area	100-HR-2	Confirmatory Sampling Site - 1607-H1	1.03.04.01.03.16	Confirmatory Sampling Site - 1607-H1	Septic Tank System	No planning activities currently ongoing; will be required in the future.	
	100 H Area	100-HR-1	Confirmatory Sampling Site - 1607-H3	1.03.04.01.03.17	Confirmatory Sampling Site - 1607-H3	Septic Tank System	No planning activities currently ongoing; will be required in the future.	
	100 H Area	100-HR-2	Confirmatory Sampling Site - 600-151	1.03.04.01.03.18	Confirmatory Sampling Site - 600-151	Dumping Area	No planning activities currently ongoing; will be required in the future.	
	100 H Area	100-HR-1	Confirmatory Sampling Site - 100-H-36	1.03.04.01.03.19	100-H-36 Confirmatory Sampling Site	Spillway Associated with 116-H-5 Outfall	This was not in the RFP. RL accepted on 9/19/05. - MA053	
	100 H Area	100-HR-1	Confirmatory Sampling Site - 100-H-39	1.03.04.01.03.20	Confirmatory Sampling Site - 100-H-39	Possible Thimble Pit Location	REA 045	
	100 H Area	100-HR-1	Confirmatory Sampling Site - 100-H-40	1.03.04.01.03.21	Confirmatory Sampling Site - 100-H-40	Disposal Pit	REA 045	
	100 H Area	100-HR-1	Confirmatory Sampling Site - 100-H-41	1.03.04.01.03.22	Confirmatory Sampling Site - 100-H-41	Contaminated Area	REA 045	
	100 H Area	100-HR-1	Confirmatory Sampling Site - 100-H-42	1.03.04.01.03.23	Confirmatory Sampling Site - 100-H-42	1906-H Drainage Lift Station	REA 045	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM ^a	HANFORD AREA DESIGNATION ^b	OPERABLE UNIT DESIGNATION ^c	WCH WBS LEVEL 6 DESCRIPTION ^d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER ^e	ACTIVITY DESIGNATION ^f	ACTIVITY DESCRIPTION ^g	ASSUMED ACTIVITY STATUS ^h	ACTIVITIES WITH DELAYED RELEASE ⁱ
	100 H Area	100-HR-1	Confirmatory Sampling Site - 100-H-43	1.03.04.01.03.24	Confirmatory Sampling Site - 100-H-43	Maintenance Garage, Repair Shop	REA 045	
	100 H Area	100-HR-1	Confirmatory Sampling Site - 100-H-44	1.03.04.01.03.25	Confirmatory Sampling Site - 100-H-44	183-H Neutralization Pit	REA 045	
	100 H Area	100-HR-1	Confirmatory Sampling Site - 100-H-45	1.03.04.01.03.26	Confirmatory Sampling Site - 100-H-45	1717-H UST, Underground Propane Tank, H-015	REA 045	
	100 H Area	100-HR-1	Confirmatory Sampling Site - 100-H-46	1.03.04.01.03.27	Confirmatory Sampling Site - 100-H-46	100-G Potential Contaminated Soil	REA 045	
	100 H Area	100-HR-1	Confirmatory Sampling Site - 100-H-47	1.03.04.01.03.28	Confirmatory Sampling Site - 100-H-47	Geophysical Anomaly	REA 045	
	100 H Area	100-HR-1	Confirmatory Sampling Site - 100-H-48	1.03.04.01.03.29	Confirmatory Sampling Site - 100-H-48	Underground Fuel Oil Tanks Associated Piping	REA 045	
	100 H Area	100-HR-1	Confirmatory Sampling Site - 100-H-49	1.03.04.01.03.30	Confirmatory Sampling Site - 100-H-49	Potentially Contaminated French Drains	REA 045	
	100 H Area	100-HR-1	Confirmatory Sampling Site - 100-H-50	1.03.04.01.03.31	Confirmatory Sampling Site - 100-H-50	Steam Condensate French Drains	REA 045	
	100 H Area	100-HR-1	Confirmatory Sampling Site - 100-H-51	1.03.04.01.03.32	Confirmatory Sampling Site - 100-H-51	Misc Pipeline Segments in 100-H Area	REA 045	
	100 H Area	100-HR-1	Confirmatory Sampling Site - 100-H-52	1.03.04.01.03.33	Confirmatory Sampling Site - 100-H-52	184-HA Septic Drain Field and Associated Piping	REA 045	
	100 H Area	100-HR-1	Confirmatory Sampling Site - 100-H-53	1.03.04.01.03.34	Confirmatory Sampling Site - 100-H-53	Carbon Steel Pipe in River Bank	REA 045	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM ^a	HANFORD AREA DESIGNATION ^b	OPERABLE UNIT DESIGNATION ^c	WCH WBS LEVEL 6 DESCRIPTION ^d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER ^e	ACTIVITY DESIGNATION ^f	ACTIVITY DESCRIPTION ^g	ASSUMED ACTIVITY STATUS ^h	ACTIVITIES WITH DELAYED RELEASE ⁱ
	100 H Area	100-HR-1	Confirmatory Sampling Site - 100-H-35	1.03.04.01.03.35	Confirmatory Sampling Site - 100-H-35	GPERS 100-H Shoreline Survey Unplanned Release	REA 045	
	100 H Area	100-HR-1	Confirmatory Sampling Site - 100-H-55	1.03.04.01.03.36	Confirmatory Sampling Site - 100-H-55	Cast Iron Pipe	REA 045	
Liquid Waste Site Remediation								
	100 H Area	100-HR-1	Rmdiate Liq Wste Site 100-H-11	1.03.04.02.04.01	Remediate Liquid Waste Site - 100-H-11	Expansion Box French Drain E	No planning activities currently ongoing; will be required in the future.	
	100 H Area	100-HR-1	Rmdiate Liq Wste Site 100-H-12	1.03.04.02.04.02	Remediate Liquid Waste Site - 100-H-12	Expansion Box French Drain F, and Shielding Lead	No planning activities currently ongoing; will be required in the future.	
	100 H Area	100-HR-1	Rmdiate Liq Wste Site 100-H-13	1.03.04.02.04.03	Remediate Liquid Waste Site - 100-H-13	French Drain G	No planning activities currently ongoing; will be required in the future.	
	100 H Area	100-HR-1	Remediate Liquid Waste Site - 116-H-9	1.03.04.02.04.04	Remediate Liquid Waste Site - 116-H-9	Seal Pit Water Crib	No planning activities currently ongoing; will be required in the future.	
Waste Site Remediation								
	100 H Area	100-HR-1	Remediate Waste Site - 100-H-14	1.03.04.02.05.01	Remediate Waste Site - 100-H-14	3 former equipment decontamination areas near 105H	3 former decontaminate areas were added to 100-H-14. This expanded scope was not in the RFP. RL accepted on 9/13/05. - MA116	
	100 H Area	100-HR-1	Remediate Waste Site - 100-H-31	1.03.04.02.05.02	Remediate Waste Site - 100-H-31	PCB in Soil, North side of 105-H	No planning activities currently ongoing; will be required in the future.	
	100 H Area	100-HR-1	Remediate Waste Site - 116-H-5	1.03.04.02.05.03	Remediate Waste Site - 116-H-5	Outfall Structure	No planning activities currently ongoing; will be required in the future.	
	100 H Area	100-HR-1	Remediate Waste Site - 118-H-6	1.03.04.02.05.04	Remediate Waste Site - 118-H-6	105-H Reactor Building	No planning activities currently ongoing; will be required in the future. Cleanup of this site excludes soils directly under the reactor footprint.	
	100 H Area	100-HR-1	Remediate Waste Site - 100H Mud Dauber Nest Cntm	1.03.04.02.05.05	Remediate Waste Site - 100H Mud Dauber Nest Cntm	100H Mud Dauber Nest Cntm	Not in RFP. Added as new waste site. - MA006	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM ^a	HANFORD AREA DESIGNATION ^b	OPERABLE UNIT DESIGNATION ^c	WCH WBS LEVEL 6 DESCRIPTION ^d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER ^e	ACTIVITY DESIGNATION ^f	ACTIVITY DESCRIPTION ^g	ASSUMED ACTIVITY STATUS ^h	ACTIVITIES WITH DELAYED RELEASE ⁱ
	100 H Area	100-HR-2	Remediate Waste Site - 100-H-34 (Bldg 183-H)	1.03.04.03.05.01	Remediate Waste Site - 100-H-34 (Costs included with D4 183-H)	100 H - Misc. Piping	No planning activities currently ongoing; will be required in the future.	
	100 H Area	100-HR-2	Remediate Waste Site - 600-152	1.03.04.03.05.02	Remediate Waste Site - 600-152	Military Septic Tank	No planning activities currently ongoing; will be required in the future.	
	100 H Area	100-HR-2	Remediate Waste Site - 100-H-33	1.03.04.03.05.03	100-H-33 Remediation Waste Site	Solar Evaporation Basins	This was not in the RFP - Added per Contract Mod M007. - MA039	
Burial Ground Remediation								
	100 H Area	100-HR-2	Remediate Burial Ground - 118-H-1	1.03.04.03.06.01	Remediate Burial Ground - 118-H-1	Burial Ground #1	Changes required in planning and excavation activities as a result of the PAAA corrective action plan. - MA082	
	100 H Area	100-HR-2	Remediate Burial Ground - 118-H-2	1.03.04.03.06.02	Remediate Burial Ground - 118-H-2	H-1 Loop Burial Ground	Changes required in planning and excavation activities as a result of the PAAA corrective action plan. - MA083	
	100 H Area	100-HR-2	Remediate Burial Ground - 118-H-3	1.03.04.03.06.03	Remediate Burial Ground - 118-H-3	Construction Burial Ground	Changes required in planning and excavation activities as a result of the PAAA corrective action plan. - MA084	
	100 H Area	100-HR-2	Remediate Burial Ground - 118-H-4	1.03.04.03.06.04	Remediate Burial Ground - 118-H-4	Ball 3X Burial Ground	Changes required in planning and excavation activities as a result of the PAAA corrective action plan. - MA085	
	100 H Area	100-HR-2	Remediate Burial Ground - 118-H-5	1.03.04.03.06.05	Remediate Burial Ground - 118-H-5	105-H Thimble Pit	Changes required in planning and excavation activities as a result of the PAAA corrective action plan. - MA086	
Fld. Rem.-100 H Non Site Specific Support			Fld. Rem.-100 H Non Site Specific Support	1.03.04.75.25.01	Fld. Rem.-100 H Non Site Specific Support	Non Site Specific Support		
D⁴ - Buildings								
	100 H Area		D4 Building - MO-229	1.01.01.04.07.02	D4 Building - MO-229	Mobile Office at 100 H	This was not in RFP - Added per Contract Mod M007. - MA020	
D⁴ - Retention Basins								
	100 H Area		D4 Retention Basin - 183H Wst Clearwell(100-H-34)	1.01.01.04.10.01	D4 Retention Basin - 183H West Clearwell (includes Waste Site 100-H-34)	West Clearwell	No planning activities currently ongoing; will be required in the future.	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM ^a	HANFORD AREA DESIGNATION ^b	OPERABLE UNIT DESIGNATION ^c	WCH WBS LEVEL 6 DESCRIPTION ^d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER ^e	ACTIVITY DESIGNATION ^f	ACTIVITY DESCRIPTION ^g	ASSUMED ACTIVITY STATUS ^h	ACTIVITIES WITH DELAYED RELEASE ⁱ
Interim Safe Storage								
	100 H Area		Interim Safe Storage - 105-H REACTOR (ISS)	1.02.02.01.21.01	Interim Safe Storage - 105-H REACTOR (ISS)	H Reactor Interim Safe Storage	Major demolition is complete. ISS roof installation still to be done. Scope is 90% complete.	
100 K Area								
100 K Area Design								
	100 K Area		Fld. Rem.-100K Area Design	1.03.05.04.01.01	Design	Design	Additional design scope associated with new remediation sites: Items # 38-42, 44-46, 56-67, 94-95, 97-98, 147, 151-152 and 155-158. RL accepted 9/13/05 and 9/19/05. - MA169.	
Confirmatory Sampling Sites								
	100 K Area	100-KR-2	Confirmatory Sampling Site - 100 K - Misc Piping	1.03.05.01.03.01	Confirmatory Sampling Site - 100 K - Misc. Piping (Currently no Waste Information Data System Site Associated with this site)	Miscellaneous Underground Piping	No planning activities currently ongoing; will be required in the future.	
	100 K Area	100-KR-2	Confirmatory Sampling Site - 100-K-13	1.03.05.01.03.02	Confirmatory Sampling Site - 100-K-13	French Drain	No planning activities currently ongoing; will be required in the future.	
	100 K Area	100-KR-2	Confirmatory Sampling Site - 100-K-19	1.03.05.01.03.03	Confirmatory Sampling Site - 100-K-19	Caustic Soda Storage Tank Site	No planning activities currently ongoing; will be required in the future.	
	100 K Area	100-KR-2	Confirmatory Sampling Site - 100-K-25	1.03.05.01.03.04	Confirmatory Sampling Site - 100-K-25	Caustic Neutralization Pit	No planning activities currently ongoing; will be required in the future.	
	100 K Area	100-KR-2	Confirmatory Sampling Site - 100-K-35	1.03.05.01.03.05	Confirmatory Sampling Site - 100-K-35	Acid Neutralization Pit	No planning activities currently ongoing; will be required in the future.	Delayed Release per Contract Section C.2.4

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM ^a	HANFORD AREA DESIGNATION ^b	OPERABLE UNIT DESIGNATION ^c	WCH WBS LEVEL 6 DESCRIPTION ^d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER ^e	ACTIVITY DESIGNATION ^f	ACTIVITY DESCRIPTION ^g	ASSUMED ACTIVITY STATUS ^h	ACTIVITIES WITH DELAYED RELEASE ⁱ
	100 K Area	100-KR-2	Confirmatory Sampling Site - 100-K-36	1.03.05.01.03.06	Confirmatory Sampling Site - 100-K-36	Chemical Storage Facility Dry Well	No planning activities currently ongoing; will be required in the future.	Delayed Release per Contract Section C.2.4
	100 K Area	100-KR-2	Confirmatory Sampling Site - 100-K-37	1.03.05.01.03.07	Confirmatory Sampling Site - 100-K-37	Sulfuric Acid Tank	No planning activities currently ongoing; will be required in the future.	Delayed Release per Contract Section C.2.4
	100 K Area	100-KR-2	Confirmatory Sampling Site - 100-K-38	1.03.05.01.03.08	Confirmatory Sampling Site - 100-K-38	Caustic Soda Tank	No planning activities currently ongoing; will be required in the future.	Delayed Release per Contract Section C.2.4
	100 K Area	100-KR-2	Confirmatory Sampling Site - 100-K-46	1.03.05.01.03.09	Confirmatory Sampling Site - 100-K-46	French Drain	No planning activities currently ongoing; will be required in the future.	Delayed Release per Contract Section C.2.4
	100 K Area	100-KR-2	Confirmatory Sampling Site - 100-K-48	1.03.05.01.03.10	Confirmatory Sampling Site - 100-K-48	Oil Contamination Areas	No planning activities currently ongoing; will be required in the future.	
	100 K Area	100-KR-2	Confirmatory Sampling Site - 100-K-49	1.03.05.01.03.11	Confirmatory Sampling Site - 100-K-49	Oil Contamination Area	No planning activities currently ongoing; will be required in the future.	
	100 K Area	100-KR-2	Confirmatory Sampling Site - 100-K-5	1.03.05.01.03.12	Confirmatory Sampling Site - 100-K-5	French Drain	No planning activities currently ongoing; will be required in the future.	
	100 K Area	100-KR-2	Confirmatory Sampling Site - 100-K-6	1.03.05.01.03.13	Confirmatory Sampling Site - 100-K-6	Vacuum Pit	No planning activities currently ongoing; will be required in the future.	
	100 K Area	100-KR-2	Confirmatory Sampling Site - 100-K-61	1.03.05.01.03.14	Confirmatory Sampling Site - 100-K-61	Filter Building	No planning activities currently ongoing; will be required in the future.	
	100 K Area	100-KR-2	Confirmatory Sampling Site - 100-K-62	1.03.05.01.03.15	Confirmatory Sampling Site - 100-K-62	Filter Building	No planning activities currently ongoing; will be required in the future.	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM ^a	HANFORD AREA DESIGNATION ^b	OPERABLE UNIT DESIGNATION ^c	WCH WBS LEVEL 6 DESCRIPTION ^d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER ^e	ACTIVITY DESIGNATION ^f	ACTIVITY DESCRIPTION ^g	ASSUMED ACTIVITY STATUS ^h	ACTIVITIES WITH DELAYED RELEASE ⁱ
	100 K Area	100-KR-1	Confirmatory Sampling Site - 100-K-63	1.03.05.01.03.16	Confirmatory Sampling Site - 100-K-63	Floodplain Contamination Area	No planning activities currently ongoing; will be required in the future.	
	100 K Area	100-KR-1	Confirmatory Sampling Site - 100-K-64	1.03.05.01.03.17	Confirmatory Sampling Site - 100-K-64	Floodplain Contamination Area	No planning activities currently ongoing; will be required in the future.	
	100 K Area	100-KR-2	Confirmatory Sampling Site - 100-K-66	1.03.05.01.03.18	Confirmatory Sampling Site - 100-K-66	Power Control Building	No planning activities currently ongoing; will be required in the future.	
	100 K Area	100-KR-2	Confirmatory Sampling Site - 100-K-67	1.03.05.01.03.19	Confirmatory Sampling Site - 100-K-67	Power Control Building	No planning activities currently ongoing; will be required in the future.	Delayed Release per Contract Section C.2.4
	100 K Area	100-KR-2	Confirmatory Sampling Site - 116-KE-6D	1.03.05.01.03.21	Confirmatory Sampling Site - 116-KE-6D	Ion Exchange Column	No planning activities currently ongoing; will be required in the future.	Delayed Release per Contract Section C.2.4
	100 K Area	100-KR-2	Confirmatory Sampling Site - 118-KE-2	1.03.05.01.03.24	Confirmatory Sampling Site - 118-KE-2	Horizontal Control Rod Storage Cave	No planning activities currently ongoing; will be required in the future.	
	100 K Area	100-KR-2	Confirmatory Sampling Site - 118-KW-1	1.03.05.01.03.25	Confirmatory Sampling Site - 118-KW-1	Reactor Building	No planning activities currently ongoing; will be required in the future. Cleanup of this site excludes soils directly under the reactor footprint.	
	100 K Area	100-KR-2	Confirmatory Sampling Site - 118-KW-2	1.03.05.01.03.26	Confirmatory Sampling Site - 118-KW-2	Horizontal Control Rod Storage Cave	No planning activities currently ongoing; will be required in the future.	
	100 K Area	100-KR-2	Confirmatory Sampling Site - 120-KE-8	1.03.05.01.03.29	Confirmatory Sampling Site - 120-KE-8	Brine Pit	No planning activities currently ongoing; will be required in the future.	Delayed Release per Contract Section C.2.4
	100 K Area	100-KR-2	Confirmatory Sampling Site - 120-KW-3	1.03.05.01.03.30	Confirmatory Sampling Site - 120-KW-3	Sulfuric Acid Storage Tank	No planning activities currently ongoing; will be required in the future.	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM ^a	HANFORD AREA DESIGNATION ^b	OPERABLE UNIT DESIGNATION ^c	WCH WBS LEVEL 6 DESCRIPTION ^d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER ^e	ACTIVITY DESIGNATION ^f	ACTIVITY DESCRIPTION ^g	ASSUMED ACTIVITY STATUS ^h	ACTIVITIES WITH DELAYED RELEASE ⁱ
	100 K Area	100-KR-2	Confirmatory Sampling Site - 120-KW-4	1.03.05.01.03.31	Confirmatory Sampling Site - 120-KW-4	Sulfuric Acid Storage Tank	No planning activities currently ongoing; will be required in the future.	
	100 K Area	100-KR-2	Confirmatory Sampling Site - 120-KW-5	1.03.05.01.03.32	Confirmatory Sampling Site - 120-KW-5	Sodium Dichromate Storage tank	No planning activities currently ongoing; will be required in the future.	
	100 K Area	100-KR-2	Confirmatory Sampling Site - 120-KW-6	1.03.05.01.03.33	Confirmatory Sampling Site - 120-KW-6	Brine Pit	No planning activities currently ongoing; will be required in the future.	
	100 K Area	100-KR-2	Confirmatory Sampling Site - 120-KW-7	1.03.05.01.03.34	Confirmatory Sampling Site - 120-KW-7	Brine Pit	No planning activities currently ongoing; will be required in the future.	
	100 K Area	100-KR-2	Confirmatory Sampling Site - 126-K-1	1.03.05.01.03.35	Confirmatory Sampling Site - 126-K-1	Gravel Pit	No planning activities currently ongoing; will be required in the future.	
	100 K Area	100-KR-2	Confirmatory Sampling Site - 128-K-2	1.03.05.01.03.36	Confirmatory Sampling Site - 128-K-2	Construction Tank	No planning activities currently ongoing; will be required in the future.	
	100 K Area	100-KR-2	Confirmatory Sampling Site - 130-KE-1	1.03.05.01.03.37	Confirmatory Sampling Site - 130-KE-1	Emergency Diesel Oil Storage Tank	No planning activities currently ongoing; will be required in the future.	
	100 K Area	100-KR-2	Confirmatory Sampling Site - 130-KE-2	1.03.05.01.03.38	Confirmatory Sampling Site - 130-KE-2	Oil Storage Tank	No planning activities currently ongoing; will be required in the future.	
	100 K Area	100-KR-2	Confirmatory Sampling Site - 130-KW-1	1.03.05.01.03.39	Confirmatory Sampling Site - 130-KW-1	Emergency Diesel Oil Storage Tank	No planning activities currently ongoing; will be required in the future.	
	100 K Area	100-KR-2	Confirmatory Sampling Site - 130-KW-2	1.03.05.01.03.40	Confirmatory Sampling Site - 130-KW-2	Oil Storage Tank	No planning activities currently ongoing; will be required in the future.	
	100 K Area	100-KR-2	Confirmatory Sampling Site - 132-KE-1	1.03.05.01.03.41	Confirmatory Sampling Site - 132-KE-1	Reactor Exhaust Stack	No planning activities currently ongoing; will be required in the future.	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM ^a	HANFORD AREA DESIGNATION ^b	OPERABLE UNIT DESIGNATION ^c	WCH WBS LEVEL 6 DESCRIPTION ^d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER ^e	ACTIVITY DESIGNATION ^f	ACTIVITY DESCRIPTION ^g	ASSUMED ACTIVITY STATUS ^h	ACTIVITIES WITH DELAYED RELEASE ⁱ
	100 K Area	100-KR-2	Confirmatory Sampling Site - 132-KW-1	1.03.05.01.03.42	Confirmatory Sampling Site - 132-KW-1	Reactor Exhaust Stack	No planning activities currently ongoing; will be required in the future.	
	100 K Area	100-KR-2	Confirmatory Sampling Site - 1607-K1	1.03.05.01.03.43	Confirmatory Sampling Site - 1607-K1	Septic Tank System	No planning activities currently ongoing; will be required in the future.	Delayed Release per Contract Section C.2.4
	100 K Area	100-KR-2	Confirmatory Sampling Site - 1607-K2	1.03.05.01.03.44	Confirmatory Sampling Site - 1607-K2	Septic Tank System	No planning activities currently ongoing; will be required in the future.	Delayed Release per Contract Section C.2.4
	100 K Area	100-KR-2	Confirmatory Sampling Site - 1607-K3	1.03.05.01.03.45	Confirmatory Sampling Site - 1607-K3	Septic Tank System	No planning activities currently ongoing; will be required in the future.	
	100 K Area	100-KR-2	Confirmatory Sampling Site - 1607-K5	1.03.05.01.03.46	Confirmatory Sampling Site - 1607-K5	Septic Tank System	No planning activities currently ongoing; will be required in the future.	Delayed Release per Contract Section C.2.4
	100 K Area	100-KR-2	Confirmatory Sampling Site - 1607-K6	1.03.05.01.03.47	Confirmatory Sampling Site - 1607-K6	Septic Tank System	No planning activities currently ongoing; will be required in the future.	Delayed Release per Contract Section C.2.4
	100 K Area	100-KR-2	Confirmatory Sampling Site - 600-29	1.03.05.01.03.48	Confirmatory Sampling Site - 600-29	Construction Lay-Down Area	No planning activities currently ongoing; will be required in the future.	
	100 K Area	100-KR-2	Confirmatory Sampling Site - UPR-100-K-1	1.03.05.01.03.49	Confirmatory Sampling Site - UPR-100-K-1	Fuel Storage Basin Leak	No planning activities currently ongoing; will be required in the future.	Delayed Release per Contract Section C.2.4
	100 K Area		Confirmatory Sampling Site - 116-KE-6A	1.03.05.01.03.50	Confirmatory Sampling Site 116-KE-6A	Condensate Collection Tank	Add Confirmatory Sampling Site. (Related to Deletions Item MD156). RL accepted on 9/19/05. - MA159	Delayed Release per Contract Section C.2.4

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM ^a	HANFORD AREA DESIGNATION ^b	OPERABLE UNIT DESIGNATION ^c	WCH WBS LEVEL 6 DESCRIPTION ^d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER ^e	ACTIVITY DESIGNATION ^f	ACTIVITY DESCRIPTION ^g	ASSUMED ACTIVITY STATUS ^h	ACTIVITIES WITH DELAYED RELEASE ⁱ
	100 K Area		Confirmatory Sampling Site - 116-KE-6B	1.03.05.01.03.51	Confirmatory Sampling Site 116-KE-6B	Evaporation Tank	Add Confirmatory Sampling Site. (Related to Deletions Item MD157). RL accepted on 9/19/05. - MA160	Delayed Release per Contract Section C.2.4
	100 K Area		Confirmatory Sampling Site - 116-KE-6C	1.03.05.01.03.52	Confirmatory Sampling Site 116-KE-6C	Waste Accumulation Tank	Add Confirmatory Sampling Site. (Related to Deletions Item MD158). RL accepted on 9/19/05. - MA161	Delayed Release per Contract Section C.2.4
	100 K Area		Confirmatory Sampling Site - 100-K-57	1.03.05.01.03.53	Confirmatory Sampling Site 100-K-57	Drainage Ditch	Add Confirmatory Sampling Site. (Related to Deletions Item MD159). RL accepted on 9/19/05. - MA162	
	100 K Area		Confirmatory Sampling Site - 100-K-60	1.03.05.01.03.54	Confirmatory Sampling Site 100-K-60	Process Sewer	Add Confirmatory Sampling Site. (Related to Deletions Item MD160). RL accepted on 9/19/05. - MA163	
	100 K Area		Confirmatory Sampling Site - 100-K-78	1.03.05.01.03.55	Confirmatory Sampling Site 100-K-78	Fenced Contamination Area	Add Confirmatory Sampling Site. (Related to Deletions Item MD161). RL accepted on 9/19/05. - MA164	
	100 K Area		Confirmatory Sampling Site - 100-K-79	1.03.05.01.03.56	Confirmatory Sampling Site 100-K-79	Product Piping	Add Confirmatory Sampling Site. (Related to Deletions Item MD162). RL accepted on 9/19/05. - MA165	
	100 K Area		Confirmatory Sampling Site - 120-KE-3	1.03.05.01.03.57	Confirmatory Sampling Site 120-KE-3	Filter Water Facility Trench	Add Confirmatory Sampling Site. (Related to Deletions Item MD163). RL accepted on 9/19/05. - MA166	
	100 K Area		Confirmatory Sampling Site - 130-K-2	1.03.05.01.03.58	Confirmatory Sampling Site 130-K-2	1717-K Waste Oil Storage Tank	Add Confirmatory Sampling Site. (Related to Deletions Item MD164). RL accepted on 9/19/05. - MA167	
	100 K Area		Confirmatory Sampling Site - 100-K-82	1.03.05.01.03.59	100-K-82 Remediation Liq Waste Site	105-KW Fuel Storage Basin Leak	This was not in the RFP. Add as a confirmatory sampling site. RL Accepted on 9/19/05. - MA040	
	100 K Area		Confirmatory Sampling Site - 100-K-83	1.03.05.01.03.60	100-K-83 Confirmatory Sampling Site	Spillway Associated with 116-K-3 Outfall	This was not in the RFP. RL accepted on 9/19/05. - MA054	
Liquid Waste Site Remediation								

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM ^a	HANFORD AREA DESIGNATION ^b	OPERABLE UNIT DESIGNATION ^c	WCH WBS LEVEL 6 DESCRIPTION ^d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER ^e	ACTIVITY DESIGNATION ^f	ACTIVITY DESCRIPTION ^g	ASSUMED ACTIVITY STATUS ^h	ACTIVITIES WITH DELAYED RELEASE ⁱ
	100 K Area	100-KR-1	Remediate Liquid Waste Site - 116-K-2	1.03.05.02.04.01	Remediate Liquid Waste Site - 116-K-2	100-K Mile Long Trench	On-going remediation, plume excavation, CVP, backfill and revegetation to go. RL will revisit for decision. The total project percent complete is 75% inclusive of plumes. Added to Additions Item MA155). RL accepted on 9/19/05. - MD142 and MA155	
	100 K Area	100-KR-2	Remediate Liquid Waste Site - 116-KW-2	1.03.05.03.04.01	Remediate Liquid Waste Site - 116-KW-2	Storage Basin French Drain	No planning activities currently ongoing; will be required in the future.	
	100 K Area	100-KR-2	Remediate Liquid Waste Sites - 100-K-55 (100-K-56).	1.03.05.03.04.02	Remediate Liquid Waste Sites - 100-K-55 (includes 100-K-56).	100-KW Reactor Cooling Water Effluent Underground Pipelines/100KE Rx Cooling Water Underground Pipelines	Excavation is Complete. Sampling, Backfill, & TPA MP-14 Waste Information Data System Reclassification Form still to do. Scope is 95% complete. Pipeline inside 100K security fence is additional scope. RL accepted on 9/13/05. Confirmed on 9/19/05. - MA97A/ MA098	
	100 K Area	100-KR-2	Remediate Liquid Waste Sites - 100-K-56 (100-K-55).	1.03.05.03.04.02	Remediate Liquid Waste Sites - 100-K-56 (Costs included in Remediate Liquid Waste Site 100-K-55).	100-KW Reactor Cooling Water Effluent Underground Pipelines/100KE Rx Cooling Water Underground Pipelines	Excavation is Complete. Sampling, Backfill, & TPA MP-14 Waste Information Data System Reclassification Form still to do. Scope is 95% complete. Pipeline inside 100K security fence is additional scope. RL accepted on 9/13/05. Confirmed on 9/19/05. - MA97A/ MA098	
	100 K Area	100-KR-2	Remediate Liquid Waste Site - 116-KE-3	1.03.05.03.04.03	Remediate Liquid Waste Site - 116-KE-3	Storage Basin French Drain	No planning activities currently ongoing; will be required in the future.	
Waste Site Remediation								

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM ^a	HANFORD AREA DESIGNATION ^b	OPERABLE UNIT DESIGNATION ^c	WCH WBS LEVEL 6 DESCRIPTION ^d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER ^e	ACTIVITY DESIGNATION ^f	ACTIVITY DESCRIPTION ^g	ASSUMED ACTIVITY STATUS ^h	ACTIVITIES WITH DELAYED RELEASE ⁱ
	100 K Area	100-KR-1	Remediate Waste Site - 116-K-3	1.03.05.02.05.03	Remediate Waste Site - 116-K-3	Outfall Structure	No planning activities currently ongoing; will be required in the future.	Delayed Release per Contract Section C.2.4
	100 K Area	100-KR-2	Remediate Waste Site - 100-K-1	1.03.05.03.05.01	Remediate Waste Site - 100-K-1	French Drain	No planning activities currently ongoing; will be required in the future.	
	100 K Area	100-KR-2	Remediate Waste Site - 100-K-14	1.03.05.03.05.02	Remediate Waste Site - 100-K-14	Acid Neutralization Pit and Overflow French Drain	No planning activities currently ongoing; will be required in the future.	
	100 K Area	100-KR-2	Remediate Waste Site - 100-K-18	1.03.05.03.05.03	Remediate Waste Site - 100-K-18	Caustic Neutralization Pit	No planning activities currently ongoing; will be required in the future.	
	100 K Area	100-KR-2	Remediate Waste Site - 100-K-27	1.03.05.03.05.04	Remediate Waste Site - 100-K-27	Caustic Soda Storage Tank Site	No planning activities currently ongoing; will be required in the future.	
	100 K Area	100-KR-2	Remediate Waste Site - 100-K-3	1.03.05.03.05.05	Remediate Waste Site - 100-K-3	Fish Pond Heat Exchanger Pit	No planning activities currently ongoing; will be required in the future.	
	100 K Area	100-KR-2	Remediate Waste Site - 100-K-34	1.03.05.03.05.06	Remediate Waste Site - 100-K-34	Acid Neutralization Pit	No planning activities currently ongoing; will be required in the future.	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM ^a	HANFORD AREA DESIGNATION ^b	OPERABLE UNIT DESIGNATION ^c	WCH WBS LEVEL 6 DESCRIPTION ^d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER ^e	ACTIVITY DESIGNATION ^f	ACTIVITY DESCRIPTION ^g	ASSUMED ACTIVITY STATUS ^h	ACTIVITIES WITH DELAYED RELEASE ⁱ
	100 K Area	100-KR-2	Remediate Waste Site - 100-K-4	1.03.05.03.05.07	Remediate Waste Site - 100-K-4	Wet Fish Studies Ponds and Valve Pit	No planning activities currently ongoing; will be required in the future.	
	100 K Area	100-KR-2	Remediate Waste Site - 100-K-42	1.03.05.03.05.08	Remediate Waste Site - 100-K-42	105-KE Fuel Storage Basin, Irradiated Fissile Material Storage	Assume KE Fuel Storage Basin removed by 10/06; turned over to River Corridor Closure contractor 10/06; Waste Site 100-K-42 under the KE FSB remains to be dispositioned. Scope is 70% complete.	Delayed Release per Contract Section C.2.4
	100 K Area	100-KR-2	Remediate Waste Site - 100-K-43	1.03.05.03.05.09	Remediate Waste Site - 100-K-43	105-KW Fuel Storage Basin, Irradiated Fissile Material Storage	Assume KW Fuel Storage Basin is in place with basin full of water, installed equipment, debris, and residual contamination (fuel and sludge removed by other contractor by 12/07); turned over to River Corridor Closure contractor by 12/07; Waste Site 100-K-43 under the KW FSB remains to be dispositioned.	Delayed Release per Contract Section C.2.4
	100 K Area	100-KR-2	Remediate Waste Site - 100-K-47	1.03.05.03.05.10	Remediate Waste Site - 100-K-47	Process Sewer	No planning activities currently ongoing; will be required in the future.	Delayed Release per Contract Section C.2.4
	100 K Area	100-KR-2	Remediate Waste Site - 100-K-50	1.03.05.03.05.11	Remediate Waste Site - 100-K-50	Sanitary Sewer System Holding Tank	No planning activities currently ongoing; will be required in the future.	Delayed Release per Contract Section C.2.4
	100 K Area	100-KR-2	Remediate Waste Site - 100-K-53	1.03.05.03.05.12	Remediate Waste Site - 100-K-53	Glycol Heat Recovery Underground Pipelines	No planning activities currently ongoing; will be required in the future.	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM ^a	HANFORD AREA DESIGNATION ^b	OPERABLE UNIT DESIGNATION ^c	WCH WBS LEVEL 6 DESCRIPTION ^d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER ^e	ACTIVITY DESIGNATION ^f	ACTIVITY DESCRIPTION ^g	ASSUMED ACTIVITY STATUS ^h	ACTIVITIES WITH DELAYED RELEASE ⁱ
	100 K Area	100-KR-2	Remediate Waste Site - 100-K-54	1.03.05.03.05.13	Remediate Waste Site - 100-K-54	Glycol Heat Recovery Underground Pipelines	No planning activities currently ongoing; will be required in the future.	
	100 K Area	100-KR-2	Remediate Waste Site - 100-K-68	1.03.05.03.05.15	Remediate Waste Site - 100-K-68	Catch Tank	No planning activities currently ongoing; will be required in the future.	Delayed Release per Contract Section C.2.4
	100 K Area	100-KR-2	Remediate Waste Site - 100-K-69	1.03.05.03.05.16	Remediate Waste Site - 100-K-69	Sump C	No planning activities currently ongoing; will be required in the future.	Delayed Release per Contract Section C.2.4
	100 K Area	100-KR-2	Remediate Waste Site - 100-K-70	1.03.05.03.05.17	Remediate Waste Site - 100-K-70	Storage Tank	No planning activities currently ongoing; will be required in the future.	Delayed Release per Contract Section C.2.4
	100 K Area	100-KR-2	Remediate Waste Site - 100-K-71	1.03.05.03.05.18	Remediate Waste Site - 100-K-71	Diversion Box	No planning activities currently ongoing; will be required in the future.	Delayed Release per Contract Section C.2.4
	100 K Area	100-KR-2	Remediate Waste Site - 100-K-72	1.03.05.03.05.19	Remediate Waste Site - 100-K-72	Catch Tank	No planning activities currently ongoing; will be required in the future.	Delayed Release per Contract Section C.2.4
	100 K Area	100-KR-2	Remediate Waste Site - 100-K-73	1.03.05.03.05.20	Remediate Waste Site - 100-K-73	Diversion Box	No planning activities currently ongoing; will be required in the future.	Delayed Release per Contract Section C.2.4
	100 K Area	100-KR-2	Remediate Waste Site - 100-K-74	1.03.05.03.05.21	Remediate Waste Site - 100-K-74	Storage Tank	No planning activities currently ongoing; will be required in the future.	Delayed Release per Contract Section C.2.4
	100 K Area	100-KR-2	Remediate Waste Site - 100-K-75	1.03.05.03.05.22	Remediate Waste Site - 100-K-75	105-KW Sump C	No planning activities currently ongoing; will be required in the future.	Delayed Release per Contract Section C.2.4

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM ^a	HANFORD AREA DESIGNATION ^b	OPERABLE UNIT DESIGNATION ^c	WCH WBS LEVEL 6 DESCRIPTION ^d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER ^e	ACTIVITY DESIGNATION ^f	ACTIVITY DESCRIPTION ^g	ASSUMED ACTIVITY STATUS ^h	ACTIVITIES WITH DELAYED RELEASE ⁱ
	100 K Area	100-KR-2	Remediate Waste Site - 100-K-77	1.03.05.03.05.23	Remediate Waste Site - 100-K-77	Dumping Area	No planning activities currently ongoing; will be required in the future.	Delayed Release per Contract Section C.2.4
	100 K Area	100-KR-2	Remediate Waste Site - 100-K-80	1.03.05.03.05.25	Remediate Waste Site - 100-K-80	100K River Effluent Pipeline, 100K River line	No planning activities currently ongoing; will be required in the future.	
	100 K Area	100-KR-2	Remediate Waste Site - 100-K-81	1.03.05.03.05.26	Remediate Waste Site - 100-K-81	Contamination Area West of the 116-K-3	No planning activities currently ongoing; will be required in the future.	Delayed Release per Contract Section C.2.4
	100 K Area	100-KR-2	Remediate Waste Site - 116-KE-2	1.03.05.03.05.27	Remediate Waste Site - 116-KE-2	Waste Crib	No planning activities currently ongoing; will be required in the future.	
	100 K Area	100-KR-2	Remediate Waste Site - 120-KE-2	1.03.05.03.05.28	Remediate Waste Site - 120-KE-2	Filter Waste Facility French Drain	No planning activities currently ongoing; will be required in the future.	
	100 K Area	100-KR-2	Remediate Waste Site - 120-KE-4	1.03.05.03.05.30	Remediate Waste Site - 120-KE-4	Sulfuric Acid Storage Tank	No planning activities currently ongoing; will be required in the future.	
	100 K Area	100-KR-2	Remediate Waste Site - 120-KE-5	1.03.05.03.05.31	Remediate Waste Site - 120-KE-5	Storage Tank	No planning activities currently ongoing; will be required in the future.	
	100 K Area	100-KR-2	Remediate Waste Site - 120-KE-9	1.03.05.03.05.32	Remediate Waste Site - 120-KE-9	Brine Pit	No planning activities currently ongoing; will be required in the future.	
	100 K Area	100-KR-2	Remediate Waste Site - 120-KW-1	1.03.05.03.05.33	Remediate Waste Site - 120-KW-1	Filter Water Facility Dry Well	No planning activities currently ongoing; will be required in the future.	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM ^a	HANFORD AREA DESIGNATION ^b	OPERABLE UNIT DESIGNATION ^c	WCH WBS LEVEL 6 DESCRIPTION ^d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER ^e	ACTIVITY DESIGNATION ^f	ACTIVITY DESCRIPTION ^g	ASSUMED ACTIVITY STATUS ^h	ACTIVITIES WITH DELAYED RELEASE ⁱ
	100 K Area	100-KR-2	Remediate Waste Site - 120-KW-2	1.03.05.03.05.34	Remediate Waste Site - 120-KW-2	Filter Water Facility French Drain	No planning activities currently ongoing; will be required in the future.	
	100 K Area	100-KR-2	Remediate Waste Site - 126-KE-2	1.03.05.03.05.35	Remediate Waste Site - 126-KE-2	Liquid Alum Storage Tank	No planning activities currently ongoing; will be required in the future.	Delayed Release per Contract Section C.2.4
	100 K Area	100-KR-2	Remediate Waste Site - 120-KE-1	1.03.05.03.05.37	120-KE-1 Remediation Site	Filter Water Facility Dry Well	Was in the RFP as confirmatory sampling site, should have been remediation site. (Delete confirmatory sampling site scope - Deletions Item MD178). RL accepted on 9/19/05. - MA065/ MD178	
	100 K Area	100-KR-2	Remediate Waste Site - 120-KE-6	1.03.05.03.05.38	120-KE-6 Remediation Site	Sodium Dichromate Storage Tank	Was in the RFP as confirmatory sampling site, should have been remediation site. (Delete confirmatory sampling site scope - Deletions Item MD179). RL accepted on 9/19/05. - MA066/ MD179	
	100 K Area	100-KR-2	Remediate Waste Site - 116-KE-1	1.03.05.03.05.39	116-KE-1 Remediation Waste Site	115-KE Condensate Crib	This was not in the RFP - Added per Contract Mod M007. Loadout, backfill, closeout sampling and documentation and revegetation to go. - MA041	
	100 K Area	100-KR-2	Remediate Waste Site - 116-KW-1	1.03.05.03.05.40	116-KW-1 Remediation Waste Site	115-KW Condensate Crib	This was not in the RFP - Added per Contract Mod M007. - MA042	
	100 K Area	100-KR-2	Remediate Waste Site - 116-KE-4	1.03.05.03.05.41	116-KE-4 Remediation Waste Site	107-KE Retention Basins	This was not in RFP, remediation ongoing (backfill and revegetation to go) - MI051	
	100 K Area	100-KR-2	Remediate Waste Site - 116-KW-3	1.03.05.03.05.42	116-KW-3	107-KW Retention Basins	Not in the RFP, ongoing remediation (revegetation to go) - MI052	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM ^a	HANFORD AREA DESIGNATION ^b	OPERABLE UNIT DESIGNATION ^c	WCH WBS LEVEL 6 DESCRIPTION ^d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER ^e	ACTIVITY DESIGNATION ^f	ACTIVITY DESCRIPTION ^g	ASSUMED ACTIVITY STATUS ^h	ACTIVITIES WITH DELAYED RELEASE ⁱ
	100 K Area	100-KR-2	Remediate Waste Site - 116-K-1	1.03.05.03.05.43	116-K-1	100-K-Crib	Not in the RFP, ongoing remediation (revegetation to go) - MI053	
Burial Ground Remediation								
	100 K Area	100-KR-2	Remediate Burial Ground - 100-K-2	1.03.05.03.06.01	Remediate Burial Ground - 100-K-2	Sludge Burial Ground (alias 118-K-2)	No planning activities currently ongoing; will be required in the future.	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM ^a	HANFORD AREA DESIGNATION ^b	OPERABLE UNIT DESIGNATION ^c	WCH WBS LEVEL 6 DESCRIPTION ^d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER ^e	ACTIVITY DESIGNATION ^f	ACTIVITY DESCRIPTION ^g	ASSUMED ACTIVITY STATUS ^h	ACTIVITIES WITH DELAYED RELEASE ⁱ
	100 K Area	100-KR-2	Remediate Burial Ground - 118-K-1	1.03.05.03.06.02	Remediate Burial Ground - 118-K-1	Burial Ground	Access road constructed/overburden removed. Subcontract issued. Scope 2% complete. Deletion for Overburden Removal. Changes required in planning and excavation activities due to PAAA corrective action plan. Unexpected, non-matrixed alpha-contaminated media was discovered December 2004 during remedial action operations at the 618-2 and 618-3 Burial Grounds resulting in changes to work execution practices for 300 Area Burial Grounds. Material difference for implementation of operational changes resulting from lessons learned and PAAA corrective actions developed after the River Corridor Closure RFP was issued. Any site that was at least in the planning stage by August 27, 2005, with known differences in planning and execution, will be a material difference. It is acknowledged that Cat 3 is a material difference; however, really don't expect much of an operational change from other burial ground work since that is a primary basis for RA vs ORR for facility startup (Related to Additions Item MA92). RL accepted on 9/19/05. - MD167 / MA092	
Fld. Rem.-100K Non Site Specific Support			Fld. Rem.-100K Non Site Specific Support	1.03.05.75.25.01	Fld. Rem.-100K Non Site Specific Support	Non Site Specific Support	N/A	
D⁴ - Buildings								

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM ^a	HANFORD AREA DESIGNATION ^b	OPERABLE UNIT DESIGNATION ^c	WCH WBS LEVEL 6 DESCRIPTION ^d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER ^e	ACTIVITY DESIGNATION ^f	ACTIVITY DESCRIPTION ^g	ASSUMED ACTIVITY STATUS ^h	ACTIVITIES WITH DELAYED RELEASE ⁱ
	100 K Area		D4 Building - MO-402	1.01.01.05.07.01	D4 Building - MO-402	Mobile Office - (aqua 1718K)	No planning activities currently ongoing; will be required in the future.	Delayed Release per Contract Section C.2.4
	100 K Area		D4 Building - MO-442	1.01.01.05.07.03	D4 Building - MO-442	Mobile Office - at 183.1KE (aka 1726K)	No planning activities currently ongoing; will be required in the future.	Delayed Release per Contract Section C.2.4
	100 K Area		D4 Building - MO-495	1.01.01.05.07.04	D4 Building - MO-495	Mobile Office - SW of 142 (Cold Vacuum Drying Facility)	No planning activities currently ongoing; will be required in the future.	Delayed Release per Contract Section C.2.4
	100 K Area		D4 Building - MO-500	1.01.01.05.07.05	D4 Building - MO-500	Mobile Office - S of 1724K (aka 1737K)	No planning activities currently ongoing; will be required in the future.	Delayed Release per Contract Section C.2.4
	100 K Area		D4 Building - MO-506	1.01.01.05.07.06	D4 Building - MO-506	Mobile Office - S of Cold Vacuum Drying Facility	No planning activities currently ongoing; will be required in the future.	Delayed Release per Contract Section C.2.4
	100 K Area		D4 Building - MO-507	1.01.01.05.07.07	D4 Building - MO-507	Mobile Office - S of 142K Cold Vacuum Drying Facility	No planning activities currently ongoing; will be required in the future.	Delayed Release per Contract Section C.2.4
	100 K Area		D4 Building - MO-907	1.01.01.05.07.08	D4 Building - MO-907	Mobile Office - at 1717K (aka 1722K)	No planning activities currently ongoing; will be required in the future.	Delayed Release per Contract Section C.2.4
	100 K Area		D4 Building - MO-917	1.01.01.05.07.09	D4 Building - MO-917	Mobile Office - at Cold Vacuum Drying Facility	No planning activities currently ongoing; will be required in the future.	Delayed Release per Contract Section C.2.4
	100 K Area		D4 Building - MO-928	1.01.01.05.07.10	D4 Building - MO-928	Mobile Office - at 1717K (aka 1723K)	No planning activities currently ongoing; will be required in the future.	Delayed Release per Contract Section C.2.4

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM ^a	HANFORD AREA DESIGNATION ^b	OPERABLE UNIT DESIGNATION ^c	WCH WBS LEVEL 6 DESCRIPTION ^d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER ^e	ACTIVITY DESIGNATION ^f	ACTIVITY DESCRIPTION ^g	ASSUMED ACTIVITY STATUS ^h	ACTIVITIES WITH DELAYED RELEASE ⁱ
	100 K Area		D4 Building - MO-955	1.01.01.05.07.11	D4 Building - MO-955	Mobile Office - S of 115KW (aka 1732KW)	No planning activities currently ongoing; will be required in the future.	Delayed Release per Contract Section C.2.4
	100 K Area		D4 Building - MO-969	1.01.01.05.07.12	D4 Building - MO-969	Mobile Office - N of 165KE (aka 1730KE)	No planning activities currently ongoing; will be required in the future.	Delayed Release per Contract Section C.2.4
	100 K Area		D4 Building - 105KW	1.01.01.05.07.13	D4 Building - 105KW	Water Tunnels	No planning activities currently ongoing; will be required in the future.	
	100 K Area		D4 Building - 115KE	1.01.01.05.07.14	D4 Building - 115KE	Gas Recirculation Facility	No planning activities currently ongoing; will be required in the future.	
	100 K Area		D4 Building - 115KW	1.01.01.05.07.15	D4 Building - 115KW	Gas Recirculation Facility	No planning activities currently ongoing; will be required in the future.	
	100 K Area		D4 Building - 117KE	1.01.01.05.07.16	D4 Building - 117KE	Exhaust Air Filter Building	No planning activities currently ongoing; will be required in the future.	
	100 K Area		D4 Building - 117KW	1.01.01.05.07.17	D4 Building - 117KW	Exhaust Air Filter Building	No planning activities currently ongoing; will be required in the future.	
	100 K Area		D4 Building - 118KE2	1.01.01.05.07.18	D4 Building - 118KE2	Horizontal Control Rod Storage Cave	No planning activities currently ongoing; will be required in the future.	
	100 K Area		D4 Building - 118KW2	1.01.01.05.07.19	D4 Building - 118KW2	Horizontal Control Rod Storage Cave	No planning activities currently ongoing; will be required in the future.	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM ^a	HANFORD AREA DESIGNATION ^b	OPERABLE UNIT DESIGNATION ^c	WCH WBS LEVEL 6 DESCRIPTION ^d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER ^e	ACTIVITY DESIGNATION ^f	ACTIVITY DESCRIPTION ^g	ASSUMED ACTIVITY STATUS ^h	ACTIVITIES WITH DELAYED RELEASE ⁱ
	100 K Area		D4 Building - 119KE	1.01.01.05.07.20	D4 Building - 119KE	Exhaust Air Sample Building	No planning activities currently ongoing; will be required in the future.	Delayed Release per Contract Section C.2.4
	100 K Area		D4 Building - 119KW	1.01.01.05.07.21	D4 Building - 119KW	Exhaust Air Sample Building	No planning activities currently ongoing; will be required in the future.	
	100 K Area		D4 Building - 142K	1.01.01.05.07.22	D4 Building - 142K	Cold Vacuum Drying Facility	No planning activities currently ongoing; will be required in the future.	Delayed Release per Contract Section C.2.4
	100 K Area		D4 Building - 142KA	1.01.01.05.07.23	D4 Building - 142KA	Cold Vacuum Drying Facility Generator Building	No planning activities currently ongoing; will be required in the future.	Delayed Release per Contract Section C.2.4
	100 K Area		D4 Building - 1506K1	1.01.01.05.07.24	D4 Building - 1506K1	Fiber Optics Computer Hut	No planning activities currently ongoing; will be required in the future.	Delayed Release per Contract Section C.2.4
	100 K Area		D4 Building - 1614K3	1.01.01.05.07.30	D4 Building - 1614K3	Environmental Monitoring Station	No planning activities currently ongoing; will be required in the future.	Delayed Release per Contract Section C.2.4
	100 K Area		D4 Building - 165KE	1.01.01.05.07.31	D4 Building - 165KE	Power Control Building Columbia River Monitoring	No planning activities currently ongoing; will be required in the future.	Delayed Release per Contract Section C.2.4
	100 K Area		D4 Building - 165KW	1.01.01.05.07.32	D4 Building - 165KW	Power Control Building	No planning activities currently ongoing; will be required in the future.	
	100 K Area		D4 Building - 166AKE	1.01.01.05.07.33	D4 Building - 166AKE	Oil Storage Facility	No planning activities currently ongoing; will be required in the future.	Delayed Release per Contract Section C.2.4

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM ^a	HANFORD AREA DESIGNATION ^b	OPERABLE UNIT DESIGNATION ^c	WCH WBS LEVEL 6 DESCRIPTION ^d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER ^e	ACTIVITY DESIGNATION ^f	ACTIVITY DESCRIPTION ^g	ASSUMED ACTIVITY STATUS ^h	ACTIVITIES WITH DELAYED RELEASE ⁱ
	100 K Area		D4 Building - 166KE	1.01.01.05.07.34	D4 Building - 166KE	Oil Storage Vault	No planning activities currently ongoing; will be required in the future.	
	100 K Area		D4 Building - 166KW	1.01.01.05.07.35	D4 Building - 166KW	Oil Storage Vault	No planning activities currently ongoing; will be required in the future.	
	100 K Area		D4 Building - 167K	1.01.01.05.07.36	D4 Building - 167K	Crosstie Tunnel Building	No planning activities currently ongoing; will be required in the future.	Delayed Release per Contract Section C.2.4
	100 K Area		D4 Building - 1705KE	1.01.01.05.07.37	D4 Building - 1705KE	Effluent Water Treatment Pilot Plant	No planning activities currently ongoing; will be required in the future.	Delayed Release per Contract Section C.2.4
	100 K Area		D4 Building - 1706KE	1.01.01.05.07.38	D4 Building - 1706KE	Water Studies Semi-Works Facility	No planning activities currently ongoing; will be required in the future. Building is listed as a RCRA Treatment, Storage, and Disposal facility.	Delayed Release per Contract Section C.2.4
	100 K Area		D4 Building - 1706KEL	1.01.01.05.07.39	D4 Building - 1706KEL	Development Laboratory	No planning activities currently ongoing; will be required in the future.	Delayed Release per Contract Section C.2.4
	100 K Area		D4 Building - 1706KER	1.01.01.05.07.40	D4 Building - 1706KER	Water Studies Recirculation Building	No planning activities currently ongoing; will be required in the future.	Delayed Release per Contract Section C.2.4
	100 K Area		D4 Building - 1713KE	1.01.01.05.07.41	D4 Building - 1713KE	Shop Building	No planning activities currently ongoing; will be required in the future.	Delayed Release per Contract Section C.2.4
	100 K Area		D4 Building - 1713KER	1.01.01.05.07.42	D4 Building - 1713KER	Warehouse	No planning activities currently ongoing; will be required in the future.	Delayed Release per Contract Section C.2.4

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM ^a	HANFORD AREA DESIGNATION ^b	OPERABLE UNIT DESIGNATION ^c	WCH WBS LEVEL 6 DESCRIPTION ^d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER ^e	ACTIVITY DESIGNATION ^f	ACTIVITY DESCRIPTION ^g	ASSUMED ACTIVITY STATUS ^h	ACTIVITIES WITH DELAYED RELEASE ⁱ
	100 K Area		D4 Building - 1713KW	1.01.01.05.07.43	D4 Building - 1713KW	Warehouse	No planning activities currently ongoing; will be required in the future.	Delayed Release per Contract Section C.2.4
	100 K Area		D4 Building - 1714KE	1.01.01.05.07.44	D4 Building - 1714KE	Oil and Paint Storage Shed	No planning activities currently ongoing; will be required in the future.	Delayed Release per Contract Section C.2.4
	100 K Area		D4 Building - 1714KW	1.01.01.05.07.45	D4 Building - 1714KW	Warehouse	No planning activities currently ongoing; will be required in the future.	Delayed Release per Contract Section C.2.4
	100 K Area		D4 Building - 1717AKE	1.01.01.05.07.46	D4 Building - 1717AKE	Fan House	No planning activities currently ongoing; will be required in the future. -	Delayed Release per Contract Section C.2.4
	100 K Area		D4 Building - 1717K	1.01.01.05.07.47	D4 Building - 1717K	Maintenance/Transportation Shop	No planning activities currently ongoing; will be required in the future.	Delayed Release per Contract Section C.2.4
	100 K Area		D4 Building - 1720K	1.01.01.05.07.48	D4 Building - 1720K	Administrative Office Building	No planning activities currently ongoing; will be required in the future.	
	100 K Area		D4 Building - 1724K	1.01.01.05.07.49	D4 Building - 1724K	Maintenance Shop	No planning activities currently ongoing; will be required in the future.	Delayed Release per Contract Section C.2.4
	100 K Area		D4 Building - 1724KA	1.01.01.05.07.50	D4 Building - 1724KA	Equipment Shed	No planning activities currently ongoing; will be required in the future.	Delayed Release per Contract Section C.2.4
	100 K Area		D4 Building - 1724KB	1.01.01.05.07.51	D4 Building - 1724KB	Gas Bottle Storage Facility	No planning activities currently ongoing; will be required in the future.	Delayed Release per Contract Section C.2.4

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM ^a	HANFORD AREA DESIGNATION ^b	OPERABLE UNIT DESIGNATION ^c	WCH WBS LEVEL 6 DESCRIPTION ^d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER ^e	ACTIVITY DESIGNATION ^f	ACTIVITY DESCRIPTION ^g	ASSUMED ACTIVITY STATUS ^h	ACTIVITIES WITH DELAYED RELEASE ⁱ
	100 K Area		D4 Building - 181KE	1.01.01.05.07.52	D4 Building - 181KE	River Pump House	No planning activities currently ongoing; will be required in the future.	Delayed Release per Contract Section C.2.4
	100 K Area		D4 Building - 181KW	1.01.01.05.07.53	D4 Building - 181KW	River Pump House	No planning activities currently ongoing; will be required in the future.	
	100 K Area		D4 Building - 182K	1.01.01.05.07.54	D4 Building - 182K	Emergency Water Reservoir Pump House	No planning activities currently ongoing; will be required in the future.	
	100 K Area		D4 Building - 183 KW	1.01.01.05.07.55	D4 Building - 183 KW	Chlorine Vault for KW Water Plant	No planning activities currently ongoing; will be required in the future.	
	100 K Area		D4 Building - 183.1KE	1.01.01.05.07.56	D4 Building - 183.1KE	Headhouse	No planning activities currently ongoing; will be required in the future.	Delayed Release per Contract Section C.2.4
	100 K Area		D4 Building - 183.1KW	1.01.01.05.07.57	D4 Building - 183.1KW	Headhouse	Deactivation and hazardous materials removal in progress. 35% complete. RL to verify % Complete. RL accepted on 9/13/05. - MD012	
	100 K Area		D4 Building - 183.5KE	1.01.01.05.07.58	D4 Building - 183.5KE	Lime Feeder Building	No planning activities currently ongoing; will be required in the future.	Delayed Release per Contract Section C.2.4
	100 K Area		D4 Building - 183.5KW	1.01.01.05.07.59	D4 Building - 183.5KW	Lime Feeder Building	No planning activities currently ongoing; will be required in the future.	
	100 K Area		D4 Building - 183.6KE	1.01.01.05.07.60	D4 Building - 183.6KE	Lime Feeder Building	No planning activities currently ongoing; will be required in the future.	Delayed Release per Contract Section C.2.4

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM ^a	HANFORD AREA DESIGNATION ^b	OPERABLE UNIT DESIGNATION ^c	WCH WBS LEVEL 6 DESCRIPTION ^d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER ^e	ACTIVITY DESIGNATION ^f	ACTIVITY DESCRIPTION ^g	ASSUMED ACTIVITY STATUS ^h	ACTIVITIES WITH DELAYED RELEASE ⁱ
	100 K Area		D4 Building - 183.6KW	1.01.01.05.07.61	D4 Building - 183.6KW	Lime Feeder Building	No planning activities currently ongoing; will be required in the future.	
	100 K Area		D4 Building - 183KE	1.01.01.05.07.62	D4 Building - 183KE	Chlorine Vault	No planning activities currently ongoing; will be required in the future.	Delayed Release per Contract Section C.2.4
	100 K Area		D4 Building - 185K	1.01.01.05.07.65	D4 Building - 185K	Potable Water Treatment Plant	No planning activities currently ongoing; will be required in the future.	Delayed Release per Contract Section C.2.4
	100 K Area		D4 Building - 1908KE	1.01.01.05.07.66	D4 Building - 1908KE	Effluent Water Monitoring Station	No planning activities currently ongoing; will be required in the future.	Delayed Release per Contract Section C.2.4
	100 K Area		D4 Building - 1909K	1.01.01.05.07.67	D4 Building - 1909K	Effluent Valve Pit	No planning activities currently ongoing; will be required in the future.	Delayed Release per Contract Section C.2.4
	100 K Area		D4 Building - 190KE	1.01.01.05.07.68	D4 Building - 190KE	Main Pumphouse	No planning activities currently ongoing; will be required in the future.	Delayed Release per Contract Section C.2.4
	100 K Area		D4 Building - 190KW	1.01.01.05.07.69	D4 Building - 190KW	Process Water Pump House	No planning activities currently ongoing; will be required in the future.	
	100 K Area		D4 Building - CC1K0035	1.01.01.05.07.70	D4 Building - CC1K0035	Cargo Container N of 105KW	No planning activities currently ongoing; will be required in the future.	Delayed Release per Contract Section C.2.4
	100 K Area		D4 Building - CC1K0036	1.01.01.05.07.71	D4 Building - CC1K0036	Cargo Container N of 105KE	No planning activities currently ongoing; will be required in the future.	Delayed Release per Contract Section C.2.4

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM ^a	HANFORD AREA DESIGNATION ^b	OPERABLE UNIT DESIGNATION ^c	WCH WBS LEVEL 6 DESCRIPTION ^d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER ^e	ACTIVITY DESIGNATION ^f	ACTIVITY DESCRIPTION ^g	ASSUMED ACTIVITY STATUS ^h	ACTIVITIES WITH DELAYED RELEASE ⁱ
	100 K Area		D4 Building - CC1K0037	1.01.01.05.07.72	D4 Building - CC1K0037	Cargo Container N of 1714KE	No planning activities currently ongoing; will be required in the future.	Delayed Release per Contract Section C.2.4
	100 K Area		D4 Building - CC1K0076	1.01.01.05.07.73	D4 Building - CC1K0076	Cargo Container E of 115KE	No planning activities currently ongoing; will be required in the future.	Delayed Release per Contract Section C.2.4
	100 K Area		D4 Building - CC1K0077	1.01.01.05.07.74	D4 Building - CC1K0077	Cargo Container E of 115KE	No planning activities currently ongoing; will be required in the future.	Delayed Release per Contract Section C.2.4
	100 K Area		D4 Building - CC1K0078	1.01.01.05.07.75	D4 Building - CC1K0078	Cargo Container E of 115KE	No planning activities currently ongoing; will be required in the future.	Delayed Release per Contract Section C.2.4
	100 K Area		D4 Building - CC1K0079	1.01.01.05.07.76	D4 Building - CC1K0079	Cargo Container E of 115KE	No planning activities currently ongoing; will be required in the future.	Delayed Release per Contract Section C.2.4
	100 K Area		D4 Building - CC1K0080	1.01.01.05.07.77	D4 Building - CC1K0080	Cargo Container E of 115KE	No planning activities currently ongoing; will be required in the future.	Delayed Release per Contract Section C.2.4
	100 K Area		D4 Building - CC1K0081	1.01.01.05.07.78	D4 Building - CC1K0081	Cargo Container E of 115KE	No planning activities currently ongoing; will be required in the future.	Delayed Release per Contract Section C.2.4
	100 K Area		D4 Building - CC1K0082	1.01.01.05.07.79	D4 Building - CC1K0082	Cargo Container E of 115KE	No planning activities currently ongoing; will be required in the future.	Delayed Release per Contract Section C.2.4
	100 K Area		D4 Building - CC1K0236	1.01.01.05.07.80	D4 Building - CC1K0236	Cargo Container NE of 142K	No planning activities currently ongoing; will be required in the future.	Delayed Release per Contract Section C.2.4

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM ^a	HANFORD AREA DESIGNATION ^b	OPERABLE UNIT DESIGNATION ^c	WCH WBS LEVEL 6 DESCRIPTION ^d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER ^e	ACTIVITY DESIGNATION ^f	ACTIVITY DESCRIPTION ^g	ASSUMED ACTIVITY STATUS ^h	ACTIVITIES WITH DELAYED RELEASE ⁱ
	100 K Area		D4 Building - HS0028	1.01.01.05.07.81	D4 Building - HS0028	Storage Container	No planning activities currently ongoing; will be required in the future.	Delayed Release per Contract Section C.2.4
	100 K Area		D4 Building - HS0080	1.01.01.05.07.82	D4 Building - HS0080	Storage Container	No planning activities currently ongoing; will be required in the future.	Delayed Release per Contract Section C.2.4
	100 K Area		D4 Building - HS0081	1.01.01.05.07.83	D4 Building - HS0081	Storage Container	No planning activities currently ongoing; will be required in the future.	Delayed Release per Contract Section C.2.4
	100 K Area		D4 Building - MO-048	1.01.01.05.07.84	D4 Building - MO-048	Mobile Office - N of 165KE (aka 1733KE)	No planning activities currently ongoing; will be required in the future.	Delayed Release per Contract Section C.2.4
	100 K Area		D4 Building - MO-054	1.01.01.05.07.85	D4 Building - MO-054	Mobile Office - S of MO500 (aka 1734K)	No planning activities currently ongoing; will be required in the future.	
	100 K Area		D4 Building - MO-060	1.01.01.05.07.86	D4 Building - MO-060	Training Mobile Office - E of MO969	No planning activities currently ongoing; will be required in the future.	Delayed Release per Contract Section C.2.4
	100 K Area		D4 Building - MO-101	1.01.01.05.07.87	D4 Building - MO-101	Mobile Office at 1717K (aka 1711K)	No planning activities currently ongoing; will be required in the future.	Delayed Release per Contract Section C.2.4
	100 K Area		D4 Building - MO-102	1.01.01.05.07.88	D4 Building - MO-102	Mobile Office at 1717K (aka 1709K)	No planning activities currently ongoing; will be required in the future.	Delayed Release per Contract Section C.2.4
	100 K Area		D4 Building - MO-214	1.01.01.05.07.89	D4 Building - MO-214	Mobile Office - Patrol Badgehouse (aka 1701K)	No planning activities currently ongoing; will be required in the future.	Delayed Release per Contract Section C.2.4

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM ^a	HANFORD AREA DESIGNATION ^b	OPERABLE UNIT DESIGNATION ^c	WCH WBS LEVEL 6 DESCRIPTION ^d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER ^e	ACTIVITY DESIGNATION ^f	ACTIVITY DESCRIPTION ^g	ASSUMED ACTIVITY STATUS ^h	ACTIVITIES WITH DELAYED RELEASE ⁱ
	100 K Area		D4 Building - MO-236	1.01.01.05.07.90	D4 Building - MO-236	Mobile Office - S of 115KW (aka 1728KW)	No planning activities currently ongoing; will be required in the future.	Delayed Release per Contract Section C.2.4
	100 K Area		D4 Building - MO-237	1.01.01.05.07.91	D4 Building - MO-237	Mobile Office - S of 115KW (aka 1729KW)	No planning activities currently ongoing; will be required in the future.	Delayed Release per Contract Section C.2.4
	100 K Area		D4 Building - MO-293	1.01.01.05.07.92	D4 Building - MO-293	Mobile Office - E of 183KE (aka 1725K)	No planning activities currently ongoing; will be required in the future.	Delayed Release per Contract Section C.2.4
	100 K Area		D4 Building - MO-323	1.01.01.05.07.93	D4 Building - MO-323	Cold Vacuum Drying Facility Change Trailer	No planning activities currently ongoing; will be required in the future.	Delayed Release per Contract Section C.2.4
	100 K Area		D4 Building - MO-401	1.01.01.05.07.94	D4 Building - MO-401	Mobile Office - at 1724K (aka 1719K)	No planning activities currently ongoing; will be required in the future.	Delayed Release per Contract Section C.2.4
	100 K Area		D4 Building -110KE	1.01.01.05.07.98	D4 Building -110KE	Gas Storage Facility	No planning activities currently ongoing; will be required in the future. -	
	100 K Area		D4 Building -MO-382	1.01.01.05.07.99	D4 Building -MO-382	Mobile office at 1720K	This was not in RFP - Added per Contract Mod M007. - MA028	
D⁴ - Retention Basins								
	100 K Area		D4 Retention Basin - 107K	1.01.01.05.10.01	D4 Retention Basin - 107K	Retention Basins	No planning activities currently ongoing; will be required in the future.	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM ^a	HANFORD AREA DESIGNATION ^b	OPERABLE UNIT DESIGNATION ^c	WCH WBS LEVEL 6 DESCRIPTION ^d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER ^e	ACTIVITY DESIGNATION ^f	ACTIVITY DESCRIPTION ^g	ASSUMED ACTIVITY STATUS ^h	ACTIVITIES WITH DELAYED RELEASE ⁱ
	100 K Area		D4 Retention Basin - 183.2KE	1.01.01.05.10.02	D4 Retention Basin - 183.2KE	Basins/Sedimentation	No planning activities currently ongoing; will be required in the future.	Delayed Release per Contract Section C.2.4
	100 K Area		D4 Retention Basin - 183.2KW	1.01.01.05.10.03	D4 Retention Basin - 183.2KW	Basins/Sedimentation	No planning activities currently ongoing; will be required in the future.	
	100 K Area		D4 Retention Basin - 183.3KE	1.01.01.05.10.04	D4 Retention Basin - 183.3KE	Basin/Filters	No planning activities currently ongoing; will be required in the future.	Delayed Release per Contract Section C.2.4
	100 K Area		D4 Retention Basin - 183.3KW	1.01.01.05.10.05	D4 Retention Basin - 183.3KW	Basin/Filters	No planning activities currently ongoing; will be required in the future.	
	100 K Area		D4 Retention Basin - 183.4KE	1.01.01.05.10.06	D4 Retention Basin - 183.4KE	Reservoir and Clearwells	No planning activities currently ongoing; will be required in the future.	Delayed Release per Contract Section C.2.4
	100 K Area		D4 Retention Basin - 183.4KW	1.01.01.05.10.07	D4 Retention Basin - 183.4KW	Reservoir and Clearwells	No planning activities currently ongoing; will be required in the future.	
	100 K Area		D4 Retention Basin - 1908K	1.01.01.05.10.08	D4 Retention Basin - 1908K	Outfall Structure	No planning activities currently ongoing; will be required in the future.	Delayed Release per Contract Section C.2.4
	100 K Area		D4 Retention Basin - 296K105	1.01.01.05.10.09	D4 Retention Basin - 296K105	Air Sparging Vent 105KW Basin	No planning activities currently ongoing; will be required in the future.	Delayed Release per Contract Section C.2.4
D⁴ - Remaining Facilities								

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM ^a	HANFORD AREA DESIGNATION ^b	OPERABLE UNIT DESIGNATION ^c	WCH WBS LEVEL 6 DESCRIPTION ^d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER ^e	ACTIVITY DESIGNATION ^f	ACTIVITY DESCRIPTION ^g	ASSUMED ACTIVITY STATUS ^h	ACTIVITIES WITH DELAYED RELEASE ⁱ
	100 K Area		D4 Building - 100K	1.01.01.05.08.01	D4 Remaining Facilities - 100K	River Lines Structure	No planning activities currently ongoing; will be required in the future.	
	100 K Area		D4 Remaining Facilities 105KE	1.01.01.05.08.02	D4 Remaining Facilities - 105KE	Water Tunnels Structure	No planning activities currently ongoing; will be required in the future.	
	100 K Area		D4 Remaining Facilities 110KW	1.01.01.05.08.03	D4 Remaining Facilities - 110KW	Gas Storage Facility	No planning activities currently ongoing; will be required in the future.	
	100 K Area		D4 Remaining Facilities 116KE	1.01.01.05.08.04	D4 Remaining Facilities - 116KE	Reactor Exhaust Stack (includes 116KW)	No planning activities currently ongoing; will be required in the future.	
	100 K Area		D4 Remaining Facilities 1605K	1.01.01.05.08.05	D4 Remaining Facilities - 1605K	Guard Towers and Fences	No planning activities currently ongoing; will be required in the future.	Delayed Release per Contract Section C.2.4
	100 K Area		D4 Building - 166K	1.01.01.05.08.06	D4 Remaining Facilities - 166K	Oil Bunkers and Equipment	No planning activities currently ongoing; will be required in the future.	Delayed Release per Contract Section C.2.4
	100 K Area		D4 Remaining Facilities 183.7KE	1.01.01.05.08.07	D4 Remaining Facilities - 183.7KE	Pipe Tunnels	No planning activities currently ongoing; will be required in the future.	Delayed Release per Contract Section C.2.4
	100 K Area		D4 Remaining Facilities 183K	1.01.01.05.08.08	D4 Remaining Facilities - 183K	Pipe Tunnels	No planning activities currently ongoing; will be required in the future.	
	100 K Area		D4 Building - 296K142	1.01.01.05.08.09	D4 Remaining Facilities - 296K142	Cold Vacuum Drying Facility Main Stack	No planning activities currently ongoing; will be required in the future.	Delayed Release per Contract Section C.2.4

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM ^a	HANFORD AREA DESIGNATION ^b	OPERABLE UNIT DESIGNATION ^c	WCH WBS LEVEL 6 DESCRIPTION ^d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER ^e	ACTIVITY DESIGNATION ^f	ACTIVITY DESCRIPTION ^g	ASSUMED ACTIVITY STATUS ^h	ACTIVITIES WITH DELAYED RELEASE ⁱ
Interim Safe Storage								
	100 K Area		Interim Safe Storage - 105-KE REACTOR (ISS)	1.02.03.01.21.01	Interim Safe Storage - 105-KE REACTOR (ISS)	K East Reactor Interim Safe Storage	No planning activities currently ongoing; will be required in the future.	Delayed Release per Contract Section C.2.5
	100 K Area		Interim Safe Storage - 105-KW REACTOR (ISS)	1.02.03.01.21.02	Interim Safe Storage - 105-KW REACTOR (ISS)	K West Reactor Interim Safe Storage	No planning activities currently ongoing; will be required in the future.	Delayed Release per Contract Section C.2.5
100 N Area								
Design								
	100 N Area	100-NR-1	Fld. Rem.-100 N Area Design	1.03.06.03.01.01	Design - NR-1 Source Site Design	Remedial Design for N Area Waste Site	Additional design scope associated with new remediation sites: Items # 38-42, 44-46, 56-67, 94-95, 97-98, 147, 151-152 and 155-158. RL accepted 9/13/05 and 9/19/05. - MA169	
Confirmatory Sampling Sites								
	100 N Area	100-NR-1	Confirmatory Sampling Site - 100 N - Misc Piping	1.03.06.01.03.01	Confirmatory Sampling Site - 100 N - Misc. Piping	N Area Miscellaneous Underground Pipelines	No planning activities currently ongoing; will be required in the future.	
	100 N Area	100-NR-1	Confirmatory Sampling Site - 100-N-28	1.03.06.01.03.02	Confirmatory Sampling Site - 100-N-28	Resin Disposal Pit Liquid Waste Site	No planning activities currently ongoing; will be required in the future.	
	100 N Area	100-NR-1	Confirmatory Sampling Site - 100-N-53	1.03.06.01.03.03	Confirmatory Sampling Site - 100-N-53	Waste Oil Tank	Tank removed; No planning activities currently ongoing; will be required in the future. Foundation remains.	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM ^a	HANFORD AREA DESIGNATION ^b	OPERABLE UNIT DESIGNATION ^c	WCH WBS LEVEL 6 DESCRIPTION ^d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER ^e	ACTIVITY DESIGNATION ^f	ACTIVITY DESCRIPTION ^g	ASSUMED ACTIVITY STATUS ^h	ACTIVITIES WITH DELAYED RELEASE ⁱ
	100 N Area	100-NR-1	Confirmatory Sampling Site - 100-N-54	1.03.06.01.03.04	Confirmatory Sampling Site - 100-N-54	Drywell, French Drain near Bldg. 151N	No planning activities currently ongoing; will be required in the future.	
	100 N Area	100-NR-1	Confirmatory Sampling Site - 100-N-55	1.03.06.01.03.05	Confirmatory Sampling Site - 100-N-55	Drywell, French Drain near Bldg. 153N	No planning activities currently ongoing; will be required in the future.	
	100 N Area	100-NR-1	Confirmatory Sampling Site - 100-N-62	1.03.06.01.03.06	Confirmatory Sampling Site - 100-N-62	Process Sewer Underground Pipelines	No planning activities currently ongoing; will be required in the future.	
	100 N Area	100-NR-1	Confirmatory Sampling Site - 100-N-65	1.03.06.01.03.08	Confirmatory Sampling Site - 100-N-65	Interceptor Trench	No planning activities currently ongoing; will be required in the future.	
	100 N Area	100-NR-1	Confirmatory Sampling Site - 100-N-66	1.03.06.01.03.09	Confirmatory Sampling Site - 100-N-66	Reactor Building Complex	No planning activities currently ongoing; will be required in the future. Cleanup of this site excludes soils directly under the reactor footprint.	
	100 N Area	100-NR-1	Confirmatory Sampling Site - 100-N-68	1.03.06.01.03.10	Confirmatory Sampling Site - 100-N-68	N Basin Low Level Radioactive Water Spill (Near 1300N Bldg)	No planning activities currently ongoing; will be required in the future.	
	100 N Area	100-NR-1	Confirmatory Sampling Site - 120-N-4	1.03.06.01.03.11	Confirmatory Sampling Site - 120-N-4	Hazardous Waste Storage Area near Bldg. 1310N	No planning activities currently ongoing; will be required in the future.	
	100 N Area	100-NR-1	Confirmatory Sampling Site - 100-N-79	1.03.06.01.03.12	100-N-79 Confirmatory Sampling Site	Spillway Associated with 1908-N Outfall	This was not in the RFP. RL accepted on 9/19/05. - MA055	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM ^a	HANFORD AREA DESIGNATION ^b	OPERABLE UNIT DESIGNATION ^c	WCH WBS LEVEL 6 DESCRIPTION ^d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER ^e	ACTIVITY DESIGNATION ^f	ACTIVITY DESCRIPTION ^g	ASSUMED ACTIVITY STATUS ^h	ACTIVITIES WITH DELAYED RELEASE ⁱ
	100 N Area	100-NR-1	Confirmatory Sampling Site - 628-2	1.03.06.01.03.13	628-2, 100 Area Fire Station Burn Pit	Inactive burn pit, with ash, debris, soil discoloration, etc. Soil Sampling is required.	FH requested that this site be transferred to WCH. This was not in the RFP. RL will revisit for decision - 9/13/05. RL will research if inactive site with PHMC. (FR response - Confirmed as inactive site. Add as confirmatory sampling site. RL accepted on 9/19/05. - MA146	
Waste Site Remediation								
	100 N Area	100-NR-1	Remediate Waste Site - 100-N-13	1.03.06.02.05.01	Remediate Waste Site - 100-N-13	Contaminated Soil Solid Waste Site	No planning activities currently ongoing; will be required in the future.	
	100 N Area	100-NR-1	Remediate Waste Site - 100-N-14	1.03.06.02.05.02	Remediate Waste Site - 100-N-14	Contaminated Soil Solid Waste Site	No planning activities currently ongoing; will be required in the future.	
	100 N Area	100-NR-1	Remediate Waste Site - 100-N-16	1.03.06.02.05.03	Remediate Waste Site - 100-N-16	Burn Pit	No planning activities currently ongoing; will be required in the future.	
	100 N Area	100-NR-1	Remediate Waste Site - 100-N-17	1.03.06.02.05.04	Remediate Waste Site - 100-N-17	Burn Pit	No planning activities currently ongoing; will be required in the future.	
	100 N Area	100-NR-1	Remediate Waste Site - 100-N-18	1.03.06.02.05.05	Remediate Waste Site - 100-N-18	Hanford Generating Plant Burn Pit	No planning activities currently ongoing; will be required in the future.	
	100 N Area	100-NR-1	Remediate Waste Site - 100-N-22	1.03.06.02.05.06	Remediate Waste Site - 100-N-22	Sanitary Sewer System	No planning activities currently ongoing; will be required in the future.	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM ^a	HANFORD AREA DESIGNATION ^b	OPERABLE UNIT DESIGNATION ^c	WCH WBS LEVEL 6 DESCRIPTION ^d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER ^e	ACTIVITY DESIGNATION ^f	ACTIVITY DESCRIPTION ^g	ASSUMED ACTIVITY STATUS ^h	ACTIVITIES WITH DELAYED RELEASE ⁱ
	100 N Area	100-NR-1	Remediate Waste Site - 100-N-23	1.03.06.02.05.07	Remediate Waste Site - 100-N-23	Resin Disposal Pit Liquid Waste Site	No planning activities currently ongoing; will be required in the future.	
	100 N Area	100-NR-1	Remediate Waste Site - 100-N-24	1.03.06.02.05.08	Remediate Waste Site - 100-N-24	Hydrogen Dry Well Liquid Waste Site	No planning activities currently ongoing; will be required in the future.	
	100 N Area	100-NR-1	Remediate Waste Site - 100-N-25	1.03.06.02.05.09	Remediate Waste Site - 100-N-25	French Drain	No planning activities currently ongoing; will be required in the future.	
	100 N Area	100-NR-1	Remediate Waste Site - 100-N-26	1.03.06.02.05.10	Remediate Waste Site - 100-N-26	French Drain	No planning activities currently ongoing; will be required in the future.	
	100 N Area	100-NR-1	Remediate Waste Site - 100-N-29	1.03.06.02.05.11	Remediate Waste Site - 100-N-29	Unplanned Release on Blowdown Pipeline #1 (Near Bldg 1300N)	50% complete. Based on a very rough estimate from D&D of what was excavated in layback of 1300 N remediation. Remaining excavation, sampling, CVP, backfill, and revegetation to go. RL will revisit for decision - 9/13/05. RL requested review of % complete by Field Remediation and D4. (FR response - This is a small UPR spill. The estimate 50% complete is based on D4 layback remediating part of the waste site). RL accepted on 9/19/05. - MD145	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM ^a	HANFORD AREA DESIGNATION ^b	OPERABLE UNIT DESIGNATION ^c	WCH WBS LEVEL 6 DESCRIPTION ^d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER ^e	ACTIVITY DESIGNATION ^f	ACTIVITY DESCRIPTION ^g	ASSUMED ACTIVITY STATUS ^h	ACTIVITIES WITH DELAYED RELEASE ⁱ
	100 N Area	100-NR-1	Remediate Waste Site - 100-N-30	1.03.06.02.05.12	Remediate Waste Site - 100-N-30	Unplanned Release on Blowdown Pipeline #2 (Near Bldg 1300N)	75% complete based on a very rough estimate from D&D of what was taken out during 1300 N work. Remaining excavation, sampling, CVP, backfill and revegetation to go. RL will revisit for decision - 9/13/05. RL requested review of % complete by Field Remediation and D4. (FR response - This is a small UPR spill. The estimate 75% complete is based on D4 layback remediating part of the waste site). RL accepted on 9/19/05. - MD146	
	100 N Area	100-NR-1	Remediate Waste Site - 100-N-31	1.03.06.02.05.13	Remediate Waste Site - 100-N-31	Unplanned Release (Near 1300N Bldg)	No planning activities currently ongoing; will be required in the future.	
	100 N Area	100-NR-1	Remediate Waste Site - 100-N-32	1.03.06.02.05.14	Remediate Waste Site - 100-N-32	Unplanned Release (Near 1300N Bldg)	No planning activities currently ongoing; will be required in the future.	
	100 N Area	100-NR-1	Remediate Waste Site - 100-N-33	1.03.06.02.05.15	Remediate Waste Site - 100-N-33	Military Installation Ash Pit	No planning activities currently ongoing; will be required in the future.	
	100 N Area	100-NR-1	Remediate Waste Site - 100-N-34	1.03.06.02.05.16	Remediate Waste Site - 100-N-34	Debris Site	No planning activities currently ongoing; will be required in the future.	
	100 N Area	100-NR-1	Remediate Waste Site - 100-N-36	1.03.06.02.05.17	Remediate Waste Site - 100-N-36	Oil Stained Pad (Near Bldg 107N)	No planning activities currently ongoing; will be required in the future.	
	100 N Area	100-NR-1	Remediate Waste Site - 100-N-37	1.03.06.02.05.18	Remediate Waste Site - 100-N-37	Asbestos Release	No planning activities currently ongoing; will be required in the future.	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM ^a	HANFORD AREA DESIGNATION ^b	OPERABLE UNIT DESIGNATION ^c	WCH WBS LEVEL 6 DESCRIPTION ^d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER ^e	ACTIVITY DESIGNATION ^f	ACTIVITY DESCRIPTION ^g	ASSUMED ACTIVITY STATUS ^h	ACTIVITIES WITH DELAYED RELEASE ⁱ
	100 N Area	100-NR-1	Remediate Waste Site - 100-N-38	1.03.06.02.05.19	Remediate Waste Site - 100-N-38	Unplanned Release (Near 1300N Bldg)	No planning activities currently ongoing; will be required in the future.	
	100 N Area	100-NR-1	Remediate Waste Site - 100-N-47	1.03.06.02.05.20	Remediate Waste Site - 100-N-47	Military Artillery Site Soil Waste Site	No planning activities currently ongoing; will be required in the future.	
	100 N Area	100-NR-1	Remediate Waste Site - 100-N-57	1.03.06.02.05.21	Remediate Waste Site - 100-N-57	1304N Emergency Dump Tank Site	No planning activities currently ongoing; will be required in the future.	
	100 N Area	100-NR-1	Remediate Waste Site - 100-N-59	1.03.06.02.05.22	Remediate Waste Site - 100-N-59	Contaminated Soil NE of 105N Building	No planning activities currently ongoing; will be required in the future.	
	100 N Area	100-NR-1	Remediate Waste Site - 100-N-6	1.03.06.02.05.23	Remediate Waste Site - 100-N-6	Burn Pit	No planning activities currently ongoing; will be required in the future.	
	100 N Area	100-NR-1	Remediate Waste Site - 100-N-60	1.03.06.02.05.24	Remediate Waste Site - 100-N-60	Drywell, French Drain	No planning activities currently ongoing; will be required in the future.	
	100 N Area	100-NR-1	Remediate Waste Site - 100-N-61(inc WS 100-N-64)	1.03.06.02.05.25	Remediate Waste Site - 100-N-61 (includes Waste Site 100-N-64)	Water Treatment and Storage Facilities Underground Pipelines	No planning activities currently ongoing; will be required in the future.	
	100 N Area	100-NR-1	Remediate Waste Site - 100-N-77	1.03.06.02.05.26	Remediate Waste Site - 100-N-77	100N River Effluent Pipeline, 1908-N Outfall, 100-N-77:1 Flume	No planning activities currently ongoing; will be required in the future.	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM ^a	HANFORD AREA DESIGNATION ^b	OPERABLE UNIT DESIGNATION ^c	WCH WBS LEVEL 6 DESCRIPTION ^d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER ^e	ACTIVITY DESIGNATION ^f	ACTIVITY DESCRIPTION ^g	ASSUMED ACTIVITY STATUS ^h	ACTIVITIES WITH DELAYED RELEASE ⁱ
	100 N Area	100-NR-1	Remediate Waste Site - 116-N-1	1.03.06.02.05.27	Remediate Waste Site - 116-N-1	Crib and trench	Excavation of plumes, sampling, CVP, backfill and revegetation to go. Total project percent complete is 49% inclusive of plumes. - MD144/MA156	
	100 N Area	100-NR-1	Remediate Waste Site - 116-N-2 (Bldg 1310N)	1.03.06.02.05.28	Remediate Waste Site - 116-N-2 (Costs included in D4 of 1310N)	Liquid Radioactive Waste Treatment Facility	No planning activities currently ongoing; will be required in the future.	
	100 N Area	100-NR-1	Remediate Waste Site - 116-N-4	1.03.06.02.05.29	Remediate Waste Site - 116-N-4	Emergency Dump Basin (near Bldg 1300N)	No planning activities currently ongoing; will be required in the future.	
	100 N Area	100-NR-1	Remediate Waste Site - 118-N-1	1.03.06.02.05.31	Remediate Waste Site - 118-N-1	Radioactive Dummy Burial Facility (Near Bldg 1303N)	No planning activities currently ongoing; will be required in the future.	
	100 N Area	100-NR-1	Remediate Waste Site - 120-N-3	1.03.06.02.05.32	Remediate Waste Site - 120-N-3	Neutralization Pit and French Drain	No planning activities currently ongoing; will be required in the future.	
	100 N Area	100-NR-1	Remediate Waste Site - 120-N-7	1.03.06.02.05.33	Remediate Waste Site - 120-N-7	108-N Acid Unloading Facility French Drain (Sulfuric Tank)	No planning activities currently ongoing; will be required in the future.	
	100 N Area	100-NR-1	Remediate Waste Site - 124-N-1	1.03.06.02.05.34	Remediate Waste Site - 124-N-1	Septic Tank System	No planning activities currently ongoing; will be required in the future.	
	100 N Area	100-NR-1	Remediate Waste Site - 124-N-10	1.03.06.02.05.35	Remediate Waste Site - 124-N-10	Sanitary Sewer System	No planning activities currently ongoing; will be required in the future.	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM ^a	HANFORD AREA DESIGNATION ^b	OPERABLE UNIT DESIGNATION ^c	WCH WBS LEVEL 6 DESCRIPTION ^d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER ^e	ACTIVITY DESIGNATION ^f	ACTIVITY DESCRIPTION ^g	ASSUMED ACTIVITY STATUS ^h	ACTIVITIES WITH DELAYED RELEASE ⁱ
	100 N Area	100-NR-1	Remediate Waste Site - 124-N-2	1.03.06.02.05.36	Remediate Waste Site - 124-N-2	Septic Tank System	No planning activities currently ongoing; will be required in the future.	
	100 N Area	100-NR-1	Remediate Waste Site - 124-N-3	1.03.06.02.05.37	Remediate Waste Site - 124-N-3	Septic Tank System (Near Bldg 107N)	No planning activities currently ongoing; will be required in the future.	
	100 N Area	100-NR-1	Remediate Waste Site - 124-N-4	1.03.06.02.05.38	Remediate Waste Site - 124-N-4	Sanitary Sewer System	No planning activities currently ongoing; will be required in the future.	
	100 N Area	100-NR-1	Remediate Waste Site - 124-N-9	1.03.06.02.05.39	Remediate Waste Site - 124-N-9	Septic Tank System	No planning activities currently ongoing; will be required in the future.	
	100 N Area	100-NR-1	Remediate Waste Site - 128-N-1	1.03.06.02.05.40	Remediate Waste Site - 128-N-1	Burning Pit	No planning activities currently ongoing; will be required in the future.	
	100 N Area	100-NR-1	Remediate Waste Site - 130-N-1	1.03.06.02.05.41	Remediate Waste Site - 130-N-1	183-N Filter Backwash Pond	No planning activities currently ongoing; will be required in the future.	
	100 N Area	100-NR-1	Remediate Waste Site - 1908-N	1.03.06.02.05.42	Remediate Waste Site - 1908-N	1908-N Outfall, 163-N Regeneration Wastewater Spill	No planning activities currently ongoing; will be required in the future.	
	100 N Area	100-NR-1	Remediate Waste Site - 1908-NE (Bldg 1908-NE)	1.03.06.02.05.43	Remediate Waste Site - 1908-NE (Costs included in D4 of 1908-NE)	Hanford Generating Plant - Outfall Structure	No planning activities currently ongoing; will be required in the future.	
	100 N Area	100-NR-1	Remediate Waste Site - 600-35	1.03.06.02.05.44	Remediate Waste Site - 600-35	Dumping Area	No planning activities currently ongoing; will be required in the future.	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM ^a	HANFORD AREA DESIGNATION ^b	OPERABLE UNIT DESIGNATION ^c	WCH WBS LEVEL 6 DESCRIPTION ^d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER ^e	ACTIVITY DESIGNATION ^f	ACTIVITY DESCRIPTION ^g	ASSUMED ACTIVITY STATUS ^h	ACTIVITIES WITH DELAYED RELEASE ⁱ
	100 N Area	100-NR-1	Remediate Waste Site - UPR-100-N-1	1.03.06.02.05.45	Remediate Waste Site - UPR-100-N-1	Emergency Dump Tank Inlet Valve Box Leak (Near Bldg 1304N)	No planning activities currently ongoing; will be required in the future.	
	100 N Area	100-NR-1	Remediate Waste Site - UPR-100-N-10	1.03.06.02.05.46	Remediate Waste Site - UPR-100-N-10	Lift Station Gravity Line Leak Unplanned Release (Near 1722N Bldg)	No planning activities currently ongoing; will be required in the future.	
	100 N Area	100-NR-1	Remediate Waste Site - UPR-100-N-11	1.03.06.02.05.47	Remediate Waste Site - UPR-100-N-11	Five Hundred Pound Valve Bonnet Contamination in Uncontrolled Area	No planning activities currently ongoing; will be required in the future.	
	100 N Area	100-NR-1	Remediate Waste Site - UPR-100-N-12	1.03.06.02.05.48	Remediate Waste Site - UPR-100-N-12	Spacer Transport Line Leak Unplanned Release (near 1722N Building)	No planning activities currently ongoing; will be required in the future.	
	100 N Area	100-NR-1	Remediate Waste Site - UPR-100-N-13	1.03.06.02.05.49	Remediate Waste Site - UPR-100-N-13	Loading Station	No planning activities currently ongoing; will be required in the future.	
	100 N Area	100-NR-1	Remediate Waste Site - UPR-100-N-14	1.03.06.02.05.50	Remediate Waste Site - UPR-100-N-14	Drain System Leak	No planning activities currently ongoing; will be required in the future.	
	100 N Area	100-NR-1	Remediate Waste Site - UPR-100-N-17	1.03.06.02.05.51	Remediate Waste Site - UPR-100-N-17	Diesel Oil Supply Line Leak	No planning activities currently ongoing; will be required in the future.	
	100 N Area	100-NR-1	Remediate Waste Site - UPR-100-N-18	1.03.06.02.05.52	Remediate Waste Site - UPR-100-N-18	Diesel Oil Supply Line Leak	No planning activities currently ongoing; will be required in the future.	
	100 N Area	100-NR-1	Remediate Waste Site - UPR-100-N-19	1.03.06.02.05.53	Remediate Waste Site - UPR-100-N-19	Day Tank Fuel Oil Line Leak	No planning activities currently ongoing; will be required in the future.	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM ^a	HANFORD AREA DESIGNATION ^b	OPERABLE UNIT DESIGNATION ^c	WCH WBS LEVEL 6 DESCRIPTION ^d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER ^e	ACTIVITY DESIGNATION ^f	ACTIVITY DESCRIPTION ^g	ASSUMED ACTIVITY STATUS ^h	ACTIVITIES WITH DELAYED RELEASE ⁱ
	100 N Area	100-NR-1	Remediate Waste Site - UPR-100-N-2	1.03.06.02.05.54	Remediate Waste Site - UPR-100-N-2	Valve Leak (Near Bldg 1304N)	No planning activities currently ongoing; will be required in the future.	
	100 N Area	100-NR-1	Remediate Waste Site - UPR-100-N-20	1.03.06.02.05.55	Remediate Waste Site - UPR-100-N-20	Diesel Oil Return Line Leak	No planning activities currently ongoing; will be required in the future.	
	100 N Area	100-NR-1	Remediate Waste Site - UPR-100-N-21	1.03.06.02.05.56	Remediate Waste Site - UPR-100-N-21	Diesel Oil Day Tank Overflow	No planning activities currently ongoing; will be required in the future.	
	100 N Area	100-NR-1	Remediate Waste Site - UPR-100-N-22	1.03.06.02.05.57	Remediate Waste Site - UPR-100-N-22	Diesel Oil Supply Line Leak	No planning activities currently ongoing; will be required in the future.	
	100 N Area	100-NR-1	Remediate Waste Site - UPR-100-N-23	1.03.06.02.05.58	Remediate Waste Site - UPR-100-N-23	Diesel Oil Supply Line Leak	No planning activities currently ongoing; will be required in the future.	
	100 N Area	100-NR-1	Remediate Waste Site - UPR-100-N-24	1.03.06.02.05.59	Remediate Waste Site - UPR-100-N-24	Fuel Oil Supply Line Leak	No planning activities currently ongoing; will be required in the future.	
	100 N Area	100-NR-1	Remediate Waste Site - UPR-100-N-25	1.03.06.02.05.60	Remediate Waste Site - UPR-100-N-25	Uncontrolled Venting Release	No planning activities currently ongoing; will be required in the future.	
	100 N Area	100-NR-1	Remediate Waste Site - UPR-100-N-26	1.03.06.02.05.61	Remediate Waste Site - UPR-100-N-26	Backflow of Radioactive Waste	No planning activities currently ongoing; will be required in the future.	
	100 N Area	100-NR-1	Remediate Waste Site - UPR-100-N-29	1.03.06.02.05.62	Remediate Waste Site - UPR-100-N-29	Emergency Dump Basin Bypass Line Leak (Near Bldg 1304N)	No planning activities currently ongoing; will be required in the future.	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM ^a	HANFORD AREA DESIGNATION ^b	OPERABLE UNIT DESIGNATION ^c	WCH WBS LEVEL 6 DESCRIPTION ^d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER ^e	ACTIVITY DESIGNATION ^f	ACTIVITY DESCRIPTION ^g	ASSUMED ACTIVITY STATUS ^h	ACTIVITIES WITH DELAYED RELEASE ⁱ
	100 N Area	100-NR-1	Remediate Waste Site - UPR-100-N-3	1.03.06.02.05.63	Remediate Waste Site - UPR-100-N-3	Dummy Fuel Transfer Line Leak Unplanned Release (Near 1722N Bldg)	No planning activities currently ongoing; will be required in the future.	
	100 N Area	100-NR-1	Remediate Waste Site - UPR-100-N-30	1.03.06.02.05.64	Remediate Waste Site - UPR-100-N-30	Emergency Dump Tank Overflow Unplanned Release 1304-N tank overflow	No planning activities currently ongoing; will be required in the future.	
	100 N Area	100-NR-1	Remediate Waste Site - UPR-100-N-31 (116-N-1)	1.03.06.02.05.65	Remediate Waste Site - UPR-100-N-31 (included in subcontract with 116-N-1)	Unplanned Release (near 116-N-1)	Included in subcontract for 116-N-1 remediation.	
	100 N Area	100-NR-1	Remediate Waste Site - UPR-100-N-32	1.03.06.02.05.66	Remediate Waste Site - UPR-100-N-32	Emergency Dump Basin Bypass Line Leak (Near Bldg 1304N)	No planning activities currently ongoing; will be required in the future.	
	100 N Area	100-NR-1	Remediate Waste Site - UPR-100-N-35	1.03.06.02.05.67	Remediate Waste Site - UPR-100-N-35	Fuel Basin Drainage System Leak	No planning activities currently ongoing; will be required in the future.	
	100 N Area	100-NR-1	Remediate Waste Site - UPR-100-N-36	1.03.06.02.05.68	Remediate Waste Site - UPR-100-N-36	Diesel Generator Area Release	No planning activities currently ongoing; will be required in the future.	
	100 N Area	100-NR-1	Remediate Waste Site - UPR-100-N-39	1.03.06.02.05.69	Remediate Waste Site - UPR-100-N-39	Corridor 22 Suspect Liquid Unplanned Release (Near 1722N Bldg)	No planning activities currently ongoing; will be required in the future.	
	100 N Area	100-NR-1	Remediate Waste Site - UPR-100-N-4	1.03.06.02.05.70	Remediate Waste Site - UPR-100-N-4	Sump Overflow	No planning activities currently ongoing; will be required in the future.	
	100 N Area	100-NR-1	Remediate Waste Site - UPR-100-N-42	1.03.06.02.05.71	Remediate Waste Site - UPR-100-N-42	Day Tank Area Liquid Unplanned Release	No planning activities currently ongoing; will be required in the future.	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM ^a	HANFORD AREA DESIGNATION ^b	OPERABLE UNIT DESIGNATION ^c	WCH WBS LEVEL 6 DESCRIPTION ^d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER ^e	ACTIVITY DESIGNATION ^f	ACTIVITY DESCRIPTION ^g	ASSUMED ACTIVITY STATUS ^h	ACTIVITIES WITH DELAYED RELEASE ⁱ
	100 N Area	100-NR-1	Remediate Waste Site - UPR-100-N-43	1.03.06.02.05.72	Remediate Waste Site - UPR-100-N-43	184-N Pipelines Liquid Unplanned Release	No planning activities currently ongoing; will be required in the future.	
	100 N Area	100-NR-1	Remediate Waste Site - UPR-100-N-5	1.03.06.02.05.73	Remediate Waste Site - UPR-100-N-5	Chemical Waste Storage Tank Leak	No planning activities currently ongoing; will be required in the future.	
	100 N Area	100-NR-1	Remediate Waste Site - UPR-100-N-6	1.03.06.02.05.74	Remediate Waste Site - UPR-100-N-6	Chemical Decontamination Waste Drain Line Leak	No planning activities currently ongoing; will be required in the future.	
	100 N Area	100-NR-1	Remediate Waste Site - UPR-100-N-7	1.03.06.02.05.75	Remediate Waste Site - UPR-100-N-7	Radioactive Drain Return Line Leak	No planning activities currently ongoing; will be required in the future.	
	100 N Area	100-NR-1	Remediate Waste Site - UPR-100-N-8	1.03.06.02.05.76	Remediate Waste Site - UPR-100-N-8	Sump Overflow	No planning activities currently ongoing; will be required in the future.	
	100 N Area	100-NR-1	Remediate Waste Site - UPR-100-N-9	1.03.06.02.05.77	Remediate Waste Site - UPR-100-N-9	Cooling Water Drain Line Leak	No planning activities currently ongoing; will be required in the future.	
	100 N Area	100-NR-1	Remediate Waste Site - 100-N-63	1.03.06.02.05.78	100-N-63 Remediation Site	Treatment, Storage and Disposal Underground Pipelines	Was in the RFP as a confirmatory sampling site, should have been a remediation site. (Delete confirmatory sampling site scope - Deletions Item MD180). RL accepted on 9/19/05. - MA067	
	100 N Area	100-NR-1	Remediate Waste Site - 100-N-80	1.03.06.02.05.79	100-N-80 Remediation Waste Site	River Line from 1908-NE Outfall	This was not in the RFP. RL accepted on 9/19/05. (No budget needed). - MA043	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM ^a	HANFORD AREA DESIGNATION ^b	OPERABLE UNIT DESIGNATION ^c	WCH WBS LEVEL 6 DESCRIPTION ^d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER ^e	ACTIVITY DESIGNATION ^f	ACTIVITY DESCRIPTION ^g	ASSUMED ACTIVITY STATUS ^h	ACTIVITIES WITH DELAYED RELEASE ⁱ
	100 N Area	100-NR-1	Remediate Waste Site - 116-N-3	1.03.06.02.05.80	116-N-3	1325-N TSD Unit	This was not in the RFP. Site closed under RCRA, certification submitted, awaiting regulatory approval. Directed by letter from Sedgwick to Pettiette, August 17, 2005 to include in contract. RL accepted on 9/19/05. - MA114	
	100 N Area	100-NR-1	Remediate Waste Site - 120-N-1	1.03.06.02.05.81	120-N-1	1324-N/A Percolation Pond	This was not in the RFP. Site closed under RCRA, certification submitted, awaiting regulatory approval, RCRA permit should be transferred from BHI to WCH - MI066	
	100 N Area	100-NR-1	Remediate Waste Site - 120-N-2	1.03.06.02.05.82	120-N-2	1324-N Surface Impoundment	This was not in the RFP. Site closed under RCRA, certification submitted, awaiting regulatory approval, RCRA permit should be transferred from BHI to WCH - MI067	
Fld. Rem.-100N Non Site Specific Support			Fld. Rem.-100N Non Site Specific Support	1.03.06.75.25.01	Fld. Rem.-100N Non Site Specific Support	Non Site Specific Support	N/A	
D⁴ - Buildings								
	100 N Area		D4 Building - 105NB	1.01.01.06.07.02	D4 Building - 105NB	Maintenance Building Addition	No planning activities currently ongoing; will be required in the future; deleted and D4 included as part of N Reactor ISS.	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM ^a	HANFORD AREA DESIGNATION ^b	OPERABLE UNIT DESIGNATION ^c	WCH WBS LEVEL 6 DESCRIPTION ^d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER ^e	ACTIVITY DESIGNATION ^f	ACTIVITY DESCRIPTION ^g	ASSUMED ACTIVITY STATUS ^h	ACTIVITIES WITH DELAYED RELEASE ⁱ
	100 N Area		D4 Building - 107N	1.01.01.06.07.03	D4 Building - 107N	Recirculation Cooling Building	Demolition in progress, partially complete (new scope also for TRU waste in tanks). 24% of total scope complete per DWP, but does not include added scope for TRU Waste, which will add \$.115 M above current proposal cost. RL will revisit for decision - 9/13/05. RL request clarification. Does the bid proposal exclude TRU waste in tanks? Is the 24% of total scope calculated correctly from the bid proposal? (D4 Response - Bid Proposal excludes TRU Waste in Tanks. 27% of Bid Proposal scope is completed. The new scope exceeds the completed scope and final estimate was prepared as part of the baseline development). RL accepted on 9/19/05. - MD017 / MA007	
	100 N Area		D4 Building - 108N	1.01.01.06.07.04	D4 Building - 108N	Chemical Unloading Facility	No planning activities currently ongoing; will be required in the future.	
	100 N Area		D4 Building - 1112N	1.01.01.06.07.06	D4 Building - 1112N	Guard Station/Westinghouse Hanford Company (WHC) Telecommunications Hub	No planning activities currently ongoing; will be required in the future.	
	100 N Area		D4 Building - 1120N	1.01.01.06.07.07	D4 Building - 1120N	Training Building	No planning activities currently ongoing; will be required in the future.	
	100 N Area		D4 Building - 1143N	1.01.01.06.07.08	D4 Building - 1143N	Carpenter/Paint Shop	No planning activities currently ongoing; will be required in the future.	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM ^a	HANFORD AREA DESIGNATION ^b	OPERABLE UNIT DESIGNATION ^c	WCH WBS LEVEL 6 DESCRIPTION ^d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER ^e	ACTIVITY DESIGNATION ^f	ACTIVITY DESCRIPTION ^g	ASSUMED ACTIVITY STATUS ^h	ACTIVITIES WITH DELAYED RELEASE ⁱ
	100 N Area		D4 Building - 117N	1.01.01.06.07.09	D4 Building - 117N	Air Filter Building	No planning activities currently ongoing; will be required in the future.	
	100 N Area		D4 Building - 117NVH	1.01.01.06.07.10	D4 Building - 117NVH	Valve Control House	No planning activities currently ongoing; will be required in the future.	
	100 N Area		D4 Building - 119N	1.01.01.06.07.11	D4 Building - 119N	Air Sampling Monitor	No planning activities currently ongoing; will be required in the future.	
	100 N Area		D4 Building - 119NA	1.01.01.06.07.12	D4 Building - 119NA	Air Sampling and Monitoring	No planning activities currently ongoing; will be required in the future.	
	100 N Area		D4 Building - 11N	1.01.01.06.07.13	D4 Building - 11N	Change Room	D ⁴ complete down to the pad. Scope is 90% complete.	
	100 N Area		D4 Building - 1303N	1.01.01.06.07.14	D4 Building - 1303N	Spacer Silos	No planning activities currently ongoing; will be required in the future.	
	100 N Area		D4 Building - 1313N	1.01.01.06.07.15	D4 Building - 1313N	Change and Control Room	No planning activities currently ongoing; will be required in the future.	
	100 N Area		D4 Building - 1314N	1.01.01.06.07.16	D4 Building - 1314N	Liquid Disposal Building	No planning activities currently ongoing; will be required in the future.	
	100 N Area		D4 Building - 1322N	1.01.01.06.07.18	D4 Building - 1322N	Waste Treatment Pilot Plant Facility	No planning activities currently ongoing; will be required in the future.	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM ^a	HANFORD AREA DESIGNATION ^b	OPERABLE UNIT DESIGNATION ^c	WCH WBS LEVEL 6 DESCRIPTION ^d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER ^e	ACTIVITY DESIGNATION ^f	ACTIVITY DESCRIPTION ^g	ASSUMED ACTIVITY STATUS ^h	ACTIVITIES WITH DELAYED RELEASE ⁱ
	100 N Area		D4 Building - 1322NA	1.01.01.06.07.19	D4 Building - 1322NA	Effluent Water Pilot Plant	No planning activities currently ongoing; will be required in the future.	
	100 N Area		D4 Building - 1322NB	1.01.01.06.07.20	D4 Building - 1322NB	Crib Effluent Iodine Monitoring Facility	No planning activities currently ongoing; will be required in the future.	
	100 N Area		D4 Building - 1322NC	1.01.01.06.07.21	D4 Building - 1322NC	Crib Effluent Iodine Monitoring System	No planning activities currently ongoing; will be required in the future.	
	100 N Area		D4 Building - 1330N	1.01.01.06.07.22	D4 Building - 1330N	Waste Storage Facility	No planning activities currently ongoing; will be required in the future.	
	100 N Area		D4 Building - 1331N	1.01.01.06.07.23	D4 Building - 1331N	Storage Building behind 1517N	No planning activities currently ongoing; will be required in the future.	
	100 N Area		D4 Building - 1332N	1.01.01.06.07.24	D4 Building - 1332N	Bottle Dock Next to 1515N	No planning activities currently ongoing; will be required in the future.	
	100 N Area		D4 Building - 13N	1.01.01.06.07.25	D4 Building - 13N	Storage Building	D ⁴ complete down to the pad. Scope is 90% complete.	
	100 N Area		D4 Building - 1515N	1.01.01.06.07.26	D4 Building - 1515N	Fixed Metal Shop	No planning activities currently ongoing; will be required in the future.	
	100 N Area		D4 Building - 1516N	1.01.01.06.07.27	D4 Building - 1516N	Carpenter Shop	No planning activities currently ongoing; will be required in the future.	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM ^a	HANFORD AREA DESIGNATION ^b	OPERABLE UNIT DESIGNATION ^c	WCH WBS LEVEL 6 DESCRIPTION ^d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER ^e	ACTIVITY DESIGNATION ^f	ACTIVITY DESCRIPTION ^g	ASSUMED ACTIVITY STATUS ^h	ACTIVITIES WITH DELAYED RELEASE ⁱ
	100 N Area		D4 Building - 1517N	1.01.01.06.07.28	D4 Building - 1517N	Fixed Metal Paint Shop	No planning activities currently ongoing; will be required in the future.	
	100 N Area		D4 Building - 1518N	1.01.01.06.07.29	D4 Building - 1518N	Electrical Shop	No planning activities currently ongoing; will be required in the future.	
	100 N Area		D4 Building - 1519N	1.01.01.06.07.30	D4 Building - 1519N	Fixed Metal Fitters Shop	No planning activities currently ongoing; will be required in the future.	
	100 N Area		D4 Building - 151N	1.01.01.06.07.31	D4 Building - 151N	230KV Electrical Substation	No planning activities currently ongoing; will be required in the future.	
	100 N Area		D4 Building - 153N	1.01.01.06.07.32	D4 Building - 153N	Switchgear Building	No planning activities currently ongoing; will be required in the future.	
	100 N Area		D4 Building - 1614N	1.01.01.06.07.34	D4 Building - 1614N	Environmental Monitoring Station	No planning activities currently ongoing; will be required in the future.	
	100 N Area		D4 Building - 163N	1.01.01.06.07.35	D4 Building - 163N	Deminerlizer Plant	No planning activities currently ongoing; will be required in the future.	
	100 N Area		D4 Building - 166N	1.01.01.06.07.36	D4 Building - 166N	Fuel Oil Storage Tank and Unloading Platform	No planning activities currently ongoing; will be required in the future.	
	100 N Area		D4 Building - 1701N	1.01.01.06.07.37	D4 Building - 1701N	Mobile Office at Gatehouse (MO-992)	No planning activities currently ongoing; will be required in the future.	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM ^a	HANFORD AREA DESIGNATION ^b	OPERABLE UNIT DESIGNATION ^c	WCH WBS LEVEL 6 DESCRIPTION ^d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER ^e	ACTIVITY DESIGNATION ^f	ACTIVITY DESCRIPTION ^g	ASSUMED ACTIVITY STATUS ^h	ACTIVITIES WITH DELAYED RELEASE ⁱ
	100 N Area		D4 Building - 1705N	1.01.01.06.07.38	D4 Building - 1705N	Instrument and Electrical Facility	No planning activities currently ongoing; will be required in the future.	
	100 N Area		D4 Building - 1705NA	1.01.01.06.07.39	D4 Building - 1705NA	Maintenance Shop Annex	No planning activities currently ongoing; will be required in the future.	
	100 N Area		D4 Building - 1706N	1.01.01.06.07.40	D4 Building - 1706N	Storage Building/Maintenance Shop	No planning activities currently ongoing; will be required in the future.	
	100 N Area		D4 Building - 1707N	1.01.01.06.07.41	D4 Building - 1707N	Boat House	No planning activities currently ongoing; will be required in the future.	
	100 N Area		D4 Building - 1712N	1.01.01.06.07.42	D4 Building - 1712N	Insulation Shop	D ⁴ complete down to the pad. Scope is 90% complete.	
	100 N Area		D4 Building - 1714N	1.01.01.06.07.43	D4 Building - 1714N	Warehouse and Receiving	D ⁴ complete down to the pad. Scope is 90% complete.	
	100 N Area		D4 Building - 1714NA	1.01.01.06.07.44	D4 Building - 1714NA	Warehouse	D ⁴ complete down to the pad. Scope is 90% complete.	
	100 N Area		D4 Building - 1714NB	1.01.01.06.07.45	D4 Building - 1714NB	Warehouse	D ⁴ complete down to the pad. Scope is 90% complete.	
	100 N Area		D4 Building - 1723N	1.01.01.06.07.47	D4 Building - 1723N	Contaminated Equipment Storage Building	No planning activities currently ongoing; will be required in the future.	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM ^a	HANFORD AREA DESIGNATION ^b	OPERABLE UNIT DESIGNATION ^c	WCH WBS LEVEL 6 DESCRIPTION ^d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER ^e	ACTIVITY DESIGNATION ^f	ACTIVITY DESCRIPTION ^g	ASSUMED ACTIVITY STATUS ^h	ACTIVITIES WITH DELAYED RELEASE ⁱ
	100 N Area		D4 Building - 181N	1.01.01.06.07.48	D4 Building - 181N	River Pump House	Asbestos containing material has been removed. Total scope 9% complete. RL accepted on 9/19/05. - MD021	
	100 N Area		D4 Building - 181NE	1.01.01.06.07.49	D4 Building - 181NE	Hanford Generating Plant - River Water Pump House	No planning activities currently ongoing; will be required in the future.	
	100 N Area		D4 Building - 182N	1.01.01.06.07.50	D4 Building - 182N	High Lift Pump House	No planning activities currently ongoing; will be required in the future.	
	100 N Area		D4 Building - 183N	1.01.01.06.07.51	D4 Building - 183N	Water Filter Plant	No planning activities currently ongoing; will be required in the future.	
	100 N Area		D4 Building - 184N	1.01.01.06.07.52	D4 Building - 184N	Power House	Asbestos complete. 25% of total scope complete. RL accepted on 9/19/05. - MD022	
	100 N Area		D4 Building - 184NA	1.01.01.06.07.53	D4 Building - 184NA	Power House Annex Building	Asbestos complete. 25% of total scope complete. RL accepted on 9/19/05. - MD023	
	100 N Area		D4 Building - 184NB	1.01.01.06.07.54	D4 Building - 184NB	Air Handler Main Building	No planning activities currently ongoing; will be required in the future.	
	100 N Area		D4 Building - 184NC	1.01.01.06.07.55	D4 Building - 184NC	Air Handler Annex Building	No planning activities currently ongoing; will be required in the future.	
	100 N Area		D4 Building - 186N	1.01.01.06.07.56	D4 Building - 186N	100N Alternative Potable Water Plant	No planning activities currently ongoing; will be required in the future.	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM ^a	HANFORD AREA DESIGNATION ^b	OPERABLE UNIT DESIGNATION ^c	WCH WBS LEVEL 6 DESCRIPTION ^d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER ^e	ACTIVITY DESIGNATION ^f	ACTIVITY DESCRIPTION ^g	ASSUMED ACTIVITY STATUS ^h	ACTIVITIES WITH DELAYED RELEASE ⁱ
	100 N Area		D4 Building - 1902N81	1.01.01.06.07.57	D4 Building - 1902N81	Fire Protection Valve House	No planning activities currently ongoing; will be required in the future.	
	100 N Area		D4 Building - 1908N	1.01.01.06.07.58	D4 Building - 1908N	Outfall Structure	No planning activities currently ongoing; will be required in the future.	
	100 N Area		D4 Building - HS0007	1.01.01.06.07.59	D4 Building - HS0007	Storage Container at 1330N Facility	No planning activities currently ongoing; will be required in the future.	
	100 N Area		D4 Building - HS0008	1.01.01.06.07.60	D4 Building - HS0008	Storage Container at 1330N Waste Pad	No planning activities currently ongoing; will be required in the future.	
	100 N Area		D4 Building - MO-013	1.01.01.06.07.61	D4 Building - MO-013	Mobile Office at 1120N	No planning activities currently ongoing; will be required in the future.	
	100 N Area		D4 Building - MO-050	1.01.01.06.07.62	D4 Building - MO-050	Mobile Office	No planning activities currently ongoing; will be required in the future.	
	100 N Area		D4 Building - MO-055	1.01.01.06.07.63	D4 Building - MO-055	Mobile Office	No planning activities currently ongoing; will be required in the future.	
	100 N Area		D4 Building - MO-100	1.01.01.06.07.64	D4 Building - MO-100	Mobile Office	No planning activities currently ongoing; will be required in the future.	
	100 N Area		D4 Building - MO-358	1.01.01.06.07.65	D4 Building - MO-358	Training Simulator West of 1120N	No planning activities currently ongoing; will be required in the future.	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM ^a	HANFORD AREA DESIGNATION ^b	OPERABLE UNIT DESIGNATION ^c	WCH WBS LEVEL 6 DESCRIPTION ^d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER ^e	ACTIVITY DESIGNATION ^f	ACTIVITY DESCRIPTION ^g	ASSUMED ACTIVITY STATUS ^h	ACTIVITIES WITH DELAYED RELEASE ⁱ
	100 N Area		D4 Building - MO-390	1.01.01.06.07.66	D4 Building - MO-390	Field Trailer at 105C	No planning activities currently ongoing; will be required in the future.	
	100 N Area		D4 Building - MO-403	1.01.01.06.07.67	D4 Building - MO-403	Change House and Lunch Room	No planning activities currently ongoing; will be required in the future.	
	100 N Area		D4 Building - MO-415 (also 1103N)	1.01.01.06.07.68	D4 Building - MO-415 (also 1103N)	Admin. Office Trailer	No planning activities currently ongoing; will be required in the future.	
	100 N Area		D4 Building - MO-425	1.01.01.06.07.69	D4 Building - MO-425	Analytical Lab Facility @1120N	No planning activities currently ongoing; will be required in the future.	
	100 N Area		D4 Building - MO-426	1.01.01.06.07.70	D4 Building - MO-426	Sample Receiving/Prep Stage at 1120N	No planning activities currently ongoing; will be required in the future.	
	100 N Area		D4 Building - MO-427	1.01.01.06.07.71	D4 Building - MO-427	Mobile Change/Break Room	No planning activities currently ongoing; will be required in the future.	
	100 N Area		D4 Building - MO-740	1.01.01.06.07.72	D4 Building - MO-740	Mobile Office NW of 1120N Building	No planning activities currently ongoing; will be required in the future.	
	100 N Area		D4 Building - MO-827	1.01.01.06.07.73	D4 Building - MO-827	Mobile Office	No planning activities currently ongoing; will be required in the future.	
	100 N Area		D4 Building - MO-848	1.01.01.06.07.74	D4 Building - MO-848	Mobile Office at 100N Yard	No planning activities currently ongoing; will be required in the future.	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM ^a	HANFORD AREA DESIGNATION ^b	OPERABLE UNIT DESIGNATION ^c	WCH WBS LEVEL 6 DESCRIPTION ^d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER ^e	ACTIVITY DESIGNATION ^f	ACTIVITY DESCRIPTION ^g	ASSUMED ACTIVITY STATUS ^h	ACTIVITIES WITH DELAYED RELEASE ⁱ
	100 N Area		D4 Building - MO-900	1.01.01.06.07.75	D4 Building - MO-900	Mobile Office	No planning activities currently ongoing; will be required in the future.	
	100 N Area		D4 Building - MO-911	1.01.01.06.07.76	D4 Building - MO-911	Mobile Office	No planning activities currently ongoing; will be required in the future.	
	100 N Area		D4 Building - MO-913	1.01.01.06.07.77	D4 Building - MO-913	Change Trailer	No planning activities currently ongoing; will be required in the future.	
	100 N Area		D4 Building - MO-950	1.01.01.06.07.78	D4 Building - MO-950	This was not in RFP - Added per Contract Mod M007.	No planning activities currently ongoing; will be required in the future.	
	100 N Area		D4 Building - MO-765	1.01.01.06.07.79	D4 Building - MO-765	Mobile Office North of 1120N	This was not in RFP - Added per Contract Mod M007. - MA021	
	100 N Area		D4 Building - MO-767	1.01.01.06.07.81	D4 Building - MO-767	Mobile Office North of 1120N	This was not in RFP - Added per Contract Mod M007. - MA023	
D⁴ - Retention Basins								
	100 N Area		D4 Retention Basin - 1312N	1.01.01.06.10.01	D4 Retention Basin - 1312N	Liquid Effluent Retention Basin	No planning activities currently ongoing; will be required in the future.	
	100 N Area		D4 Retention Basin - 1904N	1.01.01.06.10.02	D4 Retention Basin - 1904N	Sewage Lagoon	No planning activities currently ongoing; will be required in the future.	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM ^a	HANFORD AREA DESIGNATION ^b	OPERABLE UNIT DESIGNATION ^c	WCH WBS LEVEL 6 DESCRIPTION ^d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER ^e	ACTIVITY DESIGNATION ^f	ACTIVITY DESCRIPTION ^g	ASSUMED ACTIVITY STATUS ^h	ACTIVITIES WITH DELAYED RELEASE ⁱ
	100 N Area		D4 Retention Basin - 1909N	1.01.01.06.10.03	D4 Retention Basin - 1909N	Waste Disposal Valve Pit	No planning activities currently ongoing; will be required in the future.	
D⁴ - Remaining Facilities								
	100 N Area		D4 Building - 100N	1.01.01.06.08.01	D4 Remaining Facilities - 100N	River Lines Structure	No planning activities currently ongoing; will be required in the future. - 1 each	
	100 N Area		D4 Remaining Facilities 105NE	1.01.01.06.08.03	D4 Remaining Facilities - 105NE	Fission Products Trap	No planning activities currently ongoing; will be required in the future.	
	100 N Area		D4 Remaining Facilities 116N	1.01.01.06.08.04	D4 Remaining Facilities - 116N	Air Stack	No planning activities currently ongoing; will be required in the future.	
	100 N Area		D4 Remaining Facilities 1310N (See WS 116-N-2)	1.01.01.06.08.05	D4 Remaining Facilities - 1310N (includes Waste Site 116-N-2)	Radioactive Liquid and Waste Treatment Facility	No planning activities currently ongoing; will be required in the future.	
	100 N Area		D4 Remaining Facilities 1524N	1.01.01.06.08.06	D4 Remaining Facilities - 1524N	Hazardous Waste Pad	No planning activities currently ongoing; will be required in the future.	
	100 N Area		D4 Remaining Facilities 1525N	1.01.01.06.08.07	D4 Remaining Facilities - 1525N	Laydown Storage Area	No planning activities currently ongoing; will be required in the future.	
	100 N Area		D4 Remaining Facilities 1607N1	1.01.01.06.08.08	D4 Remaining Facilities - 1607N1	Sewage Treatment Tank	No planning activities currently ongoing; will be required in the future.	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM ^a	HANFORD AREA DESIGNATION ^b	OPERABLE UNIT DESIGNATION ^c	WCH WBS LEVEL 6 DESCRIPTION ^d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER ^e	ACTIVITY DESIGNATION ^f	ACTIVITY DESCRIPTION ^g	ASSUMED ACTIVITY STATUS ^h	ACTIVITIES WITH DELAYED RELEASE ⁱ
	100 N Area		D4 Remaining Facilities 1607N2	1.01.01.06.08.09	D4 Remaining Facilities - 1607N2	Sewage Treatment Tank	No planning activities currently ongoing; will be required in the future.	
	100 N Area		D4 Remaining Facilities 1607N3	1.01.01.06.08.10	D4 Remaining Facilities - 1607N3	Sewage Treatment Tank	No planning activities currently ongoing; will be required in the future.	
	100 N Area		D4 Remaining Facilities 1607N9	1.01.01.06.08.11	D4 Remaining Facilities - 1607N9	Sewage Treatment Tank	No planning activities currently ongoing; will be required in the future.	
	100 N Area		D4 Remaining Facilities 1706NA	1.01.01.06.08.12	D4 Remaining Facilities - 1706NA	Sewer Lift Station	No planning activities currently ongoing; will be required in the future.	
	100 N Area		D4 Remaining Facilities 1715N	1.01.01.06.08.13	D4 Remaining Facilities - 1715N	Underground Oil Tanks 4, North of 182N	No planning activities currently ongoing; will be required in the future.	
	100 N Area		D4 Remaining Facilities 1723NX	1.01.01.06.08.14	D4 Remaining Facilities - 1723NX	Laydown Storage Yard	No planning activities currently ongoing; will be required in the future.	
	100 N Area		D4 Remaining Facilities 1802N	1.01.01.06.08.15	D4 Remaining Facilities - 1802N	Pipe Trestle	Work is currently ongoing. Pipe and asbestos removal complete - structure is remaining.	
	100 N Area		D4 Remaining Facilities 181NA	1.01.01.06.08.16	D4 Remaining Facilities - 181NA	Pump House/Guard Tower	No planning activities currently ongoing; will be required in the future.	
	100 N Area		D4 Remaining Facilities 181NB	1.01.01.06.08.17	D4 Remaining Facilities - 181NB	#3 Diesel Enclosure	No planning activities currently ongoing; will be required in the future.	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM ^a	HANFORD AREA DESIGNATION ^b	OPERABLE UNIT DESIGNATION ^c	WCH WBS LEVEL 6 DESCRIPTION ^d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER ^e	ACTIVITY DESIGNATION ^f	ACTIVITY DESCRIPTION ^g	ASSUMED ACTIVITY STATUS ^h	ACTIVITIES WITH DELAYED RELEASE ⁱ
	100 N Area		D4 Remaining Facilities 181NC	1.01.01.06.08.18	D4 Remaining Facilities - 181NC	Sample Station/Skid Station	No planning activities currently ongoing; will be required in the future.	
	100 N Area		D4 Remaining Facilities 183NA	1.01.01.06.08.19	D4 Remaining Facilities - 183NA	Pump House	No planning activities currently ongoing; will be required in the future.	
	100 N Area		D4 Remaining Facilities 183NB	1.01.01.06.08.20	D4 Remaining Facilities - 183NB	Clearwell	No planning activities currently ongoing; will be required in the future.	
	100 N Area		D4 Remaining Facilities 183NC	1.01.01.06.08.21	D4 Remaining Facilities - 183NC	Filter Backwash Sump	No planning activities currently ongoing; will be required in the future.	
	100 N Area		D4 Remaining Facilities 183ND	1.01.01.06.08.22	D4 Remaining Facilities - 183ND	Clearwell Overflow Pad	No planning activities currently ongoing; will be required in the future.	
	100 N Area		D4 Remaining Facilities 184NE	1.01.01.06.08.23	D4 Remaining Facilities - 184NE	Compressor Shed	No planning activities currently ongoing; will be required in the future.	
	100 N Area		D4 Remaining Facilities 184NF	1.01.01.06.08.24	D4 Remaining Facilities - 184NF	Chemical Injection House	No planning activities currently ongoing; will be required in the future.	
	100 N Area		D4 Remaining Facilities 1902N	1.01.01.06.08.26	D4 Remaining Facilities - 1902N	Export Water Tie-In Building	No planning activities currently ongoing; will be required in the future.	
	100 N Area		D4 Remaining Facilities 1903N	1.01.01.06.08.27	D4 Remaining Facilities - 1903N	Old Septic System	No planning activities currently ongoing; will be required in the future.	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM ^a	HANFORD AREA DESIGNATION ^b	OPERABLE UNIT DESIGNATION ^c	WCH WBS LEVEL 6 DESCRIPTION ^d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER ^e	ACTIVITY DESIGNATION ^f	ACTIVITY DESCRIPTION ^g	ASSUMED ACTIVITY STATUS ^h	ACTIVITIES WITH DELAYED RELEASE ⁱ
	100 N Area		D4 Remaining Facilities 1904NA	1.01.01.06.08.28	D4 Remaining Facilities - 1904NA	Sewage Lift Station #1	No planning activities currently ongoing; will be required in the future.	
	100 N Area		D4 Remaining Facilities 1904NB	1.01.01.06.08.29	D4 Remaining Facilities - 1904NB	Sewage Lift Station #2	No planning activities currently ongoing; will be required in the future.	
	100 N Area		D4 Remaining Facilities 1904NC	1.01.01.06.08.30	D4 Remaining Facilities - 1904NC	Sewage Lift Station #3	No planning activities currently ongoing; will be required in the future.	
	100 N Area		D4 Building -1908NE Outfall Structure (includes Wa)	1.01.01.06.08.31	D4 Remaining Facilities - 1908NE (includes Waste Site - 1908NE)	Hanford Generating Plant - Outfall Structure	No planning activities currently ongoing; will be required in the future. - 1 each	
	100 N Area		D4 Remaining Facilities 1926N	1.01.01.06.08.32	D4 Remaining Facilities - 1926N	Valve Pit	No planning activities currently ongoing; will be required in the future.	
	100 N Area		D4 1112NA Microwave Tower	1.01.01.06.08.33	D4 1112NA Microwave Tower	Microwave Tower	REA 051	
Interim Safe Storage								
	100 N Area		Interim Safe Storage - 105-N REACTOR (ISS)	1.02.04.01.21.01	Interim Safe Storage - 105-N REACTOR (ISS)	N Reactor	No planning activities currently ongoing; will be required in the future; scope includes D4 of 5 buildings.	
	100 N Area		D4 Building - 109N	1.02.04.01.21.02	D4 Building - 109N	Heat Exchange System	No planning activities currently ongoing; will be required in the future; deleted from D4, included as part of N Reactor ISS.	
	100 N Area		D4 Building - 1605NE	1.02.04.01.21.03	D4 Building - 1605NE	East Observation Post	No planning activities currently ongoing; will be required in the future; deleted from D4, included as part of N Reactor ISS.	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM ^a	HANFORD AREA DESIGNATION ^b	OPERABLE UNIT DESIGNATION ^c	WCH WBS LEVEL 6 DESCRIPTION ^d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER ^e	ACTIVITY DESIGNATION ^f	ACTIVITY DESCRIPTION ^g	ASSUMED ACTIVITY STATUS ^h	ACTIVITIES WITH DELAYED RELEASE ⁱ
	100 N Area		D4 Building - 1722N	1.02.04.01.21.04	D4 Building - 1722N	Decontamination Building	No planning activities currently ongoing; will be required in the future; deleted from D4, included as part of N Reactor ISS.	
	100 N Area		D4 Building - 105NA	1.02.04.01.21.05	D4 Building - 105NA	Emergency Diesel Enclosure	No planning activities currently ongoing; will be required in the future; deleted from D4, included as part of N Reactor ISS.	
	100 N Area		D4 Remaining Facilities 105ND	1.02.04.01.21.06	D4 Remaining Facilities - 105ND	Remote Air Intake	No planning activities currently ongoing; will be required in the future; deleted from D4, included as part of N Reactor ISS.	
ISS-Management and Support			ISS-Management and Support	1.02.99.01.29	ISS-Management and Support	Management and Support	N/A	
100 Area Remaining Sites								
Design								
	100 Area		Fld. Rem. - 100 Area Burial Design	1.03.07.04.01.01	Design - 100 Area Burial Design	Remedial Design for 100 Area Burial Grounds	50% complete. On-going design, F is 100% complete, D is 70%, K and H to go. RL accepted on 9/13/05. - MD148 and MA168. Additional design scope associated with new remediation sites: Items # 38-42, 44-46, 56-67, 94-95, 97-98, 147, 151-152 and 155-158. RL accepted 9/13/05 and 9/19/05. - MA169; For the Field Remediation Design of Burial Grounds affected by the PAAA Action Plan who's site design was underway as of 8/27/05 are considered an Material Deletion; MA 168.	
	100 Area	100-IU-2	Fld. Rem. - 100-IU-2 Remedial Action Design	1.03.07.04.01.02	Design - 100-IU-2 Remedial Action Design	White Bluffs Town Site Waste Site Design	Complete. RL accepted on 9/13/05. - MD149	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM ^a	HANFORD AREA DESIGNATION ^b	OPERABLE UNIT DESIGNATION ^c	WCH WBS LEVEL 6 DESCRIPTION ^d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER ^e	ACTIVITY DESIGNATION ^f	ACTIVITY DESCRIPTION ^g	ASSUMED ACTIVITY STATUS ^h	ACTIVITIES WITH DELAYED RELEASE ⁱ
	100 Area	100-IU-6	Fld. Rem. - 100-IU-6 Remedial Action Design	1.03.07.04.01.03	Design - 100-IU-6 Remedial Action Design	Hanford Town Site Waste Site Design	50% complete. Design to go on 600-149, 600-178, 600-186, 600-213 and 600-257. RL accepted on 9/13/05. - MD150	
Waste Site Remediation								
	100 Area	100-IU-2	Remediate Waste Site - 600-176	1.03.07.02.05.01	Remediate Waste Site - 600-176	White Bluffs Paint Disposal Area	No planning activities currently ongoing; will be required in the future.	
	100 Area	100-IU-2	Remediate Waste Site - 600-182	1.03.07.02.05.02	Remediate Waste Site - 600-182	White Bluffs Asbestos Pipe and Lagging and Excess Piping	No planning activities currently ongoing; will be required in the future.	
	100 Area	100-IU-6	Remediate Waste Site - 600-108 (includes 600-257)	1.03.07.03.05.01	Remediate Waste Site - 600-108 (includes 600-257)	213-J & 213-K Cribbs, Gable Mountain Plutonium Storage Vaults	Planned delayed release site. DOE OS requested site to transfer at contract turnover. Part of Transition Agreement dated August 25, 2005. RL accepted on 9/19/05.	
	100 Area	100-IU-6	Remediate Waste Site - 600-257 (includes 600-108)	1.03.07.03.05.01	Remediate Waste Site - 600-257 (Costs included in Remediate Waste Site 600-108)	213-J & 213-K Cribbs, Gable Mountain Plutonium Storage Vaults	Planned delayed release site. DOE OS requested site to transfer at contract turnover. Part of Transition Agreement dated August 25, 2005. RL accepted on 9/19/05.	
	100 Area	100-IU-6	Remediate Waste Site - 600-149	1.03.07.03.05.02	Remediate Waste Site - 600-149	Small Arms Range, Rifle and Pistol Range	No planning activities currently ongoing; will be required in the future.	
	100 Area	100-IU-6	Remediate Waste Site - 600-178	1.03.07.03.05.03	Remediate Waste Site - 600-178	213-J and 213-K Guard House Toilet Pit	No planning activities currently ongoing; will be required in the future.	
	100 Area	100-IU-6	Remediate Waste Site - 600-186	1.03.07.03.05.04	Remediate Waste Site - 600-186	Hanford Construction Camp Septic Tanks and Sewage Treatment Plants	No planning activities currently ongoing; will be required in the future.	
	100 Area	100-IU-6	Remediate Waste Site - 600-213	1.03.07.03.05.05	Remediate Waste Site - 600-213	Hanford Airstrip Underground Fuel Storage Tanks	No planning activities currently ongoing; will be required in the future.	
	100 Area	100-IU-6	Remediate Waste Site - 600-3	1.03.07.03.05.06	Remediate Waste Site - 600-3	Hanford Town Site Dumping Area and Paint Pit	No planning activities currently ongoing; will be required in the future.	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM ^a	HANFORD AREA DESIGNATION ^b	OPERABLE UNIT DESIGNATION ^c	WCH WBS LEVEL 6 DESCRIPTION ^d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER ^e	ACTIVITY DESIGNATION ^f	ACTIVITY DESCRIPTION ^g	ASSUMED ACTIVITY STATUS ^h	ACTIVITIES WITH DELAYED RELEASE ⁱ
	100 Area	100-IU-6	Remediate Waste Site - 600-239	1.03.07.03.05.07	600-239, Debris Pile #16	Hanford Aggregate Pit Debris, however some of the stored materials in the Pit may have come from other projects. There is no evidence of any hazardous materials at the site	FH requested that this site be transferred to WCH. This was not in the RFP. RL accepted on 9/13/05. - MA145	
	100 Area	100-IU-6	Remediate Waste Site - 600-146	1.03.07.03.05.08	600-146, Steel Structure on Northwest side of Gable Mountain	Abandoned steel structure. On May 7, 2002, WDOE inspected the site and noted a few concerns, but no immediate threat to human health or the environment.	FH requested that this site be transferred to WCH. This was not in the RFP. RL will revisit for decision - 9/13/05. RL requested FR to physically inspect site. (FR response - unknown history, steel structure with pipelines. Provided RL photograph). Add as Remediation site. RL accepted on 9/19/05. - MA147	
	100 Area	100-IU-6	Remediate Waste Site - 600-280	1.03.07.03.05.09	600-280	Hardened Tar Site	This was not in RFP. It is a recent discovery, but likely candidate to be included in subcontract to be awarded in Sept 2006 - MI054	
	100 Area	100-IU-6	Remediate Waste Site - 600-5	1.03.07.03.05.10	600-5 Remediation Waste Site	White Bluffs Waste Oil Dump	This site was undergoing confirmatory sampling during the RFP, it was subsequently determined to require remediation. It is not included in the RFP. Remediation is included in the scope of a subcontract scheduled to be awarded in Sept 2006 - MI055	
	100 Area	100-IU-6	Remediate Waste Site - 600-100	1.03.07.03.05.11	600-100 Remediation Waste Site	White Bluffs Landfill	This site was undergoing confirmatory sampling during the RFP, it was subsequently determined to require remediation. It is not included in the RFP. Remediation is included in the scope of a subcontract scheduled to be awarded in Sept 2006 - MI056	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM ^a	HANFORD AREA DESIGNATION ^b	OPERABLE UNIT DESIGNATION ^c	WCH WBS LEVEL 6 DESCRIPTION ^d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER ^e	ACTIVITY DESIGNATION ^f	ACTIVITY DESCRIPTION ^g	ASSUMED ACTIVITY STATUS ^h	ACTIVITIES WITH DELAYED RELEASE ⁱ
	100 Area	100-IU-6	Remediate Waste Site - 600-109	1.03.07.03.05.12	600-109 Remediation Waste Site	Hanford Trailer Camp	This site was undergoing confirmatory sampling during the RFP, it was subsequently determined to require remediation. It is not included in the RFP. Remediation is included in the scope of a subcontract scheduled to be awarded in Sept 2006 - MI057	
	100 Area	100-IU-6	Remediate Waste Site - 600-111	1.03.07.03.05.13	600-111 Remediation Waste Site	Critical Mass Laboratory Fire and Contamination Spread	This site was undergoing confirmatory sampling during the RFP, it was subsequently determined to require remediation. It is not included in the RFP. Remediation is included in the scope of a subcontract scheduled to be awarded in Sept 2006 - MI058	
	100 Area	100-IU-6	Remediate Waste Site - 600-120	1.03.07.03.05.14	600-120 Remediation Waste Site	Spare Parts Burn Pit	This site was undergoing confirmatory sampling during the RFP, it was subsequently determined to require remediation. It is not included in the RFP. Remediation is included in the scope of a subcontract scheduled to be awarded in Sept 2006 - MI059	
	100 Area	100-IU-6	Remediate Waste Site - 600-124	1.03.07.03.05.15	600-124 Remediation Waste Site	Burn Site and Paint Disposal	This site was undergoing confirmatory sampling during the RFP, it was subsequently determined to require remediation. It is not included in the RFP. Remediation is included in the scope of a subcontract scheduled to be awarded in Sept 2006 - MI060	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM ^a	HANFORD AREA DESIGNATION ^b	OPERABLE UNIT DESIGNATION ^c	WCH WBS LEVEL 6 DESCRIPTION ^d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER ^e	ACTIVITY DESIGNATION ^f	ACTIVITY DESCRIPTION ^g	ASSUMED ACTIVITY STATUS ^h	ACTIVITIES WITH DELAYED RELEASE ⁱ
	100 Area	100-IU-6	Remediate Waste Site - 600-125	1.03.07.03.05.16	600-125 Remediation Waste Site	Waste Disposal Trench	This site was undergoing confirmatory sampling during the RFP, it was subsequently determined to require remediation. It is not included in the RFP. Remediation is included in the scope of a subcontract scheduled to be awarded in Sept 2006 - MI061	
	100 Area	100-IU-6	Remediate Waste Site - 600-127	1.03.07.03.05.17	600-127 Remediation Waste Site	Fuel Storage Area	This site was undergoing confirmatory sampling during the RFP, it was subsequently determined to require remediation. It is not included in the RFP. Remediation is included in the scope of a subcontract scheduled to be awarded in Sept 2006 - MI062	
	100 Area	100-IU-6	Remediate Waste Site - 600-188	1.03.07.03.05.18	600-188 Remediation Waste Site	White Bluffs Waste Disposal Trench 2	This site was undergoing confirmatory sampling during the RFP, it was subsequently determined to require remediation. It is not included in the RFP. Remediation is included in the scope of a subcontract scheduled to be awarded in Sept 2006 - MI063	
	100 Area	100-IU-6	Remediate Waste Site - 600-202	1.03.07.03.05.19	600-202	Four Burn and Burial Pits	This site is in the RFP as a confirmatory site, that has been sampled and determined to require remediation. Remediation is not included in the RFP. Remediation is included in the scope of a subcontract scheduled to be awarded in Sept 2006 - MI064	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM ^a	HANFORD AREA DESIGNATION ^b	OPERABLE UNIT DESIGNATION ^c	WCH WBS LEVEL 6 DESCRIPTION ^d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER ^e	ACTIVITY DESIGNATION ^f	ACTIVITY DESCRIPTION ^g	ASSUMED ACTIVITY STATUS ^h	ACTIVITIES WITH DELAYED RELEASE ⁱ
	100 Area	100-IU-6	Remediate Waste Site - 600-205	1.03.07.03.05.20	600-205	Hanford Townsite Landfill 2	This site is in the RFP as a confirmatory site, that has been sampled and determined to require remediation. Remediation is not included in the RFP. Remediation is included in the scope of a subcontract scheduled to be awarded in Sept 2006 - MI065	
Fld. Rem.-100 Area RS Non Site Specific Support			Fld. Rem.-100 Area RS Non Site Specific Support	1.03.07.75.25.01	Fld. Rem.-100 Area RS Non Site Specific Support	Non Site Specific Support	N/A	
D⁴ - Buildings								
	100 Area		D4 Building - 609 (includes 613 Storage Shelter)	1.01.01.07.07.01	D4 Building - 609 (includes 613 Storage Shelter)	Central Fire Station, 100 Areas (Located between the 100 and 200 Areas)	No planning activities currently ongoing; will be required in the future.	Delayed Release per Contract Section C.2.4
D4-Non-Site Specific Support 100 Area			D4-Non-Site Specific Support 100 Area	1.01.01.75.25.01	D4-Non-Site Specific Support 100 Area	Non Site Specific Support	Also now includes REA 051, REA 052	
200 Area								
Waste Operations								
200 Area ERDF Waste Ops-Constrn (CLIN #1)								
	200 Area ERDF		Waste Ops - ERDF Construction Cells 7 & 8	1.04.01.01.30.01	Waste Operations - Environmental Restoration Disposal Facility (Expansion Cells 7 & 8)	Construction	Construction of Cells 5 & 6 are complete. The RCCC Contractor will be responsible for construction of Cells 7 & 8. Cells 7 & 8 will require a Vadose Zone monitoring system.	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM ^a	HANFORD AREA DESIGNATION ^b	OPERABLE UNIT DESIGNATION ^c	WCH WBS LEVEL 6 DESCRIPTION ^d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER ^e	ACTIVITY DESIGNATION ^f	ACTIVITY DESCRIPTION ^g	ASSUMED ACTIVITY STATUS ^h	ACTIVITIES WITH DELAYED RELEASE ⁱ
	200 Area ERDF		Waste Ops - ERDF Construction Cells 7 & 8	1.04.01.01.30.01	Waste Operations - Environmental Restoration Disposal Facility (Expansion Cells 7 & 8)	REA 025 - procedure review and updates required to implement the site-wide lockout/tagout procedure	REA 025	
	200 Area ERDF		Waste Ops - ERDF Construction Support	1.04.01.01.30.75		Construction	Ongoing activity	
200 Area ERDF Waste Ops-Constrn (CLIN #4)								
	200 Area ERDF		Waste Ops - ERDF Construction Cells 7 & 8	1.04.01.01.30.01	Waste Operations - Environmental Restoration Disposal Facility (Expansion Cells 7 & 8)	ARRA Phase 1 stockpile transfer from CLIN 1 to CLIN 4	ARRA Phase 1	
	200 Area ERDF		Waste Ops - ERDF Construction Cells 9 & 10	1.04.01.01.30.02	Waste Operations - Environmental Restoration Disposal Facility (Expansion Cells 9 & 10)	ARRA Phase 1 Super Cell 9 Construction transfer from CLIN 1 to CLIN 4	ARRA Phase 1	
	200 Area ERDF		Waste Ops - ERDF Construction Support	1.04.01.01.30.75		Construction Support associated with Super Cell 9 transfer from CLIN 1 to CLIN 4	ARRA Phase 1	
	200 Area ERDF		Waste Ops-ARRA ERDF Construction Super Cell 10	1.04.01.01.31.02		ARRA Phase 1 Super Cell 10 Construction	ARRA Phase 1	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM ^a	HANFORD AREA DESIGNATION ^b	OPERABLE UNIT DESIGNATION ^c	WCH WBS LEVEL 6 DESCRIPTION ^d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER ^e	ACTIVITY DESIGNATION ^f	ACTIVITY DESCRIPTION ^g	ASSUMED ACTIVITY STATUS ^h	ACTIVITIES WITH DELAYED RELEASE ⁱ
	200 Area ERDF		Waste Ops-ARRA ERDF Construction Support	1.04.01.01.31.75		ARRA Phase 1 Super Cell 10 Construction Support	ARRA Phase 1	
200 Area ERDF Waste Ops-Closure								
	200 Area ERDF		Waste Ops-Closure Cells 3 & 4	1.04.01.04.3B.01	Waste Operations - Environmental Restoration Disposal Facility (Closure and Interim Cover)	Closure	Ongoing activity	
	200 Area ERDF		Waste Ops-Closure Cells 5 & 6	1.04.01.04.3B.02	Waste Operations - Environmental Restoration Disposal Facility (Closure and Interim Cover)	Closure	Ongoing activity	
	200 Area ERDF		Waste Ops-Closure Support	1.04.01.04.3B.75		Closure	Ongoing activity	
200 Area ERDF Waste Ops-Ops/Disp (CLIN #1)								
	200 Area ERDF		Waste Ops-Disposal	1.04.01.02.31.01	Waste Operations - Environmental Restoration Disposal Facility (Facility Operations/Disposal)	Operation/Disposal	Ongoing activity; reduce/increase waste volumes due to D4 and Field Remediation work completed or closed out or added; include 100 BC waste requiring mercury treatment; include modular office installation. Final agreement was determined as part of the IPB development. - MI068/MI070/MI071/MA099/ MD165	
	200 Area ERDF		Waste Ops-Disposal	1.04.01.02.31.01	Waste Operations - Environmental Restoration Disposal Facility (Facility Operations/Disposal)	Operation/Disposal	REA 051, REA 041, REA 052, REA 066, REA 025	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM ^a	HANFORD AREA DESIGNATION ^b	OPERABLE UNIT DESIGNATION ^c	WCH WBS LEVEL 6 DESCRIPTION ^d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER ^e	ACTIVITY DESIGNATION ^f	ACTIVITY DESCRIPTION ^g	ASSUMED ACTIVITY STATUS ^h	ACTIVITIES WITH DELAYED RELEASE ⁱ
	200 Area ERDF		Waste Ops-Waste Treat	1.04.01.02.32.01	Waste Operations - Waste Treatment	Operation/Disposal	Certain sits may require LDR treatment. See MA033, MA158, MI006 and MI020.	
	200 Area ERDF		Waste Ops-Waste Treat	1.04.01.02.32.01	Waste Operations - Waste Treatment	Operation/Disposal	REA 051, REA 041, REA 052	
	200 Area ERDF		Waste Ops-Disposal Support	1.04.01.02.31.75		Operation/Disposal	Ongoing activity. Schedule extension REA 052	
200 Area ERDF Waste Ops-Ops/Disp (CLIN #2)								
	200 Area ERDF		Waste Ops-PNNL Facilities Disposal	1.04.01.02.33.01	Waste Ops-PNNL Facilities Disposal	Operation/Disposal	Function of CLIN #2 approval (-C)	
	200 Area ERDF		Waste Ops-PNNL Facilities Waste Treatment	1.04.01.02.34.01	Waste Ops-PNNL Facilities Waste Treatment	Operation/Disposal	Function of CLIN #2 approval (-C)	
200 Area ERDF Waste Ops-Ops/Disp (CLIN #3)								
	200 Area ERDF		Waste Ops-618-10/11 Disposal	1.04.01.02.35.01	Waste Ops-618-10/11 Disposal	Operation/Disposal	Function of CLIN #3 approval (-C)	
	200 Area ERDF		Waste Ops-618-10/11 Treatment	1.04.01.02.36.01	Waste Ops-618-10/11 Treatment	Operation/Disposal	Function of CLIN #3 approval (-C)	
200 Area ERDF Waste Ops-Ops/Disp (CLIN #4)								
	200 Area ERDF		Waste Ops-ARRA Disposal	1.04.01.02.37.01	Waste Ops-ARRA Disposal	ARRA Phase 1 ERDF Upgrades	ARRA Phase 1	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM ^a	HANFORD AREA DESIGNATION ^b	OPERABLE UNIT DESIGNATION ^c	WCH WBS LEVEL 6 DESCRIPTION ^d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER ^e	ACTIVITY DESIGNATION ^f	ACTIVITY DESCRIPTION ^g	ASSUMED ACTIVITY STATUS ^h	ACTIVITIES WITH DELAYED RELEASE ⁱ
	200 Area ERDF		Waste Ops-ARRA Disposal Support	1.04.01.02.37.75	Waste Ops-ARRA Disposal Support	ARRA Phase 1 ERDF Upgrades Support	ARRA Phase 1	
200 Area ERDF Waste Ops-Trnsptn (CLIN #1)								
	200 Area ERDF		Waste Ops-Transportation Routes/Methods	1.04.01.03.37.01	Waste Operations - Environmental Restoration Disposal Facility (Transportation)	Transportation	Ongoing activity	
	200 Area ERDF		Waste Ops-Transportation	1.04.01.03.38.01	Waste Operations - Environmental Restoration Disposal Facility (Transportation)	Transportation	Ongoing activity; reduce waste volumes due to D4 and Field Remediation work completed or closed out; adjust for new scope in D4 and Field Remediation. This will also include demobilization of leased trucks/increased cost for return of leased trucks no longer needed. RL accepted on 9/13/05. This was reconciled during baseline development. - MI069/MA100/MD166	
	200 Area ERDF		Waste Ops-Transportation	1.04.01.03.38.01	Waste Operations - Environmental Restoration Disposal Facility (Transportation)	Transportation	REA 051, REA 041, REA 052, REA 066	
	200 Area ERDF		Waste Ops-Transportation Support	1.04.01.03.38.75	Waste Ops-Transportation Support	Operation/Disposal	Disposal subcontract change notice. RL accepted on 9/13/05. - MA102. This activity is located in the field operations support account. Schedule extension REA 052	
200 Area ERDF Waste Ops-Trnsptn (CLIN #2)								
	200 Area ERDF		Waste Ops-PNNL Facilities Transportation	1.04.01.03.39.01	Waste Ops-PNNL Facilities Disposal	Operation/Disposal	Function of CLIN #2	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM ^a	HANFORD AREA DESIGNATION ^b	OPERABLE UNIT DESIGNATION ^c	WCH WBS LEVEL 6 DESCRIPTION ^d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER ^e	ACTIVITY DESIGNATION ^f	ACTIVITY DESCRIPTION ^g	ASSUMED ACTIVITY STATUS ^h	ACTIVITIES WITH DELAYED RELEASE ⁱ
200 Area ERDF Waste Ops-Trnsptn (CLIN #3)								
	200 Area ERDF		Waste Ops-618-10/11 Transportation	1.04.01.03.3A.01	Waste Ops-618-10/11 Disposal	Operation/Disposal	Function of CLIN #3	
200 Area ERDF Waste Ops-Trnsptn (CLIN #4)								
	200 Area ERDF		Waste Ops-ARRA Transportation	1.04.01.03.3B.01	Waste Ops-ARRA Transportation	ARRA Phase 1 ERDF Upgrades	ARRA Phase 1	
	200 Area ERDF		Waste Ops-ARRA Transportation Support	1.04.01.03.3B.75	Waste Ops-ARRA Transportation Support	ARRA Phase 1 ERDF Upgrades Support	ARRA Phase 1	
Waste Ops-Management and Support			Waste Ops-Management and Support	1.04.99.01.29 / 1.04.99.02.29 / 1.04.01.02.32	Waste Ops-Management and Support	Management and Support	Schedule extension for REA008 R1, REA 031 R1, REA 043, REA 052	
Waste Ops-Management and Support			Waste Ops-Management and Support	1.04.99.01.29 / 1.04.99.02.29 / 1.04.01.02.32	Waste Ops-Management and Support Allocations for ARRA	Management and Support Allocations for ARRA Phase I	ARRA Phase 1	
300 Area								
308 Building								
D⁴ - Buildings (CLIN#2)								
	300 Area		D4 Building - 308	1.01.04.01.07.L1	D4 Building - 308	Fuels Development Laboratory	Unoccupied - No planning activities currently ongoing; will be required in the future.	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM ^a	HANFORD AREA DESIGNATION ^b	OPERABLE UNIT DESIGNATION ^c	WCH WBS LEVEL 6 DESCRIPTION ^d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER ^e	ACTIVITY DESIGNATION ^f	ACTIVITY DESCRIPTION ^g	ASSUMED ACTIVITY STATUS ^h	ACTIVITIES WITH DELAYED RELEASE ⁱ
	300 Area		D4 Building - 308A	1.01.04.01.07.L2	D4 Building - 308A	Fuels Development Laboratory	Unoccupied - No planning activities currently ongoing; will be required in the future.	
324 Building								
Waste Site Remediation								
	300 Area	300-FF-2	Remediate Waste Site - 300-25 (Costs included in D4 3)	1.03.12.02.05.A1	Remediate Waste Site - 300-25 (Costs included in D4 324)		No planning activities currently ongoing; will be required in the future.	
	300 Area	300-FF-2	Remediate Waste Site - 300-263	1.03.12.02.05.A2	Remediate Waste Site - 300-263	324 Building Diversion Tank	No planning activities currently ongoing; will be required in the future.	
	300 Area	300-FF-2	Remediate Waste Site - 300-265	1.03.12.02.05.A3	Remediate Waste Site - 300-265	Pipe Trench Between 324 and 325 buildings	No planning activities currently ongoing; will be required in the future.	
D⁴ - Buildings								
	300 Area		D4 Building - 324 and Assoc. Structures (300-25)	1.01.03.01.07.01	D4 Building - 324 and Associated Structures (includes Buildings 324-BA, 324A, 324D, and Waste Site 300-25)	Chemical Engineering Laboratory	Partial Deactivation-A, B, & C hot cells are cleaned out. D cell, Shielded Material Facility (SMF), & High Level Vault Tanks remain to be done. Balance of D ⁴ required.	
	300 Area		D4 Building - 324A	1.01.03.01.07.02	D4 Building - 324A (Cost included in D4 324)	300 Area Accelerated Closure Plan Zone KA Small Facilities	Unoccupied - No planning activities currently ongoing; will be required in the future.	
	300 Area		D4 Building - 324-BA	1.01.03.01.07.03	D4 Building - 324-BA (Cost included in D4 324)	324 Boiler Annex	Operating Facility - No planning activities currently ongoing; will be required in the future.	Delayed Release per Contract Section C.2.8

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM ^a	HANFORD AREA DESIGNATION ^b	OPERABLE UNIT DESIGNATION ^c	WCH WBS LEVEL 6 DESCRIPTION ^d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER ^e	ACTIVITY DESIGNATION ^f	ACTIVITY DESCRIPTION ^g	ASSUMED ACTIVITY STATUS ^h	ACTIVITIES WITH DELAYED RELEASE ⁱ
	300 Area		D4 Building - 324D	1.01.03.01.07.04	D4 Building - 324D (Cost included in D4 324)	300 Area Accelerated Closure Plan Zone KA Small Facilities	Operating Facility - No planning activities currently ongoing; will be required in the future.	
D⁴ - Remaining Facilities								
	300 Area		D4 Remaining Facilities 324B	1.01.03.01.08.01	D4 Remaining Facilities - 324B	Chemical Engineering Laboratory Exhaust Stack	Operating Facility - No planning activities currently ongoing; will be required in the future.	
325 Building								
D⁴ - Buildings								
	300 Area		D4 Building - 325-BA	1.01.04.01.07.M4	D4 Building - 325B	Shielded Lab Annex Part of 325 Building	Operating Facility - No planning activities currently ongoing; will be required in the future.	Delayed Release per Contract Section C.2.8
300A 325 Building (CLIN #2)								
	300 Area		D4 Building - 325	1.01.04.01.07.M1	D4 Building - 325	Radiochemical Processing Laboratory	Operating Facility - No planning activities currently ongoing; will be required in the future.	Delayed Release per Contract Section C.2.4
	300 Area		D4 Building - 325A	1.01.04.01.07.M2	D4 Building - 325A	Cesium Recovery Facility Part of 325 Building	Operating Facility - No planning activities currently ongoing; will be required in the future.	Delayed Release per Contract Section C.2.4
	300 Area		D4 Building - 325B	1.01.04.01.07.M3	D4 Building - 325-BA	325 Boiler Annex	Operating Facility - No planning activities currently ongoing; will be required in the future.	Delayed Release per Contract Section C.2.4

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM ^a	HANFORD AREA DESIGNATION ^b	OPERABLE UNIT DESIGNATION ^c	WCH WBS LEVEL 6 DESCRIPTION ^d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER ^e	ACTIVITY DESIGNATION ^f	ACTIVITY DESCRIPTION ^g	ASSUMED ACTIVITY STATUS ^h	ACTIVITIES WITH DELAYED RELEASE ⁱ
	300 Area		D4 Building - 325C	1.01.04.01.07.M5	D4 Building - 325C	Fluorine Gas Storage Part of 325 Building.	Operating Facility - No planning activities currently ongoing; will be required in the future.	Delayed Release per Contract Section C.2.4
	300 Area		D4 Building - 325D	1.01.04.01.07.M6	D4 Building - 325D	Maintenance Shop Addition Part of 325 Building	Operating Facility - No planning activities currently ongoing; will be required in the future.	Delayed Release per Contract Section C.2.4
	300 Area		D4 Building - 325E	1.01.04.01.07.M7	D4 Building - 325E	Fire Riser/Backflow Preventer Building	Operating Facility - No planning activities currently ongoing; will be required in the future.	Delayed Release per Contract Section C.2.4
326 Building								
D⁴ - Buildings								
	300 Area		D4 Building - 326-BA	1.01.04.01.07.N2	D4 Building - 326-BA	326 Boiler Annex	Operating Facility - No planning activities currently ongoing; will be required in the future.	Delayed Release per Contract Section C.2.4
326 Building (CLIN #2)								
	300 Area		D4 Building - 326	1.01.04.01.07.N1	D4 Building - 326	Material Science Laboratory	Operating Facility - No planning activities currently ongoing; will be required in the future.	Delayed Release per Contract Section C.2.4
327 Building								
D⁴ - Buildings								

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM ^a	HANFORD AREA DESIGNATION ^b	OPERABLE UNIT DESIGNATION ^c	WCH WBS LEVEL 6 DESCRIPTION ^d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER ^e	ACTIVITY DESIGNATION ^f	ACTIVITY DESCRIPTION ^g	ASSUMED ACTIVITY STATUS ^h	ACTIVITIES WITH DELAYED RELEASE ⁱ
	300 Area		D4 Building - 327 and Assoc Structures (300-264)	1.01.03.02.07.01	D4 Building - 327 and Associated Structures (includes Building 327BA and Waste Site 300-264)	Post-Irradiation Test Laboratory	Partial Deactivation - 4 of 11 hot cells are cleaned out. Remaining hot cells and balance of building D4 required; unique handling required to package and disposition the Ra-226 acid drum; modification to safety basis. - MI001/MA033 /MA117	
	300 Area		D4 Building - 327BA	1.01.03.02.07.02	D4 Building - 327BA (Costs included with D4 327)	327 Boiler Annex	Operating Facility - No planning activities currently ongoing; will be required in the future.	Delayed Release per Contract Section C.2.4
D4-Non Site Specific Support 324/327 Area			D4-Non Site Specific Support 324/327 Area	1.01.03.75.25.01	D4-Non Site Specific Support 324/327 Area	Non Site Specific Support	N/A	
329 Building								
D⁴ - Buildings								
	300 Area		D4 Building - 329	1.01.04.01.07.P1	D4 Building - 329	Chemical Sciences Laboratory	Operating Facility - No planning activities currently ongoing; will be required in the future.	Delayed Release per Contract Section C.2.4
331 Building								
Confirmatory Sampling Sites								
	300 Area	300-FF-2	Confirmatory Sampling Site - 331 LSLDF	1.03.12.01.03.08	Confirmatory Sampling Site - 331 LSLDF	Life Sciences Lab Drain Field	No planning activities currently ongoing; will be required in the future.	
	300 Area	300-FF-2	Confirmatory Sampling Site - 331 LSLT1	1.03.12.01.03.09	Confirmatory Sampling Site - 331 LSLT1	Life Sciences Laboratory Trench #1	No planning activities currently ongoing; will be required in the future.	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM ^a	HANFORD AREA DESIGNATION ^b	OPERABLE UNIT DESIGNATION ^c	WCH WBS LEVEL 6 DESCRIPTION ^d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER ^e	ACTIVITY DESIGNATION ^f	ACTIVITY DESCRIPTION ^g	ASSUMED ACTIVITY STATUS ^h	ACTIVITIES WITH DELAYED RELEASE ⁱ
	300 Area	300-FF-2	Confirmatory Sampling Site - 331 LSLT2	1.03.12.01.03.10	Confirmatory Sampling Site - 331 LSLT2	Life Sciences Laboratory Trench #2	No planning activities currently ongoing; will be required in the future.	
	300 Area	300-FF-2	Confirmatory Sampling Site - 600-276	1.03.12.01.03.11	600-276, Hanford Geotechnical Engineering and Development Facility, Little Egypt	Evaluation area using simulated buried waste	FH requested that this site be transferred to WCH. This was not in the RFP. RL accepted as a confirmatory sampling site on 9/13/05. - MA144	
D⁴ - Buildings								
	300 Area		D4 Building - 331-BA	1.01.04.01.07.Q2	D4 Building - 331-BA	331 Boiler Annex	No planning activities currently ongoing; will be required in the future.	Delayed Release per Contract Section C.2.4
300A 331 Building (CLIN #2)								
	300 Area		D4 Building - 331	1.01.04.01.07.Q1	D4 Building - 331	Life Sciences Laboratory	Operating Facility - No planning activities currently ongoing; will be required in the future. -	Delayed Release per Contract Section C.2.4
	300 Area		D4 Building - 331C	1.01.04.01.07.Q3	D4 Building - 331C	Storage Facility	Clarification needed that this is delayed release with 331 building. RL accepted on 9/13/05. - MD039	Delayed Release per Contract Section C.2.4
	300 Area		D4 Building - 331D	1.01.04.01.07.Q4	D4 Building - 331D	Biomagnetic Effects Laboratory	Clarification needed that this is delayed release with 331 building. RL accepted on 9/13/05. - MD040	Delayed Release per Contract Section C.2.4
	300 Area		D4 Building - 331G	1.01.04.01.07.Q5	D4 Building - 331G	Interim Tissue Repository	Clarification needed that this is delayed release with 331 building. RL accepted on 9/13/05. - MD041	Delayed Release per Contract Section C.2.4
	300 Area		D4 Building - 331H	1.01.04.01.07.Q6	D4 Building - 331H	Aerosol Wind Tunnel Research Facility	Clarification needed that this is delayed release with 331 building. RL accepted on 9/13/05. -MD042	Delayed Release per Contract Section C.2.4

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM ^a	HANFORD AREA DESIGNATION ^b	OPERABLE UNIT DESIGNATION ^c	WCH WBS LEVEL 6 DESCRIPTION ^d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER ^e	ACTIVITY DESIGNATION ^f	ACTIVITY DESCRIPTION ^g	ASSUMED ACTIVITY STATUS ^h	ACTIVITIES WITH DELAYED RELEASE ⁱ
300 Area Remaining Sites								
Design								
	300 Area		Fld. Rem.-300 Area RS Design	1.03.12.03.01.01	Design - Remedial Action Design	300 Area Remedial Action Design	No planning activities currently ongoing; will be required in the future; additional design scope associated with new remediation sites: Items # 38-42, 44-46, 56-67, 94-95, 97-98, 147, 151-152 and 155-158. RL accepted 9/13/05 and 9/19/05. - MA169; For the Field Remediation Design of Burial Grounds affected by the PAAA Action Plan who's site design was underway as of 8/27/05 are considered an MA- MA 168.	
Confirmatory Sampling Sites								
	300 Area	300-FF-2	CS Site - 300A Misc Piping (No Assoc Waste Info)	1.03.12.01.03.01	Confirmatory Sampling Site - 300 Area Misc Piping (Currently no Waste Information Data System Site Associated with this Site)	300 Area - Misc Piping	No planning activities currently ongoing; will be required in the future.	
	300 Area	300-FF-2	Confirmatory Sampling Site - 300-2	1.03.12.01.03.02	Confirmatory Sampling Site - 300-2	Contaminated Light Water Disposal	No planning activities currently ongoing; will be required in the future.	
	300 Area	300-FF-2	Confirmatory Sampling Site - 300-32 (333 Bldg.)	1.03.12.01.03.03	Confirmatory Sampling Site - 300-32 (Associated with 333 Bldg.)	Fabrication Shop Leak	No planning activities currently ongoing; will be required in the future.	
	300 Area	300-FF-2	Confirmatory Sampling Site - 300-7	1.03.12.01.03.04	Confirmatory Sampling Site - 300-7	Undocumented Solid Waste Burial Ground	12% complete. WI complete, sampling and closeout documentation to go. RL accepted on 9/13/05. - MD151	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM ^a	HANFORD AREA DESIGNATION ^b	OPERABLE UNIT DESIGNATION ^c	WCH WBS LEVEL 6 DESCRIPTION ^d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER ^e	ACTIVITY DESIGNATION ^f	ACTIVITY DESCRIPTION ^g	ASSUMED ACTIVITY STATUS ^h	ACTIVITIES WITH DELAYED RELEASE ⁱ
	300 Area	300-FF-2	Confirmatory Sampling Site - 300-9	1.03.12.01.03.05	Confirmatory Sampling Site - 300-9	Solid Waste Burial Ground	12% complete. W1 complete, sampling and closeout documentation to go. RL accepted on 9/13/05. - MD152	
	300 Area	300-FF-2	Confirmatory Sampling Site - 303-M UOF	1.03.12.01.03.06	Confirmatory Sampling Site - 303-M UOF	303M Uranium Oxide Facility	No planning activities currently ongoing; will be required in the future.	
	300 Area	300-FF-2	Confirmatory Sampling Site - UPR-300-2	1.03.12.01.03.07	Confirmatory Sampling Site - UPR-300-2	Releases at the 340 Facility	No planning activities currently ongoing; will be required in the future.	Delayed Release per Contract Section C.2.4
	300 Area	300-FF-2	Confirmatory Sampling Site - 300-93 (Bldg 324)	1.03.12.01.03.12	Confirmatory Sampling Site - 300-93 (Bldg 324)	The source has been eliminated and the lines capped, but the disposal site has not been permanently abandoned	FH requested that this site be transferred to WCH. This was not in the RFP. RL accepted on 9/13/05. - MA141	
	300 Area	300-FF-2	Confirmatory Sampling Site - 300-94 (Bldg 324)	1.03.12.01.03.13	Confirmatory Sampling Site - 300-94 (Bldg 324)	French drain to eliminate flooding on east side of 324 building. Active stormwater system	FH requested that this site be transferred to WCH. This was not in the RFP. RL accepted on 9/13/05. - MA142	
Waste Site Remediation								
	300 Area	300-FF-2	Remediate Waste Site - 300-39 (Building 309)	1.03.12.02.05.01	Remediate Waste Site - 300-39 (Costs included with D4 Building 309)		No planning activities currently ongoing; will be required in the future.	
	300 Area	300-FF-2	Remediate Waste Site - 309-TW-1 (Building 309)	1.03.12.02.05.02	Remediate Waste Site - 309-TW-1 (Costs included with D4 Building 309)		No planning activities currently ongoing; will be required in the future.	
	300 Area	300-FF-2	Remediate Waste Site - 309-TW-2 (Building 309)	1.03.12.02.05.03	Remediate Waste Site - 309-TW-2 (Costs included with D4 Building 309)		No planning activities currently ongoing; will be required in the future.	
	300 Area	300-FF-2	Remediate Waste Site - 309-TW-3 (Building 309)	1.03.12.02.05.04	Remediate Waste Site - 309-TW-3 (Costs included with D4 Building 309)		No planning activities currently ongoing; will be required in the future.	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM ^a	HANFORD AREA DESIGNATION ^b	OPERABLE UNIT DESIGNATION ^c	WCH WBS LEVEL 6 DESCRIPTION ^d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER ^e	ACTIVITY DESIGNATION ^f	ACTIVITY DESCRIPTION ^g	ASSUMED ACTIVITY STATUS ^h	ACTIVITIES WITH DELAYED RELEASE ⁱ
	300 Area	300-FF-2	Remediate Waste Site - 309-WS-1 (Building 309)	1.03.12.02.05.05	Remediate Waste Site - 309-WS-1 (Costs included with D4 Building 309)		No planning activities currently ongoing; will be required in the future.	
	300 Area	300-FF-2	Remediate Waste Site - 309-WS-2 (Building 309)	1.03.12.02.05.06	Remediate Waste Site - 309-WS-2 (Costs included with D4 Building 309)		No planning activities currently ongoing; will be required in the future.	
	300 Area	300-FF-2	Remediate Waste Site - 309-WS-3 (Building 309)	1.03.12.02.05.07	Remediate Waste Site - 309-WS-3 (Costs included with D4 Building 309)		No planning activities currently ongoing; will be required in the future.	
	300 Area	300-FF-2	Remediate Waste Site - 2607-FSM	1.03.12.02.05.08	Remediate Waste Site - 2607-FSM	Septic Tank System	No planning activities currently ongoing; will be required in the future.	Delayed Release per Contract Section C.2.4
	300 Area	300-FF-2	Remediate Waste Site - 300 RLWS	1.03.12.02.05.09	Remediate Waste Site - 300 RLWS	300 Area Radioactive Liquid Waste Sewer (RLWS)	No planning activities currently ongoing; will be required in the future.	Delayed Release per Contract Section C.2.4
	300 Area	300-FF-2	Remediate Waste Site - 300 RRLWS	1.03.12.02.05.10	Remediate Waste Site - 300 RRLWS	300 Area Retired Radioactive Liquid Waste Sewer (RRLWS)	No planning activities currently ongoing; will be required in the future.	Delayed Release per Contract Section C.2.4
	300 Area	300-FF-2	Remediate Waste Site - 300 VTS	1.03.12.02.05.11	Remediate Waste Site - 300 VTS	In-Situ Vitrification Test Site (VTS)	The Tri-Parties have evaluated the additional cleanup necessary to achieve unrestricted cleanup levels for waste sites outside the "core industrial zone". Based on the evaluation, the soil cleanup level for this waste site has been changed from "industrial" to "unrestricted." 75% complete. Remediation and sampling 100% complete, backfill, CVP, and revegetation to go. RL accepted on 9/13/05. - MD153	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM ^a	HANFORD AREA DESIGNATION ^b	OPERABLE UNIT DESIGNATION ^c	WCH WBS LEVEL 6 DESCRIPTION ^d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER ^e	ACTIVITY DESIGNATION ^f	ACTIVITY DESCRIPTION ^g	ASSUMED ACTIVITY STATUS ^h	ACTIVITIES WITH DELAYED RELEASE ⁱ
	300 Area	300-FF-2	Remediate Waste Site - 300-109	1.03.12.02.05.12	Remediate Waste Site - 300-109	333 Building Storm Water Runoff	No planning activities currently ongoing; will be required in the future.	
	300 Area	300-FF-2	Remediate Waste Site - 300-111	1.03.12.02.05.13	Remediate Waste Site - 300-111	Soil at Site of Former Underground Gasoline Tank	No planning activities currently ongoing; will be required in the future.	
	300 Area	300-FF-2	Remediate Waste Site - 300-110	1.03.12.02.05.14	Remediate Waste Site - 300-110	333 Building Storm Water Runoff	No planning activities currently ongoing; will be required in the future.	
	300 Area	300-FF-2	Remediate Waste Site - 300-121	1.03.12.02.05.15	Remediate Waste Site - 300-121	French Drain	No planning activities currently ongoing; will be required in the future.	
	300 Area	300-FF-2	Remediate Waste Site - 300-123 (Building 366A)	1.03.12.02.05.16	Remediate Waste Site - 300-123 (Costs included with D4 Building 366A)		No planning activities currently ongoing; will be required in the future.	
	300 Area	300-FF-2	Remediate Waste Site - 300-15	1.03.12.02.05.17	Remediate Waste Site - 300-15	Leakage from Corroded Process Sewer Pipe	No planning activities currently ongoing; will be required in the future.	Delayed Release per Contract Section C.2.4
	300 Area	300-FF-2	Remediate Waste Site - 300-16	1.03.12.02.05.18	Remediate Waste Site - 300-16	Solid Waste Contamination Area	No planning activities currently ongoing; will be required in the future.	
	300 Area	300-FF-2	Remediate Waste Site - 300-175	1.03.12.02.05.19	Remediate Waste Site - 300-175	3714 Building Steam Condensate, Miscellaneous	No planning activities currently ongoing; will be required in the future.	
	300 Area	300-FF-2	Remediate Waste Site - 300-18	1.03.12.02.05.20	Remediate Waste Site - 300-18	Surface Contaminated Dumping Area #4	95% complete. Remediation, sampling, and CVP 100% complete. Backfill and revegetation to go. RL accepted on 9/13/05. - MD154	
	300 Area	300-FF-2	Remediate Waste Site - 300-214	1.03.12.02.05.21	Remediate Waste Site - 300-214	300 Retention Process Sewer	No planning activities currently ongoing; will be required in the future.	
	300 Area	300-FF-2	Remediate Waste Site - 300-218 (Building 314)	1.03.12.02.05.22	Remediate Waste Site - 300-218 (Costs included with D4 Building 314)		No planning activities currently ongoing; will be required in the future.	
	300 Area	300-FF-2	Remediate Waste Site - 300-219	1.03.12.02.05.23	Remediate Waste Site - 300-219	300 Area Waste Acid Transfer Line	No planning activities currently ongoing; will be required in the future.	
	300 Area	300-FF-2	Remediate Waste Site - 300-22	1.03.12.02.05.24	Remediate Waste Site - 300-22	309 B-Cell Cleanout Leak	No planning activities currently ongoing; will be required in the future.	
	300 Area	300-FF-2	Remediate Waste Site - 300-224	1.03.12.02.05.27	Remediate Waste Site - 300-224	WATS and U Bearing Piping Trench	No planning activities currently ongoing; will be required in the future.	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM ^a	HANFORD AREA DESIGNATION ^b	OPERABLE UNIT DESIGNATION ^c	WCH WBS LEVEL 6 DESCRIPTION ^d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER ^e	ACTIVITY DESIGNATION ^f	ACTIVITY DESCRIPTION ^g	ASSUMED ACTIVITY STATUS ^h	ACTIVITIES WITH DELAYED RELEASE ⁱ
	300 Area	300-FF-2	Remediate Waste Site - 300-24	1.03.12.02.05.28	Remediate Waste Site - 300-24	Soil Contamination Area	No planning activities currently ongoing; will be required in the future.	
	300 Area	300-FF-2	Remediate Waste Site - 300-251	1.03.12.02.05.29	Remediate Waste Site - 300-251	Unplanned Release	No planning activities currently ongoing; will be required in the future.	
	300 Area	300-FF-2	Remediate Waste Site - 300-255	1.03.12.02.05.30	Remediate Waste Site - 300-255	309 Tank Farm Contaminated Soil	No planning activities currently ongoing; will be required in the future.	
	300 Area	300-FF-2	Remediate Waste Site - 300-256	1.03.12.02.05.31	Remediate Waste Site - 300-256	306E Fabrication and Testing Laboratory Release	No planning activities currently ongoing; will be required in the future.	
	300 Area	300-FF-2	Remediate Waste Site - 300-257	1.03.12.02.05.32	Remediate Waste Site - 300-257	309 Holdup Tank Outfall Pipeline	No planning activities currently ongoing; will be required in the future.	
	300 Area	300-FF-2	Remediate Waste Site - 300-258	1.03.12.02.05.33	Remediate Waste Site - 300-258	Abandoned Pipe Trench between the 334 Tank Farm and 306E	No planning activities currently ongoing; will be required in the future.	
	300 Area	300-FF-2	Remediate Waste Site - 300-259	1.03.12.02.05.34	Remediate Waste Site - 300-259	Contamination Area Surrounding 618-1 Burial Ground	No planning activities currently ongoing; will be required in the future.	
	300 Area	300-FF-2	Remediate Waste Site - 300-260	1.03.12.02.05.35	Remediate Waste Site - 300-260	Contaminated Soil Release Site	No planning activities currently ongoing; will be required in the future.	
	300 Area	300-FF-2	Remediate Waste Site - 300-268	1.03.12.02.05.36	Remediate Waste Site - 300-268	3741 Building Foundation	No planning activities currently ongoing; will be required in the future.	
	300 Area	300-FF-2	Remediate Waste Site - 300-270	1.03.12.02.05.37	Remediate Waste Site - 300-270	Unplanned Release at 313 Building	No planning activities currently ongoing; will be required in the future.	
	300 Area	300-FF-2	Remediate Waste Site - 300-273	1.03.12.02.05.38	Remediate Waste Site - 300-273	Fuel Oil Transfer Pipeline, 366 Bunker Pipeline	No planning activities currently ongoing; will be required in the future.	
	300 Area	300-FF-2	Remediate Waste Site - 300-28	1.03.12.02.05.39	Remediate Waste Site - 300-28	Contamination Found Along Gingko Street	No planning activities currently ongoing; will be required in the future.	
	300 Area	300-FF-2	Remediate Waste Site - 300-29	1.03.12.02.05.40	Remediate Waste Site - 300-29	Berm	Planned delayed release site. DOE OS requested site to transfer at contract turnover. Part of Transition Agreement dated August 25, 2005. RL accepted on 9/19/05. - MA118	
	300 Area	300-FF-2	Remediate Waste Site - 300-33	1.03.12.02.05.41	Remediate Waste Site - 300-33	Uranium-contaminated soil at Building 306W	No planning activities currently ongoing; will be required in the future.	
	300 Area	300-FF-2	Remediate Waste Site - 300-34	1.03.12.02.05.42	Remediate Waste Site - 300-34	Soil Contaminated by Process Sewer Leak	No planning activities currently ongoing; will be required in the future.	
	300 Area	300-FF-2	Remediate Waste Site - 300-4	1.03.12.02.05.43	Remediate Waste Site - 300-4	Substation Soil Contamination	No planning activities currently ongoing; will be required in the future.	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM ^a	HANFORD AREA DESIGNATION ^b	OPERABLE UNIT DESIGNATION ^c	WCH WBS LEVEL 6 DESCRIPTION ^d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER ^e	ACTIVITY DESIGNATION ^f	ACTIVITY DESCRIPTION ^g	ASSUMED ACTIVITY STATUS ^h	ACTIVITIES WITH DELAYED RELEASE ⁱ
	300 Area	300-FF-2	Remediate Waste Site - 300-40	1.03.12.02.05.44	Remediate Waste Site - 300-40	Corrosion of Vitrified Clay Sewer Pipe	No planning activities currently ongoing; will be required in the future.	
	300 Area	300-FF-2	Remediate Waste Site - 300-41	1.03.12.02.05.45	Remediate Waste Site - 300-41 (Costs included with D4 Building 306E)	Waste Site - 300-41	No planning activities currently ongoing; will be required in the future.	
	300 Area	300-FF-2	Remediate Waste Site - 300-43	1.03.12.02.05.46	Remediate Waste Site - 300-43	Unplanned Release Uranium-contaminated soil around Building 304	No planning activities currently ongoing; will be required in the future.	
	300 Area	300-FF-2	Remediate Waste Site - 300-46	1.03.12.02.05.47	Remediate Waste Site - 300-46	Uranium Chemical Wastes at Building 3706	No planning activities currently ongoing; will be required in the future.	
	300 Area	300-FF-2	Remediate Waste Site - 300-48	1.03.12.02.05.48	Remediate Waste Site - 300-48	Thorium Oxide and Fuel Fabrication Wastes Release Around Building 3732	No planning activities currently ongoing; will be required in the future.	
	300 Area	300-FF-2	Remediate Waste Site - 300-5	1.03.12.02.05.49	Remediate Waste Site - 300-5	Contaminated Soil at Site of Former Underground Gasoline Tank	No planning activities currently ongoing; will be required in the future.	
	300 Area	300-FF-2	Remediate Waste Site - 300-6 (Building 366A)	1.03.12.02.05.50	Remediate Waste Site - 300-6 (Costs included with D4 Building 366A)	Waste Site 300-6	No planning activities currently ongoing; will be required in the future.	
	300 Area	300-FF-2	Remediate Waste Site - 300-8	1.03.12.02.05.51	Remediate Waste Site - 300-8	Aluminum Shavings Area	Subcontract awarded - excavation to begin 02/03/05	
	300 Area	300-FF-2	Remediate Waste Site - 300-80	1.03.12.02.05.52	Remediate Waste Site - 300-80	333 Building Storm water Runoff and Steam Condensate, Miscellaneous Stream #268	No planning activities currently ongoing; will be required in the future.	
	300 Area	300-FF-2	Remediate Waste Site - 303-M SA	1.03.12.02.05.53	Remediate Waste Site - 303-M SA	303M Building Storage Area	No planning activities currently ongoing; will be required in the future.	
	300 Area	300-FF-2	Remediate Waste Site - 305-B SF	1.03.12.02.05.54	Remediate Waste Site - 305-B SF	305-B Storage Facility	Planned delayed release site. DOE OS requested site to transfer at contract turnover. Included as part of Transition Agreement dated August 25, 2005. RL confirmed on 9/19/05. - MA119	
	300 Area	300-FF-2	Remediate Waste Site - 307 RB (Building 307)	1.03.12.02.05.55	Remediate Waste Site - 307 RB (Costs included with D4 Building 307)	307 Retention Basins	No planning activities currently ongoing; will be required in the future. -	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM ^a	HANFORD AREA DESIGNATION ^b	OPERABLE UNIT DESIGNATION ^c	WCH WBS LEVEL 6 DESCRIPTION ^d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER ^e	ACTIVITY DESIGNATION ^f	ACTIVITY DESCRIPTION ^g	ASSUMED ACTIVITY STATUS ^h	ACTIVITIES WITH DELAYED RELEASE ⁱ
	300 Area	300-FF-2	Remediate Waste Site - 313 ESSP	1.03.12.02.05.58	Remediate Waste Site - 313 ESSP	East Side Storage Pad	No planning activities currently ongoing; will be required in the future. -	
	300 Area	300-FF-2	Remediate Waste Site - 316-3	1.03.12.02.05.60	Remediate Waste Site - 316-3	Process Water Trenches	No planning activities currently ongoing; will be required in the future.	
	300 Area	300-FF-2	Remediate Waste Site - 316-4	1.03.12.02.05.61	Remediate Waste Site - 316-4	300 Area North Cribs	This site is 70% complete including plumes. Added to Additions Item MA157). - MD155 / MA157	
	300 Area	300-FF-2	Remediate Waste Site - 323 Tank 1	1.03.12.02.05.62	Remediate Waste Site - 323 Tank 1 (costs included in D4 of Bldg. 323)	321 Building Underground Waste Tanks, 321 Tank Farm #3	Planned delayed release site. DOE OS requested site to transfer at contract turnover. Included as part of Transition Agreement dated August 25, 2005. RL confirmed on 9/19/05. - MA125 / MA130	
	300 Area	300-FF-2	Remediate Waste Site - 323 Tank 2	1.03.12.02.05.63	Remediate Waste Site - 323 Tank 2 (costs included in D4 of Bldg. 323)	321 Building Underground Waste Tanks, 321 Tank Farm #3	Planned delayed release site. DOE OS requested site to transfer at contract turnover. Included as part of Transition Agreement dated August 25, 2005. RL confirmed on 9/19/05. - MA126 / MA131	
	300 Area	300-FF-2	Remediate Waste Site - 323 Tank 3	1.03.12.02.05.64	Remediate Waste Site - 323 Tank 3 (costs included in D4 of Bldg. 323)	321 Building Underground Waste Tanks, 321 Tank Farm #3	Planned delayed release site. DOE OS requested site to transfer at contract turnover. Included as part of Transition Agreement dated August 25, 2005. RL confirmed on 9/19/05. - MA127 / MA132	
	300 Area	300-FF-2	Remediate Waste Site - 323 Tank 4	1.03.12.02.05.65	Remediate Waste Site - 323 Tank 4 (costs included in D4 of Bldg. 323)	321 Building Underground Waste Tanks, 321 Tank Farm #3	Planned delayed release site. DOE OS requested site to transfer at contract turnover. Included as part of Transition Agreement dated August 25, 2005. RL confirmed on 9/19/05. - MA128 / MA133	
	300 Area	300-FF-2	Remediate Waste Site - 333 ESHWSA	1.03.12.02.05.70	Remediate Waste Site - 333 ESHWSA	333 Building East Side Hazardous Waste Storage Area (ESHWSA)	No planning activities currently ongoing; will be required in the future.	
	300 Area	300-FF-2	Remediate Waste Site - 333 WSTF	1.03.12.02.05.71	Remediate Waste Site - 333 WSTF	333 West Side Tank Farm (WSTF) Uranium Bearing Acid Tanks	No planning activities currently ongoing; will be required in the future.	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM ^a	HANFORD AREA DESIGNATION ^b	OPERABLE UNIT DESIGNATION ^c	WCH WBS LEVEL 6 DESCRIPTION ^d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER ^e	ACTIVITY DESIGNATION ^f	ACTIVITY DESCRIPTION ^g	ASSUMED ACTIVITY STATUS ^h	ACTIVITIES WITH DELAYED RELEASE ⁱ
	300 Area	300-FF-2	Remediate Waste Site - 340 Complex	1.03.12.02.05.75	Remediate Waste Site - 340 Complex	Radioactive Liquid Waste Handling Facility	No planning activities currently ongoing; will be required in the future.	Delayed Release per Contract Section C.2.4
	300 Area	300-FF-2	Remediate Waste Site - 3712-USSA (Building 3712)	1.03.12.02.05.76	Remediate Waste Site - 3712-USSA (Costs included with D4 Building 3712)	Uranium Scrap Storage Area	No planning activities currently ongoing; will be required in the future.	
	300 Area	300-FF-2	Remediate Waste Site - 600-117	1.03.12.02.05.78	Remediate Waste Site - 600-117	300 Area Treated Effluent Disposal Facility (TEDF)	No planning activities currently ongoing; will be required in the future.	Delayed Release per Contract Section C.2.4
	300 Area	300-FF-2	Remediate Waste Site - 600-243	1.03.12.02.05.79	Remediate Waste Site - 600-243	Petroleum Contaminated Soil Bioremediation Pad	No planning activities currently ongoing; will be required in the future.	
	300 Area	300-FF-2	Remediate Waste Site - 600-259	1.03.12.02.05.80	Remediate Waste Site - 600-259	Grout Waste Test Lysimeter	The Tri-Parties have evaluated the additional cleanup necessary to achieve unrestricted cleanup levels for waste sites outside the "core industrial zone". Based on the evaluation, the soil cleanup level for this waste site has been changed from "industrial" to "unrestricted." Subcontract awarded. Excavation to begin 03/22/05.	
	300 Area	300-FF-2	Remediate Waste Site - 600-47	1.03.12.02.05.81	Remediate Waste Site - 600-47	Dumping Area	The Tri-Parties have evaluated the additional cleanup necessary to achieve unrestricted cleanup levels for waste sites outside the "core industrial zone". Based on the evaluation, the soil cleanup level for this waste site has been changed from "industrial" to "unrestricted." Excavation, sorting and sampling, and loadout are complete. Verification sampling in progress. Scope is 90% complete.	
	300 Area	300-FF-2	Remediate Waste Site - 600-58	1.03.12.02.05.82	Remediate Waste Site - 600-58	H.J. Ashe Substation Oil/Water Separator & Drywells	No planning activities currently ongoing; will be required in the future.	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM ^a	HANFORD AREA DESIGNATION ^b	OPERABLE UNIT DESIGNATION ^c	WCH WBS LEVEL 6 DESCRIPTION ^d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER ^e	ACTIVITY DESIGNATION ^f	ACTIVITY DESCRIPTION ^g	ASSUMED ACTIVITY STATUS ^h	ACTIVITIES WITH DELAYED RELEASE ⁱ
	300 Area	300-FF-2	Remediate Waste Site - 600-59	1.03.12.02.05.83	Remediate Waste Site - 600-59	H.J. Ashe Substation Storage Area	No planning activities currently ongoing; will be required in the future.	
	300 Area	300-FF-2	Remediate Waste Site - 600-60	1.03.12.02.05.84	Remediate Waste Site - 600-60	H.J. Ashe Substation Switchyard Facility	No planning activities currently ongoing; will be required in the future.	
	300 Area	300-FF-2	Remediate Waste Site - 600-62	1.03.12.02.05.85	Remediate Waste Site - 600-62	Benton Switch Substation Releases	No planning activities currently ongoing; will be required in the future.	
	300 Area	300-FF-2	Remediate Waste Site - 600-63	1.03.12.02.05.86	Remediate Waste Site - 600-63	300-N Lysimeter Area	Planned delayed release site. DOE OS requested site to transfer at contract turnover. Part of Transition Agreement dated August 25, 2005. RL accepted on 9/19/05. - MA129	
	300 Area	300-FF-2	Remediate Waste Site - UPR-300-1	1.03.12.02.05.87	Remediate Waste Site - UPR-300-1	307-340 Waste Line Leak	No planning activities currently ongoing; will be required in the future.	Delayed Release per Contract Section C.2.4
	300 Area	300-FF-2	Remediate Waste Site - UPR-300-11	1.03.12.02.05.88	Remediate Waste Site - UPR-300-11	Underground Radioactive Liquid Line Leak	No planning activities currently ongoing; will be required in the future.	Delayed Release per Contract Section C.2.4
	300 Area	300-FF-2	Remediate Waste Site - UPR-300-17	1.03.12.02.05.89	Remediate Waste Site - UPR-300-17	Unplanned Release	No planning activities currently ongoing; will be required in the future.	
	300 Area	300-FF-2	Remediate Waste Site - UPR-300-38	1.03.12.02.05.90	Remediate Waste Site - UPR-300-38	Unplanned Release	No planning activities currently ongoing; will be required in the future.	
	300 Area	300-FF-2	Remediate Waste Site - UPR-300-39	1.03.12.02.05.91	Remediate Waste Site - UPR-300-39	Unplanned Release	No planning activities currently ongoing; will be required in the future.	
	300 Area	300-FF-2	Remediate Waste Site - UPR-300-4	1.03.12.02.05.92	Remediate Waste Site - UPR-300-4	Uranium Contamination beneath and South of Building 321	No planning activities currently ongoing; will be required in the future.	
	300 Area	300-FF-2	Remediate Waste Site - UPR-300-40	1.03.12.02.05.93	Remediate Waste Site - UPR-300-40	Unplanned Release	No planning activities currently ongoing; will be required in the future.	
	300 Area	300-FF-2	Remediate Waste Site - UPR-300-42 (Building 384)	1.03.12.02.05.94	Remediate Waste Site - UPR-300-42 (Costs included with D4 Building 384)	Washington Public Power Supply System Windrow Site, 600-21	No planning activities currently ongoing; will be required in the future.	
	300 Area	300-FF-2	Remediate Waste Site - UPR-300-45	1.03.12.02.05.95	Remediate Waste Site - UPR-300-45	Unplanned Release	No planning activities currently ongoing; will be required in the future.	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM ^a	HANFORD AREA DESIGNATION ^b	OPERABLE UNIT DESIGNATION ^c	WCH WBS LEVEL 6 DESCRIPTION ^d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER ^e	ACTIVITY DESIGNATION ^f	ACTIVITY DESCRIPTION ^g	ASSUMED ACTIVITY STATUS ^h	ACTIVITIES WITH DELAYED RELEASE ⁱ
	300 Area	300-FF-2	Remediate Waste Site - UPR-300-46	1.03.12.02.05.96	Remediate Waste Site - UPR-300-46	Unplanned Release	No planning activities currently ongoing; will be required in the future.	
	300 Area	300-FF-2	Remediate Waste Site - UPR-300-5	1.03.12.02.05.97	Remediate Waste Site - UPR-300-5	Spill at 309 Storage Basin	No planning activities currently ongoing; will be required in the future.	
	300 Area	300-FF-2	Remediate Waste Site - UPR-600-22	1.03.12.02.05.98	Remediate Waste Site - UPR-600-22	Washington Public Power Supply System Windrow Site, 600-21	No planning activities currently ongoing; will be required in the future.	
	300 Area	300-FF-2	Remediate Waste Site - 300-269	1.03.12.02.05.99	Remediate Waste Site 300-269	331-A Virology Laboratory Foundation	Planned delayed release site. DOE OS requested site to transfer at contract turnover. Included as part of Transition Agreement dated August 25, 2005. RL confirmed on 9/19/05. - MA124	
	300 Area	300-FF-2	Remediate Waste Site - 300-95 (Bldg 324/336)	1.03.12.02.05.A6	300-95, 324/336 Building Runoff and Steam Condensate; Miscellaneous Stream #425	Active French Drain that receives stormwater runoff and steam condensate	FH requested that this site be transferred to WCH. This was not in the RFP. RL accepted on 9/13/05. - MA143	
	300 Area	300-FF-2	Remediate Waste Site - 325 WTF	1.03.12.02.05.B1	Remediate Waste Site - 325 WTF	325 Waste Treatment Facility (WTF), 325 Hazardous Waste Treatment Units	Planned delayed release site. DOE OS requested site to transfer at contract turnover. Included as part of Transition Agreement dated August 25, 2005. RL confirmed on 9/19/05. - MA120	
	300 Area	300-FF-2	Remediate Waste Site - UPR-300-10	1.03.12.02.05.B2	Remediate Waste Site - UPR-300-10	Pipeline Leak Beneath Building 325	Planned delayed release site. DOE OS requested site to transfer at contract turnover. Included as part of Transition Agreement dated August 25, 2005. RL confirmed on 9/19/05. - MA121	
	300 Area	300-FF-2	Remediate Waste Site - UPR-300-12	1.03.12.02.05.B3	Remediate Waste Site - UPR-300-12	Pipeline Leak Beneath Building 325-A	Planned delayed release site. DOE OS requested site to transfer at contract turnover. Included as part of Transition Agreement dated August 25, 2005. RL confirmed on 9/19/05. - MA122	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM ^a	HANFORD AREA DESIGNATION ^b	OPERABLE UNIT DESIGNATION ^c	WCH WBS LEVEL 6 DESCRIPTION ^d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER ^e	ACTIVITY DESIGNATION ^f	ACTIVITY DESCRIPTION ^g	ASSUMED ACTIVITY STATUS ^h	ACTIVITIES WITH DELAYED RELEASE ⁱ
	300 Area	300-FF-2	Remediate Waste Site - UPR-300-48	1.03.12.02.05.B4	Remediate Waste Site - UPR-300-48	Drain Line Leak at Building 325 Basement Topsy Pit	Planned delayed release site. DOE OS requested site to transfer at contract turnover. Included as part of Transition Agreement dated August 25, 2005. RL confirmed on 9/19/05. - MA123	
	300 Area	300-FF-2	Remediate Waste Site - 300-264 (Bldg 327)	1.03.12.02.05.C1	Remediate Waste Site - 300-264 (costs included in D4 Bldg 327)	Remediate Waste Site - 300-264	No planning activities currently ongoing; will be required in the future.	
	300 Area	300-FF-2	Remediate Waste Site - 300-274	1.03.12.02.05.D1	300-274 Remediation Waste Site	300-FF-1 Surface Debris	This was not in the RFP. RL accepted on 9/19/05. - MA044	
	300 Area	300-FF-2	Remediate Waste Site - 300-275	1.03.12.02.05.D2	300-275 Remediation Waste Site	Potential Landfill on River Edge	This was not in the RFP. RL accepted on 9/19/05. - MA045	
	300 Area	300-FF-2	Remediate Waste Site - 300-276	1.03.12.02.05.D3	300-276 Remediation Waste Site	3607 Sanitary System Misc. Components	This was not in the RFP. RL accepted on 9/19/05. - MA046	
Burial Ground Remediation								
	300 Area	300-FF-2	Remediate Burial Ground - 618-1	1.03.12.02.06.01	Remediate Burial Ground - 618-1	Solid Waste Burial Ground #1	Unexpected, non-matrixed alpha-contaminated media was discovered in December 2004 during remedial action operations at the 618-2 and 618-3 Burial Grounds resulting in changes to work execution practices for 300 Area Burial Grounds. The material difference for implementation of operational changes resulting from lessons learned and PAAA corrective actions developed after the River Corridor Closure RFP was issued. Each site will be dispositioned individually. Any that were at least in the planning stage by August 27, 2005, with known differences in planning and execution, will be material differences. Any site not yet active will not be a material difference at this time. - MA090	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM ^a	HANFORD AREA DESIGNATION ^b	OPERABLE UNIT DESIGNATION ^c	WCH WBS LEVEL 6 DESCRIPTION ^d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER ^e	ACTIVITY DESIGNATION ^f	ACTIVITY DESCRIPTION ^g	ASSUMED ACTIVITY STATUS ^h	ACTIVITIES WITH DELAYED RELEASE ⁱ
	300 Area	300-FF-2	Remediate Burial Ground - 618-13	1.03.12.02.06.02	Remediate Burial Ground - 618-13	303 Building Contaminated Soil Burial Site	The Tri-Parties have evaluated the additional cleanup necessary to achieve unrestricted cleanup levels for waste sites outside the "core industrial zone". Based on the evaluation, the soil cleanup level for this waste site has been changed from "industrial" to "unrestricted."	
	300 Area	300-FF-2	Remediate Burial Ground - 618-2	1.03.12.02.06.03	Remediate Burial Ground - 618-2	Solid Waste Burial Ground #2	Decrease due to difference in percent complete. Approximately 30% complete. 40% of site is excavated. Loadout and stockpile, excavate, sampling, CVP, backfill and revegetation to go. (Related to Additions Item MA087). Changes required in planning and excavation activities as a result of the PAAA corrective action plan. RL accepted on 9/19/05. - MD181 / MA087	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM ^a	HANFORD AREA DESIGNATION ^b	OPERABLE UNIT DESIGNATION ^c	WCH WBS LEVEL 6 DESCRIPTION ^d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER ^e	ACTIVITY DESIGNATION ^f	ACTIVITY DESCRIPTION ^g	ASSUMED ACTIVITY STATUS ^h	ACTIVITIES WITH DELAYED RELEASE ⁱ
	300 Area	300-FF-2	Remediate Burial Ground - 618-3	1.03.12.02.06.04	Remediate Burial Ground - 618-3	Dry Waste Burial Ground	Decrease due to difference in percent complete. Approximately 60% complete. Excavation is complete, loadout is 50% complete. Loadout, sampling, CVP, backfill and revegetation to go. (Related to Additions Item MA 88). Unexpected, non-matrixed alpha-contaminated media was discovered in December 2004 during remedial action operations at the 618-2 and 618-3 Burial Grounds resulting in changes to work execution practices for 300 Area Burial Grounds. The material difference for implementation of operational changes resulting from lessons learned and PAAA corrective actions developed after the River Corridor Closure RFP was issued. Each site will be dispositioned individually. Any that were at least in the planning stage by August 27, 2005, with known differences in planning and execution, will be material differences. Any site not yet active will not be a material difference at this time. - MD182 / MA088	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM ^a	HANFORD AREA DESIGNATION ^b	OPERABLE UNIT DESIGNATION ^c	WCH WBS LEVEL 6 DESCRIPTION ^d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER ^e	ACTIVITY DESIGNATION ^f	ACTIVITY DESCRIPTION ^g	ASSUMED ACTIVITY STATUS ^h	ACTIVITIES WITH DELAYED RELEASE ⁱ
	300 Area	300-FF-2	Remediate Burial Ground - 618-7	1.03.12.02.06.05	Remediate Burial Ground - 618-7	Burial Ground #7	<p>The Tri-Parties have evaluated the additional cleanup necessary to achieve unrestricted cleanup levels for waste sites outside the "core industrial zone". Based on the evaluation, the soil cleanup level for this waste site has been changed from "industrial" to "unrestricted." Unexpected, non-matrixed alpha-contaminated media was discovered in December 2004 during remedial action operations at the 618-2 and 618-3 Burial Grounds resulting in changes to work execution practices for 300 Area Burial Grounds. The material difference for implementation of operational changes resulting from lessons learned and PAAA corrective actions developed after the River Corridor Closure RFP was issued. Each site will be dispositioned individually. Any that were at least in the planning stage by August 27, 2005, with known differences in planning and execution, will be material differences. Any site not yet active will not be a material difference at this time. - MA091</p>	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM ^a	HANFORD AREA DESIGNATION ^b	OPERABLE UNIT DESIGNATION ^c	WCH WBS LEVEL 6 DESCRIPTION ^d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER ^e	ACTIVITY DESIGNATION ^f	ACTIVITY DESCRIPTION ^g	ASSUMED ACTIVITY STATUS ^h	ACTIVITIES WITH DELAYED RELEASE ⁱ
	300 Area	300-FF-2	Remediate Burial Ground - 618-8	1.03.12.02.06.06	Remediate Burial Ground - 618-8	Uranium-contaminated Soil Under a Parking Lot	Decrease due to difference in percent complete. Approximately 70% complete. Excavation is 95% complete. Loadout is 16% complete. Remaining excavation, loadout, sampling, CVP, backfill and revegetation to go. (Related to Additions Item #89). Changes required in planning and excavation activities as a result of the PAAA corrective action plan. Unexpected, non-matrixed alpha-contaminated media was discovered in December 2004 during remedial action operations at the 618-2 and 618-3 Burial Grounds resulting in changes to work execution practices for 300 Area Burial Grounds. The material difference for implementation of operational changes resulting from lessons learned and PAAA corrective actions developed after the River Corridor Closure RFP was issued. Each site will be dispositioned individually. Any that were at least in the planning stage by August 27, 2005, with known differences in planning and execution, will be material differences. Any site not yet active will not be a material difference at this time. - MD183 / MA089	
Fld. Rem.-300 Area Non Site Specific Support			Fld. Rem.-300 Area Non Site Specific Support	1.03.12.75.25.01	Fld. Rem.-300 Area Non Site Specific Support	Non Site Specific Support	N/A	
D⁴ - Buildings								
	300 Area		D4 Building - 3225	1.01.04.01.07.01	D4 Building - 3225	300 Area Accelerated Closure Plan Zone A Small Facilities	Unoccupied - No planning activities currently ongoing; will be required in the future.	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM ^a	HANFORD AREA DESIGNATION ^b	OPERABLE UNIT DESIGNATION ^c	WCH WBS LEVEL 6 DESCRIPTION ^d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER ^e	ACTIVITY DESIGNATION ^f	ACTIVITY DESCRIPTION ^g	ASSUMED ACTIVITY STATUS ^h	ACTIVITIES WITH DELAYED RELEASE ⁱ
	300 Area		D4 Building - 332	1.01.04.01.07.02	D4 Building - 332	300 Area Accelerated Closure Plan Zone A Small Facilities Packaging Test Facility	Unoccupied - No planning activities currently ongoing; will be required in the future.	
	300 Area		D4 Building - 334	1.01.04.01.07.03	D4 Building - 334	300 Area Accelerated Closure Plan Zone A Small Facilities Process Sewer Monitor Facility 300	Unoccupied - No planning activities currently ongoing; will be required in the future.	
	300 Area		D4 Building - 334A	1.01.04.01.07.04	D4 Building - 334A	300 Area Accelerated Closure Plan Zone A Small Facilities	Unoccupied - No planning activities currently ongoing; will be required in the future.	
	300 Area		D4 Building - 3727	1.01.04.01.07.05	D4 Building - 3727	Classified Vault	Unoccupied - No planning activities currently ongoing; will be required in the future.	
	300 Area		D4 Building - 3906A	1.01.04.01.07.06	D4 Building - 3906A	300 Area Accelerated Closure Plan Zone A Small Facilities	No planning activities currently ongoing; will be required in the future.	
	300 Area		D4 Building - 303A	1.01.04.01.07.07	D4 Building - 303A	300 Area Accelerated Closure Plan Zone E Small Facilities	Unoccupied - No planning activities currently ongoing; will be required in the future.	
	300 Area		D4 Building - 303B	1.01.04.01.07.08	D4 Building - 303B	300 Area Accelerated Closure Plan Zone E Small Facilities	FH has completed uranium disposition, no need to delay facility transfer to Sept 2006. RL will revisit for decision - 9/19/05. RL approved - 9/29/05. - MA031	
	300 Area		D4 Building - 303C	1.01.04.01.07.09	D4 Building - 303C	300 Area Accelerated Closure Plan Zone E Small Facilities	Unoccupied - No planning activities currently ongoing; will be required in the future.	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM ^a	HANFORD AREA DESIGNATION ^b	OPERABLE UNIT DESIGNATION ^c	WCH WBS LEVEL 6 DESCRIPTION ^d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER ^e	ACTIVITY DESIGNATION ^f	ACTIVITY DESCRIPTION ^g	ASSUMED ACTIVITY STATUS ^h	ACTIVITIES WITH DELAYED RELEASE ⁱ
	300 Area		D4 Building - 303E	1.01.04.01.07.10	D4 Building - 303E	300 Area Accelerated Closure Plan Zone F Small Facilities	Unoccupied - No planning activities currently ongoing; will be required in the future.	
	300 Area		D4 Building - 303F	1.01.04.01.07.11	D4 Building - 303F	300 Area Accelerated Closure Plan Zone B Small Facilities	Unoccupied - No planning activities currently ongoing; will be required in the future.	
	300 Area		D4 Building - 303G	1.01.04.01.07.12	D4 Building - 303G	300 Area Accelerated Closure Plan Zone B Small Facilities	Unoccupied - No planning activities currently ongoing; will be required in the future.	
	300 Area		D4 Building - 303J	1.01.04.01.07.13	D4 Building - 303J	Materials Storage Building	Unoccupied - No planning activities currently ongoing; will be required in the future.	
	300 Area		D4 Building - 303M	1.01.04.01.07.14	D4 Building - 303M	Uranium Oxide Building	Unoccupied - No planning activities currently ongoing; will be required in the future.	
	300 Area		D4 Building - 304 (See Also Waste Site 300-249)	1.01.04.01.07.15	D4 Building - 304 (includes Waste Site 300-249)	300 Area Accelerated Closure Plan Zone E Small Facilities	Unoccupied - No planning activities currently ongoing; will be required in the future.	
	300 Area		D4 Building - 304A	1.01.04.01.07.16	D4 Building - 304A	300 Area Accelerated Closure Plan Zone E Small Facilities	Unoccupied - No planning activities currently ongoing; will be required in the future.	
	300 Area		D4 Building - 305	1.01.04.01.07.17	D4 Building - 305	Engineering Testing Facility	Unoccupied - No planning activities currently ongoing; will be required in the future.	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM ^a	HANFORD AREA DESIGNATION ^b	OPERABLE UNIT DESIGNATION ^c	WCH WBS LEVEL 6 DESCRIPTION ^d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER ^e	ACTIVITY DESIGNATION ^f	ACTIVITY DESCRIPTION ^g	ASSUMED ACTIVITY STATUS ^h	ACTIVITIES WITH DELAYED RELEASE ⁱ
	300 Area		D4 Building - 305A	1.01.04.01.07.18	D4 Building - 305A	Electrician and Pipefitter Shop	D ⁴ complete down to the pad by 03/10/05. Scope is 90% complete.	
	300 Area		D4 Building - 305B	1.01.04.01.07.19	D4 Building - 305B	Hazardous Waste Storage Facility	Operating Facility - No planning activities currently ongoing; will be required in the future.	Delayed Release per Contract Section C.2.4
	300 Area		D4 Building - 305-BA	1.01.04.01.07.20	D4 Building - 305-BA	300 Area Accelerated Closure Plan Zone C Small Facilities	Operating Facility - No planning activities currently ongoing; will be required in the future.	Delayed Release per Contract Section C.2.4
	300 Area		D4 Building - 305P	1.01.04.01.07.21	D4 Building - 305P	300 Area Accelerated Closure Plan Zone C Small Facilities	Removed, slab remains. 90% complete. RL accepted on 9/13/05. - MD030	
	300 Area		D4 Building - 306E (See Also Waste Site 300-41)	1.01.04.01.07.22	D4 Building - 306E (includes Waste Site 300-41)	Development Fabrication and Test Lab	Unoccupied - No planning activities currently ongoing; will be required in the future.	
	300 Area		D4 Building - 306E-BA	1.01.04.01.07.23	D4 Building - 306E-BA	300 Area Accelerated Closure Plan Zone F Small Facilities	Unoccupied - No planning activities currently ongoing; will be required in the future.	Delayed Release per Contract Section C.2.4
	300 Area		D4 Building - 306W	1.01.04.01.07.24	D4 Building - 306W	Materials Development Laboratory	Unoccupied - No planning activities currently ongoing; will be required in the future.	
	300 Area		D4 Building - 307 (See Also Waste Site 307-RB)	1.01.04.01.07.25	D4 Building - 307 (includes Waste Site 307-RB)	Retention Basin Structure	Operating Facility Supports 310 Treated Effluent Disposal Facility - No planning activities currently ongoing; they will be required in the future.	Delayed Release per Contract Section C.2.8

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM ^a	HANFORD AREA DESIGNATION ^b	OPERABLE UNIT DESIGNATION ^c	WCH WBS LEVEL 6 DESCRIPTION ^d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER ^e	ACTIVITY DESIGNATION ^f	ACTIVITY DESCRIPTION ^g	ASSUMED ACTIVITY STATUS ^h	ACTIVITIES WITH DELAYED RELEASE ⁱ
	300 Area		D4 Bldg - 309 (300-39,309-TW-1,-2,-3,WS-1,-2,-3)	1.01.04.01.07.26	D4 Building - 309	SP-100 GES Test Facility	Unoccupied - No planning activities currently ongoing; will be required in the future.	
	300 Area		D4 Building - 310	1.01.04.01.07.27	D4 Building - 310	Treated Effluent Disposal Facility (TEDF)	Operating Facility - No planning activities currently ongoing; will be required in the future.	Delayed Release per Contract Section C.2.8
	300 Area		D4 Building - 310S	1.01.04.01.07.28	D4 Building - 310S	Drum Storage Area - Treated Effluent Disposal Facility	Operating Facility - No planning activities currently ongoing; will be required in the future.	Delayed Release per Contract Section C.2.8
	300 Area		D4 Building - 312	1.01.04.01.07.29	D4 Building - 312	River Pump House	No planning activities currently ongoing; will be required in the future.	
	300 Area		D4 Building - 314 (See Also Waste Site 300-218)	1.01.04.01.07.31	D4 Building - 314 (includes Waste Site 300-218)	Engineering Development Laboratory	Building deactivation is underway. Total scope is 38% complete. RL will revisit for decision - 9/13/05. RL Accepted on 9/29/05. - MD032	
	300 Area		D4 Building - 314B	1.01.04.01.07.32	D4 Building - 314B	300 Area Accelerated Closure Plan Zone C Small Facilities	Building deactivation is underway. Total scope is 38% complete. RL will revisit for decision - 9/13/05. RL Accepted on 9/29/05. - MD033	
	300 Area		D4 Building - 315A	1.01.04.01.07.33	D4 Building - 315A	Backwash Disposal Pond	No planning activities currently ongoing; will be required in the future.	
	300 Area		D4 Building - 315B	1.01.04.01.07.34	D4 Building - 315B	300 Area Accelerated Closure Plan Zone KA Small Facilities	No planning activities currently ongoing; will be required in the future.	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM ^a	HANFORD AREA DESIGNATION ^b	OPERABLE UNIT DESIGNATION ^c	WCH WBS LEVEL 6 DESCRIPTION ^d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER ^e	ACTIVITY DESIGNATION ^f	ACTIVITY DESCRIPTION ^g	ASSUMED ACTIVITY STATUS ^h	ACTIVITIES WITH DELAYED RELEASE ⁱ
	300 Area		D4 Building - 315C	1.01.04.01.07.35	D4 Building - 315C	Backwash Lift Station & Sedimentation Pond	No planning activities currently ongoing; will be required in the future.	
	300 Area		D4 Building - 315D	1.01.04.01.07.36	D4 Building - 315D	Backwash Recycle Pump Station	No planning activities currently ongoing; will be required in the future.	
	300 Area		D4 Building - 318-BA	1.01.04.01.07.38	D4 Building - 318-BA	318 Boiler Annex	No planning activities currently ongoing; will be required in the future.	Delayed Release per Contract Section C.2.8
	300 Area		D4 Building - 320-BA	1.01.04.01.07.41	D4 Building - 320-BA	320 Boiler Annex	Operating Facility - No planning activities currently ongoing; will be required in the future.	Delayed Release per Contract Section C.2.8
	300 Area		D4 Building - 321	1.01.04.01.07.42	D4 Building - 321	Hydromechanical/Seismic Facility	Unoccupied - No planning activities currently ongoing; will be required in the future.	
	300 Area		D4 Building - 321B	1.01.04.01.07.43	D4 Building - 321B	300 Area Accelerated Closure Plan Zone GB Small Facilities	Unoccupied - No planning activities currently ongoing; will be required in the future.	
	300 Area		D4 Building - 321C	1.01.04.01.07.44	D4 Building - 321C	300 Area Accelerated Closure Plan Zone GB Small Facilities	Unoccupied - No planning activities currently ongoing; will be required in the future.	
	300 Area		D4 Building - 321D	1.01.04.01.07.45	D4 Building - 321D	300 Area Accelerated Closure Plan Zone GB Small Facilities	Unoccupied - No planning activities currently ongoing; will be required in the future.	
	300 Area		D4 Building - 3220	1.01.04.01.07.46	D4 Building - 3220	Telephone Exchange	No planning activities currently ongoing; will be required in the future.	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM ^a	HANFORD AREA DESIGNATION ^b	OPERABLE UNIT DESIGNATION ^c	WCH WBS LEVEL 6 DESCRIPTION ^d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER ^e	ACTIVITY DESIGNATION ^f	ACTIVITY DESCRIPTION ^g	ASSUMED ACTIVITY STATUS ^h	ACTIVITIES WITH DELAYED RELEASE ⁱ
	300 Area		D4 Building - 3229	1.01.04.01.07.47	D4 Building - 3229	300 Area Accelerated Closure Plan Zone D Small Facilities	D ⁴ complete down to the pad by 03/10/05. Scope is 90% complete.	
	300 Area		D4 Building - 323 (323-TK-1, -2, -3, -4)	1.01.04.01.07.48	D4 Building - 323 (includes Waste Sites 323-TK-1, 323-TK-2, 323-TK-3, and 323-TK-4)	Mechanical Properties Laboratory	Operating Facility - No planning activities currently ongoing; will be required in the future.	
	300 Area		D4 Building - 3231	1.01.04.01.07.49	D4 Building - 3231	300 Area Accelerated Closure Plan Zone D Small Facilities	Demolished, slab remains. 90% complete. RL accepted on 9/13/05. - MD037	
	300 Area		D4 Building - 3232	1.01.04.01.07.50	D4 Building - 3232	300 Area Accelerated Closure Plan Zone C Small Facilities	Demolished, slab remains. 90% complete. RL accepted on 9/13/05. - MD038	
	300 Area		D4 Building - 323-BA	1.01.04.01.07.51	D4 Building - 323-BA	300 Area Accelerated Closure Plan Zone GA Small Facilities	No planning activities currently ongoing; will be required in the future.	Delayed Release per Contract Section C.2.8
	300 Area		D4 Building - 328	1.01.04.01.07.52	D4 Building - 328	Engineering Services and Safety Building	Operating Facility - No planning activities currently ongoing; will be required in the future.	
	300 Area		D4 Building - 328A	1.01.04.01.07.53	D4 Building - 328A	300 Area Accelerated Closure Plan Zone H Small Facilities	No planning activities currently ongoing; will be required in the future.	
	300 Area		D4 Building - 328-BA	1.01.04.01.07.54	D4 Building - 328-BA	300 Area Accelerated Closure Plan Zone H Small Facilities	Operating Facility - No planning activities currently ongoing; will be required in the future.	Delayed Release per Contract Section C.2.8

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM ^a	HANFORD AREA DESIGNATION ^b	OPERABLE UNIT DESIGNATION ^c	WCH WBS LEVEL 6 DESCRIPTION ^d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER ^e	ACTIVITY DESIGNATION ^f	ACTIVITY DESCRIPTION ^g	ASSUMED ACTIVITY STATUS ^h	ACTIVITIES WITH DELAYED RELEASE ⁱ
	300 Area		D4 Building - 333 (333-WSTF, 333-TK-11,333-TK-7)	1.01.04.01.07.55	D4 Building - 333	N Fuels Building	Unoccupied - No planning activities currently ongoing; will be required in the future.	
	300 Area		D4 Building - 335	1.01.04.01.07.56	D4 Building - 335	Sodium Test Facility	No planning activities currently ongoing; will be required in the future.	
	300 Area		D4 Building - 336	1.01.04.01.07.57	D4 Building - 336	High Bay Testing Facility	Operating Facility - No planning activities currently ongoing; will be required in the future.	
	300 Area		D4 Building - 337	1.01.04.01.07.58	D4 Building - 337	Technical Management Center	Unoccupied - No planning activities currently ongoing; will be required in the future.	
	300 Area		D4 Building - 337B	1.01.04.01.07.59	D4 Building - 337B	High-Bay and Service Wing	Operating Facility - No planning activities currently ongoing; will be required in the future.	
	300 Area		D4 Building - 337-BA	1.01.04.01.07.60	D4 Building - 337-BA	337 Boiler Annex	Operating Facility - No planning activities currently ongoing; will be required in the future.	Delayed Release per Contract Section C.2.8
	300 Area		D4 Building - 338	1.01.04.01.07.61	D4 Building - 338	Maintenance Building	Operating Facility - No planning activities currently ongoing; will be required in the future.	
	300 Area		D4 Building - 339A	1.01.04.01.07.62	D4 Building - 339A	Computer Facility	No planning activities currently ongoing; will be required in the future.	
	300 Area		D4 Building - 340	1.01.04.01.07.63	D4 Building - 340	Waste Neutralization Facility Structure	Supports 310 TEDF - No planning activities currently ongoing; they will be required in the future.	Delayed Release per Contract Section C.2.8

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM ^a	HANFORD AREA DESIGNATION ^b	OPERABLE UNIT DESIGNATION ^c	WCH WBS LEVEL 6 DESCRIPTION ^d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER ^e	ACTIVITY DESIGNATION ^f	ACTIVITY DESCRIPTION ^g	ASSUMED ACTIVITY STATUS ^h	ACTIVITIES WITH DELAYED RELEASE ⁱ
	300 Area		D4 Building - 340A	1.01.04.01.07.64	D4 Building - 340A	300 Area Accelerated Closure Plan Zone KB Small Facilities	Supports 310 TEDF - No planning activities currently ongoing; they will be required in the future.	Delayed Release per Contract Section C.2.8
	300 Area		D4 Building - 340B	1.01.04.01.07.65	D4 Building - 340B	300 Area Accelerated Closure Plan Zone KB Small Facilities	Supports 310 TEDF - No planning activities currently ongoing; they will be required in the future.	Delayed Release per Contract Section C.2.8
	300 Area		D4 Building - 342	1.01.04.01.07.66	D4 Building - 342	Collection Sump 1 - 300 Area TEDF Sewer Line	Supports 310 TEDF - No planning activities currently ongoing; they will be required in the future.	Delayed Release per Contract Section C.2.8
	300 Area		D4 Building - 342A	1.01.04.01.07.67	D4 Building - 342A	Instrument/Electrical Building Shop	Supports 310 TEDF - No planning activities currently ongoing; they will be required in the future.	Delayed Release per Contract Section C.2.8
	300 Area		D4 Building - 342B	1.01.04.01.07.68	D4 Building - 342B	Transformer Pad/Vault - TEDF	Supports 310 TEDF - No planning activities currently ongoing; they will be required in the future.	Delayed Release per Contract Section C.2.8
	300 Area		D4 Building - 342C	1.01.04.01.07.69	D4 Building - 342C	Generator Pad - TEDF Sump	Supports 310 TEDF - No planning activities currently ongoing; they will be required in the future.	Delayed Release per Contract Section C.2.8
	300 Area		D4 Building - 3503A	1.01.04.01.07.71	D4 Building - 3503A	300 Area Accelerated Closure Plan Zone F Small Facilities	No planning activities currently ongoing; will be required in the future.	
	300 Area		D4 Building - 3506A	1.01.04.01.07.72	D4 Building - 3506A	300 Area Accelerated Closure Plan Zone GA Small Facilities	Demolished, slab remains. 90% complete. RL accepted on 9/13/05. - MD044	
	300 Area		D4 Building - 3506B	1.01.04.01.07.73	D4 Building - 3506B	300 Area Accelerated Closure Plan Zone GA Small Facilities	Demolished, slab remains. 90% complete. RL accepted on 9/13/05. - MD045	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM ^a	HANFORD AREA DESIGNATION ^b	OPERABLE UNIT DESIGNATION ^c	WCH WBS LEVEL 6 DESCRIPTION ^d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER ^e	ACTIVITY DESIGNATION ^f	ACTIVITY DESCRIPTION ^g	ASSUMED ACTIVITY STATUS ^h	ACTIVITIES WITH DELAYED RELEASE ⁱ
	300 Area		D4 Building - 3506C	1.01.04.01.07.74	D4 Building - 3506C	Telecommunications Hub	No planning activities currently ongoing; will be required in the future.	
	300 Area		D4 Building - 351	1.01.04.01.07.79	D4 Building - 351	351 Substation	No planning activities currently ongoing; will be required in the future.	Delayed Release per Contract Section C.2.8
	300 Area		D4 Building - 351A	1.01.04.01.07.80	D4 Building - 351A	Meter and Testing Building	No planning activities currently ongoing; will be required in the future.	Delayed Release per Contract Section C.2.8
	300 Area		D4 Building - 351B	1.01.04.01.07.81	D4 Building - 351B	Meter Testing and Switchgear Facility B3S4	No planning activities currently ongoing; will be required in the future.	Delayed Release per Contract Section C.2.8
	300 Area		D4 Building - 352E	1.01.04.01.07.84	D4 Building - 352E	Switch Station East Side	No planning activities currently ongoing; will be required in the future.	Delayed Release per Contract Section C.2.8
	300 Area		D4 Building - 352F	1.01.04.01.07.85	D4 Building - 352F	Electrical Substation 2.4 KV	No planning activities currently ongoing; will be required in the future.	Delayed Release per Contract Section C.2.8
	300 Area		D4 Building - 3614A	1.01.04.01.07.86	D4 Building - 3614A	300 Area Accelerated Closure Plan Zone KA Small Facilities	Unoccupied - No planning activities currently ongoing; will be required in the future.	
	300 Area		D4 Building - 3621-66	1.01.04.01.07.87	D4 Building - 3621-66	Tank Petroleum (Diesel) Replaces Tank 3621-D	No planning activities currently ongoing; will be required in the future.	
	300 Area		D4 Building - 3621BC	1.01.04.01.07.88	D4 Building - 3621BC	300 Area Accelerated Closure Plan Zone H Small Facilities	No planning activities currently ongoing; will be required in the future.	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM ^a	HANFORD AREA DESIGNATION ^b	OPERABLE UNIT DESIGNATION ^c	WCH WBS LEVEL 6 DESCRIPTION ^d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER ^e	ACTIVITY DESIGNATION ^f	ACTIVITY DESCRIPTION ^g	ASSUMED ACTIVITY STATUS ^h	ACTIVITIES WITH DELAYED RELEASE ⁱ
	300 Area		D4 Building - 3621D	1.01.04.01.07.89	D4 Building - 3621D	Emergency Generator Building & Shop	No planning activities currently ongoing; will be required in the future.	
	300 Area		D4 Building - 366A (See Also WS 300-6, 300-123)	1.01.04.01.07.91	D4 Building - 366A (includes Waste Sites 300-6 and 300-123)	Fuel Oil Bunker	Demolished, fuel tanks removed, open pit. Waste site remediation needed. RL accepted on 9/13/05. - MD053	
	300 Area		D4 Building - 3701U	1.01.04.01.07.93	D4 Building - 3701U	300 Area Accelerated Closure Plan Zone KA Small Facilities	Demolished, slab remains. 90% complete. RL accepted on 9/13/05. - MD055	
	300 Area		D4 Building - 3703A	1.01.04.01.07.94	D4 Building 3703A	3703A	Demolished, slab remains. 90% complete. RL accepted on 9/13/05. - MD056	
	300 Area		D4 Building - 3704	1.01.04.01.07.95	D4 Building - 3704	300 Area Accelerated Closure Plan Zone D Small Facilities	D ⁴ complete down to the pad by 03/10/05. Scope is 90% complete.	
	300 Area		D4 Building - 3705	1.01.04.01.07.96	D4 Building - 3705	Photography Building	Unoccupied - No planning activities currently ongoing; will be required in the future.	
	300 Area		D4 Building - 3705-BA	1.01.04.01.07.97	D4 Building - 3705-BA	300 Area Accelerated Closure Plan Zone D Small Facilities	Operating Facility - No planning activities currently ongoing; will be required in the future.	Delayed Release per Contract Section C.2.8
	300 Area		D4 Building - 3706	1.01.04.01.07.98	D4 Building - 3706	Communication and Documentation Services	Unoccupied - No planning activities currently ongoing; will be required in the future.	
	300 Area		D4 Building - 3706A	1.01.04.01.07.A1	D4 Building - 3706A	300 Area Accelerated Closure Plan Zone GA Small Facilities	Unoccupied - No planning activities currently ongoing; will be required in the future.	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM ^a	HANFORD AREA DESIGNATION ^b	OPERABLE UNIT DESIGNATION ^c	WCH WBS LEVEL 6 DESCRIPTION ^d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER ^e	ACTIVITY DESIGNATION ^f	ACTIVITY DESCRIPTION ^g	ASSUMED ACTIVITY STATUS ^h	ACTIVITIES WITH DELAYED RELEASE ⁱ
	300 Area		D4 Building - 3706-BA	1.01.04.01.07.A2	D4 Building - 3706-BA	300 Area Accelerated Closure Plan Zone E Small Facilities	Operating Facility - No planning activities currently ongoing; will be required in the future.	Delayed Release per Contract Section C.2.8
	300 Area		D4 Building - 3707D	1.01.04.01.07.A3	D4 Building - 3707D	Information Services Building	Unoccupied - No planning activities currently ongoing; will be required in the future.	
	300 Area		D4 Building - 3707E	1.01.04.01.07.A4	D4 Building - 3707E	300 Area Accelerated Closure Plan Zone D Small Facilities	D ⁴ complete down to the pad by 03/10/05. Scope is 90% complete.	
	300 Area		D4 Building - 3707F	1.01.04.01.07.A5	D4 Building - 3707F	300 Area Accelerated Closure Plan Zone KA Small Facilities	No planning activities currently ongoing; will be required in the future.	Delayed Release per Contract Section C.2.8
	300 Area		D4 Building - 3707H	1.01.04.01.07.A6	D4 Building - 3707H	300 Area Accelerated Closure Plan Zone F Small Facilities	Unoccupied - No planning activities currently ongoing; will be required in the future.	
	300 Area		D4 Building - 3708	1.01.04.01.07.A7	D4 Building - 3708	Radioanalytical Laboratory	Unoccupied - No planning activities currently ongoing; will be required in the future.	
	300 Area		D4 Building - 3709	1.01.04.01.07.A8	D4 Building - 3709	Paint Shop	No planning activities currently ongoing; will be required in the future.	
	300 Area		D4 Building - 3709A	1.01.04.01.07.A9	D4 Building - 3709A	Fire Station	No planning activities currently ongoing; will be required in the future.	Delayed Release per Contract Section C.2.4
	300 Area		D4 Building - 3709B	1.01.04.01.07.B1	D4 Building - 3709B	Fire Equipment Storage	No planning activities currently ongoing; will be required in the future.	Delayed Release per Contract Section C.2.4

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM ^a	HANFORD AREA DESIGNATION ^b	OPERABLE UNIT DESIGNATION ^c	WCH WBS LEVEL 6 DESCRIPTION ^d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER ^e	ACTIVITY DESIGNATION ^f	ACTIVITY DESCRIPTION ^g	ASSUMED ACTIVITY STATUS ^h	ACTIVITIES WITH DELAYED RELEASE ⁱ
	300 Area		D4 Building - 3711	1.01.04.01.07.B2	D4 Building - 3711	Maintenance Storage Building	Unoccupied - No planning activities currently ongoing; will be required in the future.	
	300 Area		D4 Building - 3712 (See Also WS 3712-USSA)	1.01.04.01.07.B3	D4 Building - 3712 (includes Waste Site 3712-USSA)	Storage Building	FH has completed uranium disposition, no need to delay facility transfer to Sept 2006. RL revisited for decision - 9/19/05. RL approved - 9/29/05. - MA029	
	300 Area		D4 Building - 3713	1.01.04.01.07.B4	D4 Building - 3713	Carpenter Shop	No planning activities currently ongoing; will be required in the future.	
	300 Area		D4 Building - 3714	1.01.04.01.07.B5	D4 Building - 3714	300 Area Accelerated Closure Plan Zone H Small Facilities	No planning activities currently ongoing; will be required in the future.	
	300 Area		D4 Building - 3715	1.01.04.01.07.B6	D4 Building - 3715	Storage Building	No planning activities currently ongoing; will be required in the future.	
	300 Area		D4 Building - 3716	1.01.04.01.07.B7	D4 Building - 3716	Storage Building	FH has completed uranium disposition, no need to delay facility transfer to Sept 2006. RL revisited for decision - 9/19/05. RL approved - 9/29/05. - MA030	
	300 Area		D4 Building - 3717	1.01.04.01.07.B8	D4 Building - 3717	Spare Parts Warehouse	No planning activities currently ongoing; will be required in the future.	
	300 Area		D4 Building - 3717B	1.01.04.01.07.B9	D4 Building - 3717B	Standards Laboratory	No planning activities currently ongoing; will be required in the future.	
	300 Area		D4 Building - 3717C	1.01.04.01.07.C1	D4 Building - 3717C	Materials Archive Building	No planning activities currently ongoing; will be required in the future.	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM ^a	HANFORD AREA DESIGNATION ^b	OPERABLE UNIT DESIGNATION ^c	WCH WBS LEVEL 6 DESCRIPTION ^d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER ^e	ACTIVITY DESIGNATION ^f	ACTIVITY DESCRIPTION ^g	ASSUMED ACTIVITY STATUS ^h	ACTIVITIES WITH DELAYED RELEASE ⁱ
	300 Area		D4 Building - 3718	1.01.04.01.07.C2	D4 Building - 3718	Office and Storage Building	No planning activities currently ongoing; will be required in the future.	Delayed Release per Contract Section C.2.8
	300 Area		D4 Building - 3718A	1.01.04.01.07.C3	D4 Building - 3718A	Laboratory Equipment Central Pool Building	Unoccupied - No planning activities currently ongoing; will be required in the future.	
	300 Area		D4 Building - 3718B	1.01.04.01.07.C4	D4 Building - 3718B	Laboratory Equipment Central Pool Building	Unoccupied - No planning activities currently ongoing; will be required in the future.	
	300 Area		D4 Building - 3718C	1.01.04.01.07.C5	D4 Building - 3718C	Storage Building	Unoccupied - No planning activities currently ongoing; will be required in the future.	
	300 Area		D4 Building - 3718E	1.01.04.01.07.C6	D4 Building - 3718E	Storage Building	No planning activities currently ongoing; will be required in the future.	
	300 Area		D4 Building - 3718G	1.01.04.01.07.C7	D4 Building - 3718G	Storage Building	No planning activities currently ongoing; will be required in the future.	
	300 Area		D4 Building - 3718M	1.01.04.01.07.C8	D4 Building - 3718M	Sodium Storage Facility	No planning activities currently ongoing; will be required in the future.	
	300 Area		D4 Building - 3718N	1.01.04.01.07.C9	D4 Building - 3718N	Insulation Shop	No planning activities currently ongoing; will be required in the future.	
	300 Area		D4 Building - 3718P	1.01.04.01.07.D1	D4 Building - 3718P	General Storage	Operating Facility - No planning activities currently ongoing; will be required in the future.	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM ^a	HANFORD AREA DESIGNATION ^b	OPERABLE UNIT DESIGNATION ^c	WCH WBS LEVEL 6 DESCRIPTION ^d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER ^e	ACTIVITY DESIGNATION ^f	ACTIVITY DESCRIPTION ^g	ASSUMED ACTIVITY STATUS ^h	ACTIVITIES WITH DELAYED RELEASE ⁱ
	300 Area		D4 Building - 3718S	1.01.04.01.07.D2	D4 Building - 3718S	300 Area Accelerated Closure Plan Zone GA Small Facilities	Unoccupied - No planning activities currently ongoing; will be required in the future.	
	300 Area		D4 Building - 3719	1.01.04.01.07.D3	D4 Building - 3719	Computer Facility	No planning activities currently ongoing; will be required in the future.	
	300 Area		D4 Building - 3720	1.01.04.01.07.D4	D4 Building - 3720	Chemistry and Metal Sciences Laboratory	Unoccupied - No planning activities currently ongoing; will be required in the future.	
	300 Area		D4 Building - 3720-BA	1.01.04.01.07.D5	D4 Building - 3720-BA	300 Area Accelerated Closure Plan Zone B Small Facilities	Unoccupied - No planning activities currently ongoing; will be required in the future.	Delayed Release per Contract Section C.2.8
	300 Area		D4 Building - 3721	1.01.04.01.07.D6	D4 Building - 3721	300 Area Accelerated Closure Plan Zone KA Small Facilities	No planning activities currently ongoing; will be required in the future.	
	300 Area		D4 Building - 3722	1.01.04.01.07.D7	D4 Building - 3722	Fabrication Shop	Unoccupied - No planning activities currently ongoing; will be required in the future.	
	300 Area		D4 Building - 3723	1.01.04.01.07.D8	D4 Building - 3723	300 Area Accelerated Closure Plan Zone H Small Facilities	No planning activities currently ongoing; will be required in the future.	
	300 Area		D4 Building - 3728	1.01.04.01.07.D9	D4 Building - 3728	Geotechnical High-Bay	No planning activities currently ongoing; will be required in the future.	
	300 Area		D4 Building - 3730	1.01.04.01.07.E1	D4 Building - 3730	Gamma Irradiation Facility	Operating Facility - No planning activities currently ongoing; will be required in the future.	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM ^a	HANFORD AREA DESIGNATION ^b	OPERABLE UNIT DESIGNATION ^c	WCH WBS LEVEL 6 DESCRIPTION ^d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER ^e	ACTIVITY DESIGNATION ^f	ACTIVITY DESCRIPTION ^g	ASSUMED ACTIVITY STATUS ^h	ACTIVITIES WITH DELAYED RELEASE ⁱ
	300 Area		D4 Building - 3731	1.01.04.01.07.E2	D4 Building - 3731	Laboratory Equipment Central Pool	Unoccupied - No planning activities currently ongoing; will be required in the future.	
	300 Area		D4 Building - 3731A	1.01.04.01.07.E3	D4 Building - 3731A	Graphite Machine Shop	Unoccupied - No planning activities currently ongoing; will be required in the future.	
	300 Area		D4 Building - 3745	1.01.04.01.07.E4	D4 Building - 3745	Radiological Calibration and Standards	Unoccupied - No planning activities currently ongoing; will be required in the future.	
	300 Area		D4 Building - 3745A	1.01.04.01.07.E5	D4 Building - 3745A	300 Area Accelerated Closure Plan Zone GA Small Facilities	Unoccupied - No planning activities currently ongoing; will be required in the future.	
	300 Area		D4 Building - 3745B	1.01.04.01.07.E6	D4 Building - 3745B	Positive Ion Accelerator Facility	Unoccupied - No planning activities currently ongoing; will be required in the future.	
	300 Area		D4 Building - 3746	1.01.04.01.07.E7	D4 Building - 3746	Irradiation Physics Building	Unoccupied - No planning activities currently ongoing; will be required in the future.	
	300 Area		D4 Building - 3746A	1.01.04.01.07.E8	D4 Building - 3746A	Radiological Physics Building	Unoccupied - No planning activities currently ongoing; will be required in the future.	
	300 Area		D4 Building - 3746D	1.01.04.01.07.E9	D4 Building - 3746D	300 Area Accelerated Closure Plan Zone D Small Facilities	No planning activities currently ongoing; will be required in the future.	
	300 Area		D4 Building - 3760	1.01.04.01.07.F1	D4 Building - 3760	Technical Library	Operating Facility - No planning activities currently ongoing; will be required in the future.	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM ^a	HANFORD AREA DESIGNATION ^b	OPERABLE UNIT DESIGNATION ^c	WCH WBS LEVEL 6 DESCRIPTION ^d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER ^e	ACTIVITY DESIGNATION ^f	ACTIVITY DESCRIPTION ^g	ASSUMED ACTIVITY STATUS ^h	ACTIVITIES WITH DELAYED RELEASE ⁱ
	300 Area		D4 Building - 3763	1.01.04.01.07.F3	D4 Building - 3763	Office Building	Demolished, slab remains. 90% complete. RL accepted on 9/13/05. - MD058	
	300 Area		D4 Building - 3766	1.01.04.01.07.F5	D4 Building - 3766	Office Building	Unoccupied - No planning activities currently ongoing; will be required in the future.	
	300 Area		D4 Building - 377	1.01.04.01.07.F8	D4 Building - 377	Laboratory	Unoccupied - No planning activities currently ongoing; will be required in the future.	
	300 Area		D4 Building - 3790	1.01.04.01.07.G1	D4 Building - 3790	Security Office Building	No planning activities currently ongoing; will be required in the future.	
	300 Area		D4 Building - 3802A	1.01.04.01.07.G2	D4 Building - 3802A	300 Area Accelerated Closure Plan Zone KA Small Facilities	No planning activities currently ongoing; will be required in the future.	
	300 Area		D4 Building - 382	1.01.04.01.07.G3	D4 Building - 382	Pump House Building	No planning activities currently ongoing; will be required in the future.	
	300 Area		D4 Building - 382B	1.01.04.01.07.G4	D4 Building - 382B	Fire Pump Station 382B	No planning activities currently ongoing; will be required in the future.	
	300 Area		D4 Building - 382-BA	1.01.04.01.07.G5	D4 Building - 382-BA	382 Boiler Annex	Unoccupied - No planning activities currently ongoing; will be required in the future.	Delayed Release per Contract Section C.2.8
	300 Area		D4 Building - 384 (300-222, 300-223, UPR-300-42)	1.01.04.01.07.G6	D4 Building - 384 (includes Wastes Sites 300-222, 300-223, and UPR-300-42)	Power House Building	Unoccupied - No planning activities currently ongoing; will be required in the future.	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM ^a	HANFORD AREA DESIGNATION ^b	OPERABLE UNIT DESIGNATION ^c	WCH WBS LEVEL 6 DESCRIPTION ^d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER ^e	ACTIVITY DESIGNATION ^f	ACTIVITY DESCRIPTION ^g	ASSUMED ACTIVITY STATUS ^h	ACTIVITIES WITH DELAYED RELEASE ⁱ
	300 Area		D4 Building - 3906 (includes 3906A)	1.01.04.01.07.G7	D4 Building - 3906 (includes 3906A)	Sanitary and Process Lift Station	No planning activities currently ongoing; will be required in the future.	Delayed Release per Contract Section C.2.8
	300 Area		D4 Building - 3906B	1.01.04.01.07.G8	D4 Building - 3906B	Sanitary Sewer Lift Station #2	No planning activities currently ongoing; will be required in the future.	
	300 Area		D4 Building - MO-026	1.01.04.01.07.G9	D4 Building - MO-026	Mobile Office	No planning activities currently ongoing; will be required in the future.	
	300 Area		D4 Building - MO-036	1.01.04.01.07.H1	D4 Building - MO-036	Mobile Office	No planning activities currently ongoing; will be required in the future.	
	300 Area		D4 Building - MO-052	1.01.04.01.07.H2	D4 Building - MO-052	Mobile Office	No planning activities currently ongoing; will be required in the future.	
	300 Area		D4 Building - MO-258	1.01.04.01.07.H6	D4 Building - MO-258	Mobile Office	No planning activities currently ongoing; will be required in the future.	Delayed Release per Contract Section C.2.8
	300 Area		D4 Building - MO-262	1.01.04.01.07.H7	D4 Building - MO-262	Mobile Office	No planning activities currently ongoing; will be required in the future.	Delayed Release per Contract Section C.2.8
	300 Area		D4 Building - MO-263	1.01.04.01.07.H8	D4 Building - MO-263	Mobile Office	No planning activities currently ongoing; will be required in the future.	Delayed Release per Contract Section C.2.8
	300 Area		D4 Building - MO-265	1.01.04.01.07.J1	D4 Building - MO-265	Mobile Office	No planning activities currently ongoing; will be required in the future.	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM ^a	HANFORD AREA DESIGNATION ^b	OPERABLE UNIT DESIGNATION ^c	WCH WBS LEVEL 6 DESCRIPTION ^d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER ^e	ACTIVITY DESIGNATION ^f	ACTIVITY DESCRIPTION ^g	ASSUMED ACTIVITY STATUS ^h	ACTIVITIES WITH DELAYED RELEASE ⁱ
	300 Area		D4 Building - MO-270	1.01.04.01.07.J2	D4 Building - MO-270	Mobile Office	Unoccupied - No planning activities currently ongoing; will be required in the future.	
	300 Area		D4 Building - MO-271	1.01.04.01.07.J3	D4 Building - MO-271	Mobile Office	Unoccupied - No planning activities currently ongoing; will be required in the future.	
	300 Area		D4 Building - MO-274	1.01.04.01.07.J4	D4 Building - MO-274	Mobile Office	Unoccupied - No planning activities currently ongoing; will be required in the future.	
	300 Area		D4 Building - MO-275	1.01.04.01.07.J5	D4 Building - MO-275	Mobile Office	Unoccupied - No planning activities currently ongoing; will be required in the future.	
	300 Area		D4 Building - MO-423	1.01.04.01.07.J7	D4 Building - MO-423	Mobile Office	No planning activities currently ongoing; will be required in the future.	
	300 Area		D4 Building - MO-741	1.01.04.01.07.K1	D4 Building - MO-741	Mobile Office	No planning activities currently ongoing; will be required in the future.	Delayed Release per Contract Section C.2.4
	300 Area		D4 Building - MO-905	1.01.04.01.07.K4	D4 Building - MO-905	Mobile Office	Unoccupied - No planning activities currently ongoing; will be required in the future.	
	300 Area		D4 Building - 3503B	1.01.04.01.07.R1	D4 Building - 3503B	Electrical Cable Pit	This was not in RFP.- Added per Contract Mod M007. - MA011	
	300 Area		D4 Building - MO-059	1.01.04.01.07.R2	D4 Building - MO-59	Mobile Office in the north 300 Area	This was not in RFP - Added per Contract Mod M007. - MA012	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM ^a	HANFORD AREA DESIGNATION ^b	OPERABLE UNIT DESIGNATION ^c	WCH WBS LEVEL 6 DESCRIPTION ^d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER ^e	ACTIVITY DESIGNATION ^f	ACTIVITY DESCRIPTION ^g	ASSUMED ACTIVITY STATUS ^h	ACTIVITIES WITH DELAYED RELEASE ⁱ
	300 Area		D4 Building - MO-443	1.01.04.01.07.R3	D4 Building - MO-443	Mobile Office	This was not in RFP - Added per Contract Mod M007. - MA013	Delayed Release per Contract Section C.2.4
	300 Area		D4 Building - MO-744	1.01.04.01.07.R4	D4 Building - MO-744	Mobile Office	This was not in RFP - Added per Contract Mod M007. - MA014	Delayed Release per Contract Section C.2.8
	300 Area		D4 Building - MO-745	1.01.04.01.07.R5	D4 Building - MO-745	Mobile Office	This was not in RFP - Added per Contract Mod M007. - MA015	Delayed Release per Contract Section C.2.8
	300 Area		D4 Building - 3128	1.01.04.01.07.R6	D4 Building - 3128	300 Area Accelerated Closure Plan Zone D Small Facilities	This was not in RFP - Added per Contract Mod M007. - MA024	
	300 Area		D4 Building - 315	1.01.04.01.07.R7	D4 Building - 315	Water Filter Plant	This was not in RFP - Added per Contract Mod M007. - MA025	
	300 Area		D4 Building - 3906C	1.01.04.01.07.R8	D4 Building - 3906C	Sanitary Sewer sampling station (George Washington Way)	This was not in the RFP. Sampling System Operation is required per City of Richland discharge permit. RL accepted on 9/19/05. - MA149	
300 Area Remaining Sites D4 - Buildings (CLIN #2)								
	300 Area		D4 Building - 318	1.01.04.01.07.37	D4 Building - 318	Radiological Calibrations Laboratory	Operating Facility - No planning activities currently ongoing; will be required in the future.	Delayed Release per Contract Section C.2.4
	300 Area		D4 Building - 318C	1.01.04.01.07.39	D4 Building - 318C	High Temperature Lattice Test Reactor Filter Facility	Clarification that this is delayed release with Building 318. RL accepted on 9/13/05. - MD035	Delayed Release per Contract Section C.2.4

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM ^a	HANFORD AREA DESIGNATION ^b	OPERABLE UNIT DESIGNATION ^c	WCH WBS LEVEL 6 DESCRIPTION ^d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER ^e	ACTIVITY DESIGNATION ^f	ACTIVITY DESCRIPTION ^g	ASSUMED ACTIVITY STATUS ^h	ACTIVITIES WITH DELAYED RELEASE ⁱ
	300 Area		D4 Building - 320	1.01.04.01.07.40	D4 Building - 320	Physical Sciences Laboratory	Operating Facility - No planning activities currently ongoing; will be required in the future.	Delayed Release per Contract Section C.2.4
	300 Area		D4 Building - 350	1.01.04.01.07.70	D4 Building - 350	Plant Operations and Maintenance Facility	Operating Facility - No planning activities currently ongoing; will be required in the future.	Delayed Release per Contract Section C.2.4
	300 Area		D4 Building - 350A	1.01.04.01.07.75	D4 Building - 350A	Paint Shop	Clarification that this is delayed release with 350 Building. RL accepted on 9/13/05. - MD046	Delayed Release per Contract Section C.2.4
	300 Area		D4 Building - 350B	1.01.04.01.07.76	D4 Building - 350B	Warehouse	Clarification that this is delayed release with 350 Building. RL accepted on 9/13/05. - MD047	Delayed Release per Contract Section C.2.4
	300 Area		D4 Building - 350C	1.01.04.01.07.77	D4 Building - 350C	Storage Building	Clarification that this is delayed release with 350 Building. RL accepted on 9/13/05. - MD048	Delayed Release per Contract Section C.2.4
	300 Area		D4 Building - 350D	1.01.04.01.07.78	D4 Building - 350D	Oil Storage Facility	Clarification that this is delayed release with 350 Building. RL accepted on 9/13/05. - MD049	Delayed Release per Contract Section C.2.4
	300 Area		D4 Building - MO-226	1.01.04.01.07.H5	D4 Building - MO-226	Mobile Office	Clarification needed that this is delayed release with Building 318. RL will revisit for decision - 9/13/05. RL will check on release date from PNNL. RL rejected as deletion at this time -	Delayed Release per Contract Section C.2.4
300 Area Remaining Sites D4 - Buildings (CLIN #2)								
	300 Area		D4 Remaining Facilities 318B	1.01.04.01.08.02	D4 Remaining Facilities - 318B	High Temperature Lattice Test Reactor Stack	Clarification that this is delayed release with Building 318. RL accepted on 9/13/05. - MD034	Delayed Release per Contract Section C.2.4
D⁴ - Retention Basins								

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM ^a	HANFORD AREA DESIGNATION ^b	OPERABLE UNIT DESIGNATION ^c	WCH WBS LEVEL 6 DESCRIPTION ^d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER ^e	ACTIVITY DESIGNATION ^f	ACTIVITY DESCRIPTION ^g	ASSUMED ACTIVITY STATUS ^h	ACTIVITIES WITH DELAYED RELEASE ⁱ
	300 Area		D4 Retention Basin - 310T1	1.01.04.01.10.01	D4 Retention Basin - 310T1	Equalization Tank T1 - Treated Effluent Disposal Facility	Operating Facility - No planning activities currently ongoing; will be required in the future.	Delayed Release per Contract Section C.2.8
	300 Area		D4 Retention Basin - 310T2	1.01.04.01.10.02	D4 Retention Basin - 310T2	Diversion Tank T2 - Treated Effluent Disposal Facility	Operating Facility - No planning activities currently ongoing; will be required in the future.	Delayed Release per Contract Section C.2.8
	300 Area		D4 Retention Basin - 310T3	1.01.04.01.10.03	D4 Retention Basin - 310T3	Diversion Tank T3 - Treated Effluent Disposal Facility	Operating Facility - No planning activities currently ongoing; will be required in the future.	Delayed Release per Contract Section C.2.8
	300 Area		D4 Retention Basin - 310T7A	1.01.04.01.10.04	D4 Retention Basin - 310T7A	Clarifier T7A - Treated Effluent Disposal Facility	Operating Facility - No planning activities currently ongoing; will be required in the future.	Delayed Release per Contract Section C.2.8
	300 Area		D4 Retention Basin - 310T7B	1.01.04.01.10.05	D4 Retention Basin - 310T7B	Clarifier T7B - Treated Effluent Disposal Facility	Operating Facility - No planning activities currently ongoing; will be required in the future.	Delayed Release per Contract Section C.2.8
	300 Area		D4 Retention Basin - 310V	1.01.04.01.10.06	D4 Retention Basin - 310V	Valve Vault Treated Effluent Disposal Facility	Operating Facility - No planning activities currently ongoing; will be required in the future.	Delayed Release per Contract Section C.2.8
D⁴ - Remaining Facilities								
	300 Area		D4 Remaining Facilities 311 (311-TK-40 & -50)	1.01.04.01.08.01	D4 Remaining Facilities - 311 (includes Waste Sites 311-TK-40 and 311-TK-50)	Tank Farm Between Buildings 303F and 303G	WATS Industrial - Unoccupied - No planning activities currently ongoing; will be required in the future.	
	300 Area		D4 Remaining Facilities 334TF	1.01.04.01.08.03	D4 Remaining Facilities - 334TF	Chemical Storage Tank Farm at 334 - High Tanks	WATS Industrial - Unoccupied - No planning activities currently ongoing; will be required in the future.	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM ^a	HANFORD AREA DESIGNATION ^b	OPERABLE UNIT DESIGNATION ^c	WCH WBS LEVEL 6 DESCRIPTION ^d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER ^e	ACTIVITY DESIGNATION ^f	ACTIVITY DESCRIPTION ^g	ASSUMED ACTIVITY STATUS ^h	ACTIVITIES WITH DELAYED RELEASE ⁱ
	300 Area		D4 Remaining Facilities 3507	1.01.04.01.08.04	D4 Remaining Facilities - 3507	Microwave Tower and Building	No planning activities currently ongoing; will be required in the future.	
	300 Area		D4 Remaining Facilities 382C	1.01.04.01.08.05	D4 Remaining Facilities - 382C	Sanitary Water Storage Tank	No planning activities currently ongoing; will be required in the future.	
	300 Area		D4 Remaining Facilities 382D	1.01.04.01.08.06	D4 Remaining Facilities - 382D	Sanitary Water Storage Tank	No planning activities currently ongoing; will be required in the future.	
D4-Non Site Specific Support 300 Area Sites			D4-Non Site Specific Support 300 Area Sites	1.01.04.75.25.01	D4-Non Site Specific Support 300 Area Sites	Non Site Specific Support	N/A	
400 Area								
400 Area Outside of the FFTF Security Fence								
Waste Site Remediation								
	400 Area	300-FF-2	Remediate Waste Site - 400-37 (Building 4732B)	1.03.13.01.05.02	Remediate Waste Site - 400-37 (Costs included in D4 Building 4732B)	Fuel Oil Tank	No planning activities currently ongoing; will be required in the future.	
	400 Area	300-FF-2	Remediate Waste Site - 400-38	1.03.13.01.05.03	Remediate Waste Site - 400-38	Fuel Oil Tank East of 4722-A Building Pad	No planning activities currently ongoing; will be required in the future.	
Fld. Rem.-400 Area Non Site Specific Support			Fld. Rem.-400 Area Non Site Specific Support	1.03.13.75.25.01	Fld. Rem.-400 Area Non Site Specific Support	Non Site Specific Support	N/A	
D⁴ - Buildings								

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM ^a	HANFORD AREA DESIGNATION ^b	OPERABLE UNIT DESIGNATION ^c	WCH WBS LEVEL 6 DESCRIPTION ^d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER ^e	ACTIVITY DESIGNATION ^f	ACTIVITY DESCRIPTION ^g	ASSUMED ACTIVITY STATUS ^h	ACTIVITIES WITH DELAYED RELEASE ⁱ
	400 Area		D4 Building - 4220	1.01.05.01.07.01	D4 Building - 4220	Telephone Exchange	No planning activities currently ongoing; will be required in the future.	
	400 Area		D4 Building - 4221	1.01.05.01.07.02	D4 Building - 4221	Hanford Local Area Network Fiber Hub	No planning activities currently ongoing; will be required in the future.	
	400 Area		D4 Building - 4701B	1.01.05.01.07.05	D4 Building - 4701B	Former Guard Station, Grant Ave.	No planning activities currently ongoing; will be required in the future.	
	400 Area		D4 Building - 4701C	1.01.05.01.07.06	D4 Building - 4701C	Fuels and Materials Examination Facility (FMEF) Gate Building, Hayes Street	No planning activities currently ongoing; will be required in the future.	
	400 Area		D4 Building - 4702	1.01.05.01.07.07	D4 Building - 4702	Office Building	No planning activities currently ongoing; will be required in the future.	
	400 Area		D4 Building - 4704N	1.01.05.01.07.08	D4 Building - 4704N	Security Maintenance Shop	No planning activities currently ongoing; will be required in the future.	Delayed Release per Contract Section C.2.4
	400 Area		D4 Building - 4704S	1.01.05.01.07.09	D4 Building - 4704S	400 Area Fire Station	No planning activities currently ongoing; will be required in the future.	Delayed Release per Contract Section C.2.4
	400 Area		D4 Building - 4706	1.01.05.01.07.10	D4 Building - 4706	Office Building	No planning activities currently ongoing; will be required in the future.	
	400 Area		D4 Building - 4707	1.01.05.01.07.11	D4 Building - 4707	400 Area Site Support Office	No planning activities currently ongoing; will be required in the future.	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM ^a	HANFORD AREA DESIGNATION ^b	OPERABLE UNIT DESIGNATION ^c	WCH WBS LEVEL 6 DESCRIPTION ^d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER ^e	ACTIVITY DESIGNATION ^f	ACTIVITY DESCRIPTION ^g	ASSUMED ACTIVITY STATUS ^h	ACTIVITIES WITH DELAYED RELEASE ⁱ
	400 Area		D4 Building - 4719	1.01.05.01.07.12	D4 Building - 4719	Patrol Annex	No planning activities currently ongoing; will be required in the future.	
	400 Area		D4 Building - 4722B	1.01.05.01.07.13	D4 Building - 4722B	Carpenter Shop	No planning activities currently ongoing; will be required in the future.	
	400 Area		D4 Building - 4722C	1.01.05.01.07.14	D4 Building - 4722C	Painters Shop	No planning activities currently ongoing; will be required in the future.	
	400 Area		D4 Building - 4726	1.01.05.01.07.15	D4 Building - 4726	Carpenter Supply Storage Building	No planning activities currently ongoing; will be required in the future.	
	400 Area		D4 Building - 4727	1.01.05.01.07.16	D4 Building - 4727	Maintenance Flammable Storage Building	No planning activities currently ongoing; will be required in the future.	
	400 Area		D4 Building - 4732A	1.01.05.01.07.17	D4 Building - 4732A	Warehouse	No planning activities currently ongoing; will be required in the future.	
	400 Area		D4 Building - 4732B (See Also Waste Site 400-37)	1.01.05.01.07.18	D4 Building - 4732B (Includes Waste Site 400-37)	Warehouse (400 Area Indoor Staging Area)	No planning activities currently ongoing; will be required in the future.	
	400 Area		D4 Building - 4732C	1.01.05.01.07.19	D4 Building - 4732C	Warehouse	No planning activities currently ongoing; will be required in the future.	
	400 Area		D4 Building - 4734B	1.01.05.01.07.20	D4 Building - 4734B	Site Services Maintenance Shop	No planning activities currently ongoing; will be required in the future.	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM ^a	HANFORD AREA DESIGNATION ^b	OPERABLE UNIT DESIGNATION ^c	WCH WBS LEVEL 6 DESCRIPTION ^d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER ^e	ACTIVITY DESIGNATION ^f	ACTIVITY DESCRIPTION ^g	ASSUMED ACTIVITY STATUS ^h	ACTIVITIES WITH DELAYED RELEASE ⁱ
	400 Area		D4 Building - 4734C	1.01.05.01.07.21	D4 Building - 4734C	Warehouse (Special Tools)	No planning activities currently ongoing; will be required in the future.	
	400 Area		D4 Building - 4734D	1.01.05.01.07.22	D4 Building - 4734D	Warehouse	No planning activities currently ongoing; will be required in the future.	
	400 Area		D4 Building - 4760	1.01.05.01.07.23	D4 Building - 4760	Construction Shop	No planning activities currently ongoing; will be required in the future.	
	400 Area		D4 Building - 4790	1.01.05.01.07.24	D4 Building - 4790	Patrol Headquarters Building	No planning activities currently ongoing; will be required in the future.	
	400 Area		D4 Building - 4790A	1.01.05.01.07.25	D4 Building - 4790A	Microwave Tower Storage	No planning activities currently ongoing; will be required in the future.	
	400 Area		D4 Building - 4791TC	1.01.05.01.07.26	D4 Building - 4791TC	Warehouse	No planning activities currently ongoing; will be required in the future.	
	400 Area		D4 Building - 4802	1.01.05.01.07.27	D4 Building - 4802	Construction Support Building	No planning activities currently ongoing; will be required in the future.	
	400 Area		D4 Building - 4814	1.01.05.01.07.28	D4 Building - 4814	Special Tools Warehouse	No planning activities currently ongoing; will be required in the future.	
	400 Area		D4 Building - 4831	1.01.05.01.07.29	D4 Building - 4831	Flammable Storage	No planning activities currently ongoing; will be required in the future.	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM ^a	HANFORD AREA DESIGNATION ^b	OPERABLE UNIT DESIGNATION ^c	WCH WBS LEVEL 6 DESCRIPTION ^d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER ^e	ACTIVITY DESIGNATION ^f	ACTIVITY DESCRIPTION ^g	ASSUMED ACTIVITY STATUS ^h	ACTIVITIES WITH DELAYED RELEASE ⁱ
	400 Area		D4 Building - 4843 (See Also Waste Site 400-36)	1.01.05.01.07.30	D4 Building - 4843 (Includes Waste Site 400-36)	Alkali Metal Storage NW of 451B Substation	No planning activities currently ongoing; will be required in the future.	
	400 Area		D4 Building - CC40168	1.01.05.01.07.31	D4 Building - CC40168	Cargo Container East of 4704S	No planning activities currently ongoing; will be required in the future.	Delayed Release per Contract Section C.2.4
	400 Area		D4 Building - HS 0079	1.01.05.01.07.32	D4 Building - HS 0079	Storage Container	No planning activities currently ongoing; will be required in the future.	
D4-Non-Site Specific Support			D4-Non-Site Specific Support	1.01.05.75.25.01	D4-Non-Site Specific Support	Non Site Specific Support	N/A	
600 Area								
Design - Remediation Design Solution (CLIN#1)								
	600 Area	300-FF-2	Design Solution - 618-10 & 11	1.03.14.01.22.01	Design Solution - 618-10 & 11	Remedial Design Solution for 618-10 and 11 Burial Ground	Planning activities currently ongoing.	
			Design Solution - 618-10 & 11	1.03.14.01.22.01	Design Solution - 618-10 & 11	REA 017 - 618-10/11 Plan for the Plan	REA 017	
			Design Solution - 618-10 & 11	1.03.14.01.22.02	618-10/11 Design Solution Resolution	REA 022 - 618-10/11 Phase II for Characterization, SAP, EPHA, EN Support	REA 022	
Design - Remediation 618-10 & 618-11 (CLIN#3)								
	600 Area	300-FF-2	Fld. Rem. - 618-10 & 11 Site Fld. Rem.	1.03.14.01.01.01	Design - 618-10 & 11 Site Design	Remedial Design for 618-10 and 11 Burial Ground	Planning activities currently ongoing.	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM ^a	HANFORD AREA DESIGNATION ^b	OPERABLE UNIT DESIGNATION ^c	WCH WBS LEVEL 6 DESCRIPTION ^d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER ^e	ACTIVITY DESIGNATION ^f	ACTIVITY DESCRIPTION ^g	ASSUMED ACTIVITY STATUS ^h	ACTIVITIES WITH DELAYED RELEASE ⁱ
618-10 Burial Ground Remediation (CLIN#3)								
	600 Area	300-FF-2	Remediate Burial Ground 618-10	1.03.14.01.23.01	Remediate Burial Ground 618-10	300 Area North Solid Waste Burial Ground	The Tri-Parties have evaluated the additional cleanup necessary to achieve unrestricted cleanup levels for waste sites outside the "core industrial zone". Based on the evaluation, the soil cleanup level for this waste site has been changed from "industrial" to "unrestricted."	
	600 Area	300-FF-2	Remediate Waste Site - 600-96 (618-10 Borrow Pit)	1.03.14.01.23.02	600-96, 618-10 Borrow Pit	Borrow Pit	FH requested that this site be transferred to WCH. This was not in the RFP. RL will revisit for decision - 9/13/05. RL requested FR to physically inspect site. (FR response - WIDS data shows site as source of borrow soil adjacent to 618-10 Burial Ground and used for 618-10 surface cover). RL accepted on 9/19/05. - MA139	
618-10 Burial Ground Remediation (CLIN#4)								
	600 Area	300-FF-2	Fld. Rem.- ARRA 618-10 Trench Remediation NSSS	1.03.14.75.27.01	Fld. Rem.- ARRA 618-10 Trench Remediation NSSS	ARRA Phase 1 Transfer CLIN 3 to 4.	ARRA Phase 1	
	600 Area	300-FF-2	618-10 Non-Intrusive Characterization	1.03.14.01.25.01	618-10 Non-Intrusive Characterization	ARRA Phase 1 - CLIN 4. Soil sampling for characterization.	ARRA Phase 1	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM ^a	HANFORD AREA DESIGNATION ^b	OPERABLE UNIT DESIGNATION ^c	WCH WBS LEVEL 6 DESCRIPTION ^d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER ^e	ACTIVITY DESIGNATION ^f	ACTIVITY DESCRIPTION ^g	ASSUMED ACTIVITY STATUS ^h	ACTIVITIES WITH DELAYED RELEASE ⁱ
	600 Area	300-FF-2	Fld. Rem.-600 Area Non Site Specific Support	1.03.14.75.26.01	Fld. Rem.-600 Area Non Site Specific Support	ARRA Phase 1 - CLIN 4. Soil sampling for characterization support.	ARRA Phase 1	
618-11 Burial Ground Remediation								
	600 Area	300-FF-2	Remediate Burial Ground 618-11	1.03.14.01.24.01	Remediate Burial Ground 618-11	Y Burial Ground	Planning activities currently ongoing.	
	600 Area	300-FF-2	Remediate Waste Site - 600-97 (618-11 Borrow Pit)	1.03.14.01.24.02	600-97, 618-11 Borrow Pit	Borrow Pit	FH requested that this site be transferred to WCH. This was not in the RFP. RL will revisit for decision - 9/13/05. RL requested FR to physically inspect site. (FR response - WIDS data shows site as source of borrow soil adjacent to 618-11 Burial Ground). RL accepted on 9/19/05. - MA140	
	Fld. Rem.-600 Area Non Site Specific Support		Fld. Rem.-600 Area Non Site Specific Support	1.03.14.75.25.01	Fld. Rem.-600 Area Non Site Specific Support	Non Site Specific Support	N/A	
Operate/Close Utilities								
	100 Area		100 Area Utilities	1.01.07.01.16.01	100 Area Utilities	Operate and Close 100 Area Utilities	Ongoing Activities	Selective Delayed Release per Contract

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM ^a	HANFORD AREA DESIGNATION ^b	OPERABLE UNIT DESIGNATION ^c	WCH WBS LEVEL 6 DESCRIPTION ^d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER ^e	ACTIVITY DESIGNATION ^f	ACTIVITY DESCRIPTION ^g	ASSUMED ACTIVITY STATUS ^h	ACTIVITIES WITH DELAYED RELEASE ⁱ
	200 Area		200 Area Utilities	1.01.07.01.17.01	200 Area Utilities	Operate and Close 200 Area ERDF Utilities	Ongoing Activities	
	300 Area		300 Area Utilities	1.01.07.01.18.01	300 Area Utilities	Operate and Close 300 Area Utilities	Ongoing Activities	Selective Delayed Release per Contract
	400 Area		400 Area Utilities	1.01.07.01.19.01	400 Area Utilities	Operate and Close 400 Area Utilities (Outside of the Security Fence)	Ongoing Activities	Selective Delayed Release per Contract
	600 Area		600 Area Utilities	1.01.07.01.20.01	600 Area Utilities	Operate and Close 600 Area Utilities for 618-10 & 11	Ongoing Activities	Selective Delayed Release per Contract
Surveillance and Maintenance								
	100 Area		Surveillance & Maintenance - 100 Area	1.01.06.01.11.01	Surveillance & Maintenance	Surveillance & Maintenance - 100 Area	Ongoing Activities	
	200 Area		Surveillance & Maintenance - 200 Area	1.01.06.01.12.01	Surveillance & Maintenance	Surveillance & Maintenance -200 Area	Ongoing Activities	
	300 Area		Surveillance & Maintenance - Balance of 300 Area	1.01.06.01.13.01	Surveillance & Maintenance	Surveillance & Maintenance - 300 Area	Ongoing Activities	
	300 Area		Surveillance & Maintenance - 324/327 Area	1.01.06.01.13.02	Surveillance & Maintenance	Surveillance & Maintenance - 324/327 Area	Ongoing Activities	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM ^a	HANFORD AREA DESIGNATION ^b	OPERABLE UNIT DESIGNATION ^c	WCH WBS LEVEL 6 DESCRIPTION ^d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER ^e	ACTIVITY DESIGNATION ^f	ACTIVITY DESCRIPTION ^g	ASSUMED ACTIVITY STATUS ^h	ACTIVITIES WITH DELAYED RELEASE ⁱ
	400 Area		Surveillance & Maintenance - 400 Area	1.01.06.01.14.01	Surveillance & Maintenance	Surveillance & Maintenance - 400 Area	Ongoing Activities	
	600 Area		Surveillance & Maintenance - 600 Area	1.01.06.01.15.01	Surveillance & Maintenance	Surveillance & Maintenance - 600 Area	Ongoing Activities	
D4-Management and Support			D4-Management and Support	1.01.99.01.29.01	D4-Management and Support	Management and Support	Also now includes REA 051, REA 052	
Final Closure								
Design - Miscellaneous Restoration								
			Fld. Rem. - Miscellaneous Restoration Design	1.03.15.01.01.01	Fld. Rem. - Miscellaneous Restoration Design	Fld. Rem. - Miscellaneous Restoration Design	Planning activities currently ongoing.	
Miscellaneous Restoration								
			Fld. Rem.-Remediation Misc Restoration	1.03.15.01.05.01	Final Closure - Miscellaneous Restoration	Perform miscellaneous restoration needed for Final Closure	No planning activities currently ongoing; will be required in the future.	
Fld. Rem.-Misc Restoration Non Site Specific Spt			Fld. Rem.-Misc Restoration Non Site Specific Spt	1.03.15.75.25.01	Fld. Rem.-Misc Restoration Non Site Specific Spt	Non Site Specific Support	N/A	
Fld. Rem.-Management and Support			Fld. Rem.-Management and Support	1.03.99.01.29.01	Fld. Rem.-Management and Support	Management and Support	N/A	
Fld. Rem.-Management and Support			Fld. Rem.-Management and Support	1.03.99.01.29.01	Fld. Rem.-Management and Support	Management and Support Allocations for ARRA Phase I	ARRA Phase 1	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM ^a	HANFORD AREA DESIGNATION ^b	OPERABLE UNIT DESIGNATION ^c	WCH WBS LEVEL 6 DESCRIPTION ^d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER ^e	ACTIVITY DESIGNATION ^f	ACTIVITY DESCRIPTION ^g	ASSUMED ACTIVITY STATUS ^h	ACTIVITIES WITH DELAYED RELEASE ⁱ
Stewardship Preparation								
			ES/FC-Long-Term Stewardship	1.05.01.01.41.01	Final Closure - Stewardship Preparation	Prepare Site for Long-Term Stewardship/Prepare Long-Term Stewardship Plan; add Energy Northwest analytical data from the Hanford Generating Plant cleanup verification packages to the environmental restoration database	No planning activities currently ongoing; will be required in the future; the HGP verification data was not in the RFP. RL accepted on 9/13/05. - MA 37	
			ES/FC-Long-Term Stewardship	1.05.01.01.41.01	Final Closure - Stewardship Preparation	REA 016 Columbia River Component Phase 1	No planning activities currently ongoing; however, did commence in FY 2008	
Independent Closure Reviews								
			ES/FC-Final Closure	1.05.01.01.40.01	Final Closure - Independent Closure Reviews	Complete Independent Reviews verifying readiness for closure	No planning activities currently ongoing; will be required in the future. Schedule extension for REA 052.	
			ES/FC-Final Closure	1.05.01.01.40.01	Final Closure - Independent Closure Reviews	REA 031 - Groundwater Integration	REA 031 R1	
			ES/FC-Final Closure	1.05.01.01.40.01	Final Closure - Independent Closure Reviews	REA 035 - Columbia River Component	REA 035	
			ES/FC-Final Closure	1.05.01.01.40.01	Final Closure - Independent Closure Reviews	REA 041 - 100-D-100 Initial Characterization	REA 041	
			ES/FC-Final Closure	1.05.01.01.40.01	Final Closure - Independent Closure Reviews	REA 023 - 100 D Chrome Sites	REA 023	
			ES/FC-Final Closure	1.05.01.01.40.01	100-F Shoreline Investigation	100-F Shoreline Investigation	REA 032	
			ES/FC - Orphan Site Evaluations	1.05.01.01.42.01	Final Closure - Independent Closure Reviews	Complete Independent Reviews verifying readiness for closure	No planning activities currently ongoing; will be required in the future.	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM ^a	HANFORD AREA DESIGNATION ^b	OPERABLE UNIT DESIGNATION ^c	WCH WBS LEVEL 6 DESCRIPTION ^d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER ^e	ACTIVITY DESIGNATION ^f	ACTIVITY DESCRIPTION ^g	ASSUMED ACTIVITY STATUS ^h	ACTIVITIES WITH DELAYED RELEASE ⁱ
			ES/FC - Orphan Site Evaluations	1.05.01.01.42.01	Final Closure - Independent Closure Reviews	Data Management - REA 045	REA 045	
ES/FC-Management and Support			ES/FC-Management and Support	1.05.99.01.29.01	ES/FC-Management and Support	Management and Support	Schedule extension for REA008 R1, REA 031 R1, REA 043, REA 052.	
Mission Support/General Support								
			MS/GS-Project Integration	1.06.01.01.01.01	MS/GS-Project Integration	Legacy Retiree Medical Costs; Project Controls / Director of Project Integration; Strategic Planning and Baseline Management	Level of effort % of total project Life Cycle; also now includes schedule extension for REA008 R1, REA 031 R1, REA 043, REA 052	
			MS/GS-Project Services	1.06.02.01.01.01	MS/GS-Project Services	Contracts; Facilities Services; Financial Services; Human Resources; Information and Administrative Services; Information Technology (IT); Labor Relations; Light Vehicles; Procurement; Project Services; Taxes and Insurance	Level of effort % of total project Life Cycle; also now includes B&O tax for: REA 016, REA 002, REA 004, REA 007, REA 012, REA 017, REA008 R1, REA 031 R1, REA 035, REA 040 and schedule extension for REA008 R1, REA 031 R1, REA 051, REA 041, REA 043, REA 023, REA 032, REA 052. REA 022, REA 045, REA 066, REA 069, REA 025	
			MS/GS-ESHQ	1.06.03.01.01.01	MS/GS-SHQ	ESHI Support; Quality Assurance; Radiological Control Program; Safety and Health; Safety, Health and Quality Management	Level of effort % of total project Life Cycle; also now includes schedule extension for REA008 R1, REA 031 R1, REA 043, REA 052	
			MS/GS-Engineering	1.06.04.01.01.01	MS/GS-Engineering	Engineering Support; Nuclear Safety; Technology Application	Level of effort % of total project Life Cycle; also now includes schedule extension for REA008 R1, REA 031 R1, REA 043, REA 052	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM ^a	HANFORD AREA DESIGNATION ^b	OPERABLE UNIT DESIGNATION ^c	WCH WBS LEVEL 6 DESCRIPTION ^d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER ^e	ACTIVITY DESIGNATION ^f	ACTIVITY DESCRIPTION ^g	ASSUMED ACTIVITY STATUS ^h	ACTIVITIES WITH DELAYED RELEASE ⁱ
			MS/GS-Reg Integration and Outreach	1.06.05.01.01.01	MS/GS-Regulatory and Environmental Management	Environmental Support; Regulatory Integration and Outreach	Level of effort % of total project Life Cycle; also now includes schedule extension for REA008 R1, REA 031 R1, REA 043, REA 052	
			MS/GS-Office of the Project Gen. Manager	1.06.06.01.01.01	MS/GS-Office of the Project Gen. Manager	President General Support; Incentive Compensation Plan; Communications; Employee Concerns; Arbitration, Legal/Internal Audit; Safeguards and Security; Training	Level of effort % of total project Life Cycle; also now includes Incentive Comp for: REA 016, REA 002, REA 004, REA 007, REA 012, REA 017, REA008 R1, REA 031 R1, REA 035, REA 040 and schedule extension for REA008 R1, REA 031 R1, REA 051, REA 041, REA 043, REA 023, REA 032, REA 052, REA 022, REA 045, REA 066, REA 069, REA 025	
Mission Support/General Support (REAs)								
			MS/GS-ESHQ	1.06.03.01.01.01	MS/GS-SHQ	REA 002 DOE Oversight Policy	REA 002	
			MS/GS-ESHQ	1.06.03.01.01.01	MS/GS-SHQ	REA 004 Safety Software Quality Assurance	REA 004	
			REA 007 Facility Safety	1.06.01.01.01.01, 1.06.03.01.01.01, 1.06.04.01.01.01	MS/GS-Project Integration, MS/GS-SHQ, MS/GS-Engineering	REA 007 Facility Safety	REA 007	
			MS/GS-ESHQ	1.06.03.01.01.01	MS/GS-SHQ	REA 012 DOE M 470.1.2 & DOE M 470.1-1	REA 012	
			MS/GS-Project Integration	1.06.01.01.01.01	MS/GS-Project Integration	REA 040 - PRC Transition	REA 040	
			MS/GS-Project Integration	1.06.01.01.01.01	MS/GS-Project Integration	REA 040 - PRC Transition	REA 043	
			MS/GS-ESHQ	1.06.03.01.01.01	MS/GS-SHQ	REA 069 RRD 008 Rev. 0	REA 069	
			MS/GS-Project Integration	1.06.06.01.01.01	MS/GS-Project Integration	REA 025 - procedure review and updates required to implement the site-wide lockout/tagout procedure	REA 025	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM ^a	HANFORD AREA DESIGNATION ^b	OPERABLE UNIT DESIGNATION ^c	WCH WBS LEVEL 6 DESCRIPTION ^d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER ^e	ACTIVITY DESIGNATION ^f	ACTIVITY DESCRIPTION ^g	ASSUMED ACTIVITY STATUS ^h	ACTIVITIES WITH DELAYED RELEASE ⁱ
Mission Support/General Support (ARRA)								
			MS/GS-Project Services	1.06.02.01.01.01	MS/GS-Project Services	MS/GS-Project Services Allocations for ARRA	ARRA Phase 1	
Transition								
			Transition	1.10.00.00.00.00	Transition - River Corridor Contract	Transition On-Going Work	N/A	
Footnotes								
a - TABLE B.2 LINE ITEM – Specific Row from Table B.2 of the River Corridor Closure Contract								
b - HANFORD AREA DESIGNATION – The geographic location on the Hanford Site where the activity is located								
c - OPERABLE UNIT DESIGNATION – The CERCLA designation that reflects the grouping for a waste site								
d - WCH WBS LEVEL 6 DESCRIPTION - Description in the Work Breakdown Structure (WBS) for the activity								
e - WCH WBS NUMBER – Unique number that identifies each activity within the River Corridor Closure Contract's work breakdown structure								
f - ACTIVITY DESIGNATION – The unique identification for the activity within the Hanford Site								
g - ACTIVITY DESCRIPTION – A brief description of the activity								

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM ^a	HANFORD AREA DESIGNATION ^b	OPERABLE UNIT DESIGNATION ^c	WCH WBS LEVEL 6 DESCRIPTION ^d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER ^e	ACTIVITY DESIGNATION ^f	ACTIVITY DESCRIPTION ^g	ASSUMED ACTIVITY STATUS ^h	ACTIVITIES WITH DELAYED RELEASE ⁱ
h - ASSUMED ACTIVITY STATUS – Estimated progress status for each activity as reflected in the Modification 123								
i - ACTIVITIES WITH DELAYED RELEASE- activities that will not be executed immediately pending DOE-RL approval to proceed								

Explanatory Note: Includes work scope for REAs 002R1, 004, 007, 008R1, 012R1, 016, 017, 022, 023, 025, 031R1, 032, 035, 040, 041, 043, 045, 051, 052, 066, 069, and WCH-339.