

AMENDMENT OF SOLICITATION/MODIFICATION OF CONTRACT		1. CONTRACT ID CODE	PAGE OF PAGES 1 4
2. AMENDMENT/MODIFICATION NO. 166	3. EFFECTIVE DATE See Block 16C	4. REQUISITION/PURCHASE REQ. NO. 10EM000950	5. PROJECT NO. (If applicable)
6. ISSUED BY Richland Operations Office U.S. Department of Energy Richland Operations Office P.O. Box 550, MSIN A7-80 Richland WA 99352	CODE 00601	7. ADMINISTERED BY (If other than Item 6) Richland Operations Office U.S. Department of Energy Richland Operations Office P.O. Box 550, MSIN A7-80 Richland WA 99352	CODE 00601
8. NAME AND ADDRESS OF CONTRACTOR (No., street, county, State and ZIP Code) WASHINGTON CLOSURE HANFORD, LLC Attn: Neil Brosee, President 2620 Fermi Avenue Richland WA 99354		(x) 9A. AMENDMENT OF SOLICITATION NO.	9B. DATED (SEE ITEM 11)
CODE 167280762 FACILITY CODE		x 10A. MODIFICATION OF CONTRACT/ORDER NO. DE-AC06-05RL14655	10B. DATED (SEE ITEM 13) 03/23/2005

11. THIS ITEM ONLY APPLIES TO AMENDMENTS OF SOLICITATIONS

The above numbered solicitation is amended as set forth in Item 14. The hour and date specified for receipt of Offers is extended. is not extended.
Offers must acknowledge receipt of this amendment prior to the hour and date specified in the solicitation or as amended, by one of the following methods: (a) By completing Items 8 and 15, and returning _____ copies of the amendment; (b) By acknowledging receipt of this amendment on each copy of the offer submitted; or (c) By separate letter or telegram which includes a reference to the solicitation and amendment numbers. FAILURE OF YOUR ACKNOWLEDGEMENT TO BE RECEIVED AT THE PLACE DESIGNATED FOR THE RECEIPT OF OFFERS PRIOR TO THE HOUR AND DATE SPECIFIED MAY RESULT IN REJECTION OF YOUR OFFER. If by virtue of this amendment you desire to change an offer already submitted, such change may be made by telegram or letter, provided each telegram or letter makes reference to the solicitation and this amendment, and is received prior to the opening hour and date specified.

12. ACCOUNTING AND APPROPRIATION DATA (If required)

13. THIS ITEM ONLY APPLIES TO MODIFICATION OF CONTRACTS/ORDERS. IT MODIFIES THE CONTRACT/ORDER NO. AS DESCRIBED IN ITEM 14.

CHECK ONE	A. THIS CHANGE ORDER IS ISSUED PURSUANT TO: (Specify authority) THE CHANGES SET FORTH IN ITEM 14 ARE MADE IN THE CONTRACT ORDER NO. IN ITEM 10A.
	B. THE ABOVE NUMBERED CONTRACT/ORDER IS MODIFIED TO REFLECT THE ADMINISTRATIVE CHANGES (such as changes in paying office, appropriation date, etc.) SET FORTH IN ITEM 14, PURSUANT TO THE AUTHORITY OF FAR 43.103(b).
X	C. THIS SUPPLEMENTAL AGREEMENT IS ENTERED INTO PURSUANT TO AUTHORITY OF: FAR 52.243-2 - Changes-Cost Reim (8/87) - Alt I and Mutual Agreement of the Parties
	D. OTHER (Specify type of modification and authority)

E. IMPORTANT: Contractor is not. is required to sign this document and return 1 copies to the issuing office.

14. DESCRIPTION OF AMENDMENT/MODIFICATION (Organized by UCF section headings, including solicitation/contract subject matter where feasible.)

Tax ID Number: 94-1381538



DUNS Number: 167280762

Subj to Retent: N

The purpose of this modification is to incorporate Table B.5, Provisional Fee Performance Milestones, into the subject contract. In addition, Milestone No. 18 has been revised. Contract revisions are detailed in the Block 14 Continuation beginning on Page 2 of this modification.

Period of Performance: 03/23/2005 to 09/30/2015

Except as provided herein, all terms and conditions of the document referenced in Item 9A or 10A, as heretofore changed, remains unchanged and in full force and effect.

15A. NAME AND TITLE OF SIGNER (Type or print) M.N. Brosee, President		16A. NAME AND TITLE OF CONTRACTING OFFICER (Type or print) Jewel J. Short	
15B. CONTRACTOR/OFFEROR  (Signature of person authorized to sign)	15C. DATE SIGNED 1.30.11	16B. UNITED STATES OF AMERICA  (Signature of Contracting Officer)	16C. DATE SIGNED 2/2/10

NSN 7540-01-162-8070
Previous edition unusable

STANDARD FORM 30 (REV. 10-83)
Prescribed by GSA
FAR (48 CFR) 53.243

Block 14 Continuation:

The following revisions are included with this modification:

- A. Contract Section B is modified to incorporate the Provisional Fee Performance Milestones into the contract as Table B.5. The Provisional Fee Performance Milestones were previously tracked separately from the contract. Contract Page B-20 is added to the contract.
- B. In response to WCH Letter No. CCN 147941, dated December 21, 2009, Milestone No. 18 from the Provisional Fee Performance Milestones Table B.5 (contract page B-20) is being replaced as follows:

DELETE:

Milestone 18 – “Complete 116-KW-2 Loadout” – Due Date 3/31/2010

ADD:

Milestone 18 – “Complete excavation, loadout, backfill, and revegetation of the 100-B-25, 100-B-28, 100-B-31, and 100-B-33 waste sites” – Due Date 3/31/2010

- C. Contract replacement page B-i and new contract page B-20 are provided, as attached.

CONTRACTOR RELEASE: By signature on this modification, the Contractor hereby releases the Government from any and all liability under this contract for equitable adjustments attributable to such facts or circumstances giving rise to this modification.

There are no other changes to the terms and conditions of the contract.

End of Modification No. 166

PART I – THE SCHEDULE

SECTION B – SUPPLIES OR SERVICES AND PRICES/COSTS

TABLE OF CONTENTS

B.1	TYPE OF CONTRACT – ITEMS BEING ACQUIRED.....	1
B.2	OBLIGATION AND AVAILABILITY OF FUNDS.....	2
B.3	ALLOWABILITY OF SUBCONTRACTOR FEE	2
B.4	INCENTIVE FEE STRUCTURE	2
B.5	CHANGES TO TARGET COST, TARGET FEE, AND SCHEDULE.....	3
B.6	INCENTIVE FEE CALCULATION	5
B.7	INCENTIVE FEE PAYMENTS	6
B.8	DEAR 970.5215-3 CONDITIONAL PAYMENT OF FEE, PROFIT, AND OTHER INCENTIVES (JAN 2004) – ALTERNATE I (JAN 2004).....	11
B.9	HANFORD SITE-SPECIFIC REQUIREMENTS FOR CONDITIONAL PAYMENT OF FEE, PROFIT, AND OTHER INCENTIVES	15
B.10	IMPLEMENTATION OF CONDITIONAL PAYMENT OF FEE REDUCTIONS	16
B.11	DOE AUTHORIZATION OF CLIN 2 AND CLIN 3	16
B.12	FINAL FEE DETERMINATION	17
	TABLE B.1 INCENTIVE FEE STRUCTURE	18
	TABLE B.2 SCHEDULE OF QUANTITIES AND TARGET COST	19
	TABLE B.3 OTHER COSTS AND PROJECTS.....	19
	TABLE B.4 SUMMARY OF ARRA OBLIGATIONS AND AUTHORIZATIONS BY PROGRAM	19
	TABLE B.5 PROVISIONAL FEE PERFORMANCE MILESTONES.....	20

TABLE B.5 PROVISIONAL FEE PERFORMANCE MILESTONES

Milestone Reference	Milestone Description	Completion Due Date
INTERIM PROVISIONAL FEE PERFORMANCE MILESTONES		
1	Demolish 314/314B Complex to slab; loadout not complete	12/31/2005
2	Demolish/loadout 334/334A Above Ground Structure to Slab	12/31/2005
3	Transport 212, 130 tons to ERDF (period 8/27/05-12/22/05)	12/22/2005
IPB PERFORMANCE MILESTONES		
2	Complete 618-3 Loadout	3/30/2006
3	Complete Building 303M Above Grade Demolition	6/30/2006
4	Complete Deactivation & Decontamination of Bldg 333 and 166N Demolition	9/28/2006
5	Complete 618-2 Backfill & Reveg. and 118-F-3 and 118-F-5 Loadout	12/28/2006
6	Complete 118-K-1 Loadout and Building 377 Demolition.	03/31/2007
7	Complete 118-F-1 Loadout (excluding cylinders/SNF) and 118-F-8:4 Loadout	6/30/2007
8	Complete Building 3706 Above Grade Demolition	9/30/2007
9	Complete Building 306W Above Grade Demolition	12/31/2007
10	Start Excavation of ERDF Cells 7 & 8 (10,000 cubic yards of soil)	3/31/2008
11	Complete Building 306E Demolition	6/30/2008
12	Complete Building 184N Above Grade Demolition	9/30/2008
13	Complete 100-D-32, 100-D-45 and 100-D-40 Loadout	12/31/2008
14	Complete 618-13 and 100-D-41 Loadout	3/31/2009
15	Complete Building 3720 Demolition	6/30/2009
16	Complete 118-H-1 Loadout, 1310N A/G Demolition and Contaminated Berm Loadout, 107N T-1 Tank Disposal	9/30/2009
17	Complete Construction of ERDF Cells 7 & 8 and Complete 618-1 Loadout	12/31/2009
18	Complete excavation, loadout, backfill, and revegetation of the 100-B-25, 100-B-28, 100-B-31, and 100-B-33 waste sites	3/31/2010
19	Complete Building 327 Demolition	6/30/2010
20	Complete Building 324 Demolition	9/30/2010
21	Complete Building 350 Demolition and 118-D-4 Loadout	12/31/2010
22	Complete Building 340, 340A and 340B Above Grade Demolition	3/31/2011
23	Complete Building 328, 328A and 328BA Demolition	6/30/2011
24	Complete Building 384 Demolition	9/30/2011
25	Complete Building 308 Demolition	12/31/2011
26	Complete Building 3730 Demolition	3/31/2012
27	Complete 100-N Ancillary Facilities Demolition (All 100-N J-1 Facilities excluding 105-N and 109-N)	6/30/2012
28	Complete 107-N Demolition and Loadout of 618-10 and 618-11	09/30/12
29	Complete Building 325 Demolition	12/31/2012
30	Complete Building 329 Demolition	3/31/2013
31	Complete Building 326 Demolition	06/30/13
32	Submit to DOE Final Long Term Stewardship Plan	9/30/2013

D4 demolition includes above and below grade unless stated "Above Grade." Loadout of the demolished portion is included.

Field Remediation loadout activity completions are achieved by either loadout of planned quantity or completion of field rad suvey screening if planned quantities are not required.