

2 AMENDMENT/MODIFICATION NO. 3 EFFECTIVE DATE 4 REQUISITION/PURCHASE REQ. NO. 5 PROJECT NO. (If applicable)
 227 See Block 16C 10EM003753

6 ISSUED BY CODE 00601 7. ADMINISTERED BY (if other than Item 6) CODE 00601
 Richland Operations Office U.S. Department of Energy
 Richland Operations Office
 P.O. Box 550, MSIN A7-80
 Richland WA 99352

8. NAME AND ADDRESS OF CONTRACTOR (No. street, county, State and ZIP Code) (x) 9A. AMENDMENT OF SOLICITATION NO.
 WASHINGTON CLOSURE HANFORD, LLC
 Attn: Neil Brosee, President
 2620 Fermi Avenue
 Richland WA 99354
 9B. DATED (SEE ITEM 11)
 10A. MODIFICATION OF CONTRACT/ORDER NO. DE-AC06-05RL14655
 10B. DATED (SEE ITEM 13) 03/23/2005
 CODE 167280762 FACILITY CODE

11. THIS ITEM ONLY APPLIES TO AMENDMENTS OF SOLICITATIONS

The above numbered solicitation is amended as set forth in Item 14. The hour and date specified for receipt of Offers is extended. is not extended.
 Offers must acknowledge receipt of this amendment prior to the hour and date specified in the solicitation or as amended, by one of the following methods: (a) By completing Items 8 and 15, and returning _____ copies of the amendment; (b) By acknowledging receipt of this amendment on each copy of the offer submitted; or (c) By separate letter or telegram which includes a reference to the solicitation and amendment numbers. FAILURE OF YOUR ACKNOWLEDGEMENT TO BE RECEIVED AT THE PLACE DESIGNATED FOR THE RECEIPT OF OFFERS PRIOR TO THE HOUR AND DATE SPECIFIED MAY RESULT IN REJECTION OF YOUR OFFER. If by virtue of this amendment you desire to change an offer already submitted, such change may be made by telegram or letter, provided each telegram or letter makes reference to the solicitation and this amendment, and is received prior to the opening hour and date specified.

12. ACCOUNTING AND APPROPRIATION DATA (If required)

13. THIS ITEM ONLY APPLIES TO MODIFICATION OF CONTRACTS/ORDERS. IT MODIFIES THE CONTRACT/ORDER NO. AS DESCRIBED IN ITEM 14.

CHECK ONE
 A. THIS CHANGE ORDER IS ISSUED PURSUANT TO: (Specify authority) THE CHANGES SET FORTH IN ITEM 14 ARE MADE IN THE CONTRACT ORDER NO. IN ITEM 10A.
 B. THE ABOVE NUMBERED CONTRACT/ORDER IS MODIFIED TO REFLECT THE ADMINISTRATIVE CHANGES (such as changes in paying office, appropriation date, etc.) SET FORTH IN ITEM 14, PURSUANT TO THE AUTHORITY OF FAR 43.103(b).
 X C. THIS SUPPLEMENTAL AGREEMENT IS ENTERED INTO PURSUANT TO AUTHORITY OF: I. 70-FAR 52.243-2-Changes-Cost Reim (8/87)-Alt I (Apr 1984)/Mutual Agreement of the Parties
 D. OTHER (Specify type of modification and authority)

E. IMPORTANT: Contractor is not, is required to sign this document and return 1 copies to the issuing office.

14. DESCRIPTION OF AMENDMENT/MODIFICATION (Organized by UCF section headings, including solicitation/contract subject matter where feasible.)

Tax ID Number: 94-1381538
 DUNS Number: 167280762
 A. The purpose of this modification is to definitize the following Request for Equitable Adjustment (REA), which was submitted to RL by WCH on April 14, 2010 (WCH CCN 150305): WCH-REA-099, Revision 0, "100-H Area Remediation of 132-H-3."
 Contract revisions are detailed in the SF30 Block 14 Continuation beginning on Page 2 of this modification.
 Period of Performance: 03/23/2005 to 09/30/2015

Except as provided herein, all terms and conditions of the document referenced in Item 9A or 10A, as heretofore changed, remains unchanged and in full force and effect.

15A. NAME AND TITLE OF SIGNER (Type or print) 16A. NAME AND TITLE OF CONTRACTING OFFICER (Type or print)
 MN Brosee, President Jewel J. Short
 15B. CONTRACTOR/OFFEROR 15C. DATE SIGNED 16B. UNITED STATES OF AMERICA 16C. DATE SIGNED
 [Signature of Neil Brosee] 10.7.10 [Signature of Jewel J. Short] 10.12.10
 (Signature of person authorized to sign) (Signature of Contracting Officer)

SF30 BLOCK 14 CONTINUATION:

B. The following summarizes the cost and fee negotiated for WCH-REA-099:

Cost:	\$ 1,332,055.00
Fee:	\$ <u>92,774.00</u>
Total:	\$ <u>1,424,829.00</u>

C. The amounts negotiated above are subject to downward adjustment based on the results of the forthcoming Defense Contract Audit Agency (DCAA) audit of the Contractor's proposed waste operations cost rates.

D. Non-Site Specific Support (NSSS) costs and other costs allocable to this work will be negotiated at a later date after completion of the DCAA audit of the contractor's proposed NSSS costs and other rates.

E. This modification does not add additional funds to the contract. Accordingly, work under the contract, such as that described herein, must be performed within the amount of funds which have been incrementally allotted to the contract in accordance with Clause I.57 - FAR 52.232-22 - Limitation of Funds (Apr 1984).

F. Contractor Statement of Release: In consideration of the modification agreed to herein as complete equitable adjustment for WCH-REA-099, the Contractor hereby releases the Government from any and all liability under this contract for further equitable adjustment attributable to such facts or circumstances giving rise to WCH-REA-099. The only exception to this release is the following: the Contractor reserves the right to submit a future REA for schedule impact and escalation related to WCH-REA-099.

G. The following contract sections will be updated for REA-099 in a contract modification to be issued at a later date:

1. Section B, Table B.1, *Incentive Fee Structure* – The Target Cost for CLIN 1 and the Total Target Cost will increase by \$1,332,055.00. The Target Fee for CLIN 1 and the Total Target Fee will increase by \$92,774.00.
2. Section B, Table B.2, *Schedule of Quantities and Target Cost* – The following line items will be affected by REA-099:
 - 100 Area, 100-H Area, Waste Site Remediation (WBS 1.03.04.02.05 / 1.03.04.03.05) – Baseline Quantity will increase by 9,159 Tons - CLIN1 Target Cost and Total Target Cost will increase by \$1,065,570.
 - Waste Operations, Waste Ops- Operations/Disposal/Treatment (CLIN 1) (WBS 1.04.01.02.31) – Baseline Quantity will increase by 9,161 Tons - CLIN1 Target Cost and Total Target Cost will increase by \$151,448.
 - Waste Operations, Waste Ops- Transportation (CLIN 1) (WBS 1.04.01.03.38) – Baseline Quantity will increase by 9,159 Tons - CLIN1 Target Cost and Total Target Cost will increase by \$106,705.
 - Mission Support/General Support (WBS 1.06.01/1.06.02/1.06.03/1.06.04/1.06.05/1.06.06) - CLIN 1 Target Cost and Total Target Cost will increase by \$8,332.

3. Section C, Table C.1, *River Corridor Work Summary* – The number of sites will be increased by 1 in the following location: Activity 6: “Field Remediation,” sub-section “Waste Sites,” summary column 5, “H Area” – The number of Waste Sites for H Area for Activity 6 is increased by 1, from 8 to 9. The total number of Waste Sites for Activity 6, “Field Remediation – Waste Sites,” is increased by 1, from 353 to 354. The total number of facilities/sites for H Area is increased by 1, from 56 to 57. The overall total number of facilities/sites listed in Table C.1 is increased by 1, from 1,162 to 1,163.
4. Section J, Attachment J-1, *River Corridor Closure Contract Work Scope* – the following line items will be added and/or revised in Attachment J-1 for REA-099:
 - **NEW LINE** 100 Area – 100 H Area – Waste Site Remediation – 100 H Area – 100-HR-1 – Remediate Waste Site 132-H-3 - (WBS 1.03.04.02.05.10)
 - 200 Area – Waste Operations - 200 Area ERDF Waste Ops-Ops/Disp (CLIN #1) – (WBS 1.04.01.02.31.01) – Waste Ops-Disposal – Column H, “Assumed Activity Status” will include “REA-099.”
 - 200 Area – Waste Operations – 200 Area ERDF Waste Ops-Ops/Disp (CLIN #1) – (WBS 1.04.01.02.32.01) – Waste Ops-Waste Treatment - Column H, “Assumed Activity Status” will include “REA-099.”
 - 200 Area – Waste Operations – 200 Area ERDF Waste Ops-Transp (CLIN #1) – Waste Ops-Transportation (WBS 1.04.01.03.38.01) Transportation - Column H, “Assumed Activity Status” will include “REA-099.”
 - Mission Support/General Support – MS/GS-Project Services (WBS 1.06.02.01.01.01) Contracts; Facilities Services; Financial Services; Human Resources; Information and Administrative Services; Information Technology (IT); Labor Relations; Light Vehicles; Procurement; Project Services; Taxes and Insurance - Column H, “Assumed Activity Status” will include “REA-099.”
 - Mission Support/General Support - MS/GS-Office of the Project Gen. Manager (WBS 1.06.06.01.01.01) President General Support; Incentive Compensation Plan; Communications; Employee Concerns; Arbitration, Legal/Internal Audit; Safeguards and Security; Training - Column H, “Assumed Activity Status” will include “REA-099.”

There are no other changes to the terms and conditions of the contract.

End of Modification 227