

AMENDMENT OF SOLICITATION/MODIFICATION OF CONTRACT		1. CONTRACT ID CODE	PAGE OF PAGES
			1 5

2. AMENDMENT/MODIFICATION NO. 260	3. EFFECTIVE DATE See Block 16C	4. REQUISITION/PURCHASE REQ. NO. 11EM001209	5. PROJECT NO. (If applicable)
--------------------------------------	------------------------------------	--	--------------------------------

6. ISSUED BY Richland Operations Office U.S. Department of Energy Richland Operations Office P.O. Box 550, MSIN A7-80 Richland WA 99352	CODE 00601	7. ADMINISTERED BY (If other than Item 6) Richland Operations Office U.S. Department of Energy Richland Operations Office P.O. Box 550, MSIN A7-80 Richland WA 99352	CODE 00601
--	---------------	---	---------------

8. NAME AND ADDRESS OF CONTRACTOR (No., street, county, State and ZIP Code) WASHINGTON CLOSURE HANFORD, LLC Attn: Neil Brosee, President 2620 Fermi Avenue Richland WA 99354	(x)	9A. AMENDMENT OF SOLICITATION NO.
		9B. DATED (SEE ITEM 11)
	x	10A. MODIFICATION OF CONTRACT/ORDER NO. DE-AC06-05RL14655
		10B. DATED (SEE ITEM 13) 03/23/2005
CODE 167280762	FACILITY CODE	

11. THIS ITEM ONLY APPLIES TO AMENDMENTS OF SOLICITATIONS

The above numbered solicitation is amended as set forth in Item 14. The hour and date specified for receipt of Offers is extended. is not extended.
 Offers must acknowledge receipt of this amendment prior to the hour and date specified in the solicitation or as amended, by one of the following methods: (a) By completing Items 8 and 15, and returning _____ copies of the amendment; (b) By acknowledging receipt of this amendment on each copy of the offer submitted; or (c) By separate letter or telegram which includes a reference to the solicitation and amendment numbers. FAILURE OF YOUR ACKNOWLEDGEMENT TO BE RECEIVED AT THE PLACE DESIGNATED FOR THE RECEIPT OF OFFERS PRIOR TO THE HOUR AND DATE SPECIFIED MAY RESULT IN REJECTION OF YOUR OFFER. If by virtue of this amendment you desire to change an offer already submitted, such change may be made by telegram or letter, provided each telegram or letter makes reference to the solicitation and this amendment, and is received prior to the opening hour and date specified.

12. ACCOUNTING AND APPROPRIATION DATA (If required)

13. THIS ITEM ONLY APPLIES TO MODIFICATION OF CONTRACTS/ORDERS. IT MODIFIES THE CONTRACT/ORDER NO. AS DESCRIBED IN ITEM 14.



CHECK ONE	A. THIS CHANGE ORDER IS ISSUED PURSUANT TO: (Specify authority) THE CHANGES SET FORTH IN ITEM 14 ARE MADE IN THE CONTRACT ORDER NO. IN ITEM 10A.
	B. THE ABOVE NUMBERED CONTRACT/ORDER IS MODIFIED TO REFLECT THE ADMINISTRATIVE CHANGES (such as changes in paying office, appropriation date, etc.) SET FORTH IN ITEM 14, PURSUANT TO THE AUTHORITY OF FAR 43.103(b).
X	C. THIS SUPPLEMENTAL AGREEMENT IS ENTERED INTO PURSUANT TO AUTHORITY OF: I. 70-FAR 52.243-2-Changes-Cost Reimbursement (8/87)-Alt I (Apr 1984) and Mutual Agreement of the Parties
	D. OTHER (Specify type of modification and authority)

E. IMPORTANT: Contractor is not is required to sign this document and return 1 copies to the issuing office.

14. DESCRIPTION OF AMENDMENT/MODIFICATION (Organized by UCF section headings, including solicitation/contract subject matter where feasible.)

Tax ID Number: 94-1381538
 DUNS Number: 167280762
 CHANGE ORDER NO. WCH-REA-062
 A. The purpose of this modification is to definitize the following Request for Equitable Adjustment (REA), which was submitted to RL by WCH on November 18, 2010 (WCH CCN 154893): WCH-REA-062, Revision 0, "Prepare Remove, Treat and Dispose Report for 100-K-84 and Design of 27 Sites at: 100-K, 100-H, 100-N, and 300 Area." Contract revisions are detailed in the SF30 Block 14 Continuation beginning on Page 2 of this modification.
 Period of Performance: 03/23/2005 to 09/30/2015

Except as provided herein, all terms and conditions of the document referenced in Item 9A or 10A, as heretofore changed, remains unchanged and in full force and effect.

15A. NAME AND TITLE OF SIGNER (Type or print) M.N. Brosee, President	16A. NAME AND TITLE OF CONTRACTING OFFICER (Type or print) Jewel J. Short
15B. CONTRACTOR/OFFEROR  (Signature of person authorized to sign)	15C. DATE SIGNED 2-16-11
16B. UNITED STATES OF AMERICA  (Signature of Contracting Officer)	16C. DATE SIGNED 2-17-11

SF30 BLOCK 14 CONTINUATION:

B. Based on negotiations of WCH-REA-062, the following increases are hereby made to Contract Target Cost and Target Fee within Contract Line Item No. 1:

Cost: \$221,412
 Fee: \$ 15,499
 Total: \$236,911

C. The parties agree that the negotiated cost and fee above is subject to adjustment based on completion of the Defense Contract Audit Agency (DCAA) audit of the Contractor’s proposed Disclosure Statement Revision 6 and indirect cost rates.

D. Section B, Table B.1, *Incentive Fee Structure*, is replaced in its entirety with the revised attached Table B.1. Contract replacement page B-18 is included with this modification. Revisions to Table B.1 are detailed below:

Element	From	To	Increase
Target Cost – CLIN 1	\$1,681,738,919	\$1,681,960,331	\$221,412
Target Cost – TOTAL	2,014,157,561	2,014,378,973	221,412
Target Fee – CLIN 1	\$121,549,867	\$121,565,366	\$ 15,499
Target Fee – TOTAL	144,596,062	144,611,561	15,499
Maximum Cost Performance Incentive Fee – CLIN 1	\$227,034,754	\$227,064,645	\$29,891
Maximum Cost Performance Incentive Fee – Total	\$271,911,271	\$271,941,162	\$29,891

E. The following contract sections will be updated for WCH-REA-062 in Contract Modification 261 to be issued at a later date:

1. Section B, Table B.2, *Schedule of Quantities and Target Cost* – The following line items will be affected by REA-062:
 - 100 Area – 100-H Area – Design – Fld. Rem. – 100 H Area Design (WBS 1.03.04.04.01/.02) – Baseline Quantity remains unchanged. CLIN 1 Target Cost and Total Target Cost are increased by \$47,201.
 - 100 Area – 100-K Area – FR – K Area Design (WBS 1.03.05.04.01) Fld. Rem. – 100K Area Design – Baseline Quantity remains unchanged. CLIN 1 Target Cost and Total Target Cost are increased by \$16,000.
 - 100 Area – 100-K Area – Confirmatory Sampling Sites (WBS 1.03.05.01.03) Fld. Rem. – Conf. Sampling Sites – 100K – Baseline Quantity increases by 1. CLIN 1 Target Cost and Total Target Cost are increased by \$3,428.
 - 100 Area – 100-N Area – Design (WBS 1.03.06.03.01) Fld. Rem. – 100-N Area Design – Baseline Quantity remains unchanged. CLIN 1 Target Cost and Total Target Cost are increased by \$100,436.

- 300 Area Remaining Sites – Design (WBS 1.03.12.03.01) Fld. Rem. – 300 Area RS Design – Baseline Quantity remains unchanged. CLIN 1 Target Cost and Total Target Cost are increased by \$16,000.
 - Final Closure - Fld. Rem.-Management and Support (WBS 1.03.99.01.29) – CLIN 1 Target Cost and Total Target Cost are increased by \$5,675.00
 - Final Closure – Independent Closure Reviews (WBS 1.05.01.01.40/.42/.43) ES/FC-Risk Assessment – Baseline Quantity remains unchanged. CLIN 1 Target Cost and Total Target Cost are increased by \$1,370.
 - Final Closure – ES/FC-Management and Support (WBS 1.05.99.01.29) – Baseline Quantity remains unchanged. CLIN 1 Target Cost and Total Target Cost are increased by \$107.
 - Mission Support/General Support – Management and Support (WBS 1.06.01/1.06.02/1.06.03/1.06.04/1.06.05/1.06.06) MS/GS-Project Integration, Project Services, SHQ, Engineering, Regulatory and Environmental Management and Office of the Project Gen. Manager – Baseline Quantity remains unchanged. CLIN 1 Target Cost and Total Target Cost are increased by \$31,196.
2. Section C, Table C.1, *River Corridor Work Summary* – The number of sites will be increased by one (1) in the following locations: Activity 6: “Field Remediation – Confirmatory Sampling Sites,” summary column “100 Area – K Area” and Activity 6 – Confirmatory Sampling Sites Total.
3. Section J, Attachment J-1, *River Corridor Closure Contract Work Scope* – the following line items will be added and/or revised in Attachment J-1 for REA-062:
- **NEW** – 100 Area – 100 H Area – Design – 100-HR-2 – Fld. Rem.-100 H Area Design (WBS 1.03.04.04.01.02) - Remedial Design of seven 100-H area sites: 100-H-42, 100-H-43, 100-H-44, 100-H-46, 100-H-48, 100-H-51:2, and 100-H-52 – REA-062
 - **NEW** - 100 Area – 100 K Area Design - Fld. Rem.-100K Area Design (WBS 1.03.05.04.01.01) Remedial design for two 100-K sites: 100-K-84 and 600-29 – REA-062
 - **NEW** – 100 Area – 100-K Area – Confirmatory Sampling Sites - Confirmatory Sampling Site - 100-K-84 (WBS 1.03.05.01.03.61) – REA-062
 - **NEW** – 100 Area – 100 N Area – Design – 100-NR-1 - Fld. Rem.-100 N Area Design (WBS 1.03.06.03.01.02) - Remedial design of thirteen 100-N area sites: 100-N-54, 100-N-62, 100-N-68, 100-N-79, 120-N-4, 628-2, 100-N-85, 100-N-91, 100-N-94, 100-N-95, 100-N-97, 100-N-99, and 100-N-100 – REA-062.
 - **NEW** – 300 Area Remaining Sites – Design - Fld. Rem.-300 Area RS Design (WBS 1.03.12.03.0.01) - Fld. Rem.-300 Area RS Design - Remedial design for two 300 Area Sites: 300-7 and 300-9 – REA-062
 - Final Closure – Miscellaneous Restoration - Fld. Rem.-Management and Support (WBS 1.03.99.01.29.01) – Add “Also includes REA PM&S Rates for REA-062” to column entitled “Assumed Activity Status h.”
 - **NEW** – Final Closure – Independent Closure Reviews - ES/FC-Final Closure (WBS 1.05.01.01.40.01) - Data Management - REA 051 – REA-062.

- Final Closure – Independent Closure Reviews - ES/FC-Management and Support (WBS 1.05.99.01.29.01) - Add “Also includes REA PM&S Rates for REA-062” to column entitled “Assumed Activity Status h.”
 - Mission Support/General Support - MS/GS-Project Integration (WBS 1.06.01.01.01.01) - Legacy Retiree Medical Costs; Project Controls / Director of Project Integration; Strategic Planning and Baseline Management - Add “Also includes REA MS/GS Rates for REA-062” to column entitled “Assumed Activity Status h.”
 - Mission Support/General Support - MS/GS-Project Services (WBS 1.06.02.01.01.01) - Contracts; Facilities Services; Financial Services; Human Resources; Information and Administrative Services; Information Technology (IT); Labor Relations; Light Vehicles; Procurement; Project Services; Taxes and Insurance - Add “Also includes REA MS/GS Rates for REA-062” to column entitled “Assumed Activity Status h.”
 - Mission Support/General Support - MS/GS-ESHQ (WBS 1.06.03.01.01.01) - ESHI Support; Quality Assurance; Radiological Control Program; Safety and Health; Safety, Health and Quality Management - Add “Also includes REA MS/GS Rates for REA-062” to column entitled “Assumed Activity Status h.”
 - Mission Support/General Support - MS/GS-Engineering (WBS 1.06.04.01.01.01) - Engineering Support; Nuclear Safety; Technology Application - Add “Also includes REA MS/GS Rates for REA-062” to column entitled “Assumed Activity Status h.”
 - Mission Support/General Support - MS/GS-Reg Integration and Outreach (WBS 1.06.05.01.01.01) - MS/GS-Regulatory and Environmental Management - Environmental Support; Regulatory Integration and Outreach - Add “Also includes REA MS/GS Rates for REA-062” to column entitled “Assumed Activity Status h.”
 - Mission Support/General Support - MS/GS-Office of the Project Gen. Manager (WBS 1.06.06.01.01.01) - President General Support; Incentive Compensation Plan; Communications; Employee Concerns; Arbitration, Legal/Internal Audit; Safeguards and Security; Training - Add “Also includes REA MS/GS Rates for REA-062” to column entitled “Assumed Activity Status h.”
- F. This modification does not obligate additional funds to the contract. Accordingly, work under the contract, such as that described herein, must be performed within the amount of funds which have been incrementally allotted to the contract in accordance with Clause I.57 - FAR 52.232-22 - Limitation of Funds (Apr 1984).
- G. Contractor Statement of Release: In consideration of the modification agreed to herein as complete equitable adjustment for WCH-REA-062, the Contractor hereby releases the Government from any and all liability under this contract for further equitable adjustment attributable to such facts or circumstances giving rise to WCH-REA-062.

There are no other changes to the terms and conditions of the contract.

End of Modification 260

TABLE B.1 INCENTIVE FEE STRUCTURE

Element	Definition/ Reference	CLIN 1		CLIN 2		CLIN 3		CLIN 4		Total
		Date	Amount	Date	Amount	Date	Amount	Date	Amount	
Cost Performance Incentive Fee (Target Cost, Target Fee, and Cost Share Ratio)										
Target Cost	Section I clause entitled FAR 52.216-10 Incentive Fee, para. (b)(1)		\$1,681,960,331		\$0		\$112,847,740		\$219,570,902	\$2,014,378,973
Target Fee	Section I clause entitled FAR 52.216-10 Incentive Fee, para. (b)(2)		\$121,565,366		\$0		\$7,899,297		\$15,146,898	\$144,611,561
Estimated Incumbent Employee Pension Costs	Section I clause entitled FAR 52.216-10 Incentive Fee, para. (e)(5)		\$34,074,455		\$1,806,276		\$2,795,184		\$0	\$38,675,915
Cost Share Ratio (Government/ Contractor)	Section I clause entitled FAR 52.216-10 Incentive Fee, para. (e)		80/20		80/20		80/20		80/20	80/20
Schedule Performance Incentive Fee										
Completion of Contract Requirements	Fee earned for completion on or before the dates shown:	3/31/2012	\$25.9M	3/31/2012	\$10.9M	3/31/2012	\$3.2M			\$40.0M
		9/30/2012	\$19.4M	9/30/2012	\$8.2M	9/30/2012	\$2.4M			\$30.0M
		3/31/2013	\$15.5M	3/31/2013	\$6.5M	3/31/2013	\$2.0M			\$24.0M
		9/30/2013	\$7.8M	9/30/2013	\$3.2M	9/30/2013	\$1.0M			\$12.0M
		3/31/2014	\$3.9M	3/31/2014	\$1.6M	3/31/2014	\$0.5M			\$6.0M
		9/30/2014	\$2.6M	9/30/2014	\$1.1M	9/30/2014	\$0.3M			\$4.0M
		3/31/2015	\$1.2M	3/31/2015	\$0.6M	3/31/2015	\$0.2M			\$2.0M
		9/30/2015	Zero	9/30/2015	Zero	9/30/2015	Zero			Zero
Total Maximum Incentive Fee										
Maximum Cost Performance Incentive Fee	Maximum total Cost Performance Incentive Fee that may be earned		\$227,064,645 (13.5% of Target Cost)		\$0 (13.5% of Target Cost)		\$15,234,445 (13.5% of Target Cost)		\$29,642,072 (13.5% of Target Cost)	\$271,941,162 (13.5% of Target Cost)
Maximum Schedule Performance Incentive Fee	Maximum total Schedule Performance Incentive Fee that may be earned		\$25.9M		\$10.9M		\$3.2M		Zero	\$40.0M
Total Minimum Incentive Fee										
Minimum Cost Performance Incentive Fee	Minimum total Cost Performance Incentive Fee that may be earned		Zero		Zero		Zero		Zero	Zero
Minimum Schedule Performance Incentive Fee	Minimum total Schedule Performance Incentive Fee that may be earned		Zero		Zero		Zero		Zero	Zero