

AMENDMENT OF SOLICITATION/MODIFICATION OF CONTRACT		1. CONTRACT ID CODE	PAGE OF PAGES 1 188
2. AMENDMENT/MODIFICATION NO. 261	3. EFFECTIVE DATE See Block 16C	4. REQUISITION/PURCHASE REQ. NO. 11EM003199	5. PROJECT NO. (If applicable)
6. ISSUED BY Richland Operations Office U.S. Department of Energy Richland Operations Office P.O. Box 550, MSIN A7-80 Richland WA 99352	CODE 00601	7. ADMINISTERED BY (If other than Item 6) Richland Operations Office U.S. Department of Energy Richland Operations Office P.O. Box 550, MSIN A7-80 Richland WA 99352	CODE 00601
8. NAME AND ADDRESS OF CONTRACTOR (No., street, county, State and ZIP Code) WASHINGTON CLOSURE HANFORD, LLC Attn: Carol A. Johnson, President 2620 Fermi Avenue Richland WA 99354		(x) 9A. AMENDMENT OF SOLICITATION NO.	9B. DATED (SEE ITEM 11)
CODE 167280762	FACILITY CODE	X 10A. MODIFICATION OF CONTRACT/ORDER NO. DE-AC06-05RL14655	10B. DATED (SEE ITEM 13) 03/23/2005

11. THIS ITEM ONLY APPLIES TO AMENDMENTS OF SOLICITATIONS

The above numbered solicitation is amended as set forth in Item 14. The hour and date specified for receipt of Offers is extended, is not extended.
Offers must acknowledge receipt of this amendment prior to the hour and date specified in the solicitation or as amended, by one of the following methods: (a) By completing Items 8 and 15, and returning _____ copies of the amendment; (b) By acknowledging receipt of this amendment on each copy of the offer submitted; or (c) By separate letter or telegram which includes a reference to the solicitation and amendment numbers. FAILURE OF YOUR ACKNOWLEDGEMENT TO BE RECEIVED AT THE PLACE DESIGNATED FOR THE RECEIPT OF OFFERS PRIOR TO THE HOUR AND DATE SPECIFIED MAY RESULT IN REJECTION OF YOUR OFFER. If by virtue of this amendment you desire to change an offer already submitted, such change may be made by telegram or letter, provided each telegram or letter makes reference to the solicitation and this amendment, and is received prior to the opening hour and date specified.

12. ACCOUNTING AND APPROPRIATION DATA (If required)

13. THIS ITEM ONLY APPLIES TO MODIFICATION OF CONTRACTS/ORDERS. IT MODIFIES THE CONTRACT/ORDER NO. AS DESCRIBED IN ITEM 14.

CHECK ONE	A. THIS CHANGE ORDER IS ISSUED PURSUANT TO: (Specify authority) THE CHANGES SET FORTH IN ITEM 14 ARE MADE IN THE CONTRACT ORDER NO. IN ITEM 10A.
	B. THE ABOVE NUMBERED CONTRACT/ORDER IS MODIFIED TO REFLECT THE ADMINISTRATIVE CHANGES (such as changes in paying office, appropriation date, etc.) SET FORTH IN ITEM 14, PURSUANT TO THE AUTHORITY OF FAR 43.103(b).
X	C. THIS SUPPLEMENTAL AGREEMENT IS ENTERED INTO PURSUANT TO AUTHORITY OF: I. 70-FAR 52.243-2-Changes-Cost Reimbursement (8/87)-Alt I (Apr 1984) and Mutual Agreement of the Parties
	D. OTHER (Specify type of modification and authority)

E. IMPORTANT: Contractor is not, is required to sign this document and return 1 copies to the issuing office.



14. DESCRIPTION OF AMENDMENT/MODIFICATION (Organized by UCF section headings, including solicitation/contract subject matter where feasible.)

Tax ID Number: 94-1381538
DUNS Number: 167280762

- A. The purpose of this modification is to update the following contract sections to reflect the negotiated dollar amounts and work scope for Change Order Nos. REA-024, REA-054, REA-056, REA-097, REA-073, REA-062, REA-112, REA-079, REA-121, REA-019A, REA-120, REA-047, REA-092, REA-019B, and Modification 272 (4814 Building):
- Section B - Table B.1 - "Incentive Fee Structure;"
 - Section B - Table B.2 - "Schedule of Quantities and Target Cost;"
 - Section C - Table C.1 - "River Corridor Work Summary;" and
 - Section J - Attachment J-1 - "River Corridor Closure Contract Work Scope."

Continued ...

Except as provided herein, all terms and conditions of the document referenced in Item 9A or 10A, as heretofore changed, remains unchanged and in full force and effect.

15A. NAME AND TITLE OF SIGNER (Type or print) C.A. Johnson, President	16A. NAME AND TITLE OF CONTRACTING OFFICER (Type or print) Jewel J. Short
15B. CONTRACTOR/OFFEROR  (Signature of person authorized to sign)	15C. DATE SIGNED 14 July 2011
16B. UNITED STATES OF AMERICA  (Signature of Contracting Officer)	16C. DATE SIGNED 7-18-11

CONTINUATION SHEET

REFERENCE NO. OF DOCUMENT BEING CONTINUED
DE-AC06-05RL14655/261

PAGE OF
2 188

NAME OF OFFEROR OR CONTRACTOR
WASHINGTON CLOSURE HANFORD, LLC

ITEM NO. (A)	SUPPLIES/SERVICES (B)	QUANTITY (C)	UNIT (D)	UNIT PRICE (E)	AMOUNT (F)
	Details of these changes are included in the SF30 Block 14 Continuation beginning on Page 3 of this modification. Period of Performance: 03/23/2005 to 09/30/2015				

SF30 BLOCK 14 CONTINUATION:

B. The following summarizes negotiated cost and fee for the nine REAs identified in paragraph A:

REA	DATE MOD ISSUED	MOD NO.	DESCRIPTION	COST	FEE	TOTAL
REA-024	1/18/2011	248	100/300/400 Area Descope	(\$342,000,000)	(\$21,000,000)	(\$363,000,000)
REA-054	2/1/2011	246	Performance Assessment for Environmental Restoration Disposal Facility	1,978,395	137,790	2,116,185
REA-056	2/2/2011	258	183-D Demolition	9,498,525	661,549	10,160,074
REA-097	2/2/2011	259	Incorporate Executive Order 13514, Federal Leadership in Environmental, Energy, and Economic Performance	86,208	6,004	92,212
REA-073	2/8/2011	249	CRD O 200.1A, Information Technology	238,350	16,685	255,035
REA-062	2/17/2011	260	Prepare Remove, Treat, and Dispose Report for 100-K-84 and Design of 27 Sites at 100-K, 100-H, 100-N, and 300 Area	221,412	15,499	236,911
REA-112	2/15/2011	264	Implementation of Safety, Health, and Security Assessment of Hanford Site Chronic Beryllium Disease Prevention Program	2,460,034	172,202	2,632,236
REA-079	3/8/2011	265	Remedial Investigation/Feasibility Study Field Investigation and Supplemental Activities	14,362,306	1,005,361	15,367,667
Mod 272	6/29/2011	272	4814 Building	279,150	19,540	298,690
REA-121	4/11/2011	275	Confirmatory Sampling of 300 Area Orphan Sites	401,210	28,085	429,295
REA-019A	4/11/2011	280	300 Area Utility Upgrades (GPP2) – Water Utilities	5,471,065	382,975	5,854,040
REA-120	5/19/2011	282	Implementation of CRD O 426.2, Personnel Selection, Training, Qualification, and Certification Requirements of USDOE Nuclear Facilities	295,262	20,668	315,930
REA-047	5/18/2011	294	Remediation of Three 100-D Sites	660,674	46,247	706,921
REA-092	5/18/2011	295	Below Grade Demolition for 3701-D Hanford Patrol Headquarters	378,464	26,492	404,956
REA-019B	5/31/2011	296	300 Area Utility Upgrades (GPP7) – Pipe Bursting	2,744,058	192,084	2,936,142
TOTAL COST AND FEE (INCREASES TO TABLES B.1 AND B.2)				(\$302,924,887)	(\$18,268,819)	(\$321,193,706)

C. Negotiated cost and fee amounts for the REAs identified in the table in paragraph B above were previously incorporated into Contract Section B, Table B.1, *Incentive Fee Structure* (refer to the individual contract modifications identified above). However, when all Contract Line Item No. (CLIN) 2 costs were transferred to CLIN 1 for REA-024 (Modification No. 248), the related Estimated Incumbent Employee Pension Costs were inadvertently left in CLIN 2. These costs have been transferred in this modification from CLIN 2 to CLIN 1, as detailed below. Contract Table B.1 is replaced in its entirety with the revised attached Table B.1, contract replacement page B-18.

Element	From*	To	Increase/Decrease
Estimated Incumbent Employee Pension Costs – CLIN 1	\$34,074,455	\$35,880,731	\$1,806,276
Estimated Incumbent Employee Pension Costs – CLIN 2	\$ 1,806,276	\$0	(\$1,806,276)
Estimated Incumbent Employee Pension Costs – TOTAL	\$38,675,915	\$38,675,915	\$0

*The base amounts for revisions identified in Table B.1 are from Modification No. 296, WCH-REA-019B Definitization.

D. Section B, Table B.2, *Schedule of Quantities and Target Cost*, is replaced in its entirety with the revised attached Table B.2. The following Work Breakdown Structure (WBS) line items have been added and/or revised:

- Page 1 – 100-D Area – Waste Site Remediation (WBS 1.03.02.02.05 / 1.03.02.03.05) Fld. Rem.-Waste Sites-100-D – Baseline Quantity increased by 1,969 Tons, from 567,521 to 569,490 Tons. CLIN 1 Target Cost and Total Target Cost increased by \$459,966, from \$33,025,642 to \$33,485,608 – REA-047
- Page 1 – 100-D Area - Fld. Rem.-100 D Non Site Specific Support (WBS 1.03.02.75.25/.28) – CLIN 1 Target Cost increased by \$46,365, from \$25,046,657 to \$25,093,022. Total Target Cost increased by \$46,365, from \$27,540,312 to \$27,586,677 – REA-047
- Page 1 – 100-B/C Area - Fld. Rem.-100 B/C Non Site Specific Support (WBS 1.03.01.75.25) – CLIN1 Target Cost decreased by (\$4,428,178), from \$12,177,176 to \$7,748,998. Total Target Cost decreased by (\$4,428,178), from \$12,177,176 to \$7,748,998 - REA-024
- Page 1 – 100-D Area - D4 - Buildings (WBS 1.01.01.02.07) – Baseline Quantity increased by 279,286 Gross Square Feet (GSF), from 149,498 to 428,784 GSF. CLIN1 Target Cost increased by \$8,028,461, from \$651,217 to \$8,679,678. Total Target Cost increased by \$8,028,461, from \$651,217 to \$8,679,678 - REA-056
- Page 2 – 100-H Area – Design (WBS 1.03.04.04.01) – Baseline Quantity remains unchanged. CLIN1 Target Cost increased by \$47,200, from \$171,382 to \$218,582. Total Target Cost increased by \$47,200, from \$171,382 to \$218,582 - REA-062
- Page 2 – 100-H Area - Fld. Rem.-100 H Non Site Specific Support (WBS 1.03.04.75.25) - CLIN1 Target Cost decreased by (\$850,634), from \$4,418,997 to \$3,568,363. Total Target Cost decreased by (\$850,634), from \$4,418,997 to \$3,568,363 - REA-024
- Page 2 – 100-K Area - FR - K Area Design (WBS 1.03.05.04.01) - Baseline Quantity remains unchanged. CLIN1 Target Cost increased by \$16,000, from \$459,105 to \$475,105. Total Target Cost increased by \$16,000, from \$459,105 to \$475,105 - REA-062
- Page 2 – 100-K Area - Confirmatory Sampling Sites (WBS 1.03.05.01.03) – Baseline Quantity decreased by (47) Each, from 55 to 8 Each. CLIN1 Target Cost decreased by (\$4,312,725), from \$4,789,425 to \$476,700. Total Target Cost decreased by (\$4,312,725), from \$4,789,425 to \$476,700 - REA-024 for (\$4,316,153) and REA-062 for \$3,428

- Page 2 – 100-K Area - Liquid Waste Site Remediation (WBS 1.03.05.02.04 / 1.03.05.03.04) - Baseline Quantity decreased by (54,452) Tons, from 54,452 to 0 Tons. CLIN1 Target Cost decreased by (\$18,841,842), from \$19,673,228 to \$831,386. Total Target Cost decreased by (\$18,841,842), from \$19,673,228 to \$831,386 - REA-024
- Page 2 – 100-K Area - Waste Site Remediation (WBS 1.03.05.02.05 / 1.03.05.03.05) - Baseline Quantity decreased by (90,274) Tons, from 90,602 to 328 Tons. CLIN1 Target Cost decreased by (\$9,634,894), from \$11,585,761 to \$1,950,867. Total Target Cost decreased by (\$9,634,894), from \$11,585,761 to \$1,950,867 - REA-024
- Page 2 – 100-K Area - Fld. Rem.-100K Non Site Specific Support (WBS 1.03.05.75.25/.28) - CLIN1 Target Cost decreased by (\$9,689,321), from \$13,068,531 to \$3,379,210. Total Target Cost decreased by (\$9,689,321), from \$13,398,445 to \$3,709,124 - REA-024
- Page 2 – 100-K Area - D4 – Buildings (WBS 1.01.01.05.07) - Baseline Quantity decreased by (488,875) GSF, from 508,499 to 19,624 GSF. CLIN1 Target Cost decreased by (\$29,524,649), from \$30,239,541 to \$714,892. Total Target Cost decreased by (\$29,524,649), from \$30,239,541 to \$714,892 - REA-024
- Page 2 – 100-K Area - D4 - Retention Basins (WBS 1.01.01.05.10) - Baseline Quantity decreased by (123,738) Tons, from 123,738 to 0 Tons. CLIN1 Target Cost decreased by (\$14,787,721), from \$14,807,366 to \$19,645. Total Target Cost decreased by (\$14,787,721), from \$14,807,366 to \$19,645 - REA-024
- Page 2 – 100-K Area - D4 - Remaining Facilities (WBS 1.01.01.05.08) - Baseline Quantity decreased by (10) Each, from 10 Each to 0. CLIN1 Target Cost decreased by (\$4,263,204), from \$4,263,449 to \$245. Total Target Cost decreased by (\$4,263,204), from \$4,263,449 to \$245 - REA-024
- Page 2 – 100-K Area - Interim Safe Storage (WBS 1.02.03.01.21) - Baseline Quantity decreased by (2) Lump Sum (LS), from 2 LS to 0. CLIN1 Target Cost decreased by (\$36,661,210), from \$37,239,455 to \$578,245. Total Target Cost decreased by (\$36,661,210), from \$37,239,455 to \$578,245 - REA-024
- Page 2 – 100-N Area – Design (WBS 1.03.06.03.01) - Baseline Quantity remains unchanged. CLIN1 Target Cost increased by \$100,435, from \$1,126,763 to \$1,227,198. Total Target Cost \$100,435, from \$1,126,763 to \$1,227,198 - REA-062
- Page 2 – 100-N Area – Fld. Rem.-100N Non Site Specific Support (WBS 1.03.06.75.25) - CLIN1 Target Cost decreased by (\$589,921), from \$10,366,089 to \$9,776,168. Total Target Cost decreased by (\$589,921), from \$10,366,089 to \$9,776,168 - REA-024
- Page 2 – 100-N Area – D4 – Buildings (WBS 1.01.01.06.07) - Baseline Quantity decreased by (158) GSF, from 274,758 to 274,600 GSF. CLIN1 Target Cost decreased by (\$1,956), from \$20,175,244 to \$20,173,288. Total Target Cost decreased by (\$1,956), from \$20,175,244 to \$20,173,288 - REA-024
- Page 3 - 100 Area Remaining Sites - D4 – Buildings (WBS 1.01.01.07.07) - Baseline Quantity decreased by (12,613) GSF, from 12,613 GSF to 0. CLIN1 Target Cost decreased by (\$670,735), from \$670,735 to \$0. Total Target Cost decreased by (\$670,735), from \$670,735 to \$0 - REA-024
- Page 3 - 100 Area Remaining Sites - D4-Non-Site Specific Support 100 Area (WBS 1.01.01.75.25) - CLIN1 Target Cost decreased by (\$12,013,323), from \$24,255,576 to \$12,242,253. Total Target Cost decreased by (\$12,013,323), from \$24,255,576 to \$12,242,253 - REA-024
- Page 3 – 200 Area – Waste Operations - Waste Ops - Operations/Disposal/Treatment (CLIN #1) (WBS 1.04.01.02.31 / 1.04.01.02.32) - Baseline Quantity decreased by (405,669) Tons, from 4,726,502 to 4,320,833 Tons. CLIN1 Target Cost and Total Target Cost decreased by (\$2,211,996), from \$148,793,209 to \$146,581,213 - REA-024 for (\$4,959,998), REA-054 for \$1,959,388, REA-056 for \$719,755, REA-079 for \$7,825, Mod 272 for \$18,998, REA-019A for \$2,719, REA-047 for \$23,706, REA-092 for \$11,140, and REA-019B for \$4,471
- Page 3 – 200 Area – Waste Operations - Waste Ops - Disposal/Treatment (CLIN #2) (WBS 1.04.01.02.33 / 1.04.01.02.34) - Baseline Quantity decreased by (109,048) Tons, from 109,048 Tons to 0. CLIN2 Target Cost decreased by (\$5,406,963), from \$5,406,963 to \$0. Total Target Cost decreased by (\$5,406,963), from \$5,406,963 to \$0 - REA-024
- Page 3 – 200 Area – Waste Operations - Waste Ops - Transportation (CLIN #1) (WBS 1.04.01.03.37 / 1.04.01.03.38) - Baseline Quantity decreased by (403,605) Tons, from 4,647,946 to 4,244,371 Tons. CLIN1 Target Cost and Total Target Cost decreased by (\$2,759,638), from \$109,849,689 to \$107,090,051 - REA-024 for (\$3,328,152), REA-056 for \$516,747, REA-079 for \$5,618, Mod 272 for \$10,806, REA-019A for \$2,429, REA-047 for \$20,923, REA-092 for \$7,998, and REA-019B for \$3,993

- Page 3 – 200 Area – Waste Operations - Waste Ops - Transportation (CLIN #2) (WBS 1.04.01.03.39) - Baseline Quantity decreased by (109,048) Tons, from 109,048 Tons to 0. CLIN2 Target Cost decreased by (\$4,346,870), from \$4,346,870 to \$0. Total Target Cost decreased by (\$4,346,870), from \$4,346,870 to \$0 - REA-024
- Page 3 – 200 Area – Waste Operations - Waste Ops-Management and Support (WBS 1.04.99.01.29 / 1.04.99.02.29 / 1.04.01.02.32) - CLIN1 Target Cost and Total Target Cost decreased by (\$3,002,466), from \$19,608,046 to \$. Total Target Cost decreased by (\$3,005,682), from \$19,608,046 to \$16,605,580 - REA-024 for (\$3,006,085), REA-079 for \$403, Mod 272 for \$894, REA-019A for \$154, REA-047 for \$1,339, REA-092 for \$574, and REA-019B for \$254
- Page 4 – 300 Area – 325 Building – D4 – Buildings (WBS 1.01.04.01.07) - Baseline Quantity decreased by (736) GSF, from 736 GSF to 0. CLIN1 Target Cost decreased by (\$63,149), from \$63,149 to \$0. Total Target Cost decreased by (\$63,149), from \$63,149 to \$0 - REA-024
- Page 4 – 300 Area – 325 Building – 300A 325 Building (CLIN #2) (WBS 1.01.04.01.07) - Baseline Quantity decreased by (158,401) GSF, from 158,401 GSF to 0. CLIN2 Target Cost decreased by (\$34,165,407), from \$34,165,407 to \$0. Total Target Cost decreased by (\$34,165,407), from \$34,165,407 to \$0 - REA-024
- Page 4 – 300 Area – 326 Building – D4 – Buildings (WBS 1.01.04.01.07) - Baseline Quantity remains unchanged. CLIN1 Target Cost decreased by (\$1,918,743), from \$13,979,373 to \$12,060,630. Total Target Cost decreased by (\$1,918,743), from \$13,979,373 to \$12,060,630 - REA-024
- Page 4 – 300 Area – 329 Building – D4 - Buildings (CLIN#1) (WBS 1.01.04.01.07) - Baseline Quantity remains unchanged. CLIN1 Target Cost decreased by (\$1,160,001), from \$8,476,538 to \$7,316,537. Total Target Cost decreased by (\$1,160,001), from \$8,476,538 to \$7,316,537 - REA-024
- Page 4 – 300 Area – 331 Building – Confirmatory Sampling Sites (WBS 1.03.12.01.03) - Baseline Quantity decreased by (2) Each, from 4 to 2 Each. CLIN1 Target Cost and Total Target Cost decreased by (\$89,868), from \$239,789 to \$149,921 - REA-024
- Page 4 – 300 Area – 331 Building – D4 – Buildings (WBS 1.01.04.01.07) - Baseline Quantity decreased by (1,073) GSF, from 13,310 to 12,237 GSF. CLIN1 Target Cost decreased by (\$133,383), from \$762,061 to \$628,678. Total Target Cost decreased by (\$133,383), from \$762,061 to \$628,678 - REA-024
- Page 4 – 300 Area – 331 Building – 300A 331 Building (CLIN #2) (WBS 1.01.04.01.07) - Baseline Quantity decreased by (103,690) GSF, from 103,690 GSF to 0. CLIN2 Target Cost decreased by (\$22,207,714), from \$22,207,714 to \$0. Total Target Cost decreased by (\$22,207,714), from \$22,207,714 to \$0 - REA-024
- Page 4 - 300 Area Remaining Sites – Design (WBS 1.03.12.03.01) - Baseline Quantity remains unchanged. CLIN1 Target Cost increased by \$16,001, from \$1,523,265 to \$15,539,266. Total Target Cost increased by \$16,001, from \$1,523,265 to \$15,539,266 - REA-062
- Page 4 – 300 Area Remaining Sites – Confirmatory Sampling Sites (WBS 1.03.12.01.03) Fld. Rem.-Conf Sampling Sites Area 300 – Baseline Quantity increased by 14 Each, from 9 to 23 Each. CLIN1 Target Cost and Total Target Cost increased by \$314,437, from \$1,147,862 to \$1,462,299 – REA-121
- Page 4 - 300 Area Remaining Sites – Waste Site Remediation (WBS 1.03.12.02.05) - Baseline Quantity decreased by (2,849) Tons, from 613,052 to 610,203 Tons. CLIN1 Target Cost decreased by (\$355,207), from \$30,280,389 to \$29,925,182. Total Target Cost decreased by (\$355,207), from \$30,280,389 to \$29,925,182 - REA-024
- Page 4 - 300 Area Remaining Sites – Fld. Rem.-300 Area Non Site Specific Support (WBS 1.03.12.75.25) - CLIN1 Target Cost decreased by (\$3,510,012), from \$23,115,507 to \$19,605,495. Total Target Cost decreased by (\$3,510,012), from \$23,115,507 to \$19,605,495 - REA-024
- Page 4 - 300 Area Remaining Sites – 300 Area Remaining Sites D4 - Buildings (CLIN #1) (WBS 1.01.04.01.07) - Baseline Quantity decreased by (32,819) GSF, from 923,594 to 890,775 GSF. CLIN1 Target Cost and Total Target Cost decreased by (\$2,294,445), from \$95,235,898 to \$92,941,453 - REA-024 for (\$2,494,013) and REA-092 for \$199,568
- Page 4 - 300 Area Remaining Sites – 300 Area Remaining Sites D4 - Buildings (CLIN #2) (WBS 1.01.04.01.07) - Baseline Quantity decreased by (62,324) GSF, from 62,324 GSF to 0. CLIN2 Target Cost decreased by (\$4,855,674), from \$4,855,674 to \$0. Total Target Cost decreased by (\$4,855,674), from \$4,855,674 to \$0 - REA-024

- Page 4 - 300 Area Remaining Sites – D4 - Remaining Facilities (CLIN #2) (WBS 1.01.04.01.08) - Baseline Quantity decreased by (1) Each, from 1 Each to 0. CLIN2 Target Cost decreased by (\$67,588), from \$67,588 to \$0. Total Target Cost decreased by (\$67,588), from \$67,588 to \$0 - REA-024
- Page 4 - 300 Area Remaining Sites – D4 - Retention Basins (WBS 1.01.04.01.10) - Baseline Quantity decreased by (1,524) Tons, from 1,914 to 390 Tons. CLIN1 Target Cost decreased by (\$161,951), from \$263,286 to \$101,335. Total Target Cost decreased by \$161,951, from \$263,286 to \$101,335 - REA-024
- Page 4 - 300 Area Remaining Sites – D4 - Remaining Facilities (WBS 1.01.04.01.08) - Baseline Quantity decreased by (1) Each, from 5 to 4 Each. CLIN1 Target Cost decreased by (\$74,601), from \$403,829 to \$329,228. Total Target Cost decreased by (\$74,601), from \$403,829 to \$329,228 - REA-024
- Page 4 - 300 Area Remaining Sites - D4-Non Site Specific Support 300 Area Sites (WBS 1.01.04.75.25) – CLIN1 Target Cost and Total Target Cost increased by \$63,658, from \$48,039,520 to \$48,103,178 – REA-092
- Page 5 – 400 Area - D4 – Buildings (WBS 1.01.05.01.07) - Remaining Facilities (WBS 1.01.04.01.08) - Baseline Quantity decreased by (100,297) GSF, from 178,964 to 78,667 GSF. CLIN1 Target Cost and Total Target Cost decreased by (\$4,203,219), from \$7,094,008 to \$2,890,789 - REA-024 for (\$4,341,072) and Mod 272 for \$137,853
- Page 5 – 400 Area - D4-Non-Site Specific Support (WBS 1.01.05.75.25) – CLIN1 Target Cost and Total Target Cost increased by \$42,734, from \$2,261,299 to \$2,304,033 – Mod 272
- Page 5 – Operate/Close Utilities – 300 Area (WBS 1.01.07.01.18) D4-300 Area O&C Utilities – Baseline Quantity remains unchanged. CLIN1 Target Cost and Total Target Cost increased by \$7,033,154, from \$70,826,687 to \$77,859,841 – REA-019A for \$4,683,376 and REA-019B for \$2,349,778
- Page 5 - Surveillance and Maintenance - D4-Management and Support (WBS 1.01.99.01.29) - CLIN1 Target Cost and Total Target Cost decreased by (\$17,669,697), from \$157,228,656 to \$139,558,959 - REA-024 for (\$17,741,019), Mod 272 for \$28,533, and REA-092 for \$42,790
- Page 5 – Final Closure - Fld. Rem.-Management and Support (WBS 1.03.99.01.29) – CLIN 1 Target Cost and Total Target Cost decreased by (\$5,670,202), from \$27,744,056 to \$22,073,854 - REA-024 for (\$5,701,668), REA-062 for \$5,675, REA-121 for \$9,718, and REA-047 for \$16,073
- Page 5 – Final Closure - Stewardship Preparation (WBS 1.05.01.01.41) - Baseline Quantity remains unchanged. CLIN 1 Target Cost decreased by (\$137,566), from \$5,100,470 to \$4,962,904. Total Target Cost decreased by (\$137,566), from \$5,100,470 to \$4,962,904 - REA-024
- Page 5 – Final Closure - Independent Closure Reviews (WBS 1.05.01.01.40/.42/.43) - Baseline Quantity remains unchanged. CLIN 1 Target Cost increased by \$11,321,238, from \$47,626,841 to \$58,948,079. Total Target Cost increased by \$11,321,238, from \$47,766,645 to \$59,087,883 - REA-024 for (\$241,705), REA-062 for \$1,370, REA-079 for \$11,542,074, and REA-121 for \$19,499
- Page 6 – Final Closure - ES/FC-Management and Support (WBS 1.05.99.01.29) - CLIN 1 Target Cost and Total Target Cost increased by \$754,770, from \$4,811,773 to \$5,566,543 – REA-062 for \$107, REA-079 for \$573,454, and REA-121 for \$1,209
- Page 6 - Mission Support/General Support - Management and Support (WBS 1.06.01/1.06.02/1.06.03/1.06.04/1.06.05/1.06.06) - MS/GS-Project Integration, Project Services, SHQ, Engineering, Regulatory and Environmental Management and Office of the Project Gen. Manager - Baseline Quantity remains unchanged. CLIN 1 Target Cost decreased by (\$68,432,632), from \$348,169,274 to \$279,736,642. Total Target Cost decreased by (\$68,432,632), from \$350,264,222 to \$281,831,589 - REA-024 for (\$75,257,847), REA-054 for \$19,007, REA-056 for \$233,563, REA-097 for \$86,208, REA-073 for \$238,350, REA-062 for \$31,196, REA-112 for \$2,460,034, REA-079 for \$2,052,932, Mod 272 for \$39,330, REA-121 for \$56,347, REA-019A for \$782,387, REA-120 for \$295,262, REA-047 for \$92,302, REA-092 for \$52,735, and REA-019B for \$385,563.

- Page 6 - TABLE B.2 TOTAL - CLIN 1 amount decreased by (\$231,874,674), from \$1,940,887,228 to \$1,709,012,554. CLIN 2 amount decreased by (\$71,050,215), from \$71,050,215 to \$0. Total Target Cost decreased by (\$302,924,888), from \$2,344,356,084 to \$2,041,431,196.

E. Section C, Table C.1, *River Corridor Work Summary* – This table is replaced in its entirety. Contract replacement Page C-4 is attached. Revisions to Table C.1 are detailed below (highlighted in red):

FROM:

Table C.1: River Corridor Work Summary

Activity	100 Area							300 Area	400 Area	600 Area	Totals
	B/C Area	D Area	F Area	H Area	K Area	N Area	Remaining Sites				
1: Transition	Refer to Section C.2.1								N/A	N/A	
2: Remediation Design	Refer to Section C.2.2										
3: Regulatory Documentation	Refer to Section C.2.3										
4: D4 Facilities	Refer to Section C.2.4										
	6	16	2	2	106	114*	1	210	30	0	487
5: Reactor Interim Safe Storage	Refer to Section C.2.5										
	1	0	0	1	2	1*	N/A	N/A	N/A	N/A	5
6: Field Remediation	Refer to Section C.2.6										
Liquid Waste Sites	2	6	1	4	5	0	0	0	0	0	18
Waste Sites	38	34	41	16	40	81	30	98	2	2	382
Burial Grounds	10	16	8	5	2	0	0	6	0	2	49
Confirmatory Sampling Sites	9	45	31	36	65	32	40	13	0	0	271
7: Waste Operations	Refer to Section C.2.7										
8: Operate and Close Utility Systems	Refer to Section C.2.8										
9: Surveillance and Maintenance	Refer to Section C.2.9										
10: Miscellaneous Restoration	Refer to Section C.2.10										
11: Final Closure and Stewardship	Refer to Section C.2.11										
Totals	66	117	83	64	220	228	71	327	32	4	1,212

* N Area - four D4 buildings and one remaining facility moved to ISS. For Table C.1, the five will remain in D4 Facilities. ISS will remain as 1 reactor.

NOTES:

FR Waste Sites – 100 F Area: 100-F-39 is included with 116-F-8. Counted as 2.

FR Liquid Waste Sites – 100 K Area: 100-K-56 is included with 100-K-55. Counted as 2.

FR Waste Sites - Remaining Sites: 600-257 is included with 600-108. Counted as 2.

D4 – 100 N Area – Four D4 buildings and one remaining facility moved to ISS, for Table C.1, the 5 are still counted as D4.

ISS – 100 N Area - Five buildings moved from D4, for Table C.1, the 5 are still counted as D4.

TO:

Table C.1: River Corridor Work Summary

Activity	100 Area							300 Area	400 Area	600 Area	Totals
	B/C Area	D Area	F Area	H Area	K Area	N Area	Remaining Sites				
1: Transition	Refer to Section C.2.1								N/A	N/A	
2: Remediation Design	Refer to Section C.2.2										
3: Regulatory Documentation	Refer to Section C.2.3										
4: D4 Facilities	Refer to Section C.2.4										
	6	17	2	2	5	113*	0	168	16	0	329
5: Reactor Interim Safe Storage	Refer to Section C.2.5										
	1	0	0	1	0	1*	N/A	N/A	N/A	N/A	3
6: Field Remediation	Refer to Section C.2.6										
Liquid Waste Sites	2	6	1	4	1	0	0	0	0	0	14
Waste Sites	38	37	41	16	4	81	30	91	2	2	342
Burial Grounds	10	16	8	5	2	0	0	6	0	2	49
Confirmatory Sampling Sites	9	45	31	36	18	32	40	25	0	0	236
7: Waste Operations	Refer to Section C.2.7										
8: Operate and Close Utility Systems	Refer to Section C.2.8										
9: Surveillance and Maintenance	Refer to Section C.2.9										
10: Miscellaneous Restoration	Refer to Section C.2.10										
11: Final Closure and Stewardship	Refer to Section C.2.11										
Totals	66	121	83	64	30	227	70	290	18	4	973

* N Area - four D4 buildings and one remaining facility moved to ISS. For Table C.1, the five will remain in D4 Facilities. ISS will remain as 1 reactor.

NOTES:

FR Waste Sites – 100 F Area: 100-F-39 is included with 116-F-8. Counted as 2.

FR Waste Sites - Remaining Sites: 600-257 is included with 600-108. Counted as 2.

D4 – 100 N Area – Four D4 buildings and one remaining facility moved to ISS, for Table C.1, the 5 are still counted as D4.

ISS – 100 N Area - Five buildings moved from D4, for Table C.1, the 5 are still counted as D4.

- F. Section J, Attachment J-1, *Table of River Corridor Closure Contract Work Scope*, is replaced in its entirety. The following WBS line items have been added or changed as noted in the column entitled “Assumed Activity Status (h)” and designated by REA number for REAs 024, 054, 056, 097, 073, 062, 112, 079, 121, 019A, 120, 047, 092, 019B, and Mod 272:
- Page 8 – 100 B/C Area - Burial Ground Remediation - Fld. Rem.-100 B/C Non Site Specific Support (WBS 1.03.01.75.25.01) – Add to column entitled “Assumed Activity Status h” the following: “Also now includes REA-024”
 - **NEW** - Page 18 – 100-D Area – Waste Site Remediation – 100-DR-1 - Remediate Waste Site - 100-D-50:2 (WBS 1.03.02.02.05.22) – REA-047
 - **NEW** - Page 18 – 100-D Area – Waste Site Remediation – 100-DR-1 - Remediate Waste Site - 100-D-50:3 (WBS 1.03.02.02.05.27) – REA-047
 - **NEW** - Page 19 – 100-D Area – Waste Site Remediation – 100-DR-2 - Remediate Waste Site - 100-D-14 (WBS 1.03.02.03.05.10) – REA-047
 - Page 21 – 100-D Area – Burial Ground Remediation - Fld. Rem.-100 D Non Site Specific Support (WBS 1.03.02.75.25.01/1.03.02.75.28.01) – Add to column entitled “Assumed Activity Status h” the following: “Also now includes REA-047”
 - **NEW** - Page 22 – 100-D Area - D4 – Buildings – 183D (WBS 1.01.01.02.07.15) – REA-056
 - **NEW** - Page 37 – 100-H Area – Design – 100-HR-2 (WBS 1.03.04.04.01.02) – REA-062
 - Page 42 – 100-H Area - Burial Ground Remediation - Fld. Rem.-100 H Non Site Specific Support (WBS 1.03.04.75.25.01) – Add to column entitled “Assumed Activity Status h” the following: “Also includes Negotiated Dollar Reductions, Mod 248, REA 024 - 1/18/11.”
 - **NEW** - Page 43 – 100-K Area – Design - Fld. Rem.-100K Area Design (WBS 1.03.05.04.01.01) – REA-062
 - **NEW** – Page 44 – 100-K Area - Confirmatory Sampling Sites - 100-K-84 (WBS 1.03.05.01.03.61) – REA-062
 - Page 46 – 100-K Area - Liquid Waste Site Remediation - Remediate Liquid Waste Sites - 100-K-55 (100-K-56) (WBS 1.03.05.03.04.02) - Add to column entitled “Assumed Activity Status h” the following: “Descope. Mod 248, REA 024 - 1/18/11. Includes performed scope for a portion of Excavation. This Liquid Waste Site is descope, not included as part of waste site count in Table C.1.”
 - Page 46 – 100-K Area - Liquid Waste Site Remediation - Remediate Liquid Waste Sites - 100-K-56 (100-K-55) (WBS 1.03.05.03.04.02) - Add to column entitled “Assumed Activity Status h” the following: “Descope. Mod 248, REA 024 - 1/18/11. Includes performed scope for a portion of Excavation. This Liquid Waste Site is descope, not included as part of waste site count in Table C.1.”
 - Page 48 – 100-K Area - Burial Ground Remediation - Fld. Rem.-100K Non Site Specific Support (WBS 1.03.05.75.25.01/1.03.05.75.28.01) - Add to column entitled “Assumed Activity Status h” the following: “Also includes Negotiated Dollar Reductions, Mod 248, REA 024 - 1/18/11.”
 - Page 49 – 100-K Area - D4 – Buildings - 165KW (WBS 1.01.01.05.07.32) - Add to column entitled “Assumed Activity Status h” the following: “Descope. Mod 248, REA 024 - 1/18/11. Performed Portion of Plan & Document remains as WCH scope.”
 - Page 49 – 100-K Area - D4 – Buildings - 166AKE (WBS 1.01.01.05.07.33) – Add to column entitled “Assumed Activity Status h” the following: “Descoped. Mod 248, REA 024 - 1/18/11. Includes performed scope for a portion of Plan & Document only. This building is descope, not included as part of building count in Table C.1.”
 - Page 49 – 100-K Area - D4 – Buildings - 166KE (WBS 1.01.01.05.07.34) - Add to column entitled “Assumed Activity Status h” the following: “Descoped. Mod 248, REA 024 - 1/18/11. Includes performed scope for a portion of Plan & Document only. This building is descope, not included as part of building count in Table C.1.”
 - Page 49 – 100-K Area - D4 – Buildings - 166KW (WBS 1.01.01.05.07.35) - Add to column entitled “Assumed Activity Status h” the following: “Descoped. Mod 248, REA 024 - 1/18/11. Includes performed scope for a portion of Plan & Document only. This building is descope, not included as part of building count in Table C.1.”

- Page 49 – 100-K Area - D4 – Buildings - 1720K (WBS 1.01.01.05.07.48) - Add to column entitled “Assumed Activity Status h” the following: “Descoped. Mod 248, REA 024 - 1/18/11. Includes performed scope for a portion of Plan & Document only. This building is descoped, not included as part of building count in Table C.1.”
- Page 49 – 100-K Area - D4 – Buildings - 181KW (WBS 1.01.01.05.07.53) – Add to column entitled “Assumed Activity Status h” the following: “Descoped. Mod 248, REA 024 - 1/18/11. Includes performed scope for a portion of Plan & Document only. This building is descoped, not included as part of building count in Table C.1.”
- Page 49 – 100-K Area - D4 – Buildings - 182K (WBS 1.01.01.05.07.54) - Add to column entitled “Assumed Activity Status h” the following: “Descoped. Mod 248, REA 024 - 1/18/11. Includes performed scope for a portion of Plan & Document only. This building is descoped, not included as part of building count in Table C.1.”
- Page 50 – 100-K Area - D4 – Buildings - 183 KW (WBS 1.01.01.05.07.55) - Add to column entitled “Assumed Activity Status h” the following: “Descoped Below Grade Demo and Transition/Final Closure only. Mod 248, REA 024 - 1/18/11.”
- Page 50 – 100-K Area - D4 – Buildings - 183.1KW (WBS 1.01.01.05.07.57) - Add to column entitled “Assumed Activity Status h” the following: “Descoped. Mod 248, REA 024 - 1/18/11. Includes performed scope for a portion of Plan & Document only. This building is descoped, not included as part of building count in Table C.1.”
- Page 50 – 100-K Area - D4 – Buildings - 183.5KW (WBS 1.01.01.05.07.59) - Add to column entitled “Assumed Activity Status h” the following: “Descoped. Mod 248, REA 024 - 1/18/11. Includes performed scope for a portion of Plan & Document only. This building is descoped, not included as part of building count in Table C.1.”
- Page 50 – 100-K Area - D4 – Buildings - 183.6KW (WBS 1.01.01.05.07.61) – Add to column entitled “Assumed Activity Status h” the following: “Descoped. Mod 248, REA 024 - 1/18/11. Includes performed scope for a portion of Plan & Document only. This building is descoped, not included as part of building count in Table C.1.”
- Page 50 – 100-K Area - D4 – Buildings - 190KW (WBS 1.01.01.05.07.69) - Add to column entitled “Assumed Activity Status h” the following: “Descoped. Mod 248, REA 024 - 1/18/11. Includes performed scope for a portion of Plan & Document only. This building is descoped, not included as part of building count in Table C.1.”
- Page 51 – 100-K Area - D4 - Retention Basins - 107K (WBS 1.01.01.05.10.01) - Add to column entitled “Assumed Activity Status h” the following: “Descoped. Mod 248, REA 024 - 1/18/11. Includes performed scope for a portion of Plan & Document only. This retention basin is descoped, not included as part of building count in Table C.1.”
- Page 51 – 100-K Area - D4 - Retention Basins - 183.2KW (WBS 1.01.01.05.10.03) - Add to column entitled “Assumed Activity Status h” the following: “Descoped. Mod 248, REA 024 - 1/18/11. Includes performed scope for a portion of Plan & Document only. This retention basin is descoped, not included as part of building count in Table C.1.”
- Page 51 – 100-K Area - D4 - Retention Basins - 183.3KW (WBS 1.01.01.05.10.05) - Add to column entitled “Assumed Activity Status h” the following: “Descoped. Mod 248, REA 024 - 1/18/11. Includes performed scope for a portion of Plan & Document only. This retention basin is descoped, not included as part of building count in Table C.1.”
- Page 52 – 100-K Area - D4 - Retention Basins - 183.4KW (WBS 1.01.01.05.10.07) - Add to column entitled “Assumed Activity Status h” the following: “Descoped. Mod 248, REA 024 - 1/18/11. Includes performed scope for a portion of Plan & Document only. This retention basin is descoped, not included as part of building count in Table C.1.”
- Page 52 – 100-K Area - D4 - Remaining Facilities - 105KE (WBS 1.01.01.05.08.02) - Add to column entitled “Assumed Activity Status h” the following: “Descoped. Mod 248, REA 024 - 1/18/11. Includes performed scope for a portion of Plan & Document only. This building is descoped, not included as part of building count in Table C.1.”

- Page 52 – 100-K Area - D4 - Interim Safe Storage - 105-KE REACTOR (ISS) (WBS 1.02.03.01.21.01) - Add to column entitled “Assumed Activity Status h” the following: “Descope. Mod 248, REA 024 - 1/18/11. Includes performed scope for a portion of Plan & Document only. This reactor is descope, not included as part of ISS count in Table C.1.”
- Page 52 – 100-K Area - D4 - Interim Safe Storage - 105-KW REACTOR (ISS) (WBS 1.02.03.01.21.02) - Add to column entitled “Assumed Activity Status h” the following: “Descope. Mod 248, REA 024 - 1/18/11. Includes performed scope for a portion of Plan & Document only. This reactor is descope, not included as part of ISS count in Table C.1.”
- **NEW** – Page 53 – 100-N Area – Design – 100-NR-1 – Field Remediation (WBS 1.03.06.03.01.02) – REA-062
- Page 65 – 100-N Area - Waste Site Remediation - Fld. Rem.-100N Non Site Specific Support (WBS 1.03.06.75.25.01) - Add to column entitled “Assumed Activity Status h” the following: “Also includes Negotiated Dollar Reductions, Mod 248, REA 024 - 1/18/11.”
- Page 88 - 100 Area Remaining Sites - D4 – Buildings - D4-Non-Site Specific Support 100 Area (WBS 1.01.01.75.25.01) - Add to column entitled “Assumed Activity Status h” the following: “Also includes Negotiated Dollar Reductions, Mod 248, REA 024 - 1/18/11.”
- Page 91 - 200 Area ERDF Waste Ops-Ops/Disp (CLIN #1) (WBS 1.04.01.02.31.01) - Add to column entitled “Assumed Activity Status h” the following: “REA 056, REA 079, Mod 272, REA 19A, REA 047, REA 092, REA 19B. Also includes Negotiated Dollar Reductions, Mod 248, REA 024 - 1/18/11.”
- Page 91 - 200 Area ERDF Waste Ops-Ops/Disp (CLIN #1) (WBS 1.04.01.02.32.01) - Add to column entitled “Assumed Activity Status h” the following: “REA 056, REA 079, Mod 272, REA 047, REA 092. Also includes Negotiated Dollar Reductions, Mod 248, REA 024 - 1/18/11.”
- Page 91 - 200 Area ERDF Waste Ops-Ops/Disposal (CLIN #1) - Waste Ops-Disposal Support (WBS 1.04.01.02.31.75) – Add REA 054, REA 056, REA 047, REA 092, and REA 19B to column entitled “Assumed Activity Status h.”
- Page 92 - 200 Area ERDF Waste Ops-Transportation (CLIN #1) (WBS 1.04.01.03.38.01) – Add to column entitled “Assumed Activity Status h” the following: “Also includes Negotiated Dollar Reductions, Mod 248, REA 024 - 1/18/11.”
- Page 93 - 200 Area ERDF Waste Ops-Transportation (CLIN #1) (WBS 1.04.01.03.38.01) – Add “REA 056, REA 079, Mod 272, REA 19A, REA 047, REA 092, REA 19B” to column entitled “Assumed Activity Status h.”
- Page 93 - 200 Area ERDF Waste Ops-Transportation (CLIN #1) (WBS 1.04.01.03.38.75) - Add “REA 056, REA 047, REA 092, REA 19B” to column entitled “Assumed Activity Status h.”
- Page 94 - 200 Area ERDF Waste Ops-Transportation (CLIN #4) - Waste Ops-Management and Support (WBS 1.04.99.01.29 / 1.04.99.02.29 / 1.04.01.02.32) - Add to column entitled “Assumed Activity Status h” the following: “Schedule extension for . . . REA 079, Mod 272, REA 19A, REA 047, REA 092, REA 19B. Also includes Negotiated Dollar Reductions, Mod 248, REA 024 – 1/18/11.”
- Page 96 – 300 Area – 326 Building - D4 – Buildings (WBS 1.01.04.01.07.N1) - Add to column entitled “Assumed Activity Status h” the following: “Descope Below Grade Demo and Transition/Final Closure Backfill portion only. Mod 248, REA 024 - 1/18/11.”
- Page 97 – 300 Area – 329 Building - D4 – Buildings (WBS 1.01.04.01.07.P1) - Add to column entitled “Assumed Activity Status h” the following: “Descope Below Grade Demo and Transition/Final Closure Backfill portion only. Mod 248, REA 024 - 1/18/11.”
- Page 97 – 300 Area – 331 Building - Confirmatory Sampling Sites - 331 LSLT1 (WBS 1.03.12.01.03.09) – Add to column entitled “Assumed Activity Status h” the following: “Descope. Mod 248, REA 024 - 1/18/11. Includes performed scope for a portion of Work Instructions only. This confirmatory sampling site is descope, not included as part of Confirmatory Sampling count in Table C.1.”

- Page 97 – 300 Area – 331 Building - Confirmatory Sampling Sites - 331 LSLT2 (WBS 1.03.12.01.03.10) - Add to column entitled “Assumed Activity Status h” the following: “Descope. Mod 248, REA 024 - 1/18/11. Includes performed scope for a portion of Work Instructions only. This confirmatory sampling site is descope, not included as part of Confirmatory Sampling count in Table C.1.”
- **NEW** - Page 99 – 300 Area Remaining Sites – Design (WBS 1.03.12.03.01.01) – REA-062
- **NEW** – Page 100 – 300 Area Remaining Sites – Confirmatory Sampling Sites – 300-FF-2 - Confirmatory Sampling Site - 300-279 (WBS 1.03.12.01.03.14) – REA-121
- **NEW** – Page 100 – 300 Area Remaining Sites – Confirmatory Sampling Sites – 300-FF-2 - Confirmatory Sampling Site - 300-280 (WBS 1.03.12.01.03.15) – REA-121
- **NEW** – Page 100 – 300 Area Remaining Sites – Confirmatory Sampling Sites – 300-FF-2 - Confirmatory Sampling Site - 300-281 (WBS 1.03.12.01.03.16) – REA-121
- **NEW** – Page 100 – 300 Area Remaining Sites – Confirmatory Sampling Sites – 300-FF-2 - Confirmatory Sampling Site - 300-282 (WBS 1.03.12.01.03.17) – REA-121
- **NEW** – Page 100 – 300 Area Remaining Sites – Confirmatory Sampling Sites – 300-FF-2 - Confirmatory Sampling Site - 300-283 (WBS 1.03.12.01.03.18) – REA-121
- **NEW** – Page 100 – 300 Area Remaining Sites – Confirmatory Sampling Sites – 300-FF-2 - Confirmatory Sampling Site - 300-284 (WBS 1.03.12.01.03.19) – REA-121
- **NEW** – Page 100 – 300 Area Remaining Sites – Confirmatory Sampling Sites – 300-FF-2 - Confirmatory Sampling Site - 300-286 (WBS 1.03.12.01.03.20) – REA-121
- **NEW** – Page 100 – 300 Area Remaining Sites – Confirmatory Sampling Sites – 300-FF-2 - Confirmatory Sampling Site - 300-287 (WBS 1.03.12.01.03.21) – REA-121
- **NEW** – Page 100 – 300 Area Remaining Sites – Confirmatory Sampling Sites – 300-FF-2 - Confirmatory Sampling Site - 300-288 (WBS 1.03.12.01.03.22) – REA-121
- **NEW** – Page 100 – 300 Area Remaining Sites – Confirmatory Sampling Sites – 300-FF-2 - Confirmatory Sampling Site - 300-289 (WBS 1.03.12.01.03.23) – REA-121
- **NEW** – Page 101 – 300 Area Remaining Sites – Confirmatory Sampling Sites – 300-FF-2 - Confirmatory Sampling Site - 300-290 (WBS 1.03.12.01.03.24) – REA-121
- **NEW** – Page 101 – 300 Area Remaining Sites – Confirmatory Sampling Sites – 300-FF-2 - Confirmatory Sampling Site - 300-291 (WBS 1.03.12.01.03.25) – REA-121
- **NEW** – Page 101 – 300 Area Remaining Sites – Confirmatory Sampling Sites – 300-FF-2 - Confirmatory Sampling Site - 300-294 (WBS 1.03.12.01.03.26) – REA-121
- **NEW** – Page 101 – 300 Area Remaining Sites – Confirmatory Sampling Sites – 300-FF-2 - Confirmatory Sampling Site – 600-290:2 (WBS 1.03.12.01.03.27) – REA-121
- Page 113 - 300 Area Remaining Sites - Burial Ground Remediation - Fld. Rem.-300 Area Non Site Specific Support (WBS 1.03.12.75.25.01) – “Now also includes Negotiated Dollar Reductions, Mod 248, REA 024 - 1/18/11.”
- Page 118 - 300 Area Remaining Sites - D4 – Buildings – 328 (WBS 1.01.04.01.07.52) – Add to column entitled “Assumed Activity Status h” the following: “Descope Below Grade Demo only. Mod 248, REA 024 - 1/18/11.”
- Page 118 - 300 Area Remaining Sites - D4 – Buildings –328A (WBS 1.01.04.01.07.53) - Add to column entitled “Assumed Activity Status h” the following: “Descope Below Grade Demo only. Mod 248, REA 024 - 1/18/11.”
- Page 118 - 300 Area Remaining Sites - D4 – Buildings –328BA (WBS 1.01.04.01.07.54) - Add to column entitled “Assumed Activity Status h” the following: “Descope Below Grade Demo only. Mod 248, REA 024 - 1/18/11.”
- **NEW** – Page 129 - 300 Area Remaining Sites - D4 – Buildings – 3701D (WBS 1.01.04.01.07.R9) – REA-092
- Page 130 - 300 Area Remaining Sites - D4 - Remaining Facilities - D4-Non Site Specific Support 300 Area Sites (WBS 1.01.04.75.25.01) - Add to column entitled “Assumed Activity Status h” the following: “Now also includes Negotiated Dollar Reductions, Mod 248, REA 024 - 1/18/11. Also now includes REA 092”

- **NEW** – Page 132 – 400 Area Outside of the FFTF Security Fence - D4 – Buildings – 4814 (WBS 1.01.05.01.07.34) Special Tools Warehouse – Mod 272
- Page 132 – 400 Area - 400 Area Outside of the FFTF Security Fence - D4 – Buildings - D4-Non-Site Specific Support (WBS 1.01.05.75.25.01) - Add to column entitled “Assumed Activity Status h” the following: “Now also includes Negotiated Dollar Reductions, Mod 248, REA 024 - 1/18/11. Also now includes Mod 272”
- Page 135 – Operate/Close Utilities – 300 Area (WBS 1.01.07.01.18.03) 300 Area Relocation Project - REA 19A, REA 19B
- Page 136 - Surveillance and Maintenance - D4-Management and Support (WBS 1.01.99.01.29.01) - Add to column entitled “Assumed Activity Status h” the following: “Also now includes . . . Mod 272, REA 092. Also includes Negotiated Dollar Reductions, Mod 248, REA 024 - 1/18/11.”
- Page 137 – Final Closure - Miscellaneous Restoration - Fld. Rem.-Management and Support (WBS 1.03.99.01.29.01) - Add to column entitled “Assumed Activity Status h” the following: “Also includes Negotiated Dollar Reductions, Mod 248, REA 024 - 1/18/11. Also includes REA PM&S Rates for REA 062, REA 121, REA 047.”
- Page 137 – Final Closure - Stewardship Preparation - ES/FC-Long-Term Stewardship (WBS 1.05.01.01.41.01) - Add to column entitled “Assumed Activity Status h” the following: “Descope portion of 100-KR-1 Remedial Action Report. Mod 248, REA 024 - 1/18/11.”
- Page 138 – Final Closure - Independent Closure Reviews - ES/FC-Final Closure (WBS 1.05.01.01.40.01) - Add to column entitled “Assumed Activity Status h” the following: “Descope portion of 100 Area Surface Soil Survey. Mod 248, REA 024 - 1/18/11.”
- **NEW** - Page 138 - Final Closure - Independent Closure Reviews - ES/FC-Final Closure (WBS 1.05.01.01.40.01) – REA-062
- **NEW** - Page 139 - Final Closure - Independent Closure Reviews - ES/FC - Orphan Site Evaluations (WBS 1.05.01.01.42.01) – REA-079
- **NEW** - Page 139 - Final Closure - Independent Closure Reviews - ES/FC - Orphan Site Evaluations (WBS 1.05.01.01.42.01) – REA-121
- Page 139 - Final Closure - Independent Closure Reviews - ES/FC-Management and Support (WBS 1.05.99.01.29.01) - Add to column entitled “Assumed Activity Status h” the following: “Also includes REA PM&S Rates for REA 062, REA 079, REA 121”
- Page 139 - Mission Support/General Support - MS/GS-Project Integration (WBS 1.06.01.01.01.01) - Add to column entitled “Assumed Activity Status h” the following: “Also includes Negotiated Dollar Reductions, Mod 248, REA 024 - 1/18/11. Also includes REA MS/GS Rates for REA 062, 079, Mod 272, REA 121, REA 19A, REA 047, REA 092, REA 19B”
- Page 140 - Mission Support/General Support - MS/GS-Project Services (WBS 1.06.02.01.01.01) - Add to column entitled “Assumed Activity Status h” the following: “Schedule Extension for REAs 054, 056, 097, and 073. Also includes Negotiated Dollar Reductions, Mod 248, REA 024 - 1/18/11. Also includes REA MS/GS Rates for REA 062, 079, Mod 272, REA 121, REA 19A, REA 047, REA 092, REA 19B”
- Page 140 - Mission Support/General Support - MS/GS-ESHQ (WBS 1.06.03.01.01.01) - Add to column entitled “Assumed Activity Status h” the following: “Also includes Negotiated Dollar Reductions, Mod 248, REA 024 - 1/18/11. Also includes REA MS/GS Rates for REA 062, 079, Mod 272, REA 121, REA 19A, REA 047, REA 092, REA 19B”
- Page 141 - Mission Support/General Support - MS/GS-Engineering (WBS 1.06.04.01.01.01) - Add to column entitled “Assumed Activity Status h” the following: “Also includes Negotiated Dollar Reductions, Mod 248, REA 024 - 1/18/11. Also includes REA MS/GS Rates for REA 062, 079, Mod 272, REA 121, REA 19A, REA 047, REA 092, REA 19B”
- Page 141 - Mission Support/General Support - MS/GS-Reg Integration and Outreach (WBS 1.06.05.01.01.01) - Add to column entitled “Assumed Activity Status h” the following: “Also includes Negotiated Dollar Reductions, Mod 248, REA 024 - 1/18/11. Also includes REA MS/GS Rates for REA 062, 079, Mod 272, REA 121, REA 19A, REA 047, REA 092, REA 19B”

- Page 142 - Mission Support/General Support - MS/GS-Office of the Project Gen. Manager (WBS 1.06.06.01.01.01) - Add to column entitled “Assumed Activity Status h” the following: “Schedule extension for . . . REA 054, REA 056, REA 097, REA 073. Also includes Negotiated Dollar Reductions, Mod 248, REA 024 - 1/18/11. Also includes REA MS/GS Rates for REA 062, 079, Mod 272, REA 121, REA 19A, REA 047, REA 092, REA 19B”
- **NEW** - Page 144 - Mission Support/General Support (REAs) - MS/GS-Regulatory and Environmental Management (WBS 1.06.05.01.01.01) – REA-097
- **NEW** - Page 144 - Mission Support/General Support (REAs) - MS/GS-Project Services (WBS 1.06.02.01.01.01) – REA-073
- **NEW** - Page 144 - Mission Support/General Support (REAs) - MS/GS-ESHQ (WBS 1.06.03.01.01.01) – REA-112
- **NEW** - Page 145 - Mission Support/General Support (REAs) - MS/GS-Office of the Project Gen. Manager (WBS 1.06.06.01.01.01) – REA-120

G. The following contract replacement pages are included as part of this modification:

- Section B, Page B-18 - Table B.1, *Incentive Fee Structure*
- Section B, Table B.2, *Schedule of Quantities and Target Cost* – Pages 1 through 7
- Section C, Page C-4, Table C.1, *River Corridor Work Summary*
- Section J, Attachment J-1, *Table of River Corridor Closure Contract Work Scope* – Pages 1 through 146

All other contract terms and conditions remain unchanged.

End of Modification No. 261

TABLE B.1 INCENTIVE FEE STRUCTURE

Element	Definition/ Reference	CLIN 1		CLIN 2		CLIN 3		CLIN 4		Total
		Date	Amount	Date	Amount	Date	Amount	Date	Amount	
Cost Performance Incentive Fee (Target Cost, Target Fee, and Cost Share Ratio)										
Target Cost	Section I clause entitled FAR 52.216-10 Incentive Fee, para. (b)(1)		\$1,709,012,554		\$0		\$112,847,740		\$219,570,902	\$2,041,431,196
Target Fee	Section I clause entitled FAR 52.216-10 Incentive Fee, para. (b)(2)		\$123,459,020		\$0		\$7,899,297		\$15,146,898	\$146,505,215
Estimated Incumbent Employee Pension Costs	Section I clause entitled FAR 52.216-10 Incentive Fee, para. (e)(5)		\$35,880,731		\$0		\$2,795,184		\$0	\$38,675,915
Cost Share Ratio (Government/ Contractor)	Section I clause entitled FAR 52.216-10 Incentive Fee, para. (e)		80/20		80/20		80/20		80/20	80/20
Schedule Performance Incentive Fee										
Completion of Contract Requirements	Fee earned for completion on or before the dates shown:	3/31/2012	\$25.9M	3/31/2012	\$10.9M	3/31/2012	\$3.2M			\$40.0M
		9/30/2012	\$19.4M	9/30/2012	\$8.2M	9/30/2012	\$2.4M			\$30.0M
		3/31/2013	\$15.5M	3/31/2013	\$6.5M	3/31/2013	\$2.0M			\$24.0M
		9/30/2013	\$7.8M	9/30/2013	\$3.2M	9/30/2013	\$1.0M			\$12.0M
		3/31/2014	\$3.9M	3/31/2014	\$1.6M	3/31/2014	\$0.5M			\$6.0M
		9/30/2014	\$2.6M	9/30/2014	\$1.1M	9/30/2014	\$0.3M			\$4.0M
		3/31/2015	\$1.2M	3/31/2015	\$0.6M	3/31/2015	\$0.2M			\$2.0M
		9/30/2015	Zero	9/30/2015	Zero	9/30/2015	Zero			Zero
Total Maximum Incentive Fee										
Maximum Cost Performance Incentive Fee	Maximum total Cost Performance Incentive Fee that may be earned		\$230,716,695 (13.5% of Target Cost)		\$0 (13.5% of Target Cost)		\$15,234,445 (13.5% of Target Cost)		\$29,642,072 (13.5% of Target Cost)	\$275,593,212 (13.5% of Target Cost)
Maximum Schedule Performance Incentive Fee	Maximum total Schedule Performance Incentive Fee that may be earned		\$25.9M		\$10.9M		\$3.2M		Zero	\$40.0M
Total Minimum Incentive Fee										
Minimum Cost Performance Incentive Fee	Minimum total Cost Performance Incentive Fee that may be earned		Zero		Zero		Zero		Zero	Zero
Minimum Schedule Performance Incentive Fee	Minimum total Schedule Performance Incentive Fee that may be earned		Zero		Zero		Zero		Zero	Zero

Activity Description	Performance Plan Work Breakdown Structure	Performance Plan Work Breakdown Structure Description	QUANTITIES		Target Cost				Total Target Cost \$
			Baseline Quantity	Unit	CLIN 1	CLIN 2	CLIN 3	CLIN 4	
100 Area									
100-B/C Area									
FR - 100 B/C Area Design	1.03.01.04.01	Fld. Rem.-100 B/C Area Design	1	LS	\$628,573				\$628,573
Confirmatory Sampling Sites	1.03.01.01.03	Fld. Rem.-Conf Sampling Sites-100 B/C	9	EA	\$770,734				\$770,734
Liquid Waste Site Remediation	1.03.01.02.04	Fld. Rem.-Liquid Waste Sites-100-BC-1	0	TONS	\$322,870				\$322,870
Waste Site Remediation	1.03.01.02.05 / 1.03.01.03.05	Fld. Rem.-Waste Sites-100B/C	295,235	TONS	\$15,491,411				\$15,491,411
Burial Ground Remediation	1.03.01.02.06 / 1.03.01.03.06	Remediate Burial Ground - 100-B/C	176,034	TONS	\$11,904,168				\$11,904,168
Fld. Rem.-100 B/C Non Site Specific Support	1.03.01.75.25	Fld. Rem.-100 B/C Non Site Specific Support			\$7,748,998				\$7,748,998
D4 - Buildings	1.01.01.01.07	D4-Buildings	9,560	GSF	\$575,615				\$575,615
D4 - Remaining Facilities	1.01.01.01.08	D4-Remaining Facilities	2	EA	\$812,990				\$812,990
Interim Safe Storage	1.02.01.01.21	ISS-Interim Safe Storage	1	LS	\$16,550,461				\$16,550,461
100-D Area									
FR - D Area Design	1.03.02.04.01/02	Fld. Rem.-100D Area Design	1 / 760	LS / TONS	\$440,451	\$0	\$0	\$0	\$440,451
Confirmatory Sampling Sites	1.03.02.01.03	Fld. Rem.-Conf Sampling Sites-100 D	26	EA	\$2,395,507				\$2,395,507
Confirmatory Sampling Sites	1.03.02.01.04	Fld. Rem.-Conf Sampling Sites-100 D - ARRA	19	EA	\$0	\$0	\$0	\$2,784,741	\$2,784,741
Liquid Waste Site Remediation	1.03.02.02.04 / 1.03.02.03.04	Fld. Rem.-Liquid Waste Sites-100-D	12,970	TONS	\$1,699,817				\$1,699,817
Waste Site Remediation	1.03.02.02.05 / 1.03.02.03.05	Fld. Rem.-Waste Sites-100-D	569,490	TONS	\$33,485,608				\$33,485,608
Burial Ground Remediation	1.03.02.02.06 / 1.03.02.03.06	Fld. Rem.-Burial Grounds-100-D	344,731	TONS	\$35,594,632				\$35,594,632
Fld. Rem.-100 D Non Site Specific Support	1.03.02.75.25/28	Fld. Rem.-100 D Non Site Specific Support			\$25,093,022	\$0	\$0	\$2,493,655	\$27,586,677
D4 - Buildings	1.01.01.02.07	D4-Buildings	428,784	GSF	\$8,679,678				\$8,679,678
D4 - Remaining Facilities	1.01.01.02.08	D4-Remaining Facilities 100 D	1	EA	\$115,447				\$115,447
D4 - Retention Basins	1.01.01.02.10	D4-Retention Basins	8,136	TONS	\$1,129,224				\$1,129,224
100-F Area									
FR - F Area Design	1.03.03.04.01/02	Fld. Rem.-100 F Area Design	1	LS	\$16,910	\$0	\$0	\$188,081	\$204,991
Confirmatory Sampling Sites	1.03.03.01.03/04	Fld. Rem.-Conf Sampling Sites-100 F	31	EA	\$974,543	\$0	\$0	\$52,754	\$1,027,297
Liquid Waste Site Remediation	1.03.03.02.04	Fld. Rem.-Liquid Waste Sites.-100-FR-1	66,953	TONS	\$4,290,988				\$4,290,988
Waste Site Remediation	1.03.03.02.05 / 1.03.03.03.05	Fld. Rem.-Waste Sites-100-F	86,775	TONS	\$5,409,290				\$5,409,290
Waste Site Remediation	1.03.03.02.07	Fld. Rem.-Waste Sites.-100-FR-1 ARRA	114,288	TONS	\$0	\$0	\$0	\$3,290,958	\$3,290,958
Burial Ground Remediation	1.03.03.03.06	Fld. Rem.-Burial Grounds-100-FR-2	286,031	TONS	\$21,969,523				\$21,969,523

Activity Description	Performance Plan Work Breakdown Structure	Performance Plan Work Breakdown Structure Description	QUANTITIES		Target Cost				Total Target Cost \$
			Baseline Quantity	Unit	CLIN 1	CLIN 2	CLIN 3	CLIN 4	
Fld. Rem.-100 F Non Site Specific Support	1.03.03.75.25/26	Fld. Rem.-100 F Non Site Specific Support			\$10,668,255			\$9,658,809	\$20,327,064
D4-Buildings	1.01.01.03.07	D4-Buildings	74,017	GSF	\$1,143,313				\$1,143,313
100-H Area									
Design	1.03.04.04.01	Fld. Rem.-100 H Area Design	1	LS	\$218,582				\$218,582
Confirmatory Sampling Sites	1.03.04.01.03	Fld. Rem.-Conf Sampling Sites-100 H	36	EA	\$2,631,458				\$2,631,458
Liquid Waste Site Remediation	1.03.04.02.04	Fld. Rem.-Liquid Waste Sites-100-HR-1	792	TONS	\$97,325				\$97,325
Waste Site Remediation	1.03.04.02.05 / 1.03.04.03.05	Fld. Rem.-Waste Sites-100-H	199,133	TONS	\$8,069,361				\$8,069,361
Burial Ground Remediation	1.03.04.03.06	Fld. Rem.-Burial Grounds-100-HR-2	148,081	TONS	\$9,848,955				\$9,848,955
Fld. Rem.-100 H Non Site Specific Support	1.03.04.75.25	Fld. Rem.-100 H Non Site Specific Support			\$3,568,363				\$3,568,363
D4 - Buildings	1.01.01.04.07	D4-Buildings	3,530	GSF	\$15,203				\$15,203
D4 - Retention Basins	1.01.01.04.10	D4-Retention Basins	7,323	TONS	\$933,746				\$933,746
Interim Safe Storage	1.02.02.01.21	ISS-Interim Safe Storage	1	LS	\$1,624,318				\$1,624,318
100-K Area									
FR - K Area Design	1.03.05.04.01	Fld. Rem.-100K Area Design	1	LS	\$475,105				\$475,105
Confirmatory Sampling Sites	1.03.05.01.03	Fld. Rem.-Conf Sampling Sites-100 K	8	EA	\$476,700				\$476,700
Confirmatory Sampling Sites	1.03.05.01.04	Fld. Rem.-Conf Sampling Sites-100 K - ARRA	10	EA	\$0	\$0	\$0	\$395,103	\$395,103
Liquid Waste Site Remediation	1.03.05.02.04 / 1.03.05.03.04	Fld. Rem.-Liquid Waste Sites-100-K	0	TONS	\$831,386				\$831,386
Waste Site Remediation	1.03.05.02.05 / 1.03.05.03.05	Fld. Rem.-Waste Sites-100-K	328	TONS	\$1,950,867				\$1,950,867
Burial Ground Remediation	1.03.05.03.06	Fld. Rem.-Burial Grounds-100-KR-2	79,868	TONS	\$10,264,479				\$10,264,479
Fld. Rem.-100K Non Site Specific Support	1.03.05.75.25/28	Fld. Rem.-100K Non Site Specific Support			\$3,379,210			\$329,914	\$3,709,124
D4 - Buildings	1.01.01.05.07	D4-Buildings	19,624	GSF	\$714,892				\$714,892
D4 - Retention Basins	1.01.01.05.10	D4-Retention Basins	0	TONS	\$19,645				\$19,645
D4 - Remaining Facilities	1.01.01.05.08	D4-Remaining Facilities	0	EA	\$245				\$245
Interim Safe Storage	1.02.03.01.21	ISS-Interim Safe Storage	0	LS	\$578,245				\$578,245
100-N Area									
Design	1.03.06.03.01	Fld. Rem.-100 N Area Design	1	LS	\$1,227,198				\$1,227,198
Confirmatory Sampling Sites	1.03.06.01.03	Fld. Rem.-Conf Sampling Sites-100 N	32	EA	\$2,046,670	\$0	\$0	\$0	\$2,046,670
Waste Site Remediation	1.03.06.02.05	Fld. Rem.-Waste Sites-100-NR-1	206,798	TONS	\$19,416,918				\$19,416,918
Fld. Rem.-100N Non Site Specific Support	1.03.06.75.25	Fld. Rem.-100N Non Site Specific Support			\$9,776,168				\$9,776,168
D4 - Buildings	1.01.01.06.07	D4-Buildings100 N Area	274,600	GSF	\$20,173,288				\$20,173,288
D4 - Retention Basins	1.01.01.06.10	D4-Retention Basins 100 Area	18,319	TONS	\$2,509,449				\$2,509,449

Activity Description	Performance Plan Work Breakdown Structure	Performance Plan Work Breakdown Structure Description	QUANTITIES		Target Cost				Total Target Cost \$
			Baseline Quantity	Unit	CLIN 1	CLIN 2	CLIN 3	CLIN 4	
D4 - Remaining Facilities	1.01.01.06.08	D4-Remaining Facilities 100 Area	31	EA	\$7,355,640	\$0	\$0	\$0	\$7,355,640
Interim Safe Storage	1.02.04.01.21	ISS-Interim Safe Storage	1	LS	\$59,712,894				\$59,712,894
ISS-Management and Support	1.02.99.01.29	ISS-Management and Support			\$19,194,955				\$19,194,955
100 Area Remaining Sites									
Design	1.03.07.04.01/02	Fld. Rem.-100 Area RS Design	1	LS	\$912,006	\$0	\$0	\$69,963	\$981,969
Confirmatory Sampling Sites	1.03.07.01.03	Fld. Rem.-Conf Sampling Sites-100 Remaining	0	EA					\$0
Confirmatory Sampling Sites	1.03.07.01.04	Fld. Rem.-Conf Sampling Sites-100 Remaining - ARRA	40	EA	\$0	\$0	\$0	\$1,207,262	\$1,207,262
Waste Site Remediation	1.03.07.02.05 / 1.03.07.03.05	Fld. Rem.-Waste Sites.-100-IU-2 and 6	357,662	TONS	\$14,853,935				\$14,853,935
Waste Site Remediation	1.03.07.05.01	100-IU Segment 1	2,504	TONS	\$0	\$0	\$0	\$861,697	\$861,697
Fld. Rem.-100 Area RS Non Site Specific Support	1.03.07.75.25/26/28	Fld. Rem.-100 Area RS Non Site Specific Support			\$12,254,601			\$1,572,964	\$13,827,565
D4 - Buildings	1.01.01.07.07	D4-Buildings 100 Area	0	GSF	\$0				\$0
D4-Non-Site Specific Support 100 Area	1.01.01.75.25	D4-Non-Site Specific Support 100 Area			\$12,242,253				\$12,242,253
200 Area									
Waste Operations									
Waste Ops - Construction	1.04.01.01.30/1.04.01.01.31	Waste Ops-Construction		TONS	\$21,379,053			\$72,900,220	\$94,279,273
Waste Ops - Closure	1.04.01.04.3B	Waste Ops-Closure	1	LS	\$1,615,456				\$1,615,456
Waste Ops - Operations/Disposal/Treatment (CLIN #1)	1.04.01.02.31 / 1.04.01.02.32	Waste Ops-Disposal	4,320,833	TONS	\$146,581,213				\$146,581,213
Waste Ops - Disposal/Treatment (CLIN #2)	1.04.01.02.33 / 1.04.01.02.34	Waste Ops-PNNL Facilities Disposal and Waste Treatment	0	TONS		\$0			\$0
Waste Ops - Disposal/Treatment (CLIN #3)	1.04.01.02.35 / 1.04.01.02.36	Waste Ops-618-10/11Disposal and Treatment	161,406	TONS			\$5,999,405		\$5,999,405
Waste Ops - Disposal/Treatment (CLIN #4)	1.04.01.02.37/38	Waste Ops-ARRA Disposal	119,371	TON				\$23,774,443	\$23,774,443
Waste Ops - Transportation (CLIN #1)	1.04.01.03.37 / 1.04.01.03.38	Waste Ops-Transportation Routes/Methods and Transportation	4,244,341	TONS	\$107,090,051				\$107,090,051
Waste Ops - Transportation (CLIN #2)	1.04.01.03.39	Waste Ops-PNNL Facilities Transportation	0	TONS		\$0			\$0
Waste Ops - Transportation (CLIN #3)	1.04.01.03.3A	Waste Ops-618-10/11 Transportation	161,406	TONS			\$3,138,800		\$3,138,800
Waste Ops - Transportation (CLIN #4)	1.04.01.03.3B	Waste Ops-AARA Transportation	118,904	TON				\$29,211,104	\$29,211,104
Waste Ops-Management and Support	1.04.99.01.29 / 1.04.99.02.29 / 1.04.01.02.32	Waste Ops-Management and Support			\$16,605,580	\$0	\$0	\$0	\$16,605,580
300 Area									
308 Building									
D4 - Buildings	1.01.04.01.07	D4-Buildings 300 Area Sites	71,445	GSF	\$12,312,317				\$12,312,317
324 Building									
Waste Site Remediation	1.03.12.02.05	Fld. Rem.-Waste Sites 300 Area	447	TONS	\$174,623				\$174,623

Activity Description	Performance Plan Work Breakdown Structure	Performance Plan Work Breakdown Structure Description	QUANTITIES		Target Cost				Total Target Cost \$
			Baseline Quantity	Unit	CLIN 1	CLIN 2	CLIN 3	CLIN 4	
D4 - Buildings	1.01.03.01.07	D4-Buildings 324 Area	103,013	GSF	\$26,791,401				\$26,791,401
D4 - Remaining Facilities	1.01.03.01.08	D4-Remaining Facilities	1	EA	\$192,903				\$192,903
325 Building									
D4 - Buildings	1.01.04.01.07	D4-Buildings 300 Area Sites	0	GSF	\$0				\$0
300A 325 Building (CLIN #2)	1.01.04.01.07	D4-Buildings 300 Area Sites	0	GSF		\$0			\$0
326 Building									
D4 - Buildings	1.01.04.01.07	D4-Buildings 300 Area Sites	63,742	GSF	\$12,060,630				\$12,060,630
326 Building (CLIN #2)	1.01.04.01.07	D4-Buildings 300 Area Sites	0	GSF		\$0			\$0
327 Building									
D4 - Buildings	1.01.03.02.07	D4-Buildings 327 Area	27,549	GSF	\$14,923,367				\$14,923,367
D4-Non Site Specific Support 324/327 Area	1.01.03.75.25	D4-Non Site Specific Support 324/327 Area			\$15,114,036				\$15,114,036
329 Building									
D4 - Buildings (CLIN#1)	1.01.04.01.07	D4-Buildings 300 Area Sites	39,420	GSF	\$7,316,537				\$7,316,537
D4 - Buildings (CLIN#2)	1.01.04.01.07	D4-Buildings 300 Area Sites	0	GSF		\$0			\$0
331 Building									
Confirmatory Sampling Sites	1.03.12.01.03	Fld. Rem.-Conf Sampling Sites Area 300	2	EA	\$149,921				\$149,921
D4 - Buildings	1.01.04.01.07	D4-Buildings 300 Area Sites	12,237	GSF	\$628,678				\$628,678
300A 331 Building (CLIN #2)	1.01.04.01.07	D4-Buildings 300 Area Sites	0	GSF		\$0			\$0
300 Area Remaining Sites									
Design	1.03.12.03.01	Fld. Rem.-300 Area RS Design	1	LS	\$1,539,266				\$1,539,266
Confirmatory Sampling Sites	1.03.12.01.03	Fld. Rem.-Conf Sampling Sites Area 300	23	EA	\$1,462,299				\$1,462,299
Waste Site Remediation	1.03.12.02.05	Fld. Rem.-Waste Sites 300 Area	610,203	TONS	\$29,925,182				\$29,925,182
Burial Ground Remediation	1.03.12.02.06	Fld. Rem.-Burial Grounds 300 Area	209,721	TONS	\$19,080,965				\$19,080,965
Fld. Rem.-300 Area Non Site Specific Support	1.03.12.75.25	Fld. Rem.-300 Area Non Site Specific Support			\$19,605,495				\$19,605,495
300 Area Remaining Sites D4 - Buildings (CLIN #1)	1.01.04.01.07	D4-Buildings 300 Area Sites	890,775	GSF	\$92,941,453				\$92,941,453
300 Area Remaining Sites D4 - Buildings (CLIN #2)	1.01.04.01.07	D4-Buildings 300 Area Sites	0	GSF		\$0			\$0
D4 - Remaining Facilities (CLIN #2)	1.01.04.01.08	D4-Remaining Facilities	0	EA		\$0			\$0
D4 - Retention Basins	1.01.04.01.10	D4-Retention Basins	390	TONS	\$101,335				\$101,335
D4 - Remaining Facilities	1.01.04.01.08	D4-Remaining Facilities	4	EA	\$329,228				\$329,228
D4-Non Site Specific Support 300 Area Sites	1.01.04.75.25	D4-Non Site Specific Support 300 Area Sites			\$48,103,178				\$48,103,178

Activity Description	Performance Plan Work Breakdown Structure	Performance Plan Work Breakdown Structure Description	QUANTITIES		Target Cost				Total Target Cost \$
			Baseline Quantity	Unit	CLIN 1	CLIN 2	CLIN 3	CLIN 4	
400 Area									
Waste Site Remediation	1.03.13.01.05	Fld. Rem.-Waste Sites 400 Area	390	TONS	\$116,469				\$116,469
Fld. Rem.-400 Area Non Site Specific Support	1.03.13.75.25	Fld. Rem.-400 Area Non Site Specific Support			\$94,129				\$94,129
D4 - Buildings	1.01.05.01.07	D4-Buildings 400 Area	78,667	GSF	\$2,890,789				\$2,890,789
D4-Non-Site Specific Support	1.01.05.75.25	D4-Non-Site Specific Support			\$2,304,033				\$2,304,033
600 Area									
Design - Remediation Design Solution	1.03.14.01.22	Fld. Rem.-Design Solution 600 Area	1	LS	\$1,812,480				\$1,812,480
Design - Remediation 618-10 & 618-11	1.03.14.01.01/02	Fld. Rem.-Design 600 Area	1	LS	\$0	\$0	\$1,147,613	\$804,084	\$1,951,697
618-10 Burial Ground Remediation	1.03.14.01.23/25/26/27	Fld. Rem.-Remediation 618-10	89,736	TONS			\$13,888,303	\$24,847,566	\$38,735,869
618-11 Burial Ground Remediation	1.03.14.01.24/25	Fld. Rem.-Remediation 618-11	73,782	TONS	\$0	\$0	\$52,348,344	\$5,570,561	\$57,918,904
Fld. Rem.-600 Area Non Site Specific Support	1.03.14.75.25/26/27	Fld. Rem.-600 Area Non Site Specific Support			\$0		\$36,325,275	\$37,322,271	\$73,647,546
Operate/Close Utilities									
100 Area	1.01.07.01.16	D4-100 Area O&C Utilities	1	LS	\$6,403,215				\$6,403,215
200 Area	1.01.07.01.17	D4-200 Area O&C Utilities	1	LS	\$396,692				\$396,692
300 Area	1.01.07.01.18	D4-300 Area O&C Utilities	1	LS	\$77,859,841				\$77,859,841
400 Area	1.01.07.01.19	D4-400 Area O&C Utilities	1	LS	\$593,075				\$593,075
Surveillance and Maintenance									
100 Area	1.01.06.01.11	D4-100 Area S&M	1	LS	\$8,690,270				\$8,690,270
200 Area	1.01.06.01.12	D4-200 Area S&M	1	LS	\$1,422,233				\$1,422,233
300 Area	1.01.06.01.13	D4-300 Area S&M	1	LS	\$50,613,102				\$50,613,102
400 Area	1.01.06.01.14	D4-400 Area S&M	1	LS	\$1,028,881				\$1,028,881
600 Area	1.01.06.01.15	D4-600 Area S&M	1	LS	\$168,291				\$168,291
D4-Management and Support	1.01.99.01.29	D4-Management and Support			\$139,558,959				\$139,558,959
Final Closure									
FR - Miscellaneous Restoration Design	1.03.15.01.01	Fld. Rem. - Miscellaneous Restoration Design	1	LS	\$301,673				\$301,673
Miscellaneous Restoration	1.03.15.01.05	Fld. Rem.-Restoration	12,002	TONS	\$6,598,344				\$6,598,344
Fld. Rem.-Misc Restoration Non Site Specific Spt	1.03.15.75.25	Fld. Rem.-Misc Restoration Non Site Specific Spt			\$1,060,444				\$1,060,444
Fld. Rem.-Management and Support	1.03.99.01.29	Fld. Rem.-Management and Support			\$22,073,854	\$0	\$0	\$0	\$22,073,854
Stewardship Preparation	1.05.01.01.41	ES/FC-Long-Term Stewardship	1	LS	\$4,962,904				\$4,962,904
Independent Closure Reviews	1.05.01.01.40/42/43	ES/FC-Risk Assessment	1	LS	\$58,948,079			\$139,804	\$59,087,883

Activity Description	Performance Plan Work Breakdown Structure	Performance Plan Work Breakdown Structure Description	QUANTITIES		Target Cost				Total Target Cost \$
			Baseline Quantity	Unit	CLIN 1	CLIN 2	CLIN 3	CLIN 4	
ES/FC-Management and Support	1.05.99.01.29	ES/FC-Management and Support			\$5,566,543				\$5,566,543
Mission Support/General Support									
Management and Support	1.06.01/1.06.02/1.06.03/1.06.04/1.06.05/1.06.06	MS/GS-Project Integration, Project Services, SHQ, Engineering, Regulatory and Environmental Management and Office of the Project Gen. Manager	1	LS	\$279,736,642	\$0	\$0	\$2,094,948	\$281,831,589
Transition									
Transition	1.10.00.00.00	Transition	1	LS	\$4,501,352				\$4,501,352
TOTAL					\$1,709,012,554	\$0	\$112,847,740	\$219,570,902	\$2,041,431,196
Legend									
LS - Lump Sum	GSF - Gross Square Feet	Footnote: REA 079 - The generator of the Waste Ops loadout tons is End State/Final Closure. ES/FC will not carry TONS as part of Table B.2							
EA - Each	TONS - US Tons	REA 19A - The generator of the Waste Ops loadout tons is Waste Operations transportation and disposal of asphalt from Cypress Street construction for new pumping station.							
Totals may not add due to rounding									
NOTES TO TABLE B.2									
1	The "Total Target Cost" is the sum of CLIN 1, CLIN 2, CLIN 3, and CLIN 4								
2	Table B.2 excludes incumbent employee pension cost and fee.								
3	Table B.2 figures are from WBS Level 5								
4	Table B.2, Mod 154 Revision, included the following REAs: REA-002R1 - CRD O 226.1, Implementation of DOE Oversight Policy (Mod A065 Issued 9/30/08) REA-004 - CRD O 414.1C, Quality Assurance (Mod A065 Issued 9/30/08) REA-007 - CRD O 420.1B, Rev 0, Facility Safety (Mod A065 Issued 9/30/08) REA-008R1 - 100-F Orphan and Confirmatory Sites (Mod A097 Issued 4/02/09) REA-012R1 - CRD O 470.4, Safeguards and Security Program Planning and Mgmt (Mod A077 Issued 1/24/09) REA-016 - Columbia River Component Path Forward (Mod A055 issued 8/01/08) REA-017 - Detailed Plan for Characterization and Sampling Portion of the 618-10/11 Design Solution (A077 Issued 1/24/09) REA-031R1, 100-D Hydraulic Hammer Rig Sample Analysis (Mod A097 Issued 4/02/09) REA-035 - Columbia River Component - Phase II Rev 1 (Mod A097 Issued 4/02/09) REA-040 - PRC Transition (Mod A097 Issued 4/02/09) WCH-339R1 - ARRA Phase 1 (Mod 142 Issued 9/30/09)								
5	Table B.2, Mod 163 Revision, incorporated the following REAs: REA-022 - Develop Detailed Plan for Characterization Activities (Mod 137 issued 8/27/09) REA-023 - 100-D Chrome Site (Mod 132 issued 8/25/09) REA-025 - Lockout/Tagout (Mod 144 issued 10/14/09) REA-032 - 100-F Shoreline Investigation (Mod 133 issued 8/25/09) REA-041 - Initial Characterization of Shallow Vadose Zone/Surface Soils and Remedial Design for the 100-D-100 Waste Site (Mod 130 issued 7/30/09) REA-043 - Hanford Site Mission Support Contract Transition (Mod 124 issued 8/25/09) REA-045 - 100-H Confirmatory Site Remediation (Mod 138 issued 9/2/09) REA-051 - 112-NA Microwave Tower Demolition (Mod A110 issued 5/19/09) REA-052 - 1902-D Water Tower Demolition (Mod 134 issued 8/25/09) REA-066 - 100 B/C Design and Remediation for 100-B-31, 100-B-32, and 100-B-33 (Mod 141 issued 9/24/09) REA-069 - Implementation of RRD008, Rev. 1 (Mod 143 issued 9/30/09)								
6	Table B.2, Mod 184 Revision, incorporated the following REAs: REA-021 - Implementation of CRD O 205.1A, DOE Cyber Security Management (Mod 149 issued 11/2/09) REA-042 - Implementation of RRD007, Chronic Beryllium Disease Prevention Program (Mod 153 issued 11/19/09)								

Activity Description	Performance Plan Work Breakdown Structure	Performance Plan Work Breakdown Structure Description	QUANTITIES		Target Cost				Total Target Cost \$
			Baseline Quantity	Unit	CLIN 1	CLIN 2	CLIN 3	CLIN 4	
REA-050 - Implementation of CRD O 450.1A, Supplemented Rev. 0, Environmental Protection Program (Mod 150 issued 11/2/09)									
REA-087 - Design of 12 100-D Area Failed Confirmatory Sites (Mod 152 issued 11/19/09)									
7 Table B.2, Mod 186 Revision, incorporates WCH-355, ARRA Phase 2 (Mod 185 issued 4/19/10 Definitized ARRA Phase 2)									
8 Table B.2, Mod 222 Revision incorporated the following REAs:									
REA-005R1- Implementation of DOE CRD 0 151.1C Comprehensive Emergency Management System (Mod 167 issued 2/10/10)									
REA-059 - 100-H Area Remediation of 4 Failed Confirmatory Sites and Design of 11 Failed Confirmatory Sites (Mod 169 issued 2/25/10)									
REA-076 - Development and Implementation of the DOE Tribal Use Scenario (Mod 173 issued 3/3/10)									
REA-064 - 100-D Remediation of 3 Failed Confirmatory Sites & Design of 10 Failed Confirmatory Sites (Mod 170 Issued 3/9/10)									
REA-070 - 100-D Area Remediation #2 (Mod 178 issued 3/18/10)									
REA-015 - Design/Remediation 3 B/C Sites 100-B-20,100-B-25,100-B-28 (Mod 181 issued 4/26/10)									
REA-019 - 300 Area Utility Upgrades (Mod 188 issued 4/26/10)									
REA-074 - Cost impact to B Reactor Partial ISS/Hazardous Material Reduction (Mod 189 issued 4/26/10)									
REA-095 - Design for 5 Failed Confirmatory Sampling Sites in 100-K Area (Mod 195 issued 5/4/10)									
REA-083 - Implementation of CRD O 205.1A, Supplemented Rev. 4, DOE Cyber Security Management (Mod 201 issued 5/25/10)									
REA-036 - Remedial Investigation of Hanford Site Releases to the Columbia River (CRC Phase III) (Mod 202 issued 6/1/10)									
REA-060 - Implementation of 128-H-1 Remediation (Mod 208 issued 6/28/10)									
REA-061 - 100-H Area Remediation of 100-H-3 and 100-H-4 (Mod 209 issued 6/28/10)									
REA-077 - EM Primavera Initiative (P6) (Mod 219 issued 8/24/10)									
REA-081 - Confirmatory Sampling Process for 20 100-N Sites (Mod 220 issued 8/24/10)									
9 Table B.2, Mod 231 Revision, incorporates WCH-REA-110, ARRA Phase 3 (Mod 230, issued 9/24/10, ARRA Phase 3 Definitization)									
10 Table B.2, Mod 244 Revision incorporated the following REAs:									
REA-048 - Groundwater Integration (Mod 225 issued 9/9/2010)									
REA-099 - 100-H Area Remediation of 132-H-3 (Mod 227 issued 10/12/10)									
REA-102 - Engineering Study for the 600-349 UXO Site (Mod 228 issued 10/12/10)									
REA-109 - Design 22 Failed Confirmatory Sites at 100-IU Area (Mod 232 issued 10/26/10)									
REA-107 - Cost Impacts of 100-B-27 Backfill Delay (Mod 233 issued 10/27/10)									
REA-103 - Completion of 19 Sites at 100-F Area (Initiated under ARRA) (Mod 236 issued 11/15/10)									
REA-105 - Design and Remediation for Soil Mound Removal for 600-350 (Mod 237 issued 11/18/10)									
REA-098 - 100-D Area Remediation of 100-D-8 & 132-D-1 (Mod 238 issued 12/7/10)									
REA-111 - Removal of 2 Pu Vaults at 600-108 and 600-257 (Mod 239 issued 12/7/10)									
300 Area Buildings Transferred from CLIN 2 to CLIN 1: 320, 326, 329, 331C, 331D, 331G, and 331H (Contract Mod 226 issued 9/28/10)									
11 Table B.2, Mod 261 Revision, incorporates the following REAs:									
REA-024, Deductive Change Order for Removal of work scope within 100-K, 300 and 400 Areas (Mod 248 issued 1/18/11)									
REA-054, ERDF Performance Assessment (Mod 246 issued 2/1/11)									
REA-056, 183-D Demolition (Mod 258 issued 2/2/11)									
REA-097, Incorporate Executive Order 13514, Federal Leadership in Environmental, Energy, and Economic Performance (Mod 259 issued 2/2/11)									
REA-073, CRD O 200.1A, Information Technology Management (Mod 249 issued 2/8/11)									
REA-062, Prepare RTD report for 100-K-84 and Design of 24 sites at: 100-K (2), 100-H (7), 100-N (13), and 300 Area (2) (Mod 260 issued 2/17/11)									
REA-112, Implementation of HSS Assessment of Hanford Site CBDPP (Mod 264 issued 2/15/11)									
REA-079, RI/FS Field Investigation and Supplemental Activities (Mod 265 issued 3/8/11)									
Mod 272, 4814 Building (Mod 272 issued 6/29/11)									
REA-121, Confirmatory Sampling of 300 Area Orphan Sites (Mod 275 issued 4/11/11)									
REA-19A, GPP2 Finalization Supplement - 300 Area Utility Upgrades (Mod 280 issued 4/11/11)									
REA 120, Implementation of CRD O 426.2 Personnel Selection, Training, Qualification, and Certification Requirements for US DOE Nuclear Facilities (Mod 282 issued 5/19/11)									
REA 047, Remediation of 3 100-D Sites (Mod 294 issued 5/18/11)									
REA 092, Below Grade Demolition of 3701-D Hanford Patrol Headquarters (Mod 295 issued 5/18/11)									
REA 19B, GPP7 Finalization Supplement - 300 Area Utility Upgrades (Mod 296 issued 5/31/11)									

- All remedial actions and field work sites under this Contract are listed in Section J, Attachment J-1, *Table of River Corridor Closure Contract Workslope*; Attachment J-1 provides information on the incumbent performing contractor, status, and the available regulatory and supporting documentation for each remedial action and field work site.

Table C.1: River Corridor Work Summary

Activity	100 Area							300 Area	400 Area	600 Area	Totals
	B/C Area	D Area	F Area	H Area	K Area	N Area	Remaining Sites				
1: Transition	Refer to Section C.2.1								N/A	N/A	
2: Remediation Design	Refer to Section C.2.2										
3: Regulatory Documentation	Refer to Section C.2.3										
4: D4 Facilities	Refer to Section C.2.4										
	6	17	2	2	5	113*	0	168	16	0	329
5: Reactor Interim Safe Storage	Refer to Section C.2.5										
	1	0	0	1	0	1*	N/A	N/A	N/A	N/A	3
6: Field Remediation	Refer to Section C.2.6										
Liquid Waste Sites	2	6	1	4	1	0	0	0	0	0	14
Waste Sites	38	37	41	16	4	81	30	91	2	2	342
Burial Grounds	10	16	8	5	2	0	0	6	0	2	49
Confirmatory Sampling Sites	9	45	31	36	18	32	40	25	0	0	236
7: Waste Operations	Refer to Section C.2.7										
8: Operate and Close Utility Systems	Refer to Section C.2.8										
9: Surveillance and Maintenance	Refer to Section C.2.9										
10: Miscellaneous Restoration	Refer to Section C.2.10										
11: Final Closure and Stewardship	Refer to Section C.2.11										
Totals	66	121	83	64	30	227	70	290	18	4	973

* N Area - four D4 buildings and one remaining facility moved to ISS. For Table C.1, the five will remain in D4 Facilities. ISS will remain as 1 reactor.

NOTES:

FR Waste Sites – 100 F Area: 100-F-39 is included with 116-F-8. Counted as 2.

FR Waste Sites - Remaining Sites: 600-257 is included with 600-108. Counted as 2.

D4 – 100 N Area – Four D4 buildings and one remaining facility moved to ISS, for Table C.1, the 5 are still counted as D4.

ISS – 100 N Area - Five buildings moved from D4, for Table C.1, the 5 are still counted as D4.

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I
100 Area								
100 B/C Area								
100 B/C Area Design								
	100 B/C Area		Fld. Rem.-100 B/C Area Design	1.03.01.04.01.01	Design	Design	No planning activities currently ongoing; will be required in the future; additional design scope associated with new remediation sites: Items # 38-42, 44-46, 56-67, 94-95, 97-98, 147, 151-152 and 155-158. RL accepted 9/13/05 and 9/19/05. - MA169.	
	100 B/C Area		BC Failed Confirmatory Sites Design	1.03.01.04.01.02	BC Failed Confirmatory Sites Design	Design	Additional design scope associated with new remediation sites: Items # 38-42, 44-46, 56-67, 94-95, 97-98, 147, 151-152 and 155-158. RL accepted 9/13/05 and 9/19/05. - MA169; Also now includes REA 066, REA 015	
	100 B/C Area		BC Failed Confirmatory Sites Design	1.03.01.04.01.02	BC Discovery Sites Design	Design	REA 066	
Confirmatory Sampling Sites								
	100 B/C Area	100-BC-1	Confirmatory Sampling Site - 126-B-2	1.03.01.01.03.01	Confirmatory Sampling Site - 126-B-2	183-B Clearwells	No planning activities currently ongoing; will be required in the future.	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I
	100 B/C Area	100-BC-1	Confirmatory Sampling Site - 1607-B1	1.03.01.01.03.02	Confirmatory Sampling Site - 1607-B1	Septic Tank System	No planning activities currently ongoing; will be required in the future.	
	100 B/C Area	100-BC-1	Confirmatory Sampling Site - 100-B-21	1.03.01.01.03.07	100-B-21 Confirmatory sampling and RTD	100 B/C Misc. Pipelines.	This was not in the RFP and is ongoing remediation (confirmatory sampling and remediation to go) - MI022	
	100 B/C Area	100-BC-1	Confirmatory Sampling Site - 100-B-20	1.03.01.01.03.08	100-B-20 Confirmatory Sampling	1716-B Maintenance Garage and Surrounding Soil	This was not in the RFP and is ongoing incumbent work (confirmatory sampling to go) - MI023	
	100 B/C Area	100-BC-1	Confirmatory Sampling Site - 118-B-8:1	1.03.01.01.03.09	118-B-8:1 Confirmatory Sampling	105-B French Drains	This was not in the RFP and is ongoing incumbent work (confirmatory sampling to go) - MI024	
	100 B/C Area	100-BC-1	Confirmatory Sampling Site - 118-C-3:3	1.03.01.01.03.10	118-C-3:3 Confirmatory Sampling	105-C French Drains	This was not in the RFP and is ongoing incumbent work (confirmatory sampling to go) - MI025	
	100 B/C Area	100-BC-1	Confirmatory Sampling Site - 100-B-24	1.03.01.01.03.11	100-B-24 Confirmatory Sampling Site	Spillway Associated with 116-B-7 Outfall	This was not in the RFP and is ongoing incumbent work (confirmatory sampling to go) - MI026	
	100 B/C Area	100-BC-1	Confirmatory Sampling Site - 100-B-25	1.03.01.01.03.12	100-B-25 Confirmatory Sampling Site	Spillway Associated with 132-B-6 Outfall	This was not in the RFP and is ongoing incumbent work (confirmatory sampling to go) - MI027	
	100 B/C Area	100-BC-1	Confirmatory Sampling Site - 100-B-26	1.03.01.01.03.13	100-B-26 Confirmatory Sampling Site	Spillway Associated with 132-C-2 Outfall	This was not in the RFP and is ongoing incumbent work (confirmatory sampling to go) - MI028	
Liquid Waste Site Remediation								
	100 B/C Area	100-BC-1	Remediate Liquid Waste Site - 100-B-8	1.03.01.02.04.02	Remediate Liquid Waste Site - 100-B-8 (includes Burial Grounds 118-B-2 and 118-B-7)	100 B-Reactor Cooling Water Effluent Underground Pipelines	Reclassified as closed. Revegetation required. Approximately 98% complete. RL accepted on 9/13/05. - MD100	
	100 B/C Area	100-BC-1	Rem LW Site-100-B-15(116-B-7,132-B-6,C-2,100-C-6	1.03.01.02.04.04	Remediate Liquid Waste Site - 100-B-15 (includes 116-B-7, 132-B-6, 132-C-2, 100-C-6)	B/C Effluent River Pipelines	Portion under 200 Area main feed water line assumed not in scope; 98% complete. Revegetation to go on 100-C-6. RL accepted on 9/13/05. - MD119	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I
Waste Site Remediation								
	100 B/C Area	100-BC-1	Remediate Waste Site - 100-B-16	1.03.01.02.05.01	Remediate Waste Site - 100-B-16	Utility Poles and Fixtures Debris Pile Dumping Area	90% complete. Backfill and Revegetation to go. RL accepted on 9/13/05. - MD121	
	100 B/C Area	100-BC-1	Remediate Waste Site - 118-B-8	1.03.01.02.05.02	Remediate Waste Site - 118-B-8	B Reactor	No planning activities currently ongoing; will be required in the future. Cleanup of this site excludes soils directly under the reactor footprint.	
	100 B/C Area	100-BC-1	Remediate Waste Site - 120-B-1	1.03.01.02.05.03	Remediate Waste Site - 120-B-1	105-B Battery Acid Sump	Regulator Decision to remediate made subsequent to the RFP. Not in the RFP. RL accepted on 9/13/05. - MA093	
	100 B/C Area	100-BC-1	Remediate Waste Site - 126-B-3, 184 B Coal Pit	1.03.01.02.05.04	Remediate Waste Site - 126-B-3	184-B Coal Pit	80% complete. Remediation and sampling complete. RSVP, backfill, and revegetation to go. RL accepted on 9/13/05. - MD123	
	100 B/C Area	100-BC-1	Remediate Waste Site - 128-B-3, Coal Ash, Demo Wst	1.03.01.02.05.05	Remediate Waste Site - 128-B-3	Coal Ash and Demolition Waste Site	50% complete. Remediation, sampling, RSVP, backfill, and revegetation to go. RL accepted on 9/13/05. - MD124	
	100 B/C Area	100-BC-1	Remediate Waste Site - 132-B-2	1.03.01.02.05.06	Remediate Waste Site - 132-B-2	116-B Reactor Exhaust Stack	No planning activities currently ongoing; will be required in the future.	
	100 B/C Area	100-BC-1	Remediate Waste Site - 600-230	1.03.01.02.05.07	Remediate Waste Site - 600-230	Historic Disposal Site	No planning activities currently ongoing; will be required in the future.	
	100 B/C Area	100-BC-1	Remediate Waste Site - 1607-B5	1.03.01.02.05.08	Remediate Waste Site - 1607-B5	Septic Tank System	In the RFP as confirmatory sampling; sampling complete and remediation required. (Delete confirmatory sampling site scope - Deletions Item MD169) RL accepted on 9/19/05. - MA056	
	100 B/C Area	100-BC-1	Remediate Waste Site - 100-B-17	1.03.01.02.05.09	Remediate Waste Site - 100-B-17	Transite on Columbia River Shoreline and 100-B Discovery Site	This was not in the RFP. RL accepted on 9/19/05. - MA047	
	100 B/C Area	100-BC-1	Remediate Waste Site - 100-B-14	1.03.01.02.05.10	100-B-14 Remediation Waste Site	100 B Area Process and Sanitary Sewer	This was not in the RFP and is ongoing remediation (excavation, loadout, backfill, and revegetation to go) - MI003	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I
	100 B/C Area	100-BC-1	Remediate Waste Site - 128-B-2	1.03.01.02.05.11	128-B-2 Remediation Waste Site	100-B Burn Pit #2	This was not in the RFP and is ongoing remediation (sample, backfill, and revegetation to go) - MI004	
	100 B/C Area	100-BC-1	Remediate Waste Site - 100-B-27	1.03.01.02.05.12	100-B-27 Remediation Waste Site	Sodium Dichromate Spill Site	This was not in the RFP and is a newly discovered waste site requiring remediation (excavation, loadout, backfill, and revegetation to go) - MI006. Also now includes REA 107	
	100 B/C Area	100-BC-1	Remediate Waste Site - 1607-B2	1.03.01.02.05.13	1607-B2	Septic Tank System	In RFP as confirmatory site; was not in RFP as a remediation site. (Excavation complete, sampling, RSVP, backfill and revegetation to go) - MI009	
	100 B/C Area	100-BC-1	Remediate Waste Site - 100-B-18	1.03.01.02.05.14	Remediate Waste Site - 100-B-18	184 Powerhouse Debris Pile	This was not in the RFP and is a newly accepted waste site requiring remediation (excavation, loadout, backfill, and revegetation to go) - MI029	
	100 B/C Area	100-BC-1	Remediate Waste Site - 100-B-19	1.03.01.02.05.15	Remediate Waste Site - 100-B-19	100 B/C Stained Oil Sites/Chemical Contamination Surface Areas	This was not in the RFP and is a newly accepted waste site requiring remediation (excavation, loadout, backfill, and revegetation to go) - MI030	
	100 B/C Area	100-BC-1	Remediate Waste Site - 100-B-22	1.03.01.02.05.16	Remediate Waste Site - 100-B-22	100-B Waste Treatment Facilities & Surrounding Soils	This was not in the RFP and is a newly accepted waste site requiring remediation (excavation, loadout, backfill, and revegetation to go) - MI031	
	100 B/C Area	100-BC-1	Remediate Waste Site - 1607-B7	1.03.01.02.05.17	Remediate Waste Site - 1607-B7	Septic Tank System	This was not in RFP and is ongoing remediation (revegetation to go) - MI010	
	100 B/C Area	100-BC-1	Remediate Waste Site - 100-B-21	1.03.01.02.05.18	Remediate Waste Site - 100-B-21	100 B/C Misc. Pipelines.	This was not in the RFP and is ongoing remediation (excavation, loadout, remediation, backfill and revegetation to go) - MI022	
	100 B/C Area	100-BC-1	Remediate Waste Site - 600-270	1.03.01.02.05.19	Remediate Waste Site - 600-270	Horseshoe Landfill	This was not in the RFP and is ongoing remediation (potential additional excavation, loadout, backfill and revegetation and closeout report to go) - MI007	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I
	100 B/C Area	100-BC-1	Remediate Waste Site - 100-B-20	1.03.01.02.05.20	Remediate Waste Site - 100-B-20	1716-B Maintenance Garage Underground Tank	REA 015	
	100 B/C Area	100-BC-1	Remediate Waste Site - 100-B-25	1.03.01.02.05.21	Remediate Waste Site - 100-B-25	132-B-6 Outfall, 100-B-15;1 Flumes from Outfall Structures 116-B-7, 132-B-6, 132-C-2	REA 015	
	100 B/C Area	100-BC-1	Remediate Waste Site - 100-B-28	1.03.01.02.05.22	Remediate Waste Site - 100-B-28	183-C Headhouse to 183-B Pumphouse Sodium Dichromate Transfer Pipeline	REA 015	
	100 B/C Area	100-BC-1	Remediate Waste Site - 100-B-32	1.03.01.02.05.23	Remediate Waste Site - 100-B-32	Soil Contamination Area Associated with Legacy Waste, SCA #1	REA 066	
	100 B/C Area	100-BC-1	Remediate Waste Site - 100-B-33	1.03.01.02.05.24	Remediate Waste Site - 100-B-33	Soil Contamination Area Associated with Legacy Waste, SCA #2	REA 066	
	100 B/C Area	100-BC-2	Remediate Waste Site - 100-B-1	1.03.01.03.05.01	Remediate Waste Site - 100-B-1	Surface Chemical and Solid Waste Dumping Area	FY 2005 Start (4th Quarter). 80% complete. RSVP, Backfill and Revegetation to go. RL accepted on 9/13/05. - MD120	
	100 B/C Area	100-BC-2	Remediate Waste Site - 116-C-3	1.03.01.03.05.03	Remediate Waste Site - 116-C-3	105-C Chemical Waste Tanks	TRU Waste. Design/Safety Basis effort complete. Increased effort to treat complex waste to meet ERDF WAC. RL accepted on 9/19/05. - MA095	
	100 B/C Area	100-BC-2	Remediate Waste Site - 100-C-9	1.03.01.03.05.05	Remediate Waste Site - 100-C-9	100 B Area Process and Sanitary Sewer	This was not in the RFP and is ongoing remediation (excavation, loadout, sample, backfill, and revegetation to go) - MI002	
	100 B/C Area	100-BC-2	Remediate Waste Site - 128-C-1	1.03.01.03.05.06	Remediate Waste Site - 128-C-1	100-C Burn Pit	This was not in the RFP and is ongoing remediation (RSVP, backfill, revegetation to go) - MI005	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I
	100 B/C Area	100-BC-2	Remediate Waste Site - 100-B-23	1.03.01.03.05.07	Remediate Waste Site - 100-B-23	100 B/C Surface Debris	This was not in the RFP and is a newly accepted waste site requiring remediation (excavation, loadout, backfill, and revegetation to go) - MI032	
	100 B/C Area	100-BC-2	Remediate Waste Site - 600-253	1.03.01.03.05.08	Remediate Waste Site - 600-253	Gravel Pit # 24	This was not in the RFP and is ongoing remediation (recontour and revegetation to go) - MI033	
	100 B/C Area	100-BC-2	Remediate Waste Site - 600-232	1.03.01.03.05.09	Remediate Waste Site - 600-232	100-B Electrical Lay Down Area	This was not in the RFP and is ongoing remediation (revegetation to go) - MI008	
	100 B/C Area	100-BC-2	Remediate Waste Site - 1607-B8	1.03.01.03.05.10	Remediate Waste Site - 1607-B8	Septic Tank System	This was not in RFP and is ongoing remediation (revegetation to go) - MI011	
	100 B/C Area	100-BC-2	Remediate Waste Site - 1607-B9	1.03.01.03.05.11	Remediate Waste Site - 1607-B9	Septic Tank System	In RFP as confirmatory site; was not in RFP as a remediation site. (revegetation to go) - MI012	
	100 B/C Area	100-BC-2	Remediate Waste Site - 1607-B10	1.03.01.03.05.12	Remediate Waste Site - 1607-B10	Septic Tank System	This was not in RFP and is ongoing remediation (revegetation to go) - MI013	
	100 B/C Area	100-BC-2	Remediate Waste Site - 1607-B11	1.03.01.03.05.13	Remediate Waste Site - 1607-B11	Septic Tank System	This was not in RFP and is ongoing remediation (revegetation to go) - MI014	
	100 B/C Area	100-BC-2	Remediate Waste Site - 600-233	1.03.01.03.05.14	Remediate Waste Site - 600-233	Vertical pile near 100-B Electrical laydown yard	This was not in RFP and is ongoing remediation (closeout sampling and revegetation to go) - MI015	
	100 B/C Area	100-BC-2	Remediate Waste Site - 100-B-31	1.03.01.03.05.15	Remediate Waste Site - 100-B-31	Garnet Sand Located at 183-C Clearwell Pads	REA 066	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I
	100 B/C Area	100-BC-2	Remediate Waste Site - 100-C-7	1.03.01.03.05.02	Remediate Waste Site - 100-C-7	183-C Filter Building-Pump Room Foundation and Demolition Waste	70% complete. Potential additional remediation , sampling, RSVP, backfill, and revegetation to go. RL will revisit for decision - 9/13/05. RL request follow up on % complete verification by Chris Smith. (FR response - The percent complete does not reflect any scope to address the deep chromium plume at this site. Added to Additions Item MA158. The 30% to go includes a very small amount of excavation with the sampling, RSVP, backfill, and revegetation to go). RL accepted - 9/29/05. - MD122. Additional scope to address the deep chromium plume at this site. (Related to Item MD122 on the deletes). RL accepted on 9/13/05. - MA158	
Burial Ground Remediation								
	100 B/C Area	100-BC-1	Remediate Burial Ground - 118-B-2	1.03.01.02.06.01	Remediate Burial Ground - 118-B-2 (Costs included with Remediate Liquid Waste Site 100-B-8)	118-B-2 Burial Ground Remediation	Closed, CVP complete. Revegetation to go. Approximately 98% complete. RL accepted on 9/13/05.(See Remediate Liquid Waste Site 100-B-8) - MD103	
	100 B/C Area	100-BC-1	Remediate Burial Ground - 118-B-7	1.03.01.02.06.02	Remediate Burial Ground - 118-B-7 (Costs included with Remediate Liquid Waste Site 100-B-8)	118-B-7 Burial Ground Remediation	Closed. Revegetation to go. Approximately 98% complete. RL accepted on 9/13/05. (See Remediate Liquid Waste Site 100-B-8) - MD102	
	100 B/C Area	100-BC-2	Remediate Burial Ground - 118-B-3	1.03.01.03.06.01	Remediate Burial Ground - 118-B-3	Construction Burial Ground No. 2	90% complete. Backfill and Revegetation to go. RL accepted on 9/13/05. - MD125	
	100 B/C Area	100-BC-2	Remediate Burial Ground - 118-B-6	1.03.01.03.06.02	118-B-6 Remediate Burial Ground	118-B-6 Burial Ground remediation	This was not in the RFP and is ongoing remediation (excavation, loadout, backfill, and revegetation to go) - MI016	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I
	100 B/C Area	100-BC-2	Remediate Burial Ground - 118-B-5	1.03.01.03.06.03	118-B-5 Remediate Burial Ground	Ball 3X Burial Ground	This was not in RFP and is ongoing remediation (backfill and revegetation to go) - MI017	
	100 B/C Area	100-BC-2	Remediate Burial Ground - 118-B-4	1.03.01.03.06.04	118-B-4 Remediate Burial Ground	105-B Spacer Burial Ground	This was not in the RFP and is ongoing remediation (backfill and revegetation to go) - MI018	
	100 B/C Area	100-BC-2	Remediate Burial Ground - 118-C-2	1.03.01.03.06.05	118-C-2 Remediate Burial Ground	105-C Ball Storage Tank	This was not in the RFP and is ongoing remediation (backfill and revegetation to go) - MI019	
	100 B/C Area	100-BC-2	Remediate Burial Ground - 118-B-1	1.03.01.03.06.06	118-B-1 Remediate Burial Ground	118-B-1 Burial Ground	Not in J-1, because scheduled to be complete, but fuel elements and anomalous waste found, ongoing remediation (loadout, sample, anomalies, CVP, backfill, and revegetation to go) - MI020	
	100 B/C Area	100-BC-2	Remediate Burial Ground - 118-C-1	1.03.01.03.06.07	118-C-1 Remediate Burial Ground	118-C-1 Burial Ground	Not in J-1, because scheduled to be complete, but fuel elements and anomalous waste found, ongoing remediation (excavation, loadout, sample, anomalies, CVP, backfill, and revegetation to go) - MI021	
	100 B/C Area	100-BC-2	Remediate Burial Ground - 600-33	1.03.01.03.06.08	Remediate Burial Ground - 600-33	105-C Reactor Loop Burial Ground	This was not in the RFP and is ongoing remediation (should have been in July 27 letter) (revegetation to go) 98% complete. Added per Contract Mod M007. - MA096	
Fld. Rem.-100 B/C Non Site Specific Support			100 B/C Non Site Specific Support	1.03.01.75.25.01	Fld. Rem.-100 B/C Non Site Specific Support	Non Site Specific Support	Also now includes REA 066, REA 015. Also includes Negotiated Dollar Reductions, Mod 248, REA 024 - 1/18/11.	
D⁴ - Buildings								
	100 B/C Area		D4 Building - MO-474	1.01.01.01.07.01	D4 Building - MO-474	Mobile Office on B Avenue	No planning activities currently ongoing; will be required in the future.	
	100 B/C Area		D4 Building - 151B	1.01.01.01.07.04	151B	Substation	This was not in RFP - Added per Contract Mod M007. - MA026	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I
	100 B/C Area		D4 Building - 119B	1.01.01.01.07.05	119B	South of 105 B, 10x15 foot wooden shed	This was not in RFP - Added per Contract Mod M007. - MA016	
	100 B/C Area		D4 Building - 1608B	1.01.01.01.07.06	1608B	Vacuum Seal House	This was not in RFP - Added per Contract Mod M007. - MA017	
D⁴ - Remaining Facilities								
	100 B/C Area		D4 Remaining Facilities (B Rx) Hazard Mitigation	1.01.01.01.08.01	D4 Remaining Facilities - (B Rx) Hazard Mitigation	B Reactor Hazard Mitigation per the approved EE/CA	Major Hazard Mitigation complete. Minor equipment removal remains.	
	100 B/C Area		D4 Remaining Facilities 116B	1.01.01.01.08.02	D4 Remaining Facilities - 116B (costs included in ISS 105-B Reactor)	Reactor Exhaust Stack	No planning activities currently ongoing; will be required in the future.	
Interim Safe Storage								
	100 B/C Area		Interim Safe Storage - 105-B Reactor (ISS)	1.02.01.01.21.01	Interim Safe Storage - 105-B Reactor (ISS)	B Reactor	Draft EE/CA Issued.	Delayed Release per Contract Section C.2.5
	100 B/C Area		Interim Safe Storage - 105-B Reactor (ISS)	1.02.01.01.21.01	Interim Safe Storage - 105-B Reactor (ISS)	B Reactor	B Reactor Partial ISS/Hazardous Material Reduction, REA 074	
100 D Area								
100 D Area Design								
	100 D Area		Fld. Rem.-100D Area Design	1.03.02.04.01.01	Design	Design	Additional design scope associated with new remediation sites: Items # 38-42, 44-46, 56-67, 94-95, 97-98, 147, 151-152 and 155-158. RL accepted 9/13/05 and 9/19/05. - MA169.	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I
	100 D Area		Fld. Rem.-100D Area Design	1.03.02.04.01.01	Design Remediation of 3 Failed Confirmatory Sites	100-D Remediation of 3 Failed Confirmatory Sites & Design of 10 failed confirmatory sites (100-D-7, 100-D-8, 100-D-50:6, 100-D-50:7, 100-D-50:9, 100-D-65, 100-D-66, 128-D-2, 1607-D1, and 1607-D5)	REA 064	
	100 D Area		100-D-100 Site Final Characterization	1.03.02.04.01.02	100-D-100 Site Final Characterization	100-D-100 Site Final Characterization	REA 041	
	100 D Area		100-D-100 Site Final Characterization	1.03.02.04.01.02	Design for 12 100-D Area failed confirmatory sites	Design for 12 100-D Area failed confirmatory sites (132-D-1, 100-D-73, 100-D-76, 100-D-77, 100-D-100, 100-D-104, 100-D-14, 100-D-62, 100-D-50:1, 100-D-50:2, 100-D-50:3, and 100-D-78)	REA 087	
	100 D Area		100-D-100 Site Final Characterization	1.03.02.04.01.02	Design for 10 100-D Area failed confirmatory sites	Design of 10 failed confirmatory sites (100-D-7, 100-D-8, 100-D-50:6, 100-D-50:7, 100-D-50:9, 100-D-65, 100-D-66, 128-D-2, 1607-D1, and 1607-D5)	REA 064	
Confirmatory Sampling Sites								

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I
	100 D Area	100-DR-1	CS Site -100 D-DR - Misc Piping (100-D-31,100-D-50)	1.03.02.01.03.01	Confirmatory Sampling Site - 100 D-DR - Miscellaneous Piping (includes 100-D-31, 100-D-50)	Underground Piping	In the RFP as confirmatory sampling;.10 subsites: 100-D-50:1 – WI 95% complete, sampling, analysis, and reporting to go; 100-D-50:2 WSRF turned to WI per RL request – WI 95% complete, sampling, analysis and reporting to go; 100-D-50:3 WSRF turning to WI per RL request – WI 95% complete, sampling, analysis, and reporting to go; 100-D-50:4 – RTD 100% complete; 100-D-50:5 – WI 95% complete, sampling , analysis, and reporting to go; 100-D-50:6 – WI 95% complete, sampling, analysis, and reporting to go; 100-D-50:7 – WI 95% complete, sampling, analysis and reporting to go; 100-D-50:8 – WI, sampling, analysis complete and reporting to go; 100-D-50:9 – WI 95% complete, sampling, analysis and reporting to go. 100-D-31 was confirmatory sampling site in RFP, now requires RTD. RL accepted on 9/19/05. - MD177 (also see MA115 Proposal assumed established process would continue. RL accepted on 9/19/05)	
	100 D Area	100-DR-2	Confirmatory Sampling Site - 100-D-13	1.03.02.01.03.02	Confirmatory Sampling Site - 100-D-13	Septic Tank System/Sewage Disposal	95% complete. WI complete; sampling 100% complete, Reporting 75% complete. RL accepted on 9/13/05. (FR added - Cnfrmtly Smpg Site in the RCC that have been sampled and failed that need Design and Remediation. MD126 (also added remediation to additions MA151; (also see MA115).	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I
	100 D Area	100-DR-2	Confirmatory Sampling Site - 100-D-14	1.03.02.01.03.03	Confirmatory Sampling Site - 100-D-14	Septic Tank System/Sewage Disposal	No planning activities currently ongoing; will be required in the future (see MA115).	
	100 D Area	100-DR-1	Confirmatory Sampling Site - 100-D-24	1.03.02.01.03.05	Confirmatory Sampling Site - 100-D-24	Sample Building Drywell (French Drain)	12% complete. WI complete. Sampling & Analysis and Reporting to go. RL accepted on 9/13/05. - MD127. Also see MA 115	
	100 D Area	100-DR-1	Confirmatory Sampling Site - 100-D-7	1.03.02.01.03.09	Confirmatory Sampling Site - 100-D-7	Undocumented Solid Waste Site	12% complete. WI complete. Sampling & Analysis and Reporting to go. RL accepted on 9/13/05. - MD128. (see MA 115)	
	100 D Area	100-DR-1	Confirmatory Sampling Site - 100-D-8	1.03.02.01.03.10	Confirmatory Sampling Site - 100-D-8	Undocumented Liquid Waste Site	12% complete. WI partially complete. Sampling & Analysis and reporting to go. On hold pending resolution of 100-D-50:1. RL accepted on 9/13/05. - MD129. (see MA 115)	
	100 D Area	100-DR-1	Confirmatory Sampling Site - 100-D-9	1.03.02.01.03.11	Confirmatory Sampling Site - 100-D-9	Oil Storage Tank	Tank Removed (see MA115)	
	100 D Area	100-DR-2	Confirmatory Sampling Site - 116-DR-8	1.03.02.01.03.14	Confirmatory Sampling Site - 116-DR-8	Seal Pit Crib	95% complete. On-going confirmatory sampling process. WI and sampling 100% complete. PRSVP 75% complete. RL accepted on 9/13/05. (FR added - Cnfrmty Smpg Site in the RCC that have been sampled and failed that need Design and Remediation. MD130 (Added remediation to additions MA 152: (Also see MA 115)	
	100 D Area	100-DR-1	Confirmatory Sampling Site - 128-D-2	1.03.02.01.03.16	Confirmatory Sampling Site - 128-D-2	Burn Pit	12% complete. WI complete, sampling and closeout documentation to go. RL accepted on 9/13/05. - MD131. (see MA 115)	
	100 D Area	100-DR-1	Confirmatory Sampling Site - 132-D-1	1.03.02.01.03.18	Confirmatory Sampling Site - 132-D-1	Gas Recirculation Facility (Process Unit/Plant)	6% complete. RSVP is 50% complete. WI and sampling to go if needed. RL accepted on 9/13/05. - MD132. (see MA 115)	
	100 D Area	100-DR-1	Confirmatory Sampling Site - 132-D-2	1.03.02.01.03.19	Confirmatory Sampling Site - 132-D-2	Filter Building (Process Unit/Plant)	6% complete. RSVP is 50% complete. WI and sampling to go if needed. RL accepted on 9/13/05. - MD133.(see MA 115)	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I
	100 D Area	100-DR-1	Confirmatory Sampling Site - 132-D-3	1.03.02.01.03.20	Confirmatory Sampling Site - 132-D-3	Effluent Pumping Station	6% complete. RSVP is 50% complete. WI and sampling to go if needed. RL accepted on 9/13/05. - MD134. (see MA 115)	
	100 D Area	100-DR-2	Confirmatory Sampling Site - 132-DR-1	1.03.02.01.03.21	Confirmatory Sampling Site - 132-DR-1	Effluent Pumping Station	No planning activities currently ongoing; will be required in the future.	
	100 D Area	100-DR-2	Confirmatory Sampling Site - 1607-D1	1.03.02.01.03.22	Confirmatory Sampling Site - 1607-D1	Septic Tank System/Sewage Disposal	No planning activities currently ongoing; will be required in the future See (MA115)	
	100 D Area	100-DR-1	Confirmatory Sampling Site - 1607-D4	1.03.02.01.03.23	Confirmatory Sampling Site - 1607-D4	Septic Tank System/Sewage Disposal	90% complete. WI and sampling 100% complete, RSVP 75% complete. RL will revisit for decision - 9/13/05. RL requested % complete verification. (FR Response - 90% complete is correct. Additional work is required to attain RL/Regulator review/approval of RSVP). RL accepted - 9/29/05. - MD135. Also see MA115	
	100 D Area	100-DR-1	Confirmatory Sampling Site - 1607-D5	1.03.02.01.03.24	Confirmatory Sampling Site - 1607-D5	Septic Tank System/Sewage Disposal	12% complete. WI complete, sampling and closeout documentation to go. RL accepted on 9/13/05. - MD136. Also see MA115	
	100 D Area	100-DR-1	Confirmatory Sampling Site - 100-D-65	1.03.02.01.03.28	100-D-65 Confirmatory Sampling Site	Spillway Associated with 116-D-5 Outfall	This was not in the RFP. RL accepted on 9/19/05. - MA048, Also see MA115	
	100 D Area	100-DR-1	Confirmatory Sampling Site - 100-D-66	1.03.02.01.03.29	100-D-66 Confirmatory Sampling Site	Spillway Associated with 116-DR-5	This was not in the RFP. RL accepted on 9/19/05. - MA049, Also see MA115	
	100 D Area	100-DR-1	Confirmatory Sampling Site - 100-D-67	1.03.02.01.03.30	100-D-67 Confirmatory Sampling Site	D Island	This was not in the RFP. RL accepted on 9/19/05. (RL to qualify river location). - MA050, Also see MA115	
	100 D Area	100-DR-1	Confirmatory Sampling Site - 100-D-62	1.03.02.01.03.31	100-D-62 Confirmatory Sampling Site	183-DR Headhouse Septic System (Discovery Site)	This was not in the RFP. Add as confirmatory sampling site. RL accepted on 9/19/05. - MA051, Also see MA115	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I
	100 D Area	100-DR-1	Confirmatory Sampling Site - 100-D-63	1.03.02.01.03.32	100-D-63 Confirmatory Sampling Site	100 D/DR Service Water Pipelines	This was not in the RFP. Add as confirmatory sampling site. RL accepted on 9/19/05. - MA052, Also see MA115	
	100 D Area	100-DR-1	Confirmatory Sampling Site -SepticTk 100-Drestrm	1.03.02.01.03.33	Septic system for 100D restrooms Confirmatory Sampling Site	Septic Tank and field for 100 D restrooms	This was not in RFP. RL accepted on 9/13/05. - MA002, Also see MA115	
	100 D Area	100-DR-1	Confirmatory Sampling Site - 100-D-73	1.03.02.01.03.34	Confirmatory Sampling Site - 100-D-73	Confirmatory Sampling Site - 100-D-73	REA 023	
	100 D Area	100-DR-1	Confirmatory Sampling Site - 100-D-76	1.03.02.01.03.35	Confirmatory Sampling Site - 100-D-76	Confirmatory Sampling Site - 100-D-76	REA 023	
	100 D Area	100-DR-1	Confirmatory Sampling Site - 100-D-77	1.03.02.01.03.36	Confirmatory Sampling Site - 100-D-77	Confirmatory Sampling Site - 100-D-77	REA 023	
	100 D Area	100-DR-1	Confirmatory Sampling Site -100-D-78	1.03.02.01.03.37	Confirmatory Sampling Site -100-D-78	Confirmatory Sampling Site -100-D-78	REA 023	
Confirmatory Sampling Sites								
	100 D Area	100-DR-1	Confirmatory Sampling Site - 100-D-70	1.03.02.01.04.01	Confirmatory Sampling Site - 100-D-70	184-DA French Drain	ARRA Phase 2	
	100 D Area	100-DR-1	Confirmatory Sampling Site - 100-D-71	1.03.02.01.04.02	Confirmatory Sampling Site - 100-D-71	Vertical Safety Rod Tower Components	ARRA Phase 2	
	100 D Area	100-DR-1	Confirmatory Sampling Site - 100-D-72	1.03.02.01.04.03	Confirmatory Sampling Site - 100-D-72	183-D Filter Plant Components	ARRA Phase 2	
	100 D Area	100-DR-1	Confirmatory Sampling Site - 100-D-74	1.03.02.01.04.04	Confirmatory Sampling Site - 100-D-74	Drywell North Side of 105-D Rx	ARRA Phase 2	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I
	100 D Area	100-DR-1	Confirmatory Sampling Site - 100-D-75	1.03.02.01.04.05	Confirmatory Sampling Site - 100-D-75	100-D Electrical Substation	ARRA Phase 2	
	100 D Area	100-DR-1	Confirmatory Sampling Site - 100-D-79	1.03.02.01.04.06	Confirmatory Sampling Site - 100-D-79	100-D Posted Soil Contamination Area	ARRA Phase 2	
	100 D Area	100-DR-1	Confirmatory Sampling Site - 100-D-80	1.03.02.01.04.07	Confirmatory Sampling Site - 100-D-80	100-D Tar Stained Soils	ARRA Phase 2	
	100 D Area	100-DR-1	Confirmatory Sampling Site - 100-D-81	1.03.02.01.04.08	Confirmatory Sampling Site - 100-D-81	100-D Burn Areas	ARRA Phase 2	
	100 D Area	100-DR-1	Confirmatory Sampling Site - 100-D-82	1.03.02.01.04.09	Confirmatory Sampling Site - 100-D-82	100-D Garnet Sand Sites	ARRA Phase 2	
	100 D Area	100-DR-1	Confirmatory Sampling Site - 100-D-83	1.03.02.01.04.10	Confirmatory Sampling Site - 100-D-83	100-D Water Treatment Pipelines	ARRA Phase 2	
	100 D Area	100-DR-1	Confirmatory Sampling Site - 100-D-84	1.03.02.01.04.11	Confirmatory Sampling Site - 100-D-84	100-D Sanitary Sewer Pipelines	ARRA Phase 2	
	100 D Area	100-DR-1	Confirmatory Sampling Site - 100-D-85	1.03.02.01.04.12	Confirmatory Sampling Site - 100-D-85	100-D Reactor Effluent Pipelines	ARRA Phase 2	
	100 D Area	100-DR-1	Confirmatory Sampling Site - 100-D-86	1.03.02.01.04.13	Confirmatory Sampling Site - 100-D-86	100-D Process Sewer Pipelines	ARRA Phase 2	
	100 D Area	100-DR-1	Confirmatory Sampling Site - 100-D-88	1.03.02.01.04.14	Confirmatory Sampling Site - 100-D-88	100-D Miscellaneous Pipelines	ARRA Phase 2	
	100 D Area	100-DR-1	Confirmatory Sampling Site - 100-D-87	1.03.02.01.04.15	Confirmatory Sampling Site - 100-D-87	Spill Near Railroad Car Spot	ARRA Phase 2	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I
	100 D Area	100-DR-1	Confirmatory Sampling Site - 100-D-90	1.03.02.01.04.16	Confirmatory Sampling Site - 100-D-90	Two Transformers	ARRA Phase 2	
	100 D Area	100-DR-1	Confirmatory Sampling Site - 100-D-92	1.03.02.01.04.17	Confirmatory Sampling Site - 100-D-92	Potential UST Near Dichromate Station	ARRA Phase 2	
	100 D Area	100-DR-2	Confirmatory Sampling Site - 100-D-94	1.03.02.01.04.18	Confirmatory Sampling Site - 100-D-94	Dichromate Contaminated Pit Associated with 187-DR	ARRA Phase 2	
	100 D Area	100-DR-1	Confirmatory Sampling Site - 100-D-97	1.03.02.01.04.19	Confirmatory Sampling Site - 100-D-97	184-DA Fuel Tank	ARRA Phase 2	
Liquid Waste Site Remediation								
	100 D Area	100-DR-1	Remediate Liquid Waste Site - 100-D-1	1.03.02.02.04.01	Remediate Liquid Waste Site - 100-D-1	Contaminated Storm Drain/Process Sewer	No planning activities currently ongoing; will be required in the future.	
	100 D Area	100-DR-1	Remediate Liquid Waste Site - 100-D-29	1.03.02.02.04.02	Remediate Liquid Waste Site - 100-D-29	Unplanned Release	No planning activities currently ongoing; will be required in the future.	
	100 D Area	100-DR-1	Remediate Liquid Waste Site - 100-D-56	1.03.02.02.04.03	Remediate Liquid Waste Site - 100-D-56	Sodium Dichromate Underground Supply Lines	No planning activities currently ongoing; will be required in the future.	
	100 D Area	100-DR-1	Remediate Liquid Waste Site - 120-D-2	1.03.02.02.04.04	Remediate Liquid Waste Site - 120-D-2	Waste Acid Reservoir Surface Impoundment	No planning activities currently ongoing; will be required in the future.	
	100 D Area	100-DR-1	Remediate Liquid Waste Site - UPR-100-D-5	1.03.02.02.04.05	Remediate Liquid Waste Site - UPR-100-D-5	Undocumented Solid Waste Site	No planning activities currently ongoing; will be required in the future.	
	100 D Area	100-DR-2	Remediate Liquid Waste Site - 116-DR-3	1.03.02.03.04.01	Remediate Liquid Waste Site - 116-DR-3	Storage Basin Trench	No planning activities currently ongoing; will be required in the future.	
Waste Site Remediation								
	100 D Area	100-DR-1	Remediate Waste Site - 100-D-2	1.03.02.02.05.01	Remediate Waste Site - 100-D-2	Solid Waste Site (Lead Sheeting) Foundation	No planning activities currently ongoing; will be required in the future.	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I
	100 D Area	100-DR-1	Remediate Waste Site - 100-D-3	1.03.02.02.05.02	Remediate Waste Site - 100-D-3	Solid Waste Burial Ground	No planning activities currently ongoing; will be required in the future.	
	100 D Area	100-DR-1	Remediate Waste Site - 100-D-42	1.03.02.02.05.03	Remediate Waste Site - 100-D-42	Solid Waste Burial Ground (Vertical Safety Rod Thimble Site)	No planning activities currently ongoing; will be required in the future.	
	100 D Area	100-DR-1	Remediate Waste Site - 100-D-60 (Bldg 190-DR)	1.03.02.02.05.04	Remediate Waste Site - 100-D-60 (Cost included with D4 190-DR)	Underground Piping	No planning activities currently ongoing; will be required in the future.	
	100 D Area	100-DR-1	Remediate Waste Site - 100-D-61	1.03.02.02.05.05	Remediate Waste Site - 100-D-61	Utility Pole and Fixture Debris Piles Dumping Area	No planning activities currently ongoing; will be required in the future.	
	100 D Area	100-DR-1	Remediate Waste Site - 116-D-5	1.03.02.02.05.06	Remediate Waste Site - 116-D-5	Outfall Structure	No planning activities currently ongoing; will be required in the future.	
	100 D Area	100-DR-1	Remediate Waste Site - 116-DR-5	1.03.02.02.05.07	Remediate Waste Site - 116-DR-5	Outfall Structure	No planning activities currently ongoing; will be required in the future.	
	100 D Area	100-DR-1	Remediate Waste Site - 118-D-6	1.03.02.02.05.08	Remediate Waste Site - 118-D-6	105-D Reactor Building	75% complete. 4 subsites: 118-D-6:1 – closed, no further action; 118-D-6:2&3 –closed per external draft CVP 2005-00003; and 118-D-6:4 requires RTD. RL accepted on 9/13/05. - MD137	
	100 D Area	100-DR-1	Remediate Waste Site - 116-D-10	1.03.02.02.05.10	116-D-10 Design and Remediation	French Drain	In the RFP as confirmatory sampling; sampling complete and remediation required. (Delete confirmatory sampling site scope - Deletions Item MD 172). RL accepted on 9/19/05. - MA059	
	100 D Area	100-DR-1	Remediate Waste Site - 130-D-1	1.03.02.02.05.11	130-D-1 Design and Remediation	Gasoline Storage Tank	In the RFP as confirmatory sampling; sampling complete and remediation required. (Delete confirmatory sampling site scope - Deletions Item MD 174). RL accepted on 9/19/05. - MA061	
	100 D Area	100-DR-1	Remediate Waste Site - 628-3	1.03.02.02.05.12	628-3 Design and Remediation	Burn Pit	In the RFP as confirmatory sampling; sampling complete and remediation required. (Delete confirmatory sampling site scope - Deletions Item MD 176). RL accepted on 9/19/05. - MA063	
	100 D Area	100-DR-1	Remediate Waste Site - 1607-D2:2	1.03.02.02.05.13	Remediate Waste Site 1607-D2:2	100 DR Area Tile Field	This was not in the RFP - Added per Contract Mod M007. - MA038	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I
	100 D Area	100-DR-1	Remediate Waste Site - 100-D-30	1.03.02.02.05.14	100-D-30 Design and Remediation	Unplanned Release	In the RFP as confirmatory sampling; sampling complete and remediation required. (Delete confirmatory sampling site scope - Deletions Item MD 171). RL accepted on 9/19/05. - MA058	
	100 D Area	100-DR-1	Remediate Waste Site - 100-D-50:4 and 100-D-50:8	1.03.02.02.05.15	100 DDR Underground Piping Design and Remediation	Underground piping, includes 100-D-50	Only subsites 100-D-50:4 and 100-D-50:8 are additions at this time, added as remediation waste sites. RL accepted 9/19/05. - MA064A	
	100 D Area	100-DR-1	Remediate Waste Site - 100-D-31	1.03.02.02.05.16	100 DDR Underground Piping Design and Remediation	Underground piping, includes 100-D-31	Also, Site 100-D-31 is a remediation waste site. RL accepted 9/19/05. - MA064B	
	100 D Area	100-DR-1	Remediate Waste Site - 128-D-2	1.03.02.02.05.17	128-D-2 Burn Pit Area	128-D-2 Burn Pit Area	REA 064	
	100 D Area	100-DR-1	Remediate Waste Site - 100-D-66	1.03.02.02.05.18	100-D-66 1904-DR Spillway, 116-DR-5 Outfall	100-D-66 1904-DR Spillway, 116-DR-5 Outfall	REA 070	
	100 D Area	100-DR-1	Remediate Waste Site - 132-D-1	1.03.02.02.05.19	Remediate Waste Site - 132-D-1	132-D-1	REA 098	
	100 D Area	100-DR-1	Remediate Waste Site - 100-D-50:6	1.03.02.02.05.20	100-D-50:6 183-DR Clearwell Pipelines	100-D-50:6 183-DR Clearwell Pipelines	REA 070	
	100 D Area	100-DR-1	Remediate Waste Site - 100-D-7	1.03.02.02.05.21	100-D-7 Undocumented Solid Waste Site	100-D-7 Undocumented Solid Waste Site	REA 070	
	100 D Area	100-DR-1	Remediate Waste Site - 100-D-50:2	1.03.02.02.05.22	Remediate Waste Site - 100-D-50:2	Remediate Waste Site - 100-D-50:2	REA 047	
	100 D Area	100-DR-1	Remediate Waste Site - 100-D-50:7	1.03.02.02.05.23	100-D-50:7 183 DR Headhouse Floor Drain	100-D-50:7 183 DR Headhouse Floor Drain	REA 064	
	100 D Area	100-DR-1	Remediate Waste Site - 100-D-8	1.03.02.02.05.24	Remediate Waste Site - 100-D-8	100-D-8	REA 098	
	100 D Area	100-DR-1	Remediate Waste Site - 100-D-65	1.03.02.02.05.25	100-D-65 1904-D Spillway, 116-D-5 Outfall Spillway	100-D-65 1904-D Spillway, 116-D-5 Outfall Spillway	REA 070	
	100 D Area	100-DR-1	Remediate Waste Site - 1607-D5	1.03.02.02.05.26	1607-D5 Septic System	1607-D5 Septic System	REA 070	
	100 D Area	100-DR-1	Remediate Waste Site - 100-D-50:3	1.03.02.02.05.27	Remediate Waste Site - 100-D-50:3	Remediate Waste Site - 100-D-50:3	REA 047	
	100 D Area	100-DR-1	Remediate Waste Site - 100-D-50:9	1.03.02.02.05.28	100-D-50:9 1607-DR3 Sanitary Sewer Pipelines	100-D-50:9 1607-DR3 Sanitary Sewer Pipelines	REA 064	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I
	100 D Area	100-DR-2	Remediate Waste Site - 100-D-58	1.03.02.03.05.01	Remediate Waste Site - 100-D-58	100 DR Area On-Site Sewage System	No planning activities currently ongoing; will be required in the future.	
	100 D Area	100-DR-2	Remediate Waste Site - 116-D-8	1.03.02.03.05.02	Remediate Waste Site - 116-D-8	Cask Storage Pad	No planning activities currently ongoing; will be required in the future.	
	100 D Area	100-DR-2	Remediate Waste Site - 100-D-15	1.03.02.03.05.04	100-D-15 Design and Remediation	Dumping Area	In the RFP as confirmatory sampling; sampling complete and remediation required. (Delete confirmatory sampling site scope - Deletions Item MD 170). RL accepted on 9/19/05. - MA057	
	100 D Area	100-DR-2	Remediate Waste Site - 116-DR-10	1.03.02.03.05.05	116-DR-10 Design and Remediation	Fuel Storage Discharge Pond	In the RFP as confirmatory sampling; sampling complete and remediation required. (Delete confirmatory sampling site scope - Deletions Item MD 173). RL accepted on 9/19/05. - MA060	
	100 D Area	100-DR-2	Remediate Waste Site - 600-30	1.03.02.03.05.06	600-30 Design and Remediation	Dumping Area	In the RFP as confirmatory sampling; sampling complete and remediation required. (Delete confirmatory sampling site scope - Deletions Item MD175). RL accepted on 9/19/05. - MA062	
	100 D Area	100-DR-2	Remediate Waste Site - 100-D-28:1	1.03.02.03.05.07	100 D-28:1 Remediation Waste Site	Septic Tank System/Sewage Disposal	In RFP as confirmatory sampling; sampling complete and remediation required on 100-D-28:1. (Related to Deletions Item MD79). RL accepted on 9/19/05. - MA148	
	100 D Area	100-DR-2	Remediate Waste Site - 100-D-13	1.03.02.03.05.08	Remediate Waste Site 100-D-13	Septic Tank System/Sewage Disposal	Add Remediate waste site. RL accepted on 9/19/05. (was MD126a from delete sheet). - MA151	
	100 D Area	100-DR-2	Remediate Waste Site - 116-DR-8	1.03.02.03.05.09	Remediate Waste Site 116-DR-8	Seal Pit Crib	Add Remediate waste site. RL accepted on 9/19/05. (was 130a from delete sheet). - MA152	
	100 D Area	100-DR-2	Remediate Waste Site - 100-D-14	1.03.02.03.05.10	Remediate Waste Site - 100-D-14	Remediate Waste Site - 100-D-14	REA 047	
	100 D Area	100-DR-2	Remediate Waste Site - 1607-D1	1.03.02.03.05.12	1607-D1 Septic System	1607-D1 Septic System	REA 070	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I
Burial Ground Remediation								
	100 D Area	100-DR-1	Remediate Burial Ground - 100-D-32	1.03.02.02.06.01	Remediate Burial Ground - 100-D-32	Solid Waste Burial Ground	No planning activities currently ongoing; will be required in the future.	
	100 D Area	100-DR-1	Remediate Burial Ground - 100-D-33	1.03.02.02.06.02	Remediate Burial Ground - 100-D-33	Solid Waste Burial Ground	No planning activities currently ongoing; will be required in the future.	
	100 D Area	100-DR-1	Remediate Burial Ground - 100-D-35	1.03.02.02.06.03	Remediate Burial Ground - 100-D-35	Solid Waste Burial Ground	No planning activities currently ongoing; will be required in the future.	
	100 D Area	100-DR-1	Remediate Burial Ground - 100-D-41	1.03.02.02.06.04	Remediate Burial Ground - 100-D-41	Solid Waste Burial Ground	No planning activities currently ongoing; will be required in the future.	
	100 D Area	100-DR-1	Remediate Burial Ground - 100-D-45	1.03.02.02.06.05	Remediate Burial Ground - 100-D-45	Solid Waste Burial Ground (Vertical Safety Rod Thimble Site)	No planning activities currently ongoing; will be required in the future.	
	100 D Area	100-DR-1	Remediate Burial Ground - 126-D-2	1.03.02.02.06.06	Remediate Burial Ground - 126-D-2	Coal Pit (Inert/Demolition Landfill)	Changes required in planning and excavation activities as a result of the PAAA corrective action plan. - MA071. However subsequent to the initial MA, it was determined that there was no potential for SNF at this burial ground.	
	100 D Area	100-DR-2	Remediate Burial Ground - 100-D-40	1.03.02.03.06.01	Remediate Burial Ground - 100-D-40	Solid Waste Burial Ground	No planning activities currently ongoing; will be required in the future.	
	100 D Area	100-DR-2	Remediate Burial Ground - 100-D-43	1.03.02.03.06.02	Remediate Burial Ground - 100-D-43	Solid Waste Burial Ground (Vertical Safety Rod Thimble Site)	No planning activities currently ongoing; will be required in the future.	
	100 D Area	100-DR-2	Remediate Burial Ground - 100-D-47	1.03.02.03.06.03	Remediate Burial Ground - 100-D-47	Solid Waste Burial Ground	No planning activities currently ongoing; will be required in the future.	
	100 D Area	100-DR-2	Remediate Burial Ground - 118-D-1	1.03.02.03.06.04	Remediate Burial Ground - 118-D-1	Burial Ground #1	Changes required in planning and excavation activities as a result of the PAAA corrective action plan. - MA068	
	100 D Area	100-DR-2	Remediate Burial Ground - 118-D-2	1.03.02.03.06.05	Remediate Burial Ground - 118-D-2	Burial Ground #2	Changes required in planning and excavation activities as a result of the PAAA corrective action plan. - MA069	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I
	100 D Area	100-DR-2	Remediate Burial Ground - 118-D-3	1.03.02.03.06.06	Remediate Burial Ground - 118-D-3	Burial Ground #3	Changes required in planning and excavation activities as a result of the PAAA corrective action plan. - MA070	
	100 D Area	100-DR-2	Remediate Burial Ground - 118-D-4	1.03.02.03.06.07	Remediate Burial Ground - 118-D-4	Solid Waste Burial Ground	Changes required in planning and excavation activities as a result of the PAAA corrective action plan. - MA072	
	100 D Area	100-DR-2	Remediate Burial Ground - 118-D-5	1.03.02.03.06.08	Remediate Burial Ground - 118-D-5	Solid Waste Burial Ground	Changes required in planning and excavation activities as a result of the PAAA corrective action plan. - MA073	
	100 D Area	100-DR-2	Remediate Burial Ground - 118-DR-1	1.03.02.03.06.09	Remediate Burial Ground - 118-DR-1	Gas Loop Burial Ground	Changes required in planning and excavation activities as a result of the PAAA corrective action plan. - MA074. Subsequent to the initial MA, it was determined that there was no potential for SNF at this burial ground.	
	100 D Area	100-DR-2	Remediate Burial Ground - 126-DR-1	1.03.02.03.06.10	Remediate Burial Ground - 126-DR-1	Cleanwell Tank Pit (Inert/Demolition Landfill)	No planning activities currently ongoing; will be required in the future.	
Fld. Rem.-100 D Non Site Specific Support			Fld. Rem.-100 D Non Site Specific Support	1.03.02.75.25.01/1.03.02.75.28.01	Fld. Rem.-100 D Non Site Specific Support	Non Site Specific Support	Also now includes REA 041, REA 025, ARRA, REA 064, 047	
D⁴ - Buildings								
	100 D Area		D4 Building - 151D	1.01.01.02.07.01	D4 Building - 151D	Primary Substation	No planning activities currently ongoing; will be required in the future.	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I
	100 D Area		D4 Building - 190DR (See Also WS 100-D-60)	1.01.01.02.07.04	D4 Building - 190DR (includes Waste Site 100-D-60)	Main Pump house	Partial deletion, demobilization remains. RL accepted on 9/13/05. - MD005	
	100 D Area		D4 Building - MO-200	1.01.01.02.07.05	D4 Building - MO-200	Mobile Office - SE of 105D	No planning activities currently ongoing; will be required in the future.	
	100 D Area		D4 Building - MO-374	1.01.01.02.07.06	D4 Building - MO-374	Mobile Office	No planning activities currently ongoing; will be required in the future.	
	100 D Area		D4 Building - MO-422	1.01.01.02.07.07	D4 Building - MO-422	Mobile Office - Field Trailer at 100DR	No planning activities currently ongoing; will be required in the future.	
	100 D Area		D4 Building - MO-561	1.01.01.02.07.08	D4 Building - MO-561	Mobile Office - on D Avenue (N end of site)	No planning activities currently ongoing; will be required in the future.	
	100 D Area		D4 Building - MO-718	1.01.01.02.07.09	D4 Building - MO-718	Mobile Office - S of 105D	No planning activities currently ongoing; will be required in the future.	
	100 D Area		D4 Building - MO-829	1.01.01.02.07.10	D4 Building - MO-829	Mobile Office - at 190DR	No planning activities currently ongoing; will be required in the future.	
	100 D Area		D4 Building - MO-889	1.01.01.02.07.11	D4 Building - MO-889	Mobile Office - Change Trailer SE of 105D	No planning activities currently ongoing; will be required in the future.	
	100 D Area		D4 Building - MO-929	1.01.01.02.07.12	D4 Building - MO-929	Mobile Office E of 151D	No planning activities currently ongoing; will be required in the future.	
	100 D Area		D4 Building - MO-999	1.01.01.02.07.13	D4 Building - MO-999	Mobile Office - Field Trailer, Pipeyard	No planning activities currently ongoing; will be required in the future.	
	100 D Area		D4 Building - MO-980	1.01.01.02.07.14	D4 Building - MO-980	Mobile Office SW of D Rx	This was not in RFP - Added per Contract Mod M007. - MA001	
	100 D Area		D4 Building - 183D	1.01.01.02.07.15	D4 Building - 183D	D4 Building - 183D	REA 056	
D⁴ - Remaining Facilities								
	100 D Area		D4 1902D Water Tower	1.01.01.02.08.01	D4 1902D Water Tower	Water Tower	REA 052	
D⁴ - Retention Basins								
	100 D Area		D4 Retention Basin - 1606D	1.01.01.02.10.01	D4 Retention Basin - 1606D	Settling Tanks	No planning activities currently ongoing; will be required in the future.	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I
	100 D Area		D4 Retention Basin - 188D	1.01.01.02.10.02	D4 Retention Basin - 188D	Ash Disposal Basin	No planning activities currently ongoing; will be required in the future.	
	100 D Area		D4 Retention Basin - 1904D	1.01.01.02.10.03	D4 Retention Basin - 1904D	Outfall Structure/Process Sewers Discharge Chamber	No planning activities currently ongoing; will be required in the future.	
100 F Area								
100 F Area Design								
	100 F Area		Fld. Rem.-100 F Area Design	1.03.03.04.01.01	Design	Design	Additional design scope associated with new remediation sites: Items # 38-42, 44-46, 56-67, 94-95, 97-98, 147, 151-152 and 155-158. RL accepted 9/13/05 and 9/19/05. - MA169.	
	100 F Area		ARRA Fld. Rem.-100 F Area Design	1.03.03.04.02.01	Design	Design	ARRA Phase 2 and 3	
Confirmatory Sampling Sites								
	100 F Area	100-FR-1	Confirmatory Sampling Site - 100-F-31	1.03.03.01.03.05	Confirmatory Sampling Site - 100-F-31	Sanitary Sewer System	In the RFP as confirmatory sampling; was not in the RFP as a remediation site; but is included in a recently awarded ERC subcontract, remediation ongoing (backfill and revegetation to go) - MI038	
	100 F Area	100-FR-1	Confirmatory Sampling Site - 100-F-33	1.03.03.01.03.06	Confirmatory Sampling Site - 100-F-33	146-F Aquatic Biology Fish Ponds	In the RFP as confirmatory sampling; was not in the RFP as a remediation site; but is included in a recently awarded ERC subcontract, remediation ongoing (loadout, backfill, and revegetation to go) - MI039	
	100 F Area	100-FR-1	Confirmatory Sampling Site - 100-F-36	1.03.03.01.03.08	Confirmatory Sampling Site - 100-F-36	108-F Chemical Pump house/Biological Laboratory	In the RFP as confirmatory sampling; was not in the RFP as a remediation site; but is included in a recently awarded ERC subcontract, remediation ongoing (excavation, loadout, backfill, and revegetation to go) - MI040	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I
	100 F Area	100-FR-1	Confirmatory Sampling Site - 126-F-2	1.03.03.01.03.14	Confirmatory Sampling Site - 126-F-2	183-F Clearwells	In the RFP as confirmatory sampling; was not in the RFP as a remediation site; but is included in an recently awarded ERC subcontract, remediation ongoing (excavation, loadout, backfill, and revegetation to go) - MI041	
	100 F Area	100-FR-1	Confirmatory Sampling Site - 128-F-2	1.03.03.01.03.15	Confirmatory Sampling Site - 128-F-2	100-F Burn Pit	In the RFP as confirmatory sampling; was not in the RFP as a remediation site; but is included in an recently awarded ERC subcontract, remediation ongoing (excavation, loadout, backfill, and revegetation to go) - MI042	
	100 F Area	100-FR-1	Confirmatory Sampling Site - 132-F-1	1.03.03.01.03.16	Confirmatory Sampling Site - 132-F-1	Chronic Feeding Barn	In the RFP as confirmatory sampling; was not in the RFP as a remediation site; but is included in an recently awarded ERC subcontract, remediation ongoing (loadout, backfill, and revegetation to go) - MI043	
	100 F Area	100-FR-1	Confirmatory Sampling Site - 141-C	1.03.03.01.03.17	Confirmatory Sampling Site - 141-C	Large Animal Barn and Biology Lab (Hog Barn)	In the RFP as confirmatory sampling; was not in the RFP as a remediation site; but is included in an recently awarded ERC subcontract, remediation ongoing (loadout, backfill, and revegetation to go) - MI044	
	100 F Area	100-FR-2	Confirmatory Sampling Site - 1607-F1	1.03.03.01.03.18	Confirmatory Sampling Site - 1607-F1	Septic Tank System	In the RFP as confirmatory sampling; was not in the RFP as a remediation site; but is included in an recently awarded ERC subcontract, remediation ongoing (excavation, loadout, backfill, and revegetation to go) - MI045	
	100 F Area	100-FR-1	Confirmatory Sampling Site - 1607-F3	1.03.03.01.03.19	Confirmatory Sampling Site - 1607-F3	Septic Tank System	In the RFP as confirmatory sampling; was not in the RFP as a remediation site; but is included in an recently awarded ERC subcontract, remediation ongoing (excavation, loadout, backfill, and revegetation to go) - MI046	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I
	100 F Area	100-FR-1	Confirmatory Sampling Site - 1607-F4	1.03.03.01.03.20	Confirmatory Sampling Site - 1607-F4	Septic Tank System	In the RFP as confirmatory sampling; was not in the RFP as a remediation site; but is included in an recently awarded ERC subcontract, remediation ongoing (excavation, loadout, backfill, and revegetation to go) - MI047	
	100 F Area	100-FR-1	Confirmatory Sampling Site - 1607-F5	1.03.03.01.03.21	Confirmatory Sampling Site - 1607-F5	Septic Tank System	In the RFP as confirmatory sampling; was not in the RFP as a remediation site; but is included in an recently awarded ERC subcontract, remediation ongoing (excavation, loadout, backfill, and revegetation to go) - MI048	
	100 F Area	100-FR-1	Confirmatory Sampling Site - 1607-F7	1.03.03.01.03.22	Confirmatory Sampling Site - 1607-F7	Septic Tank System	In the RFP as confirmatory sampling; was not in the RFP as a remediation site; but is included in an recently awarded ERC subcontract, remediation ongoing (excavation, loadout, backfill, and revegetation to go) - MI049	
	100 F Area	100-FR-1	Confirmatory Sampling Site - 182-F	1.03.03.01.03.23	Confirmatory Sampling Site - 182-F	Reservoir	In the RFP as confirmatory sampling; was not in the RFP as a remediation site; but is included in an recently awarded ERC subcontract, remediation ongoing (excavation, loadout, backfill, and revegetation to go) - MI050	
	100 F Area	100-FR-1	Confirmatory Sampling Site - 100-F-42	1.03.03.01.03.24	100-F-42 Confirmatory Sampling Site	Spillway Associated with 116-F-8 Outfall	This was not in the RFP and is included in an ERC subcontract that was recently awarded - MI036	
	100 F Area	100-FR-1	Confirmatory Sampling Site - 100-F-43	1.03.03.01.03.25	100-F-43 Confirmatory Sampling Site	Spillway Associated with 116-F-16 Outfall	This was not in the RFP and is included in an ERC subcontract that was recently awarded - MI037	
	100 F Area	100-FR-1	Confirmatory Sampling Site - 100-F-44, Miscellaneous Pipelines - Sewers	1.03.03.01.03.26	Confirmatory Sampling Site - 100-F-44, Miscellaneous Pipelines - Sewers	REA-008 Rev 1: 100-F Area Confirmatory Orphan Sites	REA008 R1	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I
	100 F Area	100-FR-1	Confirmatory Sampling Site - 100-F-41, Service Water Pipelines	1.03.03.01.03.27	Confirmatory Sampling Site - 100-F-41, Service Water Pipelines	REA-008 Rev 1: 100-F Area Confirmatory Orphan Sites	REA008 R1	
	100 F Area	100-FR-1	Confirmatory Sampling Site - 100-F-45, Buried River Effluent Pipelines	1.03.03.01.03.28	Confirmatory Sampling Site - 100-F-45, Buried River Effluent Pipelines	REA-008 Rev 1: 100-F Area Confirmatory Orphan Sites	REA008 R1	
	100 F Area	100-FR-1	Confirmatory Sampling Site - 100-F-46, 119-F Stack Samplg Bldg Fr Drain	1.03.03.01.03.29	Confirmatory Sampling Site - 100-F-46, 119-F Stack Samplg Bldg Fr Drain	REA-008 Rev 1: 100-F Area Confirmatory Orphan Sites	REA008 R1	
	100 F Area	100-FR-1	Confirmatory Sampling Site - 100-F-55, 1607-F Contaminated Ash Layer	1.03.03.01.03.30	Confirmatory Sampling Site - 100-F-55, 1607-F Contaminated Ash Layer	REA-008 Rev 1: 100-F Area Confirmatory Orphan Sites	REA008 R1	
	100 F Area	100-FR-1	Confirmatory Sampling Site - 100-F-47, 151-F Substation	1.03.03.01.03.31	Confirmatory Sampling Site - 100-F-47, 151-F Substation	REA-008 Rev 1: 100-F Area Confirmatory Orphan Sites	REA008 R1	
	100 F Area	100-FR-1	Confirmatory Sampling Site - 100-F-48, 184-F Coal Pit Debris	1.03.03.01.03.33	Confirmatory Sampling Site - 100-F-48, 184-F Coal Pit Debris	REA-008 Rev 1: 100-F Area Confirmatory Orphan Sites	REA008 R1	
	100 F Area	100-FR-1	Confirmatory Sampling Site - 100-F-49, 1716-F Maintenance Garage Lub Pit	1.03.03.01.03.35	Confirmatory Sampling Site - 100-F-49, 1716-F Maintenance Garage Lub Pit	REA-008 Rev 1: 100-F Area Confirmatory Orphan Sites	REA008 R1	
	100 F Area	100-FR-1	Confirmatory Sampling Site - 100-F-50, 100-F Railroad French Drain	1.03.03.01.03.36	Confirmatory Sampling Site - 100-F-50, 100-F Railroad French Drain	REA-008 Rev 1: 100-F Area Confirmatory Orphan Sites	REA008 R1	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I
	100 F Area	100-FR-1	Confirmatory Sampling Site - 100-F-51, 146-F Fish Laboratory Soil	1.03.03.01.03.37	Confirmatory Sampling Site - 100-F-51, 146-F Fish Laboratory Soil	REA-008 Rev 1: 100-F Area Confirmatory Orphan Sites	REA008 R1	
	100 F Area	100-FR-1	Confirmatory Sampling Site - 100-F-52, 146-FR Radioecology/Aqua Lab Soil	1.03.03.01.03.38	Confirmatory Sampling Site - 100-F-52, 146-FR Radioecology/Aqua Lab Soil	REA-008 Rev 1: 100-F Area Confirmatory Orphan Sites	REA008 R1	
	100 F Area	100-FR-1	Confirmatory Sampling Site - 100-F-53, 108-F Septic System	1.03.03.01.03.39	Confirmatory Sampling Site - 100-F-53, 108-F Septic System	REA-008 Rev 1: 100-F Area Confirmatory Orphan Sites	REA008 R1	
	100 F Area	100-FR-1	Confirmatory Sampling Site - 100-F-54, 190-F Animal Farm Pastures	1.03.03.01.03.40	Confirmatory Sampling Site - 100-F-54, 190-F Animal Farm Pastures	REA-008 Rev 1: 100-F Area Confirmatory Orphan Sites	REA008 R1	
	100 F Area	100-FR-1	Confirmatory Sampling Site - 100-F-56, 100-F Surface Debris/Stains	1.03.03.01.03.41	Confirmatory Sampling Site - 100-F-56, 100-F Surface Debris/Stains	REA-008 Rev 1: 100-F Area Confirmatory Orphan Sites	REA008 R1	
	100 F Area	100-FR-1	Confirmatory Sampling Site - 100-F-57, 190-F Proc Water Pump Hse Debris	1.03.03.01.03.42	Confirmatory Sampling Site - 100-F-57, 190-F Proc Water Pump Hse Debris	REA-008 Rev 1: 100-F Area Confirmatory Orphan Sites	REA008 R1	
	100 F Area		Confirmatory Sampling Site - 100-F-60	1.03.03.01.04.01	Confirmatory Sampling Site - 100-F-60	ARRA Phase 3 - Confirmatory Sampling Site - 100-F-60	ARRA Phase 3	
Liquid Waste Site Remediation								
	100 F Area	100-FR-1	Remediate Liquid Waste Site - 100-F-26	1.03.03.02.04.01	Remediate Liquid Waste Site - 100-F-26	100-F Water Treatment Facility Underground Pipelines	No planning activities currently ongoing; will be required in the future.	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I
Waste Site Remediation								
	100 F Area	100-FR-1	Remediate Waste Site - 100-F-38	1.03.03.02.05.02	Remediate Waste Site - 100-F-38	Yellow Stained Soil Near Hydrant F-2	No planning activities currently ongoing; will be required in the future.	
	100 F Area	100-FR-1	Remediate Waste Site - 116-F-16	1.03.03.02.05.03	Remediate Waste Site - 116-F-16	PNNL Outfall	No planning activities currently ongoing; will be required in the future.	
	100 F Area	100-FR-1	Remediate Waste Site - 116-F-8 (inc WS 100-F-39)	1.03.03.02.05.04	Remediate Waste Site - 116-F-8 (includes Waste Site 100-F-39)	1904-F Outfall Structure	No planning activities currently ongoing; will be required in the future.	
	100 F Area	100-FR-1	Remediate Waste Site - 100-F-39 (included in 116-F-8)	1.03.03.02.05.04	Remediate Waste Site - 100-F-39 (Costs included in Remediate Waste Site 116-F-8)	1904-F Outfall Structure	No planning activities currently ongoing; will be required in the future.	
	100 F Area	100-FR-1	Remediate Waste Site - 118-F-8	1.03.03.02.05.05	Remediate Waste Site - 118-F-8	105-F Reactor Building	Reactor FSB Contaminated Excavation of Side Slopes deferred to RA. Not in the RFP. 4 subsites. 3 are complete. 4th site (soil) requires RA and is not started. RL accepted on 9/13/05. - MA094	
	100 F Area	100-FR-1	Remediate Waste Site - 126-F-1	1.03.03.02.05.06	126-F-1 Remediation Waste Site	184-F Powerhouse Ash Pit	This was not in the RFP, but is included in an recently awarded ERC subcontract - MI034	
	100 F Area	100-FR-1	Remediate Waste Site - 116-F-15	1.03.03.02.05.07	116-F-15 Remediation Waste Site	108-F Radiation Crib	This was not in the RFP, but is included in an recently awarded ERC subcontract (excavation, loadout, backfill, and revegetation to go) - MI035	
	100 F Area	100-FR-1	Remediate Waste Site - 100-F-31	1.03.03.02.05.08	100-F-31 Design and Remediation	Sanitary Sewer System	In the RFP as confirmatory sampling; was not in the RFP as a remediation site; but is included in an recently awarded ERC subcontract, remediation ongoing (backfill, closeout sampling and revegetation to go) - MI038	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I
	100 F Area	100-FR-1	Remediate Waste Site - 100-F-33	1.03.03.02.05.09	100-F-33 Design and Remediation	146-F Aquatic Biology Fish Ponds	In the RFP as confirmatory sampling; was not in the RFP as a remediation site; but is included in a recently awarded ERC subcontract, remediation ongoing (loadout, backfill, and revegetation to go) - MI039	
	100 F Area	100-FR-1	Remediate Waste Site - 100-F-36	1.03.03.02.05.10	100-F-36 Design and Remediation	108 Chemical Pump House/Biological Laboratory	In the RFP as confirmatory sampling; was not in the RFP as a remediation site; but is included in a recently awarded ERC subcontract, remediation ongoing (excavation, loadout, backfill, and revegetation to go) - MI040	
	100 F Area	100-FR-1	Remediate Waste Site - 126-F-2	1.03.03.02.05.11	126-F-2 Design and Remediation	183-F Clearwells	This was not in the RFP - Added per Contract Mod M007. In the RFP as confirmatory sampling; was not in the RFP as a remediation site; but is included in a recently awarded ERC subcontract, remediation ongoing (excavation, loadout, backfill, and revegetation to go) - MI041	
	100 F Area	100-FR-1	Remediate Waste Site - 128-F-2	1.03.03.02.05.12	128-F-2 Design and Remediation	100-F Burn Pit	This was not in the RFP - Added per Contract Mod M007. In the RFP as confirmatory sampling; was not in the RFP as a remediation site; but is included in a recently awarded ERC subcontract, remediation ongoing (excavation, loadout, backfill, and revegetation to go) - MI042	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I
	100 F Area	100-FR-1	Remediate Waste Site - 132-F-1	1.03.03.02.05.13	132-F-1 Design and Remediation	Chronic Feeding Barn	This was not in the RFP. RL accepted on 9/19/05. (No budget needed). In the RFP as confirmatory sampling; was not in the RFP as a remediation site; but is included in a recently awarded ERC subcontract, remediation ongoing (loadout, backfill, and revegetation to go) - MI043	
	100 F Area	100-FR-1	Remediate Waste Site - 141-C	1.03.03.02.05.14	141-C Design and Remediation	Large Animal Barn and Biology Lab – Hog Barn	This was not in the RFP. RL accepted on 9/19/05. In the RFP as confirmatory sampling; was not in the RFP as a remediation site; but is included in a recently awarded ERC subcontract, remediation ongoing (loadout, backfill, and revegetation to go) - MI044	
	100 F Area	100-FR-1	Remediate Waste Site - 1607-F3	1.03.03.02.05.15	1607-F3 Design and Remediation	Septic Tank System	In the RFP as confirmatory sampling; was not in the RFP as a remediation site; but is included in a recently awarded ERC subcontract, remediation ongoing (excavation, loadout, backfill, and revegetation to go) - MI046	
	100 F Area	100-FR-1	Remediate Waste Site - 1607-F4	1.03.03.02.05.16	1607-F4 Design and Remediation	Septic Tank System	In the RFP as confirmatory sampling; was not in the RFP as a remediation site; but is included in a recently awarded ERC subcontract, remediation ongoing (excavation, loadout, backfill, and revegetation to go) - MI047	
	100 F Area	100-FR-1	Remediate Waste Site - 1607-F5	1.03.03.02.05.17	1607-F5 Design and Remediation	Septic Tank System	In the RFP as confirmatory sampling; was not in the RFP as a remediation site; but is included in a recently awarded ERC subcontract, remediation ongoing (excavation, loadout, backfill, and revegetation to go) - MI048	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I
	100 F Area	100-FR-1	Remediate Waste Site - 1607-F7	1.03.03.02.05.18	1607-F7 Design and Remediation	Septic Tank System	In the RFP as confirmatory sampling; was not in the RFP as a remediation site; but is included in a recently awarded ERC subcontract, remediation ongoing (excavation, loadout, backfill, and revegetation to go) - MI049	
	100 F Area	100-FR-1	Remediate Waste Site - 182-F	1.03.03.02.05.19	182-F Design and Remediation	Reservoir	In the RFP as confirmatory sampling; was not in the RFP as a remediation site; but is included in a recently awarded ERC subcontract, remediation ongoing (loadout, backfill, and revegetation to go) - MI050; Also now includes REA 103	
	100 F Area	100-FR-1	Remediate Waste Site - 100-F-26:4	1.03.03.02.05.20	Remediate Waste Site - 100-F-26:4	100-F-26:4	REA103. Split scope between ARRA/Base. Also see WBS 1.03.03.02.07.01	
	100 F Area	100-FR-1	Remediate Waste Site - 100-F-26:7	1.03.03.02.05.21	Remediate Waste Site - 100-F-26:7	100-F-26:7	REA103. Split scope between ARRA/Base. Also see WBS 1.03.03.02.07.02	
	100 F Area	100-FR-1	Remediate Waste Site - 100-F-44:8	1.03.03.02.05.22	Remediate Waste Site - 100-F-44:8	100-F-44:8	REA103. Split scope between ARRA/Base. Also see WBS 1.03.03.02.07.03	
	100 F Area	100-FR-1	Remediate Waste Site - 100-F-44:9	1.03.03.02.05.23	Remediate Waste Site - 100-F-44:9	100-F-44:9	REA103. Split scope between ARRA/Base. Also see WBS 1.03.03.02.07.04	
	100 F Area	100-FR-1	Remediate Waste Site - 100-F-45	1.03.03.02.05.24	Remediate Waste Site - 100-F-45	100-F-45	REA103. Split scope between ARRA/Base. Also see WBS 1.03.03.02.07.05	
	100 F Area	100-FR-1	Remediate Waste Site - 100-F-47	1.03.03.02.05.25	Remediate Waste Site - 100-F-47	100-F-47	REA103. Split scope between ARRA/Base. Also see WBS 1.03.03.02.07.06	
	100 F Area	100-FR-1	Remediate Waste Site - 100-F-48	1.03.03.02.05.26	Remediate Waste Site - 100-F-48	100-F-48	REA103. Split scope between ARRA/Base. Also see WBS 1.03.03.02.07.07	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I
	100 F Area	100-FR-1	Remediate Waste Site - 100-F-49	1.03.03.02.05.27	Remediate Waste Site - 100-F-49	100-F-49	REA103. Split scope between ARRA/Base. Also see WBS 1.03.03.02.07.08	
	100 F Area	100-FR-1	Remediate Waste Site - 100-F-51	1.03.03.02.05.28	Remediate Waste Site - 100-F-51	100-F-51	REA103. Split scope between ARRA/Base. Also see WBS 1.03.03.02.07.09	
	100 F Area	100-FR-1	Remediate Waste Site - 100-F-55	1.03.03.02.05.29	Remediate Waste Site - 100-F-55	100-F-55	REA103. Split scope between ARRA/Base. Also see WBS 1.03.03.02.07.10	
	100 F Area	100-FR-1	Remediate Waste Site - 100-F-56	1.03.03.02.05.30	Remediate Waste Site - 100-F-56	100-F-56	REA103. Split scope between ARRA/Base. Also see WBS 1.03.03.02.07.11	
	100 F Area	100-FR-1	Remediate Waste Site - 100-F-57	1.03.03.02.05.31	Remediate Waste Site - 100-F-57	100-F-57	REA103. Split scope between ARRA/Base. Also see WBS 1.03.03.02.07.12	
	100 F Area	100-FR-1	Remediate Waste Site - 100-F-58	1.03.03.02.05.32	Remediate Waste Site - 100-F-58	100-F-58	REA103. Split scope between ARRA/Base. Also see WBS 1.03.03.02.07.13	
	100 F Area	100-FR-1	Remediate Waste Site - 100-F-8	1.03.03.02.05.33	Remediate Waste Site - 100-F-8	100-F-8	REA103. Split scope between ARRA/Base. Also see WBS 1.03.03.02.07.14	
	100 F Area	100-FR-1	Remediate Waste Site - 100-F-60	1.03.03.02.05.34	Remediate Waste Site - 100-F-60	100-F-60	REA103. Split scope between ARRA/Base. Also see WBS 1.03.03.02.07.15	
	100 F Area	100-FR-1	Remediate Waste Site - 100-F-61	1.03.03.02.05.35	Remediate Waste Site - 100-F-61	100-F-61	REA103. Split scope between ARRA/Base. Also see WBS 1.03.03.02.07.16	
	100 F Area	100-FR-1	Remediate Waste Site - 100-F-62	1.03.03.02.05.36	Remediate Waste Site - 100-F-62	100-F-62	REA103. Split scope between ARRA/Base. Also see WBS 1.03.03.02.07.17	
	100 F Area	100-FR-1	Remediate Waste Site - 100-F-63	1.03.03.02.05.37	Remediate Waste Site - 100-F-63	100-F-63	REA103. Split scope between ARRA/Base. Also see WBS 1.03.03.02.07.18	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I
	100 F Area	100-FR-2	Remediate Waste Site - 120-F-1	1.03.03.03.05.01	Remediate Waste Site - 120-F-1	Glass Dump	No planning activities currently ongoing; will be required in the future.	
	100 F Area	100-FR-2	Remediate Waste Site - 128-F-3	1.03.03.03.05.02	Remediate Waste Site - 128-F-3	PNNL Burn Pit	No planning activities currently ongoing; will be required in the future.	
	100 F Area	100-FR-2	Remediate Waste Site - 1607-F1	1.03.03.03.05.03	Remediate Waste Site - 1607-F1	Septic Tank System	In the RFP as confirmatory sampling; was not in the RFP as a remediation site; but is included in a recently awarded ERC subcontract, remediation ongoing (excavation, loadout, backfill, and revegetation to go) - MI045	
	100 F Area	100-FR-1	Remediate Waste Site - 600-351	1.03.03.03.05.04	Remediate Waste Site - 600-351	600-351	REA103. Split scope between ARRA/Base. Also see WBS 1.03.03.02.07.19	
Waste Site Remediation								
	100 F Area	100-FR-1	Remediate Waste Site - 100-F-26:4	1.03.03.02.07.01	Remediate Waste Site - 100-F-26:4	Remediate Waste Site - 100-F-26:4	ARRA Phase 2. Split scope between ARRA/Base. Also see WBS 1.03.03.02.05.20	
	100 F Area	100-FR-1	Remediate Waste Site - 100-F-26:7	1.03.03.02.07.02	Remediate Waste Site - 100-F-26:7	Remediate Waste Site - 100-F-26:7	ARRA Phase 2. Split scope between ARRA/Base. Also see WBS 1.03.03.02.05.21	
	100 F Area	100-FR-1	Remediate Waste Site - 100-F-44:8	1.03.03.02.07.03	Remediate Waste Site - 100-F-44:8	Remediate Waste Site - 100-F-44:8	ARRA Phase 2. Split scope between ARRA/Base. Also see WBS 1.03.03.02.05.22	
	100 F Area	100-FR-1	Remediate Waste Site - 100-F-44:9	1.03.03.02.07.04	Remediate Waste Site - 100-F-44:9	Remediate Waste Site - 100-F-44:9	ARRA Phase 2. Split scope between ARRA/Base. Also see WBS 1.03.03.02.05.23	
	100 F Area	100-FR-1	Remediate Waste Site - 100-F-45	1.03.03.02.07.05	Remediate Waste Site - 100-F-45	Remediate Waste Site - 100-F-45	ARRA Phase 2. Split scope between ARRA/Base. Also see WBS 1.03.03.02.05.24	
	100 F Area	100-FR-1	Remediate Waste Site - 100-F-47	1.03.03.02.07.06	Remediate Waste Site - 100-F-47	Remediate Waste Site - 100-F-47	ARRA Phase 2. Split scope between ARRA/Base. Also see WBS 1.03.03.02.05.25	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I
	100 F Area	100-FR-1	Remediate Waste Site - 100-F-48	1.03.03.02.07.07	Remediate Waste Site - 100-F-48	Remediate Waste Site - 100-F-48	ARRA Phase 2. Split scope between ARRA/Base. Also see WBS 1.03.03.02.05.26	
	100 F Area	100-FR-1	Remediate Waste Site - 100-F-49	1.03.03.02.07.08	Remediate Waste Site - 100-F-49	Remediate Waste Site - 100-F-49	ARRA Phase 2. Split scope between ARRA/Base. Also see WBS 1.03.03.02.05.27	
	100 F Area	100-FR-1	Remediate Waste Site - 100-F-51	1.03.03.02.07.09	Remediate Waste Site - 100-F-51	Remediate Waste Site - 100-F-51	ARRA Phase 2. Split scope between ARRA/Base. Also see WBS 1.03.03.02.05.28	
	100 F Area	100-FR-1	Remediate Waste Site - 100-F-55	1.03.03.02.07.10	Remediate Waste Site - 100-F-55	Remediate Waste Site - 100-F-55	ARRA Phase 2. Split scope between ARRA/Base. Also see WBS 1.03.03.02.05.29	
	100 F Area	100-FR-1	Remediate Waste Site - 100-F-56	1.03.03.02.07.11	Remediate Waste Site - 100-F-56	Remediate Waste Site - 100-F-56	ARRA Phase 2. Split scope between ARRA/Base. Also see WBS 1.03.03.02.05.30	
	100 F Area	100-FR-1	Remediate Waste Site - 100-F-57	1.03.03.02.07.12	Remediate Waste Site - 100-F-57	Remediate Waste Site - 100-F-57	ARRA Phase 2. Split scope between ARRA/Base. Also see WBS 1.03.03.02.05.31	
	100 F Area	100-FR-1	Remediate Waste Site - 100-F-58	1.03.03.02.07.13	Remediate Waste Site - 100-F-58	Remediate Waste Site - 100-F-58	ARRA Phase 2. Split scope between ARRA/Base. Also see WBS 1.03.03.02.05.32	
	100 F Area	100-FR-1	Remediate Waste Site - 100-F-8	1.03.03.02.07.14	Remediate Waste Site - 100-F-8	Remediate Waste Site - 100-F-8	ARRA Phase 3. Split scope between ARRA/Base. Also see WBS 1.03.03.02.05.33	
	100 F Area	100-FR-1	Remediate Waste Site - 100-F-60	1.03.03.02.07.15	Remediate Waste Site - 100-F-60	Remediate Waste Site - 100-F-60	ARRA Phase 3. Split scope between ARRA/Base. Also see WBS 1.03.03.02.05.34	
	100 F Area	100-FR-1	Remediate Waste Site - 100-F-61	1.03.03.02.07.16	Remediate Waste Site - 100-F-61	Remediate Waste Site - 100-F-61	ARRA Phase 3. Split scope between ARRA/Base. Also see WBS 1.03.03.02.05.35	
	100 F Area	100-FR-1	Remediate Waste Site - 100-F-62	1.03.03.02.07.17	Remediate Waste Site - 100-F-62	Remediate Waste Site - 100-F-62	ARRA Phase 3. Split scope between ARRA/Base. Also see WBS 1.03.03.02.05.36	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I
	100 F Area	100-FR-1	Remediate Waste Site - 100-F-63	1.03.03.02.07.18	Remediate Waste Site - 100-F-63	Remediate Waste Site - 100-F-63	ARRA Phase 3. Split scope between ARRA/Base. Also see WBS 1.03.03.02.05.37	
	100 F Area	100-FR-1	Remediate Waste Site - 600-351	1.03.03.02.07.19	Remediate Waste Site - 600-351	Remediate Waste Site - 600-351	ARRA Phase 3. Split scope between ARRA/Base. Also see WBS 1.03.03.03.05.04	
Burial Ground Remediation								
	100 F Area	100-FR-2	Remediate Burial Ground - 100-F-20	1.03.03.03.06.01	Remediate Burial Ground - 100-F-20	PNNL Parallel Pits	No planning activities currently ongoing; will be required in the future.	
	100 F Area	100-FR-2	Remediate Burial Ground - 118-F-1	1.03.03.03.06.02	Remediate Burial Ground - 118-F-1	Minor Construction Burial Ground #2	Changes required in planning and excavation activities as a result of the PAAA corrective action plan. - MA075	
	100 F Area	100-FR-2	Remediate Burial Ground - 118-F-2	1.03.03.03.06.03	Remediate Burial Ground - 118-F-2	Solid Waste Burial Ground #1	Changes required in planning and excavation activities as a result of the PAAA corrective action plan. - MA076	
	100 F Area	100-FR-2	Remediate Burial Ground - 118-F-3	1.03.03.03.06.04	Remediate Burial Ground - 118-F-3	Minor Construction Burial Ground #1	Changes required in planning and excavation activities as a result of the PAAA corrective action plan. - MA077. Subsequent to the initial MD, it was determined that there was no potential for SNF at this burial ground.	
	100 F Area	100-FR-2	Remediate Burial Ground - 118-F-5	1.03.03.03.06.05	Remediate Burial Ground - 118-F-5	PNNL Sawdust Pit	Changes required in planning and excavation activities as a result of the PAAA corrective action plan. - MA078. Subsequent to the initial MD, it was determined that there was no potential for SNF at this burial ground.	
	100 F Area	100-FR-2	Remediate Burial Ground - 118-F-6	1.03.03.03.06.06	Remediate Burial Ground - 118-F-6	PNNL Solid Waste Burial Ground	Changes required in planning and excavation activities as a result of the PAAA corrective action plan. - MA079. Subsequent to the initial MD, it was determined that there was no potential for SNF at this burial ground.	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I
	100 F Area	100-FR-2	Remediate Burial Ground - 118-F-7	1.03.03.03.06.07	Remediate Burial Ground - 118-F-7	100-F Misc. Hardware Storage Vault	Changes required in planning and excavation activities as a result of the PAAA corrective action plan. - MA080	
	100 F Area	100-FR-2	Remediate Burial Ground - 118-F-9	1.03.03.03.06.08	Remediate Burial Ground - 118-F-9	PNNL Radiation Site	Changes required in planning and excavation activities as a result of the PAAA corrective action plan. - MA081. Subsequent to the initial MD, it was determined that there was no potential for SNF at this burial ground.	
Fld. Rem.-100 F Non Site Specific Support			Fld. Rem.-100 F Non Site Specific Support	1.03.03.75.25.01/1.03.03.75.26.01	Fld. Rem.-100 F Non Site Specific Support	Non Site Specific Support	Also now includes ARRA	
D⁴ - Buildings								
	100 F Area		D4 Building - 183F	1.01.01.03.07.01	D4 Building - 183F	West Clearwell	No planning activities currently ongoing; will be required in the future.	
	100 F Area		D4 Building - MO-417	1.01.01.03.07.02	D4 Building - MO-417	Mobile office at 100 F	This was not in RFP - Added per Contract Mod M007. - MA019	
100 H Area								
Design								
	100 H Area	100-HR-2	Fld. Rem.-100 H Area Design	1.03.04.04.01.01	Design - D, H, F & K Area Remaining Sites	Remedial Design for Remaining Sites	No planning activities currently ongoing; will be required in the future. Additional design scope associated with new remediation sites: Items # 38-42, 44-46, 56-67, 94-95, 97-98, 147, 151-152 and 155-158. RL accepted 9/13/05 and 9/19/05. - MA169.	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I
	100 H Area	100-HR-2	Fld. Rem.-100 H Area Design	1.03.04.04.01.02	Design - H Area	Design of 11 failed confirmatory sites & the remediation activities for 4 failed confirmatory waste sites	REA 059	
	100 H Area	100-HR-2	Fld. Rem.-100 H Area Design	1.03.04.04.01.02	Design - H Area	Remedial Design of seven 100-H area sites: 100-H-42, 100-H-43, 100-H-44, 100-H-46, 100-H-48, 100-H-51:2, and 100-H-52.	REA 062	
Confirmatory Sampling Sites								
	100 H Area	100-HR-2	Confirmatory Sampling Site - 100-H-28	1.03.04.01.03.01	Confirmatory Sampling Site - 100-H-28 (Costs included in Remediate Waste Site - 100-H Misc Piping)	100 H - Misc. Piping	No planning activities currently ongoing; will be required in the future.	
	100 H Area	100-HR-1	Confirmatory Sampling Site - 100-H-10	1.03.04.01.03.02	Confirmatory Sampling Site - 100-H-10	French Drain D	No planning activities currently ongoing; will be required in the future.	
	100 H Area	100-HR-1	Confirmatory Sampling Site - 100-H-3	1.03.04.01.03.03	Confirmatory Sampling Site - 100-H-3	Garage Fuel Tank Site	No planning activities currently ongoing; will be required in the future.	
	100 H Area	100-HR-1	Confirmatory Sampling Site - 100-H-4	1.03.04.01.03.04	Confirmatory Sampling Site - 100-H-4	1717-H Hot Shop, French Drain and Contaminated Storage Unit	No planning activities currently ongoing; will be required in the future.	
	100 H Area	100-HR-1	Confirmatory Sampling Site - 100-H-7	1.03.04.01.03.05	Confirmatory Sampling Site - 100-H-7	French Drain A	No planning activities currently ongoing; will be required in the future.	
	100 H Area	100-HR-1	Confirmatory Sampling Site - 100-H-8	1.03.04.01.03.06	Confirmatory Sampling Site - 100-H-8	French Drain B	No planning activities currently ongoing; will be required in the future.	
	100 H Area	100-HR-1	Confirmatory Sampling Site - 100-H-9	1.03.04.01.03.07	Confirmatory Sampling Site - 100-H-9	French Drain C	No planning activities currently ongoing; will be required in the future.	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I
	100 H Area	100-HR-1	Confirmatory Sampling Site - 116-H-4	1.03.04.01.03.08	Confirmatory Sampling Site - 116-H-4	Pluto Crib	No planning activities currently ongoing; will be required in the future.	
	100 H Area	100-HR-1	Confirmatory Sampling Site - 126-H-2	1.03.04.01.03.09	Confirmatory Sampling Site - 126-H-2	183-H Clearwells/Disposal Pit	No planning activities currently ongoing; will be required in the future.	
	100 H Area	100-HR-2	Confirmatory Sampling Site - 128-H-1	1.03.04.01.03.10	Confirmatory Sampling Site - 128-H-1	100-H Burning Pit #1	No planning activities currently ongoing; will be required in the future.	
	100 H Area	100-HR-2	Confirmatory Sampling Site - 128-H-2	1.03.04.01.03.11	Confirmatory Sampling Site - 128-H-2	100-H Burning Ground #2	No planning activities currently ongoing; will be required in the future.	
	100 H Area	100-HR-2	Confirmatory Sampling Site - 128-H-3	1.03.04.01.03.12	Confirmatory Sampling Site - 128-H-3	100-H Burning Ground #3	No planning activities currently ongoing; will be required in the future.	
	100 H Area	100-HR-1	Confirmatory Sampling Site - 132-H-1	1.03.04.01.03.13	Confirmatory Sampling Site - 132-H-1	Reactor Exhaust Stack Burial Site	No planning activities currently ongoing; will be required in the future.	
	100 H Area	100-HR-2	Confirmatory Sampling Site - 132-H-2	1.03.04.01.03.14	Confirmatory Sampling Site - 132-H-2	117-H Filter Building Site	No planning activities currently ongoing; will be required in the future.	
	100 H Area	100-HR-1	Confirmatory Sampling Site - 132-H-3	1.03.04.01.03.15	Confirmatory Sampling Site - 132-H-3	Waste Water Pumping Station Site	No planning activities currently ongoing; will be required in the future.	
	100 H Area	100-HR-2	Confirmatory Sampling Site - 1607-H1	1.03.04.01.03.16	Confirmatory Sampling Site - 1607-H1	Septic Tank System	No planning activities currently ongoing; will be required in the future.	
	100 H Area	100-HR-1	Confirmatory Sampling Site - 1607-H3	1.03.04.01.03.17	Confirmatory Sampling Site - 1607-H3	Septic Tank System	No planning activities currently ongoing; will be required in the future.	
	100 H Area	100-HR-2	Confirmatory Sampling Site - 600-151	1.03.04.01.03.18	Confirmatory Sampling Site - 600-151	Dumping Area	No planning activities currently ongoing; will be required in the future.	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I
	100 H Area	100-HR-1	Confirmatory Sampling Site - 100-H-36	1.03.04.01.03.19	100-H-36 Confirmatory Sampling Site	Spillway Associated with 116-H-5 Outfall	This was not in the RFP. RL accepted on 9/19/05. - MA053	
	100 H Area	100-HR-1	Confirmatory Sampling Site - 100-H-39	1.03.04.01.03.20	Confirmatory Sampling Site - 100-H-39	Possible Thimble Pit Location	REA 045	
	100 H Area	100-HR-1	Confirmatory Sampling Site - 100-H-40	1.03.04.01.03.21	Confirmatory Sampling Site - 100-H-40	Disposal Pit	REA 045	
	100 H Area	100-HR-1	Confirmatory Sampling Site - 100-H-41	1.03.04.01.03.22	Confirmatory Sampling Site - 100-H-41	Contaminated Area	REA 045	
	100 H Area	100-HR-1	Confirmatory Sampling Site - 100-H-42	1.03.04.01.03.23	Confirmatory Sampling Site - 100-H-42	1906-H Drainage Lift Station	REA 045	
	100 H Area	100-HR-1	Confirmatory Sampling Site - 100-H-43	1.03.04.01.03.24	Confirmatory Sampling Site - 100-H-43	Maintenance Garage, Repair Shop	REA 045	
	100 H Area	100-HR-1	Confirmatory Sampling Site - 100-H-44	1.03.04.01.03.25	Confirmatory Sampling Site - 100-H-44	183-H Neutralization Pit	REA 045	
	100 H Area	100-HR-1	Confirmatory Sampling Site - 100-H-45	1.03.04.01.03.26	Confirmatory Sampling Site - 100-H-45	1717-H UST, Underground Propane Tank, H-015	REA 045	
	100 H Area	100-HR-1	Confirmatory Sampling Site - 100-H-46	1.03.04.01.03.27	Confirmatory Sampling Site - 100-H-46	100-G Potential Contaminated Soil	REA 045	
	100 H Area	100-HR-1	Confirmatory Sampling Site - 100-H-47	1.03.04.01.03.28	Confirmatory Sampling Site - 100-H-47	Geophysical Anomaly	REA 045	
	100 H Area	100-HR-1	Confirmatory Sampling Site - 100-H-48	1.03.04.01.03.29	Confirmatory Sampling Site - 100-H-48	Underground Fuel Oil Tanks Associated Piping	REA 045	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I
	100 H Area	100-HR-1	Confirmatory Sampling Site - 100-H-49	1.03.04.01.03.30	Confirmatory Sampling Site - 100-H-49	Potentially Contaminated French Drains	REA 045	
	100 H Area	100-HR-1	Confirmatory Sampling Site - 100-H-50	1.03.04.01.03.31	Confirmatory Sampling Site - 100-H-50	Steam Condensate French Drains	REA 045	
	100 H Area	100-HR-1	Confirmatory Sampling Site - 100-H-51	1.03.04.01.03.32	Confirmatory Sampling Site - 100-H-51	Misc Pipeline Segments in 100-H Area	REA 045	
	100 H Area	100-HR-1	Confirmatory Sampling Site - 100-H-52	1.03.04.01.03.33	Confirmatory Sampling Site - 100-H-52	184-HA Septic Drain Field and Associated Piping	REA 045	
	100 H Area	100-HR-1	Confirmatory Sampling Site - 100-H-53	1.03.04.01.03.34	Confirmatory Sampling Site - 100-H-53	Carbon Steel Pipe in River Bank	REA 045	
	100 H Area	100-HR-1	Confirmatory Sampling Site - 100-H-35	1.03.04.01.03.35	Confirmatory Sampling Site - 100-H-35	GPERS 100-H Shoreline Survey Unplanned Release	REA 045	
	100 H Area	100-HR-1	Confirmatory Sampling Site - 100-H-55	1.03.04.01.03.36	Confirmatory Sampling Site - 100-H-55	Cast Iron Pipe	REA 045	
Liquid Waste Site Remediation								
	100 H Area	100-HR-1	Remediate Liq Waste Site - 100-H-11	1.03.04.02.04.01	Remediate Liquid Waste Site - 100-H-11	Expansion Box French Drain E	No planning activities currently ongoing; will be required in the future.	
	100 H Area	100-HR-1	Remediate Liq Waste Site - 100-H-12	1.03.04.02.04.02	Remediate Liquid Waste Site - 100-H-12	Expansion Box French Drain F, and Shielding Lead	No planning activities currently ongoing; will be required in the future.	
	100 H Area	100-HR-1	Remediate Liq Waste Site - 100-H-13	1.03.04.02.04.03	Remediate Liquid Waste Site - 100-H-13	French Drain G	No planning activities currently ongoing; will be required in the future.	
	100 H Area	100-HR-1	Remediate Liquid Waste Site - 116-H-9	1.03.04.02.04.04	Remediate Liquid Waste Site - 116-H-9	Seal Pit Water Crib	No planning activities currently ongoing; will be required in the future.	
Waste Site Remediation								

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I
	100 H Area	100-HR-1	Remediate Waste Site - 100-H-14	1.03.04.02.05.01	Remediate Waste Site - 100-H-14	3 former equipment decontamination areas near 105H	3 former decontaminate areas were added to 100-H-14. This expanded scope was not in the RFP. RL accepted on 9/13/05. - MA116	
	100 H Area	100-HR-1	Remediate Waste Site - 100-H-31	1.03.04.02.05.02	Remediate Waste Site - 100-H-31	PCB in Soil, North side of 105-H	No planning activities currently ongoing; will be required in the future.	
	100 H Area	100-HR-1	Remediate Waste Site - 116-H-5	1.03.04.02.05.03	Remediate Waste Site - 116-H-5	Outfall Structure	No planning activities currently ongoing; will be required in the future.	
	100 H Area	100-HR-1	Remediate Waste Site - 118-H-6	1.03.04.02.05.04	Remediate Waste Site - 118-H-6	105-H Reactor Building	No planning activities currently ongoing; will be required in the future. Cleanup of this site excludes soils directly under the reactor footprint.	
	100 H Area	100-HR-1	Remediate Waste Site - 100H Mud Dauber Nest Cntm	1.03.04.02.05.05	Remediate Waste Site - 100H Mud Dauber Nest Cntm	100H Mud Dauber Nest Cntm	Not in RFP. Added as new waste site. - MA006	
	100 H Area	100-HR-1	Remediate Waste Site - 126-H-2	1.03.04.02.05.06	Remediate Waste Site - 126-H-2	126-H-2	REA 059	
	100 H Area	100-HR-1	Remediate Waste Site - 1607-H3	1.03.04.02.05.07	Remediate Waste Site - 1607-H3	1607-H3	REA 059	
	100 H Area	100-HR-1	Remediate Waste Site - 100-H-3	1.03.04.02.05.08	Remediate Waste Site - 100-H-3	1716-H Garage Fuel Tank Site	REA 061	
	100 H Area	100-HR-1	Remediate Waste Site - 100-H-4	1.03.04.02.05.09	Remediate Waste Site - 100-H-4	1717-H Hot Shop, French Drain, and Contaminated Storage Unit	REA 061	
	100 H Area	100-HR-1	Remediate Waste Site - 132-H-3	1.03.04.02.05.10	Remediate Waste Site - 132-H-3	132-H-3	REA 099	
	100 H Area	100-HR-2	Remediate Waste Site - 100-H-34 (Bldg 183-H)	1.03.04.03.05.01	Remediate Waste Site - 100-H-34 (Costs included with D4 183-H)	100-H River Effluent Pipelines	No planning activities currently ongoing; will be required in the future.	
	100 H Area	100-HR-2	Remediate Waste Site - 600-152	1.03.04.03.05.02	Remediate Waste Site - 600-152	Military Septic Tank	No planning activities currently ongoing; will be required in the future.	
	100 H Area	100-HR-2	Remediate Waste Site - 100-H-33	1.03.04.03.05.03	100-H-33 Remediation Waste Site	Solar Evaporation Basins	This was not in the RFP - Added per Contract Mod M007. - MA039	
	100 H Area	100-HR-2	Remediate Waste Site - 128-H-1	1.03.04.03.05.04	Remediate Waste Site - 128-H-1	100-H Burning Pit, 100-H Burning Pit No. 1	REA 060	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I
	100 H Area	100-HR-2	Remediate Waste Site - 1607-H1	1.03.04.03.05.05	Remediate Waste Site - 1607-H1	1607-H1	REA 059	
	100 H Area	100-HR-2	Remediate Waste Site - 600-151	1.03.04.03.05.06	Remediate Waste Site - 600-151	600-151	REA 059	
Burial Ground Remediation								
	100 H Area	100-HR-2	Remediate Burial Ground - 118-H-1	1.03.04.03.06.01	Remediate Burial Ground - 118-H-1	Burial Ground #1	Changes required in planning and excavation activities as a result of the PAAA corrective action plan. - MA082	
	100 H Area	100-HR-2	Remediate Burial Ground - 118-H-2	1.03.04.03.06.02	Remediate Burial Ground - 118-H-2	H-1 Loop Burial Ground	Changes required in planning and excavation activities as a result of the PAAA corrective action plan. - MA083	
	100 H Area	100-HR-2	Remediate Burial Ground - 118-H-3	1.03.04.03.06.03	Remediate Burial Ground - 118-H-3	Construction Burial Ground	Changes required in planning and excavation activities as a result of the PAAA corrective action plan. - MA084	
	100 H Area	100-HR-2	Remediate Burial Ground - 118-H-4	1.03.04.03.06.04	Remediate Burial Ground - 118-H-4	Ball 3X Burial Ground	Changes required in planning and excavation activities as a result of the PAAA corrective action plan. - MA085	
	100 H Area	100-HR-2	Remediate Burial Ground - 118-H-5	1.03.04.03.06.05	Remediate Burial Ground - 118-H-5	105-H Thimble Pit	Changes required in planning and excavation activities as a result of the PAAA corrective action plan. - MA086	
Fld. Rem.-100 H Non Site Specific Support			Fld. Rem.-100 H Non Site Specific Support	1.03.04.75.25.01	Fld. Rem.-100 H Non Site Specific Support	Non Site Specific Support	Also now includes REA 060. Also includes Negotiated Dollar Reductions, Mod 248, REA 024 - 1/18/11.	
D⁴ - Buildings								
	100 H Area		D4 Building - MO-229	1.01.01.04.07.02	D4 Building - MO-229	Mobile Office at 100 H	This was not in RFP - Added per Contract Mod M007. - MA020	
D⁴ - Retention Basins								
	100 H Area		D4 Retention Basin - 183H Wst Clearwell(100-H-34)	1.01.01.04.10.01	D4 Retention Basin - 183H West Clearwell (includes Waste Site 100-H-34)	West Clearwell	No planning activities currently ongoing; will be required in the future.	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I
Interim Safe Storage								
	100 H Area		Interim Safe Storage - 105-H REACTOR (ISS)	1.02.02.01.21.01	Interim Safe Storage - 105-H REACTOR (ISS)	H Reactor Interim Safe Storage	Major demolition is complete. ISS roof installation still to be done. Scope is 90% complete.	
100 K Area								
100 K Area Design								
	100 K Area		Fld. Rem.-100K Area Design	1.03.05.04.01.01	Design	Design	Additional design scope associated with new remediation sites: Items # 38-42, 44-46, 56-67, 94-95, 97-98, 147, 151-152 and 155-158. RL accepted 9/13/05 and 9/19/05. - MA169.	
	100 K Area		Fld. Rem.-100K Area Design	1.03.05.04.01.01	Design	Design	Five Failed Confirmatory Sites - REA 095	
	100 K Area		Fld. Rem.-100K Area Design	1.03.05.04.01.01	Fld. Rem.-100K Area Design	remedial design for two 100-K sites: 100-K-84 and 600-29.	REA 062	
Confirmatory Sampling Sites								
	100 K Area	100-KR-2	Confirmatory Sampling Site - 126-K-1	1.03.05.01.03.35	Confirmatory Sampling Site - 126-K-1	Gravel Pit	No planning activities currently ongoing; will be required in the future.	
	100 K Area	100-KR-2	Confirmatory Sampling Site - 128-K-2	1.03.05.01.03.36	Confirmatory Sampling Site - 128-K-2	Construction Tank	No planning activities currently ongoing; will be required in the future.	
	100 K Area	100-KR-2	Confirmatory Sampling Site - 1607-K1	1.03.05.01.03.43	Confirmatory Sampling Site - 1607-K1	Septic Tank System	No planning activities currently ongoing; will be required in the future.	Delayed Release per Contract Section C.2.4

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I
	100 K Area	100-KR-2	Confirmatory Sampling Site - 1607-K2	1.03.05.01.03.44	Confirmatory Sampling Site - 1607-K2	Septic Tank System	No planning activities currently ongoing; will be required in the future.	Delayed Release per Contract Section C.2.4
	100 K Area	100-KR-2	Confirmatory Sampling Site - 1607-K3	1.03.05.01.03.45	Confirmatory Sampling Site - 1607-K3	Septic Tank System	No planning activities currently ongoing; will be required in the future.	
	100 K Area	100-KR-2	Confirmatory Sampling Site - 600-29	1.03.05.01.03.48	Confirmatory Sampling Site - 600-29	Construction Lay-Down Area	No planning activities currently ongoing; will be required in the future.	
	100 K Area		Confirmatory Sampling Site - 100-K-78	1.03.05.01.03.55	Confirmatory Sampling Site 100-K-78	Fenced Contamination Area	Add Confirmatory Sampling Site. (Related to Deletions Item MD161). RL accepted on 9/19/05. - MA164	
	100 K Area		Confirmatory Sampling Site - 100-K-84	1.03.05.01.03.61	Confirmatory Sampling Site - 100-K-84	Confirmatory Sampling Site - 100-K-84	REA 062	
Confirmatory Sampling Sites								
	100 K Area	100-KR-2	Confirmatory Sampling Site - 100-K-85	1.03.05.01.04.01	Confirmatory Sampling Site - 100-K-85	100-K-85	ARRA Phase 2	
	100 K Area	100-KR-1	Confirmatory Sampling Site - 100-K-86	1.03.05.01.04.02	Confirmatory Sampling Site - 100-K-86	100-K-86	ARRA Phase 2	
	100 K Area	100-KR-1	Confirmatory Sampling Site - 100-K-87	1.03.05.01.04.03	Confirmatory Sampling Site - 100-K-87	100-K-87	ARRA Phase 2	
	100 K Area	100-KR-1	Confirmatory Sampling Site - 100-K-88	1.03.05.01.04.04	Confirmatory Sampling Site - 100-K-88	100-K-88	ARRA Phase 2	
	100 K Area	100-KR-1	Confirmatory Sampling Site - 100-K-89	1.03.05.01.04.05	Confirmatory Sampling Site - 100-K-89	100-K-89	ARRA Phase 2	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I
	100 K Area	100-KR-1	Confirmatory Sampling Site - 100-K-90	1.03.05.01.04.06	Confirmatory Sampling Site - 100-K-90	100-K-90	ARRA Phase 2	
	100 K Area	100-KR-1	Confirmatory Sampling Site - 100-K-91	1.03.05.01.04.07	Confirmatory Sampling Site - 100-K-91	100-K-91	ARRA Phase 2	
	100 K Area	100-KR-1	Confirmatory Sampling Site - 100-K-92	1.03.05.01.04.08	Confirmatory Sampling Site - 100-K-92	100-K-92	ARRA Phase 2	
	100 K Area	100-KR-1	Confirmatory Sampling Site - 100-K-93	1.03.05.01.04.09	Confirmatory Sampling Site - 100-K-93	100-K-93	ARRA Phase 2	
	100 K Area	100-KR-1	Confirmatory Sampling Site - 100-K-95	1.03.05.01.04.10	Confirmatory Sampling Site - 100-K-95	100-K-95	ARRA Phase 2	
Liquid Waste Site Remediation								
	100 K Area	100-KR-1	Remediate Liquid Waste Site - 116-K-2	1.03.05.02.04.01	Remediate Liquid Waste Site - 116-K-2	100-K Mile Long Trench	On-going remediation, plume excavation, CVP, backfill and revegetation to go. RL will revisit for decision. The total project percent complete is 75% inclusive of plumes. Added to Additions Item MA155). RL accepted on 9/19/05. - MD142 and MA155	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I
	100 K Area	100-KR-2	Remediate Liquid Waste Sites 100-K-55 (100-K-56).	1.03.05.03.04.02	Remediate Liquid Waste Sites 100-K-55 (includes 100-K-56).	100-KW Reactor Cooling Water Effluent Underground Pipelines/100KE Rx Cooling Water Underground Pipelines	Excavation is Complete. Sampling, Backfill, & TPA MP-14 Waste Information Data System Reclassification Form still to do. Scope is 95% complete. Pipeline inside 100K security fence is additional scope. RL accepted on 9/13/05. Confirmed on 9/19/05. MA97A/MA098. Descope. Mod 248, REA 024 - 1/18/11. Includes performed scope for a portion of Excavation. This Liquid Waste Site is descope, not included as part of waste site count in Table C.1.	
	100 K Area	100-KR-2	Remediate Liquid Waste Sites 100-K-56 (100-K-55).	1.03.05.03.04.02	Remediate Liquid Waste Sites 100-K-56 (Costs included in Remediate Liquid Waste Site 100-K-55).	100-KW Reactor Cooling Water Effluent Underground Pipelines/100KE Rx Cooling Water Underground Pipelines	Excavation is Complete. Sampling, Backfill, & TPA MP-14 Waste Information Data System Reclassification Form still to do. Scope is 95% complete. Pipeline inside 100K security fence is additional scope. RL accepted on 9/13/05. Confirmed on 9/19/05. MA97A/MA098. Descope. Mod 248, REA 024 - 1/18/11. Includes performed scope for a portion of Excavation. This Liquid Waste Site is descope, not included as part of waste site count in Table C.1.	
Waste Site Remediation								
	100 K Area	100-KR-2	Remediate Waste Site - 116-KW-1	1.03.05.03.05.40	116-KW-1 Remediation Waste Site	115-KW Condensate Crib	This was not in the RFP - Added per Contract Mod M007. - MA042	
	100 K Area	100-KR-2	Remediate Waste Site - 116-KE-4	1.03.05.03.05.41	116-KE-4 Remediation Waste Site	107-KE Retention Basins	This was not in RFP, remediation ongoing (backfill and revegetation to go) - MI051	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I
	100 K Area	100-KR-2	Remediate Waste Site - 116-KW-3	1.03.05.03.05.42	116-KW-3	107-KW Retention Basins	Not in the RFP, ongoing remediation (revegetation to go) - MI052	
	100 K Area	100-KR-2	Remediate Waste Site - 116-K-1	1.03.05.03.05.43	116-K-1	100-K-Crib	Not in the RFP, ongoing remediation (revegetation to go) - MI053	
Burial Ground Remediation								
	100 K Area	100-KR-2	Remediate Burial Ground - 100-K-2	1.03.05.03.06.01	Remediate Burial Ground - 100-K-2	Sludge Burial Ground (alias 118-K-2)	No planning activities currently ongoing; will be required in the future.	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I
	100 K Area	100-KR-2	Remediate Burial Ground - 118-K-1	1.03.05.03.06.02	Remediate Burial Ground - 118-K-1	Burial Ground	Access road constructed/overburden removed. Subcontract issued. Scope 2% complete. Deletion for Overburden Removal. Changes required in planning and excavation activities due to PAAA corrective action plan. Unexpected, non-matrixed alpha-contaminated media was discovered December 2004 during remedial action operations at the 618-2 and 618-3 Burial Grounds resulting in changes to work execution practices for 300 Area Burial Grounds. Material difference for implementation of operational changes resulting from lessons learned and PAAA corrective actions developed after the River Corridor Closure RFP was issued. Any site that was at least in the planning stage by August 27, 2005, with known differences in planning and execution, will be a material difference. It is acknowledged that Cat 3 is a material difference; however, really don't expect much of an operational change from other burial ground work since that is a primary basis for RA vs ORR for facility startup (Related to Additions Item MA92). RL accepted on 9/19/05. - MD167 / MA092	
Fld. Rem.-100K Non Site Specific Support			Fld. Rem.-100K Non Site Specific Support	1.03.05.75.25.01/1 .03.05.75.28.01	Fld. Rem.-100K Non Site Specific Support	Non Site Specific Support	Also now includes ARRA. Also includes Negotiated Dollar Reductions, Mod 248, REA 024 - 1/18/11.	
D⁴ - Buildings								

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I
	100-K-Area		D4-Building--165KW	1.01.01.05.07.32	D4-Building--165KW	Power-Control-Building	Descoped. Mod 248, REA 024 - 1/18/11. Performed Portion of Plan & Document remains as WCH scope.	
	100-K-Area		D4-Building--166AKE	1.01.01.05.07.33	D4-Building--166AKE	Oil-Storage-Facility	Descoped. Mod 248, REA 024 - 1/18/11. Includes performed scope for a portion of Plan & Document only. This building is descoped, not included as part of building count in Table C.1.	Delayed Release per Contract Section C.2.4
	100-K-Area		D4-Building--166KE	1.01.01.05.07.34	D4-Building--166KE	Oil-Storage-Vault	Descoped. Mod 248, REA 024 - 1/18/11. Includes performed scope for a portion of Plan & Document only. This building is descoped, not included as part of building count in Table C.1.	
	100-K-Area		D4-Building--166KW	1.01.01.05.07.35	D4-Building--166KW	Oil-Storage-Vault	Descoped. Mod 248, REA 024 - 1/18/11. Includes performed scope for a portion of Plan & Document only. This building is descoped, not included as part of building count in Table C.1.	
	100-K-Area		D4-Building--1720K	1.01.01.05.07.48	D4-Building--1720K	Administrative-Office-Building	Descoped. Mod 248, REA 024 - 1/18/11. Includes performed scope for a portion of Plan & Document only. This building is descoped, not included as part of building count in Table C.1.	
	100-K-Area		D4-Building--181KW	1.01.01.05.07.53	D4-Building--181KW	River-Pump-House	Descoped. Mod 248, REA 024 - 1/18/11. Includes performed scope for a portion of Plan & Document only. This building is descoped, not included as part of building count in Table C.1.	
	100-K-Area		D4-Building--182K	1.01.01.05.07.54	D4-Building--182K	Emergency-Water-Reservoir-Pump-House	Descoped. Mod 248, REA 024 - 1/18/11. Includes performed scope for a portion of Plan & Document only. This building is descoped, not included as part of building count in Table C.1.	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I
	100 K Area		D4 Building - 183 KW	1.01.01.05.07.55	D4 Building - 183 KW	Chlorine Vault for KW Water Plant	Descope Below Grade Demo and Transition/Final Closure only. Mod 248, REA 024 - 1/18/11.	
	100 K Area		D4 Building - 183.1KW	1.01.01.05.07.57	D4 Building - 183.1KW	Headhouse	Deactivation and hazardous materials removal in progress. 35% complete. RL to verify % Complete. RL accepted on 9/13/05. MD012 Descope. Mod 248, REA 024 - 1/18/11. Includes performed scope for a portion of Plan & Document only. This building is descoped, not included as part of building count in Table C.1.	
	100 K Area		D4 Building - 183.5KW	1.01.01.05.07.59	D4 Building - 183.5KW	Lime Feeder Building	Descoped. Mod 248, REA 024 - 1/18/11. Includes performed scope for a portion of Plan & Document only. This building is descoped, not included as part of building count in Table C.1.	
	100 K Area		D4 Building - 183.6KW	1.01.01.05.07.61	D4 Building - 183.6KW	Lime Feeder Building	Descoped. Mod 248, REA 024 - 1/18/11. Includes performed scope for a portion of Plan & Document only. This building is descoped, not included as part of building count in Table C.1.	
	100 K Area		D4 Building - 190KW	1.01.01.05.07.69	D4 Building - 190KW	Process Water Pump House	Descoped. Mod 248, REA 024 - 1/18/11. Includes performed scope for a portion of Plan & Document only. This building is descoped, not included as part of building count in Table C.1.	
	100 K Area		D4 Building - CC1K0035	1.01.01.05.07.70	D4 Building - CC1K0035	Cargo Container N of 105KW	No planning activities currently ongoing; will be required in the future.	Delayed Release per Contract Section C.2.4

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I
	100 K Area		D4 Building - CC1K0036	1.01.01.05.07.71	D4 Building - CC1K0036	Cargo Container N of 105KE	No planning activities currently ongoing; will be required in the future.	Delayed Release per Contract Section C.2.4
	100 K Area		D4 Building - CC1K0037	1.01.01.05.07.72	D4 Building - CC1K0037	Cargo Container N of 1714KE	No planning activities currently ongoing; will be required in the future.	Delayed Release per Contract Section C.2.4
	100 K Area		D4 Building - CC1K0076	1.01.01.05.07.73	D4 Building - CC1K0076	Cargo Container E of 115KE	No planning activities currently ongoing; will be required in the future.	Delayed Release per Contract Section C.2.4
D⁴ - Retention Basins								
	100 K Area		D4 Retention Basin -- 107K	1.01.01.05.10.01	D4 Retention Basin -- 107K	-Retention Basins-	Descope. Mod 248, REA 024 - 1/18/11. Includes performed scope for a portion of Plan & Document only. This retention basin is descope, not included as part of building count in Table C.1.	
	100 K Area		D4 Retention Basin -- 183.2KW	1.01.01.05.10.03	D4 Retention Basin -- 183.2KW	-Basins/Sedimentation-	Descope. Mod 248, REA 024 - 1/18/11. Includes performed scope for a portion of Plan & Document only. This retention basin is descope, not included as part of building count in Table C.1.	
	100 K Area		D4 Retention Basin -- 183.3KW	1.01.01.05.10.05	D4 Retention Basin -- 183.3KW	-Basin/Filters-	Descope. Mod 248, REA 024 - 1/18/11. Includes performed scope for a portion of Plan & Document only. This retention basin is descope, not included as part of building count in Table C.1.	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I
	100-K Area		D4 Retention Basin - 183.4KW	1.01.01.05.10.07	D4 Retention Basin - 183.4KW	Reservoir and Clearwells	Descoped. Mod 248, REA 024 - 1/18/11. Includes performed scope for a portion of Plan & Document only. This retention basin is descoped, not included as part of building count in Table C.1.	
D⁴ - Remaining Facilities								
	100-K Area		D4 Remaining Facilities - 105KE	1.01.01.05.08.02	D4 Remaining Facilities - 105KE	Water Tunnels Structure	Descoped. Mod 248, REA 024 - 1/18/11. Includes performed scope for a portion of Plan & Document only. This building is descoped, not included as part of building count in Table C.1.	
Interim Safe Storage								
	100-K Area		Interim Safe Storage - 105-KE REACTOR (ISS)	1.02.03.01.21.01	Interim Safe Storage - 105-KE REACTOR (ISS)	K East Reactor Interim Safe Storage	Descoped. Mod 248, REA 024 - 1/18/11. Includes performed scope for a portion of Plan & Document only. This reactor is descoped, not included as part of ISS count in Table C.1.	Delayed Release per Contract Section C.2.5
	100-K Area		Interim Safe Storage - 105-KW REACTOR (ISS)	1.02.03.01.21.02	Interim Safe Storage - 105-KW REACTOR (ISS)	K West Reactor Interim Safe Storage	Descoped. Mod 248, REA 024 - 1/18/11. Includes performed scope for a portion of Plan & Document only. This reactor is descoped, not included as part of ISS count in Table C.1.	Delayed Release per Contract Section C.2.5
100 N Area								
Design								

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I
	100 N Area	100-NR-1	Fld. Rem.-100 N Area Design	1.03.06.03.01.01	Design - NR-1 Source Site Design	Remedial Design for N Area Waste Site	Additional design scope associated with new remediation sites: Items # 38-42, 44-46, 56-67, 94-95, 97-98, 147, 151-152 and 155-158. RL accepted 9/13/05 and 9/19/05. - MA169	
	100 N Area	100-NR-1	Fld. Rem.-100 N Area Design	1.03.06.03.01.02	100 N Area Design	Remedial design of thirteen 100-N area sites: 100-N-54, 100-N-62, 100-N-68, 100-N-79, 120-N-4, 628-2, 100-N-85, 100-N-91, 100-N-94, 100-N-95, 100-N-97, 100-N-99, and 100-N-100	REA 062	
Confirmatory Sampling Sites								
	100 N Area	100-NR-1	Confirmatory Sampling Site - 100 N - Misc Piping	1.03.06.01.03.01	Confirmatory Sampling Site - 100 N - Misc. Piping	N Area Miscellaneous Underground Pipelines	No planning activities currently ongoing; will be required in the future.	
	100 N Area	100-NR-1	Confirmatory Sampling Site - 100-N-28	1.03.06.01.03.02	Confirmatory Sampling Site - 100-N-28	Resin Disposal Pit Liquid Waste Site	No planning activities currently ongoing; will be required in the future.	
	100 N Area	100-NR-1	Confirmatory Sampling Site - 100-N-53	1.03.06.01.03.03	Confirmatory Sampling Site - 100-N-53	Waste Oil Tank	Tank removed; No planning activities currently ongoing; will be required in the future. Foundation remains.	
	100 N Area	100-NR-1	Confirmatory Sampling Site - 100-N-54	1.03.06.01.03.04	Confirmatory Sampling Site - 100-N-54	Drywell, French Drain near Bldg. 151N	No planning activities currently ongoing; will be required in the future.	
	100 N Area	100-NR-1	Confirmatory Sampling Site - 100-N-55	1.03.06.01.03.05	Confirmatory Sampling Site - 100-N-55	Drywell, French Drain near Bldg. 153N	No planning activities currently ongoing; will be required in the future.	
	100 N Area	100-NR-1	Confirmatory Sampling Site - 100-N-62	1.03.06.01.03.06	Confirmatory Sampling Site - 100-N-62	Process Sewer Underground Pipelines	No planning activities currently ongoing; will be required in the future.	
	100 N Area	100-NR-1	Confirmatory Sampling Site - 100-N-65	1.03.06.01.03.08	Confirmatory Sampling Site - 100-N-65	Interceptor Trench	No planning activities currently ongoing; will be required in the future.	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I
	100 N Area	100-NR-1	Confirmatory Sampling Site - 100-N-66	1.03.06.01.03.09	Confirmatory Sampling Site - 100-N-66	Reactor Building Complex	No planning activities currently ongoing; will be required in the future. Cleanup of this site excludes soils directly under the reactor footprint.	
	100 N Area	100-NR-1	Confirmatory Sampling Site - 100-N-68	1.03.06.01.03.10	Confirmatory Sampling Site - 100-N-68	N Basin Low Level Radioactive Water Spill (Near 1300N Bldg)	No planning activities currently ongoing; will be required in the future.	
	100 N Area	100-NR-1	Confirmatory Sampling Site - 120-N-4	1.03.06.01.03.11	Confirmatory Sampling Site - 120-N-4	Hazardous Waste Storage Area near Bldg. 1310N	No planning activities currently ongoing; will be required in the future.	
	100 N Area	100-NR-1	Confirmatory Sampling Site - 100-N-79	1.03.06.01.03.12	100-N-79 Confirmatory Sampling Site	Spillway Associated with 1908-N Outfall	This was not in the RFP. RL accepted on 9/19/05. - MA055	
	100 N Area	100-NR-1	Confirmatory Sampling Site - 628-2	1.03.06.01.03.13	628-2, 100 Area Fire Station Burn Pit	Inactive burn pit, with ash, debris, soil discoloration, etc. Soil Sampling is required.	FH requested that this site be transferred to WCH. This was not in the RFP. RL will revisit for decision - 9/13/05. RL will research if inactive site with PHMC. (FR response - Confirmed as inactive site. Add as confirmatory sampling site. RL accepted on 9/19/05. - MA146	
	100 N Area	100-NR-1	Confirmatory Sampling Site - 100-N-85	1.03.06.01.03.14	Confirmatory Sampling Site - 100-N-85		REA 081	
	100 N Area	100-NR-1	Confirmatory Sampling Site -100-N-86	1.03.06.01.03.15	Confirmatory Sampling Site -100-N-86		REA 081	
	100 N Area	100-NR-1	Confirmatory Sampling Site - 100-N-88	1.03.06.01.03.17	Confirmatory Sampling Site - 100-N-88		REA 081	
	100 N Area	100-NR-1	Confirmatory Sampling Site - 100-N-89	1.03.06.01.03.18	Confirmatory Sampling Site - 100-N-89		REA 081	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I
	100 N Area	100-NR-1	Confirmatory Sampling Site - 100-N-90	1.03.06.01.03.19	Confirmatory Sampling Site - 100-N-90		REA 081	
	100 N Area	100-NR-1	Confirmatory Sampling Site - 100-N-91	1.03.06.01.03.20	Confirmatory Sampling Site - 100-N-91		REA 081	
	100 N Area	100-NR-1	Confirmatory Sampling Site - 100-N-92	1.03.06.01.03.21	Confirmatory Sampling Site - 100-N-92		REA 081	
	100 N Area	100-NR-1	Confirmatory Sampling Site - 100-N-93	1.03.06.01.03.22	Confirmatory Sampling Site - 100-N-93		REA 081	
	100 N Area	100-NR-1	Confirmatory Sampling Site - 100-N-94	1.03.06.01.03.23	Confirmatory Sampling Site - 100-N-94		REA 081	
	100 N Area	100-NR-1	Confirmatory Sampling Site - 100-N-95	1.03.06.01.03.24	Confirmatory Sampling Site - 100-N-95		REA 081	
	100 N Area	100-NR-1	Confirmatory Sampling Site - 100-N-96	1.03.06.01.03.25	Confirmatory Sampling Site - 100-N-96		REA 081	
	100 N Area	100-NR-1	Confirmatory Sampling Site - 100-N-97	1.03.06.01.03.26	Confirmatory Sampling Site - 100-N-97		REA 081	
	100 N Area	100-NR-1	Confirmatory Sampling Site - 100-N-98	1.03.06.01.03.27	Confirmatory Sampling Site - 100-N-98		REA 081	
	100 N Area	100-NR-1	Confirmatory Sampling Site - 100-N-99	1.03.06.01.03.28	Confirmatory Sampling Site - 100-N-99		REA 081	
	100 N Area	100-NR-1	Confirmatory Sampling Site - 100-N-100	1.03.06.01.03.29	Confirmatory Sampling Site - 100-N-100		REA 081	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I
	100 N Area	100-NR-1	Confirmatory Sampling Site - 100-N-101	1.03.06.01.03.30	Confirmatory Sampling Site - 100-N-101		REA 081	
	100 N Area	100-NR-1	Confirmatory Sampling Site - 100-N-102	1.03.06.01.03.31	Confirmatory Sampling Site - 100-N-102		REA 081	
	100 N Area	100-NR-1	Confirmatory Sampling Site - 100-N-103	1.03.06.01.03.32	Confirmatory Sampling Site - 100-N-103		REA 081	
	100 N Area	100-NR-1	Confirmatory Sampling Site - 600-340	1.03.06.01.03.34	Confirmatory Sampling Site - 600-340		REA 081	
	100 N Area	100-NR-1	Confirmatory Sampling Site - 600-347	1.03.06.01.03.35	Confirmatory Sampling Site - 600-347		REA 081	
Waste Site Remediation								
	100 N Area	100-NR-1	Remediate Waste Site - 100-N-13	1.03.06.02.05.01	Remediate Waste Site - 100-N-13	Contaminated Soil Solid Waste Site	No planning activities currently ongoing; will be required in the future.	
	100 N Area	100-NR-1	Remediate Waste Site - 100-N-14	1.03.06.02.05.02	Remediate Waste Site - 100-N-14	Contaminated Soil Solid Waste Site	No planning activities currently ongoing; will be required in the future.	
	100 N Area	100-NR-1	Remediate Waste Site - 100-N-16	1.03.06.02.05.03	Remediate Waste Site - 100-N-16	Burn Pit	No planning activities currently ongoing; will be required in the future.	
	100 N Area	100-NR-1	Remediate Waste Site - 100-N-17	1.03.06.02.05.04	Remediate Waste Site - 100-N-17	Burn Pit	No planning activities currently ongoing; will be required in the future.	
	100 N Area	100-NR-1	Remediate Waste Site - 100-N-18	1.03.06.02.05.05	Remediate Waste Site - 100-N-18	Hanford Generating Plant Burn Pit	No planning activities currently ongoing; will be required in the future.	
	100 N Area	100-NR-1	Remediate Waste Site - 100-N-22	1.03.06.02.05.06	Remediate Waste Site - 100-N-22	Sanitary Sewer System	No planning activities currently ongoing; will be required in the future.	
	100 N Area	100-NR-1	Remediate Waste Site - 100-N-23	1.03.06.02.05.07	Remediate Waste Site - 100-N-23	Resin Disposal Pit Liquid Waste Site	No planning activities currently ongoing; will be required in the future.	
	100 N Area	100-NR-1	Remediate Waste Site - 100-N-24	1.03.06.02.05.08	Remediate Waste Site - 100-N-24	Hydrogen Dry Well Liquid Waste Site	No planning activities currently ongoing; will be required in the future.	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I
	100 N Area	100-NR-1	Remediate Waste Site - 100-N-25	1.03.06.02.05.09	Remediate Waste Site - 100-N-25	French Drain	No planning activities currently ongoing; will be required in the future.	
	100 N Area	100-NR-1	Remediate Waste Site - 100-N-26	1.03.06.02.05.10	Remediate Waste Site - 100-N-26	French Drain	No planning activities currently ongoing; will be required in the future.	
	100 N Area	100-NR-1	Remediate Waste Site - 100-N-29	1.03.06.02.05.11	Remediate Waste Site - 100-N-29	Unplanned Release on Blowdown Pipeline #1 (Near Bldg 1300N)	50% complete. Based on a very rough estimate from D&D of what was excavated in layback of 1300 N remediation. Remaining excavation, sampling, CVP, backfill, and revegetation to go. RL will revisit for decision - 9/13/05. RL requested review of % complete by Field Remediation and D4. (FR response - This is a small UPR spill. The estimate 50% complete is based on D4 layback remediating part of the waste site). RL accepted on 9/19/05. - MD145	
	100 N Area	100-NR-1	Remediate Waste Site - 100-N-30	1.03.06.02.05.12	Remediate Waste Site - 100-N-30	Unplanned Release on Blowdown Pipeline #2 (Near Bldg 1300N)	75% complete based on a very rough estimate from D&D of what was taken out during 1300 N work. Remaining excavation, sampling, CVP, backfill and revegetation to go. RL will revisit for decision - 9/13/05. RL requested review of % complete by Field Remediation and D4. (FR response - This is a small UPR spill. The estimate 75% complete is based on D4 layback remediating part of the waste site). RL accepted on 9/19/05. - MD146	
	100 N Area	100-NR-1	Remediate Waste Site - 100-N-31	1.03.06.02.05.13	Remediate Waste Site - 100-N-31	Unplanned Release (Near 1300N Bldg)	No planning activities currently ongoing; will be required in the future.	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I
	100 N Area	100-NR-1	Remediate Waste Site - 100-N-32	1.03.06.02.05.14	Remediate Waste Site - 100-N-32	Unplanned Release (Near 1300N Bldg)	No planning activities currently ongoing; will be required in the future.	
	100 N Area	100-NR-1	Remediate Waste Site - 100-N-33	1.03.06.02.05.15	Remediate Waste Site - 100-N-33	Military Installation Ash Pit	No planning activities currently ongoing; will be required in the future.	
	100 N Area	100-NR-1	Remediate Waste Site - 100-N-34	1.03.06.02.05.16	Remediate Waste Site - 100-N-34	Debris Site	No planning activities currently ongoing; will be required in the future.	
	100 N Area	100-NR-1	Remediate Waste Site - 100-N-36	1.03.06.02.05.17	Remediate Waste Site - 100-N-36	Oil Stained Pad (Near Bldg 107N)	No planning activities currently ongoing; will be required in the future.	
	100 N Area	100-NR-1	Remediate Waste Site - 100-N-37	1.03.06.02.05.18	Remediate Waste Site - 100-N-37	Asbestos Release	No planning activities currently ongoing; will be required in the future.	
	100 N Area	100-NR-1	Remediate Waste Site - 100-N-38	1.03.06.02.05.19	Remediate Waste Site - 100-N-38	Unplanned Release (Near 1300N Bldg)	No planning activities currently ongoing; will be required in the future.	
	100 N Area	100-NR-1	Remediate Waste Site - 100-N-47	1.03.06.02.05.20	Remediate Waste Site - 100-N-47	Military Artillery Site Soil Waste Site	No planning activities currently ongoing; will be required in the future.	
	100 N Area	100-NR-1	Remediate Waste Site - 100-N-57	1.03.06.02.05.21	Remediate Waste Site - 100-N-57	1304N Emergency Dump Tank Site	No planning activities currently ongoing; will be required in the future.	
	100 N Area	100-NR-1	Remediate Waste Site - 100-N-59	1.03.06.02.05.22	Remediate Waste Site - 100-N-59	Contaminated Soil NE of 105N Building	No planning activities currently ongoing; will be required in the future.	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I
	100 N Area	100-NR-1	Remediate Waste Site - 100-N-6	1.03.06.02.05.23	Remediate Waste Site - 100-N-6	Burn Pit	No planning activities currently ongoing; will be required in the future.	
	100 N Area	100-NR-1	Remediate Waste Site - 100-N-60	1.03.06.02.05.24	Remediate Waste Site - 100-N-60	Drywell, French Drain	No planning activities currently ongoing; will be required in the future.	
	100 N Area	100-NR-1	Remediate Waste Site - 100-N-61 (inc WS 100-N-64)	1.03.06.02.05.25	Remediate Waste Site - 100-N-61 (includes Waste Site 100-N-64)	Water Treatment and Storage Facilities Underground Pipelines	No planning activities currently ongoing; will be required in the future.	
	100 N Area	100-NR-1	Remediate Waste Site - 100-N-77	1.03.06.02.05.26	Remediate Waste Site - 100-N-77	100N River Effluent Pipeline, 1908-N Outfall, 100-N-77:1 Flume	No planning activities currently ongoing; will be required in the future.	
	100 N Area	100-NR-1	Remediate Waste Site - 116-N-1	1.03.06.02.05.27	Remediate Waste Site - 116-N-1	Crib and trench	Excavation of plumes, sampling, CVP, backfill and revegetation to go. Total project percent complete is 49% inclusive of plumes. - MD144/MA156	
	100 N Area	100-NR-1	Remediate Waste Site - 116-N-2 (Bldg 1310N)	1.03.06.02.05.28	Remediate Waste Site - 116-N-2 (Costs included in D4 of 1310N)	Liquid Radioactive Waste Treatment Facility	No planning activities currently ongoing; will be required in the future.	
	100 N Area	100-NR-1	Remediate Waste Site - 116-N-4	1.03.06.02.05.29	Remediate Waste Site - 116-N-4	Emergency Dump Basin (near Bldg 1300N)	No planning activities currently ongoing; will be required in the future.	
	100 N Area	100-NR-1	Remediate Waste Site - 118-N-1	1.03.06.02.05.31	Remediate Waste Site - 118-N-1	Radioactive Dummy Burial Facility (Near Bldg 1303N)	No planning activities currently ongoing; will be required in the future.	
	100 N Area	100-NR-1	Remediate Waste Site - 120-N-3	1.03.06.02.05.32	Remediate Waste Site - 120-N-3	Neutralization Pit and French Drain	No planning activities currently ongoing; will be required in the future.	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I
	100 N Area	100-NR-1	Remediate Waste Site - 120-N-7	1.03.06.02.05.33	Remediate Waste Site - 120-N-7	108-N Acid Unloading Facility French Drain (Sulfuric Tank)	No planning activities currently ongoing; will be required in the future.	
	100 N Area	100-NR-1	Remediate Waste Site - 124-N-1	1.03.06.02.05.34	Remediate Waste Site - 124-N-1	Septic Tank System	No planning activities currently ongoing; will be required in the future.	
	100 N Area	100-NR-1	Remediate Waste Site - 124-N-10	1.03.06.02.05.35	Remediate Waste Site - 124-N-10	Sanitary Sewer System	No planning activities currently ongoing; will be required in the future.	
	100 N Area	100-NR-1	Remediate Waste Site - 124-N-2	1.03.06.02.05.36	Remediate Waste Site - 124-N-2	Septic Tank System	No planning activities currently ongoing; will be required in the future.	
	100 N Area	100-NR-1	Remediate Waste Site - 124-N-3	1.03.06.02.05.37	Remediate Waste Site - 124-N-3	Septic Tank System (Near Bldg 107N)	No planning activities currently ongoing; will be required in the future.	
	100 N Area	100-NR-1	Remediate Waste Site - 124-N-4	1.03.06.02.05.38	Remediate Waste Site - 124-N-4	Sanitary Sewer System	No planning activities currently ongoing; will be required in the future.	
	100 N Area	100-NR-1	Remediate Waste Site - 124-N-9	1.03.06.02.05.39	Remediate Waste Site - 124-N-9	Septic Tank System	No planning activities currently ongoing; will be required in the future.	
	100 N Area	100-NR-1	Remediate Waste Site - 128-N-1	1.03.06.02.05.40	Remediate Waste Site - 128-N-1	Burning Pit	No planning activities currently ongoing; will be required in the future.	
	100 N Area	100-NR-1	Remediate Waste Site - 130-N-1	1.03.06.02.05.41	Remediate Waste Site - 130-N-1	183-N Filter Backwash Pond	No planning activities currently ongoing; will be required in the future.	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I
	100 N Area	100-NR-1	Remediate Waste Site - 1908-N	1.03.06.02.05.42	Remediate Waste Site - 1908-N	1908-N Outfall, 163-N Regeneration Wastewater Spill	No planning activities currently ongoing; will be required in the future.	
	100 N Area	100-NR-1	Remediate Waste Site - 1908-NE (Bldg 1908-NE)	1.03.06.02.05.43	Remediate Waste Site - 1908-NE (Costs included in D4 of 1908-NE)	Hanford Generating Plant - Outfall Structure	No planning activities currently ongoing; will be required in the future.	
	100 N Area	100-NR-1	Remediate Waste Site - 600-35	1.03.06.02.05.44	Remediate Waste Site - 600-35	Dumping Area	No planning activities currently ongoing; will be required in the future.	
	100 N Area	100-NR-1	Remediate Waste Site - UPR-100-N-1	1.03.06.02.05.45	Remediate Waste Site - UPR-100-N-1	Emergency Dump Tank Inlet Valve Box Leak (Near Bldg 1304N)	No planning activities currently ongoing; will be required in the future.	
	100 N Area	100-NR-1	Remediate Waste Site - UPR-100-N-10	1.03.06.02.05.46	Remediate Waste Site - UPR-100-N-10	Lift Station Gravity Line Leak Unplanned Release (Near 1722N Bldg)	No planning activities currently ongoing; will be required in the future.	
	100 N Area	100-NR-1	Remediate Waste Site - UPR-100-N-11	1.03.06.02.05.47	Remediate Waste Site - UPR-100-N-11	Five Hundred Pound Valve Bonnet Contamination in Uncontrolled Area	No planning activities currently ongoing; will be required in the future.	
	100 N Area	100-NR-1	Remediate Waste Site - UPR-100-N-12	1.03.06.02.05.48	Remediate Waste Site - UPR-100-N-12	Spacer Transport Line Leak Unplanned Release (near 1722N Building)	No planning activities currently ongoing; will be required in the future.	
	100 N Area	100-NR-1	Remediate Waste Site - UPR-100-N-13	1.03.06.02.05.49	Remediate Waste Site - UPR-100-N-13	Loading Station	No planning activities currently ongoing; will be required in the future.	
	100 N Area	100-NR-1	Remediate Waste Site - UPR-100-N-14	1.03.06.02.05.50	Remediate Waste Site - UPR-100-N-14	Drain System Leak	No planning activities currently ongoing; will be required in the future.	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I
	100 N Area	100-NR-1	Remediate Waste Site - UPR-100-N-17	1.03.06.02.05.51	Remediate Waste Site - UPR-100-N-17	Diesel Oil Supply Line Leak	No planning activities currently ongoing; will be required in the future.	
	100 N Area	100-NR-1	Remediate Waste Site - UPR-100-N-18	1.03.06.02.05.52	Remediate Waste Site - UPR-100-N-18	Diesel Oil Supply Line Leak	No planning activities currently ongoing; will be required in the future.	
	100 N Area	100-NR-1	Remediate Waste Site - UPR-100-N-19	1.03.06.02.05.53	Remediate Waste Site - UPR-100-N-19	Day Tank Fuel Oil Line Leak	No planning activities currently ongoing; will be required in the future.	
	100 N Area	100-NR-1	Remediate Waste Site - UPR-100-N-2	1.03.06.02.05.54	Remediate Waste Site - UPR-100-N-2	Valve Leak (Near Bldg 1304N)	No planning activities currently ongoing; will be required in the future.	
	100 N Area	100-NR-1	Remediate Waste Site - UPR-100-N-20	1.03.06.02.05.55	Remediate Waste Site - UPR-100-N-20	Diesel Oil Return Line Leak	No planning activities currently ongoing; will be required in the future.	
	100 N Area	100-NR-1	Remediate Waste Site - UPR-100-N-21	1.03.06.02.05.56	Remediate Waste Site - UPR-100-N-21	Diesel Oil Day Tank Overflow	No planning activities currently ongoing; will be required in the future.	
	100 N Area	100-NR-1	Remediate Waste Site - UPR-100-N-22	1.03.06.02.05.57	Remediate Waste Site - UPR-100-N-22	Diesel Oil Supply Line Leak	No planning activities currently ongoing; will be required in the future.	
	100 N Area	100-NR-1	Remediate Waste Site - UPR-100-N-23	1.03.06.02.05.58	Remediate Waste Site - UPR-100-N-23	Diesel Oil Supply Line Leak	No planning activities currently ongoing; will be required in the future.	
	100 N Area	100-NR-1	Remediate Waste Site - UPR-100-N-24	1.03.06.02.05.59	Remediate Waste Site - UPR-100-N-24	Fuel Oil Supply Line Leak	No planning activities currently ongoing; will be required in the future.	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I
	100 N Area	100-NR-1	Remediate Waste Site - UPR-100-N-25	1.03.06.02.05.60	Remediate Waste Site - UPR-100-N-25	Uncontrolled Venting Release	No planning activities currently ongoing; will be required in the future.	
	100 N Area	100-NR-1	Remediate Waste Site - UPR-100-N-26	1.03.06.02.05.61	Remediate Waste Site - UPR-100-N-26	Backflow of Radioactive Waste	No planning activities currently ongoing; will be required in the future.	
	100 N Area	100-NR-1	Remediate Waste Site - UPR-100-N-29	1.03.06.02.05.62	Remediate Waste Site - UPR-100-N-29	Emergency Dump Basin Bypass Line Leak (Near Bldg 1304N)	No planning activities currently ongoing; will be required in the future.	
	100 N Area	100-NR-1	Remediate Waste Site - UPR-100-N-3	1.03.06.02.05.63	Remediate Waste Site - UPR-100-N-3	Dummy Fuel Transfer Line Leak Unplanned Release (Near 1722N Bldg)	No planning activities currently ongoing; will be required in the future.	
	100 N Area	100-NR-1	Remediate Waste Site - UPR-100-N-30	1.03.06.02.05.64	Remediate Waste Site - UPR-100-N-30	Emergency Dump Tank Overflow Unplanned Release 1304-N tank overflow	No planning activities currently ongoing; will be required in the future.	
	100 N Area	100-NR-1	Remediate Waste Site - UPR-100-N-31 (116-N-1)	1.03.06.02.05.65	Remediate Waste Site - UPR-100-N-31 (included in subcontract with 116-N-1)	Unplanned Release (near 116-N-1)	Included in subcontract for 116-N-1 remediation.	
	100 N Area	100-NR-1	Remediate Waste Site - UPR-100-N-32	1.03.06.02.05.66	Remediate Waste Site - UPR-100-N-32	Emergency Dump Basin Bypass Line Leak (Near Bldg 1304N)	No planning activities currently ongoing; will be required in the future.	
	100 N Area	100-NR-1	Remediate Waste Site - UPR-100-N-35	1.03.06.02.05.67	Remediate Waste Site - UPR-100-N-35	Fuel Basin Drainage System Leak	No planning activities currently ongoing; will be required in the future.	
	100 N Area	100-NR-1	Remediate Waste Site - UPR-100-N-36	1.03.06.02.05.68	Remediate Waste Site - UPR-100-N-36	Diesel Generator Area Release	No planning activities currently ongoing; will be required in the future.	
	100 N Area	100-NR-1	Remediate Waste Site - UPR-100-N-39	1.03.06.02.05.69	Remediate Waste Site - UPR-100-N-39	Corridor 22 Suspect Liquid Unplanned Release (Near 1722N Bldg)	No planning activities currently ongoing; will be required in the future.	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I
	100 N Area	100-NR-1	Remediate Waste Site - UPR-100-N-4	1.03.06.02.05.70	Remediate Waste Site - UPR-100-N-4	Sump Overflow	No planning activities currently ongoing; will be required in the future.	
	100 N Area	100-NR-1	Remediate Waste Site - UPR-100-N-42	1.03.06.02.05.71	Remediate Waste Site - UPR-100-N-42	Day Tank Area Liquid Unplanned Release	No planning activities currently ongoing; will be required in the future.	
	100 N Area	100-NR-1	Remediate Waste Site - UPR-100-N-43	1.03.06.02.05.72	Remediate Waste Site - UPR-100-N-43	184-N Pipelines Liquid Unplanned Release	No planning activities currently ongoing; will be required in the future.	
	100 N Area	100-NR-1	Remediate Waste Site - UPR-100-N-5	1.03.06.02.05.73	Remediate Waste Site - UPR-100-N-5	Chemical Waste Storage Tank Leak	No planning activities currently ongoing; will be required in the future.	
	100 N Area	100-NR-1	Remediate Waste Site - UPR-100-N-6	1.03.06.02.05.74	Remediate Waste Site - UPR-100-N-6	Chemical Decontamination Waste Drain Line Leak	No planning activities currently ongoing; will be required in the future.	
	100 N Area	100-NR-1	Remediate Waste Site - UPR-100-N-7	1.03.06.02.05.75	Remediate Waste Site - UPR-100-N-7	Radioactive Drain Return Line Leak	No planning activities currently ongoing; will be required in the future.	
	100 N Area	100-NR-1	Remediate Waste Site - UPR-100-N-8	1.03.06.02.05.76	Remediate Waste Site - UPR-100-N-8	Sump Overflow	No planning activities currently ongoing; will be required in the future.	
	100 N Area	100-NR-1	Remediate Waste Site - UPR-100-N-9	1.03.06.02.05.77	Remediate Waste Site - UPR-100-N-9	Cooling Water Drain Line Leak	No planning activities currently ongoing; will be required in the future.	
	100 N Area	100-NR-1	Remediate Waste Site - 100-N-63	1.03.06.02.05.78	100-N-63 Remediation Site	Treatment, Storage and Disposal Underground Pipelines	Was in the RFP as a confirmatory sampling site, should have been a remediation site. (Delete confirmatory sampling site scope - Deletions Item MD180). RL accepted on 9/19/05. - MA067	
	100 N Area	100-NR-1	Remediate Waste Site - 100-N-80	1.03.06.02.05.79	100-N-80 Remediation Waste Site	River Line from 1908-NE Outfall	This was not in the RFP. RL accepted on 9/19/05. (No budget needed). - MA043	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I
	100 N Area	100-NR-1	Remediate Waste Site - 116-N-3	1.03.06.02.05.80	116-N-3	1325-N TSD Unit	This was not in the RFP. Site closed under RCRA, certification submitted, awaiting regulatory approval. Directed by letter from Sedgwick to Pettiette, August 17, 2005 to include in contract. RL accepted on 9/19/05. - MA114	
	100 N Area	100-NR-1	Remediate Waste Site - 120-N-1	1.03.06.02.05.81	120-N-1	1324-N/A Percolation Pond	This was not in the RFP. Site closed under RCRA, certification submitted, awaiting regulatory approval, RCRA permit should be transferred from BHI to WCH - MI066	
	100 N Area	100-NR-1	Remediate Waste Site - 120-N-2	1.03.06.02.05.82	120-N-2	1324-N Surface Impoundment	This was not in the RFP. Site closed under RCRA, certification submitted, awaiting regulatory approval, RCRA permit should be transferred from BHI to WCH - MI067	
Fld. Rem.-100N Non Site Specific Support			Fld. Rem.-100N Non Site Specific Support	1.03.06.75.25.01	Fld. Rem.-100N Non Site Specific Support	Non Site Specific Support	Also now includes REA 081. Also includes Negotiated Dollar Reductions, Mod 248, REA 024 - 1/18/11.	
D⁴ - Buildings								
	100 N Area		D4 Building - 105NB	1.01.01.06.07.02	D4 Building - 105NB	Maintenance Building Addition	No planning activities currently ongoing; will be required in the future; deleted and D4 included as part of N Reactor ISS.	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I
	100 N Area		D4 Building - 107N	1.01.01.06.07.03	D4 Building - 107N	Recirculation Cooling Building	Demolition in progress, partially complete (new scope also for TRU waste in tanks). 24% of total scope complete per DWP, but does not include added scope for TRU Waste, which will add \$5.115 M above current proposal cost. RL will revisit for decision - 9/13/05. RL request clarification. Does the bid proposal exclude TRU waste in tanks? Is the 24% of total scope calculated correctly from the bid proposal? (D4 Response - Bid Proposal excludes TRU Waste in Tanks. 27% of Bid Proposal scope is completed. The new scope exceeds the completed scope and final estimate was prepared as part of the baseline development). RL accepted on 9/19/05. - MD017 / MA007	
	100 N Area		D4 Building - 108N	1.01.01.06.07.04	D4 Building - 108N	Chemical Unloading Facility	No planning activities currently ongoing; will be required in the future.	
	100 N Area		D4 Building - 1112N	1.01.01.06.07.06	D4 Building - 1112N	Guard Station/Westinghouse Hanford Company (WHC) Telecommunications Hub	No planning activities currently ongoing; will be required in the future.	
	100 N Area		D4 Building - 1120N	1.01.01.06.07.07	D4 Building - 1120N	Training Building	No planning activities currently ongoing; will be required in the future.	
	100 N Area		D4 Building - 1143N	1.01.01.06.07.08	D4 Building - 1143N	Carpenter/Paint Shop	No planning activities currently ongoing; will be required in the future.	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I
	100 N Area		D4 Building - 117N	1.01.01.06.07.09	D4 Building - 117N	Air Filter Building	No planning activities currently ongoing; will be required in the future.	
	100 N Area		D4 Building - 117NVH	1.01.01.06.07.10	D4 Building - 117NVH	Valve Control House	No planning activities currently ongoing; will be required in the future.	
	100 N Area		D4 Building - 119N	1.01.01.06.07.11	D4 Building - 119N	Air Sampling Monitor	No planning activities currently ongoing; will be required in the future.	
	100 N Area		D4 Building - 119NA	1.01.01.06.07.12	D4 Building - 119NA	Air Sampling and Monitoring	No planning activities currently ongoing; will be required in the future.	
	100 N Area		D4 Building - 11N	1.01.01.06.07.13	D4 Building - 11N	Change Room	D ⁴ complete down to the pad. Scope is 90% complete.	
	100 N Area		D4 Building - 1303N	1.01.01.06.07.14	D4 Building - 1303N	Spacer Silos	No planning activities currently ongoing; will be required in the future.	
	100 N Area		D4 Building - 1313N	1.01.01.06.07.15	D4 Building - 1313N	Change and Control Room	No planning activities currently ongoing; will be required in the future.	
	100 N Area		D4 Building - 1314N	1.01.01.06.07.16	D4 Building - 1314N	Liquid Disposal Building	No planning activities currently ongoing; will be required in the future.	
	100 N Area		D4 Building - 1322N	1.01.01.06.07.18	D4 Building - 1322N	Waste Treatment Pilot Plant Facility	No planning activities currently ongoing; will be required in the future.	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I
	100 N Area		D4 Building - 1322NA	1.01.01.06.07.19	D4 Building - 1322NA	Effluent Water Pilot Plant	No planning activities currently ongoing; will be required in the future.	
	100 N Area		D4 Building - 1322NB	1.01.01.06.07.20	D4 Building - 1322NB	Crib Effluent Iodine Monitoring Facility	No planning activities currently ongoing; will be required in the future.	
	100 N Area		D4 Building - 1322NC	1.01.01.06.07.21	D4 Building - 1322NC	Crib Effluent Iodine Monitoring System	No planning activities currently ongoing; will be required in the future.	
	100 N Area		D4 Building - 1330N	1.01.01.06.07.22	D4 Building - 1330N	Waste Storage Facility	No planning activities currently ongoing; will be required in the future.	
	100 N Area		D4 Building - 1331N	1.01.01.06.07.23	D4 Building - 1331N	Storage Building behind 1517N	No planning activities currently ongoing; will be required in the future.	
	100 N Area		D4 Building - 1332N	1.01.01.06.07.24	D4 Building - 1332N	Bottle Dock Next to 1515N	No planning activities currently ongoing; will be required in the future.	
	100 N Area		D4 Building - 13N	1.01.01.06.07.25	D4 Building - 13N	Storage Building	D ⁴ complete down to the pad. Scope is 90% complete.	
	100 N Area		D4 Building - 1515N	1.01.01.06.07.26	D4 Building - 1515N	Fixed Metal Shop	No planning activities currently ongoing; will be required in the future.	
	100 N Area		D4 Building - 1516N	1.01.01.06.07.27	D4 Building - 1516N	Carpenter Shop	No planning activities currently ongoing; will be required in the future.	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I
	100 N Area		D4 Building - 1517N	1.01.01.06.07.28	D4 Building - 1517N	Fixed Metal Paint Shop	No planning activities currently ongoing; will be required in the future.	
	100 N Area		D4 Building - 1518N	1.01.01.06.07.29	D4 Building - 1518N	Electrical Shop	No planning activities currently ongoing; will be required in the future.	
	100 N Area		D4 Building - 1519N	1.01.01.06.07.30	D4 Building - 1519N	Fixed Metal Fitters Shop	No planning activities currently ongoing; will be required in the future.	
	100 N Area		D4 Building - 151N	1.01.01.06.07.31	D4 Building - 151N	230KV Electrical Substation	No planning activities currently ongoing; will be required in the future.	
	100 N Area		D4 Building - 153N	1.01.01.06.07.32	D4 Building - 153N	Switchgear Building	No planning activities currently ongoing; will be required in the future.	
	100 N Area		D4 Building - 1614N	1.01.01.06.07.34	D4 Building - 1614N	Environmental Monitoring Station	No planning activities currently ongoing; will be required in the future.	
	100 N Area		D4 Building - 163N	1.01.01.06.07.35	D4 Building - 163N	Demineralizer Plant	No planning activities currently ongoing; will be required in the future.	
	100 N Area		D4 Building - 166N	1.01.01.06.07.36	D4 Building - 166N	Fuel Oil Storage Tank and Unloading Platform	No planning activities currently ongoing; will be required in the future.	
	100 N Area		D4 Building - 1701N	1.01.01.06.07.37	D4 Building - 1701N	Mobile Office at Gatehouse (MO-992)	No planning activities currently ongoing; will be required in the future.	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I
	100 N Area		D4 Building - 1705N	1.01.01.06.07.38	D4 Building - 1705N	Instrument and Electrical Facility	No planning activities currently ongoing; will be required in the future.	
	100 N Area		D4 Building - 1705NA	1.01.01.06.07.39	D4 Building - 1705NA	Maintenance Shop Annex	No planning activities currently ongoing; will be required in the future.	
	100 N Area		D4 Building - 1706N	1.01.01.06.07.40	D4 Building - 1706N	Storage Building/Maintenance Shop	No planning activities currently ongoing; will be required in the future.	
	100 N Area		D4 Building - 1707N	1.01.01.06.07.41	D4 Building - 1707N	Boat House	No planning activities currently ongoing; will be required in the future.	
	100 N Area		D4 Building - 1712N	1.01.01.06.07.42	D4 Building - 1712N	Insulation Shop	D ⁴ complete down to the pad. Scope is 90% complete.	
	100 N Area		D4 Building - 1714N	1.01.01.06.07.43	D4 Building - 1714N	Warehouse and Receiving	D ⁴ complete down to the pad. Scope is 90% complete.	
	100 N Area		D4 Building - 1714NA	1.01.01.06.07.44	D4 Building - 1714NA	Warehouse	D ⁴ complete down to the pad. Scope is 90% complete.	
	100 N Area		D4 Building - 1714NB	1.01.01.06.07.45	D4 Building - 1714NB	Warehouse	D ⁴ complete down to the pad. Scope is 90% complete.	
	100 N Area		D4 Building - 1723N	1.01.01.06.07.47	D4 Building - 1723N	Contaminated Equipment Storage Building	No planning activities currently ongoing; will be required in the future.	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I
	100 N Area		D4 Building - 181N	1.01.01.06.07.48	D4 Building - 181N	River Pump House	Asbestos containing material has been removed. Total scope 9% complete. RL accepted on 9/19/05. - MD021	
	100 N Area		D4 Building - 181NE	1.01.01.06.07.49	D4 Building - 181NE	Hanford Generating Plant - River Water Pump House	No planning activities currently ongoing; will be required in the future.	
	100 N Area		D4 Building - 182N	1.01.01.06.07.50	D4 Building - 182N	High Lift Pump House	No planning activities currently ongoing; will be required in the future.	
	100 N Area		D4 Building - 183N	1.01.01.06.07.51	D4 Building - 183N	Water Filter Plant	No planning activities currently ongoing; will be required in the future.	
	100 N Area		D4 Building - 184N	1.01.01.06.07.52	D4 Building - 184N	Power House	Asbestos complete. 25% of total scope complete. RL accepted on 9/19/05. - MD022	
	100 N Area		D4 Building - 184NA	1.01.01.06.07.53	D4 Building - 184NA	Power House Annex Building	Asbestos complete. 25% of total scope complete. RL accepted on 9/19/05. - MD023	
	100 N Area		D4 Building - 184NB	1.01.01.06.07.54	D4 Building - 184NB	Air Handler Main Building	No planning activities currently ongoing; will be required in the future.	
	100 N Area		D4 Building - 184NC	1.01.01.06.07.55	D4 Building - 184NC	Air Handler Annex Building	No planning activities currently ongoing; will be required in the future.	
	100 N Area		D4 Building - 186N	1.01.01.06.07.56	D4 Building - 186N	100N Alternative Potable Water Plant	No planning activities currently ongoing; will be required in the future.	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I
	100 N Area		D4 Building - 1902N81	1.01.01.06.07.57	D4 Building - 1902N81	Fire Protection Valve House	No planning activities currently ongoing; will be required in the future.	
	100 N Area		D4 Building - 1908N	1.01.01.06.07.58	D4 Building - 1908N	Outfall Structure	No planning activities currently ongoing; will be required in the future.	
	100 N Area		D4 Building - HS0007	1.01.01.06.07.59	D4 Building - HS0007	Storage Container at 1330N Facility	No planning activities currently ongoing; will be required in the future.	
	100 N Area		D4 Building - HS0008	1.01.01.06.07.60	D4 Building - HS0008	Storage Container at 1330N Waste Pad	No planning activities currently ongoing; will be required in the future.	
	100 N Area		D4 Building - MO-013	1.01.01.06.07.61	D4 Building - MO-013	Mobile Office at 1120N	No planning activities currently ongoing; will be required in the future.	
	100 N Area		D4 Building - MO-050	1.01.01.06.07.62	D4 Building - MO-050	Mobile Office	No planning activities currently ongoing; will be required in the future.	
	100 N Area		D4 Building - MO-055	1.01.01.06.07.63	D4 Building - MO-055	Mobile Office	No planning activities currently ongoing; will be required in the future.	
	100 N Area		D4 Building - MO-100	1.01.01.06.07.64	D4 Building - MO-100	Mobile Office	No planning activities currently ongoing; will be required in the future.	
	100 N Area		D4 Building - MO-358	1.01.01.06.07.65	D4 Building - MO-358	Training Simulator West of 1120N	No planning activities currently ongoing; will be required in the future.	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I
	100 N Area		D4 Building - MO-390	1.01.01.06.07.66	D4 Building - MO-390	Field Trailer at 105C	No planning activities currently ongoing; will be required in the future.	
	100 N Area		D4 Building - MO-403	1.01.01.06.07.67	D4 Building - MO-403	Change House and Lunch Room	No planning activities currently ongoing; will be required in the future.	
	100 N Area		D4 Building - MO-415 (also 1103N)	1.01.01.06.07.68	D4 Building - MO-415 (also 1103N)	Admin. Office Trailer	No planning activities currently ongoing; will be required in the future.	
	100 N Area		D4 Building - MO-425	1.01.01.06.07.69	D4 Building - MO-425	Analytical Lab Facility @1120N	No planning activities currently ongoing; will be required in the future.	
	100 N Area		D4 Building - MO-426	1.01.01.06.07.70	D4 Building - MO-426	Sample Receiving/Prep Stage at 1120N	No planning activities currently ongoing; will be required in the future.	
	100 N Area		D4 Building - MO-427	1.01.01.06.07.71	D4 Building - MO-427	Mobile Change/Break Room	No planning activities currently ongoing; will be required in the future.	
	100 N Area		D4 Building - MO-827	1.01.01.06.07.73	D4 Building - MO-827	Mobile Office	No planning activities currently ongoing; will be required in the future.	
	100 N Area		D4 Building - MO-848	1.01.01.06.07.74	D4 Building - MO-848	Mobile Office at 100N Yard	No planning activities currently ongoing; will be required in the future.	
	100 N Area		D4 Building - MO-900	1.01.01.06.07.75	D4 Building - MO-900	Mobile Office	No planning activities currently ongoing; will be required in the future.	
	100 N Area		D4 Building - MO-911	1.01.01.06.07.76	D4 Building - MO-911	Mobile Office	No planning activities currently ongoing; will be required in the future.	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I
	100 N Area		D4 Building - MO-913	1.01.01.06.07.77	D4 Building - MO-913	Change Trailer	No planning activities currently ongoing; will be required in the future.	
	100 N Area		D4 Building - MO-950	1.01.01.06.07.78	D4 Building - MO-950	This was not in RFP - Added per Contract Mod M007.	No planning activities currently ongoing; will be required in the future.	
	100 N Area		D4 Building - MO-765	1.01.01.06.07.79	D4 Building - MO-765	Mobile Office North of 1120N	This was not in RFP - Added per Contract Mod M007. - MA021	
	100 N Area		D4 Building - MO-767	1.01.01.06.07.81	D4 Building - MO-767	Mobile Office North of 1120N	This was not in RFP - Added per Contract Mod M007. - MA023	
D⁴ - Retention Basins								
	100 N Area		D4 Retention Basin - 1312N	1.01.01.06.10.01	D4 Retention Basin - 1312N	Liquid Effluent Retention Basin	No planning activities currently ongoing; will be required in the future.	
	100 N Area		D4 Retention Basin - 1904N	1.01.01.06.10.02	D4 Retention Basin - 1904N	Sewage Lagoon	No planning activities currently ongoing; will be required in the future.	
	100 N Area		D4 Retention Basin - 1909N	1.01.01.06.10.03	D4 Retention Basin - 1909N	Waste Disposal Valve Pit	No planning activities currently ongoing; will be required in the future.	
D⁴ - Remaining Facilities								

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I
	100 N Area		D4 Building - 100N	1.01.01.06.08.01	D4 Remaining Facilities - 100N	River Lines Structure	No planning activities currently ongoing; will be required in the future. - 1 each	
	100 N Area		D4 Remaining Facilities 105NE	1.01.01.06.08.03	D4 Remaining Facilities - 105NE	Fission Products Trap	No planning activities currently ongoing; will be required in the future.	
	100 N Area		D4 Remaining Facilities 116N	1.01.01.06.08.04	D4 Remaining Facilities - 116N	Air Stack	No planning activities currently ongoing; will be required in the future.	
	100 N Area		D4 Remaining Facilities 1310N (See WS 116-N-2)	1.01.01.06.08.05	D4 Remaining Facilities - 1310N (includes Waste Site 116-N-2)	Radioactive Liquid and Waste Treatment Facility	No planning activities currently ongoing; will be required in the future.	
	100 N Area		D4 Remaining Facilities 1524N	1.01.01.06.08.06	D4 Remaining Facilities - 1524N	Hazardous Waste Pad	No planning activities currently ongoing; will be required in the future.	
	100 N Area		D4 Remaining Facilities 1525N	1.01.01.06.08.07	D4 Remaining Facilities - 1525N	Laydown Storage Area	No planning activities currently ongoing; will be required in the future.	
	100 N Area		D4 Remaining Facilities 1607N1	1.01.01.06.08.08	D4 Remaining Facilities - 1607N1	Sewage Treatment Tank	No planning activities currently ongoing; will be required in the future.	
	100 N Area		D4 Remaining Facilities 1607N2	1.01.01.06.08.09	D4 Remaining Facilities - 1607N2	Sewage Treatment Tank	No planning activities currently ongoing; will be required in the future.	
	100 N Area		D4 Remaining Facilities 1607N3	1.01.01.06.08.10	D4 Remaining Facilities - 1607N3	Sewage Treatment Tank	No planning activities currently ongoing; will be required in the future.	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I
	100 N Area		D4 Remaining Facilities 1607N9	1.01.01.06.08.11	D4 Remaining Facilities - 1607N9	Sewage Treatment Tank	No planning activities currently ongoing; will be required in the future.	
	100 N Area		D4 Remaining Facilities 1706NA	1.01.01.06.08.12	D4 Remaining Facilities - 1706NA	Sewer Lift Station	No planning activities currently ongoing; will be required in the future.	
	100 N Area		D4 Remaining Facilities 1715N	1.01.01.06.08.13	D4 Remaining Facilities - 1715N	Underground Oil Tanks 4, North of 182N	No planning activities currently ongoing; will be required in the future.	
	100 N Area		D4 Remaining Facilities 1723NX	1.01.01.06.08.14	D4 Remaining Facilities - 1723NX	Laydown Storage Yard	No planning activities currently ongoing; will be required in the future.	
	100 N Area		D4 Remaining Facilities 1802N	1.01.01.06.08.15	D4 Remaining Facilities - 1802N	Pipe Trestle	Work is currently ongoing. Pipe and asbestos removal complete - structure is remaining.	
	100 N Area		D4 Remaining Facilities 181NA	1.01.01.06.08.16	D4 Remaining Facilities - 181NA	Pump House/Guard Tower	No planning activities currently ongoing; will be required in the future.	
	100 N Area		D4 Remaining Facilities 181NB	1.01.01.06.08.17	D4 Remaining Facilities - 181NB	#3 Diesel Enclosure	No planning activities currently ongoing; will be required in the future.	
	100 N Area		D4 Remaining Facilities 181NC	1.01.01.06.08.18	D4 Remaining Facilities - 181NC	Sample Station/Skid Station	No planning activities currently ongoing; will be required in the future.	
	100 N Area		D4 Remaining Facilities 183NA	1.01.01.06.08.19	D4 Remaining Facilities - 183NA	Pump House	No planning activities currently ongoing; will be required in the future.	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I
	100 N Area		D4 Remaining Facilities 183NB	1.01.01.06.08.20	D4 Remaining Facilities - 183NB	Clearwell	No planning activities currently ongoing; will be required in the future.	
	100 N Area		D4 Remaining Facilities 183NC	1.01.01.06.08.21	D4 Remaining Facilities - 183NC	Filter Backwash Sump	No planning activities currently ongoing; will be required in the future.	
	100 N Area		D4 Remaining Facilities 183ND	1.01.01.06.08.22	D4 Remaining Facilities - 183ND	Clearwell Overflow Pad	No planning activities currently ongoing; will be required in the future.	
	100 N Area		D4 Remaining Facilities 184NE	1.01.01.06.08.23	D4 Remaining Facilities - 184NE	Compressor Shed	No planning activities currently ongoing; will be required in the future.	
	100 N Area		D4 Remaining Facilities 184NF	1.01.01.06.08.24	D4 Remaining Facilities - 184NF	Chemical Injection House	No planning activities currently ongoing; will be required in the future.	
	100 N Area		D4 Remaining Facilities 1902N	1.01.01.06.08.26	D4 Remaining Facilities - 1902N	Export Water Tie-In Building	No planning activities currently ongoing; will be required in the future.	
	100 N Area		D4 Remaining Facilities 1903N	1.01.01.06.08.27	D4 Remaining Facilities - 1903N	Old Septic System	No planning activities currently ongoing; will be required in the future.	
	100 N Area		D4 Remaining Facilities 1904NA	1.01.01.06.08.28	D4 Remaining Facilities - 1904NA	Sewage Lift Station #1	No planning activities currently ongoing; will be required in the future.	
	100 N Area		D4 Remaining Facilities 1904NB	1.01.01.06.08.29	D4 Remaining Facilities - 1904NB	Sewage Lift Station #2	No planning activities currently ongoing; will be required in the future.	
	100 N Area		D4 Remaining Facilities 1904NC	1.01.01.06.08.30	D4 Remaining Facilities - 1904NC	Sewage Lift Station #3	No planning activities currently ongoing; will be required in the future.	
	100 N Area		D4 Building -1908NE Outfall Structure (includes Wa)	1.01.01.06.08.31	D4 Remaining Facilities - 1908NE (includes Waste Site - 1908NE)	Hanford Generating Plant - Outfall Structure	No planning activities currently ongoing; will be required in the future. - 1 each	
	100 N Area		D4 Remaining Facilities 1926N	1.01.01.06.08.32	D4 Remaining Facilities - 1926N	Valve Pit	No planning activities currently ongoing; will be required in the future.	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I
	100 N Area		D4 1112NA Microwave Tower	1.01.01.06.08.33	D4 1112NA Microwave Tower	Microwave Tower	REA 051	
Interim Safe Storage								
	100 N Area		Interim Safe Storage - 105-N REACTOR (ISS)	1.02.04.01.21.01	Interim Safe Storage - 105-N REACTOR (ISS)	N Reactor	No planning activities currently ongoing; will be required in the future; scope includes D4 of 5 buildings.	
	100 N Area		D4 Building - 109N	1.02.04.01.21.02	D4 Building - 109N	Heat Exchange System	No planning activities currently ongoing; will be required in the future; deleted from D4, included as part of N Reactor ISS.	
	100 N Area		D4 Building - 1605NE	1.02.04.01.21.03	D4 Building - 1605NE	East Observation Post	No planning activities currently ongoing; will be required in the future; deleted from D4, included as part of N Reactor ISS.	
	100 N Area		D4 Building - 1722N	1.02.04.01.21.04	D4 Building - 1722N	Decontamination Building	No planning activities currently ongoing; will be required in the future; deleted from D4, included as part of N Reactor ISS.	
	100 N Area		D4 Building - 105NA	1.02.04.01.21.05	D4 Building - 105NA	Emergency Diesel Enclosure	No planning activities currently ongoing; will be required in the future; deleted from D4, included as part of N Reactor ISS.	
	100 N Area		D4 Remaining Facilities 105ND	1.02.04.01.21.06	D4 Remaining Facilities - 105ND	Remote Air Intake	No planning activities currently ongoing; will be required in the future; deleted from D4, included as part of N Reactor ISS.	
ISS-Management and Support			ISS-Management and Support	1.02.99.01.29	ISS-Management and Support	Management and Support	N/A	
100 Area Remaining Sites								
Design								

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I
	100 Area		Fld. Rem. - 100 Area Burial Design	1.03.07.04.01.01/.02	Design - 100 Area Burial Design	Remedial Design for 100 Area Burial Grounds	50% complete. On-going design, F is 100% complete, D is 70%, K and H to go. RL accepted on 9/13/05. - MD148 and MA168. Additional design scope associated with new remediation sites: Items # 38-42, 44-46, 56-67, 94-95, 97-98, 147, 151-152 and 155-158. RL accepted 9/13/05 and 9/19/05. - MA169; For the Field Remediation Design of Burial Grounds affected by the PAAA Action Plan who's site design was underway as of 8/27/05 are considered an Material Deletion; MA 168.	
	100 K Area		ARRA RS Design	1.03.07.04.02.01	ARRA RS Design	Remedial Design for 100 Area Remaining Sites	ARRA Phase 2	
	100 Area	100-IU-2	Fld. Rem. - 100-IU-2 Remedial Action Design	1.03.07.04.01.02	Design - 100-IU-2 Remedial Action Design	White Bluffs Town Site Waste Site Design	Complete. RL accepted on 9/13/05. - MD149	
	100 Area	100-IU-6	Fld. Rem. - 100-IU-6 Remedial Action Design	1.03.07.04.01.03	Design - 100-IU-6 Remedial Action Design	Hanford Town Site Waste Site Design	50% complete. Design to go on 600-149, 600-178, 600-186, 600-213 and 600-257. RL accepted on 9/13/05. - MD150. Also now includes REA 102, REA 109, REA 105	
Confirmatory Sampling Sites								
	100 Area	100-IU-2	Confirmatory Sampling Site - 600-298	1.03.07.01.04.01	Confirmatory Sampling Site - 600-298	600-298	ARRA Phase 2	
	100 Area	100-IU-2	Confirmatory Sampling Site - 600-299	1.03.07.01.04.02	Confirmatory Sampling Site - 600-299	600-299	ARRA Phase 2	
	100 Area	100-IU-2	Confirmatory Sampling Site - 600-300	1.03.07.01.04.03	Confirmatory Sampling Site - 600-300	600-300	ARRA Phase 2	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I
	100 Area	100-IU-2	Confirmatory Sampling Site - 600-305	1.03.07.01.04.04	Confirmatory Sampling Site - 600-305	600-305	ARRA Phase 2	
	100 Area	100-IU-2	Confirmatory Sampling Site - 600-306	1.03.07.01.04.05	Confirmatory Sampling Site - 600-306	600-306	ARRA Phase 2	
	100 Area	100-IU-2	Confirmatory Sampling Site - 600-307	1.03.07.01.04.06	Confirmatory Sampling Site - 600-307	600-307	ARRA Phase 2	
	100 Area	100-IU-2	Confirmatory Sampling Site - 600-308	1.03.07.01.04.07	Confirmatory Sampling Site - 600-308	600-308	ARRA Phase 2	
	100 Area	100-IU-2	Confirmatory Sampling Site - 600-309	1.03.07.01.04.08	Confirmatory Sampling Site - 600-309	600-309	ARRA Phase 2	
	100 Area	100-IU-2	Confirmatory Sampling Site - 600-310	1.03.07.01.04.09	Confirmatory Sampling Site - 600-310	600-310	ARRA Phase 2	
	100 Area	100-IU-2	Confirmatory Sampling Site - 600-311	1.03.07.01.04.10	Confirmatory Sampling Site - 600-311	600-311	ARRA Phase 2	
	100 Area	100-IU-2	Confirmatory Sampling Site - 600-312	1.03.07.01.04.11	Confirmatory Sampling Site - 600-312	600-312	ARRA Phase 2	
	100 Area	100-IU-6	Confirmatory Sampling Site - 600-313	1.03.07.01.04.12	Confirmatory Sampling Site - 600-313	600-313	ARRA Phase 2	
	100 Area	100-IU-6	Confirmatory Sampling Site - 600-314	1.03.07.01.04.13	Confirmatory Sampling Site - 600-314	600-314	ARRA Phase 2	
	100 Area	100-IU-6	Confirmatory Sampling Site - 600-316	1.03.07.01.04.14	Confirmatory Sampling Site - 600-316	600-316	ARRA Phase 2	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I
	100 Area	100-IU-6	Confirmatory Sampling Site - 600-317	1.03.07.01.04.15	Confirmatory Sampling Site - 600-317	600-317	ARRA Phase 2	
	100 Area	100-IU-6	Confirmatory Sampling Site - 600-318	1.03.07.01.04.16	Confirmatory Sampling Site - 600-318	600-318	ARRA Phase 2	
	100 Area	100-IU-6	Confirmatory Sampling Site - 600-319	1.03.07.01.04.17	Confirmatory Sampling Site - 600-319	600-319	ARRA Phase 2	
	100 Area	100-IU-6	Confirmatory Sampling Site - 600-320	1.03.07.01.04.18	Confirmatory Sampling Site - 600-320	600-320	ARRA Phase 2	
	100 Area	100-IU-6	Confirmatory Sampling Site - 600-321	1.03.07.01.04.19	Confirmatory Sampling Site - 600-321	600-321	ARRA Phase 2	
	100 Area	100-IU-6	Confirmatory Sampling Site - 600-324	1.03.07.01.04.20	Confirmatory Sampling Site - 600-324	600-324	ARRA Phase 2	
	100 Area	100-IU-6	Confirmatory Sampling Site - 600-325	1.03.07.01.04.21	Confirmatory Sampling Site - 600-325	600-325	ARRA Phase 2	
	100 Area	100-IU-6	Confirmatory Sampling Site - 600-328	1.03.07.01.04.22	Confirmatory Sampling Site - 600-328	600-328	ARRA Phase 2	
	100 Area	100-IU-2	Confirmatory Sampling Site - 600-293	1.03.07.01.04.23	Confirmatory Sampling Site - 600-293	600-293	ARRA Phase 2	
	100 Area	100-IU-2	Confirmatory Sampling Site - 600-294	1.03.07.01.04.24	Confirmatory Sampling Site - 600-294	600-294	ARRA Phase 2	
	100 Area	100-IU-2	Confirmatory Sampling Site - 600-295	1.03.07.01.04.25	Confirmatory Sampling Site - 600-295	600-295	ARRA Phase 2	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I
	100 Area	100-IU-2	Confirmatory Sampling Site - 600-296	1.03.07.01.04.26	Confirmatory Sampling Site - 600-296	600-296	ARRA Phase 2	
	100 Area	100-IU-2	Confirmatory Sampling Site - 600-297	1.03.07.01.04.27	Confirmatory Sampling Site - 600-297	600-297	ARRA Phase 2	
	100 Area	100-IU-2	Confirmatory Sampling Site - 600-301	1.03.07.01.04.28	Confirmatory Sampling Site - 600-301	600-301	ARRA Phase 2	
	100 Area	100-IU-2	Confirmatory Sampling Site - 600-302	1.03.07.01.04.29	Confirmatory Sampling Site - 600-302	600-302	ARRA Phase 2	
	100 Area	100-IU-2	Confirmatory Sampling Site - 600-303	1.03.07.01.04.30	Confirmatory Sampling Site - 600-303	600-303	ARRA Phase 2	
	100 Area	100-IU-6	Confirmatory Sampling Site - 600-315	1.03.07.01.04.31	Confirmatory Sampling Site - 600-315	600-315	ARRA Phase 2	
	100 Area	100-IU-6	Confirmatory Sampling Site - 600-322	1.03.07.01.04.32	Confirmatory Sampling Site - 600-322	600-322	ARRA Phase 2	
	100 Area	100-IU-6	Confirmatory Sampling Site - 600-323	1.03.07.01.04.33	Confirmatory Sampling Site - 600-323	600-323	ARRA Phase 2	
	100 Area	100-IU-6	Confirmatory Sampling Site - 600-326	1.03.07.01.04.34	Confirmatory Sampling Site - 600-326	600-326	ARRA Phase 2	
	100 Area	100-IU-6	Confirmatory Sampling Site - 600-327	1.03.07.01.04.35	Confirmatory Sampling Site - 600-327	600-327	ARRA Phase 2	
	100 Area	100-IU-6	Confirmatory Sampling Site - 600-330	1.03.07.01.04.36	Confirmatory Sampling Site - 600-330	600-330	ARRA Phase 2	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I
	100 Area	100-IU-6	Confirmatory Sampling Site - 600-332	1.03.07.01.04.37	Confirmatory Sampling Site - 600-332	600-332	ARRA Phase 2	
	100 Area	100-IU-6	Confirmatory Sampling Site - 600-333	1.03.07.01.04.38	Confirmatory Sampling Site - 600-333	600-333	ARRA Phase 2	
	100 Area	100-IU-6	Confirmatory Sampling Site - 600-334	1.03.07.01.04.39	Confirmatory Sampling Site - 600-334	600-334	ARRA Phase 2	
	100 Area	100-IU-6	Confirmatory Sampling Site - 600-335	1.03.07.01.04.40	Confirmatory Sampling Site - 600-335	600-335	ARRA Phase 2	
Waste Site Remediation								
	100 Area	100-IU-2	Remediate Waste Site - 600-176	1.03.07.02.05.01	Remediate Waste Site - 600-176	White Bluffs Paint Disposal Area	No planning activities currently ongoing; will be required in the future.	
	100 Area	100-IU-2	Remediate Waste Site - 600-182	1.03.07.02.05.02	Remediate Waste Site - 600-182	White Bluffs Asbestos Pipe and Lagging and Excess Piping	No planning activities currently ongoing; will be required in the future.	
	100 Area	100-IU-6	Remediate Waste Site - 600-108 (includes 600-257)	1.03.07.03.05.01	Remediate Waste Site - 600-108 (includes 600-257)	213-J & 213-K Cribbs, Gable Mountain Plutonium Storage Vaults	Planned delayed release site. DOE OS requested site to transfer at contract turnover. Part of Transition Agreement dated August 25, 2005. RL accepted on 9/19/05. Also now includes REA 111	
	100 Area	100-IU-6	Remediate Waste Site - 600-257 (includes 600-108)	1.03.07.03.05.01	Remediate Waste Site - 600-257 (Costs included in Remediate Waste Site 600-108)	213-J & 213-K Cribbs, Gable Mountain Plutonium Storage Vaults	Planned delayed release site. DOE OS requested site to transfer at contract turnover. Part of Transition Agreement dated August 25, 2005. RL accepted on 9/19/05.	
	100 Area	100-IU-6	Remediate Waste Site - 600-149	1.03.07.03.05.02	Remediate Waste Site - 600-149	Small Arms Range, Rifle and Pistol Range	No planning activities currently ongoing; will be required in the future.	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I
	100 Area	100-IU-6	Remediate Waste Site - 600-178	1.03.07.03.05.03	Remediate Waste Site - 600-178	213-J and 213-K Guard House Toilet Pit	No planning activities currently ongoing; will be required in the future.	
	100 Area	100-IU-6	Remediate Waste Site - 600-186	1.03.07.03.05.04	Remediate Waste Site - 600-186	Hanford Construction Camp Septic Tanks and Sewage Treatment Plants	No planning activities currently ongoing; will be required in the future.	
	100 Area	100-IU-6	Remediate Waste Site - 600-213	1.03.07.03.05.05	Remediate Waste Site - 600-213	Hanford Airstrip Underground Fuel Storage Tanks	No planning activities currently ongoing; will be required in the future.	
	100 Area	100-IU-6	Remediate Waste Site - 600-3	1.03.07.03.05.06	Remediate Waste Site - 600-3	Hanford Town Site Dumping Area and Paint Pit	No planning activities currently ongoing; will be required in the future.	
	100 Area	100-IU-6	Remediate Waste Site - 600-239	1.03.07.03.05.07	600-239, Debris Pile #16	Hanford Aggregate Pit Debris, however some of the stored materials in the Pit may have come from other projects. There is no evidence of any hazardous materials at the site	FH requested that this site be transferred to WCH. This was not in the RFP. RL accepted on 9/13/05. - MA145	
	100 Area	100-IU-6	Remediate Waste Site - 600-146	1.03.07.03.05.08	600-146, Steel Structure on Northwest side of Gable Mountain	Abandoned steel structure. On May 7, 2002, WDOE inspected the site and noted a few concerns, but no immediate threat to human health or the environment.	FH requested that this site be transferred to WCH. This was not in the RFP. RL will revisit for decision - 9/13/05. RL requested FR to physically inspect site. (FR response - unknown history, steel structure with pipelines. Provided RL photograph). Add as Remediation site. RL accepted on 9/19/05. - MA147	
	100 Area	100-IU-6	Remediate Waste Site - 600-280	1.03.07.03.05.09	600-280	Hardened Tar Site	This was not in RFP. It is a recent discovery, but likely candidate to be included in subcontract to be awarded in Sept 2006 - MI054	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I
	100 Area	100-IU-6	Remediate Waste Site - 600-5	1.03.07.03.05.10	600-5 Remediation Waste Site	White Bluffs Waste Oil Dump	This site was undergoing confirmatory sampling during the RFP, it was subsequently determined to require remediation. It is not included in the RFP. Remediation is included in the scope of a subcontract scheduled to be awarded in Sept 2006 - MI055	
	100 Area	100-IU-6	Remediate Waste Site - 600-100	1.03.07.03.05.11	600-100 Remediation Waste Site	White Bluffs Landfill	This site was undergoing confirmatory sampling during the RFP, it was subsequently determined to require remediation. It is not included in the RFP. Remediation is included in the scope of a subcontract scheduled to be awarded in Sept 2006 - MI056	
	100 Area	100-IU-6	Remediate Waste Site - 600-109	1.03.07.03.05.12	600-109 Remediation Waste Site	Hanford Trailer Camp	This site was undergoing confirmatory sampling during the RFP, it was subsequently determined to require remediation. It is not included in the RFP. Remediation is included in the scope of a subcontract scheduled to be awarded in Sept 2006 - MI057	
	100 Area	100-IU-6	Remediate Waste Site - 600-111	1.03.07.03.05.13	600-111 Remediation Waste Site	Critical Mass Laboratory Fire and Contamination Spread	This site was undergoing confirmatory sampling during the RFP, it was subsequently determined to require remediation. It is not included in the RFP. Remediation is included in the scope of a subcontract scheduled to be awarded in Sept 2006 - MI058	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I
	100 Area	100-IU-6	Remediate Waste Site - 600-120	1.03.07.03.05.14	600-120 Remediation Waste Site	Spare Parts Burn Pit	This site was undergoing confirmatory sampling during the RFP, it was subsequently determined to require remediation. It is not included in the RFP. Remediation is included in the scope of a subcontract scheduled to be awarded in Sept 2006 - MI059	
	100 Area	100-IU-6	Remediate Waste Site - 600-124	1.03.07.03.05.15	600-124 Remediation Waste Site	Burn Site and Paint Disposal	This site was undergoing confirmatory sampling during the RFP, it was subsequently determined to require remediation. It is not included in the RFP. Remediation is included in the scope of a subcontract scheduled to be awarded in Sept 2006 - MI060	
	100 Area	100-IU-6	Remediate Waste Site - 600-125	1.03.07.03.05.16	600-125 Remediation Waste Site	Waste Disposal Trench	This site was undergoing confirmatory sampling during the RFP, it was subsequently determined to require remediation. It is not included in the RFP. Remediation is included in the scope of a subcontract scheduled to be awarded in Sept 2006 - MI061	
	100 Area	100-IU-6	Remediate Waste Site - 600-127	1.03.07.03.05.17	600-127 Remediation Waste Site	Fuel Storage Area	This site was undergoing confirmatory sampling during the RFP, it was subsequently determined to require remediation. It is not included in the RFP. Remediation is included in the scope of a subcontract scheduled to be awarded in Sept 2006 - MI062	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I
	100 Area	100-IU-6	Remediate Waste Site - 600-188	1.03.07.03.05.18	600-188 Remediation Waste Site	White Bluffs Waste Disposal Trench 2	This site was undergoing confirmatory sampling during the RFP, it was subsequently determined to require remediation. It is not included in the RFP. Remediation is included in the scope of a subcontract scheduled to be awarded in Sept 2006 - MI063	
	100 Area	100-IU-6	Remediate Waste Site - 600-202	1.03.07.03.05.19	600-202	Four Burn and Burial Pits	This site is in the RFP as a confirmatory site, that has been sampled and determined to require remediation. Remediation is not included in the RFP. Remediation is included in the scope of a subcontract scheduled to be awarded in Sept 2006 - MI064	
	100 Area	100-IU-6	Remediate Waste Site - 600-205	1.03.07.03.05.20	600-205	Hanford Townsite Landfill 2	This site is in the RFP as a confirmatory site, that has been sampled and determined to require remediation. Remediation is not included in the RFP. Remediation is included in the scope of a subcontract scheduled to be awarded in Sept 2006 - MI065	
	100 Area	100-IU-6	Remediate Waste Site - 600-350	1.03.07.03.05.32	Remediate Waste Site - 600-350	600-350	REA 105	
	100 Area	100-IU-2	Remediate Waste Site - 600-341	1.03.07.05.01.01	Remediate Waste Site - 600-341	600-341	ARRA Phase 2	
	100 Area	100-IU-2	Remediate Waste Site - 600-342	1.03.07.05.01.02	Remediate Waste Site - 600-342	600-342	ARRA Phase 2	
	100 Area	100-IU-2	Remediate Waste Site - 600-343	1.03.07.05.01.03	Remediate Waste Site - 600-343	600-343	ARRA Phase 2	
	100 Area	100-IU-2	Remediate Waste Site - 600-344	1.03.07.05.01.04	Remediate Waste Site - 600-344	600-344	ARRA Phase 2	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I
	100 Area	100-IU-2	Remediate Waste Site - 600-345	1.03.07.05.01.05	Remediate Waste Site - 600-345	600-345	ARRA Phase 2	
	100 Area	100-IU-2	Remediate Waste Site - 600-346	1.03.07.05.01.06	Remediate Waste Site - 600-346	600-346	ARRA Phase 2	
Fld. Rem.-100 Area RS Non Site Specific Support			Fld. Rem.-100 Area RS Non Site Specific Support	1.03.07.75.25.01/1.03.07.75.26.01/1.03.07.75.28.01	Fld. Rem.-100 Area RS Non Site Specific Support	Non Site Specific Support	Also now includes ARRA Phase 2: 100-IU Segment NSSS and 100-IU Confirmatory NSSS	
D⁴ - Buildings								
D4-Non-Site Specific Support 100 Area			D4-Non-Site Specific Support 100 Area	1.01.01.75.25.01	D4-Non-Site Specific Support 100 Area	Non Site Specific Support	Also now includes REA 051, REA 052. Also includes Negotiated Dollar Reductions, Mod 248, REA 024 - 1/18/11.	
200 Area								
Waste Operations								
200 Area ERDF Waste Ops-Constrn (CLIN #1)								
	200 Area ERDF		Waste Ops - ERDF Construction Cells 7 & 8	1.04.01.01.30.01	Waste Operations - Environmental Restoration Disposal Facility (Expansion Cells 7 & 8)	Construction	Construction of Cells 5 & 6 are complete. The RCCC Contractor will be responsible for construction of Cells 7 & 8. Cells 7 & 8 will require a Vadose Zone monitoring system.	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I
	200 Area ERDF		Waste Ops - ERDF Construction Cells 7 & 8	1.04.01.01.30.01	Waste Operations - Environmental Restoration Disposal Facility (Expansion Cells 7 & 8)	REA 025 - procedure review and updates required to implement the site-wide lockout/tagout procedure	REA 025	
	200 Area ERDF		Waste Ops - ERDF Construction Support	1.04.01.01.30.75		Construction	Ongoing activity	
200 Area ERDF Waste Ops-Constrn (CLIN #4)								
	200 Area ERDF		Waste Ops - ERDF Construction Cells 7 & 8	1.04.01.01.30.01	Waste Operations - Environmental Restoration Disposal Facility (Expansion Cells 7 & 8)	ARRA Phase 1 stockpile transfer from CLIN 1 to CLIN 4	ARRA Phase 1	
	200 Area ERDF		Waste Ops - ERDF Construction Cells 9 & 10	1.04.01.01.30.02	Waste Operations - Environmental Restoration Disposal Facility (Expansion Cells 9 & 10)	ARRA Phase 1 Super Cell 9 Construction transfer from CLIN 1 to CLIN 4	ARRA Phase 1	
	200 Area ERDF		Waste Ops - ERDF Construction Support	1.04.01.01.30.75		Construction Support associated with Super Cell 9 transfer from CLIN 1 to CLIN 4	ARRA Phase 1	
	200 Area ERDF		Waste Ops-ARRA ERDF Construction Super Cell 9	1.04.01.01.31.01	Waste Ops-ARRA ERDF Construction Super Cell 9	ARRA Phase 1 Super Cell 9 Construction	ARRA Phase 1	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I
	200 Area ERDF		Waste Ops-ARRA ERDF Construction Super Cell 10	1.04.01.01.31.02		ARRA Phase 1 Super Cell 10 Construction; ARRA Phase 2 Cell 10 Leachate transmission & Storage	ARRA Phase 1 & 2 & 3	
	200 Area ERDF		Waste Ops-ARRA ERDF Construction Support	1.04.01.01.31.75		ARRA Phase 1 Super Cell 10 Construction Support	ARRA Phase 1	
200 Area ERDF Waste Ops-Closure								
	200 Area ERDF		Waste Ops-Closure Cells 3 & 4	1.04.01.04.3B.01	Waste Operations - Environmental Restoration Disposal Facility (Closure and Interim Cover)	Closure	Ongoing activity	
	200 Area ERDF		Waste Ops-Closure Cells 5 & 6	1.04.01.04.3B.02	Waste Operations - Environmental Restoration Disposal Facility (Closure and Interim Cover)	Closure	Ongoing activity	
	200 Area ERDF		Waste Ops-Closure Support	1.04.01.04.3B.75		Closure	Ongoing activity	
200 Area ERDF Waste Ops-Ops/Disp (CLIN #1)								
	200 Area ERDF		Waste Ops-Disposal	1.04.01.02.31.01	Waste Operations - Environmental Restoration Disposal Facility (Facility Operations/Disposal)	Operation/Disposal	Ongoing activity; reduce/increase waste volumes due to D4 and Field Remediation work completed or closed out or added; include 100 BC waste requiring mercury treatment; include modular office installation. Final agreement was determined as part of the IPB development. - MI068/MI070/MI071/MA099/ MD165	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I
	200 Area ERDF		Waste Ops-Disposal	1.04.01.02.31.01	Waste Operations - Environmental Restoration Disposal Facility (Facility Operations/Disposal)	Operation/Disposal	REA 051, REA 041, REA 052, REA 066, REA 025, REA 059, REA 064, REA 070, REA 015, REA 074, REA 060, REA 061, REA 099, REA 105, REA 098, REA 111, REA 056, REA 079, Mod 272, REA 19A, REA 047, REA 092, REA 19B. Also includes Negotiated Dollar Reductions, Mod 248, REA 024 - 1/18/11.	
	200 Area ERDF		Waste Ops-Waste Treat	1.04.01.02.32.01	Waste Operations - Waste Treatment	Operation/Disposal	Certain sits may require LDR treatment. See MA033, MA158, MI006 and MI020.	
	200 Area ERDF		Waste Ops-Waste Treat	1.04.01.02.32.01	Waste Operations - Waste Treatment	Operation/Disposal	REA 051, REA 041, REA 052, REA 059, REA 015, REA 074, REA 099, REA 098, REA 056, REA 079, Mod 272, REA 047, REA 092. Also includes Negotiated Dollar Reductions, Mod 248, REA 024 - 1/18/11.	
	200 Area ERDF		Waste Ops-Disposal Support	1.04.01.02.31.75		Operation/Disposal	Ongoing activity. Schedule extension REA 052. Support for REA 059, 4 failed confirmatory sites in H Area. Support for REA 064, 3 failed confirmatory sites in D Area. Support for REA 070, 6 failed confirmatory sites in D Area. Support for REA 015, 3 Waste Sites in B/C Area. REA 074, REA 060 REA 061, REA 099, REA 105, REA 098, REA 111, REA 054, REA 056, REA 047, REA 092, REA 19B	
200 Area ERDF Waste Ops-Ops/Disp (CLIN #3)								
	200 Area ERDF		Waste Ops-618-10/11 Disposal	1.04.01.02.35.01	Waste Ops-618-10/11 Disposal	Operation/Disposal	Function of CLIN #3 approval (-C)	
	200 Area ERDF		Waste Ops-618-10/11 Treatment	1.04.01.02.36.01	Waste Ops-618-10/11 Treatment	Operation/Disposal	Function of CLIN #3 approval (-C)	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I
200 Area ERDF Waste Ops-Ops/Disp (CLIN #4)								
	200 Area ERDF		Waste Ops-ARRA Disposal	1.04.01.02.37.01	Waste Ops-ARRA Disposal	ARRA Phase 1 & 2 ERDF Upgrades	ARRA Phase 1 & 2 & 3	
	200 Area ERDF		Waste Ops-ARRA Treatment	1.04.01.02.38.01	Waste Ops-ARRA Treatment	ARRA Phase 2 ERDF Upgrades	ARRA Phase 2 & 3	
	200 Area ERDF		Waste Ops-ARRA Disposal Support	1.04.01.02.37.75	Waste Ops-ARRA Disposal Support	ARRA Phase 1 ERDF Upgrades Support	ARRA Phase 1	
200 Area ERDF Waste Ops-Trnsptn (CLIN #1)								
	200 Area ERDF		Waste Ops-Transportation Routes/Methods	1.04.01.03.37.01	Waste Operations - Environmental Restoration Disposal Facility (Transportation)	Transportation	Ongoing activity	
	200 Area ERDF		Waste Ops-Transportation	1.04.01.03.38.01	Waste Operations - Environmental Restoration Disposal Facility (Transportation)	Transportation	Ongoing activity; reduce waste volumes due to D4 and Field Remediation work completed or closed out; adjust for new scope in D4 and Field Remediation. This will also include demobilization of leased trucks/increased cost for return of leased trucks no longer needed. RL accepted on 9/13/05. This was reconciled during baseline development. - MI069/MA100/MD166. Also includes Negotiated Dollar Reductions, Mod 248, REA 024 - 1/18/11.	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I
	200 Area ERDF		Waste Ops-Transportation	1.04.01.03.38.01	Waste Operations - Environmental Restoration Disposal Facility (Transportation)	Transportation	REA 051, REA 041, REA 052, REA 066, REA 059, REA 064, REA 070, REA 015, REA 074, REA 060, REA 061, REA 099, REA 105, REA 098, REA 111, REA 056, REA 079, Mod 272, REA 19A, REA 047, REA 092. REA 19B	
	200 Area ERDF		Waste Ops-Transportation Support	1.04.01.03.38.75	Waste Ops-Transportation Support	Operation/Disposal	Disposal subcontract change notice. RL accepted on 9/13/05. - MA102. This activity is located in the field operations support account. Schedule extension REA 052. Support for REA 059, 4 failed waste sites in H Area. Support for REA 064, 3 failed confirmatory sites in D Area. Support for REA 070, 6 failed confirmatory sites in D Area. Support for REA 015, 3 Waste Sites in B/C Area. REA 074, REA 060, REA 061, REA 099, REA 105, REA 098, REA 111, REA 056, REA 047, REA 092, REA 19B	
200 Area ERDF Waste Ops-Trnsptn (CLIN #3)								
	200 Area ERDF		Waste Ops-618-10/11 Transportation	1.04.01.03.3A.01	Waste Ops-618-10/11 Disposal	Operation/Disposal	Function of CLIN #3	
200 Area ERDF Waste Ops-Trnsptn (CLIN #4)								
	200 Area ERDF		Waste Ops-ARRA Transportation	1.04.01.03.3B.01	Waste Ops-ARRA Transportation	ARRA Phase 1 & 2ERDF Upgrades	ARRA Phase 1 & 2 & 3	
	200 Area ERDF		Waste Ops-ARRA Transportation Support	1.04.01.03.3B.75	Waste Ops-ARRA Transportation Support	ARRA Phase 1 ERDF Upgrades Support	ARRA Phase 1	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I
			Waste Ops-Management and Support	1.04.99.01.29 / 1.04.99.02.29 / 1.04.01.02.32	Waste Ops-Management and Support	Management and Support	Schedule extension for REA008 R1, REA 031 R1, REA 043, REA 052, REA 005, REA 079, Mod 272., REA 19A, REA 047, REA 092., REA 19B. Also includes Negotiated Dollar Reductions, Mod 248, REA 024 - 1/18/11.	
			Waste Ops-Management and Support	1.04.99.01.29 / 1.04.99.02.29 / 1.04.01.02.32	Waste Ops-Management and Support Allocations for ARRA	Management and Support Allocations for ARRA Phase I	ARRA Phase 1	
300 Area								
308 Building								
D⁴ - Buildings (CLIN#2)								
	300 Area		D4 Building - 308	1.01.04.01.07.L1	D4 Building - 308	Fuels Development Laboratory	Unoccupied - No planning activities currently ongoing; will be required in the future.	
	300 Area		D4 Building - 308A	1.01.04.01.07.L2	D4 Building - 308A	Fuels Development Laboratory	Unoccupied - No planning activities currently ongoing; will be required in the future.	
324 Building								
Waste Site Remediation								
	300 Area	300-FF-2	Remediate Waste Site - 300-25 (Costs included	1.03.12.02.05.A1	Remediate Waste Site - 300-25 (Costs included in D4 324)		No planning activities currently ongoing; will be required in the future.	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I
	300 Area	300-FF-2	Remediate Waste Site - 300-263	1.03.12.02.05.A2	Remediate Waste Site - 300-263	324 Building Diversion Tank	No planning activities currently ongoing; will be required in the future.	
	300 Area	300-FF-2	Remediate Waste Site - 300-265	1.03.12.02.05.A3	Remediate Waste Site - 300-265	Pipe Trench Between 324 and 325 buildings	No planning activities currently ongoing; will be required in the future.	
D⁴ - Buildings								
	300 Area		D4 Building - 324 and Assoc. Structures (300-25)	1.01.03.01.07.01	D4 Building - 324 and Associated Structures (includes Buildings 324-BA, 324A, 324D, and Waste Site 300-25)	Chemical Engineering Laboratory	Partial Deactivation-A, B, & C hot cells are cleaned out. D cell, Shielded Material Facility (SMF), & High Level Vault Tanks remain to be done. Balance of D ⁴ required.	
	300 Area		D4 Building - 324A	1.01.03.01.07.02	D4 Building - 324A (Cost included in D4 324)	300 Area Accelerated Closure Plan Zone KA Small Facilities	Unoccupied - No planning activities currently ongoing; will be required in the future.	
	300 Area		D4 Building - 324-BA	1.01.03.01.07.03	D4 Building - 324-BA (Cost included in D4 324)	324 Boiler Annex	Operating Facility - No planning activities currently ongoing; will be required in the future.	Delayed Release per Contract Section C.2.8
	300 Area		D4 Building - 324D	1.01.03.01.07.04	D4 Building - 324D (Cost included in D4 324)	300 Area Accelerated Closure Plan Zone KA Small Facilities	Operating Facility - No planning activities currently ongoing; will be required in the future.	
D⁴ - Remaining Facilities								
	300 Area		D4 Remaining Facilities 324B	1.01.03.01.08.01	D4 Remaining Facilities - 324B	Chemical Engineering Laboratory Exhaust Stack	Operating Facility - No planning activities currently ongoing; will be required in the future.	
325 Building								
326 Building								

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I
D⁴ - Buildings								
	300 Area		D4 Building - 326-BA	1.01.04.01.07.N2	D4 Building - 326-BA	326 Boiler Annex	Operating Facility - No planning activities currently ongoing; will be required in the future.	Delayed Release per Contract Section C.2.4
	300 Area		D4 Building - 326	1.01.04.01.07.N1	D4 Building - 326	Material Science Laboratory	Operating Facility - No planning activities currently ongoing; will be required in the future. Contract Mod 226 transfer from CLIN2 to CLIN1. Descope Below Grade Demo and Transition/Final Closure Backfill portion only. Mod 248, REA 024 - 1/18/11.	Delayed Release per Contract Section C.2.4
327 Building								
D⁴ - Buildings								
	300 Area		D4 Building - 327 and Assoc Structures (300-264)	1.01.03.02.07.01	D4 Building - 327 and Associated Structures (includes Building 327BA and Waste Site 300-264)	Post-Irradiation Test Laboratory	Partial Deactivation - 4 of 11 hot cells are cleaned out. Remaining hot cells and balance of building D4 required; unique handling required to package and disposition the Ra-226 acid drum; modification to safety basis. - MI001/MA033 /MA117	
	300 Area		D4 Building - 327BA	1.01.03.02.07.02	D4 Building - 327BA (Costs included with D4 327)	327 Boiler Annex	Operating Facility - No planning activities currently ongoing; will be required in the future.	Delayed Release per Contract Section C.2.4
D4-Non Site Specific Support 324/327 Area			D4-Non Site Specific Support 324/327 Area	1.01.03.75.25.01	D4-Non Site Specific Support 324/327 Area	Non Site Specific Support	N/A	
329 Building								

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I
D⁴ - Buildings								
	300 Area		D4 Building - 329	1.01.04.01.07.P1	D4 Building - 329	Chemical Sciences Laboratory	Operating Facility - No planning activities currently ongoing; will be required in the future. Contract Mod 226 transfer from CLIN2 to CLIN1. Descope Below Grade Demo and Transition/Final Closure Backfill portion only. Mod 248, REA 024 - 1/18/11.	Delayed Release per Contract Section C.2.4
331 Building								
Confirmatory Sampling Sites								
	300 Area	300-FF-2	Confirmatory Sampling Site - 331 LSLDF	1.03.12.01.03.08	Confirmatory Sampling Site - 331 LSLDF	Life Sciences Lab Drain Field	No planning activities currently ongoing; will be required in the future.	
	300 Area	300-FF-2	Confirmatory Sampling Site - 331 LSLT1	1.03.12.01.03.09	Confirmatory Sampling Site - 331 LSLT1	Life Sciences Laboratory Trench #1	Descope. Mod 248, REA 024 - 1/18/11. Includes performed scope for a portion of Work Instructions only. This confirmatory sampling site is descope, not included as part of Confirmatory Sampling count in Table C.1.	
	300 Area	300-FF-2	Confirmatory Sampling Site - 331 LSLT2	1.03.12.01.03.10	Confirmatory Sampling Site - 331 LSLT2	Life Sciences Laboratory Trench #2	Descope. Mod 248, REA 024 - 1/18/11. Includes performed scope for a portion of Work Instructions only. This confirmatory sampling site is descope, not included as part of Confirmatory Sampling count in Table C.1.	
	300 Area	300-FF-2	Confirmatory Sampling Site - 600-276	1.03.12.01.03.11	600-276, Hanford Geotechnical Engineering and Development Facility, Little Egypt	Evaluation area using simulated buried waste	FH requested that this site be transferred to WCH. This was not in the RFP. RL accepted as a confirmatory sampling site on 9/13/05. - MA144	
D⁴ - Buildings								

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I
	300 Area		D4 Building - 331C	1.01.04.01.07.Q3	D4 Building - 331C	Storage Facility	Clarification needed that this is delayed release with 331 building. RL accepted on 9/13/05. - MD039. Contract Mod 226 transfer from CLIN2 to CLIN1	Delayed Release per Contract Section C.2.4
	300 Area		D4 Building - 331D	1.01.04.01.07.Q4	D4 Building - 331D	Biomagnetic Effects Laboratory	Clarification needed that this is delayed release with 331 building. RL accepted on 9/13/05. - MD040. Contract Mod 226 transfer from CLIN2 to CLIN1	Delayed Release per Contract Section C.2.4
	300 Area		D4 Building - 331G	1.01.04.01.07.Q5	D4 Building - 331G	Interim Tissue Repository	Clarification needed that this is delayed release with 331 building. RL accepted on 9/13/05. - MD041. Contract Mod 226 transfer from CLIN2 to CLIN1	Delayed Release per Contract Section C.2.4
	300 Area		D4 Building - 331H	1.01.04.01.07.Q6	D4 Building - 331H	Aerosol Wind Tunnel Research Facility	Clarification needed that this is delayed release with 331 building. RL accepted on 9/13/05. -MD042. Contract Mod 226 transfer from CLIN2 to CLIN1	Delayed Release per Contract Section C.2.4
300 Area Remaining Sites								
Design								
	300 Area		Fld. Rem.-300 Area RS Design	1.03.12.03.01.01	Design - Remedial Action Design	300 Area Remedial Action Design	No planning activities currently ongoing; will be required in the future; additional design scope associated with new remediation sites: Items # 38-42, 44-46, 56-67, 94-95, 97-98, 147, 151-152 and 155-158. RL accepted 9/13/05 and 9/19/05. - MA169; For the Field Remediation Design of Burial Grounds affected by the PAAA Action Plan who's site design was underway as of 8/27/05 are considered an MA- MA 168.	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I
	300 Area		Fld. Rem.-300 Area RS Design	1.03.12.03.01.01	Fld. Rem.-300 Area RS Design	Remedial design for two 300 Area Sites: 300-7 and 300-9.	REA 062	
Confirmatory Sampling Sites								
	300 Area	300-FF-2	CS Site - 300A Misc Piping (No Assoc Waste Info)	1.03.12.01.03.01	Confirmatory Sampling Site - 300 Area Misc Piping (Currently no Waste Information Data System Site Associated with this Site)	300 Area - Misc Piping	No planning activities currently ongoing; will be required in the future.	
	300 Area	300-FF-2	Confirmatory Sampling Site - 300-2	1.03.12.01.03.02	Confirmatory Sampling Site - 300-2	Contaminated Light Water Disposal	No planning activities currently ongoing; will be required in the future.	
	300 Area	300-FF-2	Confirmatory Sampling Site - 300-32 (333 Bldg.)	1.03.12.01.03.03	Confirmatory Sampling Site - 300-32 (Associated with 333 Bldg.)	Fabrication Shop Leak	No planning activities currently ongoing; will be required in the future.	
	300 Area	300-FF-2	Confirmatory Sampling Site - 300-7	1.03.12.01.03.04	Confirmatory Sampling Site - 300-7	Undocumented Solid Waste Burial Ground	12% complete. WI complete, sampling and closeout documentation to go. RL accepted on 9/13/05. - MD151	
	300 Area	300-FF-2	Confirmatory Sampling Site - 300-9	1.03.12.01.03.05	Confirmatory Sampling Site - 300-9	Solid Waste Burial Ground	12% complete. WI complete, sampling and closeout documentation to go. RL accepted on 9/13/05. - MD152	
	300 Area	300-FF-2	Confirmatory Sampling Site - 303-M UOF	1.03.12.01.03.06	Confirmatory Sampling Site - 303-M UOF	303M Uranium Oxide Facility	No planning activities currently ongoing; will be required in the future.	
	300 Area	300-FF-2	Confirmatory Sampling Site - UPR-300-2	1.03.12.01.03.07	Confirmatory Sampling Site - UPR-300-2	Releases at the 340 Facility	No planning activities currently ongoing; will be required in the future.	Delayed Release per Contract Section C.2.4
	300 Area	300-FF-2	Confirmatory Sampling S	1.03.12.01.03.12	Confirmatory Sampling Site - 300-93 (Bldg 324)	The source has been eliminated and the lines capped, but the disposal site has not been permanently abandoned	FH requested that this site be transferred to WCH. This was not in the RFP. RL accepted on 9/13/05. - MA141	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I
	300 Area	300-FF-2	Confirmatory Sampling Site - 300-94	1.03.12.01.03.13	Confirmatory Sampling Site - 300-94 (Bldg 324)	French drain to eliminate flooding on east side of 324 building. Active stormwater system	FH requested that this site be transferred to WCH. This was not in the RFP. RL accepted on 9/13/05. - MA142	
	300 Area	300-FF-2	Confirmatory Sampling Site - 300-279	1.03.12.01.03.14	Confirmatory Sampling Site - 300-279	Confirmatory Sampling Site - 300-279	REA 121	
	300 Area	300-FF-2	Confirmatory Sampling Site - 300-280	1.03.12.01.03.15	Confirmatory Sampling Site - 300-280	Confirmatory Sampling Site - 300-280	REA 121	
	300 Area	300-FF-2	Confirmatory Sampling Site - 300-281	1.03.12.01.03.16	Confirmatory Sampling Site - 300-281	Confirmatory Sampling Site - 300-281	REA 121	
	300 Area	300-FF-2	Confirmatory Sampling Site - 300-282	1.03.12.01.03.17	Confirmatory Sampling Site - 300-282	Confirmatory Sampling Site - 300-282	REA 121	
	300 Area	300-FF-2	Confirmatory Sampling Site - 300-283	1.03.12.01.03.18	Confirmatory Sampling Site - 300-283	Confirmatory Sampling Site - 300-283	REA 121	
	300 Area	300-FF-2	Confirmatory Sampling Site - 300-284	1.03.12.01.03.19	Confirmatory Sampling Site - 300-284	Confirmatory Sampling Site - 300-284	REA 121	
	300 Area	300-FF-2	Confirmatory Sampling Site - 300-286	1.03.12.01.03.20	Confirmatory Sampling Site - 300-286	Confirmatory Sampling Site - 300-286	REA 121	
	300 Area	300-FF-2	Confirmatory Sampling Site - 300-287	1.03.12.01.03.21	Confirmatory Sampling Site - 300-287	Confirmatory Sampling Site - 300-287	REA 121	
	300 Area	300-FF-2	Confirmatory Sampling Site - 300-288	1.03.12.01.03.22	Confirmatory Sampling Site - 300-288	Confirmatory Sampling Site - 300-288	REA 121	
	300 Area	300-FF-2	Confirmatory Sampling Site - 300-289	1.03.12.01.03.23	Confirmatory Sampling Site - 300-289	Confirmatory Sampling Site - 300-289	REA 121	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I
	300 Area	300-FF-2	Confirmatory Sampling Site - 300-290	1.03.12.01.03.24	Confirmatory Sampling Site - 300-290	Confirmatory Sampling Site - 300-290	REA 121	
	300 Area	300-FF-2	Confirmatory Sampling Site - 300-291	1.03.12.01.03.25	Confirmatory Sampling Site - 300-291	Confirmatory Sampling Site - 300-291	REA 121	
	300 Area	300-FF-2	Confirmatory Sampling Site - 300-294	1.03.12.01.03.26	Confirmatory Sampling Site - 300-294	Confirmatory Sampling Site - 300-294	REA 121	
	300 Area	300-FF-2	Confirmatory Sampling Site - 600-290:2	1.03.12.01.03.27	Confirmatory Sampling Site - 600-290:2	Confirmatory Sampling Site - 600-290:2	REA 121	
Waste Site Remediation								
	300 Area	300-FF-2	Remediate Waste Site - 300-39 (Building 309)	1.03.12.02.05.01	Remediate Waste Site - 300-39 (Costs included with D4 Building 309)		No planning activities currently ongoing; will be required in the future.	
	300 Area	300-FF-2	Remediate Waste Site - 309-TW-1 (Building 309)	1.03.12.02.05.02	Remediate Waste Site - 309-TW-1 (Costs included with D4 Building 309)		No planning activities currently ongoing; will be required in the future.	
	300 Area	300-FF-2	Remediate Waste Site - 309-TW-2 (Building 309)	1.03.12.02.05.03	Remediate Waste Site - 309-TW-2 (Costs included with D4 Building 309)		No planning activities currently ongoing; will be required in the future.	
	300 Area	300-FF-2	Remediate Waste Site - 309-TW-3 (Building 309)	1.03.12.02.05.04	Remediate Waste Site - 309-TW-3 (Costs included with D4 Building 309)		No planning activities currently ongoing; will be required in the future.	
	300 Area	300-FF-2	Remediate Waste Site - 309-WS-1 (Building 309)	1.03.12.02.05.05	Remediate Waste Site - 309-WS-1 (Costs included with D4 Building 309)		No planning activities currently ongoing; will be required in the future.	
	300 Area	300-FF-2	Remediate Waste Site - 309-WS-2 (Building 309)	1.03.12.02.05.06	Remediate Waste Site - 309-WS-2 (Costs included with D4 Building 309)		No planning activities currently ongoing; will be required in the future.	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I
	300 Area	300-FF-2	Remediate Waste Site - 309-WS-3 (Building 309)	1.03.12.02.05.07	Remediate Waste Site - 309-WS-3 (Costs included with D4 Building 309)		No planning activities currently ongoing; will be required in the future.	
	300 Area	300-FF-2	Remediate Waste Site - 2607-FSM	1.03.12.02.05.08	Remediate Waste Site - 2607-FSM	Septic Tank System	No planning activities currently ongoing; will be required in the future.	Delayed Release per Contract Section C.2.4
	300 Area	300-FF-2	Remediate Waste Site - 300 RLWS	1.03.12.02.05.09	Remediate Waste Site - 300 RLWS	300 Area Radioactive Liquid Waste Sewer (RLWS)	No planning activities currently ongoing; will be required in the future.	Delayed Release per Contract Section C.2.4
	300 Area	300-FF-2	Remediate Waste Site - 300 RRLWS	1.03.12.02.05.10	Remediate Waste Site - 300 RRLWS	300 Area Retired Radioactive Liquid Waste Sewer (RRLWS)	No planning activities currently ongoing; will be required in the future.	Delayed Release per Contract Section C.2.4
	300 Area	300-FF-2	Remediate Waste Site - 300 VTS	1.03.12.02.05.11	Remediate Waste Site - 300 VTS	In-Situ Vitrification Test Site (VTS)	The Tri-Parties have evaluated the additional cleanup necessary to achieve unrestricted cleanup levels for waste sites outside the "core industrial zone". Based on the evaluation, the soil cleanup level for this waste site has been changed from "industrial" to "unrestricted." 75% complete. Remediation and sampling 100% complete, backfill, CVP, and revegetation to go. RL accepted on 9/13/05. - MD153	
	300 Area	300-FF-2	Remediate Waste Site - 300-109	1.03.12.02.05.12	Remediate Waste Site - 300-109	333 Building Storm Water Runoff	No planning activities currently ongoing; will be required in the future.	
	300 Area	300-FF-2	Remediate Waste Site - 300-11	1.03.12.02.05.13	Remediate Waste Site - 300-11	Soil at Site of Former Underground Gasoline Tank	No planning activities currently ongoing; will be required in the future.	
	300 Area	300-FF-2	Remediate Waste Site - 300-110	1.03.12.02.05.14	Remediate Waste Site - 300-110	333 Building Storm Water Runoff	No planning activities currently ongoing; will be required in the future.	
	300 Area	300-FF-2	Remediate Waste Site - 300-121	1.03.12.02.05.15	Remediate Waste Site - 300-121	French Drain	No planning activities currently ongoing; will be required in the future.	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I
	300 Area	300-FF-2	Remediate Waste Site - 300-123 (Building 366A)	1.03.12.02.05.16	Remediate Waste Site - 300-123 (Costs included with D4 Building 366A)		No planning activities currently ongoing; will be required in the future.	
	300 Area	300-FF-2	Remediate Waste Site - 300-15	1.03.12.02.05.17	Remediate Waste Site - 300-15	Leakage from Corroded Process Sewer Pipe	No planning activities currently ongoing; will be required in the future.	Delayed Release per Contract Section C.2.4
	300 Area	300-FF-2	Remediate Waste Site - 300-16	1.03.12.02.05.18	Remediate Waste Site - 300-16	Solid Waste Contamination Area	No planning activities currently ongoing; will be required in the future.	
	300 Area	300-FF-2	Remediate Waste Site - 300-18	1.03.12.02.05.20	Remediate Waste Site - 300-18	Surface Contaminated Dumping Area #4	95% complete. Remediation, sampling, and CVP 100% complete. Backfill and revegetation to go. RL accepted on 9/13/05. - MD154	
	300 Area	300-FF-2	Remediate Waste Site - 300-214	1.03.12.02.05.21	Remediate Waste Site - 300-214	300 Retention Process Sewer	No planning activities currently ongoing; will be required in the future.	
	300 Area	300-FF-2	Remediate Waste Site - 300-218 (Building 314)	1.03.12.02.05.22	Remediate Waste Site - 300-218 (Costs included with D4 Building 314)		No planning activities currently ongoing; will be required in the future.	
	300 Area	300-FF-2	Remediate Waste Site - 300-219	1.03.12.02.05.23	Remediate Waste Site - 300-219	300 Area Waste Acid Transfer Line	No planning activities currently ongoing; will be required in the future.	
	300 Area	300-FF-2	Remediate Waste Site - 300-22	1.03.12.02.05.24	Remediate Waste Site - 300-22	309 B-Cell Cleanout Leak	No planning activities currently ongoing; will be required in the future.	
	300 Area	300-FF-2	Remediate Waste Site - 300-224	1.03.12.02.05.27	Remediate Waste Site - 300-224	WATS and U Bearing Piping Trench	No planning activities currently ongoing; will be required in the future.	
	300 Area	300-FF-2	Remediate Waste Site - 300-24	1.03.12.02.05.28	Remediate Waste Site - 300-24	Soil Contamination Area	No planning activities currently ongoing; will be required in the future.	
	300 Area	300-FF-2	Remediate Waste Site - 300-251	1.03.12.02.05.29	Remediate Waste Site - 300-251	Unplanned Release	No planning activities currently ongoing; will be required in the future.	
	300 Area	300-FF-2	Remediate Waste Site - 300-255	1.03.12.02.05.30	Remediate Waste Site - 300-255	309 Tank Farm Contaminated Soil	No planning activities currently ongoing; will be required in the future.	
	300 Area	300-FF-2	Remediate Waste Site - 300-256	1.03.12.02.05.31	Remediate Waste Site - 300-256	306E Fabrication and Testing Laboratory Release	No planning activities currently ongoing; will be required in the future.	
	300 Area	300-FF-2	Remediate Waste Site - 300-257	1.03.12.02.05.32	Remediate Waste Site - 300-257	309 Holdup Tank Outfall Pipeline	No planning activities currently ongoing; will be required in the future.	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I
	300 Area	300-FF-2	Remediate Waste Site - 300-258	1.03.12.02.05.33	Remediate Waste Site - 300-258	Abandoned Pipe Trench between the 334 Tank Farm and 306E	No planning activities currently ongoing; will be required in the future.	
	300 Area	300-FF-2	Remediate Waste Site - 300-259	1.03.12.02.05.34	Remediate Waste Site - 300-259	Contamination Area Surrounding 618-1 Burial Ground	No planning activities currently ongoing; will be required in the future.	
	300 Area	300-FF-2	Remediate Waste Site - 300-260	1.03.12.02.05.35	Remediate Waste Site - 300-260	Contaminated Soil Release Site	No planning activities currently ongoing; will be required in the future.	
	300 Area	300-FF-2	Remediate Waste Site - 300-268	1.03.12.02.05.36	Remediate Waste Site - 300-268	3741 Building Foundation	No planning activities currently ongoing; will be required in the future.	
	300 Area	300-FF-2	Remediate Waste Site - 300-270	1.03.12.02.05.37	Remediate Waste Site - 300-270	Unplanned Release at 313 Building	No planning activities currently ongoing; will be required in the future.	
	300 Area	300-FF-2	Remediate Waste Site - 300-273	1.03.12.02.05.38	Remediate Waste Site - 300-273	Fuel Oil Transfer Pipeline, 366 Bunker Pipeline	No planning activities currently ongoing; will be required in the future.	
	300 Area	300-FF-2	Remediate Waste Site - 300-28	1.03.12.02.05.39	Remediate Waste Site - 300-28	Contamination Found Along Gingko Street	No planning activities currently ongoing; will be required in the future.	
	300 Area	300-FF-2	Remediate Waste Site - 300-29	1.03.12.02.05.40	Remediate Waste Site - 300-29	Berm	Planned delayed release site. DOE OS requested site to transfer at contract turnover. Part of Transition Agreement dated August 25, 2005. RL accepted on 9/19/05. - MA118	
	300 Area	300-FF-2	Remediate Waste Site - 300-33	1.03.12.02.05.41	Remediate Waste Site - 300-33	Uranium-contaminated soil at Building 306W	No planning activities currently ongoing; will be required in the future.	
	300 Area	300-FF-2	Remediate Waste Site - 300-34	1.03.12.02.05.42	Remediate Waste Site - 300-34	Soil Contaminated by Process Sewer Leak	No planning activities currently ongoing; will be required in the future.	
	300 Area	300-FF-2	Remediate Waste Site - 300-40	1.03.12.02.05.44	Remediate Waste Site - 300-40	Corrosion of Vitrified Clay Sewer Pipe	No planning activities currently ongoing; will be required in the future.	
	300 Area	300-FF-2	Remediate Waste Site - 300-41	1.03.12.02.05.45	Remediate Waste Site - 300-41 (Costs included with D4 Building 306E)	Waste Site - 300-41	No planning activities currently ongoing; will be required in the future.	
	300 Area	300-FF-2	Remediate Waste Site - 300-43	1.03.12.02.05.46	Remediate Waste Site - 300-43	Unplanned Release Uranium-contaminated soil around Building 304	No planning activities currently ongoing; will be required in the future.	
	300 Area	300-FF-2	Remediate Waste Site - 300-46	1.03.12.02.05.47	Remediate Waste Site - 300-46	Uranium Chemical Wastes at Building 3706	No planning activities currently ongoing; will be required in the future.	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I
	300 Area	300-FF-2	Remediate Waste Site - 300-48	1.03.12.02.05.48	Remediate Waste Site - 300-48	Thorium Oxide and Fuel Fabrication Wastes Release Around Building 3732	No planning activities currently ongoing; will be required in the future.	
	300 Area	300-FF-2	Remediate Waste Site - 300-5	1.03.12.02.05.49	Remediate Waste Site - 300-5	Contaminated Soil at Site of Former Underground Gasoline Tank	No planning activities currently ongoing; will be required in the future.	
	300 Area	300-FF-2	Remediate Waste Site - 300-6 (Building 366A)	1.03.12.02.05.50	Remediate Waste Site - 300-6 (Costs included with D4 Building 366A)	Waste Site 300-6	No planning activities currently ongoing; will be required in the future.	
	300 Area	300-FF-2	Remediate Waste Site - 300-8	1.03.12.02.05.51	Remediate Waste Site - 300-8	Aluminum Shavings Area	Subcontract awarded - excavation to begin 02/03/05	
	300 Area	300-FF-2	Remediate Waste Site - 300-80	1.03.12.02.05.52	Remediate Waste Site - 300-80	333 Building Storm water Runoff and Steam Condensate, Miscellaneous Stream #268	No planning activities currently ongoing; will be required in the future.	
	300 Area	300-FF-2	Remediate Waste Site - 303-M SA	1.03.12.02.05.53	Remediate Waste Site - 303-M SA	303M Building Storage Area	No planning activities currently ongoing; will be required in the future.	
	300 Area	300-FF-2	Remediate Waste Site - 305-B SF	1.03.12.02.05.54	Remediate Waste Site - 305-B SF	305-B Storage Facility	Planned delayed release site. DOE OS requested site to transfer at contract turnover. Included as part of Transition Agreement dated August 25, 2005. RL confirmed on 9/19/05. - MA119	
	300 Area	300-FF-2	Remediate Waste Site - 307 RB (Building 307)	1.03.12.02.05.55	Remediate Waste Site - 307 RB (Costs included with D4 Building 307)	307 Retention Basins	No planning activities currently ongoing; will be required in the future. -	
	300 Area	300-FF-2	Remediate Waste Site - 313 ESSP	1.03.12.02.05.58	Remediate Waste Site - 313 ESSP	East Side Storage Pad	No planning activities currently ongoing; will be required in the future. -	
	300 Area	300-FF-2	Remediate Waste Site - 316-3	1.03.12.02.05.60	Remediate Waste Site - 316-3	Process Water Trenches	No planning activities currently ongoing; will be required in the future.	
	300 Area	300-FF-2	Remediate Waste Site - 316-4	1.03.12.02.05.61	Remediate Waste Site - 316-4	300 Area North Cribs	This site is 70% complete including plumes. Added to Additions Item MA157). - MD155 / MA157	
	300 Area	300-FF-2	Remediate Waste Site - 323 Tank 1	1.03.12.02.05.62	Remediate Waste Site - 323 Tank 1 (costs included in D4 of Bldg. 323)	321 Building Underground Waste Tanks, 321 Tank Farm #3	Planned delayed release site. DOE OS requested site to transfer at contract turnover. Included as part of Transition Agreement dated August 25, 2005. RL confirmed on 9/19/05. - MA125 / MA130	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I
	300 Area	300-FF-2	Remediate Waste Site - 323 Tank 2	1.03.12.02.05.63	Remediate Waste Site - 323 Tank 2 (costs included in D4 of Bldg. 323)	321 Building Underground Waste Tanks, 321 Tank Farm #3	Planned delayed release site. DOE OS requested site to transfer at contract turnover. Included as part of Transition Agreement dated August 25, 2005. RL confirmed on 9/19/05. - MA126 / MA131	
	300 Area	300-FF-2	Remediate Waste Site - 323 Tank 3	1.03.12.02.05.64	Remediate Waste Site - 323 Tank 3 (costs included in D4 of Bldg. 323)	321 Building Underground Waste Tanks, 321 Tank Farm #3	Planned delayed release site. DOE OS requested site to transfer at contract turnover. Included as part of Transition Agreement dated August 25, 2005. RL confirmed on 9/19/05. - MA127 / MA132	
	300 Area	300-FF-2	Remediate Waste Site - 323 Tank 4	1.03.12.02.05.65	Remediate Waste Site - 323 Tank 4 (costs included in D4 of Bldg. 323)	321 Building Underground Waste Tanks, 321 Tank Farm #3	Planned delayed release site. DOE OS requested site to transfer at contract turnover. Included as part of Transition Agreement dated August 25, 2005. RL confirmed on 9/19/05. - MA128 / MA133	
	300 Area	300-FF-2	Remediate Waste Site - 333 ESHWSA	1.03.12.02.05.70	Remediate Waste Site - 333 ESHWSA	333 Building East Side Hazardous Waste Storage Area (ESHWSA)	No planning activities currently ongoing; will be required in the future.	
	300 Area	300-FF-2	Remediate Waste Site - 333 WSTF	1.03.12.02.05.71	Remediate Waste Site - 333 WSTF	333 West Side Tank Farm (WSTF) Uranium Bearing Acid Tanks	No planning activities currently ongoing; will be required in the future.	
	300 Area	300-FF-2	Remediate Waste Site - 340 Complex	1.03.12.02.05.75	Remediate Waste Site - 340 Complex	Radioactive Liquid Waste Handling Facility	No planning activities currently ongoing; will be required in the future.	Delayed Release per Contract Section C.2.4
	300 Area	300-FF-2	Remediate Waste Site - 3712-USSA (Building 3712)	1.03.12.02.05.76	Remediate Waste Site - 3712-USSA (Costs included with D4 Building 3712)	Uranium Scrap Storage Area	No planning activities currently ongoing; will be required in the future.	
	300 Area	300-FF-2	Remediate Waste Site - 600-117	1.03.12.02.05.78	Remediate Waste Site - 600-117	300 Area Treated Effluent Disposal Facility (TEDF)	No planning activities currently ongoing; will be required in the future.	Delayed Release per Contract Section C.2.4
	300 Area	300-FF-2	Remediate Waste Site - 600-243	1.03.12.02.05.79	Remediate Waste Site - 600-243	Petroleum Contaminated Soil Bioremediation Pad	No planning activities currently ongoing; will be required in the future.	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I
	300 Area	300-FF-2	Remediate Waste Site - 600-259	1.03.12.02.05.80	Remediate Waste Site - 600-259	Grout Waste Test Lysimeter	The Tri-Parties have evaluated the additional cleanup necessary to achieve unrestricted cleanup levels for waste sites outside the "core industrial zone". Based on the evaluation, the soil cleanup level for this waste site has been changed from "industrial" to "unrestricted." Subcontract awarded. Excavation to begin 03/22/05.	
	300 Area	300-FF-2	Remediate Waste Site - 600-47	1.03.12.02.05.81	Remediate Waste Site - 600-47	Dumping Area	The Tri-Parties have evaluated the additional cleanup necessary to achieve unrestricted cleanup levels for waste sites outside the "core industrial zone". Based on the evaluation, the soil cleanup level for this waste site has been changed from "industrial" to "unrestricted." Excavation, sorting and sampling, and loadout are complete. Verification sampling in progress. Scope is 90% complete.	
	300 Area	300-FF-2	Remediate Waste Site - 600-58	1.03.12.02.05.82	Remediate Waste Site - 600-58	H.J. Ashe Substation Oil/Water Separator & Drywells	No planning activities currently ongoing; will be required in the future.	
	300 Area	300-FF-2	Remediate Waste Site - 600-59	1.03.12.02.05.83	Remediate Waste Site - 600-59	H.J. Ashe Substation Storage Area	No planning activities currently ongoing; will be required in the future.	
	300 Area	300-FF-2	Remediate Waste Site - 600-60	1.03.12.02.05.84	Remediate Waste Site - 600-60	H.J. Ashe Substation Switchyard Facility	No planning activities currently ongoing; will be required in the future.	
	300 Area	300-FF-2	Remediate Waste Site - 600-62	1.03.12.02.05.85	Remediate Waste Site - 600-62	Benton Switch Substation Releases	No planning activities currently ongoing; will be required in the future.	
	300 Area	300-FF-2	Remediate Waste Site - 600-63	1.03.12.02.05.86	Remediate Waste Site - 600-63	300-N Lysimeter Area	Planned delayed release site. DOE OS requested site to transfer at contract turnover. Part of Transition Agreement dated August 25, 2005. RL accepted on 9/19/05. - MA129	
	300 Area	300-FF-2	Remediate Waste Site - UPR-300-1	1.03.12.02.05.87	Remediate Waste Site - UPR-300-1	307-340 Waste Line Leak	No planning activities currently ongoing; will be required in the future.	Delayed Release per

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I
	300 Area	300-FF-2	Remediate Waste Site - UPR-300-11	1.03.12.02.05.88	Remediate Waste Site - UPR-300-11	Underground Radioactive Liquid Line Leak	No planning activities currently ongoing; will be required in the future.	Delayed Release per Contract Section C.2.4
	300 Area	300-FF-2	Remediate Waste Site - UPR-300-17	1.03.12.02.05.89	Remediate Waste Site - UPR-300-17	Unplanned Release	No planning activities currently ongoing; will be required in the future.	
	300 Area	300-FF-2	Remediate Waste Site - UPR-300-38	1.03.12.02.05.90	Remediate Waste Site - UPR-300-38	Unplanned Release	No planning activities currently ongoing; will be required in the future.	
	300 Area	300-FF-2	Remediate Waste Site - UPR-300-39	1.03.12.02.05.91	Remediate Waste Site - UPR-300-39	Unplanned Release	No planning activities currently ongoing; will be required in the future.	
	300 Area	300-FF-2	Remediate Waste Site - UPR-300-4	1.03.12.02.05.92	Remediate Waste Site - UPR-300-4	Uranium Contamination beneath and South of Building 321	No planning activities currently ongoing; will be required in the future.	
	300 Area	300-FF-2	Remediate Waste Site - UPR-300-40	1.03.12.02.05.93	Remediate Waste Site - UPR-300-40	Unplanned Release	No planning activities currently ongoing; will be required in the future.	
	300 Area	300-FF-2	Remediate Waste Site - UPR-300-42 (Building 384)	1.03.12.02.05.94	Remediate Waste Site - UPR-300-42 (Costs included with D4 Building 384)	Washington Public Power Supply System Windrow Site, 600-21	No planning activities currently ongoing; will be required in the future.	
	300 Area	300-FF-2	Remediate Waste Site - UPR-300-45	1.03.12.02.05.95	Remediate Waste Site - UPR-300-45	Unplanned Release	No planning activities currently ongoing; will be required in the future.	
	300 Area	300-FF-2	Remediate Waste Site - UPR-300-46	1.03.12.02.05.96	Remediate Waste Site - UPR-300-46	Unplanned Release	No planning activities currently ongoing; will be required in the future.	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I
	300 Area	300-FF-2	Remediate Waste Site - UPR-300-5	1.03.12.02.05.97	Remediate Waste Site - UPR-300-5	Spill at 309 Storage Basin	No planning activities currently ongoing; will be required in the future.	
	300 Area	300-FF-2	Remediate Waste Site - UPR-600-22	1.03.12.02.05.98	Remediate Waste Site - UPR-600-22	Washington Public Power Supply System Windrow Site, 600-21	No planning activities currently ongoing; will be required in the future.	
	300 Area	300-FF-2	Remediate Waste Site - 300-95 (Bldg 324/336)	1.03.12.02.05.A6	300-95, 324/336 Building Runoff and Steam Condensate; Miscellaneous Stream #425	Active French Drain that receives stormwater runoff and steam condensate	FH requested that this site be transferred to WCH. This was not in the RFP. RL accepted on 9/13/05. - MA143	
	300 Area	300-FF-2	Remediate Waste Site - 300-264 (Bldg 327)	1.03.12.02.05.C1	Remediate Waste Site - 300-264 (costs included in D4 Bldg 327)	Remediate Waste Site - 300-264	No planning activities currently ongoing; will be required in the future.	
	300 Area	300-FF-2	Remediate Waste Site - 300-274	1.03.12.02.05.D1	300-274 Remediation Waste Site	300-FF-1 Surface Debris	This was not in the RFP. RL accepted on 9/19/05. - MA044	
	300 Area	300-FF-2	Remediate Waste Site - 300-275	1.03.12.02.05.D2	300-275 Remediation Waste Site	Potential Landfill on River Edge	This was not in the RFP. RL accepted on 9/19/05. - MA045	
	300 Area	300-FF-2	Remediate Waste Site - 300-276	1.03.12.02.05.D3	300-276 Remediation Waste Site	3607 Sanitary System Misc. Components	This was not in the RFP. RL accepted on 9/19/05. - MA046	
Burial Ground Remediation								

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I
	300 Area	300-FF-2	Remediate Burial Ground - 618-1	1.03.12.02.06.01	Remediate Burial Ground - 618-1	Solid Waste Burial Ground #1	Unexpected, non-matrixed alpha-contaminated media was discovered in December 2004 during remedial action operations at the 618-2 and 618-3 Burial Grounds resulting in changes to work execution practices for 300 Area Burial Grounds. The material difference for implementation of operational changes resulting from lessons learned and PAAA corrective actions developed after the River Corridor Closure RFP was issued. Each site will be dispositioned individually. Any that were at least in the planning stage by August 27, 2005, with known differences in planning and execution, will be material differences. Any site not yet active will not be a material difference at this time. - MA090	
	300 Area	300-FF-2	Remediate Burial Ground - 618-13	1.03.12.02.06.02	Remediate Burial Ground - 618-13	303 Building Contaminated Soil Burial Site	The Tri-Parties have evaluated the additional cleanup necessary to achieve unrestricted cleanup levels for waste sites outside the "core industrial zone". Based on the evaluation, the soil cleanup level for this waste site has been changed from "industrial" to "unrestricted."	
	300 Area	300-FF-2	Remediate Burial Ground - 618-2	1.03.12.02.06.03	Remediate Burial Ground - 618-2	Solid Waste Burial Ground #2	Decrease due to difference in percent complete. Approximately 30% complete. 40% of site is excavated. Loadout and stockpile, excavate, sampling, CVP, backfill and revegetation to go. (Related to Additions Item MA087). Changes required in planning and excavation activities as a result of the PAAA corrective action plan. RL accepted on 9/19/05. - MD181 / MA087	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE i
	300 Area	300-FF-2	Remediate Burial Ground - 618-3	1.03.12.02.06.04	Remediate Burial Ground - 618-3	Dry Waste Burial Ground	Decrease due to difference in percent complete. Approximately 60% complete. Excavation is complete, loadout is 50% complete. Loadout, sampling, CVP, backfill and revegetation to go. (Related to Additions Item MA 88). Unexpected, non-matrixed alpha-contaminated media was discovered in December 2004 during remedial action operations at the 618-2 and 618-3 Burial Grounds resulting in changes to work execution practices for 300 Area Burial Grounds. The material difference for implementation of operational changes resulting from lessons learned and PAAA corrective actions developed after the River Corridor Closure RFP was issued. Each site will be dispositioned individually. Any that were at least in the planning stage by August 27, 2005, with known differences in planning and execution, will be material differences. Any site not yet active will not be a material difference at this time. - MD182 / MA088	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I
	300 Area	300-FF-2	Remediate Burial Ground - 618-7	1.03.12.02.06.05	Remediate Burial Ground - 618-7	Burial Ground #7	<p>The Tri-Parties have evaluated the additional cleanup necessary to achieve unrestricted cleanup levels for waste sites outside the "core industrial zone". Based on the evaluation, the soil cleanup level for this waste site has been changed from "industrial" to "unrestricted."</p> <p>Unexpected, non-matrixed alpha-contaminated media was discovered in December 2004 during remedial action operations at the 618-2 and 618-3 Burial Grounds resulting in changes to work execution practices for 300 Area Burial Grounds. The material difference for implementation of operational changes resulting from lessons learned and PAAA corrective actions developed after the River Corridor Closure RFP was issued. Each site will be dispositioned individually. Any that were at least in the planning stage by August 27, 2005, with known differences in planning and execution, will be material differences. Any site not yet active will not be a material difference at this time. - MA091</p>	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I
	300 Area	300-FF-2	Remediate Burial Ground - 618-8	1.03.12.02.06.06	Remediate Burial Ground - 618-8	Uranium-contaminated Soil Under a Parking Lot	Decrease due to difference in percent complete. Approximately 70% complete. Excavation is 95% complete. Loadout is 16% complete. Remaining excavation, loadout, sampling, CVP, backfill and revegetation to go. (Related to Additions Item #89). Changes required in planning and excavation activities as a result of the PAAA corrective action plan. Unexpected, non-matrixed alpha-contaminated media was discovered in December 2004 during remedial action operations at the 618-2 and 618-3 Burial Grounds resulting in changes to work execution practices for 300 Area Burial Grounds. The material difference for implementation of operational changes resulting from lessons learned and PAAA corrective actions developed after the River Corridor Closure RFP was issued. Each site will be dispositioned individually. Any that were at least in the planning stage by August 27, 2005, with known differences in planning and execution, will be material differences. Any site not yet active will not be a material difference at this time. - MD183 / MA089	
Fld. Rem.-300 Area Non Site Specific Support			Fld. Rem.-300 Area Non Site Specific Support	1.03.12.75.25.01	Fld. Rem.-300 Area Non Site Specific Support	Non Site Specific Support	Now also includes Negotiated Dollar Reductions, Mod 248, REA 024 - 1/18/11.	
D⁴ - Buildings								
	300 Area		D4 Building - 3225	1.01.04.01.07.01	D4 Building - 3225	300 Area Accelerated Closure Plan Zone A Small Facilities	Unoccupied - No planning activities currently ongoing; will be required in the future.	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I
	300 Area		D4 Building - 332	1.01.04.01.07.02	D4 Building - 332	300 Area Accelerated Closure Plan Zone A Small Facilities Packaging Test Facility	Unoccupied - No planning activities currently ongoing; will be required in the future.	
	300 Area		D4 Building - 334	1.01.04.01.07.03	D4 Building - 334	300 Area Accelerated Closure Plan Zone A Small Facilities Process Sewer Monitor Facility 300	Unoccupied - No planning activities currently ongoing; will be required in the future.	
	300 Area		D4 Building - 334A	1.01.04.01.07.04	D4 Building - 334A	300 Area Accelerated Closure Plan Zone A Small Facilities	Unoccupied - No planning activities currently ongoing; will be required in the future.	
	300 Area		D4 Building - 3727	1.01.04.01.07.05	D4 Building - 3727	Classified Vault	Unoccupied - No planning activities currently ongoing; will be required in the future.	
	300 Area		D4 Building - 3906A	1.01.04.01.07.06	D4 Building - 3906A	300 Area Accelerated Closure Plan Zone A Small Facilities	No planning activities currently ongoing; will be required in the future.	
	300 Area		D4 Building - 303A	1.01.04.01.07.07	D4 Building - 303A	300 Area Accelerated Closure Plan Zone E Small Facilities	Unoccupied - No planning activities currently ongoing; will be required in the future.	
	300 Area		D4 Building - 303B	1.01.04.01.07.08	D4 Building - 303B	300 Area Accelerated Closure Plan Zone E Small Facilities	FH has completed uranium disposition, no need to delay facility transfer to Sept 2006. RL will revisit for decision - 9/19/05. RL approved - 9/29/05. - MA031	
	300 Area		D4 Building - 303C	1.01.04.01.07.09	D4 Building - 303C	300 Area Accelerated Closure Plan Zone E Small Facilities	Unoccupied - No planning activities currently ongoing; will be required in the future.	
	300 Area		D4 Building - 303E	1.01.04.01.07.10	D4 Building - 303E	300 Area Accelerated Closure Plan Zone F Small Facilities	Unoccupied - No planning activities currently ongoing; will be required in the future.	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I
	300 Area		D4 Building - 303F	1.01.04.01.07.11	D4 Building - 303F	300 Area Accelerated Closure Plan Zone B Small Facilities	Unoccupied - No planning activities currently ongoing; will be required in the future.	
	300 Area		D4 Building - 303G	1.01.04.01.07.12	D4 Building - 303G	300 Area Accelerated Closure Plan Zone B Small Facilities	Unoccupied - No planning activities currently ongoing; will be required in the future.	
	300 Area		D4 Building - 303J	1.01.04.01.07.13	D4 Building - 303J	Materials Storage Building	Unoccupied - No planning activities currently ongoing; will be required in the future.	
	300 Area		D4 Building - 303M	1.01.04.01.07.14	D4 Building - 303M	Uranium Oxide Building	Unoccupied - No planning activities currently ongoing; will be required in the future.	
	300 Area		D4 Building - 304 (See Also Waste Site 300-249)	1.01.04.01.07.15	D4 Building - 304 (includes Waste Site 300-249)	300 Area Accelerated Closure Plan Zone E Small Facilities	Unoccupied - No planning activities currently ongoing; will be required in the future.	
	300 Area		D4 Building - 304A	1.01.04.01.07.16	D4 Building - 304A	300 Area Accelerated Closure Plan Zone E Small Facilities	Unoccupied - No planning activities currently ongoing; will be required in the future.	
	300 Area		D4 Building - 305	1.01.04.01.07.17	D4 Building - 305	Engineering Testing Facility	Unoccupied - No planning activities currently ongoing; will be required in the future.	
	300 Area		D4 Building - 305A	1.01.04.01.07.18	D4 Building - 305A	Electrician and Pipefitter Shop	D ⁴ complete down to the pad by 03/10/05. Scope is 90% complete.	
	300 Area		D4 Building - 305B	1.01.04.01.07.19	D4 Building - 305B	Hazardous Waste Storage Facility	Operating Facility - No planning activities currently ongoing; will be required in the future.	Delayed Release per Contract Section C.2.4
	300 Area		D4 Building - 305-BA	1.01.04.01.07.20	D4 Building - 305-BA	300 Area Accelerated Closure Plan Zone C Small Facilities	Operating Facility - No planning activities currently ongoing; will be required in the future.	Delayed Release per Contract Section C.2.4
	300 Area		D4 Building - 305P	1.01.04.01.07.21	D4 Building - 305P	300 Area Accelerated Closure Plan Zone C Small Facilities	Removed, slab remains. 90% complete. RL accepted on 9/13/05. - MD030	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I
	300 Area		D4 Building - 306E (See Also Waste Site 300-41)	1.01.04.01.07.22	D4 Building - 306E (includes Waste Site 300-41)	Development Fabrication and Test Lab	Unoccupied - No planning activities currently ongoing; will be required in the future.	
	300 Area		D4 Building - 306E-BA	1.01.04.01.07.23	D4 Building - 306E-BA	300 Area Accelerated Closure Plan Zone F Small Facilities	Unoccupied - No planning activities currently ongoing; will be required in the future.	Delayed Release per Contract Section C.2.4
	300 Area		D4 Building - 306W	1.01.04.01.07.24	D4 Building - 306W	Materials Development Laboratory	Unoccupied - No planning activities currently ongoing; will be required in the future.	
	300 Area		D4 Building - 307 (See Also Waste Site 307-RB)	1.01.04.01.07.25	D4 Building - 307 (includes Waste Site 307-RB)	Retention Basin Structure	Operating Facility Supports 310 Treated Effluent Disposal Facility - No planning activities currently ongoing; they will be required in the future.	Delayed Release per Contract Section C.2.8
	300 Area		D4 Bldg - 309 (300-39,309-TW-1,-2,-3,WS-1,-2,-3)	1.01.04.01.07.26	D4 Building - 309 (includes Waste Sites 300-39, 309-TW-1, 309-TW-2, 309-TW-3, 309-WS-1, 309-WS-2, and 309-WS-3)	SP-100 GES Test Facility	Unoccupied - No planning activities currently ongoing; will be required in the future.	
	300 Area		D4 Building - 310	1.01.04.01.07.27	D4 Building - 310	Treated Effluent Disposal Facility (TEDF)	Operating Facility - No planning activities currently ongoing; will be required in the future.	Delayed Release per Contract Section C.2.8
	300 Area		D4 Building - 314 (See Also Waste Site 300-218)	1.01.04.01.07.31	D4 Building - 314 (includes Waste Site 300-218)	Engineering Development Laboratory	Building deactivation is underway. Total scope is 38% complete. RL will revisit for decision - 9/13/05. RL Accepted on 9/29/05. - MD032	
	300 Area		D4 Building - 314B	1.01.04.01.07.32	D4 Building - 314B	300 Area Accelerated Closure Plan Zone C Small Facilities	Building deactivation is underway. Total scope is 38% complete. RL will revisit for decision - 9/13/05. RL Accepted on 9/29/05. - MD033	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I
	300 Area		D4 Building - 315A	1.01.04.01.07.33	D4 Building - 315A	Backwash Disposal Pond	No planning activities currently ongoing; will be required in the future.	
	300 Area		D4 Building - 315B	1.01.04.01.07.34	D4 Building - 315B	300 Area Accelerated Closure Plan Zone KA Small Facilities	No planning activities currently ongoing; will be required in the future.	
	300 Area		D4 Building - 315C	1.01.04.01.07.35	D4 Building - 315C	Backwash Lift Station & Sedimentation Pond	No planning activities currently ongoing; will be required in the future.	
	300 Area		D4 Building - 315D	1.01.04.01.07.36	D4 Building - 315D	Backwash Recycle Pump Station	No planning activities currently ongoing; will be required in the future.	
	300 Area		D4 Building - 320	1.01.04.01.07.40	D4 Building - 320	Physical Sciences Laboratory	Operating Facility - No planning activities currently ongoing; will be required in the future.. Contract Mod 226 transfer from CLIN2 to CLIN1	Delayed Release per Contract Section C.2.4
	300 Area		D4 Building - 320-BA	1.01.04.01.07.41	D4 Building - 320-BA	320 Boiler Annex	Operating Facility - No planning activities currently ongoing; will be required in the future.	Delayed Release per Contract Section C.2.8
	300 Area		D4 Building - 321	1.01.04.01.07.42	D4 Building - 321	Hydromechanical/Seismic Facility	Unoccupied - No planning activities currently ongoing; will be required in the future.	
	300 Area		D4 Building - 321B	1.01.04.01.07.43	D4 Building - 321B	300 Area Accelerated Closure Plan Zone GB Small Facilities	Unoccupied - No planning activities currently ongoing; will be required in the future.	
	300 Area		D4 Building - 321C	1.01.04.01.07.44	D4 Building - 321C	300 Area Accelerated Closure Plan Zone GB Small Facilities	Unoccupied - No planning activities currently ongoing; will be required in the future.	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I
	300 Area		D4 Building - 321D	1.01.04.01.07.45	D4 Building - 321D	300 Area Accelerated Closure Plan Zone GB Small Facilities	Unoccupied - No planning activities currently ongoing; will be required in the future.	
	300 Area		D4 Building - 3229	1.01.04.01.07.47	D4 Building - 3229	300 Area Accelerated Closure Plan Zone D Small Facilities	D ⁴ complete down to the pad by 03/10/05. Scope is 90% complete.	
	300 Area		D4 Building - 323 (323-TK-1, -2, -3, -4)	1.01.04.01.07.48	D4 Building - 323 (includes Waste Sites 323-TK-1, 323-TK-2, 323-TK-3, and 323-TK-4)	Mechanical Properties Laboratory	Operating Facility - No planning activities currently ongoing; will be required in the future.	
	300 Area		D4 Building - 3231	1.01.04.01.07.49	D4 Building - 3231	300 Area Accelerated Closure Plan Zone D Small Facilities	Demolished, slab remains. 90% complete. RL accepted on 9/13/05. - MD037	
	300 Area		D4 Building - 3232	1.01.04.01.07.50	D4 Building - 3232	300 Area Accelerated Closure Plan Zone C Small Facilities	Demolished, slab remains. 90% complete. RL accepted on 9/13/05. - MD038	
	300 Area		D4 Building - 323-BA	1.01.04.01.07.51	D4 Building - 323-BA	300 Area Accelerated Closure Plan Zone GA Small Facilities	No planning activities currently ongoing; will be required in the future.	Delayed Release per Contract Section C.2.8
	300 Area		D4 Building - 328	1.01.04.01.07.52	D4 Building - 328	Engineering Services and Safety Building	Descope Below Grade Demo only. Mod 248, REA 024 - 1/18/11.	
	300 Area		D4 Building - 328A	1.01.04.01.07.53	D4 Building - 328A	300 Area Accelerated Closure Plan Zone H Small Facilities	Descope Below Grade Demo only. Mod 248, REA 024 - 1/18/11.	
	300 Area		D4 Building - 328-BA	1.01.04.01.07.54	D4 Building - 328-BA	300 Area Accelerated Closure Plan Zone H Small Facilities	Descope Below Grade Demo only. Mod 248, REA 024 - 1/18/11.	Delayed Release per Contract Section C.2.8

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I
	300 Area		D4 Building - 333 (333-WSTF, 333-TK-11,333-TK-7)	1.01.04.01.07.55	D4 Building - 333 (includes Waste Sites 333-WSTF, 333-TK-11, and 333-TK-7)	N Fuels Building	Unoccupied - No planning activities currently ongoing; will be required in the future.	
	300 Area		D4 Building - 335	1.01.04.01.07.56	D4 Building - 335	Sodium Test Facility	No planning activities currently ongoing; will be required in the future.	
	300 Area		D4 Building - 336	1.01.04.01.07.57	D4 Building - 336	High Bay Testing Facility	Operating Facility - No planning activities currently ongoing; will be required in the future.	
	300 Area		D4 Building - 337	1.01.04.01.07.58	D4 Building - 337	Technical Management Center	Unoccupied - No planning activities currently ongoing; will be required in the future.	
	300 Area		D4 Building - 337B	1.01.04.01.07.59	D4 Building - 337B	High-Bay and Service Wing	Operating Facility - No planning activities currently ongoing; will be required in the future.	
	300 Area		D4 Building - 337-BA	1.01.04.01.07.60	D4 Building - 337-BA	337 Boiler Annex	Operating Facility - No planning activities currently ongoing; will be required in the future.	Delayed Release per Contract Section C.2.8
	300 Area		D4 Building - 338	1.01.04.01.07.61	D4 Building - 338	Maintenance Building	Operating Facility - No planning activities currently ongoing; will be required in the future.	
	300 Area		D4 Building - 340	1.01.04.01.07.63	D4 Building - 340	Waste Neutralization Facility Structure	Supports 310 TEDF - No planning activities currently ongoing; they will be required in the future.	Delayed Release per Contract Section C.2.8
	300 Area		D4 Building - 340A	1.01.04.01.07.64	D4 Building - 340A	300 Area Accelerated Closure Plan Zone KB Small Facilities	Supports 310 TEDF - No planning activities currently ongoing; they will be required in the future.	Delayed Release per Contract Section C.2.8

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I
	300 Area		D4 Building - 340B	1.01.04.01.07.65	D4 Building - 340B	300 Area Accelerated Closure Plan Zone KB Small Facilities	Supports 310 TEDF - No planning activities currently ongoing; they will be required in the future.	Delayed Release per Contract Section C.2.8
	300 Area		D4 Building - 342C	1.01.04.01.07.69	D4 Building - 342C	Generator Pad - TEDF Sump	Supports 310 TEDF - No planning activities currently ongoing; they will be required in the future.	Delayed Release per Contract Section C.2.8
	300 Area		D4 Building - 3503A	1.01.04.01.07.71	D4 Building - 3503A	300 Area Accelerated Closure Plan Zone F Small Facilities	No planning activities currently ongoing; will be required in the future.	
	300 Area		D4 Building - 3506A	1.01.04.01.07.72	D4 Building - 3506A	300 Area Accelerated Closure Plan Zone GA Small Facilities	Demolished, slab remains. 90% complete. RL accepted on 9/13/05. - MD044	
	300 Area		D4 Building - 3506B	1.01.04.01.07.73	D4 Building - 3506B	300 Area Accelerated Closure Plan Zone GA Small Facilities	Demolished, slab remains. 90% complete. RL accepted on 9/13/05. - MD045	
	300 Area		D4 Building - 3506C	1.01.04.01.07.74	D4 Building - 3506C	Telecommunications Hub	No planning activities currently ongoing; will be required in the future.	
	300 Area		D4 Building - 352E	1.01.04.01.07.84	D4 Building - 352E	Switch Station East Side	No planning activities currently ongoing; will be required in the future.	Delayed Release per Contract Section C.2.8
	300 Area		D4 Building - 3621-66	1.01.04.01.07.87	D4 Building - 3621-66	Tank Petroleum (Diesel) Replaces Tank 3621-D	No planning activities currently ongoing; will be required in the future.	
	300 Area		D4 Building - 3621BC	1.01.04.01.07.88	D4 Building - 3621BC	300 Area Accelerated Closure Plan Zone H Small Facilities	No planning activities currently ongoing; will be required in the future.	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I
	300 Area		D4 Building - 3621D	1.01.04.01.07.89	D4 Building - 3621D	Emergency Generator Building & Shop	No planning activities currently ongoing; will be required in the future.	
	300 Area		D4 Building - 366A (See Also WS 300-6, 300-123)	1.01.04.01.07.91	D4 Building - 366A (includes Waste Sites 300-6 and 300-123)	Fuel Oil Bunker	Demolished, fuel tanks removed, open pit. Waste site remediation needed. RL accepted on 9/13/05. - MD053	
	300 Area		D4 Building - 3701U	1.01.04.01.07.93	D4 Building - 3701U	300 Area Accelerated Closure Plan Zone KA Small Facilities	Demolished, slab remains. 90% complete. RL accepted on 9/13/05. - MD055	
	300 Area		D4 Building - 3703A	1.01.04.01.07.94	D4 Building 3703A	3703A	Demolished, slab remains. 90% complete. RL accepted on 9/13/05. - MD056	
	300 Area		D4 Building - 3704	1.01.04.01.07.95	D4 Building - 3704	300 Area Accelerated Closure Plan Zone D Small Facilities	D ⁴ complete down to the pad by 03/10/05. Scope is 90% complete.	
	300 Area		D4 Building - 3705	1.01.04.01.07.96	D4 Building - 3705	Photography Building	Unoccupied - No planning activities currently ongoing; will be required in the future.	
	300 Area		D4 Building - 3705-BA	1.01.04.01.07.97	D4 Building - 3705-BA	300 Area Accelerated Closure Plan Zone D Small Facilities	Operating Facility - No planning activities currently ongoing; will be required in the future.	Delayed Release per Contract Section C.2.8
	300 Area		D4 Building - 3706	1.01.04.01.07.98	D4 Building - 3706	Communication and Documentation Services	Unoccupied - No planning activities currently ongoing; will be required in the future.	
	300 Area		D4 Building - 3706A	1.01.04.01.07.A1	D4 Building - 3706A	300 Area Accelerated Closure Plan Zone GA Small Facilities	Unoccupied - No planning activities currently ongoing; will be required in the future.	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I
	300 Area		D4 Building - 3706-BA	1.01.04.01.07.A2	D4 Building - 3706-BA	300 Area Accelerated Closure Plan Zone E Small Facilities	Operating Facility - No planning activities currently ongoing; will be required in the future.	Delayed Release per Contract Section C.2.8
	300 Area		D4 Building - 3707D	1.01.04.01.07.A3	D4 Building - 3707D	Information Services Building	Unoccupied - No planning activities currently ongoing; will be required in the future.	
	300 Area		D4 Building - 3707E	1.01.04.01.07.A4	D4 Building - 3707E	300 Area Accelerated Closure Plan Zone D Small Facilities	D ⁴ complete down to the pad by 03/10/05. Scope is 90% complete.	
	300 Area		D4 Building - 3707F	1.01.04.01.07.A5	D4 Building - 3707F	300 Area Accelerated Closure Plan Zone KA Small Facilities	No planning activities currently ongoing; will be required in the future.	Delayed Release per Contract Section C.2.8
	300 Area		D4 Building - 3707H	1.01.04.01.07.A6	D4 Building - 3707H	300 Area Accelerated Closure Plan Zone F Small Facilities	Unoccupied - No planning activities currently ongoing; will be required in the future.	
	300 Area		D4 Building - 3708	1.01.04.01.07.A7	D4 Building - 3708	Radioanalytical Laboratory	Unoccupied - No planning activities currently ongoing; will be required in the future.	
	300 Area		D4 Building - 3709	1.01.04.01.07.A8	D4 Building - 3709	Paint Shop	No planning activities currently ongoing; will be required in the future.	
	300 Area		D4 Building - 3711	1.01.04.01.07.B2	D4 Building - 3711	Maintenance Storage Building	Unoccupied - No planning activities currently ongoing; will be required in the future.	
	300 Area		D4 Building - 3712 (See Also WS 3712-USSA)	1.01.04.01.07.B3	D4 Building - 3712 (includes Waste Site 3712-USSA)	Storage Building	FH has completed uranium disposition, no need to delay facility transfer to Sept 2006. RL revisited for decision - 9/19/05. RL approved - 9/29/05. - MA029	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I
	300 Area		D4 Building - 3713	1.01.04.01.07.B4	D4 Building - 3713	Carpenter Shop	No planning activities currently ongoing; will be required in the future.	
	300 Area		D4 Building - 3714	1.01.04.01.07.B5	D4 Building - 3714	300 Area Accelerated Closure Plan Zone H Small Facilities	No planning activities currently ongoing; will be required in the future.	
	300 Area		D4 Building - 3715	1.01.04.01.07.B6	D4 Building - 3715	Storage Building	No planning activities currently ongoing; will be required in the future.	
	300 Area		D4 Building - 3716	1.01.04.01.07.B7	D4 Building - 3716	Storage Building	FH has completed uranium disposition, no need to delay facility transfer to Sept 2006. RL revisited for decision - 9/19/05. RL approved - 9/29/05. - MA030	
	300 Area		D4 Building - 3717	1.01.04.01.07.B8	D4 Building - 3717	Spare Parts Warehouse	No planning activities currently ongoing; will be required in the future.	
	300 Area		D4 Building - 3717B	1.01.04.01.07.B9	D4 Building - 3717B	Standards Laboratory	No planning activities currently ongoing; will be required in the future.	
	300 Area		D4 Building - 3717C	1.01.04.01.07.C1	D4 Building - 3717C	Materials Archive Building	No planning activities currently ongoing; will be required in the future.	
	300 Area		D4 Building - 3718	1.01.04.01.07.C2	D4 Building - 3718	Office and Storage Building	No planning activities currently ongoing; will be required in the future.	Delayed Release per Contract Section C.2.8
	300 Area		D4 Building - 3718A	1.01.04.01.07.C3	D4 Building - 3718A	Laboratory Equipment Central Pool Building	Unoccupied - No planning activities currently ongoing; will be required in the future.	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I
	300 Area		D4 Building - 3718B	1.01.04.01.07.C4	D4 Building - 3718B	Laboratory Equipment Central Pool Building	Unoccupied - No planning activities currently ongoing; will be required in the future.	
	300 Area		D4 Building - 3718C	1.01.04.01.07.C5	D4 Building - 3718C	Storage Building	Unoccupied - No planning activities currently ongoing; will be required in the future.	
	300 Area		D4 Building - 3718E	1.01.04.01.07.C6	D4 Building - 3718E	Storage Building	No planning activities currently ongoing; will be required in the future.	
	300 Area		D4 Building - 3718G	1.01.04.01.07.C7	D4 Building - 3718G	Storage Building	No planning activities currently ongoing; will be required in the future.	
	300 Area		D4 Building - 3718M	1.01.04.01.07.C8	D4 Building - 3718M	Sodium Storage Facility	No planning activities currently ongoing; will be required in the future.	
	300 Area		D4 Building - 3718N	1.01.04.01.07.C9	D4 Building - 3718N	Insulation Shop	No planning activities currently ongoing; will be required in the future.	
	300 Area		D4 Building - 3718P	1.01.04.01.07.D1	D4 Building - 3718P	General Storage	Operating Facility - No planning activities currently ongoing; will be required in the future.	
	300 Area		D4 Building - 3718S	1.01.04.01.07.D2	D4 Building - 3718S	300 Area Accelerated Closure Plan Zone GA Small Facilities	Unoccupied - No planning activities currently ongoing; will be required in the future.	
	300 Area		D4 Building - 3719	1.01.04.01.07.D3	D4 Building - 3719	Computer Facility	No planning activities currently ongoing; will be required in the future.	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I
	300 Area		D4 Building - 3720	1.01.04.01.07.D4	D4 Building - 3720	Chemistry and Metal Sciences Laboratory	Unoccupied - No planning activities currently ongoing; will be required in the future.	
	300 Area		D4 Building - 3720-BA	1.01.04.01.07.D5	D4 Building - 3720-BA	300 Area Accelerated Closure Plan Zone B Small Facilities	Unoccupied - No planning activities currently ongoing; will be required in the future.	Delayed Release per Contract Section C.2.8
	300 Area		D4 Building - 3721	1.01.04.01.07.D6	D4 Building - 3721	300 Area Accelerated Closure Plan Zone KA Small Facilities	No planning activities currently ongoing; will be required in the future.	
	300 Area		D4 Building - 3722	1.01.04.01.07.D7	D4 Building - 3722	Fabrication Shop	Unoccupied - No planning activities currently ongoing; will be required in the future.	
	300 Area		D4 Building - 3723	1.01.04.01.07.D8	D4 Building - 3723	300 Area Accelerated Closure Plan Zone H Small Facilities	No planning activities currently ongoing; will be required in the future.	
	300 Area		D4 Building - 3728	1.01.04.01.07.D9	D4 Building - 3728	Geotechnical High-Bay	No planning activities currently ongoing; will be required in the future.	
	300 Area		D4 Building - 3730	1.01.04.01.07.E1	D4 Building - 3730	Gamma Irradiation Facility	Operating Facility - No planning activities currently ongoing; will be required in the future.	
	300 Area		D4 Building - 3731	1.01.04.01.07.E2	D4 Building - 3731	Laboratory Equipment Central Pool	Unoccupied - No planning activities currently ongoing; will be required in the future.	
	300 Area		D4 Building - 3731A	1.01.04.01.07.E3	D4 Building - 3731A	Graphite Machine Shop	Unoccupied - No planning activities currently ongoing; will be required in the future.	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I
	300 Area		D4 Building - 3745	1.01.04.01.07.E4	D4 Building - 3745	Radiological Calibration and Standards	Unoccupied - No planning activities currently ongoing; will be required in the future.	
	300 Area		D4 Building - 3745A	1.01.04.01.07.E5	D4 Building - 3745A	300 Area Accelerated Closure Plan Zone GA Small Facilities	Unoccupied - No planning activities currently ongoing; will be required in the future.	
	300 Area		D4 Building - 3745B	1.01.04.01.07.E6	D4 Building - 3745B	Positive Ion Accelerator Facility	Unoccupied - No planning activities currently ongoing; will be required in the future.	
	300 Area		D4 Building - 3746	1.01.04.01.07.E7	D4 Building - 3746	Irradiation Physics Building	Unoccupied - No planning activities currently ongoing; will be required in the future.	
	300 Area		D4 Building - 3746A	1.01.04.01.07.E8	D4 Building - 3746A	Radiological Physics Building	Unoccupied - No planning activities currently ongoing; will be required in the future.	
	300 Area		D4 Building - 3746D	1.01.04.01.07.E9	D4 Building - 3746D	300 Area Accelerated Closure Plan Zone D Small Facilities	No planning activities currently ongoing; will be required in the future.	
	300 Area		D4 Building - 3760	1.01.04.01.07.F1	D4 Building - 3760	Technical Library	Operating Facility - No planning activities currently ongoing; will be required in the future.	
	300 Area		D4 Building - 3763	1.01.04.01.07.F3	D4 Building - 3763	Office Building	Demolished, slab remains. 90% complete. RL accepted on 9/13/05. - MD058	
	300 Area		D4 Building - 3766	1.01.04.01.07.F5	D4 Building - 3766	Office Building	Unoccupied - No planning activities currently ongoing; will be required in the future.	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I
	300 Area		D4 Building - 377	1.01.04.01.07.F8	D4 Building - 377	Laboratory	Unoccupied - No planning activities currently ongoing; will be required in the future.	
	300 Area		D4 Building - 3790	1.01.04.01.07.G1	D4 Building - 3790	Security Office Building	No planning activities currently ongoing; will be required in the future.	
	300 Area		D4 Building - 3802A	1.01.04.01.07.G2	D4 Building - 3802A	300 Area Accelerated Closure Plan Zone KA Small Facilities	No planning activities currently ongoing; will be required in the future.	
	300 Area		D4 Building - 382	1.01.04.01.07.G3	D4 Building - 382	Pump House Building	No planning activities currently ongoing; will be required in the future.	
	300 Area		D4 Building - 382B	1.01.04.01.07.G4	D4 Building - 382B	Fire Pump Station 382B	No planning activities currently ongoing; will be required in the future.	
	300 Area		D4 Building - 382-BA	1.01.04.01.07.G5	D4 Building - 382-BA	382 Boiler Annex	Unoccupied - No planning activities currently ongoing; will be required in the future.	Delayed Release per Contract Section C.2.8
	300 Area		D4 Building - 384 (300-222, 300-223, UPR-300-42)	1.01.04.01.07.G6	D4 Building - 384 (includes Wastes Sites 300-222, 300-223, and UPR-300-42)	Power House Building	Unoccupied - No planning activities currently ongoing; will be required in the future.	
	300 Area		D4 Building - 3906 (includes 3906A)	1.01.04.01.07.G7	D4 Building - 3906 (includes 3906A)	Sanitary and Process Lift Station	No planning activities currently ongoing; will be required in the future.	Delayed Release per Contract Section C.2.8
	300 Area		D4 Building - 3906B	1.01.04.01.07.G8	D4 Building - 3906B	Sanitary Sewer Lift Station #2	No planning activities currently ongoing; will be required in the future.	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I
	300 Area		D4 Building - MO-026	1.01.04.01.07.G9	D4 Building - MO-026	Mobile Office	No planning activities currently ongoing; will be required in the future.	
	300 Area		D4 Building - MO-036	1.01.04.01.07.H1	D4 Building - MO-036	Mobile Office	No planning activities currently ongoing; will be required in the future.	
	300 Area		D4 Building - MO-052	1.01.04.01.07.H2	D4 Building - MO-052	Mobile Office	No planning activities currently ongoing; will be required in the future.	
	300 Area		D4 Building - MO-265	1.01.04.01.07.J1	D4 Building - MO-265	Mobile Office	No planning activities currently ongoing; will be required in the future.	
	300 Area		D4 Building - MO-270	1.01.04.01.07.J2	D4 Building - MO-270	Mobile Office	Unoccupied - No planning activities currently ongoing; will be required in the future.	
	300 Area		D4 Building - MO-271	1.01.04.01.07.J3	D4 Building - MO-271	Mobile Office	Unoccupied - No planning activities currently ongoing; will be required in the future.	
	300 Area		D4 Building - MO-274	1.01.04.01.07.J4	D4 Building - MO-274	Mobile Office	Unoccupied - No planning activities currently ongoing; will be required in the future.	
	300 Area		D4 Building - MO-275	1.01.04.01.07.J5	D4 Building - MO-275	Mobile Office	Unoccupied - No planning activities currently ongoing; will be required in the future.	
	300 Area		D4 Building - MO-423	1.01.04.01.07.J7	D4 Building - MO-423	Mobile Office	No planning activities currently ongoing; will be required in the future.	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I
	300 Area		D4 Building - MO-741	1.01.04.01.07.K1	D4 Building - MO-741	Mobile Office	No planning activities currently ongoing; will be required in the future.	Delayed Release per Contract Section C.2.4
	300 Area		D4 Building - MO-905	1.01.04.01.07.K4	D4 Building - MO-905	Mobile Office	Unoccupied - No planning activities currently ongoing; will be required in the future.	
	300 Area		D4 Building - 3503B	1.01.04.01.07.R1	D4 Building - 3503B	Electrical Cable Pit	This was not in RFP - Added per Contract Mod M007. - MA011	
	300 Area		D4 Building - MO-059	1.01.04.01.07.R2	D4 Building - MO-59	Mobile Office in the north 300 Area	This was not in RFP - Added per Contract Mod M007. - MA012	
	300 Area		D4 Building - MO-443	1.01.04.01.07.R3	D4 Building - MO-443	Mobile Office	This was not in RFP - Added per Contract Mod M007. - MA013	Delayed Release per Contract Section C.2.4
	300 Area		D4 Building - MO-744	1.01.04.01.07.R4	D4 Building - MO-744	Mobile Office	This was not in RFP - Added per Contract Mod M007. - MA014	Delayed Release per Contract Section C.2.8
	300 Area		D4 Building - 3128	1.01.04.01.07.R6	D4 Building - 3128	300 Area Accelerated Closure Plan Zone D Small Facilities	This was not in RFP - Added per Contract Mod M007. - MA024	
	300 Area		D4 Building - 315	1.01.04.01.07.R7	D4 Building - 315	Water Filter Plant	This was not in RFP - Added per Contract Mod M007. - MA025	
	300 Area		D4 Building - 3701D	1.01.04.01.07.R9	D4 Building - 3701D	D4 Building - 3701D	REA 092	
D⁴ - Retention Basins								

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I
	300 Area		D4 Retention Basin - 310T7A	1.01.04.01.10.04	D4 Retention Basin - 310T7A	Clarifier T7A - Treated Effluent Disposal Facility	Operating Facility - No planning activities currently ongoing; will be required in the future.	Delayed Release per Contract Section C.2.8
	300 Area		D4 Retention Basin - 310T7B	1.01.04.01.10.05	D4 Retention Basin - 310T7B	Clarifier T7B - Treated Effluent Disposal Facility	Operating Facility - No planning activities currently ongoing; will be required in the future.	Delayed Release per Contract Section C.2.8
D⁴ - Remaining Facilities								
	300 Area		D4 Remaining Facilities 311 (311-TK-40 & -50)	1.01.04.01.08.01	D4 Remaining Facilities - 311 (includes Waste Sites 311-TK-40 and 311-TK-50)	Tank Farm Between Buildings 303F and 303G	WATS Industrial - Unoccupied - No planning activities currently ongoing; will be required in the future.	
	300 Area		D4 Remaining Facilities 334TF	1.01.04.01.08.03	D4 Remaining Facilities - 334TF	Chemical Storage Tank Farm at 334 - High Tanks	WATS Industrial - Unoccupied - No planning activities currently ongoing; will be required in the future.	
	300 Area		D4 Remaining Facilities 382C	1.01.04.01.08.05	D4 Remaining Facilities - 382C	Sanitary Water Storage Tank	No planning activities currently ongoing; will be required in the future.	
	300 Area		D4 Remaining Facilities 382D	1.01.04.01.08.06	D4 Remaining Facilities - 382D	Sanitary Water Storage Tank	No planning activities currently ongoing; will be required in the future.	
D4-Non Site Specific Support 300 Area Sites			D4-Non Site Specific Support 300 Area Sites	1.01.04.75.25.01	D4-Non Site Specific Support 300 Area Sites	Non Site Specific Support	Now also includes Negotiated Dollar Reductions, Mod 248, REA 024 - 1/18/11. Also now includes REA 092	
400 Area								
400 Area Outside of the FFTF Security Fence								

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I
Waste Site Remediation								
	400 Area	300-FF-2	Remediate Waste Site - 400-37 (Building 4732B)	1.03.13.01.05.02	Remediate Waste Site - 400-37 (Costs included in D4 Building 4732B)	Fuel Oil Tank	No planning activities currently ongoing; will be required in the future.	
	400 Area	300-FF-2	Remediate Waste Site - 400-38	1.03.13.01.05.03	Remediate Waste Site - 400-38	Fuel Oil Tank East of 4722-A Building Pad	No planning activities currently ongoing; will be required in the future.	
Fld. Rem.-400 Area Non Site Specific Support			Fld. Rem.-400 Area Non Site Specific Support	1.03.13.75.25.01	Fld. Rem.-400 Area Non Site Specific Support	Non Site Specific Support	N/A	
D⁴ - Buildings								
	400 Area		D4 Building - 4701B	1.01.05.01.07.05	D4 Building - 4701B	Former Guard Station, Grant Ave.	No planning activities currently ongoing; will be required in the future.	
	400 Area		D4 Building - 4701C	1.01.05.01.07.06	D4 Building - 4701C	Fuels and Materials Examination Facility (FMEF) Gate Building, Hayes Street	No planning activities currently ongoing; will be required in the future.	
	400 Area		D4 Building - 4702	1.01.05.01.07.07	D4 Building - 4702	Office Building	No planning activities currently ongoing; will be required in the future.	
	400 Area		D4 Building - 4706	1.01.05.01.07.10	D4 Building - 4706	Office Building	No planning activities currently ongoing; will be required in the future.	
	400 Area		D4 Building - 4719	1.01.05.01.07.12	D4 Building - 4719	Patrol Annex	No planning activities currently ongoing; will be required in the future.	
	400 Area		D4 Building - 4722B	1.01.05.01.07.13	D4 Building - 4722B	Carpenter Shop	No planning activities currently ongoing; will be required in the future.	
	400 Area		D4 Building - 4726	1.01.05.01.07.15	D4 Building - 4726	Carpenter Supply Storage Building	No planning activities currently ongoing; will be required in the future.	
	400 Area		D4 Building - 4727	1.01.05.01.07.16	D4 Building - 4727	Maintenance Flammable Storage Building	No planning activities currently ongoing; will be required in the future.	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I
	400 Area		D4 Building - 4734D	1.01.05.01.07.22	D4 Building - 4734D	Warehouse	No planning activities currently ongoing; will be required in the future.	
	400 Area		D4 Building - 4760	1.01.05.01.07.23	D4 Building - 4760	Construction Shop	No planning activities currently ongoing; will be required in the future.	
	400 Area		D4 Building - 4790	1.01.05.01.07.24	D4 Building - 4790	Patrol Headquarters Building	No planning activities currently ongoing; will be required in the future.	
	400 Area		D4 Building - 4791TC	1.01.05.01.07.26	D4 Building - 4791TC	Warehouse	No planning activities currently ongoing; will be required in the future.	
	400 Area		D4 Building - 4802	1.01.05.01.07.27	D4 Building - 4802	Construction Support Building	No planning activities currently ongoing; will be required in the future.	
	400 Area		D4 Building - 4831	1.01.05.01.07.29	D4 Building - 4831	Flammable Storage	No planning activities currently ongoing; will be required in the future.	
	400 Area		D4 Building - 4843 (See Also Waste Site 400-36)	1.01.05.01.07.30	D4 Building - 4843 (Includes Waste Site 400-36)	Alkali Metal Storage NW of 451B Substation	No planning activities currently ongoing; will be required in the future.	
	400 Area		D4 Building - 4814	1.01.05.01.07.34	D4 Building - 4814	Special Tools Warehouse	Mod 272	
D4-Non-Site Specific Support			D4-Non-Site Specific Support	1.01.05.75.25.01	D4-Non-Site Specific Support	Non Site Specific Support	Now also includes Negotiated Dollar Reductions, Mod 248, REA 024 - 1/18/11. Also now includes Mod 272	
600 Area								
Design - Remediation Design Solution (CLIN#1)								
	600 Area	300-FF-2	Design Solution - 618-10 & 11	1.03.14.01.22.01	Design Solution - 618-10 & 11	Remedial Design Solution for 618-10 and 11 Burial Ground	Planning activities currently ongoing.	
			Design Solution - 618-10 & 11	1.03.14.01.22.02	Design Solution - 618-10 & 11	REA 017 - 618-10/11 Plan for the Plan	REA 017	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I
			Design Solution - 618-10 & 11	1.03.14.01.22.02	618-10/11 Design Solution Resolution	REA 022 - 618-10/11 Phase II for Characterization, SAP, EPHA, EN Support	REA 022	
Design - Remediation 618-10 & 618-11 (CLIN#3)								
	600 Area	300-FF-2	Fld. Rem. - 618-10 & 11 Site Fld. Rem.	1.03.14.01.01.01	Design - 618-10 & 11 Site Design	Remedial Design for 618-10 and 11 Burial Ground	Planning activities currently ongoing.	
618-10 Burial Ground Remediation (CLIN#3)								
	600 Area	300-FF-2	Remediate Burial Ground 618-10	1.03.14.01.23.01	Remediate Burial Ground 618-10	300 Area North Solid Waste Burial Ground	The Tri-Parties have evaluated the additional cleanup necessary to achieve unrestricted cleanup levels for waste sites outside the "core industrial zone". Based on the evaluation, the soil cleanup level for this waste site has been changed from "industrial" to "unrestricted."	
	600 Area	300-FF-2	Remediate Waste Site - 600-96 (618-10 Borrow Pit)	1.03.14.01.23.02	600-96, 618-10 Borrow Pit	Borrow Pit	FH requested that this site be transferred to WCH. This was not in the RFP. RL will revisit for decision - 9/13/05. RL requested FR to physically inspect site. (FR response - WIDS data shows site as source of borrow soil adjacent to 618-10 Burial Ground and used for 618-10 surface cover). RL accepted on 9/19/05. - MA139. Also now includes ARRA - Transfer CLIN 3 to 4	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I
618-10 Burial Ground Remediation (CLIN#4)								
	600 Area	300-FF-2	618-10 Non-Intrusive Characterization	1.03.14.01.25.01	618-10 Non-Intrusive Characterization	ARRA Phase 1 - CLIN 4. Soil sampling for characterization.	ARRA Phase 1	
	600 Area	300-FF-2	Fld. Rem.-600 Area Non Site Specific Support	1.03.14.75.26.01	Fld. Rem.-600 Area Non Site Specific Support	ARRA Phase 1 and 2 - CLIN 4. Soil sampling for characterization support.	ARRA Phase 1 and 2	
	600 Area	300-FF-2	Fld. Rem.- ARRA 618-10 Trench Remediation NSSS	1.03.14.75.27.01	Fld. Rem.- ARRA 618-10 Trench Remediation NSSS	ARRA Phase 1 and 2 Transfer CLIN 3 to 4	ARRA Phase 1 and 2 and 3	
	600 Area	300-FF-2	ARRA - Fld. Rem.- Design - 618-10 Burial Ground	1.03.14.01.02.01	ARRA - Fld. Rem.-Design - 618-10 Burial Ground	Remedial Design for 618-10 Burial Ground	ARRA Phase 1 and 2 and 3	
	600 Area	300-FF-2	618-10 Intrusive Characterization	1.03.14.01.26.01	618-10 Intrusive Characterization	ARRA Phase 1 & 2 - CLIN 4. Soil sampling for characterization support.	ARRA Phase 1 and 2	
	600 Area	300-FF-2	618-10 Intrusive Characterization	1.03.14.01.27.01	618-10 Remediation	ARRA Phase 2 - CLIN 4. Excavation	ARRA Phase 2 and 3	
618-11 Burial Ground Remediation								
	600 Area	300-FF-2	Remediate Burial Ground 618-11	1.03.14.01.24.01	Remediate Burial Ground 618-11	Y Burial Ground	Planning activities currently ongoing.	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I
	600 Area	300-FF-2	Remediate Waste Site - 600-97 (618-11 Borrow Pit)	1.03.14.01.24.02	600-97, 618-11 Borrow Pit	Borrow Pit	FH requested that this site be transferred to WCH. This was not in the RFP. RL will revisit for decision - 9/13/05. RL requested FR to physically inspect site. (FR response - WIDS data shows site as source of borrow soil adjacent to 618-11 Burial Ground). RL accepted on 9/19/05. - MA140	
Fld. Rem.-600 Area Non Site Specific Support			Fld. Rem.-600 Area Non Site Specific Support	1.03.14.75.25.01	Fld. Rem.-600 Area Non Site Specific Support	Non Site Specific Support	N/A	
Operate/Close Utilities								
	100 Area		100 Area Utilities	1.01.07.01.16.01	100 Area Utilities	Operate and Close 100 Area Utilities	Ongoing Activities	Selective Delayed
	200 Area		200 Area Utilities	1.01.07.01.17.01	200 Area Utilities	Operate and Close 200 Area ERDF Utilities	Ongoing Activities	
	300 Area		300 Area Utilities	1.01.07.01.18.01	300 Area Utilities	Operate and Close 300 Area Utilities	Ongoing Activities	Selective Delayed Release per Contract
	300 Area		300 Area Utilities	1.01.07.01.18.03	300 Area Relocation Project	300 Area Relocation Project	REA 019, REA 19A, REA 19B	
	400 Area		400 Area Utilities	1.01.07.01.19.01	400 Area Utilities	Operate and Close 400 Area Utilities (Outside of the Security Fence)	Ongoing Activities	Selective Delayed Release per Contract

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I
	600 Area		600 Area Utilities	1.01.07.01.20.01	600 Area Utilities	Operate and Close 600 Area Utilities for 618-10 & 11	Ongoing Activities	Selective Delayed Release per Contract Sections C.2.4 and C.2.8
Surveillance and Maintenance								
	100 Area		Surveillance & Maintenance - 100 Area	1.01.06.01.11.01	Surveillance & Maintenance	Surveillance & Maintenance - 100 Area	Ongoing Activities	
	200 Area		Surveillance & Maintenance - 200 Area	1.01.06.01.12.01	Surveillance & Maintenance	Surveillance & Maintenance -200 Area	Ongoing Activities	
	300 Area		Surveillance & Maintenance - Balance of 300 Area	1.01.06.01.13.01	Surveillance & Maintenance	Surveillance & Maintenance - 300 Area	Ongoing Activities	
	300 Area		Surveillance & Maintenance - 324/327 Area	1.01.06.01.13.02	Surveillance & Maintenance	Surveillance & Maintenance - 324/327 Area	Ongoing Activities	
	400 Area		Surveillance & Maintenance - 400 Area	1.01.06.01.14.01	Surveillance & Maintenance	Surveillance & Maintenance - 400 Area	Ongoing Activities	
	600 Area		Surveillance & Maintenance - 600 Area	1.01.06.01.15.01	Surveillance & Maintenance	Surveillance & Maintenance - 600 Area	Ongoing Activities	
D4-Management and Support			D4-Management and Support	1.01.99.01.29.01	D4-Management and Support	Management and Support	Also now includes REA 051, REA 052, REA 005, Mod 272, REA 092. Also includes Negotiated Dollar Reductions, Mod 248, REA 024 - 1/18/11.	
Final Closure								

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I
Design - Miscellaneous Restoration								
			Fld. Rem. - Miscellaneous Restoration Design	1.03.15.01.01.01	Fld. Rem. - Miscellaneous Restoration Design	Fld. Rem. - Miscellaneous Restoration Design	Planning activities currently ongoing.	
Miscellaneous Restoration								
			Fld. Rem.-Remediation Misc Restoration	1.03.15.01.05.01	Final Closure - Miscellaneous Restoration	Perform miscellaneous restoration needed for Final Closure	No planning activities currently ongoing; will be required in the future.	
			Fld. Rem.-Misc Restoration Non Site Specific Spt	1.03.15.75.25.01	Fld. Rem.-Misc Restoration Non Site Specific Spt	Non Site Specific Support	N/A	
			Fld. Rem.-Management and Support	1.03.99.01.29.01	Fld. Rem.-Management and Support	Management and Support	Also now includes REA 005. Also includes Negotiated Dollar Reductions, Mod 248, REA 024 - 1/18/11. Also includes REA PM&S Rates for REA 062, REA 121, REA 047.	
			Fld. Rem.-Management and Support	1.03.99.01.29.01	Fld. Rem.-Management and Support	Management and Support Allocations for ARRA Phase 1 and 2	ARRA Phase 1 and 2	
Stewardship Preparation								
			ES/FC-Long-Term Stewardship	1.05.01.01.41.01	Final Closure - Stewardship Preparation	Prepare Site for Long-Term Stewardship/Prepare Long-Term Stewardship Plan; add Energy Northwest analytical data from the Hanford Generating Plant cleanup verification packages to the environmental restoration database	No planning activities currently ongoing; will be required in the future; the HGP verification data was not in the RFP. RL accepted on 9/13/05. - MA 37. Descope portion of 100-KR-1 Remedial Action Report. Mod 248, REA 024 - 1/18/11.	
Independent Closure Reviews								

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I
			ES/FC-Final Closure	1.05.01.01.40.01	Final Closure - Independent Closure Reviews	Complete Independent Reviews verifying readiness for closure	No planning activities currently ongoing; will be required in the future. Schedule extension for REA 052. Descope portion of 100 Area Surface Soil Survey. Mod 248, REA 024 - 1/18/11.	
			ES/FC-Final Closure	1.05.01.01.40.01	Final Closure - Independent Closure Reviews	REA 016 Columbia River Component Phase 1	No planning activities currently ongoing; however, did commence in FY 2008	
			ES/FC-Final Closure	1.05.01.01.40.01	Final Closure - Independent Closure Reviews	REA 031 - Groundwater Integration	REA 031 R1	
			ES/FC-Final Closure	1.05.01.01.40.01	Final Closure - Independent Closure Reviews	REA 035 - Columbia River Component	REA 035	
			ES/FC-Final Closure	1.05.01.01.40.01	Final Closure - Independent Closure Reviews	REA 041 - 100-D-100 Initial Characterization	REA 041	
			ES/FC-Final Closure	1.05.01.01.40.01	Final Closure - Independent Closure Reviews	REA 023 - 100 D Chrome Sites	REA 023	
			ES/FC-Final Closure	1.05.01.01.40.01	100-F Shoreline Investigation	100-F Shoreline Investigation	REA 032	
			ES/FC-Final Closure	1.05.01.01.40.01	100/300 Area Component Baseline Risk Assessment	Development & Implementation of the DOE Tribal Use Scenario	REA 076	
			ES/FC-Final Closure	1.05.01.01.40.01	100/300 Area Component Baseline Risk Assessment	Remedial Investigation of Hanford Site Releases to the Columbia River (CRC Phase III)	REA 036	
			ES/FC-Final Closure	1.05.01.01.40.01	100/300 Area Component Baseline Risk Assessment	Groundwater Integration	REA 048	
			ES/FC-Final Closure	1.05.01.01.40.01	Final Closure - Independent Closure Reviews	Data Management - REA 051	REA 062	
			ES/FC - Orphan Site Evaluations	1.05.01.01.42.01	Final Closure - Independent Closure Reviews	Complete Independent Reviews verifying readiness for closure	No planning activities currently ongoing; will be required in the future.	
			ES/FC - Orphan Site Evaluations	1.05.01.01.42.01	Final Closure - Independent Closure Reviews	Data Management - REA 045	REA 045	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I
			ES/FC - Orphan Site Evaluations	1.05.01.01.42.01	Final Closure - Independent Closure Reviews	Data Management - REA 081	REA 081	
			ES/FC - Orphan Site Evaluations	1.05.01.01.42.01	Final Closure - Independent Closure Reviews	RI/FS Field Investigation and Supplemental Activities	REA 079	
			ES/FC - Orphan Site Evaluations	1.05.01.01.42.01	Final Closure - Independent Closure Reviews	Data Management - REA 121	REA 121	
			ES/FC - Orphan Site Evaluations	1.05.01.01.43.01	ES/FC - Orphan Site Evaluations	ARRA Phase 2 - CLIN 4. IU Segment 2 Orphan Site Evaluation Report. ARRA Phase 3 - Data Management for	ARRA Phase 2 and 3	
ES/FC-Management and Support			ES/FC-Management and Support	1.05.99.01.29.01	ES/FC-Management and Support	Management and Support	Schedule extension for REA008 R1, REA 031 R1, REA 043, REA 052. Also includes REA PM&S Rates for REA 062, REA 079, REA 121	
Mission Support/General Support								
			MS/GS-Project Integration	1.06.01.01.01.01	MS/GS-Project Integration	Legacy Retiree Medical Costs; Project Controls / Director of Project Integration; Strategic Planning and Baseline Management	Level of effort % of total project Life Cycle; also now includes schedule extension for REA008 R1, REA 031 R1, REA 043, REA 052. Also includes Negotiated Dollar Reductions, Mod 248, REA 024 - 1/18/11. Also includes REA MS/GS Rates for REA 062, 079, Mod 272, REA 121, REA 19A, REA 047, REA 092, REA 19B	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I
			MS/GS-Project Services	1.06.02.01.01.01	MS/GS-Project Services	Contracts; Facilities Services; Financial Services; Human Resources; Information and Administrative Services; Information Technology (IT); Labor Relations; Light Vehicles; Procurement; Project Services; Taxes and Insurance	Level of effort % of total project Life Cycle; also now includes B&O tax for: REA 016, REA 002, REA 004, REA 007, REA 012, REA 017, REA008 R1, REA 031 R1, REA 035, REA 040 and schedule extension for REA008 R1, REA 031 R1, REA 051, REA 041, REA 043, REA 023, REA 032, REA 052. REA 022, REA 045, REA 066, REA 069, REA 025, REA 021, REA 050, REA 087, REA 042, REA 005, REA 059, REA 076, REA 064, REA 070, REA 015, REA 019, REA074, REA 095, REA 083, REA 036, REA 060, REA 061, REA 077, REA 081, REA 048, REA 099, REA 102, REA 109, REA 107, REA 103, REA 105, REA 098, REA111, REA 054, REA 056, REA 097, REA 073. Also includes Negotiated Dollar Reductions, Mod 248, REA 024 - 1/18/11. Also includes REA MS/GS Rates for REA 062, 079, Mod 272, REA 121, REA 19A, REA 047, REA 092, REA 19B	
			MS/GS-ESHQ	1.06.03.01.01.01	MS/GS-SHQ	ESHI Support; Quality Assurance; Radiological Control Program; Safety and Health; Safety, Health and Quality Management	Level of effort % of total project Life Cycle; also no, Mod 272w includes schedule extension for REA008 R1, REA 031 R1, REA 043, REA 052. Also includes Negotiated Dollar Reductions, Mod 248, REA 024 - 1/18/11. Also includes REA MS/GS Rates for REA 062, 079, Mod 272, REA 121, REA 19A, REA 047, REA 092, REA 19B	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I
			MS/GS-Engineering	1.06.04.01.01.01	MS/GS-Engineering	Engineering Support; Nuclear Safety; Technology Application	Level of effort % of total project Life Cycle; also now includes schedule extension for REA008 R1, REA 031 R1, REA 043, REA 052. Also includes Negotiated Dollar Reductions, Mod 248, REA 024 - 1/18/11. Also includes REA MS/GS Rates for REA 062, 079, Mod 272, REA 121, REA 19A, REA 047, REA 092, REA 19B	
			MS/GS-Reg Integration and Outreach	1.06.05.01.01.01	MS/GS-Regulatory and Environmental Management	Environmental Support; Regulatory Integration and Outreach	Level of effort % of total project Life Cycle; also now includes schedule extension for REA008 R1, REA 031 R1, REA 043, REA 052. Also includes Negotiated Dollar Reductions, Mod 248, REA 024 - 1/18/11. Also includes REA MS/GS Rates for REA 062, 079, Mod 272, REA 121, REA 19A, REA 047, REA 092, REA 19B	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I
			MS/GS-Office of the Project Gen. Manager	1.06.06.01.01.01	MS/GS-Office of the Project Gen. Manager	President General Support; Incentive Compensation Plan; Communications; Employee Concerns; Arbitration, Legal/Internal Audit; Safeguards and Security; Training	Level of effort % of total project Life Cycle; also now includes Incentive Comp for: REA 016, REA 002, REA 004, REA 007, REA 012, REA 017, REA008 R1, REA 031 R1, REA 035, REA 040 and schedule extension for REA008 R1, REA 031 R1, REA 051, REA 041, REA 043, REA 023, REA 032, REA 052, REA 022, REA 045, REA 066, REA 069, REA 025, REA 021, REA 050, REA 087, REA 042, REA 059, REA 005, REA 059, REA 076, REA 064, REA 070, REA 015 REA 019, REA074, REA 095, REA 083, REA 036, REA 060, REA 061, REA 077, REA 081, REA 048, REA 099, REA 102, REA 109, REA 107, REA 103, REA 105, REA 098, REA111, REA 054, REA 056, REA 097, REA 073. Also includes Negotiated Dollar Reductions, Mod 248, REA 024 - 1/18/11. Also includes REA MS/GS Rates for REA 062, 079, Mod 272, REA 121, REA 19A, REA 047, REA 092, REA 19B	
Mission Support/General Support (REAs)								
			MS/GS-ESHQ	1.06.03.01.01.01	MS/GS-SHQ	REA 002 DOE Oversight Policy	REA 002	
			MS/GS-ESHQ	1.06.03.01.01.01	MS/GS-SHQ	REA 004 Safety Software Quality Assurance	REA 004	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I
			REA 007 Facility Safety	1.06.01.01.01.01, 1.06.03.01.01.01, 1.06.04.01.01.01	MS/GS-Project Integration, MS/GS-SHQ, MS/GS-Engineering	REA 007 Facility Safety	REA 007	
			MS/GS-ESHQ	1.06.03.01.01.01	MS/GS-SHQ	REA 012 DOE M 470.1.2 & DOE M 470.1-1	REA 012	
			MS/GS-Project Integration	1.06.01.01.01.01	MS/GS-Project Integration	REA 040 - PRC Transition	REA 040	
			MS/GS-Project Integration	1.06.01.01.01.01	MS/GS-Project Integration	REA 040 - PRC Transition	REA 043	
			MS/GS-ESHQ	1.06.03.01.01.01	MS/GS-SHQ	REA 069 RRD 008 Rev. 0	REA 069	
			MS/GS-Office of the Project Gen. Manager	1.06.06.01.01.01	MS/GS-Office of the Project Gen. Manager	REA 025 - procedure review and updates required to implement the site-wide lockout/tagout procedure	REA 025	
			MS/GS-Project Services	1.06.02.01.01.01	MS/GS-Project Services	REA 021 - the implementation and maintenance of DOE CRD 0 205.1 Rev 0 Energy Cyber Security Management	REA 021	
			MS/GS-Regulatory and Environmental Management	1.06.05.01.01.01	MS/GS-Regulatory and Environmental Management	REA 050 - implementation and updating of CRD O 450.1A	REA 050	
			MS/GS-ESHQ	1.06.03.01.01.01	MS/GS-SHQ	REA 042 Implementation and annual updates of RRD 007 Chronic Beryllium Disease Prevention Program (CBDPP)	REA 042	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I
			REA 005 DOE CRD O 151.1C Comprehensive Emergency Management System	1.06.01.01.01.01, 1.06.02.01.01.01, 1.06.04.01.01.01, 1.06.06.01.01.01	MS/GS-Project Integration, MS/GS - Project Services, MS/GS-Engineering, MS/GS-Office of the Project Gen. Manager	REA 005 DOE CRD O 151.1C Comprehensive Emergency Management System	REA 005	
			MS/GS-Project Integration	1.06.01.01.01.01	MS/GS-Project Integration	Mitigation Plan for 300 Area Utility Upgrades	REA 019	
			MS/GS-Project Services	1.06.02.01.01.01	MS/GS-Project Services	CRD O 205.1A, Supplemented Rev. 4, DOE Cyber Security Management	REA 083	
			MS/GS-Project Integration	1.06.01.01.01.01	MS/GS-Project Integration	EM Primavera Initiative (P6)	REA 077	
			MS/GS-Regulatory and Environmental Management	1.06.05.01.01.01	MS/GS-Regulatory and Environmental Management	REA 097 - Incorporate Executive Order 13514, Federal Leadership in Environmental, Energy, and Economic Performance	REA 097	
			MS/GS-Project Services	1.06.02.01.01.01	MS/GS-Project Services	CRD O 200.1A, Information Technology Management	REA 073	
			MS/GS-ESHQ	1.06.03.01.01.01	MS/GS-SHQ	Implementation of HSS Assessment of Hanford Site CBDPP	REA 112	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I
			MS/GS-Office of the Project Gen. Manager	1.06.06.01.01.01	MS/GS-Office of the Project Gen. Manager	Implementation of CRD O 426.2 Personnel Selection, Training, Qualification, and Certification Requirements for US DOE Nuclear Facilities	REA 120	
Mission Support/General Support (ARRA)								
			MS/GS-Project Integration (ARRA)	1.06.01.01.02.01	MS/GS-Project Integration (ARRA)	MS/GS-Project Services Allocations for ARRA	ARRA Phase 1 and 2	
Transition								
			Transition	1.10.00.00.00.00	Transition - River Corridor Contract	Transition On-Going Work	N/A	
Footnotes								
a - TABLE B.2 LINE ITEM – Specific Row from Table B.2 of the River Corridor Closure Contract								
b - HANFORD AREA DESIGNATION – The geographic location on the Hanford Site where the activity is located								

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I
c - OPERABLE UNIT DESIGNATION – The CERCLA designation that reflects the grouping for a waste site								
d - WCH WBS LEVEL 6 DESCRIPTION - Description in the Work Breakdown Structure (WBS) for the activity								
e - WCH WBS NUMBER – Unique number that identifies each activity within the River Corridor Closure Contract's work breakdown structure								
f - ACTIVITY DESIGNATION – The unique identification for the activity within the Hanford Site								
g - ACTIVITY DESCRIPTION – A brief description of the activity								
h - ASSUMED ACTIVITY STATUS – Estimated progress status for each activity as reflected in the Modification 123								
I - ACTIVITIES WITH DELAYED RELEASE- activities that will not be executed immediately pending DOE-RL approval to proceed								