

|   |                                    |   |  |
|---|------------------------------------|---|--|
| <b>AMENDMENT OF SOLICITATION/MODIFICATION OF CONTRACT</b>   |                                    | 1. CONTRACT ID CODE   | PAGE OF PAGES<br>1   136               |
| 2. AMENDMENT/MODIFICATION NO.<br>396  | 3. EFFECTIVE DATE<br>See Block 16C | 4. REQUISITION/PURCHASE REQ. NO.<br>12EM002480  | 5. PROJECT NO. (If applicable)         |
| 6. ISSUED BY<br>Richland Operations Office<br>U.S. Department of Energy<br>Richland Operations Office<br>P.O. Box 550, MSIN A7-80<br>Richland WA 99352  | CODE<br>00601                      | 7. ADMINISTERED BY (If other than Item 6)<br>Richland Operations Office<br>U.S. Department of Energy<br>Richland Operations Office<br>P.O. Box 550, MSIN A7-80<br>Richland WA 99352 | CODE<br>00601                          |
| 8. NAME AND ADDRESS OF CONTRACTOR (No., street, county, State and ZIP Code)<br>WASHINGTON CLOSURE HANFORD, LLC<br>Attn: Carol A. Johnson, President<br>2620 Fermi Avenue<br>Richland WA 99354 |                                    | (x) 9A. AMENDMENT OF SOLICITATION NO.   | 9B. DATED (SEE ITEM 11)                |
| CODE<br>167280762   | FACILITY CODE                      | X 10A. MODIFICATION OF CONTRACT/ORDER NO.<br>DE-AC06-05RL14655  | 10B. DATED (SEE ITEM 13)<br>03/23/2005 |

**11. THIS ITEM ONLY APPLIES TO AMENDMENTS OF SOLICITATIONS**

The above numbered solicitation is amended as set forth in Item 14. The hour and date specified for receipt of Offers  is extended.  is not extended.  
Offers must acknowledge receipt of this amendment prior to the hour and date specified in the solicitation or as amended, by one of the following methods: (a) By completing Items 8 and 15, and returning \_\_\_\_\_ copies of the amendment; (b) By acknowledging receipt of this amendment on each copy of the offer submitted; or (c) By separate letter or telegram which includes a reference to the solicitation and amendment numbers. FAILURE OF YOUR ACKNOWLEDGEMENT TO BE RECEIVED AT THE PLACE DESIGNATED FOR THE RECEIPT OF OFFERS PRIOR TO THE HOUR AND DATE SPECIFIED MAY RESULT IN REJECTION OF YOUR OFFER. If by virtue of this amendment you desire to change an offer already submitted, such change may be made by telegram or letter, provided each telegram or letter makes reference to the solicitation and this amendment, and is received prior to the opening hour and date specified.

12. ACCOUNTING AND APPROPRIATION DATA (If required)

**13. THIS ITEM ONLY APPLIES TO MODIFICATION OF CONTRACTS/ORDERS. IT MODIFIES THE CONTRACT/ORDER NO. AS DESCRIBED IN ITEM 14.**

|           |   |
|-----------|---|
| CHECK ONE | A. THIS CHANGE ORDER IS ISSUED PURSUANT TO: (Specify authority) THE CHANGES SET FORTH IN ITEM 14 ARE MADE IN THE CONTRACT ORDER NO. IN ITEM 10A.  |
|           | B. THE ABOVE NUMBERED CONTRACT/ORDER IS MODIFIED TO REFLECT THE ADMINISTRATIVE CHANGES (such as changes in paying office, appropriation date, etc.) SET FORTH IN ITEM 14, PURSUANT TO THE AUTHORITY OF FAR 43.103(b). |
| X         | C. THIS SUPPLEMENTAL AGREEMENT IS ENTERED INTO PURSUANT TO AUTHORITY OF:<br>FAR 52.243-2 - Changes-Cost Reimbursement (8/87) - Alt I (Apr 1984) and Mutual Agreement of the Parties                                   |
|           | D. OTHER (Specify type of modification and authority)   |

E. IMPORTANT: Contractor  is not.  is required to sign this document and return 1 copies to the issuing office.

14. DESCRIPTION OF AMENDMENT/MODIFICATION (Organized by UCF section headings, including solicitation/contract subject matter where feasible.)

Tax ID Number: 94-1381538

DUNS Number: 167280762

A. The purpose of this modification is to revise Contract Attachment J-1, "River Corridor Closure Contract Work Scope," to incorporate changes in work scope negotiated under the following REAs: 047, 086, 093, 106, 108, 115, 118, 126, 127, 130, 131, 132, 133, 134, 136, 142, 143, 146, 147, and rate adjustments for previously definitized change orders finalized by Modification Nos. 339, 343, 349, 350, 351 and 352. Contract revisions are detailed beginning on Page 2 of this modification.

Period of Performance: 03/23/2005 to 09/30/2015

Except as provided herein, all terms and conditions of the document referenced in Item 9A or 10A, as heretofore changed, remains unchanged and in full force and effect.

|   |                            |   |                             |
|---|----------------------------|---|-----------------------------|
| 15A. NAME AND TITLE OF SIGNER (Type or print)<br>CA Johnson, President                    |                            | 16A. NAME AND TITLE OF CONTRACTING OFFICER (Type or print)<br>Jewel J. Short              |                             |
| 15B. CONTRACTOR/OFFEROR<br><i>[Signature]</i><br>(Signature of person authorized to sign) | 15C. DATE SIGNED<br>7/3/12 | 16B. UNITED STATES OF AMERICA<br><i>[Signature]</i><br>(Signature of Contracting Officer) | 16C. DATE SIGNED<br>7/10/12 |

**SF30 BLOCK 14 CONTINUATION:**

B. Contract Section J, Attachment J-1, *River Corridor Closure Contract Work Scope*, is hereby revised to include the following previously definitized Requests for Equitable Adjustment (REA): REA Nos. 047, 086, 093, 106, 108, 115, 118, 126, 127, 130, 131, 132, 133, 134, 136, 142, 143, 146, and 147, as well as rate adjustments for previously definitized change orders finalized by Modification Nos. 339, 343, 349, 350, 351 and 352. Cost, baseline quantities, and waste sites/facilities associated with the above listed REAs were incorporated into Contract Tables B.1, B.2, and C.1 in Contract Modification No. 371. Attachment J-1 changes for the above listed REAs are detailed in the table below.

| REA     | DATE MOD ISSUED | MOD NO. | REA TITLE  | ATTACHMENT J-1 LINE ITEM DESCRIPTION   | WORK BREAKDOWN STRUCTURE (WBS) NO. | SPIF SCOPE                 | J-1 PAGE NO. |
|---------|-----------------|---------|--|--|------------------------------------|----------------------------|--------------|
| REA-047 | 5/18/11         | 294     | Remediation of Three 100-D Sites                             | 100-D Area – Waste Site Remediation (REAs) – Remediate Waste Site 100-D-50:2 ( <b>Footnote 1</b> ) | 1.03.02.02.05.22                   | In SPIF                    | 17           |
|         |                 |         |  | 100-D Area – Waste Site Remediation (REAs) – Remediate Waste Site 100-D-50:3 ( <b>Footnote 1</b> ) | 1.03.02.02.05.27                   | In SPIF                    | 17           |
|         |                 |         |  | 100-D Area – Waste Site Remediation (REAs) – Remediate Waste Site 100-D-14 ( <b>Footnote 1</b> )   | 1.03.02.03.05.10                   | In SPIF                    | 18           |
| REA-086 | 12/19/2011      | 354     | Implementation of the Hanford Site Wide Fall Protection Plan | Mission Support/General Support (REAs) - MS/GS-ESHQ (New Line)                                     | 1.06.03.01.01.01                   | Post Oct. 2013 Not in SPIF | 115          |
| REA-093 | 11/22/2011      | 346     | Confirmatory Sampling of 100-D Orphan and Discovery Sites    | 100-D Area - Confirmatory Sampling Sites - Confirmatory Sampling Site 100-D-69 (New Line)          | 1.03.02.01.03.38                   | Not in SPIF                | 12           |
|         |                 |         |  | 100-D Area - Confirmatory Sampling Sites - Confirmatory Sampling Site 100-D-96 (New Line)          | 1.03.02.01.03.39                   | Not in SPIF                | 13           |
|         |                 |         |  | 100-D Area - Confirmatory Sampling Sites - Confirmatory Sampling Site 100-D-98:2 (New Line)        | 1.03.02.01.03.40                   | Not in SPIF                | 13           |
|         |                 |         |  | 100-D Area - Confirmatory Sampling Sites - Confirmatory Sampling Site 100-D-99 (New Line)          | 1.03.02.01.03.41                   | Not in SPIF                | 13           |
|         |                 |         |  | 100-D Area - Confirmatory Sampling Sites - Confirmatory Sampling Site 100-D-101 (New Line)         | 1.03.02.01.03.42                   | Not in SPIF                | 13           |
|         |                 |         |  | 100-D Area - Confirmatory Sampling Sites - Confirmatory Sampling Site 100-D-102 (New Line)         | 1.03.02.01.03.43                   | Not in SPIF                | 13           |

| REA     | DATE MOD ISSUED | MOD NO. | REA TITLE  | ATTACHMENT J-1 LINE ITEM DESCRIPTION  | WBS NO.          | SPIF SCOPE   | J-1 PAGE NO. |
|---------|-----------------|---------|--|---|------------------|--|--------------|
| REA-093 | 11/22/2011      | 346     | Confirmatory Sampling of 100-D Orphan and Discovery Sites  | 100-D Area - Confirmatory Sampling Sites - Confirmatory Sampling Site 100-D-103 (New Line)                      | 1.03.02.01.03.44 | Not in SPIF  | 13           |
|         |                 |         |  | Final Closure - Miscellaneous Restoration - FR-Management and Support   | 1.03.99.01.29.01 | Post Oct. 2013 Not in SPIF   | 108          |
|         |                 |         |  | Final Closure - Independent Closure Reviews - ES/FC-Orphan Site Evaluations (New Line)                          | 1.05.01.01.42.01 | In SPIF  | 110          |
|         |                 |         |  | Mission Support/General Support - MS/GS Project Integration   | 1.06.01.01.01.01 | Post Oct. 2013 Not in SPIF   | 111          |
|         |                 |         |  | Mission Support/General Support - Project Services  | 1.06.02.01.01.01 | Post Oct. 2013 Not in SPIF   | 111          |
|         |                 |         |  | Mission Support/General Support - ESHQ  | 1.06.03.01.01.01 | Post Oct. 2013 Not in SPIF   | 111          |
|         |                 |         |  | Mission Support/General Support - Engineering   | 1.06.04.01.01.01 | Post Oct. 2013 Not in SPIF   | 112          |
|         |                 |         |  | Mission Support/General Support - Regulatory Integration and Outreach   | 1.06.05.01.01.01 | Post Oct. 2013 Not in SPIF   | 112          |
|         |                 |         |  | Mission Support/General Support - Office of the Project General Manager   | 1.06.06.01.01.01 | Post Oct. 2013 Not in SPIF   | 112          |
|         |                 |         |  |   |                  |  |              |
| REA-106 | 1/25/2012       | 364     | Descope Confirmatory Work Scope of One Waste Site and Add Remediation of Two Waste Sites in the 100-N Area | 100-N Area - Design - FR-100N Area Design (New Line)  | 1.03.06.03.01.02 | In SPIF  | 45           |
|         |                 |         |  | 100-N Area - Confirmatory Sampling Site - 100-N-28 (Waste site descope - Work instructions remain as WCH scope) | 1.03.06.01.03.02 | Work Instructions In SPIF - Confirm Sampling & Analysis & RSVP or RTD Report Not in SPIF | 45           |
|         |                 |         |  | 100-N Area - Waste Site Remediation (REAs) - Remediate Waste Site - 100-N-62 (New Line)                         | 1.03.06.02.05.85 | Not in SPIF  | 53           |

| REA     | DATE MOD ISSUED | MOD NO. | REA TITLE  | ATTACHMENT J-1 LINE ITEM DESCRIPTION  | WBS NO.          | SPIF SCOPE                 | J-1 PAGE NO. |
|---------|-----------------|---------|--|---|------------------|----------------------------|--------------|
| REA-106 | 1/25/2012       | 364     | Descope Confirmatory Work Scope of One Waste Site and Add Remediation of Two Waste Sites in the 100-N Area | 100-N Area - Waste Site Remediation (REAs) - Remediate Waste Site - 100-N-28 (New Line) | 1.03.06.02.05.98 | Not in SPIF                | 53           |
|         |                 |         |  | 100-N Area - Waste Site Remediation (REAs) - Remediate Waste Site - 100-N-98 (New Line) | 1.03.06.02.05.A2 | Not in SPIF                | 53           |
|         |                 |         |  | 100-N Area - Waste Site Remediation (REAs) - FR-100N Non Site Specific Support          | 1.03.06.75.25.01 | Post Oct. 2013 Not in SPIF | 54           |
|         |                 |         |  | Final Closure - Miscellaneous Restoration - FR-Mgmt. and Support                        | 1.03.99.01.29.01 | Post Oct. 2013 Not in SPIF | 108          |
|         |                 |         |  | Mission Support/General Support - MS/GS Project Integration                             | 1.06.01.01.01.01 | Post Oct. 2013 Not in SPIF | 111          |
|         |                 |         |  | Mission Support/General Support - Project Services                                      | 1.06.02.01.01.01 | Post Oct. 2013 Not in SPIF | 111          |
|         |                 |         |  | Mission Support/General Support - ESHQ  | 1.06.03.01.01.01 | Post Oct. 2013 Not in SPIF | 111          |
|         |                 |         |  | Mission Support/General Support - Engineering   | 1.06.04.01.01.01 | Post Oct. 2013 Not in SPIF | 112          |
|         |                 |         |  | Mission Support/General Support - Regulatory Integration and Outreach                   | 1.06.05.01.01.01 | Post Oct. 2013 Not in SPIF | 112          |
|         |                 |         |  | Mission Support/General Support - Office of the Project General Mgr.                    | 1.06.06.01.01.01 | Post Oct. 2013 Not in SPIF | 112          |
| REA-108 | 12/19/2011      | 355     | Implementation of the Hanford Site Wide Confined Space Program   | Mission Support/General Support (REAs) - MS/GS-ESHQ (New Line)                          | 1.06.03.01.01.01 | Post Oct. 2013 Not in SPIF | 115          |
| REA-115 | 9/1/2011        | 324     | 100-D Area Remove, Treat, Dispose for High Priority Chromium Sites and Miscellaneous Sites                 | 100-D Area - Waste Site Remediation (REAs) - Remediate Waste Site 100-D-50:1 (New Line) | 1.03.02.02.05.29 | Not in SPIF                | 17           |
|         |                 |         |  | 100-D Area - Waste Site Remediation (REAs) - Remediate Waste Site 100-D-73 (New Line)   | 1.03.02.02.05.30 | Not in SPIF                | 18           |

| REA     | DATE MOD ISSUED | MOD NO. | REA TITLE  | ATTACHMENT J-1 LINE ITEM DESCRIPTION   | WBS NO.                               | SPIF SCOPE   | J-1 PAGE NO. |
|---------|-----------------|---------|--|--|---------------------------------------|--|--------------|
| REA-115 | 9/1/2011        | 324     | 100-D Area Remove, Treat, Dispose for High Priority Chromium Sites and Misc. Sites | 100-D Area - Waste Site Remediation (REAs) - Remediate Waste Site 100-D-76 (New Line)  | 1.03.02.02.05.31                      | Not in SPIF  | 18           |
|         |                 |         |  | 100-D Area - Waste Site Remediation (REAs) - Remediate Waste Site 100-D-104 (New Line) | 1.03.02.02.05.32                      | Not in SPIF  | 18           |
|         |                 |         |  | 100-D Area - Waste Site Remediation (REAs) - Remediate Waste Site 100-D-100 (New Line) | 1.03.02.03.05.13                      | Not in SPIF  | 18           |
|         |                 |         |  | 100-D Area - Waste Site Remediation (REAs) - Remediate Waste Site 100-D-62 (New Line)  | 1.03.02.03.05.14                      | Excavation In SPIF Loadout/ Closeout/ Backfill/ Reveg. Not in SPIF | 18           |
|         |                 |         |  | 100-D Area - Waste Site Remediation (REAs) - Remediate Waste Site 100-D-77 (New Line)  | 1.03.02.03.05.15                      | Not in SPIF  | 18           |
|         |                 |         |  | 100-D Area - Waste Site Remediation (REAs) - Remediate Waste Site 100-D-78 (New Line)  | 1.03.02.03.05.16                      | Not in SPIF  | 18           |
|         |                 |         |  | 100-D Area - Burial Ground Remediation - FR-100-D Non Site Specific Support            | 1.03.02.75.25.01/<br>1.03.02.75.28.01 | Post Oct. 2013 Not in SPIF   | 19           |
|         |                 |         |  | Final Closure - Miscellaneous Restoration - FR-Mgmt. and Support                       | 1.03.99.01.29.01                      | Post Oct. 2013 Not in SPIF   | 108          |
|         |                 |         |  | Mission Support/General Support - MS/GS Project Integration                            | 1.06.01.01.01.01                      | Post Oct. 2013 Not in SPIF   | 111          |
|         |                 |         |  | Mission Support/General Support - Project Services                                     | 1.06.02.01.01.01                      | Post Oct. 2013 Not in SPIF   | 111          |
|         |                 |         |  | Mission Support/General Support - ESHQ   | 1.06.03.01.01.01                      | Post Oct. 2013 Not in SPIF   | 111          |
|         |                 |         |  | Mission Support/General Support - Engineering  | 1.06.04.01.01.01                      | Post Oct. 2013 Not in SPIF   | 112          |
|         |                 |         |  | Mission Support/General Support - Regulatory Integration and Outreach                  | 1.06.05.01.01.01                      | Post Oct. 2013 Not in SPIF   | 112          |
|         |                 |         |  | Mission Support/General Support - Office of the Project General Mgr.                   | 1.06.06.01.01.01                      | Post Oct. 2013 Not in SPIF   | 112          |

| REA     | DATE MOD ISSUED | MOD NO. | REA TITLE   | ATTACHMENT J-1 LINE ITEM DESCRIPTION  | WBS NO.                               | SPIF SCOPE   | J-1 PAGE NO. |
|---------|-----------------|---------|---|---|---------------------------------------|--|--------------|
| REA-118 | 12/15/2011      | 353     | Design of Three and Remediation of Six 100-K Area Sites | 100-K Area Design - FR-100K Area Design (New Line)                                      | 1.03.05.04.01.03                      | In SPIF  | 37           |
|         |                 |         |   | 100-K Area - Waste Site Remediation (REAs) - Remediate Waste Site - 600-29 (New Line)   | 1.03.05.03.05.48                      | Not in SPIF  | 40           |
|         |                 |         |   | 100-K Area - Waste Site Remediation (REAs) - Remediate Waste Site - 100-K-84 (New Line) | 1.03.05.03.05.49                      | Not in SPIF  | 40           |
|         |                 |         |   | 100-K Area - Waste Site Remediation (REAs) - Remediate Waste Site - 100-K-86 (New Line) | 1.03.05.03.05.50                      | Not in SPIF  | 40           |
|         |                 |         |   | 100-K Area - Waste Site Remediation (REAs) - Remediate Waste Site - 100-K-89 (New Line) | 1.03.05.03.05.51                      | Not in SPIF  | 40           |
|         |                 |         |   | 100-K Area - Waste Site Remediation (REAs) - Remediate Waste Site - 100-K-92 (New Line) | 1.03.05.03.05.52                      | Not in SPIF  | 40           |
|         |                 |         |   | 100-K Area - Waste Site Remediation (REAs) - Remediate Waste Site - 128-K-2 (New Line)  | 1.03.05.03.05.53                      | Not in SPIF  | 40           |
|         |                 |         |   | 100-K Area - Burial Ground Remediation - FR-100K Non Site Specific Support              | 1.03.05.75.25.01/<br>1.03.05.75.28.01 | Post Oct.<br>2013 Not in SPIF                        | 41           |
|         |                 |         |   | 200 Area - Waste Operations - ERDF Waste Ops/Disposal (CLIN #1)                         | 1.04.01.02.31.01                      | Post Oct.<br>2013 Not in SPIF<br><b>(Footnote 2)</b> | 71           |
|         |                 |         |   | 200 Area - Waste Operations - ERDF Waste Ops-Transportation (CLIN 1)                    | 1.04.01.03.38.01                      | Post Oct.<br>2013 Not in SPIF                        | 73           |
|         |                 |         |   | Final Closure - Miscellaneous Restoration - FR-Mgmt. and Support                        | 1.03.99.01.29.01                      | Post Oct.<br>2013 Not in SPIF                        | 108          |
|         |                 |         |   | Mission Support/General Support - MS/GS Project Integration                             | 1.06.01.01.01.01                      | Post Oct.<br>2013 Not in SPIF                        | 111          |
|         |                 |         |   | Mission Support/General Support - Project Services                                      | 1.06.02.01.01.01                      | Post Oct.<br>2013 Not in SPIF                        | 111          |
|         |                 |         |   | Mission Support/General Support - ESHQ  | 1.06.03.01.01.01                      | Post Oct.<br>2013 Not in SPIF                        | 111          |
|         |                 |         |   | Mission Support/General Support - Engineering   | 1.06.04.01.01.01                      | Post Oct.<br>2013 Not in SPIF                        | 112          |

| REA     | DATE MOD ISSUED | MOD NO. | REA TITLE  | ATTACHMENT J-1 LINE ITEM DESCRIPTION   | WBS NO.          | SPIF SCOPE                 | J-1 PAGE NO. |
|---------|-----------------|---------|--|--|------------------|----------------------------|--------------|
| REA-118 | 12/15/2011      | 353     | Design of Three and Remediation of Six 100-K Area Sites  | Mission Support/General Support - Regulatory Integration and Outreach                            | 1.06.05.01.01.01 | Post Oct. 2013 Not in SPIF | 112          |
|         |                 |         |  | Mission Support/General Support - Office of the Project General Mgr.                             | 1.06.06.01.01.01 | Post Oct. 2013 Not in SPIF | 112          |
| REA-126 | 9/20/2011       | 327     | Remediation of Two 100-H Area Sites (100-H-28:2 and 100-H-28:4)  | 100-H Area - Waste Site Remediation (REAs) - Remediate Waste Site - 100-H-28:2 (New Line)        | 1.03.04.02.05.11 | Not in SPIF                | 36           |
|         |                 |         |  | 100-H Area - Waste Site Remediation (REAs) - Remediate Waste Site - 100-H-28:4 (New Line)        | 1.03.04.02.05.13 | Not in SPIF                | 36           |
|         |                 |         |  | 100-H Area - Burial Ground Remediation - FR-100-H Non Site Specific Support                      | 1.03.04.75.25.01 | Post Oct. 2013 Not in SPIF | 36           |
|         |                 |         |  | Final Closure - Miscellaneous Restoration - FR-Mgmt. and Support                                 | 1.03.99.01.29.01 | Post Oct. 2013 Not in SPIF | 108          |
|         |                 |         |  | Mission Support/General Support - MS/GS Project Integration                                      | 1.06.01.01.01.01 | Post Oct. 2013 Not in SPIF | 111          |
|         |                 |         |  | Mission Support/General Support - Project Services   | 1.06.02.01.01.01 | Post Oct. 2013 Not in SPIF | 111          |
|         |                 |         |  | Mission Support/General Support - ESHQ   | 1.06.03.01.01.01 | Post Oct. 2013 Not in SPIF | 111          |
|         |                 |         |  | Mission Support/General Support - Engineering  | 1.06.04.01.01.01 | Post Oct. 2013 Not in SPIF | 112          |
|         |                 |         |  | Mission Support/General Support - Regulatory Integration and Outreach                            | 1.06.05.01.01.01 | Post Oct. 2013 Not in SPIF | 112          |
|         |                 |         |  | Mission Support/General Support - Office of the Project General Mgr.                             | 1.06.06.01.01.01 | Post Oct. 2013 Not in SPIF | 112          |
| REA-127 | 7/27/2011       | 315     | Remediation of Four 100-K Area Remove, Treat, and Dispose Sites (100-K-87, 100-K-91, 100-K-93, and 100-K-95) | 100-K Area - Waste Site Remediation (REAs) - 100-KR-1 - Remediate Waste Site-100-K-93 (New Line) | 1.03.05.02.05.04 | Not in SPIF                | 40           |
|         |                 |         |  | 100-K Area - Waste Site Remediation (REAs) - 100-KR-2 - Remediate Waste Site-100-K-87 (New Line) | 1.03.05.03.05.44 | Not in SPIF                | 40           |

| REA     | DATE MOD ISSUED | MOD NO. | REA TITLE  | ATTACHMENT J-1 LINE ITEM DESCRIPTION   | WBS NO.                               | SPIF SCOPE  | J-1 PAGE NO. |
|---------|-----------------|---------|--|--|---------------------------------------|---|--------------|
| REA-127 | 7/27/2011       | 315     | Remediation of Four 100-K Area Sites Remove, Treat, and Dispose (100-K-87, 100-K-91, 100-K-93, and 100-K-95)                             | 100-K Area - Waste Site Remediation (REAs) - 100-KR-2 - Remediate Waste Site-100-K-91 (New Line) | 1.03.05.03.05.45                      | Not in SPIF                                       | 40           |
|         |                 |         |  | 100-K Area - Waste Site Remediation (REAs) - 100-KR-2 - Remediate Waste Site-100-K-95 (New Line) | 1.03.05.03.05.45                      | Not in SPIF                                       | 40           |
|         |                 |         |  | 100-K Area Burial Ground Remediation - FR-100-K Non Site Specific Support                        | 1.03.05.75.25.01/<br>1.03.05.75.28.01 | Post Oct. 2013 Not in SPIF                        | 41           |
|         |                 |         |  | 200 Area Waste Operations - ERDF Ops/Disposal (CLIN 1)   | 1.04.01.02.31.01                      | Post Oct. 2013 Not in SPIF<br><b>(Footnote 2)</b> | 71           |
|         |                 |         |  | 200 Area Waste Operations - ERDF Waste Ops-Transportation (CLIN 1)                               | 1.04.01.03.38.01                      | Post Oct. 2013 Not in SPIF                        | 73           |
|         |                 |         |  | Final Closure - Miscellaneous Restoration - FR-Mgmt. and Support                                 | 1.03.99.01.29.01                      | Post Oct. 2013 Not in SPIF                        | 108          |
|         |                 |         |  | Mission Support/General Support - MS/GS Project Integration                                      | 1.06.01.01.01.01                      | Post Oct. 2013 Not in SPIF                        | 111          |
|         |                 |         |  | Mission Support/General Support - Project Services   | 1.06.02.01.01.01                      | Post Oct. 2013 Not in SPIF                        | 111          |
|         |                 |         |  | Mission Support/General Support – ESHQ   | 1.06.03.01.01.01                      | Post Oct. 2013 Not in SPIF                        | 111          |
|         |                 |         |  | Mission Support/General Support – Engineering  | 1.06.04.01.01.01                      | Post Oct. 2013 Not in SPIF                        | 112          |
|         |                 |         |  | Mission Support/General Support - Regulatory Integration and Outreach                            | 1.06.05.01.01.01                      | Post Oct. 2013 Not in SPIF                        | 112          |
|         |                 |         |  | Mission Support/General Support - Office of the Project General Manager                          | 1.06.06.01.01.01                      | Post Oct. 2013 Not in SPIF                        | 112          |
| REA-130 | 9/22/2011       | 328     | Continued Implementation of Safety, Health, and Security Assessment of Hanford Site Chronic Beryllium Disease Prevention Program (CBDPP) | Mission Support/General Support (REAs) - MS/GS-ESHQ (New Line)                                   | 1.06.03.01.01.01                      | Post Oct. 2013 Not in SPIF                        | 115          |



| REA     | DATE MOD ISSUED | MOD NO. | REA TITLE   | ATTACHMENT J-1 LINE ITEM DESCRIPTION   | WBS NO.          | SPIF SCOPE                 | J-1 PAGE NO. |
|---------|-----------------|---------|---|--|------------------|----------------------------|--------------|
| REA-131 | 8/23/2011       | 318     | Coal Ash and Transition Zone Sampling and Remedial Investigation/Feasibility Study Support Activities | Final Closure - Independent Closure Reviews - ES/FC-Final Closure (New Line)                         | 1.05.01.01.40.01 | In SPIF                    | 110          |
|         |                 |         |   | Final Closure - Independent Closure Reviews - ES/FC-Mgmt. and Support                                | 1.05.99.01.29.01 | Post Oct. 2013 Not in SPIF | 110          |
|         |                 |         |   | Mission Support/General Support - MS/GS Project Integration  | 1.06.01.01.01.01 | Post Oct. 2013 Not in SPIF | 111          |
|         |                 |         |   | Mission Support/General Support - Project Services   | 1.06.02.01.01.01 | Post Oct. 2013 Not in SPIF | 111          |
|         |                 |         |   | Mission Support/General Support - ESHQ   | 1.06.03.01.01.01 | Post Oct. 2013 Not in SPIF | 111          |
|         |                 |         |   | Mission Support/General Support - Engineering  | 1.06.04.01.01.01 | Post Oct. 2013 Not in SPIF | 112          |
|         |                 |         |   | Mission Support/General Support - Regulatory Integration and Outreach                                | 1.06.05.01.01.01 | Post Oct. 2013 Not in SPIF | 112          |
|         |                 |         |   | Mission Support/General Support - Office of the Project General Mgr.                                 | 1.06.06.01.01.01 | Post Oct. 2013 Not in SPIF | 112          |
| REA-132 | 9/1/2011        | 325     | Design of Six 100-IU Sites and Remediation of 24 100-IU Sites   | 100 Area Remaining Sites - Design - FR-100A RS Failed Confirmatory Sites (New Line)                  | 1.03.07.04.01.04 | Not in SPIF                | 61           |
|         |                 |         |   | 100 Area Remaining Sites - Waste Site Remediation (REAs) - Remediate Waste Site - 600-298 (New Line) | 1.03.07.02.05.11 | Not in SPIF                | 68           |
|         |                 |         |   | 100 Area Remaining Sites - Waste Site Remediation (REAs) - Remediate Waste Site - 600-299 (New Line) | 1.03.07.02.05.12 | Not in SPIF                | 68           |
|         |                 |         |   | 100 Area Remaining Sites - Waste Site Remediation (REAs) - Remediate Waste Site - 600-300 (New Line) | 1.03.07.02.05.13 | Not in SPIF                | 68           |
|         |                 |         |   | 100 Area Remaining Sites - Waste Site Remediation (REAs) - Remediate Waste Site - 600-305 (New Line) | 1.03.07.02.05.14 | Not in SPIF                | 68           |
|         |                 |         |   | 100 Area Remaining Sites - Waste Site Remediation (REAs) - Remediate Waste Site - 600-306 (New Line) | 1.03.07.02.05.15 | Not in SPIF                | 68           |

| REA     | DATE MOD ISSUED | MOD NO. | REA TITLE   | ATTACHMENT J-1 LINE ITEM DESCRIPTION   | WBS NO.          | SPIF SCOPE  | J-1 PAGE NO. |
|---------|-----------------|---------|---|--|------------------|-------------|--------------|
| REA-132 | 9/1/2011        | 325     | Design of Six 100-IU Sites and Remediation of 24 100-IU Sites | 100 Area Remaining Sites - Waste Site Remediation (REAs) - Remediate Waste Site - 600-307 (New Line) | 1.03.07.02.05.16 | Not in SPIF | 68           |
|         |                 |         |   | 100 Area Remaining Sites - Waste Site Remediation (REAs) - Remediate Waste Site - 600-308 (New Line) | 1.03.07.02.05.17 | Not in SPIF | 68           |
|         |                 |         |   | 100 Area Remaining Sites - Waste Site Remediation (REAs) - Remediate Waste Site - 600-309 (New Line) | 1.03.07.02.05.18 | Not in SPIF | 68           |
|         |                 |         |   | 100 Area Remaining Sites - Waste Site Remediation (REAs) - Remediate Waste Site - 600-310 (New Line) | 1.03.07.02.05.19 | Not in SPIF | 68           |
|         |                 |         |   | 100 Area Remaining Sites - Waste Site Remediation (REAs) - Remediate Waste Site - 600-311 (New Line) | 1.03.07.02.05.20 | Not in SPIF | 68           |
|         |                 |         |   | 100 Area Remaining Sites - Waste Site Remediation (REAs) - Remediate Waste Site - 600-312 (New Line) | 1.03.07.02.05.21 | Not in SPIF | 68           |
|         |                 |         |   | 100 Area Remaining Sites - Waste Site Remediation (REAs) - Remediate Waste Site - 600-303 (New Line) | 1.03.07.02.05.22 | Not in SPIF | 68           |
|         |                 |         |   | 100 Area Remaining Sites - Waste Site Remediation (REAs) - Remediate Waste Site - 600-313 (New Line) | 1.03.07.03.05.21 | Not in SPIF | 68           |
|         |                 |         |   | 100 Area Remaining Sites - Waste Site Remediation (REAs) - Remediate Waste Site - 600-314 (New Line) | 1.03.07.03.05.22 | Not in SPIF | 68           |
|         |                 |         |   | 100 Area Remaining Sites - Waste Site Remediation (REAs) - Remediate Waste Site - 600-316 (New Line) | 1.03.07.03.05.23 | Not in SPIF | 68           |
|         |                 |         |   | 100 Area Remaining Sites - Waste Site Remediation (REAs) - Remediate Waste Site - 600-317 (New Line) | 1.03.07.03.05.24 | Not in SPIF | 68           |
|         |                 |         |   | 100 Area Remaining Sites - Waste Site Remediation (REAs) - Remediate Waste Site - 600-318 (New Line) | 1.03.07.03.05.25 | Not in SPIF | 69           |

| REA     | DATE MOD ISSUED | MOD NO. | REA TITLE   | ATTACHMENT J-1 LINE ITEM DESCRIPTION   | WBS NO.  | SPIF SCOPE                 | J-1 PAGE NO. |
|---------|-----------------|---------|---|--|--|----------------------------|--------------|
| REA-132 | 9/1/2011        | 325     | Design of Six 100-IU Sites and Remediation of 24 100-IU Sites | 100 Area Remaining Sites - Waste Site Remediation (REAs) - Remediate Waste Site - 600-319 (New Line) | 1.03.07.03.05.26   | Not in SPIF                | 69           |
|         |                 |         |   | 100 Area Remaining Sites - Waste Site Remediation (REAs) - Remediate Waste Site - 600-320 (New Line) | 1.03.07.03.05.27   | Not in SPIF                | 69           |
|         |                 |         |   | 100 Area Remaining Sites - Waste Site Remediation (REAs) - Remediate Waste Site - 600-321 (New Line) | 1.03.07.03.05.28   | Not in SPIF                | 69           |
|         |                 |         |   | 100 Area Remaining Sites - Waste Site Remediation (REAs) - Remediate Waste Site - 600-324 (New Line) | 1.03.07.03.05.29   | Not in SPIF                | 69           |
|         |                 |         |   | 100 Area Remaining Sites - Waste Site Remediation (REAs) - Remediate Waste Site - 600-325 (New Line) | 1.03.07.03.05.30   | Not in SPIF                | 69           |
|         |                 |         |   | 100 Area Remaining Sites - Waste Site Remediation (REAs) - Remediate Waste Site - 600-328 (New Line) | 1.03.07.03.05.31   | Not in SPIF                | 69           |
|         |                 |         |   | 100 Area Remaining Sites - Waste Site Remediation (REAs) - Remediate Waste Site - 600-326 (New Line) | 1.03.07.03.05.33   | Not in SPIF                | 69           |
|         |                 |         |   | 100 Area Remaining Sites - Waste Site Remediation (REAs) - FR-100 Area RS Non Site Specific Support  | 1.03.07.75.25.01/<br>1.03.07.75.26.01/<br>1.03.07.75.28.01 | Post Oct. 2013 Not in SPIF | 69           |
|         |                 |         |   | Final Closure - Miscellaneous Restoration - FR-Mgmt. and Support                                     | 1.03.99.01.29.01   | Post Oct. 2013 Not in SPIF | 108          |
|         |                 |         |   | Mission Support/General Support - MS/GS Project Integration  | 1.06.01.01.01.01   | Post Oct. 2013 Not in SPIF | 111          |
|         |                 |         |   | Mission Support/General Support - Project Serv.  | 1.06.02.01.01.01   | Post Oct. 2013 Not in SPIF | 111          |
|         |                 |         |   | Mission Support/General Support - ESHQ   | 1.06.03.01.01.01   | Post Oct. 2013 Not in SPIF | 111          |
|         |                 |         |   | Mission Support/General Support - Engineering  | 1.06.04.01.01.01   | Post Oct. 2013 Not in SPIF | 112          |
|         |                 |         |   | Mission Support/General Support - Regulatory Integration and Outreach                                | 1.06.05.01.01.01   | Post Oct. 2013 Not in SPIF | 112          |
|         |                 |         |   | Mission Support/General Support - Office of the Project General Mgr.                                 | 1.06.06.01.01.01   | Post Oct. 2013 Not in SPIF | 112          |

| REA     | DATE MOD ISSUED | MOD NO. | REA TITLE  | ATTACHMENT J-1 LINE ITEM DESCRIPTION  | WBS NO.                               | SPIF SCOPE  | J-1 PAGE NO. |
|---------|-----------------|---------|--|---|---------------------------------------|---|--------------|
| REA-133 | 8/23/2011       | 316     | Design of 12 and Remediation of 2 100-D Area Sites | 100-D Area Design - FR-100-D Area Design (New Line)                               | 1.03.02.04.01.02                      | In SPIF   | 9            |
|         |                 |         |  | 100-D Area - Waste Site Remediation (REAs) - FR-Waste Sites-100-D-80:2 (New Line) | 1.03.02.02.05.33                      | Not in SPIF                                       | 18           |
|         |                 |         |  | 100-D Area - Waste Site Remediation (REAs) - FR-Waste Sites-100-D-81 (New Line)   | 1.03.02.02.05.34                      | Not in SPIF                                       | 18           |
|         |                 |         |  | 100-D Area - Burial Ground Remediation - FR-100-D Non Site Specific Support       | 1.03.02.75.25.01/<br>1.03.02.75.28.01 | Post Oct. 2013 Not in SPIF                        | 19           |
|         |                 |         |  | 200 Area - Waste Operations - ERDF Waste Ops/Disp. (CLIN #1)                      | 1.04.01.02.31.01                      | Post Oct. 2013 Not in SPIF<br><b>(Footnote 2)</b> | 71           |
|         |                 |         |  | 200 Area - Waste Operations - ERDF Waste Ops-Transportation (CLIN #1)             | 1.04.01.03.38.01                      | Post Oct. 2013 Not in SPIF                        | 73           |
|         |                 |         |  | Final Closure - Miscellaneous Restoration - FR-Mgmt. and Support                  | 1.03.99.01.29.01                      | Post Oct. 2013 Not in SPIF                        | 108          |
|         |                 |         |  | Mission Support/General Support - MS/GS Project Integration                       | 1.06.01.01.01.01                      | Post Oct. 2013 Not in SPIF                        | 111          |
|         |                 |         |  | Mission Support/General Support - Project Services                                | 1.06.02.01.01.01                      | Post Oct. 2013 Not in SPIF                        | 111          |
|         |                 |         |  | Mission Support/General Support - ESHQ  | 1.06.03.01.01.01                      | Post Oct. 2013 Not in SPIF                        | 111          |
|         |                 |         |  | Mission Support/General Support - Engineering                                     | 1.06.04.01.01.01                      | Post Oct. 2013 Not in SPIF                        | 112          |
|         |                 |         |  | Mission Support/General Support - Regulatory Integration and Outreach             | 1.06.05.01.01.01                      | Post Oct. 2013 Not in SPIF                        | 112          |
|         |                 |         |  | Mission Support/General Support - Office of the Project General Mgr.              | 1.06.06.01.01.01                      | Post Oct. 2013 Not in SPIF                        | 112          |

| REA     | DATE MOD ISSUED | MOD NO. | REA TITLE  | ATTACHMENT J-1 LINE ITEM DESCRIPTION   | WBS NO.          | SPIF SCOPE                 | J-1 PAGE NO. |
|---------|-----------------|---------|--|--|------------------|----------------------------|--------------|
| REA-134 | 8/23/2011       | 319     | Additional Activities to Support the Ongoing Remedial Investigation of Hanford Site Releases to the Columbia River | Final Closure - Independent Closure Reviews - ES/FC-Final Closure (New Line)               | 1.05.01.01.40.01 | In SPIF                    | 110          |
|         |                 |         |  | Final Closure - Independent Closure Reviews - ES/FC-Mgmt. and Support                      | 1.05.99.01.29.01 | Post Oct. 2013 Not in SPIF | 110          |
|         |                 |         |  | Mission Support/General Support - MS/GS Project Integration                                | 1.06.01.01.01.01 | Post Oct. 2013 Not in SPIF | 111          |
|         |                 |         |  | Mission Support/General Support - Project Services   | 1.06.02.01.01.01 | Post Oct. 2013 Not in SPIF | 111          |
|         |                 |         |  | Mission Support/General Support – ESHQ   | 1.06.03.01.01.01 | Post Oct. 2013 Not in SPIF | 111          |
|         |                 |         |  | Mission Support/General Support – Engineering  | 1.06.04.01.01.01 | Post Oct. 2013 Not in SPIF | 112          |
|         |                 |         |  | Mission Support/General Support - Regulatory Integration and Outreach                      | 1.06.05.01.01.01 | Post Oct. 2013 Not in SPIF | 112          |
|         |                 |         |  | Mission Support/General Support - Office of the Project General Mgr.                       | 1.06.06.01.01.01 | Post Oct. 2013 Not in SPIF | 112          |
|         |                 |         |  |  |                  |                            |              |
| REA-136 | 9/27/2011       | 332     | Cultural Resource Reviews  | 100-D Area Design - 100-D Area Cultural Resource Reviews (New Line)                        | 1.03.02.04.01.02 | In SPIF                    | 9            |
|         |                 |         |  | 100-H Area Design - 100-H Area Cultural Resource Reviews (New Line)                        | 1.03.04.04.01.02 | In SPIF                    | 32           |
|         |                 |         |  | 100-K Area Design - 100-K Area Cultural Resource Reviews (New Line)                        | 1.03.05.04.01.03 | In SPIF                    | 37           |
|         |                 |         |  | 100-N Area Design - 100-N Area Cultural Resource Reviews (New Line)                        | 1.03.06.03.01.02 | In SPIF                    | 45           |
|         |                 |         |  | 100 Area Remaining Sites - Design - 100 Area Cultural Resource Reviews (New Line)          | 1.03.07.04.01.04 | Not in SPIF                | 61           |
|         |                 |         |  | 100 Area Remaining Sites - Design - 100 Area Segments Cultural Resource Reviews (New Line) | 1.03.07.04.01.05 | Not in SPIF                | 61           |
|         |                 |         |  | 300 Area Remaining Sites - Design - 300 Area Cultural Resource Reviews (New Line)          | 1.03.12.03.01.02 | In SPIF                    | 77           |
|         |                 |         |  | Final Closure - Miscellaneous Restoration - FR-Mgmt. and Support                           | 1.03.99.01.29.01 | Post Oct. 2013 Not in SPIF | 108          |



| REA     | DATE MOD ISSUED | MOD NO. | REA TITLE                              | ATTACHMENT J-1 LINE ITEM DESCRIPTION  | WBS NO.                               | SPIF SCOPE                 | J-1 PAGE NO. |
|---------|-----------------|---------|--|---|---------------------------------------|----------------------------|--------------|
| REA-143 | 11/9/2011       | 340     | ARRA Buyback – ERDF Operations FY 2012 | 200 Area - Waste Operations - ERDF Waste Ops/Disposal (CLIN #4) ARRA Disposal                     | 1.04.01.02.39.01                      | In SPIF                    | 72           |
|         |                 |         |  | 200 Area - Waste Operations - ERDF Waste Ops/Disposal (CLIN #4) ARRA Treatment                    | 1.04.01.02.40.01                      | In SPIF                    | 72           |
|         |                 |         |  | 200 Area - Waste Operations - ERDF Waste Ops/Disposal (CLIN #4) ARRA Disposal Support             | 1.04.01.02.39.75                      | In SPIF                    | 72           |
|         |                 |         |  | 200 Area - Waste Operations - ERDF Waste Ops-Transportation (CLIN #4) ARRA Transportation         | 1.04.01.03.3C.01                      | In SPIF                    | 73           |
|         |                 |         |  | 200 Area - Waste Operations - ERDF Waste Ops-Transportation (CLIN #4) ARRA Transportation Support | 1.04.01.03.3C.75                      | In SPIF                    | 73           |
|         |                 |         |  | 200 Area - Waste Operations - ERDF Waste Ops/Transportation (CLIN #4) Waste Ops-Mgmt. and Support | 1.04.99.03.29.01                      | In SPIF                    | 73           |
|         |                 |         |  |   |                                       |                            |              |
| REA-146 | 9/27/2011       | 330     | Remediation of 100-F-64 and 100-F-65   | 100-F Area Design - FR-100-F Area Design (New Line)   | 1.03.03.04.01.02                      | In SPIF                    | 21           |
|         |                 |         |  | 100-F Area - Waste Site Remediation - Remediate Waste Site - 100-F-64 (New Line)                  | 1.03.03.02.05.38                      | Not in SPIF                | 28           |
|         |                 |         |  | 100-F Area - Waste Site Remediation - Remediate Waste Site - 100-F-65 (New Line)                  | 1.03.03.02.05.39                      | Not in SPIF                | 28           |
|         |                 |         |  | 100-F Area - Burial Ground Remediation - FR-100-F Non Site Specific Support                       | 1.03.03.75.25.01/<br>1.03.03.75.26.01 | Post Oct. 2013 Not in SPIF | 31           |
|         |                 |         |  | Final Closure - Miscellaneous Restoration - FR-Mgmt. and Support                                  | 1.03.99.01.29.01                      | Post Oct. 2013 Not in SPIF | 108          |
|         |                 |         |  | Mission Support/General Support - MS/GS Project Integration                                       | 1.06.01.01.01.01                      | Post Oct. 2013 Not in SPIF | 111          |
|         |                 |         |  | Mission Support/General Support - Project Services  | 1.06.02.01.01.01                      | Post Oct. 2013 Not in SPIF | 111          |

| REA     | DATE MOD ISSUED | MOD NO. | REA TITLE   | ATTACHMENT J-1 LINE ITEM DESCRIPTION  | WBS NO.                                       | SPIF SCOPE                              | J-1 PAGE NO. |
|---------|-----------------|---------|---|---|---|---|--------------|
| REA-146 | 9/27/2011       | 330     | Remediation of 100-F-64 and 100-F-65  | Mission Support/General Support – ESHQ  | 1.06.03.01.01.01                              | Post Oct. 2013 Not in SPIF              | 111          |
|         |                 |         |   | Mission Support/General Support – Engineering   | 1.06.04.01.01.01                              | Post Oct. 2013 Not in SPIF              | 112          |
|         |                 |         |   | Mission Support/General Support - Regulatory Integration and Outreach                             | 1.06.05.01.01.01                              | Post Oct. 2013 Not in SPIF              | 112          |
|         |                 |         |   | Mission Support/General Support - Office of the Project General Mgr.                              | 1.06.06.01.01.01                              | Post Oct. 2013 Not in SPIF              | 112          |
|         |                 |         |   |   |   |   |              |
| REA-147 | 12/13/2011      | 348     | 300 Area Retained Facilities Mitigation Analysis                                      | 300 Area Remaining Sites - Design - FR-300 Area RS Design (New Line)                              | 1.03.12.03.01.03                              | In SPIF                                 | 77           |
|         |                 |         |   | Final Closure - Miscellaneous Restoration - FR-Mgmt. and Support                                  | 1.03.99.01.29.01                              | Post Oct. 2013 Not in SPIF              | 108          |
|         |                 |         |   | Mission Support/General Support - MS/GS Project Integration                                       | 1.06.01.01.01.01                              | Post Oct. 2013 Not in SPIF              | 111          |
|         |                 |         |   | Mission Support/General Support - Project Services  | 1.06.02.01.01.01                              | Post Oct. 2013 Not in SPIF              | 111          |
|         |                 |         |   | Mission Support/General Support – ESHQ  | 1.06.03.01.01.01                              | Post Oct. 2013 Not in SPIF              | 111          |
|         |                 |         |   | Mission Support/General Support – Engineering   | 1.06.04.01.01.01                              | Post Oct. 2013 Not in SPIF              | 112          |
|         |                 |         |   | Mission Support/General Support - Regulatory Integration and Outreach                             | 1.06.05.01.01.01                              | Post Oct. 2013 Not in SPIF              | 112          |
|         |                 |         |   | Mission Support/General Support - Office of the Project General Mgr.                              | 1.06.06.01.01.01                              | Post Oct. 2013 Not in SPIF              | 112          |
|         |                 |         |   |   |   |   |              |
| MOD 339 | 12/9/2011       | 339     | Rate Adjustment (REAs 016, 017, 022, 023, 032, 035, 041, 045, 051, 066, 076, and 087) | 200 Area - Waste Operations - ERDF Waste Ops-Transportation (CLIN #4) Waste Ops-Mgmt. and Support | 1.04.99.01.29 / 1.04.99.02.29 / 1.04.01.02.32 | Post Oct. 2013 Not in SPIF (Footnote 2) | 73           |
|         |                 |         |   | Final Closure - Miscellaneous Restoration - FR-Mgmt. and Support                                  | 1.03.99.01.29.01                              | Post Oct. 2013 Not in SPIF              | 108          |
|         |                 |         |   | Final Closure - Independent Closure Reviews - ES/FC-Mgmt. and Support                             | 1.05.99.01.29.01                              | Post Oct. 2013 Not in SPIF              | 110          |
|         |                 |         |   | Mission Support/General Support - MS/GS Project Integration                                       | 1.06.01.01.01.01                              | Post Oct. 2013 Not in SPIF              | 111          |





| REA     | DATE MOD ISSUED | MOD NO. | REA TITLE                                     | ATTACHMENT J-1 LINE ITEM DESCRIPTION  | WBS NO.  | SPIF SCOPE  | J-1 PAGE NO. |
|---------|-----------------|---------|---|---|--|---|--------------|
| MOD 349 | 12/13/2011      | 349     | Rate Adjustment (REAs 060, 074, and 098)      | 100 D Area - Burial Ground Remediation - FR-100-D Non Site Specific Support                         | 1.03.02.75.25.01/<br>1.03.02.75.28.01                      | Post Oct. 2013 Not in SPIF                        | 19           |
|         |                 |         |   | 100 H Area - Burial Ground Remediation - FR-100-H Non Site Specific Support                         | 1.03.04.75.25.01   | Post Oct. 2013 Not in SPIF                        | 36           |
|         |                 |         |   | 100-N Area - Interim Safe Storage (New Line)  | 1.03.06.75.25.01   | Post Oct. 2013 Not in SPIF                        | 60           |
|         |                 |         |   | 200 Area - Waste Operations - ERDF Waste Ops-Transportation (CLIN #4) - Waste Ops-Mgmt. and Support | 1.04.99.01.29 /<br>1.04.99.02.29 /<br>1.04.01.02.32        | Post Oct. 2013 Not in SPIF<br><b>(Footnote 2)</b> | 73           |
|         |                 |         |   | Final Closure - Miscellaneous Restoration - FR-Mgmt. and Support                                    | 1.03.99.01.29.01   | Post Oct. 2013 Not in SPIF                        | 108          |
|         |                 |         |   | Mission Support/General Support - MS/GS Project Integration   | 1.06.01.01.01.01   | Post Oct. 2013 Not in SPIF                        | 111          |
|         |                 |         |   | Mission Support/General Support - Project Services  | 1.06.02.01.01.01   | Post Oct. 2013 Not in SPIF                        | 111          |
|         |                 |         |   | Mission Support/General Support – ESHQ  | 1.06.03.01.01.01   | Post Oct. 2013 Not in SPIF                        | 111          |
|         |                 |         |   | Mission Support/General Support – Engineering   | 1.06.04.01.01.01   | Post Oct. 2013 Not in SPIF                        | 112          |
|         |                 |         |   | Mission Support/General Support - Regulatory Integration and Outreach                               | 1.06.05.01.01.01   | Post Oct. 2013 Not in SPIF                        | 112          |
|         |                 |         |   | Mission Support/General Support - Office of the Project General Mgr.                                | 1.06.06.01.01.01   | Post Oct. 2013 Not in SPIF                        | 112          |
|         |                 |         |   |   |  |   |              |
| MOD 350 | 12/13/2011      | 350     | Rate Adjustment (REAs 036, 099, 103, and 111) | 100-F Area - Burial Ground Remediation - FR-100-F Non Site Specific Support                         | 1.03.03.75.25.01/<br>1.03.03.75.26.01                      | Post Oct. 2013 Not in SPIF                        | 31           |
|         |                 |         |   | 100 H Area - Burial Ground Remediation - FR-100-H Non Site Specific Support                         | 1.03.04.75.25.01   | Post Oct. 2013 Not in SPIF                        | 36           |
|         |                 |         |   | 100 Area Remaining Sites - Waste Site Remediation (REAs) - FR-100 Area RS Non Site Specific Support | 1.03.07.75.25.01/<br>1.03.07.75.26.01/<br>1.03.07.75.28.01 | Post Oct. 2013 Not in SPIF                        | 69           |
|         |                 |         |   | 200 Area - Waste Operations - ERDF Waste Ops-Transportation (CLIN #4) - Waste Ops-Mgmt. and Support | 1.04.99.01.29 /<br>1.04.99.02.29 /<br>1.04.01.02.32        | Post Oct. 2013 Not in SPIF<br><b>(Footnote 2)</b> | 73           |
|         |                 |         |   | Final Closure - Miscellaneous Restoration - FR-Mgmt. and Support                                    | 1.03.99.01.29.01   | Post Oct. 2013 Not in SPIF                        | 108          |



| REA     | DATE MOD ISSUED | MOD NO. | REA TITLE                                     | ATTACHMENT J-1 LINE ITEM DESCRIPTION  | WBS NO.   | SPIF SCOPE  | J-1 PAGE NO. |
|---------|-----------------|---------|---|---|---|---|--------------|
| MOD 352 | 12/13/2011      | 352     | Rate Adjustment (REAs 059, 061, 064, and 070) | 100-D Area - Burial Ground Remediation - FR-100-D Non Site Specific Support                         | 1.03.02.75.25.01/<br>1.03.02.75.28.01               | Post Oct. 2013 Not in SPIF                        | 19           |
|         |                 |         |   | 100-H Area - Burial Ground Remediation - FR-100-H Non Site Specific Support                         | 1.03.04.75.25.01                                    | Post Oct. 2013 Not in SPIF                        | 36           |
|         |                 |         |   | 200 Area - Waste Operations - ERDF Waste Ops-Transportation (CLIN #4) - Waste Ops-Mgmt. and Support | 1.04.99.01.29 /<br>1.04.99.02.29 /<br>1.04.01.02.32 | Post Oct. 2013 Not in SPIF<br><b>(Footnote 2)</b> | 73           |
|         |                 |         |   | Final Closure - Miscellaneous Restoration - FR-Mgmt. and Support                                    | 1.03.99.01.29.01                                    | Post Oct. 2013 Not in SPIF                        | 108          |
|         |                 |         |   | Mission Support/General Support - MS/GS Project Integration   | 1.06.01.01.01.01                                    | Post Oct. 2013 Not in SPIF                        | 111          |
|         |                 |         |   | Mission Support/General Support - Project Services  | 1.06.02.01.01.01                                    | Post Oct. 2013 Not in SPIF                        | 111          |
|         |                 |         |   | Mission Support/General Support – ESHQ  | 1.06.03.01.01.01                                    | Post Oct. 2013 Not in SPIF                        | 111          |
|         |                 |         |   | Mission Support/General Support – Engineering   | 1.06.04.01.01.01                                    | Post Oct. 2013 Not in SPIF                        | 112          |
|         |                 |         |   | Mission Support/General Support - Regulatory Integration and Outreach                               | 1.06.05.01.01.01                                    | Post Oct. 2013 Not in SPIF                        | 112          |
|         |                 |         |   | Mission Support/General Support - Office of the Project General Mgr.                                | 1.06.06.01.01.01                                    | Post Oct. 2013 Not in SPIF                        | 112          |

**Footnotes:**

1. The WBS No. for this 100-D Area waste site was previously listed under “Waste Site Remediation” and has been moved under the header “Waste Site Remediation (REAs).”
2. The Column J comment for this WBS has been corrected from "In SPIF" to "Post October 2013 Not in SPIF" to be consistent with other Project Management and Support line items. This correction also applies to WBS No. 1.04.01.02.31.75, “200 Area Waste Operations – ERDF Waste Operations/Disposal (CLIN #1) – Waste Operations-Disposal Support.”

- C. Contract Section J, Attachment J-1, *River Corridor Closure Contract Work Scope*, (pages 1 through 115) is attached to this modification.
- D. **CONTRACTOR RELEASE:** The modifications to the Contract agreed to herein are provided in consideration for, and as complete equitable adjustment for, all Contractor's proposals and submissions (formal and/or informal) related to the Schedule Performance Incentive Fee (SPIF), Modification No. 123 ("True-up"), Modification No. 248 ("Deductive Change"), the final authorization date for CLIN 3 and the revision to CLIN 2 as compared to the Contractor's baseline and Clause B.11 "DOE Authorization of CLIN 2 and CLIN 3." The Contractor hereby releases the Government from any all liability under this contract for equitable adjustments attributable to such facts or circumstances giving rise to the Contractor's proposals and submissions.

There are no other changes to the terms and conditions of the contract.

End of Modification No. 396

**RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE**

| TABLE B2 LINE ITEM<br>a | HANFORD AREA DESIGNATION<br>b | OPERABLE UNIT DESIGNATION<br>c | WCH WBS LEVEL 6 DESCRIPTION<br>d | WCH WBS LEVEL 6 IDENTIFICATION NUMBER<br>e | ACTIVITY DESIGNATION<br>f | ACTIVITY DESCRIPTION<br>g | ASSUMED ACTIVITY STATUS<br>h | ACTIVITIES WITH DELAYED RELEASE<br>i | SPIF Scope<br>j | Explanation of SPIF Exceptions<br>k |
|-------------------------|-------------------------------|--------------------------------|----------------------------------|--|---------------------------|---------------------------|------------------------------|--------------------------------------|-----------------|-------------------------------------|
|-------------------------|-------------------------------|--------------------------------|----------------------------------|--|---------------------------|---------------------------|------------------------------|--------------------------------------|-----------------|-------------------------------------|

**ATTACHMENT J-1 LEGEND**

**Column Heading Descriptions:**

- a - TABLE B.2 LINE ITEM** – Specific Row from Table B.2 of the River Corridor Closure Contract
- b - HANFORD AREA DESIGNATION** – The geographic location on the Hanford Site where the activity is located
- c - OPERABLE UNIT DESIGNATION** – The CERCLA designation that reflects the grouping for a waste site
- d - WCH WBS LEVEL 6 DESCRIPTION** - Description in the Work Breakdown Structure (WBS) for the activity
- e - WCH WBS NUMBER** – **Unique** number that identifies each activity within the River Corridor Closure Contract's work breakdown structure
- f - ACTIVITY DESIGNATION** – The unique identification for the activity within the Hanford Site
- g - ACTIVITY DESCRIPTION** – A brief description of the activity
- h - ASSUMED ACTIVITY STATUS** – Estimated progress status for each activity as reflected in Modification No. 123. Column h color chart is provided as follows:

|  |
|--|
| INITIAL MATERIAL DIFFERENCES (MI) - Per RL Ltr. No. 05-AMRC-O410 dated August 17, 2005   |
| MATERIAL DIFFERENCE - ADDITIONS (MA) - Per RL Ltr. No. 06-AMRC-0029 dated November 15, 2005  |
| MATERIAL DIFFERENCE - DELETIONS (MD) - Per RL Ltr. No. 06-AMRC-0029 dated November 15, 2005  |
| Material Differences with both additions and deletions.  |
| Material Differences with both additions and deletions. Additional True-up Changes (Mod 123)                                       |
| Requests for Equitable Adjustment (REAs) and miscellaneous explanatory notes.  |
| Deducted work scope per Mod 248 (REA-024) dated January 18, 2011   |
| D4 Buildings associated with Interim Safe Storage - 105-N Reactor (ISS) and Waste Operation/Disposal/Treatment 618-10/11 (CLIN #3) |

- i - ACTIVITIES WITH DELAYED RELEASE** - activities that will not be executed immediately pending DOE-RL approval to proceed.
- j - SPIF SCOPE - General Notes:**
  - 1) Excavation completion defined as no remaining waste by visual observation and by field screening instrument results, or IPB excavation quantities met. Loadout completion is loadout of all waste not requiring treatment that can be disposed at ERDF or IPB loadout quantities met.
  - 2) Revegetation can only be performed during the winter months (November/December) and it is more efficient to perform all the revegetation after completion of area waste sites.

**k - EXPLANATION OF SPIF EXCEPTIONS**

**RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE**

| TABLE B2 LINE ITEM<br>a            | HANFORD AREA<br>DESIGNATION<br>b | OPERABLE UNIT<br>DESIGNATION<br>c | WCH WBS LEVEL 6<br>DESCRIPTION<br>d    | WCH WBS LEVEL 6<br>IDENTIFICATION<br>NUMBER<br>e | ACTIVITY<br>DESIGNATION f              | ACTIVITY<br>DESCRIPTION g                                       | ASSUMED ACTIVITY<br>STATUS<br>h   | ACTIVITIES WITH<br>DELAYED RELEASE<br>i | SPIF Scope<br>j | Explanation of SPIF<br>Exceptions<br>k |
|------------------------------------|----------------------------------|-----------------------------------|--|--|--|---|---|---|-----------------|--|
| <b>100 Area</b>                    |                                  |                                   |  |  |  |   |   |   |                 |  |
| <b>100 B/C Area</b>                |                                  |                                   |  |  |  |   |   |   |                 |  |
| <b>100 B/C Area Design</b>         |                                  |                                   |  |  |  |   |   |   |                 |  |
|                                    | 100 B/C Area                     |                                   | Fld. Rem.-100 B/C Area Design          | 1.03.01.04.01.01                                 | Design                                 | Design  | No planning activities currently ongoing; will be required in the future; additional design scope associated with new remediation sites: Items # 38-42, 44-46, 56-67, 94-95, 97-98, 147, 151-152 and 155-158. RL accepted 9/13/05 and 9/19/05. - MA169. |   | In SPIF         |  |
|                                    | 100 B/C Area                     |                                   | BC Failed Confirmatory Sites Design    | 1.03.01.04.01.02                                 | BC Failed Confirmatory Sites Design    | Design  | Additional design scope associated with new remediation sites: Items # 38-42, 44-46, 56-67, 94-95, 97-98, 147, 151-152 and 155-158. RL accepted 9/13/05 and 9/19/05. - MA169  |   | In SPIF         |  |
|                                    | 100 B/C Area                     |                                   | BC Failed Confirmatory Sites Design    | 1.03.01.04.01.02                                 | BC Failed Confirmatory Sites Design    | Design/Remediation 3 B/C Sites 100-B-20,100-B-25,100-B-28       | REA 015   |   | In SPIF         |  |
|                                    | 100 B/C Area                     |                                   | BC Failed Confirmatory Sites Design    | 1.03.01.04.01.02                                 | BC Discovery Sites Design              | 100-B/C Design & Remediation for 100-B-31, 100-B-32, & 100-B-33 | REA 066   |   | In SPIF         |  |
| <b>Confirmatory Sampling Sites</b> |                                  |                                   |  |  |  |   |   |   |                 |  |
|                                    | 100 B/C Area                     | 100-BC-1                          | Confirmatory Sampling Site - 126-B-2   | 1.03.01.01.03.01                                 | Confirmatory Sampling Site - 126-B-2   | 183-B Clearwells  | No planning activities currently ongoing; will be required in the future.   |   | In SPIF         |  |
|                                    | 100 B/C Area                     | 100-BC-1                          | Confirmatory Sampling Site - 1607-B1   | 1.03.01.01.03.02                                 | Confirmatory Sampling Site - 1607-B1   | Septic Tank System  | No planning activities currently ongoing; will be required in the future.   |   | In SPIF         |  |
|                                    | 100 B/C Area                     | 100-BC-1                          | Confirmatory Sampling Site - 100-B-21  | 1.03.01.01.03.07                                 | 100-B-21 Confirmatory sampling and RTD | 100 B/C Misc. Pipelines.  | This was not in the RFP and is ongoing remediation (confirmatory sampling and remediation to go) - MI022  |   | In SPIF         |  |
|                                    | 100 B/C Area                     | 100-BC-1                          | Confirmatory Sampling Site - 100-B-20  | 1.03.01.01.03.08                                 | 100-B-20 Confirmatory Sampling         | 1716-B Maintenance Garage and Surrounding Soil                  | This was not in the RFP and is ongoing incumbent work (confirmatory sampling to go) - MI023   |   | In SPIF         |  |
|                                    | 100 B/C Area                     | 100-BC-1                          | Confirmatory Sampling Site - 118-B-8:1 | 1.03.01.01.03.09                                 | 118-B-8:1 Confirmatory Sampling        | 105-B French Drains   | This was not in the RFP and is ongoing incumbent work (confirmatory sampling to go) - MI024   |   | In SPIF         |  |

**RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE**

| TABLE B2 LINE ITEM<br>a              | HANFORD AREA<br>DESIGNATION<br>b | OPERABLE UNIT<br>DESIGNATION<br>c | WCH WBS LEVEL 6<br>DESCRIPTION<br>d                | WCH WBS LEVEL 6<br>IDENTIFICATION<br>NUMBER<br>e | ACTIVITY<br>DESIGNATION f  | ACTIVITY<br>DESCRIPTION g                                  | ASSUMED ACTIVITY<br>STATUS<br>h   | ACTIVITIES WITH<br>DELAYED RELEASE<br>i | SPIF Scope<br>j | Explanation of SPIF<br>Exceptions<br>k  |
|--------------------------------------|----------------------------------|-----------------------------------|--|--|--|--|---|---|-----------------|---|
|                                      | 100 B/C Area                     | 100-BC-1                          | Confirmatory Sampling Site - 118-C-3:3             | 1.03.01.01.03.10                                 | 118-C-3:3 Confirmatory Sampling  | 105-C French Drains  | This was not in the RFP and is ongoing incumbent work (confirmatory sampling to go) - MI025   |   | In SPIF         |   |
|                                      | 100 B/C Area                     | 100-BC-1                          | Confirmatory Sampling Site - 100-B-24              | 1.03.01.01.03.11                                 | 100-B-24 Confirmatory Sampling Site  | Spillway Associated with 116-B-7 Outfall                   | This was not in the RFP and is ongoing incumbent work (confirmatory sampling to go) - MI026   |   | In SPIF         |   |
|                                      | 100 B/C Area                     | 100-BC-1                          | Confirmatory Sampling Site - 100-B-25              | 1.03.01.01.03.12                                 | 100-B-25 Confirmatory Sampling Site  | Spillway Associated with 132-B-6 Outfall                   | This was not in the RFP and is ongoing incumbent work (confirmatory sampling to go) - MI027   |   | In SPIF         |   |
|                                      | 100 B/C Area                     | 100-BC-1                          | Confirmatory Sampling Site - 100-B-26              | 1.03.01.01.03.13                                 | 100-B-26 Confirmatory Sampling Site  | Spillway Associated with 132-C-2 Outfall                   | This was not in the RFP and is ongoing incumbent work (confirmatory sampling to go) - MI028   |   | In SPIF         |   |
| <b>Liquid Waste Site Remediation</b> |                                  |                                   |  |  |  |  |   |   |                 |   |
|                                      | 100 B/C Area                     | 100-BC-1                          | Remediate Liquid Waste Site - 100-B-8              | 1.03.01.02.04.02                                 | Remediate Liquid Waste Site - 100-B-8 (includes Burial Grounds 118-B-2 and 118-B-7)  | 100 B-Reactor Cooling Water Effluent Underground Pipelines | Reclassified as closed. Revegetation required. Approximately 98% complete. RL accepted on 9/13/05. - MD100  |   | In SPIF         |   |
|                                      | 100 B/C Area                     | 100-BC-1                          | Rem LW Site-100-B-15(116-B-7,132-B-6,C-2,100-C-6   | 1.03.01.02.04.04                                 | Remediate Liquid Waste Site - 100-B-15 (includes 116-B-7, 132-B-6, 132-C-2, 100-C-6) | B/C Effluent River Pipelines                               | Portion under 200 Area main feed water line assumed not in scope; 98% complete. Revegetation to go on 100-C-6. RL accepted on 9/13/05. - MD119      |   | Not In SPIF     | Any action required for the river pipelines has been deferred to the final ROD. |
| <b>Waste Site Remediation</b>        |                                  |                                   |  |  |  |  |   |   |                 |   |
|                                      | 100 B/C Area                     | 100-BC-1                          | Remediate Waste Site - 100-B-16                    | 1.03.01.02.05.01                                 | Remediate Waste Site - 100-B-16  | Utility Poles and Fixtures Debris Pile Dumping Area        | 90% complete. Backfill and Revegetation to go. RL accepted on 9/13/05. - MD121  |   | In SPIF         |   |
|                                      | 100 B/C Area                     | 100-BC-1                          | Remediate Waste Site - 118-B-8                     | 1.03.01.02.05.02                                 | Remediate Waste Site - 118-B-8   | B Reactor  | No planning activities currently ongoing; will be required in the future. Cleanup of this site excludes soils directly under the reactor footprint. |   | Not in SPIF     | B Reactor has been designated as a National Historic Landmark (REA-145)         |
|                                      | 100 B/C Area                     | 100-BC-1                          | Remediate Waste Site - 120-B-1                     | 1.03.01.02.05.03                                 | Remediate Waste Site - 120-B-1   | 105-B Battery Acid Sump                                    | Regulator Decision to remediate made subsequent to the RFP. Not in the RFP. RL accepted on 9/13/05. - MA093   |   | In SPIF         |   |
|                                      | 100 B/C Area                     | 100-BC-1                          | Remediate Waste Site - 126-B-3, 184 B Coal Pit     | 1.03.01.02.05.04                                 | Remediate Waste Site - 126-B-3   | 184-B Coal Pit   | 80% complete. Remediation and sampling complete. RSVP, backfill, and revegetation to go. RL accepted on 9/13/05. - MD123                            |   | In SPIF         |   |
|                                      | 100 B/C Area                     | 100-BC-1                          | Remediate Waste Site - 128-B-3, Coal Ash, Demo Wst | 1.03.01.02.05.05                                 | Remediate Waste Site - 128-B-3   | Coal Ash and Demolition Waste Site                         | 50% complete. Remediation, sampling, RSVP, backfill, and revegetation to go. RL accepted on 9/13/05. - MD124  |   | In SPIF         |   |
|                                      | 100 B/C Area                     | 100-BC-1                          | Remediate Waste Site - 132-B-2                     | 1.03.01.02.05.06                                 | Remediate Waste Site - 132-B-2   | 116-B Reactor Exhaust Stack                                | No planning activities currently ongoing; will be required in the future.   |   | Not in SPIF     | B Reactor has been designated as a National Historic Landmark (REA-145)         |



**RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE**

| TABLE B2 LINE ITEM<br>a | HANFORD AREA<br>DESIGNATION<br>b | OPERABLE UNIT<br>DESIGNATION<br>c | WCH WBS LEVEL 6<br>DESCRIPTION<br>d | WCH WBS LEVEL 6<br>IDENTIFICATION<br>NUMBER<br>e | ACTIVITY<br>DESIGNATION f       | ACTIVITY<br>DESCRIPTION g                                      | ASSUMED ACTIVITY<br>STATUS<br>h   | ACTIVITIES WITH<br>DELAYED RELEASE<br>i | SPIF Scope<br>j | Explanation of SPIF<br>Exceptions<br>k                            |
|-------------------------|----------------------------------|-----------------------------------|-------------------------------------|--|---------------------------------|--|---|---|-----------------|---|
|                         | 100 B/C Area                     | 100-BC-1                          | Remediate Waste Site 600-230        | 1.03.01.02.05.07                                 | Remediate Waste Site - 600-230  | Historic Disposal Site   | No planning activities currently ongoing; will be required in the future.   |   | In SPIF         |   |
|                         | 100 B/C Area                     | 100-BC-1                          | Remediate Waste Site 1607-B5        | 1.03.01.02.05.08                                 | Remediate Waste Site - 1607-B5  | Septic Tank System   | In the RFP as confirmatory sampling; sampling complete and remediation required. (Delete confirmatory sampling site scope - Deletions Item MD169) RL accepted on 9/19/05. - MA056 |   | Not in SPIF     | Misc Deduct - MOD 292 (WCH-REA-144). Adjacent to active facility. |
|                         | 100 B/C Area                     | 100-BC-1                          | Remediate Waste Site 100-B-17       | 1.03.01.02.05.09                                 | Remediate Waste Site - 100-B-17 | Transite on Columbia River Shoreline and 100-B Discovery Site  | This was not in the RFP. RL accepted on 9/19/05. - MA047  |   | In SPIF         |   |
|                         | 100 B/C Area                     | 100-BC-1                          | Remediate Waste Site 100-B-14       | 1.03.01.02.05.10                                 | 100-B-14 Remediation Waste Site | 100 B Area Process and Sanitary Sewer                          | This was not in the RFP and is ongoing remediation (excavation, loadout, backfill, and revegetation to go) - MI003  |   | In SPIF         |   |
|                         | 100 B/C Area                     | 100-BC-1                          | Remediate Waste Site 128-B-2        | 1.03.01.02.05.11                                 | 128-B-2 Remediation Waste Site  | 100-B Burn Pit #2  | This was not in the RFP and is ongoing remediation (sample, backfill, and revegetation to go) - MI004   |   | In SPIF         |   |
|                         | 100 B/C Area                     | 100-BC-1                          | Remediate Waste Site 100-B-27       | 1.03.01.02.05.12                                 | 100-B-27 Remediation Waste Site | Sodium Dichromate Spill Site                                   | This was not in the RFP and is a newly discovered waste site requiring remediation (excavation, loadout, backfill, and revegetation to go) - MI006. Also now includes REA 107     |   | In SPIF         |   |
|                         | 100 B/C Area                     | 100-BC-1                          | Remediate Waste Site 1607-B2        | 1.03.01.02.05.13                                 | 1607-B2                         | Septic Tank System   | In RFP as confirmatory site; was not in RFP as a remediation site. (Excavation complete, sampling, RSVP, backfill and revegetation to go) - MI009                                 |   | In SPIF         |   |
|                         | 100 B/C Area                     | 100-BC-1                          | Remediate Waste Site 100-B-18       | 1.03.01.02.05.14                                 | Remediate Waste Site - 100-B-18 | 184 Powerhouse Debris Pile                                     | This was not in the RFP and is a newly accepted waste site requiring remediation (excavation, loadout, backfill, and revegetation to go) - MI029                                  |   | In SPIF         |   |
|                         | 100 B/C Area                     | 100-BC-1                          | Remediate Waste Site 100-B-19       | 1.03.01.02.05.15                                 | Remediate Waste Site - 100-B-19 | 100 B/C Stained Oil Sites/Chemical Contamination Surface Areas | This was not in the RFP and is a newly accepted waste site requiring remediation (excavation, loadout, backfill, and revegetation to go) - MI030                                  |   | In SPIF         |   |
|                         | 100 B/C Area                     | 100-BC-1                          | Remediate Waste Site 100-B-22       | 1.03.01.02.05.16                                 | Remediate Waste Site - 100-B-22 | 100-B Waste Treatment Facilities & Surrounding Soils           | This was not in the RFP and is a newly accepted waste site requiring remediation (excavation, loadout, backfill, and revegetation to go) - MI031                                  |   | In SPIF         |   |
|                         | 100 B/C Area                     | 100-BC-1                          | Remediate Waste Site 1607-B7        | 1.03.01.02.05.17                                 | Remediate Waste Site - 1607-B7  | Septic Tank System   | This was not in RFP and is ongoing remediation (revegetation to go) - MI010   |   | In SPIF         |   |
|                         | 100 B/C Area                     | 100-BC-1                          | Remediate Waste Site 100-B-21       | 1.03.01.02.05.18                                 | Remediate Waste Site - 100-B-21 | 100 B/C Misc. Pipelines.                                       | This was not in the RFP and is ongoing remediation (excavation, loadout, remediation, backfill and revegetation to go) - MI022  |   | In SPIF         |   |

**RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE**

| TABLE B2 LINE ITEM<br>a | HANFORD AREA<br>DESIGNATION<br>b | OPERABLE UNIT<br>DESIGNATION<br>c | WCH WBS LEVEL 6<br>DESCRIPTION<br>d | WCH WBS LEVEL 6<br>IDENTIFICATION<br>NUMBER<br>e | ACTIVITY<br>DESIGNATION f       | ACTIVITY<br>DESCRIPTION g  | ASSUMED ACTIVITY<br>STATUS<br>h   | ACTIVITIES WITH<br>DELAYED RELEASE<br>i | SPIF Scope<br>j  | Explanation of SPIF<br>Exceptions<br>k  |
|-------------------------|----------------------------------|-----------------------------------|-------------------------------------|--|---------------------------------|--|---|---|--|---|
|                         | 100 B/C Area                     | 100-BC-1                          | Remediate Waste Site 600-270        | 1.03.01.02.05.19                                 | Remediate Waste Site - 600-270  | Horseshoe Landfill   | This was not in the RFP and is ongoing remediation (potential additional excavation, loadout, backfill and revegetation and closeout report to go) - MI007  |   | In SPIF  |   |
|                         | 100 B/C Area                     | 100-BC-1                          | Remediate Waste Site 100-B-20       | 1.03.01.02.05.20                                 | Remediate Waste Site - 100-B-20 | 1716-B Maintenance Garage Underground Tank   | REA 015   |   | In SPIF  |   |
|                         | 100 B/C Area                     | 100-BC-1                          | Remediate Waste Site 100-B-25       | 1.03.01.02.05.21                                 | Remediate Waste Site - 100-B-25 | 132-B-6 Outfall, 100-B-15:1 Flumes from Outfall Structures 116-B-7, 132-B-6, 132-C-2 | REA 015   |   | In SPIF  |   |
|                         | 100 B/C Area                     | 100-BC-1                          | Remediate Waste Site 100-B-28       | 1.03.01.02.05.22                                 | Remediate Waste Site - 100-B-28 | 183-C Headhouse to 183-B Pumphouse Sodium Dichromate Transfer Pipeline               | REA 015   |   | In SPIF  |   |
|                         | 100 B/C Area                     | 100-BC-1                          | Remediate Waste Site 100-B-32       | 1.03.01.02.05.23                                 | Remediate Waste Site - 100-B-32 | Soil Contamination Area Associated with Legacy Waste, SCA #1                         | REA 066   |   | In SPIF  |   |
|                         | 100 B/C Area                     | 100-BC-1                          | Remediate Waste Site 100-B-33       | 1.03.01.02.05.24                                 | Remediate Waste Site - 100-B-33 | Soil Contamination Area Associated with Legacy Waste, SCA #2                         | REA 066   |   | In SPIF  |   |
|                         | 100 B/C Area                     | 100-BC-2                          | Remediate Waste Site 100-B-1        | 1.03.01.03.05.01                                 | Remediate Waste Site - 100-B-1  | Surface Chemical and Solid Waste Dumping Area  | FY 2005 Start (4th Quarter). 80% complete. RSVP, Backfill and Revegetation to go. RL accepted on 9/13/05. - MD120   |   | In SPIF  |   |
|                         | 100 B/C Area                     | 100-BC-2                          | Remediate Waste Site 100-C-7        | 1.03.01.03.05.02                                 | Remediate Waste Site - 100-C-7  | 183-C Filter Building-Pump Room Foundation and Demolition Waste                      | 70% complete. Potential additional remediation, sampling, RSVP, backfill, and revegetation to go. RL will revisit for decision - 9/13/05. RL request follow up on % complete verification by Chris Smith. (FR response - The percent complete does not reflect any scope to address the deep chromium plume at this site. Added to Additions Item MA158. The 30% to go includes a very small amount of excavation with the sampling, RSVP, backfill, and revegetation to go). RL accepted - 9/29/05. - MD122. Additional scope to address the deep chromium plume at this site. (Related to Item MD122 on the deletes). RL accepted on 9/13/05. - MA158 |   | 100-C-7<br>Excav/Loadout/Closeout & Backfill, In-Situ and Powerline Relocation In SPIF<br>Reveg Not in SPIF<br>100-C-7:1 Not in SPIF | 100-C-7:1 The extent of contamination in the west sidewall is unknown and the schedule for remediation depends on completing relocation of the power lines adjacent to the contaminated area. |
|                         | 100 B/C Area                     | 100-BC-2                          | Remediate Waste Site 116-C-3        | 1.03.01.03.05.03                                 | Remediate Waste Site - 116-C-3  | 105-C Chemical Waste Tanks   | TRU Waste. Design/Safety Basis effort complete. Increased effort to treat complex waste to meet ERDF WAC. RL accepted on 9/19/05. - MA095   |   | In SPIF  |   |

**RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE**

| TABLE B2 LINE ITEM<br>a          | HANFORD AREA<br>DESIGNATION<br>b | OPERABLE UNIT<br>DESIGNATION<br>c | WCH WBS LEVEL 6<br>DESCRIPTION<br>d | WCH WBS LEVEL 6<br>IDENTIFICATION<br>NUMBER<br>e | ACTIVITY<br>DESIGNATION f   | ACTIVITY<br>DESCRIPTION g                        | ASSUMED ACTIVITY<br>STATUS<br>h  | ACTIVITIES WITH<br>DELAYED RELEASE<br>i | SPIF Scope<br>j | Explanation of SPIF<br>Exceptions<br>k              |
|----------------------------------|----------------------------------|-----------------------------------|-------------------------------------|--|---|--|--|---|-----------------|---|
|                                  | 100 B/C Area                     | 100-BC-2                          | Remediate Waste Site 100-C-9        | 1.03.01.03.05.05                                 | Remediate Waste Site - 100-C-9  | 100 B Area Process and Sanitary Sewer            | This was not in the RFP and is ongoing remediation (excavation, loadout, sample, backfill, and revegetation to go) - MI002                       |   | In SPIF         |   |
|                                  | 100 B/C Area                     | 100-BC-2                          | Remediate Waste Site 128-C-1        | 1.03.01.03.05.06                                 | Remediate Waste Site - 128-C-1  | 100-C Burn Pit                                   | This was not in the RFP and is ongoing remediation (RSVP, backfill, revegetation to go) - MI005  |   | In SPIF         |   |
|                                  | 100 B/C Area                     | 100-BC-2                          | Remediate Waste Site 100-B-23       | 1.03.01.03.05.07                                 | Remediate Waste Site - 100-B-23   | 100 B/C Surface Debris                           | This was not in the RFP and is a newly accepted waste site requiring remediation (excavation, loadout, backfill, and revegetation to go) - MI032 |   | In SPIF         |   |
|                                  | 100 B/C Area                     | 100-BC-2                          | Remediate Waste Site 600-253        | 1.03.01.03.05.08                                 | Remediate Waste Site - 600-253  | Gravel Pit # 24                                  | This was not in the RFP and is ongoing remediation (recontour and revegetation to go) - MI033  |   | Not in SPIF     | Recontour & Reveg will be after 100-C-7 Completion. |
|                                  | 100 B/C Area                     | 100-BC-2                          | Remediate Waste Site 600-232        | 1.03.01.03.05.09                                 | Remediate Waste Site - 600-232  | 100-B Electrical Lay Down Area                   | This was not in the RFP and is ongoing remediation (revegetation to go) - MI008  |   | In SPIF         |   |
|                                  | 100 B/C Area                     | 100-BC-2                          | Remediate Waste Site 1607-B8        | 1.03.01.03.05.10                                 | Remediate Waste Site - 1607-B8  | Septic Tank System                               | This was not in RFP and is ongoing remediation (revegetation to go) - MI011  |   | In SPIF         |   |
|                                  | 100 B/C Area                     | 100-BC-2                          | Remediate Waste Site 1607-B9        | 1.03.01.03.05.11                                 | Remediate Waste Site - 1607-B9  | Septic Tank System                               | In RFP as confirmatory site; was not in RFP as a remediation site. (revegetation to go) - MI012  |   | In SPIF         |   |
|                                  | 100 B/C Area                     | 100-BC-2                          | Remediate Waste Site 1607-B10       | 1.03.01.03.05.12                                 | Remediate Waste Site - 1607-B10   | Septic Tank System                               | This was not in RFP and is ongoing remediation (revegetation to go) - MI013  |   | In SPIF         |   |
|                                  | 100 B/C Area                     | 100-BC-2                          | Remediate Waste Site 1607-B11       | 1.03.01.03.05.13                                 | Remediate Waste Site - 1607-B11   | Septic Tank System                               | This was not in RFP and is ongoing remediation (revegetation to go) - MI014  |   | In SPIF         |   |
|                                  | 100 B/C Area                     | 100-BC-2                          | Remediate Waste Site 600-233        | 1.03.01.03.05.14                                 | Remediate Waste Site - 600-233  | Vertical pile near 100-B Electrical laydown yard | This was not in RFP and is ongoing remediation (closeout sampling and revegetation to go) - MI015  |   | In SPIF         |   |
|                                  | 100 B/C Area                     | 100-BC-2                          | Remediate Waste Site 100-B-31       | 1.03.01.03.05.15                                 | Remediate Waste Site - 100-B-31   | Garnet Sand Located at 183-C Clearwell Pads      | REA 066  |   | In SPIF         |   |
| <b>Burial Ground Remediation</b> |                                  |                                   |                                     |  |   |  |  |   |                 |   |
|                                  | 100 B/C Area                     | 100-BC-1                          | Remediate Burial Ground - 118-B-2   | 1.03.01.02.06.01                                 | Remediate Burial Ground - 118-B-2 (Costs included with Remediate Liquid Waste Site 100-B-8) | 118-B-2 Burial Ground Remediation                | Closed, CVP complete. Revegetation to go. Approximately 98% complete. RL accepted on 9/13/05. (See Remediate Liquid Waste Site 100-B-8) - MD103  |   | In SPIF         |   |
|                                  | 100 B/C Area                     | 100-BC-1                          | Remediate Burial Ground - 118-B-7   | 1.03.01.02.06.02                                 | Remediate Burial Ground - 118-B-7 (Costs included with Remediate Liquid Waste Site 100-B-8) | 118-B-7 Burial Ground Remediation                | Closed. Revegetation to go. Approximately 98% complete. RL accepted on 9/13/05. (See Remediate Liquid Waste Site 100-B-8) - MD102                |   | In SPIF         |   |
|                                  | 100 B/C Area                     | 100-BC-2                          | Remediate Burial Ground - 118-B-3   | 1.03.01.03.06.01                                 | Remediate Burial Ground - 118-B-3   | Construction Burial Ground No. 2                 | 90% complete. Backfill and Revegetation to go. RL accepted on 9/13/05. - MD125   |   | In SPIF         |   |

**RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE**

| TABLE B2 LINE ITEM<br>a                     | HANFORD AREA<br>DESIGNATION<br>b | OPERABLE UNIT<br>DESIGNATION<br>c | WCH WBS LEVEL 6<br>DESCRIPTION<br>d | WCH WBS LEVEL 6<br>IDENTIFICATION<br>NUMBER<br>e | ACTIVITY<br>DESIGNATION f                   | ACTIVITY<br>DESCRIPTION g              | ASSUMED ACTIVITY<br>STATUS<br>h  | ACTIVITIES WITH<br>DELAYED RELEASE<br>i | SPIF Scope<br>j               | Explanation of SPIF<br>Exceptions<br>k   |
|---|----------------------------------|-----------------------------------|-------------------------------------|--|---|--|--|---|-------------------------------|--|
|   | 100 B/C Area                     | 100-BC-2                          | Remediate Burial Ground - 118-B-6   | 1.03.01.03.06.02                                 | 118-B-6 Remediate Burial Ground             | 118-B-6 Burial Ground remediation      | This was not in the RFP and is ongoing remediation (excavation, loadout, backfill, and revegetation to go) - MI016   |   | In SPIF                       |  |
|   | 100 B/C Area                     | 100-BC-2                          | Remediate Burial Ground - 118-B-5   | 1.03.01.03.06.03                                 | 118-B-5 Remediate Burial Ground             | Ball 3X Burial Ground                  | This was not in RFP and is ongoing remediation (backfill and revegetation to go) - MI017   |   | In SPIF                       |  |
|   | 100 B/C Area                     | 100-BC-2                          | Remediate Burial Ground - 118-B-4   | 1.03.01.03.06.04                                 | 118-B-4 Remediate Burial Ground             | 105-B Spacer Burial Ground             | This was not in the RFP and is ongoing remediation (backfill and revegetation to go) - MI018   |   | In SPIF                       |  |
|   | 100 B/C Area                     | 100-BC-2                          | Remediate Burial Ground - 118-C-2   | 1.03.01.03.06.05                                 | 118-C-2 Remediate Burial Ground             | 105-C Ball Storage Tank                | This was not in the RFP and is ongoing remediation (backfill and revegetation to go) - MI019   |   | In SPIF                       |  |
|   | 100 B/C Area                     | 100-BC-2                          | Remediate Burial Ground - 118-B-1   | 1.03.01.03.06.06                                 | 118-B-1 Remediate Burial Ground             | 118-B-1 Burial Ground                  | Not in J-1, because scheduled to be complete, but fuel elements and anomalous waste found, ongoing remediation (loadout, sample, anomalies, CVP, backfill, and revegetation to go) - MI020             |   | In SPIF                       |  |
|   | 100 B/C Area                     | 100-BC-2                          | Remediate Burial Ground - 118-C-1   | 1.03.01.03.06.07                                 | 118-C-1 Remediate Burial Ground             | 118-C-1 Burial Ground                  | Not in J-1, because scheduled to be complete, but fuel elements and anomalous waste found, ongoing remediation (excavation, loadout, sample, anomalies, CVP, backfill, and revegetation to go) - MI021 |   | In SPIF                       |  |
|   | 100 B/C Area                     | 100-BC-2                          | Remediate Burial Ground - 600-33    | 1.03.01.03.06.08                                 | Remediate Burial Ground - 600-33            | 105-C Reactor Loop Burial Ground       | This was not in the RFP and is ongoing remediation (should have been in July 27 letter) (revegetation to go) 98% complete. Added per Contract Mod M007. - MA096  |   | In SPIF                       |  |
| Fld. Rem.-100 B/C Non Site Specific Support |                                  |                                   | 100 B/C Non Site Specific Support   | 1.03.01.75.25.01                                 | Fld. Rem.-100 B/C Non Site Specific Support | Non Site Specific Support              | Includes REA Nos. 015 and 066. Also includes Negotiated Dollar Reductions, Mod 248, REA 024 - 1/18/11.   |   | Post October 2013 Not in SPIF | 100-BC NSSS. Activities would not be statused 100% complete, but would continue Post October 2013 in support of ongoing project scope (Not in SPIF). |
| <b>D<sup>4</sup> - Buildings</b>            |                                  |                                   |                                     |  |   |  |  |   |                               |  |
|   | 100 B/C Area                     |                                   | D4 Building - MO-474                | 1.01.01.01.07.01                                 | D4 Building - MO-474                        | Mobile Office on B Avenue              | No planning activities currently ongoing; will be required in the future.  |   | Not In SPIF                   | MO will Remain in support of 100-C-7 Remediation.  |
|   | 100 B/C Area                     |                                   | D4 Building - 151B                  | 1.01.01.01.07.04                                 | 151B  | Substation                             | This was not in RFP - Added per Contract Mod M007. - MA026   |   | Not In SPIF                   | Work was delayed due to RL direction to suspend all B Reactor scope.   |
|   | 100 B/C Area                     |                                   | D4 Building - 119B                  | 1.01.01.01.07.05                                 | 119B  | South of 105 B, 10x15 foot wooden shed | This was not in RFP - Added per Contract Mod M007. - MA016   |   | Not In SPIF                   | Misc Deduct - MOD 292 (WCH-REA-144)  |

**RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE**

| TABLE B2 LINE ITEM<br>a                     | HANFORD AREA<br>DESIGNATION<br>b | OPERABLE UNIT<br>DESIGNATION<br>c | WCH WBS LEVEL 6<br>DESCRIPTION<br>d                | WCH WBS LEVEL 6<br>IDENTIFICATION<br>NUMBER<br>e | ACTIVITY<br>DESIGNATION f  | ACTIVITY<br>DESCRIPTION g                          | ASSUMED ACTIVITY<br>STATUS<br>h   | ACTIVITIES WITH<br>DELAYED RELEASE<br>i    | SPIF Scope<br>j   | Explanation of SPIF<br>Exceptions<br>k   |
|---|----------------------------------|-----------------------------------|--|--|--|--|---|--|---|--|
|   | 100 B/C Area                     |                                   | D4 Building - 1608B                                | 1.01.01.01.07.06                                 | 1608B  | Vacuum Seal House                                  | This was not in RFP - Added per Contract Mod M007. - MA017  |  | Not In SPIF   | Misc Deduct - MOD 292 (WCH-REA-144)  |
| <b>D<sup>4</sup> - Remaining Facilities</b> |                                  |                                   |  |  |  |  |   |  |   |  |
|   | 100 B/C Area                     |                                   | D4 Remaining Facilities - (B Rx) Hazard Mitigation | 1.01.01.01.08.01                                 | D4 Remaining Facilities - (B Rx) Hazard Mitigation                   | B Reactor Hazard Mitigation per the approved EE/CA | Major Hazard Mitigation complete. Minor equipment removal remains.  |  | Not In SPIF   | B Reactor has been designated as a National Historic Landmark (REA-145)  |
|   | 100 B/C Area                     |                                   | D4 Remaining Facilities - 116B                     | 1.01.01.01.08.02                                 | D4 Remaining Facilities - 116B (costs included in ISS 105-B Reactor) | Reactor Exhaust Stack                              | No planning activities currently ongoing; will be required in the future.   |  | Not In SPIF   | Misc Deduct - MOD 292 (WCH-REA-144)  |
| <b>Interim Safe Storage</b>                 |                                  |                                   |  |  |  |  |   |  |   |  |
|   | 100 B/C Area                     |                                   | Interim Safe Storage - 105-B Reactor (ISS)         | 1.02.01.01.21.01                                 | Interim Safe Storage - 105-B Reactor (ISS)                           | B Reactor  | Draft EE/CA Issued.   | Delayed Release per Contract Section C.2.5 | Plan & Docs & D&D In SPIF.<br>Demo AG, Demo BG & Closeout Not In SPIF | Partial deduct of 105B Reactor ISS (REA-145). Removal of a filter press and Fuel Storage Basin Transfer Pit sediment, and demolition of the Washpad Annex will be performed as part of the remaining 105B ISS scope. |
|   | 100 B/C Area                     |                                   | Interim Safe Storage - 105-B Reactor (ISS)         | 1.02.01.01.21.01                                 | Interim Safe Storage - 105-B Reactor (ISS)                           | B Reactor  | B Reactor Partial ISS/Hazardous Material Reduction, REA 074   |  | Plan & Docs & D&D In SPIF.<br>Demo AG, Demo BG & Closeout Not In SPIF | Partial deduct of 105B Reactor ISS (REA-145). Removal of a filter press and Fuel Storage Basin Transfer Pit sediment, and demolition of the Washpad Annex will be performed as part of the remaining 105B ISS scope. |
| <b>100 D Area</b>                           |                                  |                                   |  |  |  |  |   |  |   |  |
| <b>100 D Area Design</b>                    |                                  |                                   |  |  |  |  |   |  |   |  |
|   | 100 D Area                       |                                   | Fld. Rem.-100D Area Design                         | 1.03.02.04.01.01                                 | Design   | Design   | Additional design scope associated with new remediation sites: Items # 38-42, 44-46, 56-67, 94-95, 97-98, 147, 151-152 and 155-158. RL accepted 9/13/05 and 9/19/05. - MA169. |  | In SPIF   |  |

**RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE**

| TABLE B2 LINE ITEM<br>a            | HANFORD AREA<br>DESIGNATION<br>b | OPERABLE UNIT<br>DESIGNATION<br>c | WCH WBS LEVEL 6<br>DESCRIPTION<br>d   | WCH WBS LEVEL 6<br>IDENTIFICATION<br>NUMBER<br>e | ACTIVITY<br>DESIGNATION f  | ACTIVITY<br>DESCRIPTION g   | ASSUMED ACTIVITY<br>STATUS<br>h | ACTIVITIES WITH<br>DELAYED RELEASE<br>i | SPIF Scope<br>j | Explanation of SPIF<br>Exceptions<br>k |
|------------------------------------|----------------------------------|-----------------------------------|---------------------------------------|--|--|---|---------------------------------|---|-----------------|--|
|                                    | 100 D Area                       |                                   | Fld. Rem.-100D Area Design            | 1.03.02.04.01.01                                 | Design Remediation of 3 Failed Confirmatory Sites                            | 100-D Remediation of 3 Failed Confirmatory Sites & Design of 10 failed confirmatory sites (100-D-7, 100-D-8, 100-D-50:6, 100-D-50:7, 100-D-50:9, 100-D-65, 100-D-66, 128-D-2, 1607-D1, and 1607-D5) | REA 064                         |   | In SPIF         |  |
|                                    | 100 D Area                       |                                   | Fld. Rem.-100D Area Design            | 1.03.02.04.01.02                                 | Fld. Rem.-100D Area Design   | Complete design for twelve 100-D Area sites: 100-D-71, 100-D-72, 100-D-82:2, 100-D-81, 100-D-83:2, 100-D-83:3, 100-D-83:5, 100-D-84:2, 100-D-85:2, 100-D-86:1, 100-D-86:3 AND 100-D-97.             | REA 133                         |   | In SPIF         |  |
|                                    | 100 D Area                       |                                   | 100-D-100 Site Final Characterization | 1.03.02.04.01.02                                 | 100-D-100 Site Final Characterization  | 100-D-100 Site Final Characterization   | REA 041                         |   | In SPIF         |  |
|                                    | 100 D Area                       |                                   | 100-D-100 Site Final Characterization | 1.03.02.04.01.02                                 | Design for 12 100-D Area failed confirmatory sites                           | Design for 12 100-D Area failed confirmatory sites (132-D-1, 100-D-73, 100-D-76, 100-D-77, 100-D-100, 100-D-104, 100-D-14, 100-D-62, 100-D-50:1, 100-D-50:2, 100-D-50:3, and 100-D-78)              | REA 087                         |   | In SPIF         |  |
|                                    | 100 D Area                       |                                   | 100-D-100 Site Final Characterization | 1.03.02.04.01.02                                 | Design for 10 100-D Area failed confirmatory sites                           | Design of 10 failed confirmatory sites (100-D-7, 100-D-8, 100-D-50:6, 100-D-50:7, 100-D-50:9, 100-D-65, 100-D-66, 128-D-2, 1607-D1, and 1607-D5)  | REA 064                         |   | In SPIF         |  |
|                                    | 100 D Area                       |                                   | 100-D Area Cultural Resource Reviews  | 1.03.02.04.01.02                                 | Cultural Resource Reviews for potential 100-D Area failed confirmatory sites | Perform cultural resource reviews for potential 100-D area failed confirmatory sites  | REA 136                         |   | In SPIF         |  |
| <b>Confirmatory Sampling Sites</b> |                                  |                                   |                                       |  |  |   |                                 |   |                 |  |

**RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE**

| TABLE B2 LINE ITEM<br>a | HANFORD AREA<br>DESIGNATION<br>b | OPERABLE UNIT<br>DESIGNATION<br>c | WCH WBS LEVEL 6<br>DESCRIPTION<br>d                 | WCH WBS LEVEL 6<br>IDENTIFICATION<br>NUMBER<br>e | ACTIVITY<br>DESIGNATION f  | ACTIVITY<br>DESCRIPTION g              | ASSUMED ACTIVITY<br>STATUS<br>h  | ACTIVITIES WITH<br>DELAYED RELEASE<br>i | SPIF Scope<br>j | Explanation of SPIF<br>Exceptions<br>k |
|-------------------------|----------------------------------|-----------------------------------|---|--|--|--|--|---|-----------------|--|
|                         | 100 D Area                       | 100-DR-1                          | CS Site -100 D-DR - Misc Piping (100-D-31,100-D-50) | 1.03.02.01.03.01                                 | Confirmatory Sampling Site - 100 D-DR - Miscellaneous Piping (includes 100-D-31, 100-D-50) | Underground Piping                     | In the RFP as confirmatory sampling;. 10 subsites: 100-D-50:1 – WI 95% complete, sampling, analysis, and reporting to go; 100-D-50:2 WSRF turned to WI per RL request – WI 95% complete, sampling, analysis and reporting to go; 100-D-50:3 WSRF turning to WI per RL request – WI 95% complete, sampling, analysis, and reporting to go; 100-D-50:4 – RTD 100% complete; 100-D-50:5 – WI 95% complete, sampling, analysis, and reporting to go; 100-D-50:6 – WI 95% complete, sampling, analysis, and reporting to go; 100-D-50:7 – WI 95% complete, sampling, analysis and reporting to go; 100-D-50:8 – WI, sampling, analysis complete and reporting to go; 100-D-50:9 – WI 95% complete, sampling, analysis and reporting to go. 100-D-31 was confirmatory sampling site in RFP, now requires RTD. RL accepted on 9/19/05. - MD177 (also see MA115 Proposal assumed established process would continue. RL accepted on 9/19/05) |   | In SPIF         |  |
|                         | 100 D Area                       | 100-DR-2                          | Confirmatory Sampling Site - 100-D-13               | 1.03.02.01.03.02                                 | Confirmatory Sampling Site - 100-D-13  | Septic Tank System/Sewage Disposal     | 95% complete. WI complete; sampling 100% complete, Reporting 75% complete. RL accepted on 9/13/05. (FR added - Cnfrmtly Smpg Site in the RCC that have been sampled and failed that need Design and Remediation. MD126 (also added remediation to additions MA151; (also see MA115).   |   | In SPIF         |  |
|                         | 100 D Area                       | 100-DR-2                          | Confirmatory Sampling Site - 100-D-14               | 1.03.02.01.03.03                                 | Confirmatory Sampling Site - 100-D-14  | Septic Tank System/Sewage Disposal     | No planning activities currently ongoing; will be required in the future (see MA115).  |   | In SPIF         |  |
|                         | 100 D Area                       | 100-DR-1                          | Confirmatory Sampling Site - 100-D-24               | 1.03.02.01.03.05                                 | Confirmatory Sampling Site - 100-D-24  | Sample Building Drywell (French Drain) | 12% complete. WI complete. Sampling & Analysis and Reporting to go. RL accepted on 9/13/05. - MD127. Also see MA 115   |   | In SPIF         |  |
|                         | 100 D Area                       | 100-DR-1                          | Confirmatory Sampling Site - 100-D-7                | 1.03.02.01.03.09                                 | Confirmatory Sampling Site - 100-D-7   | Undocumented Solid Waste Site          | 12% complete. WI complete. Sampling & Analysis and Reporting to go. RL accepted on 9/13/05. - MD128. (see MA 115)  |   | In SPIF         |  |

**RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE**

| TABLE B2 LINE ITEM<br>a | HANFORD AREA<br>DESIGNATION<br>b | OPERABLE UNIT<br>DESIGNATION<br>c | WCH WBS LEVEL 6<br>DESCRIPTION<br>d   | WCH WBS LEVEL 6<br>IDENTIFICATION<br>NUMBER<br>e | ACTIVITY<br>DESIGNATION f             | ACTIVITY<br>DESCRIPTION g                       | ASSUMED ACTIVITY<br>STATUS<br>h   | ACTIVITIES WITH<br>DELAYED RELEASE<br>i | SPIF Scope<br>j | Explanation of SPIF<br>Exceptions<br>k |
|-------------------------|----------------------------------|-----------------------------------|---------------------------------------|--|---------------------------------------|---|---|---|-----------------|--|
|                         | 100 D Area                       | 100-DR-1                          | Confirmatory Sampling Site - 100-D-8  | 1.03.02.01.03.10                                 | Confirmatory Sampling Site - 100-D-8  | Undocumented Liquid Waste Site                  | 12% complete. WI partially complete. Sampling & Analysis and reporting to go. On hold pending resolution of 100-D-50:1. RL accepted on 9/13/05. - MD129. (see MA 115)   |   | In SPIF         |  |
|                         | 100 D Area                       | 100-DR-1                          | Confirmatory Sampling Site - 100-D-9  | 1.03.02.01.03.11                                 | Confirmatory Sampling Site - 100-D-9  | Oil Storage Tank                                | Tank Removed (see MA115)  |   | In SPIF         |  |
|                         | 100 D Area                       | 100-DR-2                          | Confirmatory Sampling Site - 116-DR-8 | 1.03.02.01.03.14                                 | Confirmatory Sampling Site - 116-DR-8 | Seal Pit Crib                                   | 95% complete. On-going confirmatory sampling process. WI and sampling 100% complete. PRSVP 75% complete. RL accepted on 9/13/05. (FR added - Cnfrmty Smply Site in the RCC that have been sampled and failed that need Design and Remediation. MD130 (Added remediation to additions MA 152: (Also see MA 115)    |   | In SPIF         |  |
|                         | 100 D Area                       | 100-DR-1                          | Confirmatory Sampling Site - 128-D-2  | 1.03.02.01.03.16                                 | Confirmatory Sampling Site - 128-D-2  | Burn Pit  | 12% complete. WI complete, sampling and closeout documentation to go. RL accepted on 9/13/05. - MD131. (see MA 115)   |   | In SPIF         |  |
|                         | 100 D Area                       | 100-DR-1                          | Confirmatory Sampling Site - 132-D-1  | 1.03.02.01.03.18                                 | Confirmatory Sampling Site - 132-D-1  | Gas Recirculation Facility (Process Unit/Plant) | 6% complete. RSVP is 50% complete. WI and sampling to go if needed. RL accepted on 9/13/05. - MD132. (see MA 115)   |   | In SPIF         |  |
|                         | 100 D Area                       | 100-DR-1                          | Confirmatory Sampling Site - 132-D-2  | 1.03.02.01.03.19                                 | Confirmatory Sampling Site - 132-D-2  | Filter Building (Process Unit/Plant)            | 6% complete. RSVP is 50% complete. WI and sampling to go if needed. RL accepted on 9/13/05. - MD133. (see MA 115)   |   | In SPIF         |  |
|                         | 100 D Area                       | 100-DR-1                          | Confirmatory Sampling Site - 132-D-3  | 1.03.02.01.03.20                                 | Confirmatory Sampling Site - 132-D-3  | Effluent Pumping Station                        | 6% complete. RSVP is 50% complete. WI and sampling to go if needed. RL accepted on 9/13/05. - MD134. (see MA 115)   |   | In SPIF         |  |
|                         | 100 D Area                       | 100-DR-2                          | Confirmatory Sampling Site - 132-DR-1 | 1.03.02.01.03.21                                 | Confirmatory Sampling Site - 132-DR-1 | Effluent Pumping Station                        | No planning activities currently ongoing; will be required in the future.   |   | In SPIF         |  |
|                         | 100 D Area                       | 100-DR-2                          | Confirmatory Sampling Site - 1607-D1  | 1.03.02.01.03.22                                 | Confirmatory Sampling Site - 1607-D1  | Septic Tank System/Sewage Disposal              | No planning activities currently ongoing; will be required in the future See (MA115)  |   | In SPIF         |  |
|                         | 100 D Area                       | 100-DR-1                          | Confirmatory Sampling Site - 1607-D4  | 1.03.02.01.03.23                                 | Confirmatory Sampling Site - 1607-D4  | Septic Tank System/Sewage Disposal              | 90% complete. WI and sampling 100% complete, RSVP 75% complete. RL will revisit for decision - 9/13/05. RL requested % complete verification. (FR Response - 90% complete is correct. Additional work is required to attain RL/Regulator review/approval of RSVP). RL accepted - 9/29/05. - MD135. Also see MA115 |   | In SPIF         |  |



**RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE**

| TABLE B2 LINE ITEM<br>a | HANFORD AREA<br>DESIGNATION<br>b | OPERABLE UNIT<br>DESIGNATION<br>c | WCH WBS LEVEL 6<br>DESCRIPTION<br>d              | WCH WBS LEVEL 6<br>IDENTIFICATION<br>NUMBER<br>e | ACTIVITY<br>DESIGNATION f                                   | ACTIVITY<br>DESCRIPTION g                       | ASSUMED ACTIVITY<br>STATUS<br>h   | ACTIVITIES WITH<br>DELAYED RELEASE<br>i | SPIF Scope<br>j | Explanation of SPIF<br>Exceptions<br>k   |
|-------------------------|----------------------------------|-----------------------------------|--|--|---|---|---|---|-----------------|--|
|                         | 100 D Area                       | 100-DR-1                          | Confirmatory Sampling Site - 1607-D5             | 1.03.02.01.03.24                                 | Confirmatory Sampling Site - 1607-D5                        | Septic Tank System/Sewage Disposal              | 12% complete. WI complete, sampling and closeout documentation to go. RL accepted on 9/13/05. - MD136. Also see MA115 |   | In SPIF         |  |
|                         | 100 D Area                       | 100-DR-1                          | Confirmatory Sampling Site - 100-D-65            | 1.03.02.01.03.28                                 | 100-D-65 Confirmatory Sampling Site                         | Spillway Associated with 116-D-5 Outfall        | This was not in the RFP. RL accepted on 9/19/05. - MA048, Also see MA115  |   | In SPIF         |  |
|                         | 100 D Area                       | 100-DR-1                          | Confirmatory Sampling Site - 100-D-66            | 1.03.02.01.03.29                                 | 100-D-66 Confirmatory Sampling Site                         | Spillway Associated with 116-DR-5               | This was not in the RFP. RL accepted on 9/19/05. - MA049, Also see MA115  |   | In SPIF         |  |
|                         | 100 D Area                       | 100-DR-1                          | Confirmatory Sampling Site - 100-D-67            | 1.03.02.01.03.30                                 | 100-D-67 Confirmatory Sampling Site                         | D Island  | This was not in the RFP. RL accepted on 9/19/05. (RL to qualify river location). - MA050, Also see MA115              |   | Not In SPIF     | Radiological surveys by Washington State Department of Health concluded that the human health risks from the radioactive specks do not warrant further surveys; disposition will be in the Final RODs. |
|                         | 100 D Area                       | 100-DR-1                          | Confirmatory Sampling Site - 100-D-62            | 1.03.02.01.03.31                                 | 100-D-62 Confirmatory Sampling Site                         | 183-DR Headhouse Septic System (Discovery Site) | This was not in the RFP. Add as confirmatory sampling site. RL accepted on 9/19/05. - MA051, Also see MA115           |   | In SPIF         |  |
|                         | 100 D Area                       | 100-DR-1                          | Confirmatory Sampling Site - 100-D-63            | 1.03.02.01.03.32                                 | 100-D-63 Confirmatory Sampling Site                         | 100 D/DR Service Water Pipelines                | This was not in the RFP. Add as confirmatory sampling site. RL accepted on 9/19/05. - MA052, Also see MA115           |   | In SPIF         |  |
|                         | 100 D Area                       | 100-DR-1                          | Confirmatory Sampling Site -SepticTk 100-Drestrm | 1.03.02.01.03.33                                 | Septic system for 100D restrooms Confirmatory Sampling Site | Septic Tank and field for 100 D restrooms       | This was not in RFP. RL accepted on 9/13/05. - MA002, Also see MA115  |   | Not In SPIF     | Misc Deduct - MOD 292 (WCH-REA-144). Site is RTD site 100-D-58.  |
|                         | 100 D Area                       | 100-DR-1                          | Confirmatory Sampling Site - 100-D-73            | 1.03.02.01.03.34                                 | Confirmatory Sampling Site - 100-D-73                       | Confirmatory Sampling Site - 100-D-73           | REA 023   |   | In SPIF         |  |
|                         | 100 D Area                       | 100-DR-1                          | Confirmatory Sampling Site - 100-D-76            | 1.03.02.01.03.35                                 | Confirmatory Sampling Site - 100-D-76                       | Confirmatory Sampling Site - 100-D-76           | REA 023   |   | In SPIF         |  |
|                         | 100 D Area                       | 100-DR-1                          | Confirmatory Sampling Site - 100-D-77            | 1.03.02.01.03.36                                 | Confirmatory Sampling Site - 100-D-77                       | Confirmatory Sampling Site - 100-D-77           | REA 023   |   | In SPIF         |  |
|                         | 100 D Area                       | 100-DR-1                          | Confirmatory Sampling Site -100-D-78             | 1.03.02.01.03.37                                 | Confirmatory Sampling Site -100-D-78                        | Confirmatory Sampling Site -100-D-78            | REA 023   |   | In SPIF         |  |
|                         | 100 D Area                       | 100-DR-1                          | Confirmatory Sampling Site - 100-D-69            | 1.03.02.01.03.38                                 | Confirmatory Sampling Site - 100-D-69                       | Confirmatory Sampling Site - 100-D-69           | REA 093   |   | Not In SPIF     |  |

**RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE**

| TABLE B2 LINE ITEM<br>a            | HANFORD AREA<br>DESIGNATION<br>b | OPERABLE UNIT<br>DESIGNATION<br>c | WCH WBS LEVEL 6<br>DESCRIPTION<br>d     | WCH WBS LEVEL 6<br>IDENTIFICATION<br>NUMBER<br>e | ACTIVITY<br>DESIGNATION f               | ACTIVITY<br>DESCRIPTION g               | ASSUMED ACTIVITY<br>STATUS<br>h | ACTIVITIES WITH<br>DELAYED RELEASE<br>i | SPIF Scope<br>j | Explanation of SPIF<br>Exceptions<br>k |
|------------------------------------|----------------------------------|-----------------------------------|---|--|---|---|---------------------------------|---|-----------------|--|
|                                    | 100 D Area                       | 100-DR-1                          | Confirmatory Sampling Site - 100-D-96   | 1.03.02.01.03.39                                 | Confirmatory Sampling Site - 100-D-96   | Confirmatory Sampling Site - 100-D-96   | REA 093                         |   | Not In SPIF     |  |
|                                    | 100 D Area                       | 100-DR-1                          | Confirmatory Sampling Site - 100-D-98:2 | 1.03.02.01.03.40                                 | Confirmatory Sampling Site - 100-D-98:2 | Confirmatory Sampling Site - 100-D-98:2 | REA 093                         |   | Not In SPIF     |  |
|                                    | 100 D Area                       | 100-DR-1                          | Confirmatory Sampling Site - 100-D-99   | 1.03.02.01.03.41                                 | Confirmatory Sampling Site - 100-D-99   | Confirmatory Sampling Site - 100-D-99   | REA 093                         |   | Not In SPIF     |  |
|                                    | 100 D Area                       | 100-DR-1                          | Confirmatory Sampling Site - 100-D-101  | 1.03.02.01.03.42                                 | Confirmatory Sampling Site - 100-D-101  | Confirmatory Sampling Site - 100-D-101  | REA 093                         |   | Not In SPIF     |  |
|                                    | 100 D Area                       | 100-DR-1                          | Confirmatory Sampling Site - 100-D-102  | 1.03.02.01.03.43                                 | Confirmatory Sampling Site - 100-D-102  | Confirmatory Sampling Site - 100-D-102  | REA 093                         |   | Not In SPIF     |  |
|                                    | 100 D Area                       | 100-DR-2                          | Confirmatory Sampling Site - 100-D-103  | 1.03.02.01.03.44                                 | Confirmatory Sampling Site - 100-D-103  | Confirmatory Sampling Site - 100-D-103  | REA 093                         |   | Not In SPIF     |  |
| <b>Confirmatory Sampling Sites</b> |                                  |                                   |   |  |   |   |                                 |   |                 |  |
|                                    | 100 D Area                       | 100-DR-1                          | Confirmatory Sampling Site - 100-D-70   | 1.03.02.01.04.01                                 | Confirmatory Sampling Site - 100-D-70   | 184-DA French Drain                     | ARRA Phase 2                    |   | In SPIF         |  |
|                                    | 100 D Area                       | 100-DR-1                          | Confirmatory Sampling Site - 100-D-71   | 1.03.02.01.04.02                                 | Confirmatory Sampling Site - 100-D-71   | Vertical Safety Rod Tower Components    | ARRA Phase 2                    |   | In SPIF         |  |
|                                    | 100 D Area                       | 100-DR-1                          | Confirmatory Sampling Site - 100-D-72   | 1.03.02.01.04.03                                 | Confirmatory Sampling Site - 100-D-72   | 183-D Filter Plant Components           | ARRA Phase 2                    |   | In SPIF         |  |
|                                    | 100 D Area                       | 100-DR-1                          | Confirmatory Sampling Site - 100-D-74   | 1.03.02.01.04.04                                 | Confirmatory Sampling Site - 100-D-74   | Drywell North Side of 105-D Rx          | ARRA Phase 2                    |   | In SPIF         |  |
|                                    | 100 D Area                       | 100-DR-1                          | Confirmatory Sampling Site - 100-D-75   | 1.03.02.01.04.05                                 | Confirmatory Sampling Site - 100-D-75   | 100-D Electrical Substation             | ARRA Phase 2                    |   | In SPIF         |  |
|                                    | 100 D Area                       | 100-DR-1                          | Confirmatory Sampling Site - 100-D-79   | 1.03.02.01.04.06                                 | Confirmatory Sampling Site - 100-D-79   | 100-D Posted Soil Contamination Area    | ARRA Phase 2                    |   | In SPIF         |  |
|                                    | 100 D Area                       | 100-DR-1                          | Confirmatory Sampling Site - 100-D-80   | 1.03.02.01.04.07                                 | Confirmatory Sampling Site - 100-D-80   | 100-D Tar Stained Soils                 | ARRA Phase 2                    |   | In SPIF         |  |
|                                    | 100 D Area                       | 100-DR-1                          | Confirmatory Sampling Site - 100-D-81   | 1.03.02.01.04.08                                 | Confirmatory Sampling Site - 100-D-81   | 100-D Burn Areas                        | ARRA Phase 2                    |   | In SPIF         |  |

**RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE**

| TABLE B2 LINE ITEM<br>a              | HANFORD AREA<br>DESIGNATION<br>b | OPERABLE UNIT<br>DESIGNATION<br>c | WCH WBS LEVEL 6<br>DESCRIPTION<br>d    | WCH WBS LEVEL 6<br>IDENTIFICATION<br>NUMBER<br>e | ACTIVITY<br>DESIGNATION f              | ACTIVITY<br>DESCRIPTION g                          | ASSUMED ACTIVITY<br>STATUS<br>h   | ACTIVITIES WITH<br>DELAYED RELEASE<br>i | SPIF Scope<br>j  | Explanation of SPIF<br>Exceptions<br>k |
|--------------------------------------|----------------------------------|-----------------------------------|--|--|--|--|---|---|--|--|
|                                      | 100 D Area                       | 100-DR-1                          | Confirmatory Sampling Site - 100-D-82  | 1.03.02.01.04.09                                 | Confirmatory Sampling Site - 100-D-82  | 100-D Garnet Sand Sites                            | ARRA Phase 2  |   | In SPIF  |  |
|                                      | 100 D Area                       | 100-DR-1                          | Confirmatory Sampling Site - 100-D-83  | 1.03.02.01.04.10                                 | Confirmatory Sampling Site - 100-D-83  | 100-D Water Treatment Pipelines                    | ARRA Phase 2  |   | In SPIF  |  |
|                                      | 100 D Area                       | 100-DR-1                          | Confirmatory Sampling Site - 100-D-84  | 1.03.02.01.04.11                                 | Confirmatory Sampling Site - 100-D-84  | 100-D Sanitary Sewer Pipelines                     | ARRA Phase 2  |   | In SPIF  |  |
|                                      | 100 D Area                       | 100-DR-1                          | Confirmatory Sampling Site - 100-D-85  | 1.03.02.01.04.12                                 | Confirmatory Sampling Site - 100-D-85  | 100-D Reactor Effluent Pipelines                   | ARRA Phase 2  |   | In SPIF  |  |
|                                      | 100 D Area                       | 100-DR-1                          | Confirmatory Sampling Site - 100-D-86  | 1.03.02.01.04.13                                 | Confirmatory Sampling Site - 100-D-86  | 100-D Process Sewer Pipelines                      | ARRA Phase 2  |   | In SPIF  |  |
|                                      | 100 D Area                       | 100-DR-1                          | Confirmatory Sampling Site - 100-D-88  | 1.03.02.01.04.14                                 | Confirmatory Sampling Site - 100-D-88  | 100-D Miscellaneous Pipelines                      | ARRA Phase 2  |   | In SPIF  |  |
|                                      | 100 D Area                       | 100-DR-1                          | Confirmatory Sampling Site - 100-D-87  | 1.03.02.01.04.15                                 | Confirmatory Sampling Site - 100-D-87  | Spill Near Railroad Car Spot                       | ARRA Phase 2  |   | In SPIF  |  |
|                                      | 100 D Area                       | 100-DR-1                          | Confirmatory Sampling Site - 100-D-90  | 1.03.02.01.04.16                                 | Confirmatory Sampling Site - 100-D-90  | Two Transformers                                   | ARRA Phase 2  |   | In SPIF  |  |
|                                      | 100 D Area                       | 100-DR-1                          | Confirmatory Sampling Site - 100-D-92  | 1.03.02.01.04.17                                 | Confirmatory Sampling Site - 100-D-92  | Potential UST Near Dichromate Station              | ARRA Phase 2  |   | In SPIF  |  |
|                                      | 100 D Area                       | 100-DR-2                          | Confirmatory Sampling Site - 100-D-94  | 1.03.02.01.04.18                                 | Confirmatory Sampling Site - 100-D-94  | Dichromate Contaminated Pit Associated with 187-DR | ARRA Phase 2  |   | In SPIF  |  |
|                                      | 100 D Area                       | 100-DR-1                          | Confirmatory Sampling Site - 100-D-97  | 1.03.02.01.04.19                                 | Confirmatory Sampling Site - 100-D-97  | 184-DA Fuel Tank                                   | ARRA Phase 2  |   | In SPIF  |  |
| <b>Liquid Waste Site Remediation</b> |                                  |                                   |  |  |  |  |   |   |  |  |
|                                      | 100 D Area                       | 100-DR-1                          | Remediate Liquid Waste Site - 100-D-1  | 1.03.02.02.04.01                                 | Remediate Liquid Waste Site - 100-D-1  | Contaminated Storm Drain/Process Sewer             | No planning activities currently ongoing; will be required in the future. |   | In SPIF  |  |
|                                      | 100 D Area                       | 100-DR-1                          | Remediate Liquid Waste Site - 100-D-29 | 1.03.02.02.04.02                                 | Remediate Liquid Waste Site - 100-D-29 | Unplanned Release                                  | No planning activities currently ongoing; will be required in the future. |   | Excav/Loadout/Closeout & Backfill In SPIF<br>Reveg Not in SPIF |  |
|                                      | 100 D Area                       | 100-DR-1                          | Remediate Liquid Waste Site - 100-D-56 | 1.03.02.02.04.03                                 | Remediate Liquid Waste Site - 100-D-56 | Sodium Dichromate Underground Supply Lines         | No planning activities currently ongoing; will be required in the future. |   | In SPIF  |  |

**RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE**

| TABLE B2 LINE ITEM<br>a       | HANFORD AREA<br>DESIGNATION<br>b | OPERABLE UNIT<br>DESIGNATION<br>c | WCH WBS LEVEL 6<br>DESCRIPTION<br>d         | WCH WBS LEVEL 6<br>IDENTIFICATION<br>NUMBER<br>e | ACTIVITY<br>DESIGNATION f                                      | ACTIVITY<br>DESCRIPTION g                                    | ASSUMED ACTIVITY<br>STATUS<br>h   | ACTIVITIES WITH<br>DELAYED RELEASE<br>i | SPIF Scope<br>j   | Explanation of SPIF<br>Exceptions<br>k  |
|-------------------------------|----------------------------------|-----------------------------------|---|--|--|--|---|---|---|---|
|                               | 100 D Area                       | 100-DR-1                          | Remediate Liquid Waste Site - 120-D-2       | 1.03.02.02.04.04                                 | Remediate Liquid Waste Site - 120-D-2                          | Waste Acid Reservoir Surface Impoundment                     | No planning activities currently ongoing; will be required in the future.   |   | Excav/Loadout/ Closeout In SPIF<br>Backfill & Reveg Not in SPIF | Interfering Waste Site 100-D-50:7.  |
|                               | 100 D Area                       | 100-DR-1                          | Remediate Liquid Waste Site - UPR-100-D-5   | 1.03.02.02.04.05                                 | Remediate Liquid Waste Site - UPR-100-D-5                      | Undocumented Solid Waste Site                                | No planning activities currently ongoing; will be required in the future.   |   | Excav/Loadout/ Closeout/Backfill In SPIF<br>Reveg Not in SPIF   |   |
|                               | 100 D Area                       | 100-DR-2                          | Remediate Liquid Waste Site - 116-DR-3      | 1.03.02.03.04.01                                 | Remediate Liquid Waste Site - 116-DR-3                         | Storage Basin Trench   | No planning activities currently ongoing; will be required in the future.   |   | In SPIF   |   |
| <b>Waste Site Remediation</b> |                                  |                                   |   |  |  |  |   |   |   |   |
|                               | 100 D Area                       | 100-DR-1                          | Remediate Waste Site 100-D-2                | 1.03.02.02.05.01                                 | Remediate Waste Site - 100-D-2                                 | Solid Waste Site (Lead Sheeting) Foundation                  | No planning activities currently ongoing; will be required in the future.   |   | Excav/Loadout/ Closeout/Backfill In SPIF<br>Reveg Not in SPIF   |   |
|                               | 100 D Area                       | 100-DR-1                          | Remediate Waste Site 100-D-3                | 1.03.02.02.05.02                                 | Remediate Waste Site - 100-D-3                                 | Solid Waste Burial Ground                                    | No planning activities currently ongoing; will be required in the future.   |   | In SPIF   |   |
|                               | 100 D Area                       | 100-DR-1                          | Remediate Waste Site 100-D-42               | 1.03.02.02.05.03                                 | Remediate Waste Site - 100-D-42                                | Solid Waste Burial Ground (Vertical Safety Rod Thimble Site) | No planning activities currently ongoing; will be required in the future.   |   | Excav/Loadout/ Closeout/Backfill In SPIF<br>Reveg Not in SPIF   |   |
|                               | 100 D Area                       | 100-DR-1                          | Remediate Waste Site 100-D-60 (Bldg 190-DR) | 1.03.02.02.05.04                                 | Remediate Waste Site - 100-D-60 (Cost included with D4 190-DR) | Underground Piping   | No planning activities currently ongoing; will be required in the future.   |   | Not in SPIF   | Any action required for the river pipelines has been deferred to the final ROD. |
|                               | 100 D Area                       | 100-DR-1                          | Remediate Waste Site 100-D-61               | 1.03.02.02.05.05                                 | Remediate Waste Site - 100-D-61                                | Utility Pole and Fixture Debris Piles Dumping Area           | No planning activities currently ongoing; will be required in the future.   |   | In SPIF   |   |
|                               | 100 D Area                       | 100-DR-1                          | Remediate Waste Site 116-D-5                | 1.03.02.02.05.06                                 | Remediate Waste Site - 116-D-5                                 | Outfall Structure  | No planning activities currently ongoing; will be required in the future.   |   | In SPIF   |   |
|                               | 100 D Area                       | 100-DR-1                          | Remediate Waste Site 116-DR-5               | 1.03.02.02.05.07                                 | Remediate Waste Site - 116-DR-5                                | Outfall Structure  | No planning activities currently ongoing; will be required in the future.   |   | In SPIF   |   |
|                               | 100 D Area                       | 100-DR-1                          | Remediate Waste Site 118-D-6                | 1.03.02.02.05.08                                 | Remediate Waste Site - 118-D-6                                 | 105-D Reactor Building                                       | 75% complete. 4 subsites: 118-D-6:1 – closed, no further action; 118-D-6:2&3 –closed per external draft CVP 2005-00003; and 118-D-6:4 requires RTD. RL accepted on 9/13/05. - MD137 |   | In SPIF   |   |
|                               | 100 D Area                       | 100-DR-1                          | Remediate Waste Site 116-D-10               | 1.03.02.02.05.10                                 | 116-D-10 Design and Remediation                                | French Drain   | In the RFP as confirmatory sampling; sampling complete and remediation required. (Delete confirmatory sampling site scope - Deletions Item MD 172). RL accepted on 9/19/05. - MA059 |   | In SPIF   |   |
|                               | 100 D Area                       | 100-DR-1                          | Remediate Waste Site 130-D-1                | 1.03.02.02.05.11                                 | 130-D-1 Design and Remediation                                 | Gasoline Storage Tank  | In the RFP as confirmatory sampling; sampling complete and remediation required. (Delete confirmatory sampling site scope - Deletions Item MD 174). RL accepted on 9/19/05. - MA061 |   | In SPIF   |   |

**RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE**

| TABLE B2 LINE ITEM<br>a | HANFORD AREA<br>DESIGNATION<br>b | OPERABLE UNIT<br>DESIGNATION<br>c | WCH WBS LEVEL 6<br>DESCRIPTION<br>d            | WCH WBS LEVEL 6<br>IDENTIFICATION<br>NUMBER<br>e | ACTIVITY<br>DESIGNATION f                          | ACTIVITY<br>DESCRIPTION g                          | ASSUMED ACTIVITY<br>STATUS<br>h   | ACTIVITIES WITH<br>DELAYED RELEASE<br>i | SPIF Scope<br>j  | Explanation of SPIF<br>Exceptions<br>k   |
|-------------------------|----------------------------------|-----------------------------------|--|--|--|--|---|---|--|--|
|                         | 100 D Area                       | 100-DR-1                          | Remediate Waste Site 628-3                     | 1.03.02.02.05.12                                 | 628-3 Design and Remediation                       | Burn Pit   | In the RFP as confirmatory sampling; sampling complete and remediation required. (Delete confirmatory sampling site scope - Deletions Item MD 176). RL accepted on 9/19/05. - MA063 |   | In SPIF  |  |
|                         | 100 D Area                       | 100-DR-1                          | Remediate Waste Site 1607-D2:2                 | 1.03.02.02.05.13                                 | Remediate Waste Site 1607-D2:2                     | 100 DR Area Tile Field                             | This was not in the RFP - Added per Contract Mod M007. - MA038  |   | In SPIF  |  |
|                         | 100 D Area                       | 100-DR-1                          | Remediate Waste Site 100-D-30                  | 1.03.02.02.05.14                                 | 100-D-30 Design and Remediation                    | Unplanned Release                                  | In the RFP as confirmatory sampling; sampling complete and remediation required. (Delete confirmatory sampling site scope - Deletions Item MD 171). RL accepted on 9/19/05. - MA058 |   | Excav/Loadout/<br>Closeout/Backfill In SPIF<br>Reveg Not in SPIF   |  |
|                         | 100 D Area                       | 100-DR-1                          | Remediate Waste Site 100-D-50:4 and 100-D-50:8 | 1.03.02.02.05.15                                 | 100 DDR Underground Piping Design and Remediation  | Underground piping, includes 100-D-50              | Only subsites 100-D-50:4 and 100-D-50:8 are additions at this time, added as remediation waste sites. RL accepted 9/19/05. - MA064A   |   | In SPIF  |  |
|                         | 100 D Area                       | 100-DR-1                          | Remediate Waste Site 100-D-31                  | 1.03.02.02.05.16                                 | 100 DDR Underground Piping Design and Remediation  | Underground piping, includes 100-D-31              | Also, Site 100-D-31 is a remediation waste site. RL accepted 9/19/05. - MA064B  |   | 100-D-31:11 & 100-D-31:12<br>Not in SPIF                           | All scope except 100-D-31:11 and 100-D-31:12 is included in SPIF. These two sites will be removed with the 183-D Building. |
|                         | 100 D Area                       | 100-DR-1                          | Remediate Waste Site 128-D-2                   | 1.03.02.02.05.17                                 | 128-D-2 Burn Pit Area                              | 128-D-2 Burn Pit Area                              | REA 064   |   | In SPIF  |  |
|                         | 100 D Area                       | 100-DR-1                          | Remediate Waste Site 100-D-66                  | 1.03.02.02.05.18                                 | 100-D-66 1904-DR Spillway, 116-DR-5 Outfall        | 100-D-66 1904-DR Spillway, 116-DR-5 Outfall        | REA 070   |   | In SPIF  |  |
|                         | 100 D Area                       | 100-DR-1                          | Remediate Waste Site 132-D-1                   | 1.03.02.02.05.19                                 | Remediate Waste Site - 132-D-1                     | 132-D-1  | REA 098   |   | Excav/Loadout/ Closeout In SPIF<br>Reveg Not in SPIF               |  |
|                         | 100 D Area                       | 100-DR-1                          | Remediate Waste Site 100-D-50:6                | 1.03.02.02.05.20                                 | 100-D-50:6 183-DR Clearwell Pipelines              | 100-D-50:6 183-DR Clearwell Pipelines              | REA 070   |   | Excav/Loadout Closeout,<br>Backfill In SPIF<br>Reveg Not in SPIF   |  |
|                         | 100 D Area                       | 100-DR-1                          | Remediate Waste Site 100-D-7                   | 1.03.02.02.05.21                                 | 100-D-7 Undocumented Solid Waste Site              | 100-D-7 Undocumented Solid Waste Site              | REA 070   |   | In SPIF  |  |
|                         | 100 D Area                       | 100-DR-1                          | Remediate Waste Site 100-D-50:7                | 1.03.02.02.05.23                                 | 100-D-50:7 183 DR Headhouse Floor Drain            | 100-D-50:7 183 DR Headhouse Floor Drain            | REA 064   |   | Excav/Loadout In SPIF<br>Closeout, Backfill & Reveg<br>Not in SPIF | Interfering High Priority Chrome waste site 100-D-100.   |
|                         | 100 D Area                       | 100-DR-1                          | Remediate Waste Site 100-D-8                   | 1.03.02.02.05.24                                 | Remediate Waste Site - 100-D-8                     | 100-D-8  | REA 098   |   | In SPIF  |  |
|                         | 100 D Area                       | 100-DR-1                          | Remediate Waste Site 100-D-65                  | 1.03.02.02.05.25                                 | 100-D-65 1904-D Spillway, 116-D-5 Outfall Spillway | 100-D-65 1904-D Spillway, 116-D-5 Outfall Spillway | REA 070   |   | In SPIF  |  |
|                         | 100 D Area                       | 100-DR-1                          | Remediate Waste Site 1607-D5                   | 1.03.02.02.05.26                                 | 1607-D5 Septic System                              | 1607-D5 Septic System                              | REA 070   |   | Excav/Loadout/ Closeout In SPIF<br>Backfill & Reveg Not in SPIF    | Interfering Waste Site 100-D-84:2 currently in design only.  |

**RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE**

| TABLE B2 LINE ITEM<br>a              | HANFORD AREA<br>DESIGNATION<br>b | OPERABLE UNIT<br>DESIGNATION<br>c | WCH WBS LEVEL 6<br>DESCRIPTION<br>d | WCH WBS LEVEL 6<br>IDENTIFICATION<br>NUMBER<br>e | ACTIVITY<br>DESIGNATION f                       | ACTIVITY<br>DESCRIPTION g                       | ASSUMED ACTIVITY<br>STATUS<br>h   | ACTIVITIES WITH<br>DELAYED RELEASE<br>i | SPIF Scope<br>j   | Explanation of SPIF<br>Exceptions<br>k |
|--------------------------------------|----------------------------------|-----------------------------------|-------------------------------------|--|---|---|---|---|---|--|
|                                      | 100 D Area                       | 100-DR-1                          | Remediate Waste Site<br>100-D-50:9  | 1.03.02.02.05.28                                 | 100-D-50:9 1607-DR3 Sanitary<br>Sewer Pipelines | 100-D-50:9 1607-DR3 Sanitary<br>Sewer Pipelines | REA 064   |   | Excav/Loadout/Closeout,<br>Backfill In SPIF<br>Reveg Not in SPIF  |  |
|                                      | 100 D Area                       | 100-DR-2                          | Remediate Waste Site<br>100-D-58    | 1.03.02.03.05.01                                 | Remediate Waste Site - 100-D-58                 | 100 DR Area On-Site Sewage<br>System            | No planning activities currently ongoing; will be<br>required in the future.  |   | Not in SPIF   | Active 100-D Sewage System.            |
|                                      | 100 D Area                       | 100-DR-2                          | Remediate Waste Site<br>116-D-8     | 1.03.02.03.05.02                                 | Remediate Waste Site - 116-D-8                  | Cask Storage Pad                                | No planning activities currently ongoing; will be<br>required in the future.  |   | In SPIF   |  |
|                                      | 100 D Area                       | 100-DR-2                          | Remediate Waste Site<br>100-D-15    | 1.03.02.03.05.04                                 | 100-D-15 Design and Remediation                 | Dumping Area                                    | In the RFP as confirmatory sampling; sampling<br>complete and remediation required. (Delete<br>confirmatory sampling site scope - Deletions<br>Item MD 170). RL accepted on 9/19/05. -<br>MA057 |   | In SPIF   |  |
|                                      | 100 D Area                       | 100-DR-2                          | Remediate Waste Site<br>116-DR-10   | 1.03.02.03.05.05                                 | 116-DR-10 Design and Remediation                | Fuel Storage Discharge Pond                     | In the RFP as confirmatory sampling; sampling<br>complete and remediation required. (Delete<br>confirmatory sampling site scope - Deletions<br>Item MD 173). RL accepted on 9/19/05. -<br>MA060 |   | In SPIF   |  |
|                                      | 100 D Area                       | 100-DR-2                          | Remediate Waste Site<br>600-30      | 1.03.02.03.05.06                                 | 600-30 Design and Remediation                   | Dumping Area                                    | In the RFP as confirmatory sampling; sampling<br>complete and remediation required. (Delete<br>confirmatory sampling site scope - Deletions<br>Item MD175). RL accepted on 9/19/05. -<br>MA062  |   | In SPIF   |  |
|                                      | 100 D Area                       | 100-DR-2                          | Remediate Waste Site<br>100-D-28:1  | 1.03.02.03.05.07                                 | 100 D-28:1 Remediation Waste Site               | Septic Tank System/Sewage<br>Disposal           | In RFP as confirmatory sampling; sampling<br>complete and remediation required on 100-D-<br>28:1. (Related to Deletions Item MD79). RL<br>accepted on 9/19/05. - MA148                          |   | Excav/Loadout Closeout &<br>Backfill In SPIF<br>Reveg Not in SPIF |  |
|                                      | 100 D Area                       | 100-DR-2                          | Remediate Waste Site<br>100-D-13    | 1.03.02.03.05.08                                 | Remediate Waste Site 100-D-13                   | Septic Tank System/Sewage<br>Disposal           | Add Remediate waste site. RL accepted on<br>9/19/05. (was MD126a from delete sheet). -<br>MA151   |   | In SPIF   |  |
|                                      | 100 D Area                       | 100-DR-2                          | Remediate Waste Site<br>116-DR-8    | 1.03.02.03.05.09                                 | Remediate Waste Site 116-DR-8                   | Seal Pit Crib                                   | Add Remediate waste site. RL accepted on<br>9/19/05. (was 130a from delete sheet). - MA152  |   | In SPIF   |  |
|                                      | 100 D Area                       | 100-DR-2                          | Remediate Waste Site<br>1607-D1     | 1.03.02.03.05.12                                 | 1607-D1 Septic System                           | 1607-D1 Septic System                           | REA 070   |   | Excav/Loadout/<br>Closeout/Backfill In SPIF<br>Reveg Not in SPIF  |  |
| <b>Waste Site Remediation (REAs)</b> |                                  |                                   |                                     |  |   |   |   |   |   |  |
|                                      | 100 D Area                       | 100-DR-1                          | Remediate Waste Site<br>100-D-50:2  | 1.03.02.02.05.22                                 | Remediate Waste Site - 100-D-50:2               | Remediate Waste Site - 100-D-50:2               | REA 047   |   | In SPIF   |  |
|                                      | 100 D Area                       | 100-DR-1                          | Remediate Waste Site<br>100-D-50:3  | 1.03.02.02.05.27                                 | Remediate Waste Site - 100-D-50:3               | Remediate Waste Site - 100-D-50:3               | REA 047   |   | In SPIF   |  |
|                                      | 100 D Area                       | 100-DR-1                          | Remediate Waste Site<br>100-D-50:1  | 1.03.02.02.05.29                                 | Remediate Waste Site - 100-D-50:1               | 100-D-50:1                                      | REA 115   |   | Not In SPIF   |  |

**RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE**

| TABLE B2 LINE ITEM<br>a          | HANFORD AREA<br>DESIGNATION<br>b | OPERABLE UNIT<br>DESIGNATION<br>c | WCH WBS LEVEL 6<br>DESCRIPTION<br>d   | WCH WBS LEVEL 6<br>IDENTIFICATION<br>NUMBER<br>e | ACTIVITY<br>DESIGNATION f          | ACTIVITY<br>DESCRIPTION g                                       | ASSUMED ACTIVITY<br>STATUS<br>h  | ACTIVITIES WITH<br>DELAYED RELEASE<br>i | SPIF Scope<br>j  | Explanation of SPIF<br>Exceptions<br>k |
|----------------------------------|----------------------------------|-----------------------------------|---------------------------------------|--|------------------------------------|---|--|---|--|--|
|                                  | 100 D Area                       | 100-DR-1                          | Remediate Waste Site<br>100-D-73      | 1.03.02.02.05.30                                 | Remediate Waste Site - 100-D-73    | 100-D-73  | REA 115  |   | Not In SPIF  |  |
|                                  | 100 D Area                       | 100-DR-1                          | Remediate Waste Site<br>100-D-76      | 1.03.02.02.05.31                                 | Remediate Waste Site - 100-D-76    | 100-D-76  | REA 115  |   | Not In SPIF  |  |
|                                  | 100 D Area                       | 100-DR-1                          | Remediate Waste Site<br>100-D-104     | 1.03.02.02.05.32                                 | Remediate Waste Site - 100-D-104   | 100-D-104   | REA 115  |   | Not In SPIF  |  |
|                                  | 100 D Area                       | 100-DR-1                          | Fld. Rem.-Waste Sites<br>100-D-80:2   | 1.03.02.02.05.33                                 | Fld. Rem.-Waste Sites - 100-D-80:2 | Waste Sites - 100-D-80:2  | REA 133  |   | Not In SPIF  |  |
|                                  | 100 D Area                       | 100-DR-1                          | Fld. Rem.-Waste Sites<br>100-D-81     | 1.03.02.02.05.34                                 | Fld. Rem.-Waste Sites - 100-D-81   | Waste Sites - 100-D-81  | REA 133  |   | Not In SPIF  |  |
|                                  | 100 D Area                       | 100-DR-2                          | Remediate Waste Site<br>100-D-14      | 1.03.02.03.05.10                                 | Remediate Waste Site - 100-D-14    | Remediate Waste Site - 100-D-14                                 | REA 047  |   | In SPIF  |  |
|                                  | 100 D Area                       | 100-DR-2                          | Remediate Waste Site<br>100-D-100     | 1.03.02.03.05.13                                 | Remediate Waste Site - 100-D-100   | 100-D-100   | REA 115  |   | Not In SPIF  |  |
|                                  | 100 D Area                       | 100-DR-2                          | Remediate Waste Site<br>100-D-62      | 1.03.02.03.05.14                                 | Remediate Waste Site - 100-D-62    | 100-D-62  | REA 115  |   | Excavation In SPIF<br>Loadout/ Closeout/Backfill<br>/Reveg Not in SPIF |  |
|                                  | 100 D Area                       | 100-DR-2                          | Remediate Waste Site<br>100-D-77      | 1.03.02.03.05.15                                 | Remediate Waste Site - 100-D-77    | 100-D-77  | REA 115  |   | Not In SPIF  |  |
|                                  | 100 D Area                       | 100-DR-2                          | Remediate Waste Site<br>100-D-78      | 1.03.02.03.05.16                                 | Remediate Waste Site - 100-D-78    | 100-D-78  | REA 115  |   | Not In SPIF  |  |
| <b>Burial Ground Remediation</b> |                                  |                                   |                                       |  |                                    |   |  |   |  |  |
|                                  | 100 D Area                       | 100-DR-1                          | Remediate Burial<br>Ground - 100-D-32 | 1.03.02.02.06.01                                 | Remediate Burial Ground - 100-D-32 | Solid Waste Burial Ground                                       | No planning activities currently ongoing; will be<br>required in the future.   |   | Excav/Loadout/<br>Closeout/Backfill In SPIF<br>Reveg Not in SPIF       |  |
|                                  | 100 D Area                       | 100-DR-1                          | Remediate Burial<br>Ground - 100-D-33 | 1.03.02.02.06.02                                 | Remediate Burial Ground - 100-D-33 | Solid Waste Burial Ground                                       | No planning activities currently ongoing; will be<br>required in the future.   |   | In SPIF  |  |
|                                  | 100 D Area                       | 100-DR-1                          | Remediate Burial<br>Ground - 100-D-35 | 1.03.02.02.06.03                                 | Remediate Burial Ground - 100-D-35 | Solid Waste Burial Ground                                       | No planning activities currently ongoing; will be<br>required in the future.   |   | Excav/Loadout/<br>Closeout/Backfill In SPIF<br>Reveg Not in SPIF       |  |
|                                  | 100 D Area                       | 100-DR-1                          | Remediate Burial<br>Ground - 100-D-41 | 1.03.02.02.06.04                                 | Remediate Burial Ground - 100-D-41 | Solid Waste Burial Ground                                       | No planning activities currently ongoing; will be<br>required in the future.   |   | In SPIF  |  |
|                                  | 100 D Area                       | 100-DR-1                          | Remediate Burial<br>Ground - 100-D-45 | 1.03.02.02.06.05                                 | Remediate Burial Ground - 100-D-45 | Solid Waste Burial Ground (Vertical<br>Safety Rod Thimble Site) | No planning activities currently ongoing; will be<br>required in the future.   |   | Excav/Loadout/<br>Closeout/Backfill In SPIF<br>Reveg Not in SPIF       |  |
|                                  | 100 D Area                       | 100-DR-1                          | Remediate Burial<br>Ground - 126-D-2  | 1.03.02.02.06.06                                 | Remediate Burial Ground - 126-D-2  | Coal Pit (Inert/Demolition Landfill)                            | Changes required in planning and excavation<br>activities as a result of the PAAA corrective<br>action plan. - MA071. However subsequent to<br>the initial MA, it was determined that there was<br>no potential for SNF at this burial ground. |   | Excav/Loadout/<br>Closeout/Backfill In SPIF<br>Reveg Not in SPIF       |  |

**RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE**

| TABLE B2 LINE ITEM<br>a                   | HANFORD AREA<br>DESIGNATION<br>b | OPERABLE UNIT<br>DESIGNATION<br>c | WCH WBS LEVEL 6<br>DESCRIPTION<br>d       | WCH WBS LEVEL 6<br>IDENTIFICATION<br>NUMBER<br>e | ACTIVITY<br>DESIGNATION f                 | ACTIVITY<br>DESCRIPTION g                                    | ASSUMED ACTIVITY<br>STATUS<br>h  | ACTIVITIES WITH<br>DELAYED RELEASE<br>i | SPIF Scope<br>j  | Explanation of SPIF<br>Exceptions<br>k  |
|---|----------------------------------|-----------------------------------|---|--|---|--|--|---|--|---|
|   | 100 D Area                       | 100-DR-2                          | Remediate Burial Ground - 100-D-40        | 1.03.02.03.06.01                                 | Remediate Burial Ground - 100-D-40        | Solid Waste Burial Ground                                    | No planning activities currently ongoing; will be required in the future.  |   | In SPIF  |   |
|   | 100 D Area                       | 100-DR-2                          | Remediate Burial Ground - 100-D-43        | 1.03.02.03.06.02                                 | Remediate Burial Ground - 100-D-43        | Solid Waste Burial Ground (Vertical Safety Rod Thimble Site) | No planning activities currently ongoing; will be required in the future.  |   | Excav/Loadout/Closeout/Backfill In SPIF<br>Reveg Not in SPIF |   |
|   | 100 D Area                       | 100-DR-2                          | Remediate Burial Ground - 100-D-47        | 1.03.02.03.06.03                                 | Remediate Burial Ground - 100-D-47        | Solid Waste Burial Ground                                    | No planning activities currently ongoing; will be required in the future.  |   | Excav/Loadout/Closeout/Backfill In SPIF<br>Reveg Not in SPIF |   |
|   | 100 D Area                       | 100-DR-2                          | Remediate Burial Ground - 118-D-1         | 1.03.02.03.06.04                                 | Remediate Burial Ground - 118-D-1         | Burial Ground #1   | Changes required in planning and excavation activities as a result of the PAAA corrective action plan. - MA068   |   | Excav/Loadout/Closeout/Backfill In SPIF<br>Reveg Not in SPIF |   |
|   | 100 D Area                       | 100-DR-2                          | Remediate Burial Ground - 118-D-2         | 1.03.02.03.06.05                                 | Remediate Burial Ground - 118-D-2         | Burial Ground #2   | Changes required in planning and excavation activities as a result of the PAAA corrective action plan. - MA069   |   | In SPIF  |   |
|   | 100 D Area                       | 100-DR-2                          | Remediate Burial Ground - 118-D-3         | 1.03.02.03.06.06                                 | Remediate Burial Ground - 118-D-3         | Burial Ground #3   | Changes required in planning and excavation activities as a result of the PAAA corrective action plan. - MA070   |   | In SPIF  |   |
|   | 100 D Area                       | 100-DR-2                          | Remediate Burial Ground - 118-D-4         | 1.03.02.03.06.07                                 | Remediate Burial Ground - 118-D-4         | Solid Waste Burial Ground                                    | Changes required in planning and excavation activities as a result of the PAAA corrective action plan. - MA072   |   | Excav/Loadout/Closeout/Backfill In SPIF<br>Reveg Not in SPIF |   |
|   | 100 D Area                       | 100-DR-2                          | Remediate Burial Ground - 118-D-5         | 1.03.02.03.06.08                                 | Remediate Burial Ground - 118-D-5         | Solid Waste Burial Ground                                    | Changes required in planning and excavation activities as a result of the PAAA corrective action plan. - MA073   |   | Excav/Loadout/Closeout/Backfill In SPIF<br>Reveg Not in SPIF |   |
|   | 100 D Area                       | 100-DR-2                          | Remediate Burial Ground - 118-DR-1        | 1.03.02.03.06.09                                 | Remediate Burial Ground - 118-DR-1        | Gas Loop Burial Ground                                       | Changes required in planning and excavation activities as a result of the PAAA corrective action plan. - MA074. Subsequent to the initial MA, it was determined that there was no potential for SNF at this burial ground. |   | Excav/Loadout/Closeout/Backfill In SPIF<br>Reveg Not in SPIF |   |
|   | 100 D Area                       | 100-DR-2                          | Remediate Burial Ground - 126-DR-1        | 1.03.02.03.06.10                                 | Remediate Burial Ground - 126-DR-1        | Clearwell Tank Pit (Inert/Demolition Landfill)               | No planning activities currently ongoing; will be required in the future.  |   | Excav/Loadout/Closeout/Backfill In SPIF<br>Reveg Not in SPIF |   |
| Fld. Rem.-100 D Non Site Specific Support |                                  |                                   | Fld. Rem.-100 D Non Site Specific Support | 1.03.02.75.25.01/<br>1.03.02.75.28.01            | Fld. Rem.-100 D Non Site Specific Support | Non Site Specific Support                                    | Includes ARRA and REA Nos. 025, 041, 047, 064, 070, 098, 115, and 133.   |   | Post October 2013 Not in SPIF                                | 100-D NSSS. Activities would not be statused 100% complete, but would continue Post October 2013 in support of ongoing project scope (Not in SPIF). |
| <b>D<sup>4</sup> - Buildings</b>          |                                  |                                   |   |  |   |  |  |   |  |   |
|   | 100 D Area                       |                                   | D4 Building - 151D                        | 1.01.01.02.07.01                                 | D4 Building - 151D                        | Primary Substation   | No planning activities currently ongoing; will be required in the future.  |   | Not In SPIF  | Work with the 183D Water Filter Plant (one mobilization).   |



**RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE**

| TABLE B2 LINE ITEM<br>a                     | HANFORD AREA<br>DESIGNATION<br>b | OPERABLE UNIT<br>DESIGNATION<br>c | WCH WBS LEVEL 6<br>DESCRIPTION<br>d           | WCH WBS LEVEL 6<br>IDENTIFICATION<br>NUMBER<br>e | ACTIVITY<br>DESIGNATION f                          | ACTIVITY<br>DESCRIPTION g                          | ASSUMED ACTIVITY<br>STATUS<br>h   | ACTIVITIES WITH<br>DELAYED RELEASE<br>i | SPIF Scope<br>j  | Explanation of SPIF<br>Exceptions<br>k  |
|---|----------------------------------|-----------------------------------|---|--|--|--|---|---|--|---|
|   | 100 D Area                       |                                   | D4 Building - 190DR<br>(See Also WS 100-D-60) | 1.01.01.02.07.04                                 | D4 Building - 190DR (includes Waste Site 100-D-60) | Main Pump house                                    | Partial deletion, demobilization remains. RL accepted on 9/13/05. - MD005 |   | In SPIF  |   |
|   | 100 D Area                       |                                   | D4 Building - MO-200                          | 1.01.01.02.07.05                                 | D4 Building - MO-200                               | Mobile Office - SE of 105D                         | No planning activities currently ongoing; will be required in the future. |   | In SPIF  |   |
|   | 100 D Area                       |                                   | D4 Building - MO-374                          | 1.01.01.02.07.06                                 | D4 Building - MO-374                               | Mobile Office                                      | No planning activities currently ongoing; will be required in the future. |   | Not in SPIF  | Misc Deduct - MOD 292 (WCH-REA-144)   |
|   | 100 D Area                       |                                   | D4 Building - MO-422                          | 1.01.01.02.07.07                                 | D4 Building - MO-422                               | Mobile Office - Field Trailer at 100DR             | No planning activities currently ongoing; will be required in the future. |   | In SPIF  |   |
|   | 100 D Area                       |                                   | D4 Building - MO-561                          | 1.01.01.02.07.08                                 | D4 Building - MO-561                               | Mobile Office - on D Avenue (N end of site)        | No planning activities currently ongoing; will be required in the future. |   | In SPIF  |   |
|   | 100 D Area                       |                                   | D4 Building - MO-718                          | 1.01.01.02.07.09                                 | D4 Building - MO-718                               | Mobile Office - S of 105D                          | No planning activities currently ongoing; will be required in the future. |   | Not in SPIF  | Misc Deduct - MOD 292 (WCH-REA-144)   |
|   | 100 D Area                       |                                   | D4 Building - MO-829                          | 1.01.01.02.07.10                                 | D4 Building - MO-829                               | Mobile Office - at 190DR                           | No planning activities currently ongoing; will be required in the future. |   | In SPIF  |   |
|   | 100 D Area                       |                                   | D4 Building - MO-889                          | 1.01.01.02.07.11                                 | D4 Building - MO-889                               | Mobile Office - Change Trailer SE of 105D          | No planning activities currently ongoing; will be required in the future. |   | In SPIF  |   |
|   | 100 D Area                       |                                   | D4 Building - MO-929                          | 1.01.01.02.07.12                                 | D4 Building - MO-929                               | Mobile Office E of 151D                            | No planning activities currently ongoing; will be required in the future. |   | In SPIF  |   |
|   | 100 D Area                       |                                   | D4 Building - MO-999                          | 1.01.01.02.07.13                                 | D4 Building - MO-999                               | Mobile Office - Field Trailer, Pipeyard            | No planning activities currently ongoing; will be required in the future. |   | In SPIF  |   |
|   | 100 D Area                       |                                   | D4 Building - MO-980                          | 1.01.01.02.07.14                                 | D4 Building - MO-980                               | Mobile Office SW of D Rx                           | This was not in RFP - Added per Contract Mod M007. - MA001                |   | In SPIF  |   |
|   | 100 D Area                       |                                   | D4 Building - 183D                            | 1.01.01.02.07.15                                 | D4 Building - 183D                                 | D4 Building - 183D                                 | REA 056   |   | Not in SPIF  | Requirement to work demolition around the bat roosting season March through October. Scope Delayed. |
| <b>D<sup>4</sup> - Remaining Facilities</b> |                                  |                                   |   |  |  |  |   |   |  |   |
|   | 100 D Area                       |                                   | D4 1902D Water Tower                          | 1.01.01.02.08.01                                 | D4 1902D Water Tower                               | Water Tower  | REA 052   |   | In SPIF  |   |
| <b>D<sup>4</sup> - Retention Basins</b>     |                                  |                                   |   |  |  |  |   |   |  |   |
|   | 100 D Area                       |                                   | D4 Retention Basin - 1606D                    | 1.01.01.02.10.01                                 | D4 Retention Basin - 1606D                         | Settling Tanks                                     | No planning activities currently ongoing; will be required in the future. |   | Not in SPIF  | Misc Deduct - MOD 292 (WCH-REA-144)   |
|   | 100 D Area                       |                                   | D4 Retention Basin - 188D                     | 1.01.01.02.10.02                                 | D4 Retention Basin - 188D                          | Ash Disposal Basin                                 | No planning activities currently ongoing; will be required in the future. |   | Plan & Doc/D&D/Demo AG, Demo BG, Loadout In SPIF<br>Closeout Not in SPIF | Additional Actions may be required based on the Decisions of the Final ROD.                         |
|   | 100 D Area                       |                                   | D4 Retention Basin - 1904D                    | 1.01.01.02.10.03                                 | D4 Retention Basin - 1904D                         | Outfall Structure/Process Sewers Discharge Chamber | No planning activities currently ongoing; will be required in the future. |   | In SPIF  |   |

**RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE**

| TABLE B2 LINE ITEM<br>a            | HANFORD AREA<br>DESIGNATION<br>b | OPERABLE UNIT<br>DESIGNATION<br>c | WCH WBS LEVEL 6<br>DESCRIPTION<br>d   | WCH WBS LEVEL 6<br>IDENTIFICATION<br>NUMBER<br>e | ACTIVITY<br>DESIGNATION f                   | ACTIVITY<br>DESCRIPTION g                       | ASSUMED ACTIVITY<br>STATUS<br>h   | ACTIVITIES WITH<br>DELAYED RELEASE<br>i | SPIF Scope<br>j | Explanation of SPIF<br>Exceptions<br>k |
|------------------------------------|----------------------------------|-----------------------------------|---------------------------------------|--|---|---|---|---|-----------------|--|
| <b>100 F Area</b>                  |                                  |                                   |                                       |  |   |   |   |   |                 |  |
| <b>100 F Area Design</b>           |                                  |                                   |                                       |  |   |   |   |   |                 |  |
|                                    | 100 F Area                       |                                   | Fld. Rem.-100 F Area Design           | 1.03.03.04.01.01                                 | Design                                      | Design  | Additional design scope associated with new remediation sites: Items # 38-42, 44-46, 56-67, 94-95, 97-98, 147, 151-152 and 155-158. RL accepted 9/13/05 and 9/19/05. - MA169.   |   | In SPIF         |  |
|                                    | 100 F Area                       |                                   | Fld. Rem.-100 F Area Design           | 1.03.03.04.01.02                                 | F Area Failed Confirmatory Sites Design (2) | Design  | REA 146   |   | In SPIF         |  |
|                                    | 100 F Area                       |                                   | ARRA Fld. Rem.-100 F Area Design      | 1.03.03.04.02.01                                 | Design                                      | Design  | ARRA Phases 2 and 3   |   | In SPIF         |  |
| <b>Confirmatory Sampling Sites</b> |                                  |                                   |                                       |  |   |   |   |   |                 |  |
|                                    | 100 F Area                       | 100-FR-1                          | Confirmatory Sampling Site - 100-F-31 | 1.03.03.01.03.05                                 | Confirmatory Sampling Site - 100-F-31       | Sanitary Sewer System                           | In the RFP as confirmatory sampling; was not in the RFP as a remediation site; but is included in a recently awarded ERC subcontract, remediation ongoing (backfill and revegetation to go) - MI038                       |   | In SPIF         |  |
|                                    | 100 F Area                       | 100-FR-1                          | Confirmatory Sampling Site - 100-F-33 | 1.03.03.01.03.06                                 | Confirmatory Sampling Site - 100-F-33       | 146-F Aquatic Biology Fish Ponds                | In the RFP as confirmatory sampling; was not in the RFP as a remediation site; but is included in a recently awarded ERC subcontract, remediation ongoing (loadout, backfill, and revegetation to go) - MI039             |   | In SPIF         |  |
|                                    | 100 F Area                       | 100-FR-1                          | Confirmatory Sampling Site - 100-F-36 | 1.03.03.01.03.08                                 | Confirmatory Sampling Site - 100-F-36       | 108-F Chemical Pump house/Biological Laboratory | In the RFP as confirmatory sampling; was not in the RFP as a remediation site; but is included in a recently awarded ERC subcontract, remediation ongoing (excavation, loadout, backfill, and revegetation to go) - MI040 |   | In SPIF         |  |
|                                    | 100 F Area                       | 100-FR-1                          | Confirmatory Sampling Site - 126-F-2  | 1.03.03.01.03.14                                 | Confirmatory Sampling Site - 126-F-2        | 183-F Clearwells                                | In the RFP as confirmatory sampling; was not in the RFP as a remediation site; but is included in a recently awarded ERC subcontract, remediation ongoing (excavation, loadout, backfill, and revegetation to go) - MI041 |   | In SPIF         |  |
|                                    | 100 F Area                       | 100-FR-1                          | Confirmatory Sampling Site - 128-F-2  | 1.03.03.01.03.15                                 | Confirmatory Sampling Site - 128-F-2        | 100-F Burn Pit                                  | In the RFP as confirmatory sampling; was not in the RFP as a remediation site; but is included in a recently awarded ERC subcontract, remediation ongoing (excavation, loadout, backfill, and revegetation to go) - MI042 |   | In SPIF         |  |

**RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE**

| TABLE B2 LINE ITEM<br>a | HANFORD AREA<br>DESIGNATION<br>b | OPERABLE UNIT<br>DESIGNATION<br>c | WCH WBS LEVEL 6<br>DESCRIPTION<br>d  | WCH WBS LEVEL 6<br>IDENTIFICATION<br>NUMBER<br>e | ACTIVITY<br>DESIGNATION f            | ACTIVITY<br>DESCRIPTION g                    | ASSUMED ACTIVITY<br>STATUS<br>h  | ACTIVITIES WITH<br>DELAYED RELEASE<br>i | SPIF Scope<br>j | Explanation of SPIF<br>Exceptions<br>k |
|-------------------------|----------------------------------|-----------------------------------|--------------------------------------|--|--------------------------------------|--|--|---|-----------------|--|
|                         | 100 F Area                       | 100-FR-1                          | Confirmatory Sampling Site - 132-F-1 | 1.03.03.01.03.16                                 | Confirmatory Sampling Site - 132-F-1 | Chronic Feeding Barn                         | In the RFP as confirmatory sampling; was not in the RFP as a remediation site; but is included in an recently awarded ERC subcontract, remediation ongoing (loadout, backfill, and revegetation to go) - MI043             |   | In SPIF         |  |
|                         | 100 F Area                       | 100-FR-1                          | Confirmatory Sampling Site - 141-C   | 1.03.03.01.03.17                                 | Confirmatory Sampling Site - 141-C   | Large Animal Barn and Biology Lab (Hog Barn) | In the RFP as confirmatory sampling; was not in the RFP as a remediation site; but is included in an recently awarded ERC subcontract, remediation ongoing (loadout, backfill, and revegetation to go) - MI044             |   | In SPIF         |  |
|                         | 100 F Area                       | 100-FR-2                          | Confirmatory Sampling Site - 1607-F1 | 1.03.03.01.03.18                                 | Confirmatory Sampling Site - 1607-F1 | Septic Tank System                           | In the RFP as confirmatory sampling; was not in the RFP as a remediation site; but is included in an recently awarded ERC subcontract, remediation ongoing (excavation, loadout, backfill, and revegetation to go) - MI045 |   | In SPIF         |  |
|                         | 100 F Area                       | 100-FR-1                          | Confirmatory Sampling Site - 1607-F3 | 1.03.03.01.03.19                                 | Confirmatory Sampling Site - 1607-F3 | Septic Tank System                           | In the RFP as confirmatory sampling; was not in the RFP as a remediation site; but is included in an recently awarded ERC subcontract, remediation ongoing (excavation, loadout, backfill, and revegetation to go) - MI046 |   | In SPIF         |  |
|                         | 100 F Area                       | 100-FR-1                          | Confirmatory Sampling Site - 1607-F4 | 1.03.03.01.03.20                                 | Confirmatory Sampling Site - 1607-F4 | Septic Tank System                           | In the RFP as confirmatory sampling; was not in the RFP as a remediation site; but is included in an recently awarded ERC subcontract, remediation ongoing (excavation, loadout, backfill, and revegetation to go) - MI047 |   | In SPIF         |  |
|                         | 100 F Area                       | 100-FR-1                          | Confirmatory Sampling Site - 1607-F5 | 1.03.03.01.03.21                                 | Confirmatory Sampling Site - 1607-F5 | Septic Tank System                           | In the RFP as confirmatory sampling; was not in the RFP as a remediation site; but is included in an recently awarded ERC subcontract, remediation ongoing (excavation, loadout, backfill, and revegetation to go) - MI048 |   | In SPIF         |  |
|                         | 100 F Area                       | 100-FR-1                          | Confirmatory Sampling Site - 1607-F7 | 1.03.03.01.03.22                                 | Confirmatory Sampling Site - 1607-F7 | Septic Tank System                           | In the RFP as confirmatory sampling; was not in the RFP as a remediation site; but is included in an recently awarded ERC subcontract, remediation ongoing (excavation, loadout, backfill, and revegetation to go) - MI049 |   | In SPIF         |  |

**RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE**

| TABLE B2 LINE ITEM<br>a | HANFORD AREA<br>DESIGNATION<br>b | OPERABLE UNIT<br>DESIGNATION<br>c | WCH WBS LEVEL 6<br>DESCRIPTION<br>d                                     | WCH WBS LEVEL 6<br>IDENTIFICATION<br>NUMBER<br>e | ACTIVITY<br>DESIGNATION f   | ACTIVITY<br>DESCRIPTION g                           | ASSUMED ACTIVITY<br>STATUS<br>h  | ACTIVITIES WITH<br>DELAYED RELEASE<br>i | SPIF Scope<br>j | Explanation of SPIF<br>Exceptions<br>k |
|-------------------------|----------------------------------|-----------------------------------|---|--|---|---|--|---|-----------------|--|
|                         | 100 F Area                       | 100-FR-1                          | Confirmatory Sampling Site - 182-F                                      | 1.03.03.01.03.23                                 | Confirmatory Sampling Site - 182-F                                      | Reservoir   | In the RFP as confirmatory sampling; was not in the RFP as a remediation site; but is included in an recently awarded ERC subcontract, remediation ongoing (excavation, loadout, backfill, and revegetation to go) - MI050 |   | In SPIF         |  |
|                         | 100 F Area                       | 100-FR-1                          | Confirmatory Sampling Site - 100-F-42                                   | 1.03.03.01.03.24                                 | 100-F-42 Confirmatory Sampling Site                                     | Spillway Associated with 116-F-8 Outfall            | This was not in the RFP and is included in an ERC subcontract that was recently awarded - MI036  |   | In SPIF         |  |
|                         | 100 F Area                       | 100-FR-1                          | Confirmatory Sampling Site - 100-F-43                                   | 1.03.03.01.03.25                                 | 100-F-43 Confirmatory Sampling Site                                     | Spillway Associated with 116-F-16 Outfall           | This was not in the RFP and is included in an ERC subcontract that was recently awarded - MI037  |   | In SPIF         |  |
|                         | 100 F Area                       | 100-FR-1                          | Confirmatory Sampling Site - 100-F-44, Miscellaneous Pipelines - Sewers | 1.03.03.01.03.26                                 | Confirmatory Sampling Site - 100-F-44, Miscellaneous Pipelines - Sewers | REA-008 Rev 1: 100-F Area Confirmatory Orphan Sites | REA 008-R1   |   | In SPIF         |  |
|                         | 100 F Area                       | 100-FR-1                          | Confirmatory Sampling Site - 100-F-41, Service Water Pipelines          | 1.03.03.01.03.27                                 | Confirmatory Sampling Site - 100-F-41, Service Water Pipelines          | REA-008 Rev 1: 100-F Area Confirmatory Orphan Sites | REA 008-R1   |   | In SPIF         |  |
|                         | 100 F Area                       | 100-FR-1                          | Confirmatory Sampling Site - 100-F-45, Buried River Effluent Pipelines  | 1.03.03.01.03.28                                 | Confirmatory Sampling Site - 100-F-45, Buried River Effluent Pipelines  | REA-008 Rev 1: 100-F Area Confirmatory Orphan Sites | REA 008-R1   |   | In SPIF         |  |
|                         | 100 F Area                       | 100-FR-1                          | Confirmatory Sampling Site - 100-F-46, 119-F Stack Samplg Bldg Fr Drain | 1.03.03.01.03.29                                 | Confirmatory Sampling Site - 100-F-46, 119-F Stack Samplg Bldg Fr Drain | REA-008 Rev 1: 100-F Area Confirmatory Orphan Sites | REA 008-R1   |   | In SPIF         |  |
|                         | 100 F Area                       | 100-FR-1                          | Confirmatory Sampling Site - 100-F-55, 1607-F Contaminated Ash Layer    | 1.03.03.01.03.30                                 | Confirmatory Sampling Site - 100-F-55, 1607-F Contaminated Ash Layer    | REA-008 Rev 1: 100-F Area Confirmatory Orphan Sites | REA 008-R1   |   | In SPIF         |  |
|                         | 100 F Area                       | 100-FR-1                          | Confirmatory Sampling Site - 100-F-47, 151-F Substation                 | 1.03.03.01.03.31                                 | Confirmatory Sampling Site - 100-F-47, 151-F Substation                 | REA-008 Rev 1: 100-F Area Confirmatory Orphan Sites | REA 008-R1   |   | In SPIF         |  |
|                         | 100 F Area                       | 100-FR-1                          | Confirmatory Sampling Site - 100-F-48, 184-F Coal Pit Debris            | 1.03.03.01.03.33                                 | Confirmatory Sampling Site - 100-F-48, 184-F Coal Pit Debris            | REA-008 Rev 1: 100-F Area Confirmatory Orphan Sites | REA 008-R1   |   | In SPIF         |  |

**RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE**

| TABLE B2 LINE ITEM<br>a              | HANFORD AREA<br>DESIGNATION<br>b | OPERABLE UNIT<br>DESIGNATION<br>c | WCH WBS LEVEL 6<br>DESCRIPTION<br>d                                      | WCH WBS LEVEL 6<br>IDENTIFICATION<br>NUMBER<br>e | ACTIVITY<br>DESIGNATION f  | ACTIVITY<br>DESCRIPTION g                            | ASSUMED ACTIVITY<br>STATUS<br>h   | ACTIVITIES WITH<br>DELAYED RELEASE<br>i | SPIF Scope<br>j | Explanation of SPIF<br>Exceptions<br>k |
|--------------------------------------|----------------------------------|-----------------------------------|--|--|--|--|---|---|-----------------|--|
|                                      | 100 F Area                       | 100-FR-1                          | Confirmatory Sampling Site - 100-F-49, 1716-F Maintenance Garage Lub Pit | 1.03.03.01.03.35                                 | Confirmatory Sampling Site - 100-F-49, 1716-F Maintenance Garage Lub Pit | REA-008 Rev 1: 100-F Area Confirmatory Orphan Sites  | REA 008-R1  |   | In SPIF         |  |
|                                      | 100 F Area                       | 100-FR-1                          | Confirmatory Sampling Site - 100-F-50, 100-F Railroad French Drain       | 1.03.03.01.03.36                                 | Confirmatory Sampling Site - 100-F-50, 100-F Railroad French Drain       | REA-008 Rev 1: 100-F Area Confirmatory Orphan Sites  | REA 008-R1  |   | In SPIF         |  |
|                                      | 100 F Area                       | 100-FR-1                          | Confirmatory Sampling Site - 100-F-51, 146-F Fish Laboratory Soil        | 1.03.03.01.03.37                                 | Confirmatory Sampling Site - 100-F-51, 146-F Fish Laboratory Soil        | REA-008 Rev 1: 100-F Area Confirmatory Orphan Sites  | REA 008-R1  |   | In SPIF         |  |
|                                      | 100 F Area                       | 100-FR-1                          | Confirmatory Sampling Site - 100-F-52, 146-FR Radioecology/Aqua Lab Soil | 1.03.03.01.03.38                                 | Confirmatory Sampling Site - 100-F-52, 146-FR Radioecology/Aqua Lab Soil | REA-008 Rev 1: 100-F Area Confirmatory Orphan Sites  | REA 008-R1  |   | In SPIF         |  |
|                                      | 100 F Area                       | 100-FR-1                          | Confirmatory Sampling Site - 100-F-53, 108-F Septic System               | 1.03.03.01.03.39                                 | Confirmatory Sampling Site - 100-F-53, 108-F Septic System               | REA-008 Rev 1: 100-F Area Confirmatory Orphan Sites  | REA 008-R1  |   | In SPIF         |  |
|                                      | 100 F Area                       | 100-FR-1                          | Confirmatory Sampling Site - 100-F-54, 190-F Animal Farm Pastures        | 1.03.03.01.03.40                                 | Confirmatory Sampling Site - 100-F-54, 190-F Animal Farm Pastures        | REA-008 Rev 1: 100-F Area Confirmatory Orphan Sites  | REA 008-R1  |   | In SPIF         |  |
|                                      | 100 F Area                       | 100-FR-1                          | Confirmatory Sampling Site - 100-F-56, 100-F Surface Debris/Stains       | 1.03.03.01.03.41                                 | Confirmatory Sampling Site - 100-F-56, 100-F Surface Debris/Stains       | REA-008 Rev 1: 100-F Area Confirmatory Orphan Sites  | REA 008-R1  |   | In SPIF         |  |
|                                      | 100 F Area                       | 100-FR-1                          | Confirmatory Sampling Site - 100-F-57, 190-F Proc Water Pump Hse Debris  | 1.03.03.01.03.42                                 | Confirmatory Sampling Site - 100-F-57, 190-F Proc Water Pump Hse Debris  | REA-008 Rev 1: 100-F Area Confirmatory Orphan Sites  | REA 008-R1  |   | In SPIF         |  |
|                                      | 100 F Area                       |                                   | Confirmatory Sampling Site - 100-F-60                                    | 1.03.03.01.04.01                                 | Confirmatory Sampling Site - 100-F-60                                    | ARRA Phase 3 - Confirmatory Sampling Site - 100-F-60 | ARRA Phase 3  |   | In SPIF         |  |
| <b>Liquid Waste Site Remediation</b> |                                  |                                   |  |  |  |  |   |   |                 |  |
|                                      | 100 F Area                       | 100-FR-1                          | Remediate Liquid Waste Site - 100-F-26                                   | 1.03.03.02.04.01                                 | Remediate Liquid Waste Site - 100-F-26                                   | 100-F Water Treatment Facility Underground Pipelines | No planning activities currently ongoing; will be required in the future. |   | In SPIF         |  |

**RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE**

| TABLE B2 LINE ITEM<br>a       | HANFORD AREA<br>DESIGNATION<br>b | OPERABLE UNIT<br>DESIGNATION<br>c | WCH WBS LEVEL 6<br>DESCRIPTION<br>d                   | WCH WBS LEVEL 6<br>IDENTIFICATION<br>NUMBER<br>e | ACTIVITY<br>DESIGNATION f  | ACTIVITY<br>DESCRIPTION g                     | ASSUMED ACTIVITY<br>STATUS<br>h  | ACTIVITIES WITH<br>DELAYED RELEASE<br>i | SPIF Scope<br>j | Explanation of SPIF<br>Exceptions<br>k  |
|-------------------------------|----------------------------------|-----------------------------------|---|--|--|---|--|---|-----------------|---|
| <b>Waste Site Remediation</b> |                                  |                                   |   |  |  |   |  |   |                 |   |
|                               | 100 F Area                       | 100-FR-1                          | Remediate Waste Site - 100-F-38                       | 1.03.03.02.05.02                                 | Remediate Waste Site - 100-F-38  | Yellow Stained Soil Near Hydrant F-2          | No planning activities currently ongoing; will be required in the future.  |   | In SPIF         |   |
|                               | 100 F Area                       | 100-FR-1                          | Remediate Waste Site - 116-F-16                       | 1.03.03.02.05.03                                 | Remediate Waste Site - 116-F-16  | PNNL Outfall                                  | No planning activities currently ongoing; will be required in the future.  |   | In SPIF         |   |
|                               | 100 F Area                       | 100-FR-1                          | Remediate Waste Site - 116-F-8 (inc WS 100-F-39)      | 1.03.03.02.05.04                                 | Remediate Waste Site - 116-F-8 (includes Waste Site 100-F-39)                    | 1904-F Outfall Structure                      | No planning activities currently ongoing; will be required in the future.  |   | In SPIF         |   |
|                               | 100 F Area                       | 100-FR-1                          | Remediate Waste Site - 100-F-39 (included in 116-F-8) | 1.03.03.02.05.04                                 | Remediate Waste Site - 100-F-39 (Costs included in Remediate Waste Site 116-F-8) | 1904-F Outfall Structure                      | No planning activities currently ongoing; will be required in the future.  |   | Not in SPIF     | Any action required for the river pipelines has been deferred to the final ROD. |
|                               | 100 F Area                       | 100-FR-1                          | Remediate Waste Site - 118-F-8                        | 1.03.03.02.05.05                                 | Remediate Waste Site - 118-F-8   | 105-F Reactor Building                        | Reactor FSB Contaminated Excavation of Side Slopes deferred to RA. Not in the RFP. 4 subsites. 3 are complete. 4th site (soil) requires RA and is not started. RL accepted on 9/13/05. - MA094                             |   | In SPIF         |   |
|                               | 100 F Area                       | 100-FR-1                          | Remediate Waste Site - 126-F-1                        | 1.03.03.02.05.06                                 | 126-F-1 Remediation Waste Site   | 184-F Powerhouse Ash Pit                      | This was not in the RFP, but is included in an recently awarded ERC subcontract - MI034  |   | In SPIF         |   |
|                               | 100 F Area                       | 100-FR-1                          | Remediate Waste Site - 116-F-15                       | 1.03.03.02.05.07                                 | 116-F-15 Remediation Waste Site  | 108-F Radiation Crib                          | This was not in the RFP, but is included in an recently awarded ERC subcontract (excavation, loadout, backfill, and revegetation to go) - MI035  |   | In SPIF         |   |
|                               | 100 F Area                       | 100-FR-1                          | Remediate Waste Site - 100-F-31                       | 1.03.03.02.05.08                                 | 100-F-31 Design and Remediation  | Sanitary Sewer System                         | In the RFP as confirmatory sampling; was not in the RFP as a remediation site; but is included in an recently awarded ERC subcontract, remediation ongoing (backfill, closeout sampling and revegetation to go) - MI038    |   | In SPIF         |   |
|                               | 100 F Area                       | 100-FR-1                          | Remediate Waste Site - 100-F-33                       | 1.03.03.02.05.09                                 | 100-F-33 Design and Remediation  | 146-F Aquatic Biology Fish Ponds              | In the RFP as confirmatory sampling; was not in the RFP as a remediation site; but is included in an recently awarded ERC subcontract, remediation ongoing (loadout, backfill, and revegetation to go) - MI039             |   | In SPIF         |   |
|                               | 100 F Area                       | 100-FR-1                          | Remediate Waste Site - 100-F-36                       | 1.03.03.02.05.10                                 | 100-F-36 Design and Remediation  | 108 Chemical Pump House/Biological Laboratory | In the RFP as confirmatory sampling; was not in the RFP as a remediation site; but is included in an recently awarded ERC subcontract, remediation ongoing (excavation, loadout, backfill, and revegetation to go) - MI040 |   | In SPIF         |   |

**RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE**

| TABLE B2 LINE ITEM<br>a | HANFORD AREA<br>DESIGNATION<br>b | OPERABLE UNIT<br>DESIGNATION<br>c | WCH WBS LEVEL 6<br>DESCRIPTION<br>d | WCH WBS LEVEL 6<br>IDENTIFICATION<br>NUMBER<br>e | ACTIVITY<br>DESIGNATION f      | ACTIVITY<br>DESCRIPTION g                       | ASSUMED ACTIVITY<br>STATUS<br>h  | ACTIVITIES WITH<br>DELAYED RELEASE<br>i | SPIF Scope<br>j | Explanation of SPIF<br>Exceptions<br>k |
|-------------------------|----------------------------------|-----------------------------------|-------------------------------------|--|--------------------------------|---|--|---|-----------------|--|
|                         | 100 F Area                       | 100-FR-1                          | Remediate Waste Site<br>126-F-2     | 1.03.03.02.05.11                                 | 126-F-2 Design and Remediation | 183-F Clearwells                                | This was not in the RFP - Added per Contract Mod M007. In the RFP as confirmatory sampling; was not in the RFP as a remediation site; but is included in a recently awarded ERC subcontract, remediation ongoing (excavation, loadout, backfill, and revegetation to go) - MI041   |   | In SPIF         |  |
|                         | 100 F Area                       | 100-FR-1                          | Remediate Waste Site<br>128-F-2     | 1.03.03.02.05.12                                 | 128-F-2 Design and Remediation | 100-F Burn Pit                                  | This was not in the RFP - Added per Contract Mod M007. In the RFP as confirmatory sampling; was not in the RFP as a remediation site; but is included in a recently awarded ERC subcontract, remediation ongoing (excavation, loadout, backfill, and revegetation to go) - MI042   |   | In SPIF         |  |
|                         | 100 F Area                       | 100-FR-1                          | Remediate Waste Site<br>132-F-1     | 1.03.03.02.05.13                                 | 132-F-1 Design and Remediation | Chronic Feeding Barn                            | This was not in the RFP. RL accepted on 9/19/05. (No budget needed). In the RFP as confirmatory sampling; was not in the RFP as a remediation site; but is included in a recently awarded ERC subcontract, remediation ongoing (loadout, backfill, and revegetation to go) - MI043 |   | In SPIF         |  |
|                         | 100 F Area                       | 100-FR-1                          | Remediate Waste Site<br>141-C       | 1.03.03.02.05.14                                 | 141-C Design and Remediation   | Large Animal Barn and Biology Lab –<br>Hog Barn | This was not in the RFP. RL accepted on 9/19/05. In the RFP as confirmatory sampling; was not in the RFP as a remediation site; but is included in a recently awarded ERC subcontract, remediation ongoing (loadout, backfill, and revegetation to go) - MI044                     |   | In SPIF         |  |
|                         | 100 F Area                       | 100-FR-1                          | Remediate Waste Site<br>1607-F3     | 1.03.03.02.05.15                                 | 1607-F3 Design and Remediation | Septic Tank System                              | In the RFP as confirmatory sampling; was not in the RFP as a remediation site; but is included in a recently awarded ERC subcontract, remediation ongoing (excavation, loadout, backfill, and revegetation to go) - MI046  |   | In SPIF         |  |
|                         | 100 F Area                       | 100-FR-1                          | Remediate Waste Site<br>1607-F4     | 1.03.03.02.05.16                                 | 1607-F4 Design and Remediation | Septic Tank System                              | In the RFP as confirmatory sampling; was not in the RFP as a remediation site; but is included in a recently awarded ERC subcontract, remediation ongoing (excavation, loadout, backfill, and revegetation to go) - MI047  |   | In SPIF         |  |

**RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE**

| TABLE B2 LINE ITEM<br>a | HANFORD AREA<br>DESIGNATION<br>b | OPERABLE UNIT<br>DESIGNATION<br>c | WCH WBS LEVEL 6<br>DESCRIPTION<br>d | WCH WBS LEVEL 6<br>IDENTIFICATION<br>NUMBER<br>e | ACTIVITY<br>DESIGNATION f         | ACTIVITY<br>DESCRIPTION g | ASSUMED ACTIVITY<br>STATUS<br>h   | ACTIVITIES WITH<br>DELAYED RELEASE<br>i | SPIF Scope<br>j | Explanation of SPIF<br>Exceptions<br>k |
|-------------------------|----------------------------------|-----------------------------------|-------------------------------------|--|-----------------------------------|---------------------------|---|---|-----------------|--|
|                         | 100 F Area                       | 100-FR-1                          | Remediate Waste Site<br>1607-F5     | 1.03.03.02.05.17                                 | 1607-F5 Design and Remediation    | Septic Tank System        | In the RFP as confirmatory sampling; was not in the RFP as a remediation site; but is included in an recently awarded ERC subcontract, remediation ongoing (excavation, loadout, backfill, and revegetation to go) - MI048                |   | In SPIF         |  |
|                         | 100 F Area                       | 100-FR-1                          | Remediate Waste Site<br>1607-F7     | 1.03.03.02.05.18                                 | 1607-F7 Design and Remediation    | Septic Tank System        | In the RFP as confirmatory sampling; was not in the RFP as a remediation site; but is included in an recently awarded ERC subcontract, remediation ongoing (excavation, loadout, backfill, and revegetation to go) - MI049                |   | In SPIF         |  |
|                         | 100 F Area                       | 100-FR-1                          | Remediate Waste Site<br>182-F       | 1.03.03.02.05.19                                 | 182-F Design and Remediation      | Reservoir                 | In the RFP as confirmatory sampling; was not in the RFP as a remediation site; but is included in an recently awarded ERC subcontract, remediation ongoing (loadout, backfill, and revegetation to go) - MI050; Also now includes REA 103 |   | In SPIF         |  |
|                         | 100 F Area                       | 100-FR-1                          | Remediate Waste Site<br>100-F-26:4  | 1.03.03.02.05.20                                 | Remediate Waste Site - 100-F-26:4 | 100-F-26:4                | REA 103. Split scope between ARRA/Base. Also see WBS 1.03.03.02.07.01   |   | In SPIF         |  |
|                         | 100 F Area                       | 100-FR-1                          | Remediate Waste Site<br>100-F-26:7  | 1.03.03.02.05.21                                 | Remediate Waste Site - 100-F-26:7 | 100-F-26:7                | REA 103. Split scope between ARRA/Base. Also see WBS 1.03.03.02.07.02   |   | In SPIF         |  |
|                         | 100 F Area                       | 100-FR-1                          | Remediate Waste Site<br>100-F-44:8  | 1.03.03.02.05.22                                 | Remediate Waste Site - 100-F-44:8 | 100-F-44:8                | REA 103. Split scope between ARRA/Base. Also see WBS 1.03.03.02.07.03   |   | In SPIF         |  |
|                         | 100 F Area                       | 100-FR-1                          | Remediate Waste Site<br>100-F-44:9  | 1.03.03.02.05.23                                 | Remediate Waste Site - 100-F-44:9 | 100-F-44:9                | REA 103. Split scope between ARRA/Base. Also see WBS 1.03.03.02.07.04   |   | In SPIF         |  |
|                         | 100 F Area                       | 100-FR-1                          | Remediate Waste Site<br>100-F-45    | 1.03.03.02.05.24                                 | Remediate Waste Site - 100-F-45   | 100-F-45                  | REA 103. Split scope between ARRA/Base. Also see WBS 1.03.03.02.07.05   |   | In SPIF         |  |
|                         | 100 F Area                       | 100-FR-1                          | Remediate Waste Site<br>100-F-47    | 1.03.03.02.05.25                                 | Remediate Waste Site - 100-F-47   | 100-F-47                  | REA 103. Split scope between ARRA/Base. Also see WBS 1.03.03.02.07.06   |   | In SPIF         |  |
|                         | 100 F Area                       | 100-FR-1                          | Remediate Waste Site<br>100-F-48    | 1.03.03.02.05.26                                 | Remediate Waste Site - 100-F-48   | 100-F-48                  | REA 103. Split scope between ARRA/Base. Also see WBS 1.03.03.02.07.07   |   | In SPIF         |  |
|                         | 100 F Area                       | 100-FR-1                          | Remediate Waste Site<br>100-F-49    | 1.03.03.02.05.27                                 | Remediate Waste Site - 100-F-49   | 100-F-49                  | REA 103. Split scope between ARRA/Base. Also see WBS 1.03.03.02.07.08   |   | In SPIF         |  |



**RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE**

| TABLE B2 LINE ITEM<br>a | HANFORD AREA<br>DESIGNATION<br>b | OPERABLE UNIT<br>DESIGNATION<br>c | WCH WBS LEVEL 6<br>DESCRIPTION<br>d | WCH WBS LEVEL 6<br>IDENTIFICATION<br>NUMBER<br>e | ACTIVITY<br>DESIGNATION f       | ACTIVITY<br>DESCRIPTION g | ASSUMED ACTIVITY<br>STATUS<br>h  | ACTIVITIES WITH<br>DELAYED RELEASE<br>i | SPIF Scope<br>j | Explanation of SPIF<br>Exceptions<br>k |
|-------------------------|----------------------------------|-----------------------------------|-------------------------------------|--|---------------------------------|---------------------------|--|---|-----------------|--|
|                         | 100 F Area                       | 100-FR-1                          | Remediate Waste Site<br>100-F-51    | 1.03.03.02.05.28                                 | Remediate Waste Site - 100-F-51 | 100-F-51                  | REA 103. Split scope between ARRA/Base.<br>Also see WBS 1.03.03.02.07.09   |   | In SPIF         |  |
|                         | 100 F Area                       | 100-FR-1                          | Remediate Waste Site<br>100-F-55    | 1.03.03.02.05.29                                 | Remediate Waste Site - 100-F-55 | 100-F-55                  | REA 103. Split scope between ARRA/Base.<br>Also see WBS 1.03.03.02.07.10   |   | In SPIF         |  |
|                         | 100 F Area                       | 100-FR-1                          | Remediate Waste Site<br>100-F-56    | 1.03.03.02.05.30                                 | Remediate Waste Site - 100-F-56 | 100-F-56                  | REA103. Split scope between ARRA/Base.<br>Also see WBS 1.03.03.02.07.11  |   | In SPIF         |  |
|                         | 100 F Area                       | 100-FR-1                          | Remediate Waste Site<br>100-F-57    | 1.03.03.02.05.31                                 | Remediate Waste Site - 100-F-57 | 100-F-57                  | REA 103. Split scope between ARRA/Base.<br>Also see WBS 1.03.03.02.07.12   |   | In SPIF         |  |
|                         | 100 F Area                       | 100-FR-1                          | Remediate Waste Site<br>100-F-58    | 1.03.03.02.05.32                                 | Remediate Waste Site - 100-F-58 | 100-F-58                  | REA 103. Split scope between ARRA/Base.<br>Also see WBS 1.03.03.02.07.13   |   | In SPIF         |  |
|                         | 100 F Area                       | 100-FR-1                          | Remediate Waste Site<br>100-F-8     | 1.03.03.02.05.33                                 | Remediate Waste Site - 100-F-8  | 100-F-8                   | REA 103. Split scope between ARRA/Base.<br>Also see WBS 1.03.03.02.07.14   |   | In SPIF         |  |
|                         | 100 F Area                       | 100-FR-1                          | Remediate Waste Site<br>100-F-60    | 1.03.03.02.05.34                                 | Remediate Waste Site - 100-F-60 | 100-F-60                  | REA 103. Split scope between ARRA/Base.<br>Also see WBS 1.03.03.02.07.15   |   | In SPIF         |  |
|                         | 100 F Area                       | 100-FR-1                          | Remediate Waste Site<br>100-F-61    | 1.03.03.02.05.35                                 | Remediate Waste Site - 100-F-61 | 100-F-61                  | REA 103. Split scope between ARRA/Base.<br>Also see WBS 1.03.03.02.07.16   |   | In SPIF         |  |
|                         | 100 F Area                       | 100-FR-1                          | Remediate Waste Site<br>100-F-62    | 1.03.03.02.05.36                                 | Remediate Waste Site - 100-F-62 | 100-F-62                  | REA 103. Split scope between ARRA/Base.<br>Also see WBS 1.03.03.02.07.17   |   | In SPIF         |  |
|                         | 100 F Area                       | 100-FR-1                          | Remediate Waste Site<br>100-F-63    | 1.03.03.02.05.37                                 | Remediate Waste Site - 100-F-63 | 100-F-63                  | REA 103. Split scope between ARRA/Base.<br>Also see WBS 1.03.03.02.07.18   |   | In SPIF         |  |
|                         | 100 F Area                       | 100-FR-1                          | Remediate Waste Site<br>100-F-64    | 1.03.03.02.05.38                                 | Remediate Waste Site - 100-F-64 | 100-F-64                  | REA 146  |   | Not In SPIF     |  |
|                         | 100 F Area                       | 100-FR-1                          | Remediate Waste Site<br>100-F-65    | 1.03.03.02.05.39                                 | Remediate Waste Site - 100-F-65 | 100-F-65                  | REA 146  |   | Not In SPIF     |  |
|                         | 100 F Area                       | 100-FR-2                          | Remediate Waste Site<br>120-F-1     | 1.03.03.03.05.01                                 | Remediate Waste Site - 120-F-1  | Glass Dump                | No planning activities currently ongoing; will be<br>required in the future.   |   | In SPIF         |  |
|                         | 100 F Area                       | 100-FR-2                          | Remediate Waste Site<br>128-F-3     | 1.03.03.03.05.02                                 | Remediate Waste Site - 128-F-3  | PNNL Burn Pit             | No planning activities currently ongoing; will be<br>required in the future.   |   | In SPIF         |  |
|                         | 100 F Area                       | 100-FR-2                          | Remediate Waste Site<br>1607-F1     | 1.03.03.03.05.03                                 | Remediate Waste Site - 1607-F1  | Septic Tank System        | In the RFP as confirmatory sampling; was not<br>in the RFP as a remediation site; but is included<br>in an recently awarded ERC subcontract,<br>remediation ongoing (excavation, loadout,<br>backfill, and revegetation to go) - MIO45 |   | In SPIF         |  |

**RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE**

| TABLE B2 LINE ITEM<br>a       | HANFORD AREA<br>DESIGNATION<br>b | OPERABLE UNIT<br>DESIGNATION<br>c | WCH WBS LEVEL 6<br>DESCRIPTION<br>d | WCH WBS LEVEL 6<br>IDENTIFICATION<br>NUMBER<br>e | ACTIVITY<br>DESIGNATION f         | ACTIVITY<br>DESCRIPTION g         | ASSUMED ACTIVITY<br>STATUS<br>h   | ACTIVITIES WITH<br>DELAYED RELEASE<br>i | SPIF Scope<br>j | Explanation of SPIF<br>Exceptions<br>k |
|-------------------------------|----------------------------------|-----------------------------------|-------------------------------------|--|-----------------------------------|-----------------------------------|---|---|-----------------|--|
|                               | 100 F Area                       | 100-FR-1                          | Remediate Waste Site<br>600-351     | 1.03.03.03.05.04                                 | Remediate Waste Site - 600-351    | 600-351                           | REA 103. Split scope between ARRA/Base.<br>Also see WBS 1.03.03.02.07.19      |   | In SPIF         |  |
| <b>Waste Site Remediation</b> |                                  |                                   |                                     |  |                                   |                                   |   |   |                 |  |
|                               | 100 F Area                       | 100-FR-1                          | Remediate Waste Site<br>100-F-26:4  | 1.03.03.02.07.01                                 | Remediate Waste Site - 100-F-26:4 | Remediate Waste Site - 100-F-26:4 | ARRA Phase 2. Split scope between<br>ARRA/Base. Also see WBS 1.03.03.02.05.20 |   | In SPIF         |  |
|                               | 100 F Area                       | 100-FR-1                          | Remediate Waste Site<br>100-F-26:7  | 1.03.03.02.07.02                                 | Remediate Waste Site - 100-F-26:7 | Remediate Waste Site - 100-F-26:7 | ARRA Phase 2. Split scope between<br>ARRA/Base. Also see WBS 1.03.03.02.05.21 |   | In SPIF         |  |
|                               | 100 F Area                       | 100-FR-1                          | Remediate Waste Site<br>100-F-44:8  | 1.03.03.02.07.03                                 | Remediate Waste Site - 100-F-44:8 | Remediate Waste Site - 100-F-44:8 | ARRA Phase 2. Split scope between<br>ARRA/Base. Also see WBS 1.03.03.02.05.22 |   | In SPIF         |  |
|                               | 100 F Area                       | 100-FR-1                          | Remediate Waste Site<br>100-F-44:9  | 1.03.03.02.07.04                                 | Remediate Waste Site - 100-F-44:9 | Remediate Waste Site - 100-F-44:9 | ARRA Phase 2. Split scope between<br>ARRA/Base. Also see WBS 1.03.03.02.05.23 |   | In SPIF         |  |
|                               | 100 F Area                       | 100-FR-1                          | Remediate Waste Site<br>100-F-45    | 1.03.03.02.07.05                                 | Remediate Waste Site - 100-F-45   | Remediate Waste Site - 100-F-45   | ARRA Phase 2. Split scope between<br>ARRA/Base. Also see WBS 1.03.03.02.05.24 |   | In SPIF         |  |
|                               | 100 F Area                       | 100-FR-1                          | Remediate Waste Site<br>100-F-47    | 1.03.03.02.07.06                                 | Remediate Waste Site - 100-F-47   | Remediate Waste Site - 100-F-47   | ARRA Phase 2. Split scope between<br>ARRA/Base. Also see WBS 1.03.03.02.05.25 |   | In SPIF         |  |
|                               | 100 F Area                       | 100-FR-1                          | Remediate Waste Site<br>100-F-48    | 1.03.03.02.07.07                                 | Remediate Waste Site - 100-F-48   | Remediate Waste Site - 100-F-48   | ARRA Phase 2. Split scope between<br>ARRA/Base. Also see WBS 1.03.03.02.05.26 |   | In SPIF         |  |
|                               | 100 F Area                       | 100-FR-1                          | Remediate Waste Site<br>100-F-49    | 1.03.03.02.07.08                                 | Remediate Waste Site - 100-F-49   | Remediate Waste Site - 100-F-49   | ARRA Phase 2. Split scope between<br>ARRA/Base. Also see WBS 1.03.03.02.05.27 |   | In SPIF         |  |
|                               | 100 F Area                       | 100-FR-1                          | Remediate Waste Site<br>100-F-51    | 1.03.03.02.07.09                                 | Remediate Waste Site - 100-F-51   | Remediate Waste Site - 100-F-51   | ARRA Phase 2. Split scope between<br>ARRA/Base. Also see WBS 1.03.03.02.05.28 |   | In SPIF         |  |
|                               | 100 F Area                       | 100-FR-1                          | Remediate Waste Site<br>100-F-55    | 1.03.03.02.07.10                                 | Remediate Waste Site - 100-F-55   | Remediate Waste Site - 100-F-55   | ARRA Phase 2. Split scope between<br>ARRA/Base. Also see WBS 1.03.03.02.05.29 |   | In SPIF         |  |
|                               | 100 F Area                       | 100-FR-1                          | Remediate Waste Site<br>100-F-56    | 1.03.03.02.07.11                                 | Remediate Waste Site - 100-F-56   | Remediate Waste Site - 100-F-56   | ARRA Phase 2. Split scope between<br>ARRA/Base. Also see WBS 1.03.03.02.05.30 |   | In SPIF         |  |
|                               | 100 F Area                       | 100-FR-1                          | Remediate Waste Site<br>100-F-57    | 1.03.03.02.07.12                                 | Remediate Waste Site - 100-F-57   | Remediate Waste Site - 100-F-57   | ARRA Phase 2. Split scope between<br>ARRA/Base. Also see WBS 1.03.03.02.05.31 |   | In SPIF         |  |

**RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE**

| TABLE B2 LINE ITEM<br>a          | HANFORD AREA<br>DESIGNATION<br>b | OPERABLE UNIT<br>DESIGNATION<br>c | WCH WBS LEVEL 6<br>DESCRIPTION<br>d   | WCH WBS LEVEL 6<br>IDENTIFICATION<br>NUMBER<br>e | ACTIVITY<br>DESIGNATION f          | ACTIVITY<br>DESCRIPTION g              | ASSUMED ACTIVITY<br>STATUS<br>h  | ACTIVITIES WITH<br>DELAYED RELEASE<br>i | SPIF Scope<br>j | Explanation of SPIF<br>Exceptions<br>k |
|----------------------------------|----------------------------------|-----------------------------------|---------------------------------------|--|------------------------------------|--|--|---|-----------------|--|
|                                  | 100 F Area                       | 100-FR-1                          | Remediate Waste Site<br>100-F-58      | 1.03.03.02.07.13                                 | Remediate Waste Site - 100-F-58    | Remediate Waste Site - 100-F-58        | ARRA Phase 2. Split scope between<br>ARRA/Base. Also see WBS 1.03.03.02.05.32  |   | In SPIF         |  |
|                                  | 100 F Area                       | 100-FR-1                          | Remediate Waste Site<br>100-F-8       | 1.03.03.02.07.14                                 | Remediate Waste Site - 100-F-8     | Remediate Waste Site - 100-F-8         | ARRA Phase 3. Split scope between<br>ARRA/Base. Also see WBS 1.03.03.02.05.33  |   | In SPIF         |  |
|                                  | 100 F Area                       | 100-FR-1                          | Remediate Waste Site<br>100-F-60      | 1.03.03.02.07.15                                 | Remediate Waste Site - 100-F-60    | Remediate Waste Site - 100-F-60        | ARRA Phase 3. Split scope between<br>ARRA/Base. Also see WBS 1.03.03.02.05.34  |   | In SPIF         |  |
|                                  | 100 F Area                       | 100-FR-1                          | Remediate Waste Site<br>100-F-61      | 1.03.03.02.07.16                                 | Remediate Waste Site - 100-F-61    | Remediate Waste Site - 100-F-61        | ARRA Phase 3. Split scope between<br>ARRA/Base. Also see WBS 1.03.03.02.05.35  |   | In SPIF         |  |
|                                  | 100 F Area                       | 100-FR-1                          | Remediate Waste Site<br>100-F-62      | 1.03.03.02.07.17                                 | Remediate Waste Site - 100-F-62    | Remediate Waste Site - 100-F-62        | ARRA Phase 3. Split scope between<br>ARRA/Base. Also see WBS 1.03.03.02.05.36  |   | In SPIF         |  |
|                                  | 100 F Area                       | 100-FR-1                          | Remediate Waste Site<br>100-F-63      | 1.03.03.02.07.18                                 | Remediate Waste Site - 100-F-63    | Remediate Waste Site - 100-F-63        | ARRA Phase 3. Split scope between<br>ARRA/Base. Also see WBS 1.03.03.02.05.37  |   | In SPIF         |  |
|                                  | 100 F Area                       | 100-FR-1                          | Remediate Waste Site<br>600-351       | 1.03.03.02.07.19                                 | Remediate Waste Site - 600-351     | Remediate Waste Site - 600-351         | ARRA Phase 3. Split scope between<br>ARRA/Base. Also see WBS 1.03.03.03.05.04  |   | In SPIF         |  |
| <b>Burial Ground Remediation</b> |                                  |                                   |                                       |  |                                    |  |  |   |                 |  |
|                                  | 100 F Area                       | 100-FR-2                          | Remediate Burial<br>Ground - 100-F-20 | 1.03.03.03.06.01                                 | Remediate Burial Ground - 100-F-20 | PNNL Parallel Pits                     | No planning activities currently ongoing; will be<br>required in the future.   |   | In SPIF         |  |
|                                  | 100 F Area                       | 100-FR-2                          | Remediate Burial<br>Ground - 118-F-1  | 1.03.03.03.06.02                                 | Remediate Burial Ground - 118-F-1  | Minor Construction Burial Ground<br>#2 | Changes required in planning and excavation<br>activities as a result of the PAAA corrective<br>action plan. - MA075   |   | In SPIF         |  |
|                                  | 100 F Area                       | 100-FR-2                          | Remediate Burial<br>Ground - 118-F-2  | 1.03.03.03.06.03                                 | Remediate Burial Ground - 118-F-2  | Solid Waste Burial Ground #1           | Changes required in planning and excavation<br>activities as a result of the PAAA corrective<br>action plan. - MA076   |   | In SPIF         |  |
|                                  | 100 F Area                       | 100-FR-2                          | Remediate Burial<br>Ground - 118-F-3  | 1.03.03.03.06.04                                 | Remediate Burial Ground - 118-F-3  | Minor Construction Burial Ground<br>#1 | Changes required in planning and excavation<br>activities as a result of the PAAA corrective<br>action plan. - MA077. Subsequent to the initial<br>MD, it was determined that there was no<br>potential for SNF at this burial ground. |   | In SPIF         |  |
|                                  | 100 F Area                       | 100-FR-2                          | Remediate Burial<br>Ground - 118-F-5  | 1.03.03.03.06.05                                 | Remediate Burial Ground - 118-F-5  | PNNL Sawdust Pit                       | Changes required in planning and excavation<br>activities as a result of the PAAA corrective<br>action plan. - MA078. Subsequent to the initial<br>MD, it was determined that there was no<br>potential for SNF at this burial ground. |   | In SPIF         |  |

**RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE**

| TABLE B2 LINE ITEM<br>a                   | HANFORD AREA<br>DESIGNATION<br>b | OPERABLE UNIT<br>DESIGNATION<br>c | WCH WBS LEVEL 6<br>DESCRIPTION<br>d       | WCH WBS LEVEL 6<br>IDENTIFICATION<br>NUMBER<br>e | ACTIVITY<br>DESIGNATION f                 | ACTIVITY<br>DESCRIPTION g   | ASSUMED ACTIVITY<br>STATUS<br>h   | ACTIVITIES WITH<br>DELAYED RELEASE<br>i | SPIF Scope<br>j               | Explanation of SPIF<br>Exceptions<br>k  |
|---|----------------------------------|-----------------------------------|---|--|---|---|---|---|-------------------------------|---|
|   | 100 F Area                       | 100-FR-2                          | Remediate Burial Ground - 118-F-6         | 1.03.03.03.06.06                                 | Remediate Burial Ground - 118-F-6         | PNNL Solid Waste Burial Ground  | Changes required in planning and excavation activities as a result of the PAAA corrective action plan. - MA079. Subsequent to the initial MD, it was determined that there was no potential for SNF at this burial ground.                              |   | In SPIF                       |   |
|   | 100 F Area                       | 100-FR-2                          | Remediate Burial Ground - 118-F-7         | 1.03.03.03.06.07                                 | Remediate Burial Ground - 118-F-7         | 100-F Misc. Hardware Storage Vault  | Changes required in planning and excavation activities as a result of the PAAA corrective action plan. - MA080  |   | In SPIF                       |   |
|   | 100 F Area                       | 100-FR-2                          | Remediate Burial Ground - 118-F-9         | 1.03.03.03.06.08                                 | Remediate Burial Ground - 118-F-9         | PNNL Radiation Site   | Changes required in planning and excavation activities as a result of the PAAA corrective action plan. - MA081. Subsequent to the initial MD, it was determined that there was no potential for SNF at this burial ground.                              |   | In SPIF                       |   |
| Fld. Rem.-100 F Non Site Specific Support |                                  |                                   | Fld. Rem.-100 F Non Site Specific Support | 1.03.03.75.25.01/<br>1.03.03.75.26.01            | Fld. Rem.-100 F Non Site Specific Support | Non Site Specific Support   | Includes REA Nos. 103, 146 and ARRA.  |   | Post October 2013 Not in SPIF | 100-F NSSS. Activities would not be stasured 100% complete, but would continue Post October 2013 in support of ongoing project scope (Not in SPIF). |
| <b>D<sup>4</sup> - Buildings</b>          |                                  |                                   |   |  |   |   |   |   |                               |   |
|   | 100 F Area                       |                                   | D4 Building - 183F                        | 1.01.01.03.07.01                                 | D4 Building - 183F                        | West Clearwell  | No planning activities currently ongoing; will be required in the future.   |   | In SPIF                       |   |
|   | 100 F Area                       |                                   | D4 Building - MO-417                      | 1.01.01.03.07.02                                 | D4 Building - MO-417                      | Mobile office at 100 F  | This was not in RFP - Added per Contract Mod M007. - MA019  |   | In SPIF                       |   |
| <b>100 H Area</b>                         |                                  |                                   |   |  |   |   |   |   |                               |   |
| <b>Design</b>                             |                                  |                                   |   |  |   |   |   |   |                               |   |
|   | 100 H Area                       | 100-HR-2                          | Fld. Rem.-100 H Area Design               | 1.03.04.04.01.01                                 | Design - D, H, F & K Area Remaining Sites | Remedial Design for Remaining Sites   | No planning activities currently ongoing; will be required in the future. Additional design scope associated with new remediation sites: Items # 38-42, 44-46, 56-67, 94-95, 97-98, 147, 151-152 and 155-158. RL accepted 9/13/05 and 9/19/05. - MA169. |   | In SPIF                       |   |
|   | 100 H Area                       | 100-HR-2                          | Fld. Rem.-100 H Area Design               | 1.03.04.04.01.02                                 | Design - H Area                           | Design of 11 failed confirmatory sites & the remediation activities for 4 failed confirmatory waste sites | REA 059   |   | In SPIF                       |   |

**RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE**

| TABLE B2 LINE ITEM<br>a            | HANFORD AREA<br>DESIGNATION<br>b | OPERABLE UNIT<br>DESIGNATION<br>c | WCH WBS LEVEL 6<br>DESCRIPTION<br>d   | WCH WBS LEVEL 6<br>IDENTIFICATION<br>NUMBER<br>e | ACTIVITY<br>DESIGNATION f  | ACTIVITY<br>DESCRIPTION g  | ASSUMED ACTIVITY<br>STATUS<br>h   | ACTIVITIES WITH<br>DELAYED RELEASE<br>i | SPIF Scope<br>j | Explanation of SPIF<br>Exceptions<br>k |
|------------------------------------|----------------------------------|-----------------------------------|---------------------------------------|--|--|--|---|---|-----------------|--|
|                                    | 100 H Area                       | 100-HR-2                          | Fld. Rem.-100 H Area Design           | 1.03.04.04.01.02                                 | Design - H Area  | Remedial Design of seven 100-H area sites: 100-H-42, 100-H-43, 100-H-44, 100-H-46, 100-H-48, 100-H-51:2, and 100-H-52. | REA 062   |   | In SPIF         |  |
|                                    | 100 H Area                       | 100-HR-2                          | 100-H Area Cultural Resource Reviews  | 1.03.04.04.01.02                                 | Design - H Area  | Cultural Resource Reviews for potential 100-H Area failed confirmatory sites   | REA 136   |   | In SPIF         |  |
| <b>Confirmatory Sampling Sites</b> |                                  |                                   |                                       |  |  |  |   |   |                 |  |
|                                    | 100 H Area                       | 100-HR-2                          | Confirmatory Sampling Site - 100-H-28 | 1.03.04.01.03.01                                 | Confirmatory Sampling Site - 100-H-28 (Costs included in Remediate Waste Site - 100-H Misc Piping) | 100 H - Misc. Piping   | No planning activities currently ongoing; will be required in the future. |   | In SPIF         |  |
|                                    | 100 H Area                       | 100-HR-1                          | Confirmatory Sampling Site - 100-H-10 | 1.03.04.01.03.02                                 | Confirmatory Sampling Site - 100-H-10  | French Drain D   | No planning activities currently ongoing; will be required in the future. |   | In SPIF         |  |
|                                    | 100 H Area                       | 100-HR-1                          | Confirmatory Sampling Site - 100-H-3  | 1.03.04.01.03.03                                 | Confirmatory Sampling Site - 100-H-3   | Garage Fuel Tank Site  | No planning activities currently ongoing; will be required in the future. |   | In SPIF         |  |
|                                    | 100 H Area                       | 100-HR-1                          | Confirmatory Sampling Site - 100-H-4  | 1.03.04.01.03.04                                 | Confirmatory Sampling Site - 100-H-4   | 1717-H Hot Shop, French Drain and Contaminated Storage Unit  | No planning activities currently ongoing; will be required in the future. |   | In SPIF         |  |
|                                    | 100 H Area                       | 100-HR-1                          | Confirmatory Sampling Site - 100-H-7  | 1.03.04.01.03.05                                 | Confirmatory Sampling Site - 100-H-7   | French Drain A   | No planning activities currently ongoing; will be required in the future. |   | In SPIF         |  |
|                                    | 100 H Area                       | 100-HR-1                          | Confirmatory Sampling Site - 100-H-8  | 1.03.04.01.03.06                                 | Confirmatory Sampling Site - 100-H-8   | French Drain B   | No planning activities currently ongoing; will be required in the future. |   | In SPIF         |  |
|                                    | 100 H Area                       | 100-HR-1                          | Confirmatory Sampling Site - 100-H-9  | 1.03.04.01.03.07                                 | Confirmatory Sampling Site - 100-H-9   | French Drain C   | No planning activities currently ongoing; will be required in the future. |   | In SPIF         |  |
|                                    | 100 H Area                       | 100-HR-1                          | Confirmatory Sampling Site - 116-H-4  | 1.03.04.01.03.08                                 | Confirmatory Sampling Site - 116-H-4   | Pluto Crib   | No planning activities currently ongoing; will be required in the future. |   | In SPIF         |  |
|                                    | 100 H Area                       | 100-HR-1                          | Confirmatory Sampling Site - 126-H-2  | 1.03.04.01.03.09                                 | Confirmatory Sampling Site - 126-H-2   | 183-H Clearwells/Disposal Pit  | No planning activities currently ongoing; will be required in the future. |   | In SPIF         |  |
|                                    | 100 H Area                       | 100-HR-2                          | Confirmatory Sampling Site - 128-H-1  | 1.03.04.01.03.10                                 | Confirmatory Sampling Site - 128-H-1   | 100-H Burning Pit #1   | No planning activities currently ongoing; will be required in the future. |   | In SPIF         |  |
|                                    | 100 H Area                       | 100-HR-2                          | Confirmatory Sampling Site - 128-H-2  | 1.03.04.01.03.11                                 | Confirmatory Sampling Site - 128-H-2   | 100-H Burning Ground #2  | No planning activities currently ongoing; will be required in the future. |   | In SPIF         |  |

**RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE**

| TABLE B2 LINE ITEM<br>a | HANFORD AREA<br>DESIGNATION<br>b | OPERABLE UNIT<br>DESIGNATION<br>c | WCH WBS LEVEL 6<br>DESCRIPTION<br>d   | WCH WBS LEVEL 6<br>IDENTIFICATION<br>NUMBER<br>e | ACTIVITY<br>DESIGNATION f             | ACTIVITY<br>DESCRIPTION g                | ASSUMED ACTIVITY<br>STATUS<br>h   | ACTIVITIES WITH<br>DELAYED RELEASE<br>i | SPIF Scope<br>j | Explanation of SPIF<br>Exceptions<br>k |
|-------------------------|----------------------------------|-----------------------------------|---------------------------------------|--|---------------------------------------|--|---|---|-----------------|--|
|                         | 100 H Area                       | 100-HR-2                          | Confirmatory Sampling Site - 128-H-3  | 1.03.04.01.03.12                                 | Confirmatory Sampling Site - 128-H-3  | 100-H Burning Ground #3                  | No planning activities currently ongoing; will be required in the future. |   | In SPIF         |  |
|                         | 100 H Area                       | 100-HR-1                          | Confirmatory Sampling Site - 132-H-1  | 1.03.04.01.03.13                                 | Confirmatory Sampling Site - 132-H-1  | Reactor Exhaust Stack Burial Site        | No planning activities currently ongoing; will be required in the future. |   | In SPIF         |  |
|                         | 100 H Area                       | 100-HR-2                          | Confirmatory Sampling Site - 132-H-2  | 1.03.04.01.03.14                                 | Confirmatory Sampling Site - 132-H-2  | 117-H Filter Building Site               | No planning activities currently ongoing; will be required in the future. |   | In SPIF         |  |
|                         | 100 H Area                       | 100-HR-1                          | Confirmatory Sampling Site - 132-H-3  | 1.03.04.01.03.15                                 | Confirmatory Sampling Site - 132-H-3  | Waste Water Pumping Station Site         | No planning activities currently ongoing; will be required in the future. |   | In SPIF         |  |
|                         | 100 H Area                       | 100-HR-2                          | Confirmatory Sampling Site - 1607-H1  | 1.03.04.01.03.16                                 | Confirmatory Sampling Site - 1607-H1  | Septic Tank System                       | No planning activities currently ongoing; will be required in the future. |   | In SPIF         |  |
|                         | 100 H Area                       | 100-HR-1                          | Confirmatory Sampling Site - 1607-H3  | 1.03.04.01.03.17                                 | Confirmatory Sampling Site - 1607-H3  | Septic Tank System                       | No planning activities currently ongoing; will be required in the future. |   | In SPIF         |  |
|                         | 100 H Area                       | 100-HR-2                          | Confirmatory Sampling Site - 600-151  | 1.03.04.01.03.18                                 | Confirmatory Sampling Site - 600-151  | Dumping Area                             | No planning activities currently ongoing; will be required in the future. |   | In SPIF         |  |
|                         | 100 H Area                       | 100-HR-1                          | Confirmatory Sampling Site - 100-H-36 | 1.03.04.01.03.19                                 | 100-H-36 Confirmatory Sampling Site   | Spillway Associated with 116-H-5 Outfall | This was not in the RFP. RL accepted on 9/19/05. - MA053                  |   | In SPIF         |  |
|                         | 100 H Area                       | 100-HR-1                          | Confirmatory Sampling Site - 100-H-39 | 1.03.04.01.03.20                                 | Confirmatory Sampling Site - 100-H-39 | Possible Thimble Pit Location            | REA 045   |   | In SPIF         |  |
|                         | 100 H Area                       | 100-HR-1                          | Confirmatory Sampling Site - 100-H-40 | 1.03.04.01.03.21                                 | Confirmatory Sampling Site - 100-H-40 | Disposal Pit                             | REA 045   |   | In SPIF         |  |
|                         | 100 H Area                       | 100-HR-1                          | Confirmatory Sampling Site - 100-H-41 | 1.03.04.01.03.22                                 | Confirmatory Sampling Site - 100-H-41 | Contaminated Area                        | REA 045   |   | In SPIF         |  |
|                         | 100 H Area                       | 100-HR-1                          | Confirmatory Sampling Site - 100-H-42 | 1.03.04.01.03.23                                 | Confirmatory Sampling Site - 100-H-42 | 1906-H Drainage Lift Station             | REA 045   |   | In SPIF         |  |
|                         | 100 H Area                       | 100-HR-1                          | Confirmatory Sampling Site - 100-H-43 | 1.03.04.01.03.24                                 | Confirmatory Sampling Site - 100-H-43 | Maintenance Garage, Repair Shop          | REA 045   |   | In SPIF         |  |
|                         | 100 H Area                       | 100-HR-1                          | Confirmatory Sampling Site - 100-H-44 | 1.03.04.01.03.25                                 | Confirmatory Sampling Site - 100-H-44 | 183-H Neutralization Pit                 | REA 045   |   | In SPIF         |  |

**RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE**

| TABLE B2 LINE ITEM<br>a              | HANFORD AREA<br>DESIGNATION<br>b | OPERABLE UNIT<br>DESIGNATION<br>c | WCH WBS LEVEL 6<br>DESCRIPTION<br>d   | WCH WBS LEVEL 6<br>IDENTIFICATION<br>NUMBER<br>e | ACTIVITY<br>DESIGNATION f              | ACTIVITY<br>DESCRIPTION g                        | ASSUMED ACTIVITY<br>STATUS<br>h   | ACTIVITIES WITH<br>DELAYED RELEASE<br>i | SPIF Scope<br>j  | Explanation of SPIF<br>Exceptions<br>k |
|--------------------------------------|----------------------------------|-----------------------------------|---------------------------------------|--|--|--|---|---|--|--|
|                                      | 100 H Area                       | 100-HR-1                          | Confirmatory Sampling Site - 100-H-45 | 1.03.04.01.03.26                                 | Confirmatory Sampling Site - 100-H-45  | 1717-H UST, Underground Propane Tank, H-015      | REA 045   |   | In SPIF  |  |
|                                      | 100 H Area                       | 100-HR-1                          | Confirmatory Sampling Site - 100-H-46 | 1.03.04.01.03.27                                 | Confirmatory Sampling Site - 100-H-46  | 100-G Potential Contaminated Soil                | REA 045   |   | In SPIF  |  |
|                                      | 100 H Area                       | 100-HR-1                          | Confirmatory Sampling Site - 100-H-47 | 1.03.04.01.03.28                                 | Confirmatory Sampling Site - 100-H-47  | Geophysical Anomaly                              | REA 045   |   | In SPIF  |  |
|                                      | 100 H Area                       | 100-HR-1                          | Confirmatory Sampling Site - 100-H-48 | 1.03.04.01.03.29                                 | Confirmatory Sampling Site - 100-H-48  | Underground Fuel Oil Tanks Associated Piping     | REA 045   |   | In SPIF  |  |
|                                      | 100 H Area                       | 100-HR-1                          | Confirmatory Sampling Site - 100-H-49 | 1.03.04.01.03.30                                 | Confirmatory Sampling Site - 100-H-49  | Potentially Contaminated French Drains           | REA 045   |   | In SPIF  |  |
|                                      | 100 H Area                       | 100-HR-1                          | Confirmatory Sampling Site - 100-H-50 | 1.03.04.01.03.31                                 | Confirmatory Sampling Site - 100-H-50  | Steam Condensate French Drains                   | REA 045   |   | In SPIF  |  |
|                                      | 100 H Area                       | 100-HR-1                          | Confirmatory Sampling Site - 100-H-51 | 1.03.04.01.03.32                                 | Confirmatory Sampling Site - 100-H-51  | Misc Pipeline Segments in 100-H Area             | REA 045   |   | In SPIF  |  |
|                                      | 100 H Area                       | 100-HR-1                          | Confirmatory Sampling Site - 100-H-52 | 1.03.04.01.03.33                                 | Confirmatory Sampling Site - 100-H-52  | 184-HA Septic Drain Field and Associated Piping  | REA 045   |   | In SPIF  |  |
|                                      | 100 H Area                       | 100-HR-1                          | Confirmatory Sampling Site - 100-H-53 | 1.03.04.01.03.34                                 | Confirmatory Sampling Site - 100-H-53  | Carbon Steel Pipe in River Bank                  | REA 045   |   | In SPIF  |  |
|                                      | 100 H Area                       | 100-HR-1                          | Confirmatory Sampling Site - 100-H-35 | 1.03.04.01.03.35                                 | Confirmatory Sampling Site - 100-H-35  | GPERS 100-H Shoreline Survey Unplanned Release   | REA 045   |   | In SPIF  |  |
|                                      | 100 H Area                       | 100-HR-1                          | Confirmatory Sampling Site - 100-H-55 | 1.03.04.01.03.36                                 | Confirmatory Sampling Site - 100-H-55  | Cast Iron Pipe                                   | REA 045   |   | In SPIF  |  |
| <b>Liquid Waste Site Remediation</b> |                                  |                                   |                                       |  |  |  |   |   |  |  |
|                                      | 100 H Area                       | 100-HR-1                          | Remediate Liq Waste Site - 100-H-11   | 1.03.04.02.04.01                                 | Remediate Liquid Waste Site - 100-H-11 | Expansion Box French Drain E                     | No planning activities currently ongoing; will be required in the future. |   | Excav/Loadout/Closeout/Backfill In SPIF<br>Reveg Not in SPIF |  |
|                                      | 100 H Area                       | 100-HR-1                          | Remediate Liq Waste Site - 100-H-12   | 1.03.04.02.04.02                                 | Remediate Liquid Waste Site - 100-H-12 | Expansion Box French Drain F, and Shielding Lead | No planning activities currently ongoing; will be required in the future. |   | In SPIF  |  |

**RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE**

| TABLE B2 LINE ITEM<br>a       | HANFORD AREA<br>DESIGNATION<br>b | OPERABLE UNIT<br>DESIGNATION<br>c | WCH WBS LEVEL 6<br>DESCRIPTION<br>d            | WCH WBS LEVEL 6<br>IDENTIFICATION<br>NUMBER<br>e | ACTIVITY<br>DESIGNATION f                                      | ACTIVITY<br>DESCRIPTION g                                    | ASSUMED ACTIVITY<br>STATUS<br>h   | ACTIVITIES WITH<br>DELAYED RELEASE<br>i | SPIF Scope<br>j  | Explanation of SPIF<br>Exceptions<br>k  |
|-------------------------------|----------------------------------|-----------------------------------|--|--|--|--|---|---|--|---|
|                               | 100 H Area                       | 100-HR-1                          | Remediate Liq Waste Site - 100-H-13            | 1.03.04.02.04.03                                 | Remediate Liquid Waste Site - 100-H-13                         | French Drain G   | No planning activities currently ongoing; will be required in the future.   |   | In SPIF  |   |
|                               | 100 H Area                       | 100-HR-1                          | Remediate Liquid Waste Site - 116-H-9          | 1.03.04.02.04.04                                 | Remediate Liquid Waste Site - 116-H-9                          | Seal Pit Water Crib  | No planning activities currently ongoing; will be required in the future.   |   | Excav/Loadout/Backfill Closeout In SPIF<br>Reveg Not in SPIF     |   |
| <b>Waste Site Remediation</b> |                                  |                                   |  |  |  |  |   |   |  |   |
|                               | 100 H Area                       | 100-HR-1                          | Remediate Waste Site 100-H-14                  | 1.03.04.02.05.01                                 | Remediate Waste Site - 100-H-14                                | 3 former equipment decontamination areas near 105H           | 3 former decontaminate areas were added to 100-H-14. This expanded scope was not in the RFP. RL accepted on 9/13/05. - MA116                        |   | Excav/Loadout/Closeout/Backfill In SPIF<br>Reveg Not in SPIF     |   |
|                               | 100 H Area                       | 100-HR-1                          | Remediate Waste Site 100-H-31                  | 1.03.04.02.05.02                                 | Remediate Waste Site - 100-H-31                                | PCB in Soil, North side of 105-H                             | No planning activities currently ongoing; will be required in the future.   |   | Excav/Loadout/Closeout/Backfill In SPIF<br>Reveg Not in SPIF     |   |
|                               | 100 H Area                       | 100-HR-1                          | Remediate Waste Site 116-H-5                   | 1.03.04.02.05.03                                 | Remediate Waste Site - 116-H-5                                 | Outfall Structure  | No planning activities currently ongoing; will be required in the future.   |   | Excav/Loadout/Closeout In SPIF<br>Backfill/Reveg Not in SPIF     | Interfering Waste Site 100-H-42.  |
|                               | 100 H Area                       | 100-HR-1                          | Remediate Waste Site 118-H-6                   | 1.03.04.02.05.04                                 | Remediate Waste Site - 118-H-6                                 | 105-H Reactor Building                                       | No planning activities currently ongoing; will be required in the future. Cleanup of this site excludes soils directly under the reactor footprint. |   | In SPIF  |   |
|                               | 100 H Area                       | 100-HR-1                          | Remediate Waste Site 100H Mud Dauber Nest Cntm | 1.03.04.02.05.05                                 | Remediate Waste Site - 100H Mud Dauber Nest Cntm               | 100H Mud Dauber Nest Cntm                                    | Not in RFP. Added as new waste site. - MA006  |   | In SPIF  |   |
|                               | 100 H Area                       | 100-HR-1                          | Remediate Waste Site 126-H-2                   | 1.03.04.02.05.06                                 | Remediate Waste Site - 126-H-2                                 | 126-H-2  | REA 059   |   | Excav/Loadout, Closeout, & Backfill In SPIF<br>Reveg Not in SPIF |   |
|                               | 100 H Area                       | 100-HR-1                          | Remediate Waste Site 1607-H3                   | 1.03.04.02.05.07                                 | Remediate Waste Site - 1607-H3                                 | 1607-H3  | REA 059   |   | In SPIF  |   |
|                               | 100 H Area                       | 100-HR-1                          | Remediate Waste Site 100-H-3                   | 1.03.04.02.05.08                                 | Remediate Waste Site - 100-H-3                                 | 1716-H Garage Fuel Tank Site                                 | REA 061   |   | Excav/Loadout/Backfill Closeout In SPIF<br>Reveg Not in SPIF     |   |
|                               | 100 H Area                       | 100-HR-1                          | Remediate Waste Site 100-H-4                   | 1.03.04.02.05.09                                 | Remediate Waste Site - 100-H-4                                 | 1717-H Hot Shop, French Drain, and Contaminated Storage Unit | REA 061   |   | Excav/Loadout/Closeout/Backfill In SPIF<br>Reveg Not in SPIF     |   |
|                               | 100 H Area                       | 100-HR-1                          | Remediate Waste Site 132-H-3                   | 1.03.04.02.05.10                                 | Remediate Waste Site - 132-H-3                                 | 132-H-3  | REA 099   |   | In SPIF  |   |
|                               | 100 H Area                       | 100-HR-2                          | Remediate Waste Site 100-H-34 (Bldg 183-H)     | 1.03.04.03.05.01                                 | Remediate Waste Site - 100-H-34 (Costs included with D4 183-H) | 100-H River Effluent Pipelines                               | No planning activities currently ongoing; will be required in the future.   |   | Not in SPIF  | Any action required for the river pipelines has been deferred to the final ROD. |
|                               | 100 H Area                       | 100-HR-2                          | Remediate Waste Site 600-152                   | 1.03.04.03.05.02                                 | Remediate Waste Site - 600-152                                 | Military Septic Tank   | No planning activities currently ongoing; will be required in the future.   |   | In SPIF  |   |



**RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE**

| TABLE B2 LINE ITEM<br>a                      | HANFORD AREA<br>DESIGNATION<br>b | OPERABLE UNIT<br>DESIGNATION<br>c | WCH WBS LEVEL 6<br>DESCRIPTION<br>d          | WCH WBS LEVEL 6<br>IDENTIFICATION<br>NUMBER<br>e | ACTIVITY<br>DESIGNATION f                    | ACTIVITY<br>DESCRIPTION g                     | ASSUMED ACTIVITY<br>STATUS<br>h  | ACTIVITIES WITH<br>DELAYED RELEASE<br>i | SPIF Scope<br>j  | Explanation of SPIF<br>Exceptions<br>k  |
|--|----------------------------------|-----------------------------------|--|--|--|---|--|---|--|---|
|  | 100 H Area                       | 100-HR-2                          | Remediate Waste Site<br>100-H-33             | 1.03.04.03.05.03                                 | 100-H-33 Remediation Waste Site              | Solar Evaporation Basins                      | This was not in the RFP - Added per Contract<br>Mod M007. - MA039  |   | In SPIF  | Remediation is complete and any<br>further actions are deferred to<br>final ROD.  |
|  | 100 H Area                       | 100-HR-2                          | Remediate Waste Site<br>128-H-1              | 1.03.04.03.05.04                                 | Remediate Waste Site - 128-H-1               | 100-H Burning Pit, 100-H Burning Pit<br>No. 1 | REA 060  |   | In SPIF  |   |
|  | 100 H Area                       | 100-HR-2                          | Remediate Waste Site<br>1607-H1              | 1.03.04.03.05.05                                 | Remediate Waste Site - 1607-H1               | 1607-H1                                       | REA 059  |   | Excav/Loadout/ Closeout In<br>SPIF<br>Backfill/Reveg Not in SPIF | Interfering Waste Site 100-H-<br>28:4   |
|  | 100 H Area                       | 100-HR-2                          | Remediate Waste Site<br>600-151              | 1.03.04.03.05.06                                 | Remediate Waste Site - 600-151               | 600-151                                       | REA 059  |   | In SPIF  |   |
| <b>Waste Site Remediation (REAs)</b>         |                                  |                                   |  |  |  |   |  |   |  |   |
|  | 100 H Area                       | 100-HR-1                          | Remediate Waste Site<br>100-H-28:2           | 1.03.04.02.05.11                                 | Remediate Waste Site - 100-H-28:2            | 100-H-28:2                                    | REA 126  |   | Not in SPIF  |   |
|  | 100 H Area                       | 100-HR-1                          | Remediate Waste Site<br>100-H-28:4           | 1.03.04.02.05.13                                 | Remediate Waste Site - 100-H-28:4            | 100-H-28:4                                    | REA 126  |   | Not in SPIF  |   |
| <b>Burial Ground Remediation</b>             |                                  |                                   |  |  |  |   |  |   |  |   |
|  | 100 H Area                       | 100-HR-2                          | Remediate Burial<br>Ground - 118-H-1         | 1.03.04.03.06.01                                 | Remediate Burial Ground - 118-H-1            | Burial Ground #1                              | Changes required in planning and excavation<br>activities as a result of the PAAA corrective<br>action plan. - MA082         |   | In SPIF  |   |
|  | 100 H Area                       | 100-HR-2                          | Remediate Burial<br>Ground - 118-H-2         | 1.03.04.03.06.02                                 | Remediate Burial Ground - 118-H-2            | H-1 Loop Burial Ground                        | Changes required in planning and excavation<br>activities as a result of the PAAA corrective<br>action plan. - MA083         |   | In SPIF  |   |
|  | 100 H Area                       | 100-HR-2                          | Remediate Burial<br>Ground - 118-H-3         | 1.03.04.03.06.03                                 | Remediate Burial Ground - 118-H-3            | Construction Burial Ground                    | Changes required in planning and excavation<br>activities as a result of the PAAA corrective<br>action plan. - MA084         |   | In SPIF  |   |
|  | 100 H Area                       | 100-HR-2                          | Remediate Burial<br>Ground - 118-H-4         | 1.03.04.03.06.04                                 | Remediate Burial Ground - 118-H-4            | Ball 3X Burial Ground                         | Changes required in planning and excavation<br>activities as a result of the PAAA corrective<br>action plan. - MA085         |   | Excav/Loadout/Backfill<br>Closeout In SPIF<br>Reveg Not in SPIF  |   |
|  | 100 H Area                       | 100-HR-2                          | Remediate Burial<br>Ground - 118-H-5         | 1.03.04.03.06.05                                 | Remediate Burial Ground - 118-H-5            | 105-H Thimble Pit                             | Changes required in planning and excavation<br>activities as a result of the PAAA corrective<br>action plan. - MA086         |   | In SPIF  |   |
| Fld. Rem.-100 H Non Site Specific<br>Support |                                  |                                   | Fld. Rem.-100 H Non<br>Site Specific Support | 1.03.04.75.25.01                                 | Fld. Rem.-100 H Non Site Specific<br>Support | Non Site Specific Support                     | Includes REA Nos. 059, 060, 061, 099, and<br>126. Also includes Negotiated Dollar<br>Reductions, Mod 248, REA 024 - 1/18/11. |   | Post October 2013 Not in<br>SPIF                                 | 100-H NSSS. Activities would not<br>be statused 100% complete, but<br>would continue Post October<br>2013 in support of ongoing<br>project scope (Not in SPIF). |
| <b>D<sup>4</sup> - Buildings</b>             |                                  |                                   |  |  |  |   |  |   |  |   |
|  | 100 H Area                       |                                   | D4 Building - MO-229                         | 1.01.01.04.07.02                                 | D4 Building - MO-229                         | Mobile Office at 100 H                        | This was not in RFP - Added per Contract Mod<br>M007. - MA020  |   | In SPIF  |   |

**RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE**

| TABLE B2 LINE ITEM<br>a                 | HANFORD AREA<br>DESIGNATION<br>b | OPERABLE UNIT<br>DESIGNATION<br>c | WCH WBS LEVEL 6<br>DESCRIPTION<br>d               | WCH WBS LEVEL 6<br>IDENTIFICATION<br>NUMBER<br>e | ACTIVITY<br>DESIGNATION f   | ACTIVITY<br>DESCRIPTION g  | ASSUMED ACTIVITY<br>STATUS<br>h   | ACTIVITIES WITH<br>DELAYED RELEASE<br>i    | SPIF Scope<br>j | Explanation of SPIF<br>Exceptions<br>k |
|---|----------------------------------|-----------------------------------|---|--|---|--|---|--|-----------------|--|
| <b>D<sup>4</sup> - Retention Basins</b> |                                  |                                   |   |  |   |  |   |  |                 |  |
|   | 100 H Area                       |                                   | D4 Retention Basin - 183H Wst Clearwell(100-H-34) | 1.01.01.04.10.01                                 | D4 Retention Basin - 183H West Clearwell (includes Waste Site 100-H-34) | West Clearwell   | No planning activities currently ongoing; will be required in the future.   |  | In SPIF         |  |
| <b>Interim Safe Storage</b>             |                                  |                                   |   |  |   |  |   |  |                 |  |
|   | 100 H Area                       |                                   | Interim Safe Storage - 105-H REACTOR (ISS)        | 1.02.02.01.21.01                                 | Interim Safe Storage - 105-H REACTOR (ISS)                              | H Reactor Interim Safe Storage   | Major demolition is complete. ISS roof installation still to be done. Scope is 90% complete.  |  | In SPIF         |  |
| <b>100 K Area</b>                       |                                  |                                   |   |  |   |  |   |  |                 |  |
| <b>100 K Area Design</b>                |                                  |                                   |   |  |   |  |   |  |                 |  |
|   | 100 K Area                       |                                   | Fld. Rem.-100K Area Design                        | 1.03.05.04.01.01                                 | Design  | Design   | Additional design scope associated with new remediation sites: Items # 38-42, 44-46, 56-67, 94-95, 97-98, 147, 151-152 and 155-158. RL accepted 9/13/05 and 9/19/05. - MA169. |  | In SPIF         |  |
|   | 100 K Area                       |                                   | Fld. Rem.-100K Area Design                        | 1.03.05.04.01.01                                 | Design  | Design   | Five Failed Confirmatory Sites - REA 095  |  | In SPIF         |  |
|   | 100 K Area                       |                                   | Fld. Rem.-100K Area Design                        | 1.03.05.04.01.01                                 | Fld. Rem.-100K Area Design  | remedial design for two 100-K sites: 100-K-84 and 600-29.                            | REA 062   |  | In SPIF         |  |
|   | 100 K Area                       |                                   | 100-K Area Cultural Resource Reviews              | 1.03.05.04.01.03                                 | 100K Failed Confirmatory Sites Design                                   | Perform cultural resource reviews for potential 100-K area failed confirmatory sites | REA 136   |  | In SPIF         |  |
|   | 100 K Area                       |                                   | Fld. Rem.-100K Area Design                        | 1.03.05.04.01.03                                 | Fld. Rem.-100K Area Design  | Design of 3 & Remediation of 6 100-K Area Sites                                      | REA 118   |  | In SPIF         |  |
| <b>Confirmatory Sampling Sites</b>      |                                  |                                   |   |  |   |  |   |  |                 |  |
|   | 100 K Area                       | 100-KR-2                          | Confirmatory Sampling Site - 126-K-1              | 1.03.05.01.03.35                                 | Confirmatory Sampling Site - 126-K-1                                    | Gravel Pit   | No planning activities currently ongoing; will be required in the future.   |  | In SPIF         |  |
|   | 100 K Area                       | 100-KR-2                          | Confirmatory Sampling Site - 128-K-2              | 1.03.05.01.03.36                                 | Confirmatory Sampling Site - 128-K-2                                    | Construction Tank  | No planning activities currently ongoing; will be required in the future.   |  | In SPIF         |  |
|   | 100 K Area                       | 100-KR-2                          | Confirmatory Sampling Site - 1607-K1              | 1.03.05.01.03.43                                 | Confirmatory Sampling Site - 1607-K1                                    | Septic Tank System   | No planning activities currently ongoing; will be required in the future.   | Delayed Release per Contract Section C.2.4 | Not in SPIF     | Misc Deduct - MOD 292 (WCH-REA-144)    |

**RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE**

| TABLE B2 LINE ITEM<br>a            | HANFORD AREA<br>DESIGNATION<br>b | OPERABLE UNIT<br>DESIGNATION<br>c | WCH WBS LEVEL 6<br>DESCRIPTION<br>d   | WCH WBS LEVEL 6<br>IDENTIFICATION<br>NUMBER<br>e | ACTIVITY<br>DESIGNATION f             | ACTIVITY<br>DESCRIPTION g             | ASSUMED ACTIVITY<br>STATUS<br>h  | ACTIVITIES WITH<br>DELAYED RELEASE<br>i    | SPIF Scope<br>j | Explanation of SPIF<br>Exceptions<br>k |
|------------------------------------|----------------------------------|-----------------------------------|---------------------------------------|--|---------------------------------------|---------------------------------------|--|--|-----------------|--|
|                                    | 100 K Area                       | 100-KR-2                          | Confirmatory Sampling Site - 1607-K2  | 1.03.05.01.03.44                                 | Confirmatory Sampling Site - 1607-K2  | Septic Tank System                    | No planning activities currently ongoing; will be required in the future.                          | Delayed Release per Contract Section C.2.4 | Not in SPIF     | Misc Deduct - MOD 292 (WCH-REA-144)    |
|                                    | 100 K Area                       | 100-KR-2                          | Confirmatory Sampling Site - 1607-K3  | 1.03.05.01.03.45                                 | Confirmatory Sampling Site - 1607-K3  | Septic Tank System                    | No planning activities currently ongoing; will be required in the future.                          |  | Not in SPIF     | Misc Deduct - MOD 292 (WCH-REA-144)    |
|                                    | 100 K Area                       | 100-KR-2                          | Confirmatory Sampling Site - 600-29   | 1.03.05.01.03.48                                 | Confirmatory Sampling Site - 600-29   | Construction Lay-Down Area            | No planning activities currently ongoing; will be required in the future.                          |  | In SPIF         |  |
|                                    | 100 K Area                       |                                   | Confirmatory Sampling Site - 100-K-78 | 1.03.05.01.03.55                                 | Confirmatory Sampling Site 100-K-78   | Fenced Contamination Area             | Add Confirmatory Sampling Site. (Related to Deletions Item MD161). RL accepted on 9/19/05. - MA164 |  | In SPIF         |  |
|                                    | 100 K Area                       |                                   | Confirmatory Sampling Site - 100-K-84 | 1.03.05.01.03.61                                 | Confirmatory Sampling Site - 100-K-84 | Confirmatory Sampling Site - 100-K-84 | REA 062  |  | In SPIF         |  |
| <b>Confirmatory Sampling Sites</b> |                                  |                                   |                                       |  |                                       |                                       |  |  |                 |  |
|                                    | 100 K Area                       | 100-KR-2                          | Confirmatory Sampling Site - 100-K-85 | 1.03.05.01.04.01                                 | Confirmatory Sampling Site - 100-K-85 | 100-K-85                              | ARRA Phase 2   |  | In SPIF         |  |
|                                    | 100 K Area                       | 100-KR-1                          | Confirmatory Sampling Site - 100-K-86 | 1.03.05.01.04.02                                 | Confirmatory Sampling Site - 100-K-86 | 100-K-86                              | ARRA Phase 2   |  | In SPIF         |  |
|                                    | 100 K Area                       | 100-KR-1                          | Confirmatory Sampling Site - 100-K-87 | 1.03.05.01.04.03                                 | Confirmatory Sampling Site - 100-K-87 | 100-K-87                              | ARRA Phase 2   |  | In SPIF         |  |
|                                    | 100 K Area                       | 100-KR-1                          | Confirmatory Sampling Site - 100-K-88 | 1.03.05.01.04.04                                 | Confirmatory Sampling Site - 100-K-88 | 100-K-88                              | ARRA Phase 2   |  | In SPIF         |  |
|                                    | 100 K Area                       | 100-KR-1                          | Confirmatory Sampling Site - 100-K-89 | 1.03.05.01.04.05                                 | Confirmatory Sampling Site - 100-K-89 | 100-K-89                              | ARRA Phase 2   |  | In SPIF         |  |
|                                    | 100 K Area                       | 100-KR-1                          | Confirmatory Sampling Site - 100-K-90 | 1.03.05.01.04.06                                 | Confirmatory Sampling Site - 100-K-90 | 100-K-90                              | ARRA Phase 2   |  | In SPIF         |  |
|                                    | 100 K Area                       | 100-KR-1                          | Confirmatory Sampling Site - 100-K-91 | 1.03.05.01.04.07                                 | Confirmatory Sampling Site - 100-K-91 | 100-K-91                              | ARRA Phase 2   |  | In SPIF         |  |
|                                    | 100 K Area                       | 100-KR-1                          | Confirmatory Sampling Site - 100-K-92 | 1.03.05.01.04.08                                 | Confirmatory Sampling Site - 100-K-92 | 100-K-92                              | ARRA Phase 2   |  | In SPIF         |  |

**RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE**

| TABLE B2 LINE ITEM<br>a              | HANFORD AREA<br>DESIGNATION<br>b | OPERABLE UNIT<br>DESIGNATION<br>c | WCH WBS LEVEL 6<br>DESCRIPTION<br>d                 | WCH WBS LEVEL 6<br>IDENTIFICATION<br>NUMBER<br>e | ACTIVITY<br>DESIGNATION f   | ACTIVITY<br>DESCRIPTION g  | ASSUMED ACTIVITY<br>STATUS<br>h  | ACTIVITIES WITH<br>DELAYED RELEASE<br>i | SPIF Scope<br>j    | Explanation of SPIF<br>Exceptions<br>k |
|--------------------------------------|----------------------------------|-----------------------------------|---|--|---|--|--|---|--------------------|--|
|                                      | 100 K Area                       | 100-KR-1                          | Confirmatory Sampling Site - 100-K-93               | 1.03.05.01.04.09                                 | Confirmatory Sampling Site - 100-K-93   | 100-K-93   | ARRA Phase 2   |   | In SPIF            |  |
|                                      | 100 K Area                       | 100-KR-1                          | Confirmatory Sampling Site - 100-K-95               | 1.03.05.01.04.10                                 | Confirmatory Sampling Site - 100-K-95   | 100-K-95   | ARRA Phase 2   |   | In SPIF            |  |
| <b>Liquid Waste Site Remediation</b> |                                  |                                   |   |  |   |  |  |   |                    |  |
|                                      | 100 K Area                       | 100-KR-1                          | Remediate Liquid Waste Site - 116-K-2               | 1.03.05.02.04.01                                 | Remediate Liquid Waste Site - 116-K-2   | 100-K Mile Long Trench   | On-going remediation, plume excavation, CVP, backfill and revegetation to go. RL will revisit for decision. The total project percent complete is 75% inclusive of plumes. Added to Additions Item MA155). RL accepted on 9/19/05. - MD142 and MA155   |   | In SPIF            |  |
|                                      | 100-K Area                       | 100-KR-2                          | Remediate Liquid Waste Sites - 100-K-55 (100-K-56). | 1.03.05.03.04.02                                 | Remediate Liquid Waste Sites - 100-K-55 (includes 100-K-56).                                      | -100-KW Reactor Cooling Water Effluent Underground Pipelines/100KE Rx Cooling Water Underground Pipelines- | Excavation is Complete. Sampling, Backfill, & TPA MP-14 Waste Information Data System Reclassification Form still to do. Scope is 95% complete. Pipeline inside 100K security fence is additional scope. RL accepted on 9/13/05. Confirmed on 9/19/05. - MA97A/MA098. - Descope. Mod 248, REA 024 - 1/18/11. Includes performed scope for a portion of Excavation. This Liquid Waste Site is descope, not included as part of waste site count in Table C.1. |   | Excavation In SPIF | Descope                                |
|                                      | 100-K Area                       | 100-KR-2                          | Remediate Liquid Waste Sites - 100-K-56 (100-K-55). | 1.03.05.03.04.02                                 | Remediate Liquid Waste Sites - 100-K-56 (Costs included in Remediate Liquid Waste Site 100-K-55). | -100-KW Reactor Cooling Water Effluent Underground Pipelines/100KE Rx Cooling Water Underground Pipelines- | Excavation is Complete. Sampling, Backfill, & TPA MP-14 Waste Information Data System Reclassification Form still to do. Scope is 95% complete. Pipeline inside 100K security fence is additional scope. RL accepted on 9/13/05. Confirmed on 9/19/05. - MA97A/MA098. - Descope. Mod 248, REA 024 - 1/18/11. Includes performed scope for a portion of Excavation. This Liquid Waste Site is descope, not included as part of waste site count in Table C.1. |   | Not In SPIF        | Descope                                |
| <b>Waste Site Remediation</b>        |                                  |                                   |   |  |   |  |  |   |                    |  |
|                                      | 100 K Area                       | 100-KR-2                          | Remediate Waste Site - 116-KW-1                     | 1.03.05.03.05.40                                 | 116-KW-1 Remediation Waste Site   | 115-KW Condensate Crib   | This was not in the RFP - Added per Contract Mod M007. - MA042   |   | Not in SPIF        | Misc Deduct - MOD 292 (WCH-REA-144)    |

**RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE**

| TABLE B2 LINE ITEM<br>a              | HANFORD AREA<br>DESIGNATION<br>b | OPERABLE UNIT<br>DESIGNATION<br>c | WCH WBS LEVEL 6<br>DESCRIPTION<br>d  | WCH WBS LEVEL 6<br>IDENTIFICATION<br>NUMBER<br>e | ACTIVITY<br>DESIGNATION f         | ACTIVITY<br>DESCRIPTION g            | ASSUMED ACTIVITY<br>STATUS<br>h   | ACTIVITIES WITH<br>DELAYED RELEASE<br>i | SPIF Scope<br>j | Explanation of SPIF<br>Exceptions<br>k |
|--------------------------------------|----------------------------------|-----------------------------------|--------------------------------------|--|-----------------------------------|--------------------------------------|---|---|-----------------|--|
|                                      | 100 K Area                       | 100-KR-2                          | Remediate Waste Site<br>116-KE-4     | 1.03.05.03.05.41                                 | 116-KE-4 Remediation Waste Site   | 107-KE Retention Basins              | This was not in RFP, remediation ongoing<br>(backfill and revegetation to go) - MI051 |   | In SPIF         |  |
|                                      | 100 K Area                       | 100-KR-2                          | Remediate Waste Site<br>116-KW-3     | 1.03.05.03.05.42                                 | 116-KW-3                          | 107-KW Retention Basins              | Not in the RFP, ongoing remediation<br>(revegetation to go) - MI052                   |   | In SPIF         |  |
|                                      | 100 K Area                       | 100-KR-2                          | Remediate Waste Site<br>116-K-1      | 1.03.05.03.05.43                                 | 116-K-1                           | 100-K-Crib                           | Not in the RFP, ongoing remediation<br>(revegetation to go) - MI053                   |   | In SPIF         |  |
| <b>Waste Site Remediation (REAs)</b> |                                  |                                   |                                      |  |                                   |                                      |   |   |                 |  |
|                                      | 100 K Area                       | 100-KR-1                          | Remediate Waste Site<br>100-K-93     | 1.03.05.02.05.04                                 | Remediate Waste Site - 100-K-93   | Waste Site - 100-K-93                | REA 127   |   | Not in SPIF     |  |
|                                      | 100 K Area                       | 100-KR-2                          | Remediate Waste Site<br>100-K-87     | 1.03.05.03.05.44                                 | Remediate Waste Site - 100-K-87   | Waste Site - 100-K-87                | REA 127   |   | Not in SPIF     |  |
|                                      | 100 K Area                       | 100-KR-2                          | Remediate Waste Site<br>100-K-91     | 1.03.05.03.05.45                                 | Remediate Waste Site - 100-K-91   | Waste Site - 100-K-91                | REA 127   |   | Not in SPIF     |  |
|                                      | 100 K Area                       | 100-KR-2                          | Remediate Waste Site<br>100-K-95     | 1.03.05.03.05.46                                 | Remediate Waste Site - 100-K-95   | Waste Site - 100-K-95                | REA 127   |   | Not in SPIF     |  |
|                                      | 100 K Area                       | 100-KR-1                          | Remediate Waste Site<br>600-29       | 1.03.05.03.05.48                                 | Remediate Waste Site - 600-29     | Waste Site - 600-29                  | REA 118   |   | Not in SPIF     |  |
|                                      | 100 K Area                       | 100-KR-2                          | Remediate Waste Site<br>100-K-84     | 1.03.05.03.05.49                                 | Remediate Waste Site - 100-K-84   | Waste Site - 100-K-84                | REA 118   |   | Not in SPIF     |  |
|                                      | 100 K Area                       | 100-KR-2                          | Remediate Waste Site<br>100-K-86     | 1.03.05.03.05.50                                 | Remediate Waste Site - 100-K-86   | Waste Site - 100-K-86                | REA 118   |   | Not in SPIF     |  |
|                                      | 100 K Area                       | 100-KR-2                          | Remediate Waste Site<br>100-K-89     | 1.03.05.03.05.51                                 | Remediate Waste Site - 100-K-89   | Waste Site - 100-K-89                | REA 118   |   | Not in SPIF     |  |
|                                      | 100 K Area                       | 100-KR-2                          | Remediate Waste Site<br>100-K-92     | 1.03.05.03.05.52                                 | Remediate Waste Site - 100-K-92   | Waste Site - 100-K-92                | REA 118   |   | Not in SPIF     |  |
|                                      | 100 K Area                       | 100-KR-2                          | Remediate Waste Site<br>128-K-2      | 1.03.05.03.05.53                                 | Remediate Waste Site - 128-K-2    | Waste Site - 128-K-2                 | REA 118   |   | Not in SPIF     |  |
| <b>Burial Ground Remediation</b>     |                                  |                                   |                                      |  |                                   |                                      |   |   |                 |  |
|                                      | 100 K Area                       | 100-KR-2                          | Remediate Burial<br>Ground - 100-K-2 | 1.03.05.03.06.01                                 | Remediate Burial Ground - 100-K-2 | Sludge Burial Ground (alias 118-K-2) | No planning activities currently ongoing; will be<br>required in the future.          |   | In SPIF         |  |

**RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE**

| TABLE B2 LINE ITEM<br>a                  | HANFORD AREA<br>DESIGNATION<br>b | OPERABLE UNIT<br>DESIGNATION<br>c | WCH WBS LEVEL 6<br>DESCRIPTION<br>d      | WCH WBS LEVEL 6<br>IDENTIFICATION<br>NUMBER<br>e | ACTIVITY<br>DESIGNATION f                | ACTIVITY<br>DESCRIPTION g | ASSUMED ACTIVITY<br>STATUS<br>h   | ACTIVITIES WITH<br>DELAYED RELEASE<br>i | SPIF Scope<br>j                  | Explanation of SPIF<br>Exceptions<br>k  |
|--|----------------------------------|-----------------------------------|--|--|--|---------------------------|---|---|----------------------------------|---|
|  | 100 K Area                       | 100-KR-2                          | Remediate Burial Ground - 118-K-1        | 1.03.05.03.06.02                                 | Remediate Burial Ground - 118-K-1        | Burial Ground             | Access road constructed/overburden removed. Subcontract issued. Scope 2% complete. Deletion for Overburden Removal. Changes required in planning and excavation activities due to PAAA corrective action plan. Unexpected, non-matrixed alpha-contaminated media was discovered December 2004 during remedial action operations at the 618-2 and 618-3 Burial Grounds resulting in changes to work execution practices for 300 Area Burial Grounds. Material difference for implementation of operational changes resulting from lessons learned and PAAA corrective actions developed after the River Corridor Closure RFP was issued. Any site that was at least in the planning stage by August 27, 2005, with known differences in planning and execution, will be a material difference. It is acknowledged that Cat 3 is a material difference; however, really don't expect much of an operational change from other burial ground work since that is a primary basis for RA vs ORR for facility startup (Related to Additions Item MA92). RL accepted on 9/19/05. - MD167 / MA092 |   | In SPIF                          |   |
| Fld. Rem.-100K Non Site Specific Support |                                  |                                   | Fld. Rem.-100K Non Site Specific Support | 1.03.05.75.25.01/<br>1.03.05.75.28.01            | Fld. Rem.-100K Non Site Specific Support | Non Site Specific Support | Includes REA Nos. 118, 127, and ARRA. Also includes Negotiated Dollar Reductions, Mod 248, REA 024 - 1/18/11.   |   | Post October 2013 Not in SPIF    | 100-K NSSS. Activities would not be statused 100% complete, but would continue Post October 2013 in support of ongoing project scope (Not in SPIF). |
| <b>D<sup>4</sup> - Buildings</b>         |                                  |                                   |  |  |  |                           |   |   |                                  |   |
|  | 100-K-Area                       |                                   | D4-Building--165KW                       | 1-01-01-05-07-32                                 | D4-Building--165KW                       | Power-Control-Building    | Descope. Mod 248, REA 024 - 1/18/11. Performed Portion of Plan & Document remains as WCH scope.   |   | Planning & Documentation In SPIF | Descope   |

**RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE**

| TABLE B2 LINE ITEM<br>a | HANFORD AREA<br>DESIGNATION<br>b | OPERABLE UNIT<br>DESIGNATION<br>c | WCH WBS LEVEL 6<br>DESCRIPTION<br>d | WCH WBS LEVEL 6<br>IDENTIFICATION<br>NUMBER<br>e | ACTIVITY<br>DESIGNATION f | ACTIVITY<br>DESCRIPTION g            | ASSUMED ACTIVITY<br>STATUS<br>h   | ACTIVITIES WITH<br>DELAYED RELEASE<br>i    | SPIF Scope<br>j                  | Explanation of SPIF<br>Exceptions<br>k |
|-------------------------|----------------------------------|-----------------------------------|-------------------------------------|--|---------------------------|--------------------------------------|---|--|----------------------------------|--|
|                         | 100-K Area                       |                                   | D4 Building--166AKE                 | 1.01.01.05.07.33                                 | D4 Building--166AKE       | Oil Storage Facility                 | Descoped. Mod 248, REA 024 - 1/18/11. Includes performed scope for a portion of Plan & Document only. This building is descoped, not included as part of building count in Table C.1.   | Delayed Release per Contract Section C.2.4 | Planning & Documentation In SPIF | Descope                                |
|                         | 100-K Area                       |                                   | D4 Building--166KE                  | 1.01.01.05.07.34                                 | D4 Building--166KE        | Oil Storage Vault                    | Descoped. Mod 248, REA 024 - 1/18/11. Includes performed scope for a portion of Plan & Document only. This building is descoped, not included as part of building count in Table C.1.   |  | Planning & Documentation In SPIF | Descope                                |
|                         | 100-K Area                       |                                   | D4 Building--166KW                  | 1.01.01.05.07.35                                 | D4 Building--166KW        | Oil Storage Vault                    | Descoped. Mod 248, REA 024 - 1/18/11. Includes performed scope for a portion of Plan & Document only. This building is descoped, not included as part of building count in Table C.1.   |  | Planning & Documentation In SPIF | Descope                                |
|                         | 100-K Area                       |                                   | D4 Building--1720K                  | 1.01.01.05.07.48                                 | D4 Building--1720K        | Administrative Office Building       | Descoped. Mod 248, REA 024 - 1/18/11. Includes performed scope for a portion of Plan & Document only. This building is descoped, not included as part of building count in Table C.1.   |  | Planning & Documentation In SPIF | Descope                                |
|                         | 100-K Area                       |                                   | D4 Building--181KW                  | 1.01.01.05.07.53                                 | D4 Building--181KW        | River Pump House                     | Descoped. Mod 248, REA 024 - 1/18/11. Includes performed scope for a portion of Plan & Document only. This building is descoped, not included as part of building count in Table C.1.   |  | Planning & Documentation In SPIF | Descope                                |
|                         | 100-K Area                       |                                   | D4 Building--182K                   | 1.01.01.05.07.54                                 | D4 Building--182K         | Emergency Water Reservoir Pump House | Descoped. Mod 248, REA 024 - 1/18/11. Includes performed scope for a portion of Plan & Document only. This building is descoped, not included as part of building count in Table C.1.   |  | Planning & Documentation In SPIF | Descope                                |
|                         | 100 K Area                       |                                   | D4 Building - 183 KW                | 1.01.01.05.07.55                                 | D4 Building - 183 KW      | Chlorine Vault for KW Water Plant    | Descope Below Grade Demo and Transition/Final Closure only. Mod 248, REA 024 - 1/18/11.   |  | In SPIF                          |  |
|                         | 100-K Area                       |                                   | D4 Building--183.1KW                | 1.01.01.05.07.57                                 | D4 Building--183.1KW      | Headhouse                            | <del>Deactivation and hazardous materials removal in progress--35% complete. RL to verify % Complete. RL accepted on 9/13/05--MD012.</del><br>Descoped. Mod 248, REA 024 - 1/18/11. Includes performed scope for a portion of Plan & Document only. This building is descoped, not included as part of building count in Table C.1. |  | Planning & Documentation In SPIF | Descope                                |

**RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE**

| TABLE B2 LINE ITEM<br>a                 | HANFORD AREA<br>DESIGNATION<br>b | OPERABLE UNIT<br>DESIGNATION<br>c | WCH WBS LEVEL 6<br>DESCRIPTION<br>d | WCH WBS LEVEL 6<br>IDENTIFICATION<br>NUMBER<br>e | ACTIVITY<br>DESIGNATION f | ACTIVITY<br>DESCRIPTION g   | ASSUMED ACTIVITY<br>STATUS<br>h  | ACTIVITIES WITH<br>DELAYED RELEASE<br>i    | SPIF Scope<br>j                          | Explanation of SPIF<br>Exceptions<br>k |
|---|----------------------------------|-----------------------------------|-------------------------------------|--|---------------------------|-----------------------------|--|--|--|--|
|   | 100-K-Area                       |                                   | D4-Building--183.5KW                | 1.01.01.05.07.59                                 | D4-Building--183.5KW      | -Lime-Feeder-Building-      | Descope. Mod 248, REA 024 - 1/18/11. Includes performed scope for a portion of Plan & Document only. This building is descope, not included as part of building count in Table C.1.                |  | Planning & Documentation In SPIF         | Descope                                |
|   | 100-K-Area                       |                                   | D4-Building--183.6KW                | 1.01.01.05.07.61                                 | D4-Building--183.6KW      | -Lime-Feeder-Building-      | Descope. Mod 248, REA 024 - 1/18/11. Includes performed scope for a portion of Plan & Document only. This building is descope, not included as part of building count in Table C.1.                |  | Planning & Documentation In SPIF         | Descope                                |
|   | 100-K-Area                       |                                   | D4-Building--190KW                  | 1.01.01.05.07.69                                 | D4-Building--190KW        | Process-Water-Pump-House    | Descope. Mod 248, REA 024 - 1/18/11. Includes performed scope for a portion of Plan & Document only. This building is descope, not included as part of building count in Table C.1.                |  | Planning & Documentation In SPIF         | Descope                                |
|   | 100 K Area                       |                                   | D4 Building - CC1K0035              | 1.01.01.05.07.70                                 | D4 Building - CC1K0035    | Cargo Container N of 105KW  | No planning activities currently ongoing; will be required in the future.  | Delayed Release per Contract Section C.2.4 | Not in SPIF                              | Misc Deduct - MOD 292 (WCH-REA-144)    |
|   | 100 K Area                       |                                   | D4 Building - CC1K0036              | 1.01.01.05.07.71                                 | D4 Building - CC1K0036    | Cargo Container N of 105KE  | No planning activities currently ongoing; will be required in the future.  | Delayed Release per Contract Section C.2.4 | Not in SPIF                              | Misc Deduct - MOD 292 (WCH-REA-144)    |
|   | 100 K Area                       |                                   | D4 Building - CC1K0037              | 1.01.01.05.07.72                                 | D4 Building - CC1K0037    | Cargo Container N of 1714KE | No planning activities currently ongoing; will be required in the future.  | Delayed Release per Contract Section C.2.4 | Not in SPIF                              | Misc Deduct - MOD 292 (WCH-REA-144)    |
|   | 100 K Area                       |                                   | D4 Building - CC1K0076              | 1.01.01.05.07.73                                 | D4 Building - CC1K0076    | Cargo Container E of 115KE  | No planning activities currently ongoing; will be required in the future.  | Delayed Release per Contract Section C.2.4 | Not in SPIF                              | Misc Deduct - MOD 292 (WCH-REA-144)    |
| <b>D<sup>4</sup> - Retention Basins</b> |                                  |                                   |                                     |  |                           |                             |  |  |  |  |
|   | 100-K-Area                       |                                   | D4-Retention-Basin--107K            | 1.01.01.05.10.01                                 | D4-Retention-Basin--107K  | -Retention-Basins-          | Descope. Mod 248, REA 024 - 1/18/11. Includes performed scope for a portion of Plan & Document and D&D only. This retention basin is descope, not included as part of building count in Table C.1. |  | Planning & Documentation and D&D In SPIF | Descope                                |



**RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE**

| TABLE B2 LINE ITEM<br>a                     | HANFORD AREA<br>DESIGNATION<br>b | OPERABLE UNIT<br>DESIGNATION<br>c | WCH WBS LEVEL 6<br>DESCRIPTION<br>d                | WCH WBS LEVEL 6<br>IDENTIFICATION<br>NUMBER<br>e | ACTIVITY<br>DESIGNATION f                      | ACTIVITY<br>DESCRIPTION g           | ASSUMED ACTIVITY<br>STATUS<br>h  | ACTIVITIES WITH<br>DELAYED RELEASE<br>i             | SPIF Scope<br>j                     | Explanation of SPIF<br>Exceptions<br>k |
|---|----------------------------------|-----------------------------------|--|--|--|-------------------------------------|--|---|-------------------------------------|--|
|   | 100-K Area                       |                                   | D4 Retention Basin--<br>183.2KW                    | 1.01.01.05.10.03                                 | D4 Retention Basin--183.2KW                    | -Basins/Sedimentation-              | Descope. Mod 248, REA 024 - 1/18/11. Includes performed scope for a portion of Plan & Document only. This retention basin is descope, not included as part of building count in Table C.1. |   | Planning & Documentation<br>In SPIF | Descope                                |
|   | 100-K Area                       |                                   | D4 Retention Basin--<br>183.3KW                    | 1.01.01.05.10.05                                 | D4 Retention Basin--183.3KW                    | -Basin/Filters-                     | Descope. Mod 248, REA 024 - 1/18/11. Includes performed scope for a portion of Plan & Document only. This retention basin is descope, not included as part of building count in Table C.1. |   | Planning & Documentation<br>In SPIF | Descope                                |
|   | 100-K Area                       |                                   | D4 Retention Basin--<br>183.4KW                    | 1.01.01.05.10.07                                 | D4 Retention Basin--183.4KW                    | -Reservoir and Clearwells-          | Descope. Mod 248, REA 024 - 1/18/11. Includes performed scope for a portion of Plan & Document only. This retention basin is descope, not included as part of building count in Table C.1. |   | Planning & Documentation<br>In SPIF | Descope                                |
| <b>D<sup>4</sup> - Remaining Facilities</b> |                                  |                                   |  |  |  |                                     |  |   |                                     |  |
|   | 100-K Area                       |                                   | D4 Remaining<br>Facilities--105KE                  | 1.01.01.05.08.02                                 | D4 Remaining Facilities--105KE                 | Water Tunnels Structure             | Descope. Mod 248, REA 024 - 1/18/11. Includes performed scope for a portion of Plan & Document only. This building is descope, not included as part of building count in Table C.1.        |   | Planning & Documentation<br>In SPIF | Descope                                |
| <b>Interim Safe Storage</b>                 |                                  |                                   |  |  |  |                                     |  |   |                                     |  |
|   | 100-K Area                       |                                   | Interim Safe Storage--<br>105-KE REACTOR-<br>(ISS) | 1.02.03.01.21.01                                 | Interim Safe Storage--105-KE-<br>REACTOR (ISS) | K East Reactor Interim Safe Storage | Descope. Mod 248, REA 024 - 1/18/11. Includes performed scope for a portion of Plan & Document only. This reactor is descope, not included as part of ISS count in Table C.1.              | Delayed<br>Release per<br>Contract<br>Section C.2.5 | Not In SPIF                         | Descope                                |
|   | 100-K Area                       |                                   | Interim Safe Storage--<br>105-KW REACTOR-<br>(ISS) | 1.02.03.01.21.02                                 | Interim Safe Storage--105-KW-<br>REACTOR (ISS) | K West Reactor Interim Safe Storage | Descope. Mod 248, REA 024 - 1/18/11. Includes performed scope for a portion of Plan & Document only. This reactor is descope, not included as part of ISS count in Table C.1.              | Delayed<br>Release per<br>Contract<br>Section C.2.5 | Not In SPIF                         | Descope                                |
| <b>100 N Area</b>                           |                                  |                                   |  |  |  |                                     |  |   |                                     |  |
| <b>Design</b>                               |                                  |                                   |  |  |  |                                     |  |   |                                     |  |

**RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE**

| TABLE B2 LINE ITEM<br>a            | HANFORD AREA<br>DESIGNATION<br>b | OPERABLE UNIT<br>DESIGNATION<br>c | WCH WBS LEVEL 6<br>DESCRIPTION<br>d              | WCH WBS LEVEL 6<br>IDENTIFICATION<br>NUMBER<br>e | ACTIVITY<br>DESIGNATION f  | ACTIVITY<br>DESCRIPTION g   | ASSUMED ACTIVITY<br>STATUS<br>h  | ACTIVITIES WITH<br>DELAYED RELEASE<br>i | SPIF Scope<br>j   | Explanation of SPIF<br>Exceptions<br>k  |
|------------------------------------|----------------------------------|-----------------------------------|--|--|--|---|--|---|---|---|
|                                    | 100 N Area                       | 100-NR-1                          | Fld. Rem.-100 N Area Design                      | 1.03.06.03.01.01                                 | Design - NR-1 Source Site Design   | Remedial Design for N Area Waste Site   | Additional design scope associated with new remediation sites: Items # 38-42, 44-46, 56-67, 94-95, 97-98, 147, 151-152 and 155-158. RL accepted 9/13/05 and 9/19/05. - MA169 |   | In SPIF   |   |
|                                    | 100 N Area                       | 100-NR-1                          | Fld. Rem.-100 N Area Design                      | 1.03.06.03.01.02                                 | 100 N Area Design  | Remedial design of thirteen 100-N area sites: 100-N-54, 100-N-62, 100-N-68, 100-N-79, 120-N-4, 628-2, 100-N-85, 100-N-91, 100-N-94, 100-N-95, 100-N-97, 100-N-99, and 100-N-100 | REA 062  |   | In SPIF   |   |
|                                    | 100 N Area                       | 100-NR-1                          | 100-N Area Cultural Resource Reviews             | 1.03.06.03.01.02                                 | Cultural Resource Reviews for potential 100-N Area failed confirmatory sites | Perform cultural resource reviews for potential 100-N area failed confirmatory sites  | REA 136  |   | In SPIF   |   |
|                                    | 100 N Area                       | 100-NR-1                          | Fld. Rem.-100 N Area Design                      | 1.03.06.03.01.02                                 | 100 N Area Design  | Remedial design of three 100-N area sites: 100-N-28, 100-N-62, 100-N-98   | REA 106  |   | In SPIF   |   |
| <b>Confirmatory Sampling Sites</b> |                                  |                                   |  |  |  |   |  |   |   |   |
|                                    | 100 N Area                       | 100-NR-1                          | Confirmatory Sampling Site - 100 N - Misc Piping | 1.03.06.01.03.01                                 | Confirmatory Sampling Site - 100 N - Misc. Piping                            | N Area Miscellaneous Underground Pipelines  | No planning activities currently ongoing; will be required in the future.  |   | In SPIF   |   |
|                                    | <del>100 N Area</del>            | <del>100-NR-1</del>               | <del>Confirmatory Sampling Site - 100-N-28</del> | <del>1.03.06.01.03.02</del>                      | <del>Confirmatory Sampling Site - 100-N-28</del>                             | <del>Resin Disposal Pit Liquid Waste Site</del>   | Descope. Mod 364, REA 106 - 1/25/12. Work Instructions remains as WCH scope.   |   | Work Instructions In SPIF<br>Confirm Sampling & Analysis & RSVP or RTD Report Not in SPIF | Descope Confirmatory Sampling Site. REA-106. ROD directs that site be remediated. Contract MOD 335. |
|                                    | 100 N Area                       | 100-NR-1                          | Confirmatory Sampling Site - 100-N-53            | 1.03.06.01.03.03                                 | Confirmatory Sampling Site - 100-N-53  | Waste Oil Tank  | Tank removed; No planning activities currently ongoing; will be required in the future. Foundation remains.  |   | In SPIF   |   |
|                                    | 100 N Area                       | 100-NR-1                          | Confirmatory Sampling Site - 100-N-54            | 1.03.06.01.03.04                                 | Confirmatory Sampling Site - 100-N-54  | Drywell, French Drain near Bldg. 151N   | No planning activities currently ongoing; will be required in the future.  |   | In SPIF   |   |
|                                    | 100 N Area                       | 100-NR-1                          | Confirmatory Sampling Site - 100-N-55            | 1.03.06.01.03.05                                 | Confirmatory Sampling Site - 100-N-55  | Drywell, French Drain near Bldg. 153N   | No planning activities currently ongoing; will be required in the future.  |   | In SPIF   |   |
|                                    | 100 N Area                       | 100-NR-1                          | Confirmatory Sampling Site - 100-N-62            | 1.03.06.01.03.06                                 | Confirmatory Sampling Site - 100-N-62  | Process Sewer Underground Pipelines   | No planning activities currently ongoing; will be required in the future.  |   | In SPIF   |   |
|                                    | 100 N Area                       | 100-NR-1                          | Confirmatory Sampling Site - 100-N-65            | 1.03.06.01.03.08                                 | Confirmatory Sampling Site - 100-N-65  | Interceptor Trench  | No planning activities currently ongoing; will be required in the future.  |   | In SPIF   |   |

**RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE**

| TABLE B2 LINE ITEM<br>a | HANFORD AREA<br>DESIGNATION<br>b | OPERABLE UNIT<br>DESIGNATION<br>c | WCH WBS LEVEL 6<br>DESCRIPTION<br>d   | WCH WBS LEVEL 6<br>IDENTIFICATION<br>NUMBER<br>e | ACTIVITY<br>DESIGNATION f             | ACTIVITY<br>DESCRIPTION g  | ASSUMED ACTIVITY<br>STATUS<br>h  | ACTIVITIES WITH<br>DELAYED RELEASE<br>i | SPIF Scope<br>j | Explanation of SPIF<br>Exceptions<br>k               |
|-------------------------|----------------------------------|-----------------------------------|---------------------------------------|--|---------------------------------------|--|--|---|-----------------|--|
|                         | 100 N Area                       | 100-NR-1                          | Confirmatory Sampling Site - 100-N-66 | 1.03.06.01.03.09                                 | Confirmatory Sampling Site - 100-N-66 | Reactor Building Complex   | No planning activities currently ongoing; will be required in the future. Cleanup of this site excludes soils directly under the reactor footprint.  |   | Not in SPIF     | Waste Site Resides under the 100-N Reactor Building. |
|                         | 100 N Area                       | 100-NR-1                          | Confirmatory Sampling Site - 100-N-68 | 1.03.06.01.03.10                                 | Confirmatory Sampling Site - 100-N-68 | N Basin Low Level Radioactive Water Spill (Near 1300N Bldg)                              | No planning activities currently ongoing; will be required in the future.  |   | In SPIF         |  |
|                         | 100 N Area                       | 100-NR-1                          | Confirmatory Sampling Site - 120-N-4  | 1.03.06.01.03.11                                 | Confirmatory Sampling Site - 120-N-4  | Hazardous Waste Storage Area near Bldg. 1310N  | No planning activities currently ongoing; will be required in the future.  |   | In SPIF         |  |
|                         | 100 N Area                       | 100-NR-1                          | Confirmatory Sampling Site - 100-N-79 | 1.03.06.01.03.12                                 | 100-N-79 Confirmatory Sampling Site   | Spillway Associated with 1908-N Outfall  | This was not in the RFP. RL accepted on 9/19/05. - MA055   |   | In SPIF         |  |
|                         | 100 N Area                       | 100-NR-1                          | Confirmatory Sampling Site - 628-2    | 1.03.06.01.03.13                                 | 628-2, 100 Area Fire Station Burn Pit | Inactive burn pit, with ash, debris, soil discoloration, etc. Soil Sampling is required. | FH requested that this site be transferred to WCH. This was not in the RFP. RL will revisit for decision - 9/13/05. RL will research if inactive site with PHMC. (FR response - Confirmed as inactive site. Add as confirmatory sampling site. RL accepted on 9/19/05. - MA146 |   | In SPIF         |  |
|                         | 100 N Area                       | 100-NR-1                          | Confirmatory Sampling Site - 100-N-85 | 1.03.06.01.03.14                                 | Confirmatory Sampling Site - 100-N-85 |  | REA 081  |   | In SPIF         |  |
|                         | 100 N Area                       | 100-NR-1                          | Confirmatory Sampling Site -100-N-86  | 1.03.06.01.03.15                                 | Confirmatory Sampling Site -100-N-86  |  | REA 081  |   | In SPIF         |  |
|                         | 100 N Area                       | 100-NR-1                          | Confirmatory Sampling Site - 100-N-88 | 1.03.06.01.03.17                                 | Confirmatory Sampling Site - 100-N-88 |  | REA 081  |   | In SPIF         |  |
|                         | 100 N Area                       | 100-NR-1                          | Confirmatory Sampling Site - 100-N-89 | 1.03.06.01.03.18                                 | Confirmatory Sampling Site - 100-N-89 |  | REA 081  |   | In SPIF         |  |
|                         | 100 N Area                       | 100-NR-1                          | Confirmatory Sampling Site - 100-N-90 | 1.03.06.01.03.19                                 | Confirmatory Sampling Site - 100-N-90 |  | REA 081  |   | In SPIF         |  |
|                         | 100 N Area                       | 100-NR-1                          | Confirmatory Sampling Site - 100-N-91 | 1.03.06.01.03.20                                 | Confirmatory Sampling Site - 100-N-91 |  | REA 081  |   | In SPIF         |  |
|                         | 100 N Area                       | 100-NR-1                          | Confirmatory Sampling Site - 100-N-92 | 1.03.06.01.03.21                                 | Confirmatory Sampling Site - 100-N-92 |  | REA 081  |   | In SPIF         |  |
|                         | 100 N Area                       | 100-NR-1                          | Confirmatory Sampling Site - 100-N-93 | 1.03.06.01.03.22                                 | Confirmatory Sampling Site - 100-N-93 |  | REA 081  |   | In SPIF         |  |

**RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE**

| TABLE B2 LINE ITEM<br>a       | HANFORD AREA<br>DESIGNATION<br>b | OPERABLE UNIT<br>DESIGNATION<br>c | WCH WBS LEVEL 6<br>DESCRIPTION<br>d    | WCH WBS LEVEL 6<br>IDENTIFICATION<br>NUMBER<br>e | ACTIVITY<br>DESIGNATION f              | ACTIVITY<br>DESCRIPTION g          | ASSUMED ACTIVITY<br>STATUS<br>h   | ACTIVITIES WITH<br>DELAYED RELEASE<br>i | SPIF Scope<br>j | Explanation of SPIF<br>Exceptions<br>k |
|-------------------------------|----------------------------------|-----------------------------------|--|--|--|------------------------------------|---|---|-----------------|--|
|                               | 100 N Area                       | 100-NR-1                          | Confirmatory Sampling Site - 100-N-94  | 1.03.06.01.03.23                                 | Confirmatory Sampling Site - 100-N-94  |                                    | REA 081   |   | In SPIF         |  |
|                               | 100 N Area                       | 100-NR-1                          | Confirmatory Sampling Site - 100-N-95  | 1.03.06.01.03.24                                 | Confirmatory Sampling Site - 100-N-95  |                                    | REA 081   |   | In SPIF         |  |
|                               | 100 N Area                       | 100-NR-1                          | Confirmatory Sampling Site - 100-N-96  | 1.03.06.01.03.25                                 | Confirmatory Sampling Site - 100-N-96  |                                    | REA 081   |   | In SPIF         |  |
|                               | 100 N Area                       | 100-NR-1                          | Confirmatory Sampling Site - 100-N-97  | 1.03.06.01.03.26                                 | Confirmatory Sampling Site - 100-N-97  |                                    | REA 081   |   | In SPIF         |  |
|                               | 100 N Area                       | 100-NR-1                          | Confirmatory Sampling Site - 100-N-98  | 1.03.06.01.03.27                                 | Confirmatory Sampling Site - 100-N-98  |                                    | REA 081   |   | In SPIF         |  |
|                               | 100 N Area                       | 100-NR-1                          | Confirmatory Sampling Site - 100-N-99  | 1.03.06.01.03.28                                 | Confirmatory Sampling Site - 100-N-99  |                                    | REA 081   |   | In SPIF         |  |
|                               | 100 N Area                       | 100-NR-1                          | Confirmatory Sampling Site - 100-N-100 | 1.03.06.01.03.29                                 | Confirmatory Sampling Site - 100-N-100 |                                    | REA 081   |   | In SPIF         |  |
|                               | 100 N Area                       | 100-NR-1                          | Confirmatory Sampling Site - 100-N-101 | 1.03.06.01.03.30                                 | Confirmatory Sampling Site - 100-N-101 |                                    | REA 081   |   | In SPIF         |  |
|                               | 100 N Area                       | 100-NR-1                          | Confirmatory Sampling Site - 100-N-102 | 1.03.06.01.03.31                                 | Confirmatory Sampling Site - 100-N-102 |                                    | REA 081   |   | In SPIF         |  |
|                               | 100 N Area                       | 100-NR-1                          | Confirmatory Sampling Site - 100-N-103 | 1.03.06.01.03.32                                 | Confirmatory Sampling Site - 100-N-103 |                                    | REA 081   |   | In SPIF         |  |
|                               | 100 N Area                       | 100-NR-1                          | Confirmatory Sampling Site - 600-340   | 1.03.06.01.03.34                                 | Confirmatory Sampling Site - 600-340   |                                    | REA 081   |   | In SPIF         |  |
|                               | 100 N Area                       | 100-NR-1                          | Confirmatory Sampling Site - 600-347   | 1.03.06.01.03.35                                 | Confirmatory Sampling Site - 600-347   |                                    | REA 081   |   | In SPIF         |  |
| <b>Waste Site Remediation</b> |                                  |                                   |  |  |  |                                    |   |   |                 |  |
|                               | 100 N Area                       | 100-NR-1                          | Remediate Waste Site - 100-N-13        | 1.03.06.02.05.01                                 | Remediate Waste Site - 100-N-13        | Contaminated Soil Solid Waste Site | No planning activities currently ongoing; will be required in the future. |   | In SPIF         |  |
|                               | 100 N Area                       | 100-NR-1                          | Remediate Waste Site - 100-N-14        | 1.03.06.02.05.02                                 | Remediate Waste Site - 100-N-14        | Contaminated Soil Solid Waste Site | No planning activities currently ongoing; will be required in the future. |   | In SPIF         |  |

**RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE**

| TABLE B2 LINE ITEM<br>a | HANFORD AREA<br>DESIGNATION<br>b | OPERABLE UNIT<br>DESIGNATION<br>c | WCH WBS LEVEL 6<br>DESCRIPTION<br>d | WCH WBS LEVEL 6<br>IDENTIFICATION<br>NUMBER<br>e | ACTIVITY<br>DESIGNATION f       | ACTIVITY<br>DESCRIPTION g                                      | ASSUMED ACTIVITY<br>STATUS<br>h   | ACTIVITIES WITH<br>DELAYED RELEASE<br>i | SPIF Scope<br>j  | Explanation of SPIF<br>Exceptions<br>k |
|-------------------------|----------------------------------|-----------------------------------|-------------------------------------|--|---------------------------------|--|---|---|--|--|
|                         | 100 N Area                       | 100-NR-1                          | Remediate Waste Site<br>100-N-16    | 1.03.06.02.05.03                                 | Remediate Waste Site - 100-N-16 | Burn Pit   | No planning activities currently ongoing; will be required in the future.   |   | In SPIF  |  |
|                         | 100 N Area                       | 100-NR-1                          | Remediate Waste Site<br>100-N-17    | 1.03.06.02.05.04                                 | Remediate Waste Site - 100-N-17 | Burn Pit   | No planning activities currently ongoing; will be required in the future.   |   | In SPIF  |  |
|                         | 100 N Area                       | 100-NR-1                          | Remediate Waste Site<br>100-N-18    | 1.03.06.02.05.05                                 | Remediate Waste Site - 100-N-18 | Hanford Generating Plant Burn Pit                              | No planning activities currently ongoing; will be required in the future.   |   | In SPIF  |  |
|                         | 100 N Area                       | 100-NR-1                          | Remediate Waste Site<br>100-N-22    | 1.03.06.02.05.06                                 | Remediate Waste Site - 100-N-22 | Sanitary Sewer System  | No planning activities currently ongoing; will be required in the future.   |   | In SPIF  |  |
|                         | 100 N Area                       | 100-NR-1                          | Remediate Waste Site<br>100-N-23    | 1.03.06.02.05.07                                 | Remediate Waste Site - 100-N-23 | Resin Disposal Pit Liquid Waste Site                           | No planning activities currently ongoing; will be required in the future.   |   | In SPIF  |  |
|                         | 100 N Area                       | 100-NR-1                          | Remediate Waste Site<br>100-N-24    | 1.03.06.02.05.08                                 | Remediate Waste Site - 100-N-24 | Hydrogen Dry Well Liquid Waste Site                            | No planning activities currently ongoing; will be required in the future.   |   | In SPIF  |  |
|                         | 100 N Area                       | 100-NR-1                          | Remediate Waste Site<br>100-N-25    | 1.03.06.02.05.09                                 | Remediate Waste Site - 100-N-25 | French Drain   | No planning activities currently ongoing; will be required in the future.   |   | In SPIF  |  |
|                         | 100 N Area                       | 100-NR-1                          | Remediate Waste Site<br>100-N-26    | 1.03.06.02.05.10                                 | Remediate Waste Site - 100-N-26 | French Drain   | No planning activities currently ongoing; will be required in the future.   |   | In SPIF  |  |
|                         | 100 N Area                       | 100-NR-1                          | Remediate Waste Site<br>100-N-29    | 1.03.06.02.05.11                                 | Remediate Waste Site - 100-N-29 | Unplanned Release on Blowdown<br>Pipeline #1 (Near Bldg 1300N) | 50% complete. Based on a very rough estimate from D&D of what was excavated in layback of 1300 N remediation. Remaining excavation, sampling, CVP, backfill, and revegetation to go. RL will revisit for decision - 9/13/05. RL requested review of % complete by Field Remediation and D4. (FR response - This is a small UPR spill. The estimate 50% complete is based on D4 layback remediating part of the waste site). RL accepted on 9/19/05. - MD145 |   | In SPIF  |  |
|                         | 100 N Area                       | 100-NR-1                          | Remediate Waste Site<br>100-N-30    | 1.03.06.02.05.12                                 | Remediate Waste Site - 100-N-30 | Unplanned Release on Blowdown<br>Pipeline #2 (Near Bldg 1300N) | 75% complete based on a very rough estimate from D&D of what was taken out during 1300 N work. Remaining excavation, sampling, CVP, backfill and revegetation to go. RL will revisit for decision - 9/13/05. RL requested review of % complete by Field Remediation and D4. (FR response - This is a small UPR spill. The estimate 75% complete is based on D4 layback remediating part of the waste site). RL accepted on 9/19/05. - MD146                 |   | In SPIF  |  |
|                         | 100 N Area                       | 100-NR-1                          | Remediate Waste Site<br>100-N-31    | 1.03.06.02.05.13                                 | Remediate Waste Site - 100-N-31 | Unplanned Release (Near 1300N<br>Bldg)                         | No planning activities currently ongoing; will be required in the future.   |   | Excav/Loadout/<br>Closeout/Backfill In SPIF<br>Reveg Not in SPIF |  |

**RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE**

| TABLE B2 LINE ITEM<br>a | HANFORD AREA<br>DESIGNATION<br>b | OPERABLE UNIT<br>DESIGNATION<br>c | WCH WBS LEVEL 6<br>DESCRIPTION<br>d                   | WCH WBS LEVEL 6<br>IDENTIFICATION<br>NUMBER<br>e | ACTIVITY<br>DESIGNATION f   | ACTIVITY<br>DESCRIPTION g   | ASSUMED ACTIVITY<br>STATUS<br>h   | ACTIVITIES WITH<br>DELAYED RELEASE<br>i | SPIF Scope<br>j   | Explanation of SPIF<br>Exceptions<br>k  |
|-------------------------|----------------------------------|-----------------------------------|---|--|---|---|---|---|---|---|
|                         | 100 N Area                       | 100-NR-1                          | Remediate Waste Site<br>100-N-32                      | 1.03.06.02.05.14                                 | Remediate Waste Site - 100-N-32                                   | Unplanned Release (Near 1300N<br>Bldg)                            | No planning activities currently ongoing; will be<br>required in the future.  |   | Excav/Loadout/<br>Closeout/Backfill In SPIF<br>Reveg Not in SPIF  |   |
|                         | 100 N Area                       | 100-NR-1                          | Remediate Waste Site<br>100-N-33                      | 1.03.06.02.05.15                                 | Remediate Waste Site - 100-N-33                                   | Military Installation Ash Pit                                     | No planning activities currently ongoing; will be<br>required in the future.  |   | Excav/Loadout/<br>Closeout/Backfill In SPIF<br>Reveg Not in SPIF  |   |
|                         | 100 N Area                       | 100-NR-1                          | Remediate Waste Site<br>100-N-34                      | 1.03.06.02.05.16                                 | Remediate Waste Site - 100-N-34                                   | Debris Site   | No planning activities currently ongoing; will be<br>required in the future.  |   | In SPIF   |   |
|                         | 100 N Area                       | 100-NR-1                          | Remediate Waste Site<br>100-N-36                      | 1.03.06.02.05.17                                 | Remediate Waste Site - 100-N-36                                   | Oil Stained Pad (Near Bldg 107N)                                  | No planning activities currently ongoing; will be<br>required in the future.  |   | Excav/Loadout/Closeout &<br>Backfill In SPIF<br>Reveg Not in SPIF |   |
|                         | 100 N Area                       | 100-NR-1                          | Remediate Waste Site<br>100-N-37                      | 1.03.06.02.05.18                                 | Remediate Waste Site - 100-N-37                                   | Asbestos Release  | No planning activities currently ongoing; will be<br>required in the future.  |   | Excav/Loadout/<br>Closeout/Backfill In SPIF<br>Reveg Not in SPIF  |   |
|                         | 100 N Area                       | 100-NR-1                          | Remediate Waste Site<br>100-N-38                      | 1.03.06.02.05.19                                 | Remediate Waste Site - 100-N-38                                   | Unplanned Release (Near 1300N<br>Bldg)                            | No planning activities currently ongoing; will be<br>required in the future.  |   | Excav/Loadout/<br>Closeout/Backfill In SPIF<br>Reveg Not in SPIF  |   |
|                         | 100 N Area                       | 100-NR-1                          | Remediate Waste Site<br>100-N-47                      | 1.03.06.02.05.20                                 | Remediate Waste Site - 100-N-47                                   | Military Artillery Site Soil Waste Site                           | No planning activities currently ongoing; will be<br>required in the future.  |   | In SPIF   |   |
|                         | 100 N Area                       | 100-NR-1                          | Remediate Waste Site<br>100-N-57                      | 1.03.06.02.05.21                                 | Remediate Waste Site - 100-N-57                                   | 1304N Emergency Dump Tank Site                                    | No planning activities currently ongoing; will be<br>required in the future.  |   | In SPIF   |   |
|                         | 100 N Area                       | 100-NR-1                          | Remediate Waste Site<br>100-N-59                      | 1.03.06.02.05.22                                 | Remediate Waste Site - 100-N-59                                   | Contaminated Soil NE of 105N<br>Building                          | No planning activities currently ongoing; will be<br>required in the future.  |   | In SPIF   |   |
|                         | 100 N Area                       | 100-NR-1                          | Remediate Waste Site<br>100-N-6                       | 1.03.06.02.05.23                                 | Remediate Waste Site - 100-N-6                                    | Burn Pit  | No planning activities currently ongoing; will be<br>required in the future.  |   | In SPIF   |   |
|                         | 100 N Area                       | 100-NR-1                          | Remediate Waste Site<br>100-N-60                      | 1.03.06.02.05.24                                 | Remediate Waste Site - 100-N-60                                   | Drywell, French Drain   | No planning activities currently ongoing; will be<br>required in the future.  |   | In SPIF   |   |
|                         | 100 N Area                       | 100-NR-1                          | Remediate Waste Site<br>100-N-61(inc WS 100-<br>N-64) | 1.03.06.02.05.25                                 | Remediate Waste Site - 100-N-61<br>(includes Waste Site 100-N-64) | Water Treatment and Storage<br>Facilities Underground Pipelines   | No planning activities currently ongoing; will be<br>required in the future.  |   | Excav/Loadout/<br>Closeout/Backfill In SPIF<br>Reveg Not in SPIF  |   |
|                         | 100 N Area                       | 100-NR-1                          | Remediate Waste Site<br>100-N-77                      | 1.03.06.02.05.26                                 | Remediate Waste Site - 100-N-77                                   | 100N River Effluent Pipeline, 1908-N<br>Outfall, 100-N-77:1 Flume | No planning activities currently ongoing; will be<br>required in the future.  |   | Not in SPIF   | Any action required for the river<br>pipelines has been deferred to<br>the final ROD. |
|                         | 100 N Area                       | 100-NR-1                          | Remediate Waste Site<br>116-N-1                       | 1.03.06.02.05.27                                 | Remediate Waste Site - 116-N-1                                    | Crib and trench   | Excavation of plumes, sampling, CVP, backfill<br>and revegetation to go. Total project percent<br>complete is 49% inclusive of plumes. -<br>MD144/MA156 |   | In SPIF   |   |
|                         | 100 N Area                       | 100-NR-1                          | Remediate Waste Site<br>116-N-2 (Bldg 1310N)          | 1.03.06.02.05.28                                 | Remediate Waste Site - 116-N-2<br>(Costs included in D4 of 1310N) | Liquid Radioactive Waste Treatment<br>Facility                    | No planning activities currently ongoing; will be<br>required in the future.  |   | Excav/Loadout/<br>Closeout/Backfill In SPIF<br>Reveg Not in SPIF  |   |
|                         | 100 N Area                       | 100-NR-1                          | Remediate Waste Site<br>116-N-4                       | 1.03.06.02.05.29                                 | Remediate Waste Site - 116-N-4                                    | Emergency Dump Basin (near Bldg<br>1300N)                         | No planning activities currently ongoing; will be<br>required in the future.  |   | In SPIF   |   |

**RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE**

| TABLE B2 LINE ITEM<br>a | HANFORD AREA<br>DESIGNATION<br>b | OPERABLE UNIT<br>DESIGNATION<br>c | WCH WBS LEVEL 6<br>DESCRIPTION<br>d                | WCH WBS LEVEL 6<br>IDENTIFICATION<br>NUMBER<br>e | ACTIVITY<br>DESIGNATION f   | ACTIVITY<br>DESCRIPTION g  | ASSUMED ACTIVITY<br>STATUS<br>h   | ACTIVITIES WITH<br>DELAYED RELEASE<br>i | SPIF Scope<br>j   | Explanation of SPIF<br>Exceptions<br>k         |
|-------------------------|----------------------------------|-----------------------------------|--|--|---|--|---|---|---|--|
|                         | 100 N Area                       | 100-NR-1                          | Remediate Waste Site<br>118-N-1                    | 1.03.06.02.05.31                                 | Remediate Waste Site - 118-N-1                                      | Radioactive Dummy Burial Facility<br>(Near Bldg 1303N)                   | No planning activities currently ongoing; will be required in the future. |   | Excav/Loadout/Closeout &<br>Backfill In SPIF<br>Reveg Not in SPIF |  |
|                         | 100 N Area                       | 100-NR-1                          | Remediate Waste Site<br>120-N-3                    | 1.03.06.02.05.32                                 | Remediate Waste Site - 120-N-3                                      | Neutralization Pit and French Drain                                      | No planning activities currently ongoing; will be required in the future. |   | In SPIF   |  |
|                         | 100 N Area                       | 100-NR-1                          | Remediate Waste Site<br>120-N-7                    | 1.03.06.02.05.33                                 | Remediate Waste Site - 120-N-7                                      | 108-N Acid Unloading Facility French<br>Drain (Sulfuric Tank)            | No planning activities currently ongoing; will be required in the future. |   | In SPIF   |  |
|                         | 100 N Area                       | 100-NR-1                          | Remediate Waste Site<br>124-N-1                    | 1.03.06.02.05.34                                 | Remediate Waste Site - 124-N-1                                      | Septic Tank System   | No planning activities currently ongoing; will be required in the future. |   | In SPIF   |  |
|                         | 100 N Area                       | 100-NR-1                          | Remediate Waste Site<br>124-N-10                   | 1.03.06.02.05.35                                 | Remediate Waste Site - 124-N-10                                     | Sanitary Sewer System  | No planning activities currently ongoing; will be required in the future. |   | Not in SPIF   | Active 100-N Sewage Pond.<br>Contract MOD 136. |
|                         | 100 N Area                       | 100-NR-1                          | Remediate Waste Site<br>124-N-2                    | 1.03.06.02.05.36                                 | Remediate Waste Site - 124-N-2                                      | Septic Tank System   | No planning activities currently ongoing; will be required in the future. |   | In SPIF   |  |
|                         | 100 N Area                       | 100-NR-1                          | Remediate Waste Site<br>124-N-3                    | 1.03.06.02.05.37                                 | Remediate Waste Site - 124-N-3                                      | Septic Tank System (Near Bldg<br>107N)                                   | No planning activities currently ongoing; will be required in the future. |   | Excav/Loadout/Closeout &<br>Backfill In SPIF<br>Reveg Not in SPIF |  |
|                         | 100 N Area                       | 100-NR-1                          | Remediate Waste Site<br>124-N-4                    | 1.03.06.02.05.38                                 | Remediate Waste Site - 124-N-4                                      | Sanitary Sewer System  | No planning activities currently ongoing; will be required in the future. |   | In SPIF   |  |
|                         | 100 N Area                       | 100-NR-1                          | Remediate Waste Site<br>124-N-9                    | 1.03.06.02.05.39                                 | Remediate Waste Site - 124-N-9                                      | Septic Tank System   | No planning activities currently ongoing; will be required in the future. |   | In SPIF   |  |
|                         | 100 N Area                       | 100-NR-1                          | Remediate Waste Site<br>128-N-1                    | 1.03.06.02.05.40                                 | Remediate Waste Site - 128-N-1                                      | Burning Pit  | No planning activities currently ongoing; will be required in the future. |   | In SPIF   |  |
|                         | 100 N Area                       | 100-NR-1                          | Remediate Waste Site<br>130-N-1                    | 1.03.06.02.05.41                                 | Remediate Waste Site - 130-N-1                                      | 183-N Filter Backwash Pond   | No planning activities currently ongoing; will be required in the future. |   | In SPIF   |  |
|                         | 100 N Area                       | 100-NR-1                          | Remediate Waste Site<br>1908-N                     | 1.03.06.02.05.42                                 | Remediate Waste Site - 1908-N                                       | 1908-N Outfall, 163-N Regeneration<br>Wastewater Spill                   | No planning activities currently ongoing; will be required in the future. |   | In SPIF   |  |
|                         | 100 N Area                       | 100-NR-1                          | Remediate Waste Site<br>1908-NE (Bldg 1908-<br>NE) | 1.03.06.02.05.43                                 | Remediate Waste Site - 1908-NE<br>(Costs included in D4 of 1908-NE) | Hanford Generating Plant - Outfall<br>Structure                          | No planning activities currently ongoing; will be required in the future. |   | Excav/Loadout/Closeout &<br>Backfill In SPIF<br>Reveg Not in SPIF |  |
|                         | 100 N Area                       | 100-NR-1                          | Remediate Waste Site<br>600-35                     | 1.03.06.02.05.44                                 | Remediate Waste Site - 600-35                                       | Dumping Area   | No planning activities currently ongoing; will be required in the future. |   | In SPIF   |  |
|                         | 100 N Area                       | 100-NR-1                          | Remediate Waste Site<br>UPR-100-N-1                | 1.03.06.02.05.45                                 | Remediate Waste Site - UPR-100-N-<br>1                              | Emergency Dump Tank Inlet Valve<br>Box Leak (Near Bldg 1304N)            | No planning activities currently ongoing; will be required in the future. |   | In SPIF   |  |
|                         | 100 N Area                       | 100-NR-1                          | Remediate Waste Site<br>UPR-100-N-10               | 1.03.06.02.05.46                                 | Remediate Waste Site - UPR-100-N-<br>10                             | Lift Station Gravity Line Leak<br>Unplanned Release (Near 1722N<br>Bldg) | No planning activities currently ongoing; will be required in the future. |   | Excav/Loadout/<br>Closeout/Backfill In SPIF<br>Reveg Not in SPIF  |  |
|                         | 100 N Area                       | 100-NR-1                          | Remediate Waste Site<br>UPR-100-N-11               | 1.03.06.02.05.47                                 | Remediate Waste Site - UPR-100-N-<br>11                             | Five Hundred Pound Valve Bonnet<br>Contamination in Uncontrolled Area    | No planning activities currently ongoing; will be required in the future. |   | In SPIF   |  |
|                         | 100 N Area                       | 100-NR-1                          | Remediate Waste Site<br>UPR-100-N-12               | 1.03.06.02.05.48                                 | Remediate Waste Site - UPR-100-N-<br>12                             | Spacer Transport Line Leak<br>Unplanned Release (near 1722N<br>Building) | No planning activities currently ongoing; will be required in the future. |   | Excav/Loadout/<br>Closeout/Backfill In SPIF<br>Reveg Not in SPIF  |  |

**RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE**

| TABLE B2 LINE ITEM<br>a | HANFORD AREA<br>DESIGNATION<br>b | OPERABLE UNIT<br>DESIGNATION<br>c | WCH WBS LEVEL 6<br>DESCRIPTION<br>d  | WCH WBS LEVEL 6<br>IDENTIFICATION<br>NUMBER<br>e | ACTIVITY<br>DESIGNATION f           | ACTIVITY<br>DESCRIPTION g    | ASSUMED ACTIVITY<br>STATUS<br>h   | ACTIVITIES WITH<br>DELAYED RELEASE<br>i | SPIF Scope<br>j  | Explanation of SPIF<br>Exceptions<br>k |
|-------------------------|----------------------------------|-----------------------------------|--------------------------------------|--|-------------------------------------|------------------------------|---|---|--|--|
|                         | 100 N Area                       | 100-NR-1                          | Remediate Waste Site<br>UPR-100-N-13 | 1.03.06.02.05.49                                 | Remediate Waste Site - UPR-100-N-13 | Loading Station              | No planning activities currently ongoing; will be required in the future. |   | In SPIF  |  |
|                         | 100 N Area                       | 100-NR-1                          | Remediate Waste Site<br>UPR-100-N-14 | 1.03.06.02.05.50                                 | Remediate Waste Site - UPR-100-N-14 | Drain System Leak            | No planning activities currently ongoing; will be required in the future. |   | In SPIF  |  |
|                         | 100 N Area                       | 100-NR-1                          | Remediate Waste Site<br>UPR-100-N-17 | 1.03.06.02.05.51                                 | Remediate Waste Site - UPR-100-N-17 | Diesel Oil Supply Line Leak  | No planning activities currently ongoing; will be required in the future. |   | Partial As Noted. In-situ bioremediation. These systems are expected to remain operational past the SPIF. The closeout process has not been defined with Ecology. Installation of bioremediation system and initiate Start up of Insitu Bio-remediation system operations should be "In SPIF".<br><b>Operations should be "Not in SPIF".</b> |  |
|                         | 100 N Area                       | 100-NR-1                          | Remediate Waste Site<br>UPR-100-N-18 | 1.03.06.02.05.52                                 | Remediate Waste Site - UPR-100-N-18 | Diesel Oil Supply Line Leak  | No planning activities currently ongoing; will be required in the future. |   | Excav/Loadout/<br>Closeout/Backfill In SPIF<br><b>Reveg Not in SPIF</b>  |  |
|                         | 100 N Area                       | 100-NR-1                          | Remediate Waste Site<br>UPR-100-N-19 | 1.03.06.02.05.53                                 | Remediate Waste Site - UPR-100-N-19 | Day Tank Fuel Oil Line Leak  | No planning activities currently ongoing; will be required in the future. |   | In SPIF  |  |
|                         | 100 N Area                       | 100-NR-1                          | Remediate Waste Site<br>UPR-100-N-2  | 1.03.06.02.05.54                                 | Remediate Waste Site - UPR-100-N-2  | Valve Leak (Near Bldg 1304N) | No planning activities currently ongoing; will be required in the future. |   | In SPIF  |  |
|                         | 100 N Area                       | 100-NR-1                          | Remediate Waste Site<br>UPR-100-N-20 | 1.03.06.02.05.55                                 | Remediate Waste Site - UPR-100-N-20 | Diesel Oil Return Line Leak  | No planning activities currently ongoing; will be required in the future. |   | Excav/Loadout/<br>Closeout/Backfill In SPIF<br><b>Reveg Not in SPIF</b>  |  |
|                         | 100 N Area                       | 100-NR-1                          | Remediate Waste Site<br>UPR-100-N-21 | 1.03.06.02.05.56                                 | Remediate Waste Site - UPR-100-N-21 | Diesel Oil Day Tank Overflow | No planning activities currently ongoing; will be required in the future. |   | Excav/Loadout/<br>Closeout/Backfill In SPIF<br><b>Reveg Not in SPIF</b>  |  |
|                         | 100 N Area                       | 100-NR-1                          | Remediate Waste Site<br>UPR-100-N-22 | 1.03.06.02.05.57                                 | Remediate Waste Site - UPR-100-N-22 | Diesel Oil Supply Line Leak  | No planning activities currently ongoing; will be required in the future. |   | Excav/Loadout/<br>Closeout/Backfill In SPIF<br><b>Reveg Not in SPIF</b>  |  |
|                         | 100 N Area                       | 100-NR-1                          | Remediate Waste Site<br>UPR-100-N-23 | 1.03.06.02.05.58                                 | Remediate Waste Site - UPR-100-N-23 | Diesel Oil Supply Line Leak  | No planning activities currently ongoing; will be required in the future. |   | Excav/Loadout/<br>Closeout/Backfill In SPIF<br><b>Reveg Not in SPIF</b>  |  |
|                         | 100 N Area                       | 100-NR-1                          | Remediate Waste Site<br>UPR-100-N-24 | 1.03.06.02.05.59                                 | Remediate Waste Site - UPR-100-N-24 | Fuel Oil Supply Line Leak    | No planning activities currently ongoing; will be required in the future. |   | Excav/Loadout/<br>Closeout/Backfill In SPIF<br><b>Reveg Not in SPIF</b>  |  |



**RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE**

| TABLE B2 LINE ITEM<br>a | HANFORD AREA<br>DESIGNATION<br>b | OPERABLE UNIT<br>DESIGNATION<br>c | WCH WBS LEVEL 6<br>DESCRIPTION<br>d            | WCH WBS LEVEL 6<br>IDENTIFICATION<br>NUMBER<br>e | ACTIVITY<br>DESIGNATION f  | ACTIVITY<br>DESCRIPTION g   | ASSUMED ACTIVITY<br>STATUS<br>h   | ACTIVITIES WITH<br>DELAYED RELEASE<br>i | SPIF Scope<br>j   | Explanation of SPIF<br>Exceptions<br>k |
|-------------------------|----------------------------------|-----------------------------------|--|--|--|---|---|---|---|--|
|                         | 100 N Area                       | 100-NR-1                          | Remediate Waste Site<br>UPR-100-N-25           | 1.03.06.02.05.60                                 | Remediate Waste Site - UPR-100-N-25  | Uncontrolled Venting Release  | No planning activities currently ongoing; will be required in the future. |   | Excav/Loadout/<br>Closeout/Backfill In SPIF<br>Reveg Not in SPIF  |  |
|                         | 100 N Area                       | 100-NR-1                          | Remediate Waste Site<br>UPR-100-N-26           | 1.03.06.02.05.61                                 | Remediate Waste Site - UPR-100-N-26  | Backflow of Radioactive Waste   | No planning activities currently ongoing; will be required in the future. |   | In SPIF   |  |
|                         | 100 N Area                       | 100-NR-1                          | Remediate Waste Site<br>UPR-100-N-29           | 1.03.06.02.05.62                                 | Remediate Waste Site - UPR-100-N-29  | Emergency Dump Basin Bypass<br>Line Leak (Near Bldg 1304N)                | No planning activities currently ongoing; will be required in the future. |   | Excav/Loadout/<br>Closeout/Backfill In SPIF<br>Reveg Not in SPIF  |  |
|                         | 100 N Area                       | 100-NR-1                          | Remediate Waste Site<br>UPR-100-N-3            | 1.03.06.02.05.63                                 | Remediate Waste Site - UPR-100-N-3   | Dummy Fuel Transfer Line Leak<br>Unplanned Release (Near 1722N<br>Bldg)   | No planning activities currently ongoing; will be required in the future. |   | Excav/Loadout/<br>Closeout/Backfill In SPIF<br>Reveg Not in SPIF  |  |
|                         | 100 N Area                       | 100-NR-1                          | Remediate Waste Site<br>UPR-100-N-30           | 1.03.06.02.05.64                                 | Remediate Waste Site - UPR-100-N-30  | Emergency Dump Tank Overflow<br>Unplanned Release 1304-N tank<br>overflow | No planning activities currently ongoing; will be required in the future. |   | Excav/Loadout/<br>Closeout/Backfill In SPIF<br>Reveg Not in SPIF  |  |
|                         | 100 N Area                       | 100-NR-1                          | Remediate Waste Site<br>UPR-100-N-31 (116-N-1) | 1.03.06.02.05.65                                 | Remediate Waste Site - UPR-100-N-31 (included in subcontract with 116-N-1) | Unplanned Release (near 116-N-1)  | Included in subcontract for 116-N-1 remediation.                          |   | Excav/Loadout/<br>Closeout/Backfill In SPIF<br>Reveg Not in SPIF  |  |
|                         | 100 N Area                       | 100-NR-1                          | Remediate Waste Site<br>UPR-100-N-32           | 1.03.06.02.05.66                                 | Remediate Waste Site - UPR-100-N-32  | Emergency Dump Basin Bypass<br>Line Leak (Near Bldg 1304N)                | No planning activities currently ongoing; will be required in the future. |   | Excav/Loadout/<br>Closeout/Backfill In SPIF<br>Reveg Not in SPIF  |  |
|                         | 100 N Area                       | 100-NR-1                          | Remediate Waste Site<br>UPR-100-N-35           | 1.03.06.02.05.67                                 | Remediate Waste Site - UPR-100-N-35  | Fuel Basin Drainage System Leak   | No planning activities currently ongoing; will be required in the future. |   | Excav/Loadout/<br>Closeout/Backfill In SPIF<br>Reveg Not in SPIF  |  |
|                         | 100 N Area                       | 100-NR-1                          | Remediate Waste Site<br>UPR-100-N-36           | 1.03.06.02.05.68                                 | Remediate Waste Site - UPR-100-N-36  | Diesel Generator Area Release   | No planning activities currently ongoing; will be required in the future. |   | In SPIF   |  |
|                         | 100 N Area                       | 100-NR-1                          | Remediate Waste Site<br>UPR-100-N-39           | 1.03.06.02.05.69                                 | Remediate Waste Site - UPR-100-N-39  | Corridor 22 Suspect Liquid<br>Unplanned Release (Near 1722N<br>Bldg)      | No planning activities currently ongoing; will be required in the future. |   | Excav/Loadout/<br>Closeout/Backfill In SPIF<br>Reveg Not in SPIF  |  |
|                         | 100 N Area                       | 100-NR-1                          | Remediate Waste Site<br>UPR-100-N-4            | 1.03.06.02.05.70                                 | Remediate Waste Site - UPR-100-N-4   | Sump Overflow   | No planning activities currently ongoing; will be required in the future. |   | In SPIF   |  |
|                         | 100 N Area                       | 100-NR-1                          | Remediate Waste Site<br>UPR-100-N-42           | 1.03.06.02.05.71                                 | Remediate Waste Site - UPR-100-N-42  | Day Tank Area Liquid Unplanned<br>Release                                 | No planning activities currently ongoing; will be required in the future. |   | Partial As Noted. In-situ<br>bioremediation. These<br>systems are expected to<br>remain operational past the<br>SPIF. The closeout process<br>has not been defined with<br>Ecology. Initiate Start up of<br>Insitu Bio-remediation<br>system operations should<br>be "In SPIF".<br>Operations should be "Not<br>in SPIF". |  |

**RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE**

| TABLE B2 LINE ITEM<br>a              | HANFORD AREA<br>DESIGNATION<br>b | OPERABLE UNIT<br>DESIGNATION<br>c | WCH WBS LEVEL 6<br>DESCRIPTION<br>d | WCH WBS LEVEL 6<br>IDENTIFICATION<br>NUMBER<br>e | ACTIVITY<br>DESIGNATION f           | ACTIVITY<br>DESCRIPTION g                             | ASSUMED ACTIVITY<br>STATUS<br>h  | ACTIVITIES WITH<br>DELAYED RELEASE<br>i | SPIF Scope<br>j  | Explanation of SPIF<br>Exceptions<br>k  |
|--------------------------------------|----------------------------------|-----------------------------------|-------------------------------------|--|-------------------------------------|---|--|---|--|---|
|                                      | 100 N Area                       | 100-NR-1                          | Remediate Waste Site UPR-100-N-43   | 1.03.06.02.05.72                                 | Remediate Waste Site - UPR-100-N-43 | 184-N Pipelines Liquid Unplanned Release              | No planning activities currently ongoing; will be required in the future.  |   | In SPIF  |   |
|                                      | 100 N Area                       | 100-NR-1                          | Remediate Waste Site UPR-100-N-5    | 1.03.06.02.05.73                                 | Remediate Waste Site - UPR-100-N-5  | Chemical Waste Storage Tank Leak                      | No planning activities currently ongoing; will be required in the future.  |   | Excav/Loadout/Closeout/Backfill In SPIF<br>Reveg Not in SPIF   |   |
|                                      | 100 N Area                       | 100-NR-1                          | Remediate Waste Site UPR-100-N-6    | 1.03.06.02.05.74                                 | Remediate Waste Site - UPR-100-N-6  | Chemical Decontamination Waste Drain Line Leak        | No planning activities currently ongoing; will be required in the future.  |   | In SPIF  |   |
|                                      | 100 N Area                       | 100-NR-1                          | Remediate Waste Site UPR-100-N-7    | 1.03.06.02.05.75                                 | Remediate Waste Site - UPR-100-N-7  | Radioactive Drain Return Line Leak                    | No planning activities currently ongoing; will be required in the future.  |   | Excav/Loadout/Closeout/Backfill In SPIF<br>Reveg Not in SPIF   |   |
|                                      | 100 N Area                       | 100-NR-1                          | Remediate Waste Site UPR-100-N-8    | 1.03.06.02.05.76                                 | Remediate Waste Site - UPR-100-N-8  | Sump Overflow   | No planning activities currently ongoing; will be required in the future.  |   | In SPIF  |   |
|                                      | 100 N Area                       | 100-NR-1                          | Remediate Waste Site UPR-100-N-9    | 1.03.06.02.05.77                                 | Remediate Waste Site - UPR-100-N-9  | Cooling Water Drain Line Leak                         | No planning activities currently ongoing; will be required in the future.  |   | In SPIF  |   |
|                                      | 100 N Area                       | 100-NR-1                          | Remediate Waste Site 100-N-63       | 1.03.06.02.05.78                                 | 100-N-63 Remediation Site           | Treatment, Storage and Disposal Underground Pipelines | Was in the RFP as a confirmatory sampling site, should have been a remediation site. (Delete confirmatory sampling site scope - Deletions Item MD180). RL accepted on 9/19/05. - MA067   |   | Excav/Loadout/Closeout & Backfill In SPIF<br>Reveg Not in SPIF |   |
|                                      | 100 N Area                       | 100-NR-1                          | Remediate Waste Site 100-N-80       | 1.03.06.02.05.79                                 | 100-N-80 Remediation Waste Site     | River Line from 1908-NE Outfall                       | This was not in the RFP. RL accepted on 9/19/05. (No budget needed). - MA043   |   | Not in SPIF  | Any action required for the river pipelines has been deferred to the final ROD. |
|                                      | 100 N Area                       | 100-NR-1                          | Remediate Waste Site 116-N-3        | 1.03.06.02.05.80                                 | 116-N-3                             | 1325-N TSD Unit                                       | This was not in the RFP. Site closed under RCRA, certification submitted, awaiting regulatory approval. Directed by letter from Sedgwick to Pettiette, August 17, 2005 to include in contract. RL accepted on 9/19/05. - MA114 |   | In SPIF  |   |
|                                      | 100 N Area                       | 100-NR-1                          | Remediate Waste Site 120-N-1        | 1.03.06.02.05.81                                 | 120-N-1                             | 1324-N/A Percolation Pond                             | This was not in the RFP. Site closed under RCRA, certification submitted, awaiting regulatory approval, RCRA permit should be transferred from BHI to WCH - MI066  |   | In SPIF  |   |
|                                      | 100 N Area                       | 100-NR-1                          | Remediate Waste Site 120-N-2        | 1.03.06.02.05.82                                 | 120-N-2                             | 1324-N Surface Impoundment                            | This was not in the RFP. Site closed under RCRA, certification submitted, awaiting regulatory approval, RCRA permit should be transferred from BHI to WCH - MI067  |   | In SPIF  |   |
| <b>Waste Site Remediation (REAs)</b> |                                  |                                   |                                     |  |                                     |   |  |   |  |   |
|                                      | 100 N Area                       | 100-NR-1                          | Remediate Waste Site 100-N-62       | 1.03.06.02.05.85                                 | Remediate Waste Site - 100-N-62     | Remediate Waste Site - 100-N-62                       | REA 106  |   | Not in SPIF  |   |
|                                      | 100 N Area                       | 100-NR-1                          | Remediate Waste Site 100-N-28       | 1.03.06.02.05.98                                 | Remediate Waste Site - 100-N-28     | Remediate Waste Site - 100-N-28                       | REA 106  |   | Not in SPIF  |   |
|                                      | 100 N Area                       | 100-NR-1                          | Remediate Waste Site 100-N-98       | 1.03.06.02.05.A2                                 | Remediate Waste Site - 100-N-98     | Remediate Waste Site - 100-N-98                       | REA 106  |   | Not in SPIF  |   |

**RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE**

| TABLE B2 LINE ITEM<br>a          | HANFORD AREA<br>DESIGNATION<br>b | OPERABLE UNIT<br>DESIGNATION<br>c | WCH WBS LEVEL 6<br>DESCRIPTION<br>d      | WCH WBS LEVEL 6<br>IDENTIFICATION<br>NUMBER<br>e | ACTIVITY<br>DESIGNATION f                | ACTIVITY<br>DESCRIPTION g   | ASSUMED ACTIVITY<br>STATUS<br>h   | ACTIVITIES WITH<br>DELAYED RELEASE<br>i | SPIF Scope<br>j               | Explanation of SPIF<br>Exceptions<br>k  |
|----------------------------------|----------------------------------|-----------------------------------|--|--|--|---|---|---|-------------------------------|---|
|                                  |                                  |                                   | Fld. Rem.-100N Non Site Specific Support | 1.03.06.75.25.01                                 | Fld. Rem.-100N Non Site Specific Support | Non Site Specific Support   | Includes REA Nos. 081 and 106. Also includes Negotiated Dollar Reductions, Mod 248, REA 024 - 1/18/11.  |   | Post October 2013 Not in SPIF | 100-N NSSS. Activities would not be statused 100% complete, but would continue Post October 2013 in support of ongoing project scope (Not in SPIF). |
| <b>D<sup>4</sup> - Buildings</b> |                                  |                                   |  |  |  |   |   |   |                               |   |
|                                  | 100 N Area                       |                                   | D4 Building - 105NB                      | 1.01.01.06.07.02                                 | D4 Building - 105NB                      | Maintenance Building Addition   | No planning activities currently ongoing; will be required in the future; deleted and D4 included as part of N Reactor ISS.   |   | In SPIF                       |   |
|                                  | 100 N Area                       |                                   | D4 Building - 107N                       | 1.01.01.06.07.03                                 | D4 Building - 107N                       | Recirculation Cooling Building  | Demolition in progress, partially complete (new scope also for TRU waste in tanks). 24% of total scope complete per DWP, but does not include added scope for TRU Waste, which will add \$5.115 M above current proposal cost. RL will revisit for decision - 9/13/05. RL request clarification. Does the bid proposal exclude TRU waste in tanks? Is the 24% of total scope calculated correctly from the bid proposal? (D4 Response - Bid Proposal excludes TRU Waste in Tanks. 27% of Bid Proposal scope is completed. The new scope exceeds the completed scope and final estimate was prepared as part of the baseline development). RL accepted on 9/19/05. - MD017 / MA007 |   | In SPIF                       |   |
|                                  | 100 N Area                       |                                   | D4 Building - 108N                       | 1.01.01.06.07.04                                 | D4 Building - 108N                       | Chemical Unloading Facility   | No planning activities currently ongoing; will be required in the future.   |   | In SPIF                       |   |
|                                  | 100 N Area                       |                                   | D4 Building - 1112N                      | 1.01.01.06.07.06                                 | D4 Building - 1112N                      | Guard Station/Westinghouse Hanford Company (WHC) Telecommunications Hub | No planning activities currently ongoing; will be required in the future.   |   | In SPIF                       |   |
|                                  | 100 N Area                       |                                   | D4 Building - 1120N                      | 1.01.01.06.07.07                                 | D4 Building - 1120N                      | Training Building   | No planning activities currently ongoing; will be required in the future.   |   | In SPIF                       |   |
|                                  | 100 N Area                       |                                   | D4 Building - 1143N                      | 1.01.01.06.07.08                                 | D4 Building - 1143N                      | Carpenter/Paint Shop  | No planning activities currently ongoing; will be required in the future.   |   | In SPIF                       |   |
|                                  | 100 N Area                       |                                   | D4 Building - 117N                       | 1.01.01.06.07.09                                 | D4 Building - 117N                       | Air Filter Building   | No planning activities currently ongoing; will be required in the future.   |   | In SPIF                       |   |
|                                  | 100 N Area                       |                                   | D4 Building - 117NVH                     | 1.01.01.06.07.10                                 | D4 Building - 117NVH                     | Valve Control House   | No planning activities currently ongoing; will be required in the future.   |   | In SPIF                       |   |

**RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE**

| TABLE B2 LINE ITEM<br>a | HANFORD AREA<br>DESIGNATION<br>b | OPERABLE UNIT<br>DESIGNATION<br>c | WCH WBS LEVEL 6<br>DESCRIPTION<br>d | WCH WBS LEVEL 6<br>IDENTIFICATION<br>NUMBER<br>e | ACTIVITY<br>DESIGNATION f | ACTIVITY<br>DESCRIPTION g                | ASSUMED ACTIVITY<br>STATUS<br>h   | ACTIVITIES WITH<br>DELAYED RELEASE<br>i | SPIF Scope<br>j | Explanation of SPIF<br>Exceptions<br>k |
|-------------------------|----------------------------------|-----------------------------------|-------------------------------------|--|---------------------------|--|---|---|-----------------|--|
|                         | 100 N Area                       |                                   | D4 Building - 119N                  | 1.01.01.06.07.11                                 | D4 Building - 119N        | Air Sampling Monitor                     | No planning activities currently ongoing; will be required in the future. |   | In SPIF         |  |
|                         | 100 N Area                       |                                   | D4 Building - 119NA                 | 1.01.01.06.07.12                                 | D4 Building - 119NA       | Air Sampling and Monitoring              | No planning activities currently ongoing; will be required in the future. |   | In SPIF         |  |
|                         | 100 N Area                       |                                   | D4 Building - 11N                   | 1.01.01.06.07.13                                 | D4 Building - 11N         | Change Room                              | D <sup>4</sup> complete down to the pad. Scope is 90% complete.           |   | In SPIF         |  |
|                         | 100 N Area                       |                                   | D4 Building - 1303N                 | 1.01.01.06.07.14                                 | D4 Building - 1303N       | Spacer Silos                             | No planning activities currently ongoing; will be required in the future. |   | In SPIF         |  |
|                         | 100 N Area                       |                                   | D4 Building - 1313N                 | 1.01.01.06.07.15                                 | D4 Building - 1313N       | Change and Control Room                  | No planning activities currently ongoing; will be required in the future. |   | In SPIF         |  |
|                         | 100 N Area                       |                                   | D4 Building - 1314N                 | 1.01.01.06.07.16                                 | D4 Building - 1314N       | Liquid Disposal Building                 | No planning activities currently ongoing; will be required in the future. |   | In SPIF         |  |
|                         | 100 N Area                       |                                   | D4 Building - 1322N                 | 1.01.01.06.07.18                                 | D4 Building - 1322N       | Waste Treatment Pilot Plant Facility     | No planning activities currently ongoing; will be required in the future. |   | In SPIF         |  |
|                         | 100 N Area                       |                                   | D4 Building - 1322NA                | 1.01.01.06.07.19                                 | D4 Building - 1322NA      | Effluent Water Pilot Plant               | No planning activities currently ongoing; will be required in the future. |   | In SPIF         |  |
|                         | 100 N Area                       |                                   | D4 Building - 1322NB                | 1.01.01.06.07.20                                 | D4 Building - 1322NB      | Crib Effluent Iodine Monitoring Facility | No planning activities currently ongoing; will be required in the future. |   | In SPIF         |  |
|                         | 100 N Area                       |                                   | D4 Building - 1322NC                | 1.01.01.06.07.21                                 | D4 Building - 1322NC      | Crib Effluent Iodine Monitoring System   | No planning activities currently ongoing; will be required in the future. |   | In SPIF         |  |
|                         | 100 N Area                       |                                   | D4 Building - 1330N                 | 1.01.01.06.07.22                                 | D4 Building - 1330N       | Waste Storage Facility                   | No planning activities currently ongoing; will be required in the future. |   | In SPIF         |  |
|                         | 100 N Area                       |                                   | D4 Building - 1331N                 | 1.01.01.06.07.23                                 | D4 Building - 1331N       | Storage Building behind 1517N            | No planning activities currently ongoing; will be required in the future. |   | In SPIF         |  |
|                         | 100 N Area                       |                                   | D4 Building - 1332N                 | 1.01.01.06.07.24                                 | D4 Building - 1332N       | Bottle Dock Next to 1515N                | No planning activities currently ongoing; will be required in the future. |   | In SPIF         |  |
|                         | 100 N Area                       |                                   | D4 Building - 13N                   | 1.01.01.06.07.25                                 | D4 Building - 13N         | Storage Building                         | D <sup>4</sup> complete down to the pad. Scope is 90% complete.           |   | In SPIF         |  |
|                         | 100 N Area                       |                                   | D4 Building - 1515N                 | 1.01.01.06.07.26                                 | D4 Building - 1515N       | Fixed Metal Shop                         | No planning activities currently ongoing; will be required in the future. |   | In SPIF         |  |
|                         | 100 N Area                       |                                   | D4 Building - 1516N                 | 1.01.01.06.07.27                                 | D4 Building - 1516N       | Carpenter Shop                           | No planning activities currently ongoing; will be required in the future. |   | In SPIF         |  |
|                         | 100 N Area                       |                                   | D4 Building - 1517N                 | 1.01.01.06.07.28                                 | D4 Building - 1517N       | Fixed Metal Paint Shop                   | No planning activities currently ongoing; will be required in the future. |   | In SPIF         |  |
|                         | 100 N Area                       |                                   | D4 Building - 1518N                 | 1.01.01.06.07.29                                 | D4 Building - 1518N       | Electrical Shop                          | No planning activities currently ongoing; will be required in the future. |   | In SPIF         |  |
|                         | 100 N Area                       |                                   | D4 Building - 1519N                 | 1.01.01.06.07.30                                 | D4 Building - 1519N       | Fixed Metal Fitters Shop                 | No planning activities currently ongoing; will be required in the future. |   | In SPIF         |  |
|                         | 100 N Area                       |                                   | D4 Building - 151N                  | 1.01.01.06.07.31                                 | D4 Building - 151N        | 230KV Electrical Substation              | No planning activities currently ongoing; will be required in the future. |   | In SPIF         |  |
|                         | 100 N Area                       |                                   | D4 Building - 153N                  | 1.01.01.06.07.32                                 | D4 Building - 153N        | Switchgear Building                      | No planning activities currently ongoing; will be required in the future. |   | In SPIF         |  |

**RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE**

| TABLE B2 LINE ITEM<br>a | HANFORD AREA<br>DESIGNATION<br>b | OPERABLE UNIT<br>DESIGNATION<br>c | WCH WBS LEVEL 6<br>DESCRIPTION<br>d | WCH WBS LEVEL 6<br>IDENTIFICATION<br>NUMBER<br>e | ACTIVITY<br>DESIGNATION f | ACTIVITY<br>DESCRIPTION g                         | ASSUMED ACTIVITY<br>STATUS<br>h   | ACTIVITIES WITH<br>DELAYED RELEASE<br>i | SPIF Scope<br>j | Explanation of SPIF<br>Exceptions<br>k                              |
|-------------------------|----------------------------------|-----------------------------------|-------------------------------------|--|---------------------------|---|---|---|-----------------|---|
|                         | 100 N Area                       |                                   | D4 Building - 1614N                 | 1.01.01.06.07.34                                 | D4 Building - 1614N       | Environmental Monitoring Station                  | No planning activities currently ongoing; will be required in the future.                               |   | Not in SPIF     | Misc Deduct - MOD 292 (WCH-REA-144)                                 |
|                         | 100 N Area                       |                                   | D4 Building - 163N                  | 1.01.01.06.07.35                                 | D4 Building - 163N        | Demineralizer Plant                               | No planning activities currently ongoing; will be required in the future.                               |   | In SPIF         |   |
|                         | 100 N Area                       |                                   | D4 Building - 166N                  | 1.01.01.06.07.36                                 | D4 Building - 166N        | Fuel Oil Storage Tank and Unloading Platform      | No planning activities currently ongoing; will be required in the future.                               |   | In SPIF         |   |
|                         | 100 N Area                       |                                   | D4 Building - 1701N                 | 1.01.01.06.07.37                                 | D4 Building - 1701N       | Mobile Office at Gatehouse (MO-992)               | No planning activities currently ongoing; will be required in the future.                               |   | In SPIF         |   |
|                         | 100 N Area                       |                                   | D4 Building - 1705N                 | 1.01.01.06.07.38                                 | D4 Building - 1705N       | Instrument and Electrical Facility                | No planning activities currently ongoing; will be required in the future.                               |   | In SPIF         |   |
|                         | 100 N Area                       |                                   | D4 Building - 1705NA                | 1.01.01.06.07.39                                 | D4 Building - 1705NA      | Maintenance Shop Annex                            | No planning activities currently ongoing; will be required in the future.                               |   | In SPIF         |   |
|                         | 100 N Area                       |                                   | D4 Building - 1706N                 | 1.01.01.06.07.40                                 | D4 Building - 1706N       | Storage Building/Maintenance Shop                 | No planning activities currently ongoing; will be required in the future.                               |   | In SPIF         |   |
|                         | 100 N Area                       |                                   | D4 Building - 1707N                 | 1.01.01.06.07.41                                 | D4 Building - 1707N       | Boat House  | No planning activities currently ongoing; will be required in the future.                               |   | In SPIF         |   |
|                         | 100 N Area                       |                                   | D4 Building - 1712N                 | 1.01.01.06.07.42                                 | D4 Building - 1712N       | Insulation Shop                                   | D <sup>4</sup> complete down to the pad. Scope is 90% complete.   |   | In SPIF         |   |
|                         | 100 N Area                       |                                   | D4 Building - 1714N                 | 1.01.01.06.07.43                                 | D4 Building - 1714N       | Warehouse and Receiving                           | D <sup>4</sup> complete down to the pad. Scope is 90% complete.   |   | In SPIF         |   |
|                         | 100 N Area                       |                                   | D4 Building - 1714NA                | 1.01.01.06.07.44                                 | D4 Building - 1714NA      | Warehouse   | D <sup>4</sup> complete down to the pad. Scope is 90% complete.   |   | In SPIF         |   |
|                         | 100 N Area                       |                                   | D4 Building - 1714NB                | 1.01.01.06.07.45                                 | D4 Building - 1714NB      | Warehouse   | D <sup>4</sup> complete down to the pad. Scope is 90% complete.   |   | In SPIF         |   |
|                         | 100 N Area                       |                                   | D4 Building - 1723N                 | 1.01.01.06.07.47                                 | D4 Building - 1723N       | Contaminated Equipment Storage Building           | No planning activities currently ongoing; will be required in the future.                               |   | In SPIF         |   |
|                         | 100 N Area                       |                                   | D4 Building - 181N                  | 1.01.01.06.07.48                                 | D4 Building - 181N        | River Pump House                                  | Asbestos containing material has been removed. Total scope 9% complete. RL accepted on 9/19/05. - MD021 |   | In SPIF         | In water work. Scope Delayed. New bull trout protection regulation. |
|                         | 100 N Area                       |                                   | D4 Building - 181NE                 | 1.01.01.06.07.49                                 | D4 Building - 181NE       | Hanford Generating Plant - River Water Pump House | No planning activities currently ongoing; will be required in the future.                               |   | In SPIF         | In water work. Scope Delayed. New bull trout protection regulation. |
|                         | 100 N Area                       |                                   | D4 Building - 182N                  | 1.01.01.06.07.50                                 | D4 Building - 182N        | High Lift Pump House                              | No planning activities currently ongoing; will be required in the future.                               |   | In SPIF         |   |
|                         | 100 N Area                       |                                   | D4 Building - 183N                  | 1.01.01.06.07.51                                 | D4 Building - 183N        | Water Filter Plant                                | No planning activities currently ongoing; will be required in the future.                               |   | In SPIF         |   |
|                         | 100 N Area                       |                                   | D4 Building - 184N                  | 1.01.01.06.07.52                                 | D4 Building - 184N        | Power House                                       | Asbestos complete. 25% of total scope complete. RL accepted on 9/19/05. - MD022                         |   | In SPIF         |   |
|                         | 100 N Area                       |                                   | D4 Building - 184NA                 | 1.01.01.06.07.53                                 | D4 Building - 184NA       | Power House Annex Building                        | Asbestos complete. 25% of total scope complete. RL accepted on 9/19/05. - MD023                         |   | In SPIF         |   |
|                         | 100 N Area                       |                                   | D4 Building - 184NB                 | 1.01.01.06.07.54                                 | D4 Building - 184NB       | Air Handler Main Building                         | No planning activities currently ongoing; will be required in the future.                               |   | In SPIF         |   |

**RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE**

| TABLE B2 LINE ITEM<br>a | HANFORD AREA<br>DESIGNATION<br>b | OPERABLE UNIT<br>DESIGNATION<br>c | WCH WBS LEVEL 6<br>DESCRIPTION<br>d | WCH WBS LEVEL 6<br>IDENTIFICATION<br>NUMBER<br>e | ACTIVITY<br>DESIGNATION f         | ACTIVITY<br>DESCRIPTION g            | ASSUMED ACTIVITY<br>STATUS<br>h   | ACTIVITIES WITH<br>DELAYED RELEASE<br>i | SPIF Scope<br>j | Explanation of SPIF<br>Exceptions<br>k   |
|-------------------------|----------------------------------|-----------------------------------|-------------------------------------|--|-----------------------------------|--------------------------------------|---|---|-----------------|--|
|                         | 100 N Area                       |                                   | D4 Building - 184NC                 | 1.01.01.06.07.55                                 | D4 Building - 184NC               | Air Handler Annex Building           | No planning activities currently ongoing; will be required in the future. |   | In SPIF         |  |
|                         | 100 N Area                       |                                   | D4 Building - 186N                  | 1.01.01.06.07.56                                 | D4 Building - 186N                | 100N Alternative Potable Water Plant | No planning activities currently ongoing; will be required in the future. |   | In SPIF         |  |
|                         | 100 N Area                       |                                   | D4 Building - 1902N81               | 1.01.01.06.07.57                                 | D4 Building - 1902N81             | Fire Protection Valve House          | No planning activities currently ongoing; will be required in the future. |   | In SPIF         |  |
|                         | 100 N Area                       |                                   | D4 Building - 1908N                 | 1.01.01.06.07.58                                 | D4 Building - 1908N               | Outfall Structure                    | No planning activities currently ongoing; will be required in the future. |   | In SPIF         |  |
|                         | 100 N Area                       |                                   | D4 Building - HS0007                | 1.01.01.06.07.59                                 | D4 Building - HS0007              | Storage Container at 1330N Facility  | No planning activities currently ongoing; will be required in the future. |   | In SPIF         |  |
|                         | 100 N Area                       |                                   | D4 Building - HS0008                | 1.01.01.06.07.60                                 | D4 Building - HS0008              | Storage Container at 1330N Waste Pad | No planning activities currently ongoing; will be required in the future. |   | In SPIF         |  |
|                         | 100 N Area                       |                                   | D4 Building - MO-013                | 1.01.01.06.07.61                                 | D4 Building - MO-013              | Mobile Office at 1120N               | No planning activities currently ongoing; will be required in the future. |   | In SPIF         |  |
|                         | 100 N Area                       |                                   | D4 Building - MO-050                | 1.01.01.06.07.62                                 | D4 Building - MO-050              | Mobile Office                        | No planning activities currently ongoing; will be required in the future. |   | In SPIF         |  |
|                         | 100 N Area                       |                                   | D4 Building - MO-055                | 1.01.01.06.07.63                                 | D4 Building - MO-055              | Mobile Office                        | No planning activities currently ongoing; will be required in the future. |   | In SPIF         |  |
|                         | 100 N Area                       |                                   | D4 Building - MO-100                | 1.01.01.06.07.64                                 | D4 Building - MO-100              | Mobile Office                        | No planning activities currently ongoing; will be required in the future. |   | In SPIF         |  |
|                         | 100 N Area                       |                                   | D4 Building - MO-358                | 1.01.01.06.07.65                                 | D4 Building - MO-358              | Training Simulator West of 1120N     | No planning activities currently ongoing; will be required in the future. |   | In SPIF         |  |
|                         | 100 N Area                       |                                   | D4 Building - MO-390                | 1.01.01.06.07.66                                 | D4 Building - MO-390              | Field Trailer at 105C                | No planning activities currently ongoing; will be required in the future. |   | In SPIF         |  |
|                         | 100 N Area                       |                                   | D4 Building - MO-403                | 1.01.01.06.07.67                                 | D4 Building - MO-403              | Change House and Lunch Room          | No planning activities currently ongoing; will be required in the future. |   | In SPIF         |  |
|                         | 100 N Area                       |                                   | D4 Building - MO-415 (also 1103N)   | 1.01.01.06.07.68                                 | D4 Building - MO-415 (also 1103N) | Admin. Office Trailer                | No planning activities currently ongoing; will be required in the future. |   | Not in SPIF     | Last 100 Area Facility to be demolished. Cost effective Office Space.          |
|                         | 100 N Area                       |                                   | D4 Building - MO-425                | 1.01.01.06.07.69                                 | D4 Building - MO-425              | Analytical Lab Facility @1120N       | No planning activities currently ongoing; will be required in the future. |   | In SPIF         |  |
|                         | 100 N Area                       |                                   | D4 Building - MO-426                | 1.01.01.06.07.70                                 | D4 Building - MO-426              | Sample Receiving/Prep Stage at 1120N | No planning activities currently ongoing; will be required in the future. |   | In SPIF         |  |
|                         | 100 N Area                       |                                   | D4 Building - MO-427                | 1.01.01.06.07.71                                 | D4 Building - MO-427              | Mobile Change/Break Room             | No planning activities currently ongoing; will be required in the future. |   | In SPIF         |  |
|                         | 100 N Area                       |                                   | D4 Building - MO-827                | 1.01.01.06.07.73                                 | D4 Building - MO-827              | Mobile Office                        | No planning activities currently ongoing; will be required in the future. |   | Not in SPIF     | Moved from 100N Area to 300 Area. Reserved for 324 subcontractor office space. |
|                         | 100 N Area                       |                                   | D4 Building - MO-848                | 1.01.01.06.07.74                                 | D4 Building - MO-848              | Mobile Office at 100N Yard           | No planning activities currently ongoing; will be required in the future. |   | In SPIF         |  |
|                         | 100 N Area                       |                                   | D4 Building - MO-900                | 1.01.01.06.07.75                                 | D4 Building - MO-900              | Mobile Office                        | No planning activities currently ongoing; will be required in the future. |   | In SPIF         |  |
|                         | 100 N Area                       |                                   | D4 Building - MO-911                | 1.01.01.06.07.76                                 | D4 Building - MO-911              | Mobile Office                        | No planning activities currently ongoing; will be required in the future. |   | In SPIF         |  |

**RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE**

| TABLE B2 LINE ITEM<br>a                     | HANFORD AREA<br>DESIGNATION<br>b | OPERABLE UNIT<br>DESIGNATION<br>c | WCH WBS LEVEL 6<br>DESCRIPTION<br>d              | WCH WBS LEVEL 6<br>IDENTIFICATION<br>NUMBER<br>e | ACTIVITY<br>DESIGNATION f                                     | ACTIVITY<br>DESCRIPTION g                          | ASSUMED ACTIVITY<br>STATUS<br>h  | ACTIVITIES WITH<br>DELAYED RELEASE<br>i | SPIF Scope<br>j | Explanation of SPIF<br>Exceptions<br>k   |
|---|----------------------------------|-----------------------------------|--|--|---|--|--|---|-----------------|--|
|   | 100 N Area                       |                                   | D4 Building - MO-913                             | 1.01.01.06.07.77                                 | D4 Building - MO-913  | Change Trailer                                     | No planning activities currently ongoing; will be required in the future.          |   | In SPIF         |  |
|   | 100 N Area                       |                                   | D4 Building - MO-950                             | 1.01.01.06.07.78                                 | D4 Building - MO-950  | This was not in RFP - Added per Contract Mod M007. | No planning activities currently ongoing; will be required in the future.          |   | In SPIF         |  |
|   | 100 N Area                       |                                   | D4 Building - MO-765                             | 1.01.01.06.07.79                                 | D4 Building - MO-765  | Mobile Office North of 1120N                       | This was not in RFP - Added per Contract Mod M007. - MA021                         |   | In SPIF         |  |
|   | 100 N Area                       |                                   | D4 Building - MO-767                             | 1.01.01.06.07.81                                 | D4 Building - MO-767  | Mobile Office North of 1120N                       | This was not in RFP - Added per Contract Mod M007. - MA023                         |   | Not in SPIF     | Moved from 100N Area to 300 Area. Reserved for 324 subcontractor office space.   |
| <b>D<sup>4</sup> - Retention Basins</b>     |                                  |                                   |  |  |   |  |  |   |                 |  |
|   | 100 N Area                       |                                   | D4 Retention Basin - 1312N                       | 1.01.01.06.10.01                                 | D4 Retention Basin - 1312N                                    | Liquid Effluent Retention Basin                    | No planning activities currently ongoing; will be required in the future.          |   | In SPIF         |  |
|   | 100 N Area                       |                                   | D4 Retention Basin - 1904N                       | 1.01.01.06.10.02                                 | D4 Retention Basin - 1904N                                    | Sewage Lagoon                                      | No planning activities currently ongoing; will be required in the future.          |   | Not in SPIF     | Work is delayed due to lagoon remaining in operation until new sewage treatment plant is completed on the Central Plateau. |
|   | 100 N Area                       |                                   | D4 Retention Basin - 1909N                       | 1.01.01.06.10.03                                 | D4 Retention Basin - 1909N                                    | Waste Disposal Valve Pit                           | No planning activities currently ongoing; will be required in the future.          |   | In SPIF         |  |
| <b>D<sup>4</sup> - Remaining Facilities</b> |                                  |                                   |  |  |   |  |  |   |                 |  |
|   | 100 N Area                       |                                   | D4 Building - 100N                               | 1.01.01.06.08.01                                 | D4 Remaining Facilities - 100N                                | River Lines Structure                              | No planning activities currently ongoing; will be required in the future. - 1 each |   | In SPIF         |  |
|   | 100 N Area                       |                                   | D4 Remaining Facilities - 105NE                  | 1.01.01.06.08.03                                 | D4 Remaining Facilities - 105NE                               | Fission Products Trap                              | No planning activities currently ongoing; will be required in the future.          |   | In SPIF         |  |
|   | 100 N Area                       |                                   | D4 Remaining Facilities - 116N                   | 1.01.01.06.08.04                                 | D4 Remaining Facilities - 116N                                | Air Stack  | No planning activities currently ongoing; will be required in the future.          |   | In SPIF         |  |
|   | 100 N Area                       |                                   | D4 Remaining Facilities - 1310N (See WS 116-N-2) | 1.01.01.06.08.05                                 | D4 Remaining Facilities - 1310N (includes Waste Site 116-N-2) | Radioactive Liquid and Waste Treatment Facility    | No planning activities currently ongoing; will be required in the future.          |   | In SPIF         |  |
|   | 100 N Area                       |                                   | D4 Remaining Facilities - 1524N                  | 1.01.01.06.08.06                                 | D4 Remaining Facilities - 1524N                               | Hazardous Waste Pad                                | No planning activities currently ongoing; will be required in the future.          |   | In SPIF         |  |
|   | 100 N Area                       |                                   | D4 Remaining Facilities - 1525N                  | 1.01.01.06.08.07                                 | D4 Remaining Facilities - 1525N                               | Laydown Storage Area                               | No planning activities currently ongoing; will be required in the future.          |   | In SPIF         |  |
|   | 100 N Area                       |                                   | D4 Remaining Facilities - 1607N1                 | 1.01.01.06.08.08                                 | D4 Remaining Facilities - 1607N1                              | Sewage Treatment Tank                              | No planning activities currently ongoing; will be required in the future.          |   | In SPIF         |  |
|   | 100 N Area                       |                                   | D4 Remaining Facilities - 1607N2                 | 1.01.01.06.08.09                                 | D4 Remaining Facilities - 1607N2                              | Sewage Treatment Tank                              | No planning activities currently ongoing; will be required in the future.          |   | In SPIF         |  |
|   | 100 N Area                       |                                   | D4 Remaining Facilities - 1607N3                 | 1.01.01.06.08.10                                 | D4 Remaining Facilities - 1607N3                              | Sewage Treatment Tank                              | No planning activities currently ongoing; will be required in the future.          |   | In SPIF         |  |

**RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE**

| TABLE B2 LINE ITEM<br>a | HANFORD AREA<br>DESIGNATION<br>b | OPERABLE UNIT<br>DESIGNATION<br>c | WCH WBS LEVEL 6<br>DESCRIPTION<br>d | WCH WBS LEVEL 6<br>IDENTIFICATION<br>NUMBER<br>e | ACTIVITY<br>DESIGNATION f        | ACTIVITY<br>DESCRIPTION g              | ASSUMED ACTIVITY<br>STATUS<br>h   | ACTIVITIES WITH<br>DELAYED RELEASE<br>i | SPIF Scope<br>j | Explanation of SPIF<br>Exceptions<br>k   |
|-------------------------|----------------------------------|-----------------------------------|-------------------------------------|--|----------------------------------|--|---|---|-----------------|--|
|                         | 100 N Area                       |                                   | D4 Remaining Facilities - 1607N9    | 1.01.01.06.08.11                                 | D4 Remaining Facilities - 1607N9 | Sewage Treatment Tank                  | No planning activities currently ongoing; will be required in the future.               |   | In SPIF         |  |
|                         | 100 N Area                       |                                   | D4 Remaining Facilities - 1706NA    | 1.01.01.06.08.12                                 | D4 Remaining Facilities - 1706NA | Sewer Lift Station                     | No planning activities currently ongoing; will be required in the future.               |   | In SPIF         |  |
|                         | 100 N Area                       |                                   | D4 Remaining Facilities - 1715N     | 1.01.01.06.08.13                                 | D4 Remaining Facilities - 1715N  | Underground Oil Tanks 4, North of 182N | No planning activities currently ongoing; will be required in the future.               |   | In SPIF         |  |
|                         | 100 N Area                       |                                   | D4 Remaining Facilities - 1723NX    | 1.01.01.06.08.14                                 | D4 Remaining Facilities - 1723NX | Laydown Storage Yard                   | No planning activities currently ongoing; will be required in the future.               |   | In SPIF         |  |
|                         | 100 N Area                       |                                   | D4 Remaining Facilities - 1802N     | 1.01.01.06.08.15                                 | D4 Remaining Facilities - 1802N  | Pipe Trestle                           | Work is currently ongoing. Pipe and asbestos removal complete - structure is remaining. |   | In SPIF         |  |
|                         | 100 N Area                       |                                   | D4 Remaining Facilities - 181NA     | 1.01.01.06.08.16                                 | D4 Remaining Facilities - 181NA  | Pump House/Guard Tower                 | No planning activities currently ongoing; will be required in the future.               |   | In SPIF         | Integral to 181N River Structure   |
|                         | 100 N Area                       |                                   | D4 Remaining Facilities - 181NB     | 1.01.01.06.08.17                                 | D4 Remaining Facilities - 181NB  | #3 Diesel Enclosure                    | No planning activities currently ongoing; will be required in the future.               |   | In SPIF         | Integral to 181N River Structure   |
|                         | 100 N Area                       |                                   | D4 Remaining Facilities - 181NC     | 1.01.01.06.08.18                                 | D4 Remaining Facilities - 181NC  | Sample Station/Skid Station            | No planning activities currently ongoing; will be required in the future.               |   | In SPIF         |  |
|                         | 100 N Area                       |                                   | D4 Remaining Facilities - 183NA     | 1.01.01.06.08.19                                 | D4 Remaining Facilities - 183NA  | Pump House                             | No planning activities currently ongoing; will be required in the future.               |   | In SPIF         |  |
|                         | 100 N Area                       |                                   | D4 Remaining Facilities - 183NB     | 1.01.01.06.08.20                                 | D4 Remaining Facilities - 183NB  | Clearwell                              | No planning activities currently ongoing; will be required in the future.               |   | In SPIF         |  |
|                         | 100 N Area                       |                                   | D4 Remaining Facilities - 183NC     | 1.01.01.06.08.21                                 | D4 Remaining Facilities - 183NC  | Filter Backwash Sump                   | No planning activities currently ongoing; will be required in the future.               |   | In SPIF         |  |
|                         | 100 N Area                       |                                   | D4 Remaining Facilities - 183ND     | 1.01.01.06.08.22                                 | D4 Remaining Facilities - 183ND  | Clearwell Overflow Pad                 | No planning activities currently ongoing; will be required in the future.               |   | In SPIF         |  |
|                         | 100 N Area                       |                                   | D4 Remaining Facilities - 184NE     | 1.01.01.06.08.23                                 | D4 Remaining Facilities - 184NE  | Compressor Shed                        | No planning activities currently ongoing; will be required in the future.               |   | In SPIF         |  |
|                         | 100 N Area                       |                                   | D4 Remaining Facilities - 184NF     | 1.01.01.06.08.24                                 | D4 Remaining Facilities - 184NF  | Chemical Injection House               | No planning activities currently ongoing; will be required in the future.               |   | In SPIF         |  |
|                         | 100 N Area                       |                                   | D4 Remaining Facilities - 1902N     | 1.01.01.06.08.26                                 | D4 Remaining Facilities - 1902N  | Export Water Tie-In Building           | No planning activities currently ongoing; will be required in the future.               |   | In SPIF         |  |
|                         | 100 N Area                       |                                   | D4 Remaining Facilities - 1903N     | 1.01.01.06.08.27                                 | D4 Remaining Facilities - 1903N  | Old Septic System                      | No planning activities currently ongoing; will be required in the future.               |   | In SPIF         |  |
|                         | 100 N Area                       |                                   | D4 Remaining Facilities - 1904NA    | 1.01.01.06.08.28                                 | D4 Remaining Facilities - 1904NA | Sewage Lift Station #1                 | No planning activities currently ongoing; will be required in the future.               |   | Not in SPIF     | Work is delayed due to lagoon remaining in operation until new sewage treatment plant is completed on the Central Plateau. |
|                         | 100 N Area                       |                                   | D4 Remaining Facilities - 1904NB    | 1.01.01.06.08.29                                 | D4 Remaining Facilities - 1904NB | Sewage Lift Station #2                 | No planning activities currently ongoing; will be required in the future.               |   | Not in SPIF     | Work is delayed due to lagoon remaining in operation until new sewage treatment plant is completed on the Central Plateau. |



**RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE**

| TABLE B2 LINE ITEM<br>a         | HANFORD AREA<br>DESIGNATION<br>b | OPERABLE UNIT<br>DESIGNATION<br>c | WCH WBS LEVEL 6<br>DESCRIPTION<br>d                 | WCH WBS LEVEL 6<br>IDENTIFICATION<br>NUMBER<br>e | ACTIVITY<br>DESIGNATION f                                       | ACTIVITY<br>DESCRIPTION g                    | ASSUMED ACTIVITY<br>STATUS<br>h  | ACTIVITIES WITH<br>DELAYED RELEASE<br>i | SPIF Scope<br>j               | Explanation of SPIF<br>Exceptions<br>k  |
|---------------------------------|----------------------------------|-----------------------------------|---|--|---|--|--|---|-------------------------------|---|
|                                 | 100 N Area                       |                                   | D4 Remaining Facilities - 1904NC                    | 1.01.01.06.08.30                                 | D4 Remaining Facilities - 1904NC                                | Sewage Lift Station #3                       | No planning activities currently ongoing; will be required in the future.  |   | Not in SPIF                   | Work is delayed due to lagoon remaining in operation until new sewage treatment plant is completed on the Central Plateau.              |
|                                 | 100 N Area                       |                                   | D4 Building -1908NE Outfall Structure (includes Wa) | 1.01.01.06.08.31                                 | D4 Remaining Facilities - 1908NE (includes Waste Site - 1908NE) | Hanford Generating Plant - Outfall Structure | No planning activities currently ongoing; will be required in the future. - 1 each   |   | In SPIF                       |   |
|                                 | 100 N Area                       |                                   | D4 Remaining Facilities - 1926N                     | 1.01.01.06.08.32                                 | D4 Remaining Facilities - 1926N                                 | Valve Pit                                    | No planning activities currently ongoing; will be required in the future.  |   | In SPIF                       |   |
|                                 | 100 N Area                       |                                   | D4 1112NA Microwave Tower                           | 1.01.01.06.08.33                                 | D4 1112NA Microwave Tower                                       | Microwave Tower                              | REA 051  |   | In SPIF                       |   |
| <b>Interim Safe Storage</b>     |                                  |                                   |   |  |   |  |  |   |                               |   |
|                                 | 100 N Area                       |                                   | Interim Safe Storage - 105-N REACTOR (ISS)          | 1.02.04.01.21.01                                 | Interim Safe Storage - 105-N REACTOR (ISS)                      | N Reactor                                    | No planning activities currently ongoing; will be required in the future; scope includes D4 of 5 buildings.                  |   | In SPIF                       |   |
|                                 | 100 N Area                       |                                   | D4 Building - 109N                                  | 1.02.04.01.21.02                                 | D4 Building - 109N  | Heat Exchange System                         | No planning activities currently ongoing; will be required in the future; deleted fromD4, included as part of N Reactor ISS. |   | In SPIF                       |   |
|                                 | 100 N Area                       |                                   | D4 Building - 1605NE                                | 1.02.04.01.21.03                                 | D4 Building - 1605NE  | East Observation Post                        | No planning activities currently ongoing; will be required in the future; deleted fromD4, included as part of N Reactor ISS. |   | In SPIF                       |   |
|                                 | 100 N Area                       |                                   | D4 Building - 1722N                                 | 1.02.04.01.21.04                                 | D4 Building - 1722N   | Decontamination Building                     | No planning activities currently ongoing; will be required in the future; deleted fromD4, included as part of N Reactor ISS. |   | In SPIF                       |   |
|                                 | 100 N Area                       |                                   | D4 Building - 105NA                                 | 1.02.04.01.21.05                                 | D4 Building - 105NA   | Emergency Diesel Enclosure                   | No planning activities currently ongoing; will be required in the future; deleted fromD4, included as part of N Reactor ISS. |   | In SPIF                       |   |
|                                 | 100 N Area                       |                                   | D4 Remaining Facilities - 105ND                     | 1.02.04.01.21.06                                 | D4 Remaining Facilities - 105ND                                 | Remote Air Intake                            | No planning activities currently ongoing; will be required in the future; deleted fromD4, included as part of N Reactor ISS. |   | In SPIF                       |   |
| ISS-Management and Support      |                                  | ISS-Management and Support        |   | 1.02.99.01.29                                    | ISS-Management and Support                                      | Management and Support                       | REA 074  |   | Post October 2013 Not in SPIF | Activities would not be stasured 100% complete, but would continue Post October 2013 in support of ongoing project scope (Not in SPIF). |
| <b>100 Area Remaining Sites</b> |                                  |                                   |   |  |   |  |  |   |                               |   |
| <b>Design</b>                   |                                  |                                   |   |  |   |  |  |   |                               |   |

**RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE**

| TABLE B2 LINE ITEM<br>a            | HANFORD AREA<br>DESIGNATION<br>b | OPERABLE UNIT<br>DESIGNATION<br>c | WCH WBS LEVEL 6<br>DESCRIPTION<br>d           | WCH WBS LEVEL 6<br>IDENTIFICATION<br>NUMBER<br>e | ACTIVITY<br>DESIGNATION f   | ACTIVITY<br>DESCRIPTION g  | ASSUMED ACTIVITY<br>STATUS<br>h  | ACTIVITIES WITH<br>DELAYED RELEASE<br>i | SPIF Scope<br>j | Explanation of SPIF<br>Exceptions<br>k |
|------------------------------------|----------------------------------|-----------------------------------|---|--|---|--|--|---|-----------------|--|
|                                    | 100 Area                         |                                   | Fld. Rem. - 100 Area Burial Design            | 1.03.07.04.01.01                                 | Design - 100 Area Burial Design   | Remedial Design for 100 Area Burial Grounds  | 50% complete. On-going design, F is 100% complete, D is 70%, K and H to go. RL accepted on 9/13/05. - MD148 and MA168. Additional design scope associated with new remediation sites: Items # 38-42, 44-46, 56-67, 94-95, 97-98, 147, 151-152 and 155-158. RL accepted 9/13/05 and 9/19/05. - MA169; For the Field Remediation Design of Burial Grounds affected by the PAAA Action Plan who's site design was underway as of 8/27/05 are considered an Material Deletion; MA 168. |   | In SPIF         |  |
|                                    | 100 K Area                       |                                   | ARRA RS Design                                | 1.03.07.04.02.01                                 | ARRA RS Design  | Remedial Design for 100 Area Remaining Sites                                       | ARRA Phase 2   |   | In SPIF         |  |
|                                    | 100 Area                         | 100-IU-2                          | Fld. Rem. - 100-IU-2 Remedial Action Design   | 1.03.07.04.01.02                                 | Design - 100-IU-2 Remedial Action Design  | White Bluffs Town Site Waste Site Design   | Complete. RL accepted on 9/13/05. - MD149  |   | In SPIF         |  |
|                                    | 100 Area                         | 100-IU-6                          | Fld. Rem. - 100-IU-6 Remedial Action Design   | 1.03.07.04.01.03                                 | Design - 100-IU-6 Remedial Action Design  | Hanford Town Site Waste Site Design  | 50% complete. Design to go on 600-149, 600-178, 600-186, 600-213 and 600-257. RL accepted on 9/13/05. - MD150. Includes REA Nos. 102, 105, and 109.  |   | In SPIF         |  |
|                                    | 100 Area                         | 100-IU-6                          | Fld. Rem. - 100-IU-6 Remedial Action Design   | 1.03.07.04.01.03                                 | Design - 100-IU-6 Remedial Action Design  |  | REA 102  |   | In SPIF         |  |
|                                    | 100 Area                         | 100-IU-6                          | Fld. Rem. - 100-IU-6 Remedial Action Design   | 1.03.07.04.01.03                                 | Design - 100-IU-6 Remedial Action Design  |  | REA 109  |   | In SPIF         |  |
|                                    | 100 Area                         | 100-IU-6                          | Fld. Rem. - 100-IU-6 Remedial Action Design   | 1.03.07.04.01.03                                 | Design - 100-IU-6 Remedial Action Design  |  | REA 105  |   | In SPIF         |  |
|                                    | 100 Area                         |                                   | Fld. Rem. - 100A RS Failed Confirmatory Sites | 1.03.07.04.01.04                                 | Fld. Rem. - 100A RS Failed Confirmatory Sites                                       | Design of 6 100-IU Sites & Remediation of 24 100-IU Sites                          | REA 132  |   | Not In SPIF     |  |
|                                    | 100 Area                         |                                   | 100 Area Cultural Resource Reviews            | 1.03.07.04.01.04                                 | Cultural Resource Reviews for potential 100-IU Area failed confirmatory sites       | Perform cultural resource reviews for potential 100 area failed confirmatory sites | REA 136  |   | Not In SPIF     |  |
|                                    | 100 Area                         |                                   | 100 Area Segments Cultural Resource Reviews   | 1.03.07.04.01.05                                 | Cultural Resource Reviews for potential 100 Segment Areas failed confirmatory sites | Perform cultural resource reviews for potential 100 area failed confirmatory sites | REA 136  |   | Not In SPIF     |  |
| <b>Confirmatory Sampling Sites</b> |                                  |                                   |   |  |   |  |  |   |                 |  |

**RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE**

| TABLE B2 LINE ITEM<br>a | HANFORD AREA<br>DESIGNATION<br>b | OPERABLE UNIT<br>DESIGNATION<br>c | WCH WBS LEVEL 6<br>DESCRIPTION<br>d  | WCH WBS LEVEL 6<br>IDENTIFICATION<br>NUMBER<br>e | ACTIVITY<br>DESIGNATION f            | ACTIVITY<br>DESCRIPTION g | ASSUMED ACTIVITY<br>STATUS<br>h | ACTIVITIES WITH<br>DELAYED RELEASE<br>i | SPIF Scope<br>j | Explanation of SPIF<br>Exceptions<br>k |
|-------------------------|----------------------------------|-----------------------------------|--------------------------------------|--|--------------------------------------|---------------------------|---------------------------------|---|-----------------|--|
|                         | 100 Area                         | 100-IU-2                          | Confirmatory Sampling Site - 600-298 | 1.03.07.01.04.01                                 | Confirmatory Sampling Site - 600-298 | 600-298                   | ARRA Phase 2                    |   | In SPIF         |  |
|                         | 100 Area                         | 100-IU-2                          | Confirmatory Sampling Site - 600-299 | 1.03.07.01.04.02                                 | Confirmatory Sampling Site - 600-299 | 600-299                   | ARRA Phase 2                    |   | In SPIF         |  |
|                         | 100 Area                         | 100-IU-2                          | Confirmatory Sampling Site - 600-300 | 1.03.07.01.04.03                                 | Confirmatory Sampling Site - 600-300 | 600-300                   | ARRA Phase 2                    |   | In SPIF         |  |
|                         | 100 Area                         | 100-IU-2                          | Confirmatory Sampling Site - 600-305 | 1.03.07.01.04.04                                 | Confirmatory Sampling Site - 600-305 | 600-305                   | ARRA Phase 2                    |   | In SPIF         |  |
|                         | 100 Area                         | 100-IU-2                          | Confirmatory Sampling Site - 600-306 | 1.03.07.01.04.05                                 | Confirmatory Sampling Site - 600-306 | 600-306                   | ARRA Phase 2                    |   | In SPIF         |  |
|                         | 100 Area                         | 100-IU-2                          | Confirmatory Sampling Site - 600-307 | 1.03.07.01.04.06                                 | Confirmatory Sampling Site - 600-307 | 600-307                   | ARRA Phase 2                    |   | In SPIF         |  |
|                         | 100 Area                         | 100-IU-2                          | Confirmatory Sampling Site - 600-308 | 1.03.07.01.04.07                                 | Confirmatory Sampling Site - 600-308 | 600-308                   | ARRA Phase 2                    |   | In SPIF         |  |
|                         | 100 Area                         | 100-IU-2                          | Confirmatory Sampling Site - 600-309 | 1.03.07.01.04.08                                 | Confirmatory Sampling Site - 600-309 | 600-309                   | ARRA Phase 2                    |   | In SPIF         |  |
|                         | 100 Area                         | 100-IU-2                          | Confirmatory Sampling Site - 600-310 | 1.03.07.01.04.09                                 | Confirmatory Sampling Site - 600-310 | 600-310                   | ARRA Phase 2                    |   | In SPIF         |  |
|                         | 100 Area                         | 100-IU-2                          | Confirmatory Sampling Site - 600-311 | 1.03.07.01.04.10                                 | Confirmatory Sampling Site - 600-311 | 600-311                   | ARRA Phase 2                    |   | In SPIF         |  |
|                         | 100 Area                         | 100-IU-2                          | Confirmatory Sampling Site - 600-312 | 1.03.07.01.04.11                                 | Confirmatory Sampling Site - 600-312 | 600-312                   | ARRA Phase 2                    |   | In SPIF         |  |
|                         | 100 Area                         | 100-IU-6                          | Confirmatory Sampling Site - 600-313 | 1.03.07.01.04.12                                 | Confirmatory Sampling Site - 600-313 | 600-313                   | ARRA Phase 2                    |   | In SPIF         |  |
|                         | 100 Area                         | 100-IU-6                          | Confirmatory Sampling Site - 600-314 | 1.03.07.01.04.13                                 | Confirmatory Sampling Site - 600-314 | 600-314                   | ARRA Phase 2                    |   | In SPIF         |  |
|                         | 100 Area                         | 100-IU-6                          | Confirmatory Sampling Site - 600-316 | 1.03.07.01.04.14                                 | Confirmatory Sampling Site - 600-316 | 600-316                   | ARRA Phase 2                    |   | In SPIF         |  |

**RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE**

| TABLE B2 LINE ITEM<br>a | HANFORD AREA<br>DESIGNATION<br>b | OPERABLE UNIT<br>DESIGNATION<br>c | WCH WBS LEVEL 6<br>DESCRIPTION<br>d  | WCH WBS LEVEL 6<br>IDENTIFICATION<br>NUMBER<br>e | ACTIVITY<br>DESIGNATION f            | ACTIVITY<br>DESCRIPTION g | ASSUMED ACTIVITY<br>STATUS<br>h | ACTIVITIES WITH<br>DELAYED RELEASE<br>i | SPIF Scope<br>j | Explanation of SPIF<br>Exceptions<br>k |
|-------------------------|----------------------------------|-----------------------------------|--------------------------------------|--|--------------------------------------|---------------------------|---------------------------------|---|-----------------|--|
|                         | 100 Area                         | 100-IU-6                          | Confirmatory Sampling Site - 600-317 | 1.03.07.01.04.15                                 | Confirmatory Sampling Site - 600-317 | 600-317                   | ARRA Phase 2                    |   | In SPIF         |  |
|                         | 100 Area                         | 100-IU-6                          | Confirmatory Sampling Site - 600-318 | 1.03.07.01.04.16                                 | Confirmatory Sampling Site - 600-318 | 600-318                   | ARRA Phase 2                    |   | In SPIF         |  |
|                         | 100 Area                         | 100-IU-6                          | Confirmatory Sampling Site - 600-319 | 1.03.07.01.04.17                                 | Confirmatory Sampling Site - 600-319 | 600-319                   | ARRA Phase 2                    |   | In SPIF         |  |
|                         | 100 Area                         | 100-IU-6                          | Confirmatory Sampling Site - 600-320 | 1.03.07.01.04.18                                 | Confirmatory Sampling Site - 600-320 | 600-320                   | ARRA Phase 2                    |   | In SPIF         |  |
|                         | 100 Area                         | 100-IU-6                          | Confirmatory Sampling Site - 600-321 | 1.03.07.01.04.19                                 | Confirmatory Sampling Site - 600-321 | 600-321                   | ARRA Phase 2                    |   | In SPIF         |  |
|                         | 100 Area                         | 100-IU-6                          | Confirmatory Sampling Site - 600-324 | 1.03.07.01.04.20                                 | Confirmatory Sampling Site - 600-324 | 600-324                   | ARRA Phase 2                    |   | In SPIF         |  |
|                         | 100 Area                         | 100-IU-6                          | Confirmatory Sampling Site - 600-325 | 1.03.07.01.04.21                                 | Confirmatory Sampling Site - 600-325 | 600-325                   | ARRA Phase 2                    |   | In SPIF         |  |
|                         | 100 Area                         | 100-IU-6                          | Confirmatory Sampling Site - 600-328 | 1.03.07.01.04.22                                 | Confirmatory Sampling Site - 600-328 | 600-328                   | ARRA Phase 2                    |   | In SPIF         |  |
|                         | 100 Area                         | 100-IU-2                          | Confirmatory Sampling Site - 600-293 | 1.03.07.01.04.23                                 | Confirmatory Sampling Site - 600-293 | 600-293                   | ARRA Phase 2                    |   | In SPIF         |  |
|                         | 100 Area                         | 100-IU-2                          | Confirmatory Sampling Site - 600-294 | 1.03.07.01.04.24                                 | Confirmatory Sampling Site - 600-294 | 600-294                   | ARRA Phase 2                    |   | In SPIF         |  |
|                         | 100 Area                         | 100-IU-2                          | Confirmatory Sampling Site - 600-295 | 1.03.07.01.04.25                                 | Confirmatory Sampling Site - 600-295 | 600-295                   | ARRA Phase 2                    |   | In SPIF         |  |
|                         | 100 Area                         | 100-IU-2                          | Confirmatory Sampling Site - 600-296 | 1.03.07.01.04.26                                 | Confirmatory Sampling Site - 600-296 | 600-296                   | ARRA Phase 2                    |   | In SPIF         |  |
|                         | 100 Area                         | 100-IU-2                          | Confirmatory Sampling Site - 600-297 | 1.03.07.01.04.27                                 | Confirmatory Sampling Site - 600-297 | 600-297                   | ARRA Phase 2                    |   | In SPIF         |  |
|                         | 100 Area                         | 100-IU-2                          | Confirmatory Sampling Site - 600-301 | 1.03.07.01.04.28                                 | Confirmatory Sampling Site - 600-301 | 600-301                   | ARRA Phase 2                    |   | In SPIF         |  |

**RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE**

| TABLE B2 LINE ITEM<br>a       | HANFORD AREA<br>DESIGNATION<br>b | OPERABLE UNIT<br>DESIGNATION<br>c | WCH WBS LEVEL 6<br>DESCRIPTION<br>d  | WCH WBS LEVEL 6<br>IDENTIFICATION<br>NUMBER<br>e | ACTIVITY<br>DESIGNATION f            | ACTIVITY<br>DESCRIPTION g                                | ASSUMED ACTIVITY<br>STATUS<br>h   | ACTIVITIES WITH<br>DELAYED RELEASE<br>i | SPIF Scope<br>j | Explanation of SPIF<br>Exceptions<br>k |
|-------------------------------|----------------------------------|-----------------------------------|--------------------------------------|--|--------------------------------------|--|---|---|-----------------|--|
|                               | 100 Area                         | 100-IU-2                          | Confirmatory Sampling Site - 600-302 | 1.03.07.01.04.29                                 | Confirmatory Sampling Site - 600-302 | 600-302  | ARRA Phase 2  |   | In SPIF         |  |
|                               | 100 Area                         | 100-IU-2                          | Confirmatory Sampling Site - 600-303 | 1.03.07.01.04.30                                 | Confirmatory Sampling Site - 600-303 | 600-303  | ARRA Phase 2  |   | In SPIF         |  |
|                               | 100 Area                         | 100-IU-6                          | Confirmatory Sampling Site - 600-315 | 1.03.07.01.04.31                                 | Confirmatory Sampling Site - 600-315 | 600-315  | ARRA Phase 2  |   | In SPIF         |  |
|                               | 100 Area                         | 100-IU-6                          | Confirmatory Sampling Site - 600-322 | 1.03.07.01.04.32                                 | Confirmatory Sampling Site - 600-322 | 600-322  | ARRA Phase 2  |   | In SPIF         |  |
|                               | 100 Area                         | 100-IU-6                          | Confirmatory Sampling Site - 600-323 | 1.03.07.01.04.33                                 | Confirmatory Sampling Site - 600-323 | 600-323  | ARRA Phase 2  |   | In SPIF         |  |
|                               | 100 Area                         | 100-IU-6                          | Confirmatory Sampling Site - 600-326 | 1.03.07.01.04.34                                 | Confirmatory Sampling Site - 600-326 | 600-326  | ARRA Phase 2  |   | In SPIF         |  |
|                               | 100 Area                         | 100-IU-6                          | Confirmatory Sampling Site - 600-327 | 1.03.07.01.04.35                                 | Confirmatory Sampling Site - 600-327 | 600-327  | ARRA Phase 2  |   | In SPIF         |  |
|                               | 100 Area                         | 100-IU-6                          | Confirmatory Sampling Site - 600-330 | 1.03.07.01.04.36                                 | Confirmatory Sampling Site - 600-330 | 600-330  | ARRA Phase 2  |   | In SPIF         |  |
|                               | 100 Area                         | 100-IU-6                          | Confirmatory Sampling Site - 600-332 | 1.03.07.01.04.37                                 | Confirmatory Sampling Site - 600-332 | 600-332  | ARRA Phase 2  |   | In SPIF         |  |
|                               | 100 Area                         | 100-IU-6                          | Confirmatory Sampling Site - 600-333 | 1.03.07.01.04.38                                 | Confirmatory Sampling Site - 600-333 | 600-333  | ARRA Phase 2  |   | In SPIF         |  |
|                               | 100 Area                         | 100-IU-6                          | Confirmatory Sampling Site - 600-334 | 1.03.07.01.04.39                                 | Confirmatory Sampling Site - 600-334 | 600-334  | ARRA Phase 2  |   | In SPIF         |  |
|                               | 100 Area                         | 100-IU-6                          | Confirmatory Sampling Site - 600-335 | 1.03.07.01.04.40                                 | Confirmatory Sampling Site - 600-335 | 600-335  | ARRA Phase 2  |   | In SPIF         |  |
| <b>Waste Site Remediation</b> |                                  |                                   |                                      |  |                                      |  |   |   |                 |  |
|                               | 100 Area                         | 100-IU-2                          | Remediate Waste Site - 600-176       | 1.03.07.02.05.01                                 | Remediate Waste Site - 600-176       | White Bluffs Paint Disposal Area                         | No planning activities currently ongoing; will be required in the future. |   | In SPIF         |  |
|                               | 100 Area                         | 100-IU-2                          | Remediate Waste Site - 600-182       | 1.03.07.02.05.02                                 | Remediate Waste Site - 600-182       | White Bluffs Asbestos Pipe and Lagging and Excess Piping | No planning activities currently ongoing; will be required in the future. |   | In SPIF         |  |

**RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE**

| TABLE B2 LINE ITEM<br>a | HANFORD AREA<br>DESIGNATION<br>b | OPERABLE UNIT<br>DESIGNATION<br>c | WCH WBS LEVEL 6<br>DESCRIPTION<br>d               | WCH WBS LEVEL 6<br>IDENTIFICATION<br>NUMBER<br>e | ACTIVITY<br>DESIGNATION f   | ACTIVITY<br>DESCRIPTION g  | ASSUMED ACTIVITY<br>STATUS<br>h   | ACTIVITIES WITH<br>DELAYED RELEASE<br>i | SPIF Scope<br>j | Explanation of SPIF<br>Exceptions<br>k |
|-------------------------|----------------------------------|-----------------------------------|---|--|---|--|---|---|-----------------|--|
|                         | 100 Area                         | 100-IU-6                          | Remediate Waste Site - 600-108 (includes 600-257) | 1.03.07.03.05.01                                 | Remediate Waste Site - 600-108 (includes 600-257)                               | 213-J & 213-K Cribs, Gable Mountain Plutonium Storage Vaults   | Planned delayed release site. DOE OS requested site to transfer at contract turnover. Part of Transition Agreement dated August 25, 2005. RL accepted on 9/19/05. Includes REA 111  |   | In SPIF         |  |
|                         | 100 Area                         | 100-IU-6                          | Remediate Waste Site - 600-257 (includes 600-108) | 1.03.07.03.05.01                                 | Remediate Waste Site - 600-257 (Costs included in Remediate Waste Site 600-108) | 213-J & 213-K Cribs, Gable Mountain Plutonium Storage Vaults   | Planned delayed release site. DOE OS requested site to transfer at contract turnover. Part of Transition Agreement dated August 25, 2005. RL accepted on 9/19/05.   |   | In SPIF         |  |
|                         | 100 Area                         | 100-IU-6                          | Remediate Waste Site - 600-149                    | 1.03.07.03.05.02                                 | Remediate Waste Site - 600-149  | Small Arms Range, Rifle and Pistol Range   | No planning activities currently ongoing; will be required in the future.   |   | In SPIF         |  |
|                         | 100 Area                         | 100-IU-6                          | Remediate Waste Site - 600-178                    | 1.03.07.03.05.03                                 | Remediate Waste Site - 600-178  | 213-J and 213-K Guard House Toilet Pit   | No planning activities currently ongoing; will be required in the future.   |   | In SPIF         |  |
|                         | 100 Area                         | 100-IU-6                          | Remediate Waste Site - 600-186                    | 1.03.07.03.05.04                                 | Remediate Waste Site - 600-186  | Hanford Construction Camp Septic Tanks and Sewage Treatment Plants   | No planning activities currently ongoing; will be required in the future.   |   | In SPIF         |  |
|                         | 100 Area                         | 100-IU-6                          | Remediate Waste Site - 600-213                    | 1.03.07.03.05.05                                 | Remediate Waste Site - 600-213  | Hanford Airstrip Underground Fuel Storage Tanks  | No planning activities currently ongoing; will be required in the future.   |   | In SPIF         |  |
|                         | 100 Area                         | 100-IU-6                          | Remediate Waste Site - 600-3                      | 1.03.07.03.05.06                                 | Remediate Waste Site - 600-3  | Hanford Town Site Dumping Area and Paint Pit   | No planning activities currently ongoing; will be required in the future.   |   | In SPIF         |  |
|                         | 100 Area                         | 100-IU-6                          | Remediate Waste Site - 600-239                    | 1.03.07.03.05.07                                 | 600-239, Debris Pile #16  | Hanford Aggregate Pit Debris, however some of the stored materials in the Pit may have come from other projects. There is no evidence of any hazardous materials at the site | FH requested that this site be transferred to WCH. This was not in the RFP. RL accepted on 9/13/05. - MA145   |   | In SPIF         |  |
|                         | 100 Area                         | 100-IU-6                          | Remediate Waste Site - 600-146                    | 1.03.07.03.05.08                                 | 600-146, Steel Structure on Northwest side of Gable Mountain                    | Abandoned steel structure. On May 7, 2002, WDOE inspected the site and noted a few concerns, but no immediate threat to human health or the environment.                     | FH requested that this site be transferred to WCH. This was not in the RFP. RL will revisit for decision - 9/13/05. RL requested FR to physically inspect site. (FR response - unknown history, steel structure with pipelines. Provided RL photograph). Add as Remediation site. RL accepted on 9/19/05. - MA147 |   | In SPIF         |  |
|                         | 100 Area                         | 100-IU-6                          | Remediate Waste Site - 600-280                    | 1.03.07.03.05.09                                 | 600-280   | Hardened Tar Site  | This was not in RFP. It is a recent discovery, but likely candidate to be included in subcontract to be awarded in Sept 2006 - MI054  |   | In SPIF         |  |

**RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE**

| TABLE B2 LINE ITEM<br>a | HANFORD AREA<br>DESIGNATION<br>b | OPERABLE UNIT<br>DESIGNATION<br>c | WCH WBS LEVEL 6<br>DESCRIPTION<br>d | WCH WBS LEVEL 6<br>IDENTIFICATION<br>NUMBER<br>e | ACTIVITY<br>DESIGNATION f      | ACTIVITY<br>DESCRIPTION g                              | ASSUMED ACTIVITY<br>STATUS<br>h   | ACTIVITIES WITH<br>DELAYED RELEASE<br>i | SPIF Scope<br>j | Explanation of SPIF<br>Exceptions<br>k |
|-------------------------|----------------------------------|-----------------------------------|-------------------------------------|--|--------------------------------|--|---|---|-----------------|--|
|                         | 100 Area                         | 100-IU-6                          | Remediate Waste Site<br>600-5       | 1.03.07.03.05.10                                 | 600-5 Remediation Waste Site   | White Bluffs Waste Oil Dump                            | This site was undergoing confirmatory sampling during the RFP, it was subsequently determined to require remediation. It is not included in the RFP. Remediation is included in the scope of a subcontract scheduled to be awarded in Sept 2006 - MI055 |   | In SPIF         |  |
|                         | 100 Area                         | 100-IU-6                          | Remediate Waste Site<br>600-100     | 1.03.07.03.05.11                                 | 600-100 Remediation Waste Site | White Bluffs Landfill                                  | This site was undergoing confirmatory sampling during the RFP, it was subsequently determined to require remediation. It is not included in the RFP. Remediation is included in the scope of a subcontract scheduled to be awarded in Sept 2006 - MI056 |   | In SPIF         |  |
|                         | 100 Area                         | 100-IU-6                          | Remediate Waste Site<br>600-109     | 1.03.07.03.05.12                                 | 600-109 Remediation Waste Site | Hanford Trailer Camp                                   | This site was undergoing confirmatory sampling during the RFP, it was subsequently determined to require remediation. It is not included in the RFP. Remediation is included in the scope of a subcontract scheduled to be awarded in Sept 2006 - MI057 |   | In SPIF         |  |
|                         | 100 Area                         | 100-IU-6                          | Remediate Waste Site<br>600-111     | 1.03.07.03.05.13                                 | 600-111 Remediation Waste Site | Critical Mass Laboratory Fire and Contamination Spread | This site was undergoing confirmatory sampling during the RFP, it was subsequently determined to require remediation. It is not included in the RFP. Remediation is included in the scope of a subcontract scheduled to be awarded in Sept 2006 - MI058 |   | In SPIF         |  |
|                         | 100 Area                         | 100-IU-6                          | Remediate Waste Site<br>600-120     | 1.03.07.03.05.14                                 | 600-120 Remediation Waste Site | Spare Parts Burn Pit                                   | This site was undergoing confirmatory sampling during the RFP, it was subsequently determined to require remediation. It is not included in the RFP. Remediation is included in the scope of a subcontract scheduled to be awarded in Sept 2006 - MI059 |   | In SPIF         |  |
|                         | 100 Area                         | 100-IU-6                          | Remediate Waste Site<br>600-124     | 1.03.07.03.05.15                                 | 600-124 Remediation Waste Site | Burn Site and Paint Disposal                           | This site was undergoing confirmatory sampling during the RFP, it was subsequently determined to require remediation. It is not included in the RFP. Remediation is included in the scope of a subcontract scheduled to be awarded in Sept 2006 - MI060 |   | In SPIF         |  |

**RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE**

| TABLE B2 LINE ITEM<br>a              | HANFORD AREA<br>DESIGNATION<br>b | OPERABLE UNIT<br>DESIGNATION<br>c | WCH WBS LEVEL 6<br>DESCRIPTION<br>d | WCH WBS LEVEL 6<br>IDENTIFICATION<br>NUMBER<br>e | ACTIVITY<br>DESIGNATION f      | ACTIVITY<br>DESCRIPTION g               | ASSUMED ACTIVITY<br>STATUS<br>h   | ACTIVITIES WITH<br>DELAYED RELEASE<br>i | SPIF Scope<br>j | Explanation of SPIF<br>Exceptions<br>k |
|--------------------------------------|----------------------------------|-----------------------------------|-------------------------------------|--|--------------------------------|---|---|---|-----------------|--|
|                                      | 100 Area                         | 100-IU-6                          | Remediate Waste Site<br>600-125     | 1.03.07.03.05.16                                 | 600-125 Remediation Waste Site | Waste Disposal Trench                   | This site was undergoing confirmatory sampling during the RFP, it was subsequently determined to require remediation. It is not included in the RFP. Remediation is included in the scope of a subcontract scheduled to be awarded in Sept 2006 - MI061 |   | In SPIF         |  |
|                                      | 100 Area                         | 100-IU-6                          | Remediate Waste Site<br>600-127     | 1.03.07.03.05.17                                 | 600-127 Remediation Waste Site | Fuel Storage Area                       | This site was undergoing confirmatory sampling during the RFP, it was subsequently determined to require remediation. It is not included in the RFP. Remediation is included in the scope of a subcontract scheduled to be awarded in Sept 2006 - MI062 |   | In SPIF         |  |
|                                      | 100 Area                         | 100-IU-6                          | Remediate Waste Site<br>600-188     | 1.03.07.03.05.18                                 | 600-188 Remediation Waste Site | White Bluffs Waste Disposal Trench<br>2 | This site was undergoing confirmatory sampling during the RFP, it was subsequently determined to require remediation. It is not included in the RFP. Remediation is included in the scope of a subcontract scheduled to be awarded in Sept 2006 - MI063 |   | In SPIF         |  |
|                                      | 100 Area                         | 100-IU-6                          | Remediate Waste Site<br>600-202     | 1.03.07.03.05.19                                 | 600-202                        | Four Burn and Burial Pits               | This site is in the RFP as a confirmatory site, that has been sampled and determined to require remediation. Remediation is not included in the RFP. Remediation is included in the scope of a subcontract scheduled to be awarded in Sept 2006 - MI064 |   | In SPIF         |  |
|                                      | 100 Area                         | 100-IU-6                          | Remediate Waste Site<br>600-205     | 1.03.07.03.05.20                                 | 600-205                        | Hanford Townsite Landfill 2             | This site is in the RFP as a confirmatory site, that has been sampled and determined to require remediation. Remediation is not included in the RFP. Remediation is included in the scope of a subcontract scheduled to be awarded in Sept 2006 - MI065 |   | In SPIF         |  |
|                                      | 100 Area                         | 100-IU-6                          | Remediate Waste Site<br>600-350     | 1.03.07.03.05.32                                 | Remediate Waste Site - 600-350 | 600-350                                 | REA 105   |   | In SPIF         |  |
| <b>Waste Site Remediation (REAs)</b> |                                  |                                   |                                     |  |                                |   |   |   |                 |  |
|                                      | 100 Area                         | 100-IU-2                          | Remediate Waste Site<br>600-341     | 1.03.07.05.01.01                                 | Remediate Waste Site - 600-341 | 600-341                                 | ARRA Phase 2  |   | In SPIF         |  |



**RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE**

| TABLE B2 LINE ITEM<br>a | HANFORD AREA<br>DESIGNATION<br>b | OPERABLE UNIT<br>DESIGNATION<br>c | WCH WBS LEVEL 6<br>DESCRIPTION<br>d | WCH WBS LEVEL 6<br>IDENTIFICATION<br>NUMBER<br>e | ACTIVITY<br>DESIGNATION f       | ACTIVITY<br>DESCRIPTION g       | ASSUMED ACTIVITY<br>STATUS<br>h | ACTIVITIES WITH<br>DELAYED RELEASE<br>i | SPIF Scope<br>j | Explanation of SPIF<br>Exceptions<br>k |
|-------------------------|----------------------------------|-----------------------------------|-------------------------------------|--|---------------------------------|---------------------------------|---------------------------------|---|-----------------|--|
|                         | 100 Area                         | 100-IU-2                          | Remediate Waste Site<br>600-342     | 1.03.07.05.01.02                                 | Remediate Waste Site - 600-342  | 600-342                         | ARRA Phase 2                    |   | In SPIF         |  |
|                         | 100 Area                         | 100-IU-2                          | Remediate Waste Site<br>600-343     | 1.03.07.05.01.03                                 | Remediate Waste Site - 600-343  | 600-343                         | ARRA Phase 2                    |   | In SPIF         |  |
|                         | 100 Area                         | 100-IU-2                          | Remediate Waste Site<br>600-344     | 1.03.07.05.01.04                                 | Remediate Waste Site - 600-344  | 600-344                         | ARRA Phase 2                    |   | In SPIF         |  |
|                         | 100 Area                         | 100-IU-2                          | Remediate Waste Site<br>600-345     | 1.03.07.05.01.05                                 | Remediate Waste Site - 600-345  | 600-345                         | ARRA Phase 2                    |   | In SPIF         |  |
|                         | 100 Area                         | 100-IU-2                          | Remediate Waste Site<br>600-346     | 1.03.07.05.01.06                                 | Remediate Waste Site - 600-346  | 600-346                         | ARRA Phase 2                    |   | In SPIF         |  |
|                         | 100 Area                         | 100-IU-2                          | Remediate Waste Site<br>600-298     | 1.03.07.02.05.11                                 | Remediate Waste Site - 600-298  | Remediate Waste Site - 600-298  | REA 132                         |   | Not in SPIF     |  |
|                         | 100 Area                         | 100-IU-2                          | Remediate Waste Site<br>600-299     | 1.03.07.02.05.12                                 | Remediate Waste Site - 600-299  | Remediate Waste Site - 600-299  | REA 132                         |   | Not in SPIF     |  |
|                         | 100 Area                         | 100-IU-2                          | Remediate Waste Site<br>600-300     | 1.03.07.02.05.13                                 | Remediate Waste Site - 600-300  | Remediate Waste Site - 600-300  | REA 132                         |   | Not in SPIF     |  |
|                         | 100 Area                         | 100-IU-2                          | Remediate Waste Site<br>600-305     | 1.03.07.02.05.14                                 | Remediate Waste Site - 600-305  | Remediate Waste Site - 600-305  | REA 132                         |   | Not in SPIF     |  |
|                         | 100 Area                         | 100-IU-2                          | Remediate Waste Site<br>600-306     | 1.03.07.02.05.15                                 | Remediate Waste Site - 600-306  | Remediate Waste Site - 600-306  | REA 132                         |   | Not in SPIF     |  |
|                         | 100 Area                         | 100-IU-2                          | Remediate Waste Site<br>600-307     | 1.03.07.02.05.16                                 | Remediate Waste Site - 600-307  | Remediate Waste Site - 600-307  | REA 132                         |   | Not in SPIF     |  |
|                         | 100 Area                         | 100-IU-2                          | Remediate Waste Site<br>600-308     | 1.03.07.02.05.17                                 | Remediate Waste Site - 600-308  | Remediate Waste Site - 600-308  | REA 132                         |   | Not in SPIF     |  |
|                         | 100 Area                         | 100-IU-2                          | Remediate Waste Site<br>600-309     | 1.03.07.02.05.18                                 | Remediate Waste Site - 600-309  | Remediate Waste Site - 600-309  | REA 132                         |   | Not in SPIF     |  |
|                         | 100 Area                         | 100-IU-2                          | Remediate Waste Site<br>600-310     | 1.03.07.02.05.19                                 | Remediate Waste Site - 600-310  | Remediate Waste Site - 600-310  | REA 132                         |   | Not in SPIF     |  |
|                         | 100 Area                         | 100-IU-2                          | Remediate Waste Site<br>600-311     | 1.03.07.02.05.20                                 | Remediate Waste Site - 600-311  | Remediate Waste Site - 600-311  | REA 132                         |   | Not in SPIF     |  |
|                         | 100 Area                         | 100-IU-2                          | Remediate Waste Site<br>600-312     | 1.03.07.02.05.21                                 | Remediate Waste Site - 600-312  | Remediate Waste Site - 600-312  | REA 132                         |   | Not in SPIF     |  |
|                         | 100 Area                         | 100-IU-2                          | Fld. Rem.-Waste Sites<br>600-303    | 1.03.07.02.05.22                                 | Fld. Rem.-Waste Sites - 600-303 | Fld. Rem.-Waste Sites - 600-303 | REA 132                         |   | Not in SPIF     |  |
|                         | 100 Area                         | 100-IU-6                          | Remediate Waste Site<br>600-313     | 1.03.07.03.05.21                                 | Remediate Waste Site - 600-313  | Remediate Waste Site - 600-313  | REA 132                         |   | Not in SPIF     |  |
|                         | 100 Area                         | 100-IU-6                          | Remediate Waste Site<br>600-314     | 1.03.07.03.05.22                                 | Remediate Waste Site - 600-314  | Remediate Waste Site - 600-314  | REA 132                         |   | Not in SPIF     |  |
|                         | 100 Area                         | 100-IU-6                          | Remediate Waste Site<br>600-316     | 1.03.07.03.05.23                                 | Remediate Waste Site - 600-316  | Remediate Waste Site - 600-316  | REA 132                         |   | Not in SPIF     |  |
|                         | 100 Area                         | 100-IU-6                          | Remediate Waste Site<br>600-317     | 1.03.07.03.05.24                                 | Remediate Waste Site - 600-317  | Remediate Waste Site - 600-317  | REA 132                         |   | Not in SPIF     |  |

**RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE**

| TABLE B2 LINE ITEM<br>a                          | HANFORD AREA<br>DESIGNATION<br>b | OPERABLE UNIT<br>DESIGNATION<br>c | WCH WBS LEVEL 6<br>DESCRIPTION<br>d             | WCH WBS LEVEL 6<br>IDENTIFICATION<br>NUMBER<br>e           | ACTIVITY<br>DESIGNATION f                       | ACTIVITY<br>DESCRIPTION g      | ASSUMED ACTIVITY<br>STATUS<br>h   | ACTIVITIES WITH<br>DELAYED RELEASE<br>i | SPIF Scope<br>j               | Explanation of SPIF<br>Exceptions<br>k  |
|--|----------------------------------|-----------------------------------|---|--|---|--------------------------------|---|---|-------------------------------|---|
|  | 100 Area                         | 100-IU-6                          | Remediate Waste Site - 600-318                  | 1.03.07.03.05.25   | Remediate Waste Site - 600-318                  | Remediate Waste Site - 600-318 | REA 132   |   | Not in SPIF                   |   |
|  | 100 Area                         | 100-IU-6                          | Remediate Waste Site - 600-319                  | 1.03.07.03.05.26   | Remediate Waste Site - 600-319                  | Remediate Waste Site - 600-319 | REA 132   |   | Not in SPIF                   |   |
|  | 100 Area                         | 100-IU-6                          | Remediate Waste Site - 600-320                  | 1.03.07.03.05.27   | Remediate Waste Site - 600-320                  | Remediate Waste Site - 600-320 | REA 132   |   | Not in SPIF                   |   |
|  | 100 Area                         | 100-IU-6                          | Remediate Waste Site - 600-321                  | 1.03.07.03.05.28   | Remediate Waste Site - 600-321                  | Remediate Waste Site - 600-321 | REA 132   |   | Not in SPIF                   |   |
|  | 100 Area                         | 100-IU-6                          | Remediate Waste Site - 600-324                  | 1.03.07.03.05.29   | Remediate Waste Site - 600-324                  | Remediate Waste Site - 600-324 | REA 132   |   | Not in SPIF                   |   |
|  | 100 Area                         | 100-IU-6                          | Remediate Waste Site - 600-325                  | 1.03.07.03.05.30   | Remediate Waste Site - 600-325                  | Remediate Waste Site - 600-325 | REA 132   |   | Not in SPIF                   |   |
|  | 100 Area                         | 100-IU-6                          | Remediate Waste Site - 600-328                  | 1.03.07.03.05.31   | Remediate Waste Site - 600-328                  | Remediate Waste Site - 600-328 | REA 132   |   | Not in SPIF                   |   |
|  | 100 Area                         | 100-IU-6                          | Remediate waste site 600-326                    | 1.03.07.03.05.33   | Remediate waste site 600-326                    | Remediate waste site 600-326   | REA 132   |   | Not in SPIF                   |   |
| Fld. Rem.-100 Area RS Non Site Specific Support  |                                  |                                   | Fld. Rem.-100 Area RS Non Site Specific Support | 1.03.07.75.25.01/<br>1.03.07.75.26.01/<br>1.03.07.75.28.01 | Fld. Rem.-100 Area RS Non Site Specific Support | Non Site Specific Support      | Includes ARRA Phase 2: 100-IU Segment NSSS and 100-IU Confirmatory NSSS. Includes REA Nos. 105, 111, and 132. |   | Post October 2013 Not in SPIF | FR 100-IU NSSS. Activities would not be stasured 100% complete, but would continue Post October 2013 in support of ongoing project scope (Not in SPIF). |
| <b>D<sup>4</sup> - Buildings</b>                 |                                  |                                   |   |  |   |                                |   |   |                               |   |
| D4-Non-Site Specific Support 100 Area            |                                  |                                   | D4-Non-Site Specific Support 100 Area           | 1.01.01.75.25.01   | D4-Non-Site Specific Support 100 Area           | Non Site Specific Support      | Includes REA Nos. 051, 052, and 056. Also includes Negotiated Dollar Reductions, Mod 248, REA 024 - 1/18/11.  |   | Post October 2013 Not in SPIF | D4 100-IU NSSS. Activities would not be stasured 100% complete, but would continue Post October 2013 in support of ongoing project scope (Not in SPIF). |
| <b>200 Area</b>                                  |                                  |                                   |   |  |   |                                |   |   |                               |   |
| <b>Waste Operations</b>                          |                                  |                                   |   |  |   |                                |   |   |                               |   |
| <b>200 Area ERDF Waste Ops-Constrn (CLIN #1)</b> |                                  |                                   |   |  |   |                                |   |   |                               |   |

**RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE**

| TABLE B2 LINE ITEM<br>a                          | HANFORD AREA<br>DESIGNATION<br>b | OPERABLE UNIT<br>DESIGNATION<br>c | WCH WBS LEVEL 6<br>DESCRIPTION<br>d                  | WCH WBS LEVEL 6<br>IDENTIFICATION<br>NUMBER<br>e | ACTIVITY<br>DESIGNATION f  | ACTIVITY<br>DESCRIPTION g   | ASSUMED ACTIVITY<br>STATUS<br>h  | ACTIVITIES WITH<br>DELAYED RELEASE<br>i | SPIF Scope<br>j | Explanation of SPIF<br>Exceptions<br>k |
|--|----------------------------------|-----------------------------------|--|--|--|---|--|---|-----------------|--|
|  | 200 Area ERDF                    |                                   | Waste Ops - ERDF<br>Construction Cells 7 &<br>8      | 1.04.01.01.30.01                                 | Waste Operations - Environmental<br>Restoration Disposal Facility<br>(Expansion Cells 7 & 8)     | Construction  | Construction of Cells 5 & 6 are complete. The<br>RCCC Contractor will be responsible for<br>construction of Cells 7 & 8 . Cells 7 & 8 will<br>require a Vadose Zone monitoring system. |   | In SPIF         |  |
|  | 200 Area ERDF                    |                                   | Waste Ops - ERDF<br>Construction Cells 7 &<br>8      | 1.04.01.01.30.01                                 | Waste Operations - Environmental<br>Restoration Disposal Facility<br>(Expansion Cells 7 & 8)     | REA 025 - procedure review and<br>updates required to implement the<br>site-wide lockout/tagout procedure | REA 025  |   | In SPIF         |  |
|  | 200 Area ERDF                    |                                   | Waste Ops - ERDF<br>Construction Support             | 1.04.01.01.30.75                                 |  | Construction  | Ongoing activity   |   | In SPIF         |  |
| <b>200 Area ERDF Waste Ops-Constrn (CLIN #4)</b> |                                  |                                   |  |  |  |   |  |   |                 |  |
|  | 200 Area ERDF                    |                                   | Waste Ops - ERDF<br>Construction Cells 7 &<br>8      | 1.04.01.01.30.01                                 | Waste Operations - Environmental<br>Restoration Disposal Facility<br>(Expansion Cells 7 & 8)     | ARRA Phase 1 stockpile transfer<br>from CLIN 1 to CLIN 4  | ARRA Phase 1   |   | In SPIF         |  |
|  | 200 Area ERDF                    |                                   | Waste Ops - ERDF<br>Construction Cells 9 &<br>10     | 1.04.01.01.30.02                                 | Waste Operations - Environmental<br>Restoration Disposal Facility<br>(Expansion Cells 9 & 10)    | ARRA Phase 1 Super Cell 9<br>Construction transfer from CLIN 1 to<br>CLIN 4                               | ARRA Phase 1   |   | In SPIF         |  |
|  | 200 Area ERDF                    |                                   | Waste Ops - ERDF<br>Construction Support             | 1.04.01.01.30.75                                 |  | Construction Support associated<br>with Super Cell 9 transfer from CLIN<br>1 to CLIN 4                    | ARRA Phase 1   |   | In SPIF         |  |
|  | 200 Area ERDF                    |                                   | Waste Ops-ARRA<br>ERDF Construction<br>Super Cell 9  | 1.04.01.01.31.01                                 | Waste Ops-ARRA ERDF<br>Construction Super Cell 9   | ARRA Phase 1 Super Cell 9<br>Construction   | ARRA Phase 1   |   | In SPIF         |  |
|  | 200 Area ERDF                    |                                   | Waste Ops-ARRA<br>ERDF Construction<br>Super Cell 10 | 1.04.01.01.31.02                                 |  | ARRA Phase 1 Super Cell 10<br>Construction; ARRA Phase 2 Cell 10<br>Leachate transmission & Storage       | ARRA Phase 1, 2, and 3   |   | In SPIF         |  |
|  | 200 Area ERDF                    |                                   | Waste Ops-ARRA<br>ERDF Construction<br>Support       | 1.04.01.01.31.75                                 |  | ARRA Phase 1 Super Cell 10<br>Construction Support  | ARRA Phase 1   |   | In SPIF         |  |
| <b>200 Area ERDF Waste Ops-Closure</b>           |                                  |                                   |  |  |  |   |  |   |                 |  |
|  | 200 Area ERDF                    |                                   | Waste Ops-Closure<br>Cells 3 & 4                     | 1.04.01.04.3B.01                                 | Waste Operations - Environmental<br>Restoration Disposal Facility (Closure<br>and Interim Cover) | Closure   | Ongoing activity   |   | In SPIF         |  |
|  | 200 Area ERDF                    |                                   | Waste Ops-Closure<br>Cells 5 & 6                     | 1.04.01.04.3B.02                                 | Waste Operations - Environmental<br>Restoration Disposal Facility (Closure<br>and Interim Cover) | Closure   | Ongoing activity   |   | In SPIF         |  |

**RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE**

| TABLE B2 LINE ITEM<br>a                           | HANFORD AREA<br>DESIGNATION<br>b | OPERABLE UNIT<br>DESIGNATION<br>c | WCH WBS LEVEL 6<br>DESCRIPTION<br>d | WCH WBS LEVEL 6<br>IDENTIFICATION<br>NUMBER<br>e | ACTIVITY<br>DESIGNATION f   | ACTIVITY<br>DESCRIPTION g | ASSUMED ACTIVITY<br>STATUS<br>h  | ACTIVITIES WITH<br>DELAYED RELEASE<br>i | SPIF Scope<br>j               | Explanation of SPIF<br>Exceptions<br>k  |
|---|----------------------------------|-----------------------------------|-------------------------------------|--|---|---------------------------|--|---|-------------------------------|---|
|   | 200 Area ERDF                    |                                   | Waste Ops-Closure Support           | 1.04.01.04.3B.75                                 |   | Closure                   | Ongoing activity   |   | In SPIF                       |   |
| <b>200 Area ERDF Waste Ops-Ops/Disp (CLIN #1)</b> |                                  |                                   |                                     |  |   |                           |  |   |                               |   |
|   | 200 Area ERDF                    |                                   | Waste Ops-Disposal                  | 1.04.01.02.31.01                                 | Waste Operations - Environmental Restoration Disposal Facility (Facility Operations/Disposal) | Operation/Disposal        | Ongoing activity; reduce/increase waste volumes due to D4 and Field Remediation work completed or closed out or added; include 100 BC waste requiring mercury treatment; include modular office installation. Final agreement was determined as part of the IPB development. - MI068/MI070/MI071/MA099/ MD165  |   | In SPIF                       |   |
|   | 200 Area ERDF                    |                                   | Waste Ops-Disposal                  | 1.04.01.02.31.01                                 | Waste Operations - Environmental Restoration Disposal Facility (Facility Operations/Disposal) | Operation/Disposal        | Includes REA Nos. 015, 019A, 019B, 025, 041, 047, 051, 052, 056, 059, 060, 061, 064, 066, 070, 074, 079, 092, 098, 099, 105, 111, 118, 127, 133, and Mod 272. Also includes Negotiated Dollar Reductions, Mod 248, REA 024 - 1/18/11.  |   | Post October 2013 Not in SPIF | WO Disposal Activities would not be statused 100% complete, but would continue Post October 2013 in support of ongoing project scope (Not in SPIF).         |
|   | 200 Area ERDF                    |                                   | Waste Ops-Waste Trea                | 1.04.01.02.32.01                                 | Waste Operations - Waste Treatment  | Operation/Disposal        | Certain sits may require LDR treatment. See MA033, MA158, MI006 and MI020.   |   | In SPIF                       |   |
|   | 200 Area ERDF                    |                                   | Waste Ops-Waste Trea                | 1.04.01.02.32.01                                 | Waste Operations - Waste Treatment  | Operation/Disposal        | Includes REA Nos. 015, 041, 047, 051, 052, 056, 059, 074, 079, 092, 098, 099, and Mod 272. Also includes Negotiated Dollar Reductions, Mod 248, REA 024 - 1/18/11.   |   | In SPIF                       |   |
|   | 200 Area ERDF                    |                                   | Waste Ops-Disposal Support          | 1.04.01.02.31.75                                 |   | Operation/Disposal        | Ongoing activity. Schedule extension REA 052. Support for REA 059, 4 failed confirmatory sites in H Area. Support for REA 064, 3 failed confirmatory sites in D Area. Support for REA 070, 6 failed confirmatory sites in D Area. Support for REA 015, 3 Waste Sites in B/C Area. Includes REA Nos. 019B, 047, 054, 056, 060, 061, 074, 092, 098, 099, 105, and 111. |   | Post October 2013 Not in SPIF | WO Disposal Support Activities would not be statused 100% complete, but would continue Post October 2013 in support of ongoing project scope (Not in SPIF). |
| <b>200 Area ERDF Waste Ops-Ops/Disp (CLIN #3)</b> |                                  |                                   |                                     |  |   |                           |  |   |                               |   |

**RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE**

| TABLE B2 LINE ITEM<br>a                           | HANFORD AREA<br>DESIGNATION<br>b | OPERABLE UNIT<br>DESIGNATION<br>c | WCH WBS LEVEL 6<br>DESCRIPTION<br>d     | WCH WBS LEVEL 6<br>IDENTIFICATION<br>NUMBER<br>e | ACTIVITY<br>DESIGNATION f   | ACTIVITY<br>DESCRIPTION g          | ASSUMED ACTIVITY<br>STATUS<br>h  | ACTIVITIES WITH<br>DELAYED RELEASE<br>i | SPIF Scope<br>j               | Explanation of SPIF<br>Exceptions<br>k  |
|---|----------------------------------|-----------------------------------|---|--|---|------------------------------------|--|---|-------------------------------|---|
|   | 200 Area ERDF                    |                                   | Waste Ops-618-10/11 Disposal            | 1.04.01.02.35.01                                 | Waste Ops-618-10/11 Disposal  | Operation/Disposal                 | Function of CLIN #3 approval (-C)  |   | Not in CLIN 1 SPIF            | 618-10/11 CLIN 3  |
|   | 200 Area ERDF                    |                                   | Waste Ops-618-10/11 Treatment           | 1.04.01.02.36.01                                 | Waste Ops-618-10/11 Treatment   | Operation/Disposal                 | Function of CLIN #3 approval (-C)  |   | Not in CLIN 1 SPIF            | 618-10/11 CLIN 3  |
| <b>200 Area ERDF Waste Ops-Ops/Disp (CLIN #4)</b> |                                  |                                   |   |  |   |                                    |  |   |                               |   |
|   | 200 Area ERDF                    |                                   | Waste Ops-ARRA Disposal                 | 1.04.01.02.37.01                                 | Waste Ops-ARRA Disposal   | ARRA Phase 1 & 2 ERDF Upgrades     | ARRA Phases 1, 2, and 3  |   | In SPIF                       |   |
|   | 200 Area ERDF                    |                                   | Waste Ops-ARRA Treatment                | 1.04.01.02.38.01                                 | Waste Ops-ARRA Treatment  | ARRA Phase 2 ERDF Upgrades         | ARRA Phases 2 and 3  |   | In SPIF                       |   |
|   | 200 Area ERDF                    |                                   | Waste Ops-ARRA Disposal Support         | 1.04.01.02.37.75                                 | Waste Ops-ARRA Disposal Support   | ARRA Phase 1 ERDF Upgrades Support | ARRA Phase 1   |   | In SPIF                       |   |
|   | 200 Area ERDF                    |                                   | Waste Ops-ARRA Disposal                 | 1.04.01.02.39.01                                 | Waste Ops-ARRA Disposal   | ARRA Buy Back                      | REA Nos. 142 and 143   |   | In SPIF                       |   |
|   | 200 Area ERDF                    |                                   | Waste Ops-ARRA Treatment                | 1.04.01.02.40.01                                 | Waste Ops-ARRA Treatment  | ARRA Buy Back                      | REA Nos. 142 and 143   |   | In SPIF                       |   |
|   | 200 Area ERDF                    |                                   | Waste Ops-ARRA Disposal Support         | 1.04.01.02.39.75                                 | Waste Ops-ARRA Disposal Support   | ARRA Buy Back                      | REA Nos. 142 and 143   |   | In SPIF                       |   |
| <b>200 Area ERDF Waste Ops-Trnsptn (CLIN #1)</b>  |                                  |                                   |   |  |   |                                    |  |   |                               |   |
|   | 200 Area ERDF                    |                                   | Waste Ops-Transportation Routes/Methods | 1.04.01.03.37.01                                 | Waste Operations - Environmental Restoration Disposal Facility (Transportation) | Transportation                     | Ongoing activity   |   | Post October 2013 Not in SPIF | Activities would not be stasured 100% complete, but would continue Post October 2013 in support of ongoing project scope (Not in SPIF). |
|   | 200 Area ERDF                    |                                   | Waste Ops-Transportation                | 1.04.01.03.38.01                                 | Waste Operations - Environmental Restoration Disposal Facility (Transportation) | Transportation                     | Ongoing activity; reduce waste volumes due to D4 and Field Remediation work completed or closed out; adjust for new scope in D4 and Field Remediation. This will also include demobilization of leased trucks/increased cost for return of leased trucks no longer needed. RL accepted on 9/13/05. This was reconciled during baseline development. - MIO69/MA100/MD166. Also includes Negotiated Dollar Reductions, Mod 248, REA 024 - 1/18/11. |   | Post October 2013 Not in SPIF | Activities would not be stasured 100% complete, but would continue Post October 2013 in support of ongoing project scope (Not in SPIF). |

**RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE**

| TABLE B2 LINE ITEM<br>a                          | HANFORD AREA<br>DESIGNATION<br>b | OPERABLE UNIT<br>DESIGNATION<br>c | WCH WBS LEVEL 6<br>DESCRIPTION<br>d      | WCH WBS LEVEL 6<br>IDENTIFICATION<br>NUMBER<br>e    | ACTIVITY<br>DESIGNATION f   | ACTIVITY<br>DESCRIPTION g  | ASSUMED ACTIVITY<br>STATUS<br>h   | ACTIVITIES WITH<br>DELAYED RELEASE<br>i | SPIF Scope<br>j                  | Explanation of SPIF<br>Exceptions<br>k  |
|--|----------------------------------|-----------------------------------|--|---|---|--|---|---|----------------------------------|---|
|  | 200 Area ERDF                    |                                   | Waste Ops-<br>Transportation             | 1.04.01.03.38.01                                    | Waste Operations - Environmental<br>Restoration Disposal Facility<br>(Transportation) | Transportation   | Includes REA Nos. 015, 019A, 019B, 041, 047,<br>051, 052, 056, 059, 060, 061, 064, 066, 070,<br>074, 079, 092, 098, 099, 105, 111, 118, 127,<br>133, and Mod 272.   |   | Post October 2013 Not in<br>SPIF | Activities would not be stasured<br>100% complete, but would<br>continue Post October 2013 in<br>support of ongoing project scope<br>(Not in SPIF).                             |
|  | 200 Area ERDF                    |                                   | Waste Ops-<br>Transportation Support     | 1.04.01.03.38.75                                    | Waste Ops-Transportation Support  | Operation/Disposal   | Disposal subcontract change notice. RL<br>accepted on 9/13/05. - MA102.This activity is<br>located in the field operations support account.<br>Schedule extension REA 052. Support for REA<br>059, 4 failed waste sites in H Area. Support for<br>REA 064, 3 failed confirmatory sites in D Area.<br>Support for REA 070, 6 failed confirmatory sites<br>in D Area. Support for REA 015, 3 Waste Sites<br>in B/C Area. Includes REA Nos. 019B, 047,<br>056, 060, 061, 074, 092, 098, 099, 105, 111. |   | Post October 2013 Not in<br>SPIF | Activities would not be stasured<br>100% complete, but would<br>continue Post October 2013 in<br>support of ongoing project scope<br>(Not in SPIF).                             |
| <b>200 Area ERDF Waste Ops-Trnsptn (CLIN #3)</b> |                                  |                                   |  |   |   |  |   |   |                                  |   |
|  | 200 Area ERDF                    |                                   | Waste Ops-618-10/11<br>Transportation    | 1.04.01.03.3A.01                                    | Waste Ops-618-10/11Disposal   | Operation/Disposal   | Function of CLIN #3   |   | Not in CLIN 1 SPIF               | 618-10/11 CLIN 3  |
| <b>200 Area ERDF Waste Ops-Trnsptn (CLIN #4)</b> |                                  |                                   |  |   |   |  |   |   |                                  |   |
|  | 200 Area ERDF                    |                                   | Waste Ops-ARRA<br>Transportation         | 1.04.01.03.3B.01                                    | Waste Ops-ARRA Transportation   | ARRA Phase 1 & 2ERDF Upgrades  | ARRA Phases 1, 2, and 3   |   | In SPIF                          |   |
|  | 200 Area ERDF                    |                                   | Waste Ops-ARRA<br>Transportation Support | 1.04.01.03.3B.75                                    | Waste Ops-ARRA Transportation<br>Support  | ARRA Phase 1 ERDF Upgrades<br>Support                                    | ARRA Phase 1  |   | In SPIF                          |   |
|  | 200 Area ERDF                    |                                   | Waste Ops-ARRA<br>Transportation         | 1.04.01.03.3C.01                                    | Waste Ops-ARRA Transportation   | ARRA Buy Back  | REA Nos. 142 and 143  |   | In SPIF                          |   |
|  | 200 Area ERDF                    |                                   | Waste Ops-ARRA<br>Transportation Support | 1.04.01.03.3C.75                                    | Waste Ops-ARRA Transportation<br>Support  | ARRA Buy Back  | REA Nos. 142 and 143  |   | In SPIF                          |   |
| Waste Ops-Management and Support                 |                                  |                                   | Waste Ops-<br>Management and<br>Support  | 1.04.99.01.29 /<br>1.04.99.02.29 /<br>1.04.01.02.32 | Waste Ops-Management and<br>Support   | Management and Support   | Includes REA Nos. 005, 008-R1, 015, 019A,<br>019B, 031-R1, 043, 041, 047, 051, 054, 056,<br>059, 060, 061, 064, 066, 052, 070, 074, 079,<br>092, 098, 099, 105, 111, and Mod 272. Also<br>includes Negotiated Dollar Reductions, Mod<br>248, REA 024 - 1/18/11.   |   | Post October 2013 Not in<br>SPIF | WO Management & Support.<br>Activities would not be stasured<br>100% complete, but would<br>continue Post October 2013 in<br>support of ongoing project scope<br>(Not in SPIF). |
| Waste Ops-Management and Support                 |                                  |                                   | Waste Ops-<br>Management and<br>Support  | 1.04.99.03.29.01                                    | Waste Ops-Management and<br>Support Allocations for ARRA                              | Management and Support<br>Allocations for ARRA Phase I, ARRA<br>Buy Back | ARRA Phase 1. Includes REA Nos. 142 and<br>143  |   | In SPIF                          |   |

**RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE**

| TABLE B2 LINE ITEM<br>a                   | HANFORD AREA<br>DESIGNATION<br>b | OPERABLE UNIT<br>DESIGNATION<br>c | WCH WBS LEVEL 6<br>DESCRIPTION<br>d                    | WCH WBS LEVEL 6<br>IDENTIFICATION<br>NUMBER<br>e | ACTIVITY<br>DESIGNATION f  | ACTIVITY<br>DESCRIPTION g                                  | ASSUMED ACTIVITY<br>STATUS<br>h   | ACTIVITIES WITH<br>DELAYED RELEASE<br>i    | SPIF Scope<br>j    | Explanation of SPIF<br>Exceptions<br>k   |
|---|----------------------------------|-----------------------------------|--|--|--|--|---|--|--------------------|--|
| <b>300 Area</b>                           |                                  |                                   |  |  |  |  |   |  |                    |  |
| <b>308 Building</b>                       |                                  |                                   |  |  |  |  |   |  |                    |  |
| <b>D<sup>4</sup> - Buildings (CLIN#2)</b> |                                  |                                   |  |  |  |  |   |  |                    |  |
|   | 300 Area                         |                                   | D4 Building - 308                                      | 1.01.04.01.07.L1                                 | D4 Building - 308  | Fuels Development Laboratory                               | Unoccupied - No planning activities currently ongoing; will be required in the future.  |  | In SPIF            |  |
|   | 300 Area                         |                                   | D4 Building - 308A                                     | 1.01.04.01.07.L2                                 | D4 Building - 308A   | Fuels Development Laboratory                               | Unoccupied - No planning activities currently ongoing; will be required in the future.  |  | In SPIF            |  |
| <b>324 Building</b>                       |                                  |                                   |  |  |  |  |   |  |                    |  |
| <b>Waste Site Remediation</b>             |                                  |                                   |  |  |  |  |   |  |                    |  |
|   | 300 Area                         | 300-FF-2                          | Remediate Waste Site - 300-25 (Costs included in D4 3) | 1.03.12.02.05.A1                                 | Remediate Waste Site - 300-25 (Costs included in D4 324)   |  | No planning activities currently ongoing; will be required in the future.   |  | Not in CLIN 1 SPIF | Located with building 324 that is delayed do to contaminate soil beneath B Cell  |
|   | 300 Area                         | 300-FF-2                          | Remediate Waste Site - 300-263                         | 1.03.12.02.05.A2                                 | Remediate Waste Site - 300-263   | 324 Building Diversion Tank                                | No planning activities currently ongoing; will be required in the future.   |  | Not in CLIN 1 SPIF | 324 Building. Scope Delayed.   |
|   | 300 Area                         | 300-FF-2                          | Remediate Waste Site - 300-265                         | 1.03.12.02.05.A3                                 | Remediate Waste Site - 300-265   | Pipe Trench Between 324 and 325 buildings                  | No planning activities currently ongoing; will be required in the future.   |  | Not in SPIF        | Retained facilities, active underground utilities supporting the 325 operations. |
| <b>D<sup>4</sup> - Buildings</b>          |                                  |                                   |  |  |  |  |   |  |                    |  |
|   | 300 Area                         |                                   | D4 Building - 324 and Assoc. Structures (300-25)       | 1.01.03.01.07.01                                 | D4 Building - 324 and Associated Structures (includes Buildings 324-BA, 324A, 324D, and Waste Site 300-25) | Chemical Engineering Laboratory                            | Partial Deactivation-A, B, & C hot cells are cleaned out. D cell, Shielded Material Facility (SMF), & High Level Vault Tanks remain to be done. Balance of D <sup>4</sup> required. |  | Not in CLIN 1 SPIF | Demolition Delayed due to impact of new Waste Site Below B-Cell.                 |
|   | 300 Area                         |                                   | D4 Building - 324A                                     | 1.01.03.01.07.02                                 | D4 Building - 324A (Cost included in D4 324)   | 300 Area Accelerated Closure Plan Zone KA Small Facilities | Unoccupied - No planning activities currently ongoing; will be required in the future.  |  | Not in CLIN 1 SPIF | Demolition Delayed due to impact of new Waste Site Below B-Cell.                 |
|   | 300 Area                         |                                   | D4 Building - 324-BA                                   | 1.01.03.01.07.03                                 | D4 Building - 324-BA (Cost included in D4 324)   | 324 Boiler Annex   | Operating Facility - No planning activities currently ongoing; will be required in the future.  | Delayed Release per Contract Section C.2.8 | Not in CLIN 1 SPIF | Demolition Delayed due to impact of new Waste Site Below B-Cell.                 |
|   | 300 Area                         |                                   | D4 Building - 324D                                     | 1.01.03.01.07.04                                 | D4 Building - 324D (Cost included in D4 324)   | 300 Area Accelerated Closure Plan Zone KA Small Facilities | Operating Facility - No planning activities currently ongoing; will be required in the future.  |  | Not in CLIN 1 SPIF | Demolition Delayed due to impact of new Waste Site Below B-Cell.                 |

**RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE**

| TABLE B2 LINE ITEM<br>a                     | HANFORD AREA<br>DESIGNATION<br>b | OPERABLE UNIT<br>DESIGNATION<br>c | WCH WBS LEVEL 6<br>DESCRIPTION<br>d              | WCH WBS LEVEL 6<br>IDENTIFICATION<br>NUMBER<br>e | ACTIVITY<br>DESIGNATION f  | ACTIVITY<br>DESCRIPTION g                     | ASSUMED ACTIVITY<br>STATUS<br>h  | ACTIVITIES WITH<br>DELAYED RELEASE<br>i    | SPIF Scope<br>j    | Explanation of SPIF<br>Exceptions<br>k   |
|---|----------------------------------|-----------------------------------|--|--|--|---|--|--|--------------------|--|
| <b>D<sup>4</sup> - Remaining Facilities</b> |                                  |                                   |  |  |  |   |  |  |                    |  |
|   | 300 Area                         |                                   | D4 Remaining Facilities - 324B                   | 1.01.03.01.08.01                                 | D4 Remaining Facilities - 324B   | Chemical Engineering Laboratory Exhaust Stack | Operating Facility - No planning activities currently ongoing; will be required in the future.   |  | Not in CLIN 1 SPIF | Demolition Delayed due to impact of new Waste Site Below B-Cell.   |
| <b>325 Building</b>                         |                                  |                                   |  |  |  |   |  |  |                    |  |
| <b>326 Building</b>                         |                                  |                                   |  |  |  |   |  |  |                    |  |
| <b>D<sup>4</sup> - Buildings</b>            |                                  |                                   |  |  |  |   |  |  |                    |  |
|   | 300 Area                         |                                   | D4 Building - 326-BA                             | 1.01.04.01.07.N2                                 | D4 Building - 326-BA   | 326 Boiler Annex                              | Operating Facility - No planning activities currently ongoing; will be required in the future.   | Delayed Release per Contract Section C.2.4 | In SPIF            |  |
|   | 300 Area                         |                                   | D4 Building - 326                                | 1.01.04.01.07.N1                                 | D4 Building - 326  | Material Science Laboratory                   | Operating Facility - No planning activities currently ongoing; will be required in the future. Contract Mod 226 transfer from CLIN2 to CLIN1. Descope Below Grade Demo and Transition/Final Closure Backfill portion only. Mod 248, REA 024 - 1/18/11. | Delayed Release per Contract Section C.2.4 | Not in SPIF        | This late release facility was delayed 17 months past the October 2009 contract release date. This critical path facility was scheduled to complete April 2013 with an October 2009 release, and can't be reasonably expected to complete by October 2013 in light of the February 2011 actual release date. |
| <b>327 Building</b>                         |                                  |                                   |  |  |  |   |  |  |                    |  |
| <b>D<sup>4</sup> - Buildings</b>            |                                  |                                   |  |  |  |   |  |  |                    |  |
|   | 300 Area                         |                                   | D4 Building - 327 and Assoc Structures (300-264) | 1.01.03.02.07.01                                 | D4 Building - 327 and Associated Structures (includes Building 327BA and Waste Site 300-264) | Post-Irradiation Test Laboratory              | Partial Deactivation - 4 of 11 hot cells are cleaned out. Remaining hot cells and balance of building D4 required; unique handling required to package and disposition the Ra-226 acid drum; modification to safety basis. - MI001/MA033 /MA117        |  | In SPIF            |  |
|   | 300 Area                         |                                   | D4 Building - 327BA                              | 1.01.03.02.07.02                                 | D4 Building - 327BA (Costs included with D4 327)   | 327 Boiler Annex                              | Operating Facility - No planning activities currently ongoing; will be required in the future.   | Delayed Release per Contract Section C.2.4 | In SPIF            |  |



**RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE**

| TABLE B2 LINE ITEM<br>a                   | HANFORD AREA<br>DESIGNATION<br>b | OPERABLE UNIT<br>DESIGNATION<br>c | WCH WBS LEVEL 6<br>DESCRIPTION<br>d               | WCH WBS LEVEL 6<br>IDENTIFICATION<br>NUMBER<br>e | ACTIVITY<br>DESIGNATION f  | ACTIVITY<br>DESCRIPTION g                     | ASSUMED ACTIVITY<br>STATUS<br>h  | ACTIVITIES WITH<br>DELAYED RELEASE<br>i    | SPIF Scope<br>j               | Explanation of SPIF<br>Exceptions<br>k  |
|---|----------------------------------|-----------------------------------|---|--|--|---|--|--|-------------------------------|---|
| D4-Non Site Specific Support 324/327 Area |                                  |                                   | D4-Non Site Specific Support 324/327 Area         | 1.01.03.75.25.01                                 | D4-Non Site Specific Support 324/327 Area  | Non Site Specific Support                     | N/A  |  | Post October 2013 Not in SPIF | NSSS. Activities would not be statused 100% complete, but would continue Post October 2013 in support of ongoing project scope (Not in SPIF). |
| <b>329 Building</b>                       |                                  |                                   |   |  |  |   |  |  |                               |   |
| <b>D<sup>4</sup> - Buildings</b>          |                                  |                                   |   |  |  |   |  |  |                               |   |
|   | 300 Area                         |                                   | D4 Building - 329                                 | 1.01.04.01.07.P1                                 | D4 Building - 329  | Chemical Sciences Laboratory                  | Operating Facility - No planning activities currently ongoing; will be required in the future. Contract Mod 226 transfer from CLIN2 to CLIN1. Descope Below Grade Demo and Transition/Final Closure Backfill portion only. Mod 248, REA 024 - 1/18/11. | Delayed Release per Contract Section C.2.4 | Not in SPIF                   | Delayed Release   |
| <b>331 Building</b>                       |                                  |                                   |   |  |  |   |  |  |                               |   |
| <b>Confirmatory Sampling Sites</b>        |                                  |                                   |   |  |  |   |  |  |                               |   |
|   | 300 Area                         | 300-FF-2                          | Confirmatory Sampling Site - 331 LSLDF            | 1.03.12.01.03.08                                 | Confirmatory Sampling Site - 331 LSLDF   | Life Sciences Lab Drain Field                 | No planning activities currently ongoing; will be required in the future.  |  | In SPIF                       |   |
|   | 300 Area                         | 300-FF-2                          | <del>Confirmatory Sampling Site - 331 LSLT1</del> | <del>1.03.12.01.03.09</del>                      | <del>Confirmatory Sampling Site - 331 LSLT1</del>                                | <del>Life Sciences Laboratory Trench #1</del> | Descope. Mod 248, REA 024 - 1/18/11. Includes performed scope for a portion of Work Instructions only. This confirmatory sampling site is descope, not included as part of Confirmatory Sampling count in Table C.1.                                   |  | In SPIF                       |   |
|   | 300 Area                         | 300-FF-2                          | <del>Confirmatory Sampling Site - 331 LSLT2</del> | <del>1.03.12.01.03.10</del>                      | <del>Confirmatory Sampling Site - 331 LSLT2</del>                                | <del>Life Sciences Laboratory Trench #2</del> | Descope. Mod 248, REA 024 - 1/18/11. Includes performed scope for a portion of Work Instructions only. This confirmatory sampling site is descope, not included as part of Confirmatory Sampling count in Table C.1.                                   |  | In SPIF                       |   |
|   | 300 Area                         | 300-FF-2                          | Confirmatory Sampling Site - 600-276              | 1.03.12.01.03.11                                 | 600-276, Hanford Geotechnical Engineering and Development Facility, Little Egypt | Evaluation area using simulated buried waste  | FH requested that this site be transferred to WCH. This was not in the RFP. RL accepted as a confirmatory sampling site on 9/13/05. - MA144  |  | In SPIF                       |   |
| <b>D<sup>4</sup> - Buildings</b>          |                                  |                                   |   |  |  |   |  |  |                               |   |

**RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE**

| TABLE B2 LINE ITEM<br>a            | HANFORD AREA<br>DESIGNATION<br>b | OPERABLE UNIT<br>DESIGNATION<br>c | WCH WBS LEVEL 6<br>DESCRIPTION<br>d | WCH WBS LEVEL 6<br>IDENTIFICATION<br>NUMBER<br>e | ACTIVITY<br>DESIGNATION f  | ACTIVITY<br>DESCRIPTION g  | ASSUMED ACTIVITY<br>STATUS<br>h  | ACTIVITIES WITH<br>DELAYED RELEASE<br>i    | SPIF Scope<br>j | Explanation of SPIF<br>Exceptions<br>k |
|------------------------------------|----------------------------------|-----------------------------------|-------------------------------------|--|--|--|--|--|-----------------|--|
|                                    | 300 Area                         |                                   | D4 Building - 331C                  | 1.01.04.01.07.Q3                                 | D4 Building - 331C   | Storage Facility   | Clarification needed that this is delayed release with 331 building. RL accepted on 9/13/05. - MD039. Contract Mod 226 transfer from CLIN2 to CLIN1  | Delayed Release per Contract Section C.2.4 | Not in SPIF     | Delayed Release                        |
|                                    | 300 Area                         |                                   | D4 Building - 331D                  | 1.01.04.01.07.Q4                                 | D4 Building - 331D   | Biomagnetic Effects Laboratory   | Clarification needed that this is delayed release with 331 building. RL accepted on 9/13/05. - MD040. Contract Mod 226 transfer from CLIN2 to CLIN1  | Delayed Release per Contract Section C.2.4 | Not in SPIF     | Delayed Release                        |
|                                    | 300 Area                         |                                   | D4 Building - 331G                  | 1.01.04.01.07.Q5                                 | D4 Building - 331G   | Interim Tissue Repository  | Clarification needed that this is delayed release with 331 building. RL accepted on 9/13/05. - MD041. Contract Mod 226 transfer from CLIN2 to CLIN1  | Delayed Release per Contract Section C.2.4 | Not in SPIF     | Delayed Release                        |
|                                    | 300 Area                         |                                   | D4 Building - 331H                  | 1.01.04.01.07.Q6                                 | D4 Building - 331H   | Aerosol Wind Tunnel Research Facility  | Clarification needed that this is delayed release with 331 building. RL accepted on 9/13/05. -MD042. Contract Mod 226 transfer from CLIN2 to CLIN1   | Delayed Release per Contract Section C.2.4 | Not in SPIF     | Delayed Release                        |
| <b>300 Area Remaining Sites</b>    |                                  |                                   |                                     |  |  |  |  |  |                 |  |
| <b>Design</b>                      |                                  |                                   |                                     |  |  |  |  |  |                 |  |
|                                    | 300 Area                         |                                   | Fld. Rem.-300 Area RS Design        | 1.03.12.03.01.01                                 | Design - Remedial Action Design  | 300 Area Remedial Action Design  | No planning activities currently ongoing; will be required in the future; additional design scope associated with new remediation sites: Items # 38-42, 44-46, 56-67, 94-95, 97-98, 147, 151-152 and 155-158. RL accepted 9/13/05 and 9/19/05. - MA169; For the Field Remediation Design of Burial Grounds affected by the PAAA Action Plan who's site design was underway as of 8/27/05 are considered an MA- MA 168. |  | In SPIF         |  |
|                                    | 300 Area                         |                                   | Fld. Rem.-300 Area RS Design        | 1.03.12.03.01.01                                 | Fld. Rem.-300 Area RS Design   | Remedial design for two 300 Area Sites: 300-7 and 300-9.                           | REA 062  |  | In SPIF         |  |
|                                    | 300 Area                         |                                   | 300 Area Cultural Resource Reviews  | 1.03.12.03.01.02                                 | Cultural Resource Reviews for potential 300 Area failed confirmatory sites | Perform cultural resource reviews for potential 300 area failed confirmatory sites | REA 136  |  | In SPIF         |  |
|                                    | 300 Area                         |                                   | Fld. Rem.-300 Area RS Design        | 1.03.12.03.01.03                                 | 300 Area Retained Facilities   | 300 Area Retained Facilities   | REA 147  |  | In SPIF         |  |
| <b>Confirmatory Sampling Sites</b> |                                  |                                   |                                     |  |  |  |  |  |                 |  |

**RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE**

| TABLE B2 LINE ITEM<br>a | HANFORD AREA<br>DESIGNATION<br>b | OPERABLE UNIT<br>DESIGNATION<br>c | WCH WBS LEVEL 6<br>DESCRIPTION<br>d              | WCH WBS LEVEL 6<br>IDENTIFICATION<br>NUMBER<br>e | ACTIVITY<br>DESIGNATION f   | ACTIVITY<br>DESCRIPTION g   | ASSUMED ACTIVITY<br>STATUS<br>h   | ACTIVITIES WITH<br>DELAYED RELEASE<br>i    | SPIF Scope<br>j | Explanation of SPIF<br>Exceptions<br>k   |
|-------------------------|----------------------------------|-----------------------------------|--|--|---|---|---|--|-----------------|--|
|                         | 300 Area                         | 300-FF-2                          | CS Site - 300A Misc Piping (No Assoc Waste Info) | 1.03.12.01.03.01                                 | Confirmatory Sampling Site - 300 Area Misc Piping (Currently no Waste Information Data System Site Associated with this Site) | 300 Area - Misc Piping  | No planning activities currently ongoing; will be required in the future.                                   |  | Not in SPIF     | 300-293 Waste site from Orphan Sites Evaluation - Late Identification                              |
|                         | 300 Area                         | 300-FF-2                          | Confirmatory Sampling Site - 300-2               | 1.03.12.01.03.02                                 | Confirmatory Sampling Site - 300-2  | Contaminated Light Water Disposal   | No planning activities currently ongoing; will be required in the future.                                   |  | In SPIF         |  |
|                         | 300 Area                         | 300-FF-2                          | Confirmatory Sampling Site - 300-32 (333 Bldg.)  | 1.03.12.01.03.03                                 | Confirmatory Sampling Site - 300-32 (Associated with 333 Bldg.)   | Fabrication Shop Leak   | No planning activities currently ongoing; will be required in the future.                                   |  | In SPIF         |  |
|                         | 300 Area                         | 300-FF-2                          | Confirmatory Sampling Site - 300-7               | 1.03.12.01.03.04                                 | Confirmatory Sampling Site - 300-7  | Undocumented Solid Waste Burial Ground  | 12% complete. WI complete, sampling and closeout documentation to go. RL accepted on 9/13/05. - MD151       |  | In SPIF         |  |
|                         | 300 Area                         | 300-FF-2                          | Confirmatory Sampling Site - 300-9               | 1.03.12.01.03.05                                 | Confirmatory Sampling Site - 300-9  | Solid Waste Burial Ground   | 12% complete. WI complete, sampling and closeout documentation to go. RL accepted on 9/13/05. - MD152       |  | In SPIF         |  |
|                         | 300 Area                         | 300-FF-2                          | Confirmatory Sampling Site - 303-M UOF           | 1.03.12.01.03.06                                 | Confirmatory Sampling Site - 303-M UOF  | 303M Uranium Oxide Facility   | No planning activities currently ongoing; will be required in the future.                                   |  | In SPIF         |  |
|                         | 300 Area                         | 300-FF-2                          | Confirmatory Sampling Site - UPR-300-2           | 1.03.12.01.03.07                                 | Confirmatory Sampling Site - UPR-300-2  | Releases at the 340 Facility  | No planning activities currently ongoing; will be required in the future.                                   | Delayed Release per Contract Section C.2.4 | Not in SPIF     | Confirmatory Sampling not required because the site will be removed in the layback of 340 Complex. |
|                         | 300 Area                         | 300-FF-2                          | Confirmatory Sampling Site - 300-93 (Bldg 324)   | 1.03.12.01.03.12                                 | Confirmatory Sampling Site - 300-93 (Bldg 324)  | The source has been eliminated and the lines capped, but the disposal site has not been permanently abandoned | FH requested that this site be transferred to WCH. This was not in the RFP. RL accepted on 9/13/05. - MA141 |  | Not in SPIF     | Misc Deduct - MOD 292 (WCH-REA-144)  |
|                         | 300 Area                         | 300-FF-2                          | Confirmatory Sampling Site - 300-94 (Bldg 324)   | 1.03.12.01.03.13                                 | Confirmatory Sampling Site - 300-94 (Bldg 324)  | French drain to eliminate flooding on east side of 324 building. Active stormwater system                     | FH requested that this site be transferred to WCH. This was not in the RFP. RL accepted on 9/13/05. - MA142 |  | Not in SPIF     | Misc Deduct - MOD 292 (WCH-REA-144)  |
|                         | 300 Area                         | 300-FF-2                          | Confirmatory Sampling Site - 300-279             | 1.03.12.01.03.14                                 | Confirmatory Sampling Site - 300-279  | Confirmatory Sampling Site - 300-279  | REA 121   |  | In SPIF         |  |
|                         | 300 Area                         | 300-FF-2                          | Confirmatory Sampling Site - 300-280             | 1.03.12.01.03.15                                 | Confirmatory Sampling Site - 300-280  | Confirmatory Sampling Site - 300-280  | REA 121   |  | In SPIF         |  |
|                         | 300 Area                         | 300-FF-2                          | Confirmatory Sampling Site - 300-281             | 1.03.12.01.03.16                                 | Confirmatory Sampling Site - 300-281  | Confirmatory Sampling Site - 300-281  | REA 121   |  | In SPIF         |  |
|                         | 300 Area                         | 300-FF-2                          | Confirmatory Sampling Site - 300-282             | 1.03.12.01.03.17                                 | Confirmatory Sampling Site - 300-282  | Confirmatory Sampling Site - 300-282  | REA 121   |  | In SPIF         |  |
|                         | 300 Area                         | 300-FF-2                          | Confirmatory Sampling Site - 300-283             | 1.03.12.01.03.18                                 | Confirmatory Sampling Site - 300-283  | Confirmatory Sampling Site - 300-283  | REA 121   |  | In SPIF         |  |

**RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE**

| TABLE B2 LINE ITEM<br>a       | HANFORD AREA<br>DESIGNATION<br>b | OPERABLE UNIT<br>DESIGNATION<br>c | WCH WBS LEVEL 6<br>DESCRIPTION<br>d          | WCH WBS LEVEL 6<br>IDENTIFICATION<br>NUMBER<br>e | ACTIVITY<br>DESIGNATION f   | ACTIVITY<br>DESCRIPTION g              | ASSUMED ACTIVITY<br>STATUS<br>h   | ACTIVITIES WITH<br>DELAYED RELEASE<br>i | SPIF Scope<br>j | Explanation of SPIF<br>Exceptions<br>k  |
|-------------------------------|----------------------------------|-----------------------------------|--|--|---|--|---|---|-----------------|---|
|                               | 300 Area                         | 300-FF-2                          | Confirmatory Sampling Site - 300-284         | 1.03.12.01.03.19                                 | Confirmatory Sampling Site - 300-284                                  | Confirmatory Sampling Site - 300-284   | REA 121   |   | In SPIF         |   |
|                               | 300 Area                         | 300-FF-2                          | Confirmatory Sampling Site - 300-286         | 1.03.12.01.03.20                                 | Confirmatory Sampling Site - 300-286                                  | Confirmatory Sampling Site - 300-286   | REA 121   |   | In SPIF         |   |
|                               | 300 Area                         | 300-FF-2                          | Confirmatory Sampling Site - 300-287         | 1.03.12.01.03.21                                 | Confirmatory Sampling Site - 300-287                                  | Confirmatory Sampling Site - 300-287   | REA 121   |   | In SPIF         |   |
|                               | 300 Area                         | 300-FF-2                          | Confirmatory Sampling Site - 300-288         | 1.03.12.01.03.22                                 | Confirmatory Sampling Site - 300-288                                  | Confirmatory Sampling Site - 300-288   | REA 121   |   | In SPIF         |   |
|                               | 300 Area                         | 300-FF-2                          | Confirmatory Sampling Site - 300-289         | 1.03.12.01.03.23                                 | Confirmatory Sampling Site - 300-289                                  | Confirmatory Sampling Site - 300-289   | REA 121   |   | In SPIF         |   |
|                               | 300 Area                         | 300-FF-2                          | Confirmatory Sampling Site - 300-290         | 1.03.12.01.03.24                                 | Confirmatory Sampling Site - 300-290                                  | Confirmatory Sampling Site - 300-290   | REA 121   |   | In SPIF         |   |
|                               | 300 Area                         | 300-FF-2                          | Confirmatory Sampling Site - 300-291         | 1.03.12.01.03.25                                 | Confirmatory Sampling Site - 300-291                                  | Confirmatory Sampling Site - 300-291   | REA 121   |   | In SPIF         |   |
|                               | 300 Area                         | 300-FF-2                          | Confirmatory Sampling Site - 300-294         | 1.03.12.01.03.26                                 | Confirmatory Sampling Site - 300-294                                  | Confirmatory Sampling Site - 300-294   | REA 121   |   | In SPIF         |   |
|                               | 300 Area                         | 300-FF-2                          | Confirmatory Sampling Site - 600-290:2       | 1.03.12.01.03.27                                 | Confirmatory Sampling Site - 600-290:2                                | Confirmatory Sampling Site - 600-290:2 | REA 121   |   | In SPIF         |   |
| <b>Waste Site Remediation</b> |                                  |                                   |  |  |   |  |   |   |                 |   |
|                               | 300 Area                         | 300-FF-2                          | Remediate Waste Site 300-39 (Building 309)   | 1.03.12.02.05.01                                 | Remediate Waste Site - 300-39 (Costs included with D4 Building 309)   |  | No planning activities currently ongoing; will be required in the future. |   | Not in SPIF     | Impacted by 309 delays due to retained facilities/utility relocation project and utilities supporting 324 Building. |
|                               | 300 Area                         | 300-FF-2                          | Remediate Waste Site 309-TW-1 (Building 309) | 1.03.12.02.05.02                                 | Remediate Waste Site - 309-TW-1 (Costs included with D4 Building 309) |  | No planning activities currently ongoing; will be required in the future. |   | Not in SPIF     | Impacted by 309 delays due to retained facilities/utility relocation project and utilities supporting 324 Building. |
|                               | 300 Area                         | 300-FF-2                          | Remediate Waste Site 309-TW-2 (Building 309) | 1.03.12.02.05.03                                 | Remediate Waste Site - 309-TW-2 (Costs included with D4 Building 309) |  | No planning activities currently ongoing; will be required in the future. |   | Not in SPIF     | Impacted by 309 delays due to retained facilities/utility relocation project and utilities supporting 324 Building. |

**RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE**

| TABLE B2 LINE ITEM<br>a | HANFORD AREA<br>DESIGNATION<br>b | OPERABLE UNIT<br>DESIGNATION<br>c | WCH WBS LEVEL 6<br>DESCRIPTION<br>d          | WCH WBS LEVEL 6<br>IDENTIFICATION<br>NUMBER<br>e | ACTIVITY<br>DESIGNATION f   | ACTIVITY<br>DESCRIPTION g                               | ASSUMED ACTIVITY<br>STATUS<br>h   | ACTIVITIES WITH<br>DELAYED RELEASE<br>i    | SPIF Scope<br>j   | Explanation of SPIF<br>Exceptions<br>k  |
|-------------------------|----------------------------------|-----------------------------------|--|--|---|---|---|--|---|---|
|                         | 300 Area                         | 300-FF-2                          | Remediate Waste Site 309-TW-3 (Building 309) | 1.03.12.02.05.04                                 | Remediate Waste Site - 309-TW-3 (Costs included with D4 Building 309) |   | No planning activities currently ongoing; will be required in the future.   |  | Not in SPIF   | Impacted by 309 delays due to retained facilities/utility relocation project and utilities supporting 324 Building.   |
|                         | 300 Area                         | 300-FF-2                          | Remediate Waste Site 309-WS-1 (Building 309) | 1.03.12.02.05.05                                 | Remediate Waste Site - 309-WS-1 (Costs included with D4 Building 309) |   | No planning activities currently ongoing; will be required in the future.   |  | Not in SPIF   | Impacted by 309 delays due to retained facilities/utility relocation project and utilities supporting 324 Building.   |
|                         | 300 Area                         | 300-FF-2                          | Remediate Waste Site 309-WS-2 (Building 309) | 1.03.12.02.05.06                                 | Remediate Waste Site - 309-WS-2 (Costs included with D4 Building 309) |   | No planning activities currently ongoing; will be required in the future.   |  | Not in SPIF   | Impacted by 309 delays due to retained facilities/utility relocation project and utilities supporting 324 Building.   |
|                         | 300 Area                         | 300-FF-2                          | Remediate Waste Site 309-WS-3 (Building 309) | 1.03.12.02.05.07                                 | Remediate Waste Site - 309-WS-3 (Costs included with D4 Building 309) |   | No planning activities currently ongoing; will be required in the future.   |  | Not in SPIF   | Impacted by 309 delays due to retained facilities/utility relocation project and utilities supporting 324 Building.   |
|                         | 300 Area                         | 300-FF-2                          | Remediate Waste Site 2607-FSM                | 1.03.12.02.05.08                                 | Remediate Waste Site - 2607-FSM                                       | Septic Tank System                                      | No planning activities currently ongoing; will be required in the future.   | Delayed Release per Contract Section C.2.4 | Not in SPIF   | Active Septic System for 100-N Fire Station. Misc Descscope MOD 292.  |
|                         | 300 Area                         | 300-FF-2                          | Remediate Waste Site 300 RLWS                | 1.03.12.02.05.09                                 | Remediate Waste Site - 300 RLWS                                       | 300 Area Radioactive Liquid Waste Sewer (RLWS)          | No planning activities currently ongoing; will be required in the future.   | Delayed Release per Contract Section C.2.4 | Not in SPIF   | Associated with active underground utilities supporting the retained facilities. Portions of this system will be descoped from the contract and retained with the active facilities (PNNL). |
|                         | 300 Area                         | 300-FF-2                          | Remediate Waste Site 300 RRLWS               | 1.03.12.02.05.10                                 | Remediate Waste Site - 300 RRLWS                                      | 300 Area Retired Radioactive Liquid Waste Sewer (RRLWS) | No planning activities currently ongoing; will be required in the future.   | Delayed Release per Contract Section C.2.4 | Not in SPIF   | Associated with active underground utilities supporting the retained facilities. Portions of this system will be descoped from the contract and retained with the active facilities (PNNL). |
|                         | 300 Area                         | 300-FF-2                          | Remediate Waste Site 300 VTS                 | 1.03.12.02.05.11                                 | Remediate Waste Site - 300 VTS  | In-Situ Vitrification Test Site (VTS)                   | The Tri-Parties have evaluated the additional cleanup necessary to achieve unrestricted cleanup levels for waste sites outside the "core industrial zone". Based on the evaluation, the soil cleanup level for this waste site has been changed from "industrial" to "unrestricted." 75% complete. Remediation and sampling 100% complete, backfill, CVP, and revegetation to go. RL accepted on 9/13/05. - MD153 |  | Excav/Loadout/ Closeout/Backfill In SPIF<br>Reveg Not in SPIF |   |

**RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE**

| TABLE B2 LINE ITEM<br>a | HANFORD AREA<br>DESIGNATION<br>b | OPERABLE UNIT<br>DESIGNATION<br>c | WCH WBS LEVEL 6<br>DESCRIPTION<br>d          | WCH WBS LEVEL 6<br>IDENTIFICATION<br>NUMBER<br>e | ACTIVITY<br>DESIGNATION f   | ACTIVITY<br>DESCRIPTION g                        | ASSUMED ACTIVITY<br>STATUS<br>h  | ACTIVITIES WITH<br>DELAYED RELEASE<br>i    | SPIF Scope<br>j | Explanation of SPIF<br>Exceptions<br>k  |
|-------------------------|----------------------------------|-----------------------------------|--|--|---|--|--|--|-----------------|---|
|                         | 300 Area                         | 300-FF-2                          | Remediate Waste Site 300-109                 | 1.03.12.02.05.12                                 | Remediate Waste Site - 300-109  | 333 Building Storm Water Runoff                  | No planning activities currently ongoing; will be required in the future.  |  | In SPIF         |   |
|                         | 300 Area                         | 300-FF-2                          | Remediate Waste Site 300-11                  | 1.03.12.02.05.13                                 | Remediate Waste Site - 300-11   | Soil at Site of Former Underground Gasoline Tank | No planning activities currently ongoing; will be required in the future.  |  | Not in SPIF     | Associated with the 382 water plant that kept active until the new 385 facility was constructed to support retained facilities.   |
|                         | 300 Area                         | 300-FF-2                          | Remediate Waste Site 300-110                 | 1.03.12.02.05.14                                 | Remediate Waste Site - 300-110  | 333 Building Storm Water Runoff                  | No planning activities currently ongoing; will be required in the future.  |  | In SPIF         |   |
|                         | 300 Area                         | 300-FF-2                          | Remediate Waste Site 300-121                 | 1.03.12.02.05.15                                 | Remediate Waste Site - 300-121  | French Drain                                     | No planning activities currently ongoing; will be required in the future.  |  | Not in SPIF     | Will be remediated with the 300-257 pipeline that is "Not in SPIF"  |
|                         | 300 Area                         | 300-FF-2                          | Remediate Waste Site 300-123 (Building 366A) | 1.03.12.02.05.16                                 | Remediate Waste Site - 300-123 (Costs included with D4 Building 366A) |  | No planning activities currently ongoing; will be required in the future.  |  | In SPIF         |   |
|                         | 300 Area                         | 300-FF-2                          | Remediate Waste Site 300-15                  | 1.03.12.02.05.17                                 | Remediate Waste Site - 300-15   | Leakage from Corroded Process Sewer Pipe         | No planning activities currently ongoing; will be required in the future.  | Delayed Release per Contract Section C.2.4 | Not In SPIF     | Associated with active underground utilities supporting the retained facilities. Portions of this system will be descoped from the contract and retained with the active facilities (PNNL). |
|                         | 300 Area                         | 300-FF-2                          | Remediate Waste Site 300-16                  | 1.03.12.02.05.18                                 | Remediate Waste Site - 300-16   | Solid Waste Contamination Area                   | No planning activities currently ongoing; will be required in the future.  |  | In SPIF         |   |
|                         | 300 Area                         | 300-FF-2                          | Remediate Waste Site 300-18                  | 1.03.12.02.05.20                                 | Remediate Waste Site - 300-18   | Surface Contaminated Dumping Area #4             | 95% complete. Remediation, sampling, and CVP 100% complete. Backfill and revegetation to go. RL accepted on 9/13/05. - MD154 |  | In SPIF         |   |
|                         | 300 Area                         | 300-FF-2                          | Remediate Waste Site 300-214                 | 1.03.12.02.05.21                                 | Remediate Waste Site - 300-214  | 300 Retention Process Sewer                      | No planning activities currently ongoing; will be required in the future.  |  | Not In SPIF     | Associated with active underground utilities supporting the retained facilities. Portions of this system will be descoped from the contract and retained with the active facilities (PNNL). |
|                         | 300 Area                         | 300-FF-2                          | Remediate Waste Site 300-218 (Building 314)  | 1.03.12.02.05.22                                 | Remediate Waste Site - 300-218 (Costs included with D4 Building 314)  |  | No planning activities currently ongoing; will be required in the future.  |  | In SPIF         |   |
|                         | 300 Area                         | 300-FF-2                          | Remediate Waste Site 300-219                 | 1.03.12.02.05.23                                 | Remediate Waste Site - 300-219  | 300 Area Waste Acid Transfer Line                | No planning activities currently ongoing; will be required in the future.  |  | In SPIF         |   |

**RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE**

| TABLE B2 LINE ITEM<br>a | HANFORD AREA<br>DESIGNATION<br>b | OPERABLE UNIT<br>DESIGNATION<br>c | WCH WBS LEVEL 6<br>DESCRIPTION<br>d | WCH WBS LEVEL 6<br>IDENTIFICATION<br>NUMBER<br>e | ACTIVITY<br>DESIGNATION f      | ACTIVITY<br>DESCRIPTION g                                | ASSUMED ACTIVITY<br>STATUS<br>h   | ACTIVITIES WITH<br>DELAYED RELEASE<br>i | SPIF Scope<br>j | Explanation of SPIF<br>Exceptions<br>k   |
|-------------------------|----------------------------------|-----------------------------------|-------------------------------------|--|--------------------------------|--|---|---|-----------------|--|
|                         | 300 Area                         | 300-FF-2                          | Remediate Waste Site<br>300-22      | 1.03.12.02.05.24                                 | Remediate Waste Site - 300-22  | 309 B-Cell Cleanout Leak                                 | No planning activities currently ongoing; will be required in the future.   |   | Not in SPIF     | Work associated with 309 is delayed due to retained facilities/utility relocation project and utilities supporting 324 Building. |
|                         | 300 Area                         | 300-FF-2                          | Remediate Waste Site<br>300-224     | 1.03.12.02.05.27                                 | Remediate Waste Site - 300-224 | WATS and U Bearing Piping Trench                         | No planning activities currently ongoing; will be required in the future.   |   | In SPIF         |  |
|                         | 300 Area                         | 300-FF-2                          | Remediate Waste Site<br>300-24      | 1.03.12.02.05.28                                 | Remediate Waste Site - 300-24  | Soil Contamination Area                                  | No planning activities currently ongoing; will be required in the future.   |   | In SPIF         |  |
|                         | 300 Area                         | 300-FF-2                          | Remediate Waste Site<br>300-251     | 1.03.12.02.05.29                                 | Remediate Waste Site - 300-251 | Unplanned Release  | No planning activities currently ongoing; will be required in the future.   |   | In SPIF         |  |
|                         | 300 Area                         | 300-FF-2                          | Remediate Waste Site<br>300-255     | 1.03.12.02.05.30                                 | Remediate Waste Site - 300-255 | 309 Tank Farm Contaminated Soil                          | No planning activities currently ongoing; will be required in the future.   |   | Not in SPIF     | Work associated with 309 is delayed due to retained facilities/utility relocation project and utilities supporting 324 Building. |
|                         | 300 Area                         | 300-FF-2                          | Remediate Waste Site<br>300-256     | 1.03.12.02.05.31                                 | Remediate Waste Site - 300-256 | 306E Fabrication and Testing Laboratory Release          | No planning activities currently ongoing; will be required in the future.   |   | In SPIF         |  |
|                         | 300 Area                         | 300-FF-2                          | Remediate Waste Site<br>300-257     | 1.03.12.02.05.32                                 | Remediate Waste Site - 300-257 | 309 Holdup Tank Outfall Pipeline                         | No planning activities currently ongoing; will be required in the future.   |   | Not in SPIF     | Work associated with 309 is delayed due to retained facilities/utility relocation project and utilities supporting 324 Building. |
|                         | 300 Area                         | 300-FF-2                          | Remediate Waste Site<br>300-258     | 1.03.12.02.05.33                                 | Remediate Waste Site - 300-258 | Abandoned Pipe Trench between the 334 Tank Farm and 306E | No planning activities currently ongoing; will be required in the future.   |   | In SPIF         |  |
|                         | 300 Area                         | 300-FF-2                          | Remediate Waste Site<br>300-259     | 1.03.12.02.05.34                                 | Remediate Waste Site - 300-259 | Contamination Area Surrounding 618-1 Burial Ground       | No planning activities currently ongoing; will be required in the future.   |   | In SPIF         |  |
|                         | 300 Area                         | 300-FF-2                          | Remediate Waste Site<br>300-260     | 1.03.12.02.05.35                                 | Remediate Waste Site - 300-260 | Contaminated Soil Release Site                           | No planning activities currently ongoing; will be required in the future.   |   | In SPIF         |  |
|                         | 300 Area                         | 300-FF-2                          | Remediate Waste Site<br>300-268     | 1.03.12.02.05.36                                 | Remediate Waste Site - 300-268 | 3741 Building Foundation                                 | No planning activities currently ongoing; will be required in the future.   |   | In SPIF         |  |
|                         | 300 Area                         | 300-FF-2                          | Remediate Waste Site<br>300-270     | 1.03.12.02.05.37                                 | Remediate Waste Site - 300-270 | Unplanned Release at 313 Building                        | No planning activities currently ongoing; will be required in the future.   |   | In SPIF         |  |
|                         | 300 Area                         | 300-FF-2                          | Remediate Waste Site<br>300-273     | 1.03.12.02.05.38                                 | Remediate Waste Site - 300-273 | Fuel Oil Transfer Pipeline, 366 Bunker Pipeline          | No planning activities currently ongoing; will be required in the future.   |   | In SPIF         |  |
|                         | 300 Area                         | 300-FF-2                          | Remediate Waste Site<br>300-28      | 1.03.12.02.05.39                                 | Remediate Waste Site - 300-28  | Contamination Found Along Ginkgo Street                  | No planning activities currently ongoing; will be required in the future.   |   | In SPIF         |  |
|                         | 300 Area                         | 300-FF-2                          | Remediate Waste Site<br>300-29      | 1.03.12.02.05.40                                 | Remediate Waste Site - 300-29  | Berm   | Planned delayed release site. DOE OS requested site to transfer at contract turnover. Part of Transition Agreement dated August 25, 2005. RL accepted on 9/19/05. - MA118 |   | In SPIF         |  |

**RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE**

| TABLE B2 LINE ITEM<br>a | HANFORD AREA<br>DESIGNATION<br>b | OPERABLE UNIT<br>DESIGNATION<br>c | WCH WBS LEVEL 6<br>DESCRIPTION<br>d        | WCH WBS LEVEL 6<br>IDENTIFICATION<br>NUMBER<br>e | ACTIVITY<br>DESIGNATION f  | ACTIVITY<br>DESCRIPTION g   | ASSUMED ACTIVITY<br>STATUS<br>h  | ACTIVITIES WITH<br>DELAYED RELEASE<br>i | SPIF Scope<br>j | Explanation of SPIF<br>Exceptions<br>k   |
|-------------------------|----------------------------------|-----------------------------------|--|--|--|---|--|---|-----------------|--|
|                         | 300 Area                         | 300-FF-2                          | Remediate Waste Site 300-33                | 1.03.12.02.05.41                                 | Remediate Waste Site - 300-33  | Uranium-contaminated soil at Building 306W                                      | No planning activities currently ongoing; will be required in the future.  |   | In SPIF         |  |
|                         | 300 Area                         | 300-FF-2                          | Remediate Waste Site 300-34                | 1.03.12.02.05.42                                 | Remediate Waste Site - 300-34  | Soil Contaminated by Process Sewer Leak   | No planning activities currently ongoing; will be required in the future.  |   | Not in SPIF     | 300-34 is a manhole and is integral with 300-15 which is "Not in SPIF".  |
|                         | 300 Area                         | 300-FF-2                          | Remediate Waste Site 300-40                | 1.03.12.02.05.44                                 | Remediate Waste Site - 300-40  | Corrosion of Vitrified Clay Sewer Pipe  | No planning activities currently ongoing; will be required in the future.  |   | In SPIF         |  |
|                         | 300 Area                         | 300-FF-2                          | Remediate Waste Site 300-41                | 1.03.12.02.05.45                                 | Remediate Waste Site - 300-41 (Costs included with D4 Building 306E) | Waste Site - 300-41   | No planning activities currently ongoing; will be required in the future.  |   | In SPIF         |  |
|                         | 300 Area                         | 300-FF-2                          | Remediate Waste Site 300-43                | 1.03.12.02.05.46                                 | Remediate Waste Site - 300-43  | Unplanned Release Uranium-contaminated soil around Building 304                 | No planning activities currently ongoing; will be required in the future.  |   | In SPIF         |  |
|                         | 300 Area                         | 300-FF-2                          | Remediate Waste Site 300-46                | 1.03.12.02.05.47                                 | Remediate Waste Site - 300-46  | Uranium Chemical Wastes at Building 3706  | No planning activities currently ongoing; will be required in the future.  |   | In SPIF         |  |
|                         | 300 Area                         | 300-FF-2                          | Remediate Waste Site 300-48                | 1.03.12.02.05.48                                 | Remediate Waste Site - 300-48  | Thorium Oxide and Fuel Fabrication Wastes Release Around Building 3732          | No planning activities currently ongoing; will be required in the future.  |   | In SPIF         |  |
|                         | 300 Area                         | 300-FF-2                          | Remediate Waste Site 300-5                 | 1.03.12.02.05.49                                 | Remediate Waste Site - 300-5   | Contaminated Soil at Site of Former Underground Gasoline Tank                   | No planning activities currently ongoing; will be required in the future.  |   | Not in SPIF     | Remediated up to the point where it may potentially impact 3709-A which was descope in the 300 Area. Will be future Descope. |
|                         | 300 Area                         | 300-FF-2                          | Remediate Waste Site 300-6 (Building 366A) | 1.03.12.02.05.50                                 | Remediate Waste Site - 300-6 (Costs included with D4 Building 366A)  | Waste Site 300-6  | No planning activities currently ongoing; will be required in the future.  |   | In SPIF         |  |
|                         | 300 Area                         | 300-FF-2                          | Remediate Waste Site 300-8                 | 1.03.12.02.05.51                                 | Remediate Waste Site - 300-8   | Aluminum Shavings Area  | Subcontract awarded - excavation to begin 02/03/05   |   | In SPIF         |  |
|                         | 300 Area                         | 300-FF-2                          | Remediate Waste Site 300-80                | 1.03.12.02.05.52                                 | Remediate Waste Site - 300-80  | 333 Building Storm water Runoff and Steam Condensate, Miscellaneous Stream #268 | No planning activities currently ongoing; will be required in the future.  |   | In SPIF         |  |
|                         | 300 Area                         | 300-FF-2                          | Remediate Waste Site 303-M SA              | 1.03.12.02.05.53                                 | Remediate Waste Site - 303-M SA                                      | 303M Building Storage Area  | No planning activities currently ongoing; will be required in the future.  |   | In SPIF         |  |
|                         | 300 Area                         | 300-FF-2                          | Remediate Waste Site 305-B SF              | 1.03.12.02.05.54                                 | Remediate Waste Site - 305-B SF                                      | 305-B Storage Facility  | Planned delayed release site. DOE OS requested site to transfer at contract turnover. Included as part of Transition Agreement dated August 25, 2005. RL confirmed on 9/19/05. - MA119 |   | In SPIF         |  |



**RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE**

| TABLE B2 LINE ITEM<br>a | HANFORD AREA<br>DESIGNATION<br>b | OPERABLE UNIT<br>DESIGNATION<br>c | WCH WBS LEVEL 6<br>DESCRIPTION<br>d          | WCH WBS LEVEL 6<br>IDENTIFICATION<br>NUMBER<br>e | ACTIVITY<br>DESIGNATION f   | ACTIVITY<br>DESCRIPTION g                                    | ASSUMED ACTIVITY<br>STATUS<br>h  | ACTIVITIES WITH<br>DELAYED RELEASE<br>i | SPIF Scope<br>j  | Explanation of SPIF<br>Exceptions<br>k   |
|-------------------------|----------------------------------|-----------------------------------|--|--|---|--|--|---|--|--|
|                         | 300 Area                         | 300-FF-2                          | Remediate Waste Site - 307 RB (Building 307) | 1.03.12.02.05.55                                 | Remediate Waste Site - 307 RB (Costs included with D4 Building 307)   | 307 Retention Basins   | No planning activities currently ongoing; will be required in the future.  |   | Excav/Loadout In SPIF<br>Closeout/Backfill/Reveg Not in SPIF | The 340 Complex was delayed release for completion of the 300 Area Utility Relocation Project Retention Process Sewer Transfer System supporting the PNNL Retained Facilities. |
|                         | 300 Area                         | 300-FF-2                          | Remediate Waste Site - 313 ESSP              | 1.03.12.02.05.58                                 | Remediate Waste Site - 313 ESSP                                       | East Side Storage Pad  | No planning activities currently ongoing; will be required in the future.  |   | In SPIF  |  |
|                         | 300 Area                         | 300-FF-2                          | Remediate Waste Site - 316-3                 | 1.03.12.02.05.60                                 | Remediate Waste Site - 316-3  | Process Water Trenches                                       | No planning activities currently ongoing; will be required in the future.  |   | Not in SPIF  | Located just north of 324. Remediation may impact 324 contaminated soil remediation.   |
|                         | 300 Area                         | 300-FF-2                          | Remediate Waste Site - 316-4                 | 1.03.12.02.05.61                                 | Remediate Waste Site - 316-4  | 300 Area North Cribs   | This site is 70% complete including plumes. Added to Additions Item MA157). - MD155 / MA157  |   | Not in SPIF  | Will be remediated during or after 618-10.   |
|                         | 300 Area                         | 300-FF-2                          | Remediate Waste Site - 323 Tank 1            | 1.03.12.02.05.62                                 | Remediate Waste Site - 323 Tank 1 (costs included in D4 of Bldg. 323) | 321 Building Underground Waste Tanks, 321 Tank Farm #3       | Planned delayed release site. DOE OS requested site to transfer at contract turnover. Included as part of Transition Agreement dated August 25, 2005. RL confirmed on 9/19/05. - MA125 / MA130 |   | In SPIF  |  |
|                         | 300 Area                         | 300-FF-2                          | Remediate Waste Site - 323 Tank 2            | 1.03.12.02.05.63                                 | Remediate Waste Site - 323 Tank 2 (costs included in D4 of Bldg. 323) | 321 Building Underground Waste Tanks, 321 Tank Farm #3       | Planned delayed release site. DOE OS requested site to transfer at contract turnover. Included as part of Transition Agreement dated August 25, 2005. RL confirmed on 9/19/05. - MA126 / MA131 |   | In SPIF  |  |
|                         | 300 Area                         | 300-FF-2                          | Remediate Waste Site - 323 Tank 3            | 1.03.12.02.05.64                                 | Remediate Waste Site - 323 Tank 3 (costs included in D4 of Bldg. 323) | 321 Building Underground Waste Tanks, 321 Tank Farm #3       | Planned delayed release site. DOE OS requested site to transfer at contract turnover. Included as part of Transition Agreement dated August 25, 2005. RL confirmed on 9/19/05. - MA127 / MA132 |   | In SPIF  |  |
|                         | 300 Area                         | 300-FF-2                          | Remediate Waste Site - 323 Tank 4            | 1.03.12.02.05.65                                 | Remediate Waste Site - 323 Tank 4 (costs included in D4 of Bldg. 323) | 321 Building Underground Waste Tanks, 321 Tank Farm #3       | Planned delayed release site. DOE OS requested site to transfer at contract turnover. Included as part of Transition Agreement dated August 25, 2005. RL confirmed on 9/19/05. - MA128 / MA133 |   | In SPIF  |  |
|                         | 300 Area                         | 300-FF-2                          | Remediate Waste Site - 333 ESHWSA            | 1.03.12.02.05.70                                 | Remediate Waste Site - 333 ESHWSA                                     | 333 Building East Side Hazardous Waste Storage Area (ESHWSA) | No planning activities currently ongoing; will be required in the future.  |   | In SPIF  |  |
|                         | 300 Area                         | 300-FF-2                          | Remediate Waste Site - 333 WSTF              | 1.03.12.02.05.71                                 | Remediate Waste Site - 333 WSTF                                       | 333 West Side Tank Farm (WSTF) Uranium Bearing Acid Tanks    | No planning activities currently ongoing; will be required in the future.  |   | In SPIF  |  |

**RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE**

| TABLE B2 LINE ITEM<br>a | HANFORD AREA<br>DESIGNATION<br>b | OPERABLE UNIT<br>DESIGNATION<br>c | WCH WBS LEVEL 6<br>DESCRIPTION<br>d                  | WCH WBS LEVEL 6<br>IDENTIFICATION<br>NUMBER<br>e | ACTIVITY<br>DESIGNATION f   | ACTIVITY<br>DESCRIPTION g                              | ASSUMED ACTIVITY<br>STATUS<br>h  | ACTIVITIES WITH<br>DELAYED RELEASE<br>i             | SPIF Scope<br>j   | Explanation of SPIF<br>Exceptions<br>k  |
|-------------------------|----------------------------------|-----------------------------------|--|--|---|--|--|---|---|---|
|                         | 300 Area                         | 300-FF-2                          | Remediate Waste Site<br>340 Complex                  | 1.03.12.02.05.75                                 | Remediate Waste Site - 340 Complex  | Radioactive Liquid Waste Handling<br>Facility          | No planning activities currently ongoing; will be<br>required in the future.   | Delayed<br>Release per<br>Contract<br>Section C.2.4 | Not in SPIF   | Scope is part of 340 Complex  |
|                         | 300 Area                         | 300-FF-2                          | Remediate Waste Site<br>3712-USSA (Building<br>3712) | 1.03.12.02.05.76                                 | Remediate Waste Site - 3712-USSA<br>(Costs included with D4 Building<br>3712) | Uranium Scrap Storage Area                             | No planning activities currently ongoing; will be<br>required in the future.   |   | In SPIF   |   |
|                         | 300 Area                         | 300-FF-2                          | Remediate Waste Site<br>600-117                      | 1.03.12.02.05.78                                 | Remediate Waste Site - 600-117  | 300 Area Treated Effluent Disposal<br>Facility (TEDF)  | No planning activities currently ongoing; will be<br>required in the future.   | Delayed<br>Release per<br>Contract<br>Section C.2.4 | Non Retained Portions of<br>Waste Site In SPIF<br>Retained TEDF Portions of<br>Waste Site Not in SPIF | Waste Site area associated with<br>the retained TEDF facilities are<br>not included.                                  |
|                         | 300 Area                         | 300-FF-2                          | Remediate Waste Site<br>600-243                      | 1.03.12.02.05.79                                 | Remediate Waste Site - 600-243  | Petroleum Contaminated Soil<br>Bioremediation Pad      | No planning activities currently ongoing; will be<br>required in the future.   |   | In SPIF   |   |
|                         | 300 Area                         | 300-FF-2                          | Remediate Waste Site<br>600-259                      | 1.03.12.02.05.80                                 | Remediate Waste Site - 600-259  | Grout Waste Test Lysimeter                             | The Tri-Parties have evaluated the additional<br>cleanup necessary to achieve unrestricted<br>cleanup levels for waste sites outside the "core<br>industrial zone". Based on the evaluation, the<br>soil cleanup level for this waste site has been<br>changed from "industrial" to "unrestricted."<br>Subcontract awarded. Excavation to begin<br>03/22/05.   |   | In SPIF   |   |
|                         | 300 Area                         | 300-FF-2                          | Remediate Waste Site<br>600-47                       | 1.03.12.02.05.81                                 | Remediate Waste Site - 600-47   | Dumping Area   | The Tri-Parties have evaluated the additional<br>cleanup necessary to achieve unrestricted<br>cleanup levels for waste sites outside the "core<br>industrial zone". Based on the evaluation, the<br>soil cleanup level for this waste site has been<br>changed from "industrial" to "unrestricted."<br>Excavation, sorting and sampling, and loadout<br>are complete. Verification sampling in<br>progress. Scope is 90% complete. |   | In SPIF   |   |
|                         | 300 Area                         | 300-FF-2                          | Remediate Waste Site<br>600-58                       | 1.03.12.02.05.82                                 | Remediate Waste Site - 600-58   | H.J. Ashe Substation Oil/Water<br>Separator & Drywells | No planning activities currently ongoing; will be<br>required in the future.   |   | Not in SPIF   | Active BPA Oil/Water<br>Separator/Drywell site. Outside<br>the 300 Area Fence. Misc Deduct<br>- MOD 292 (WCH-REA-144) |
|                         | 300 Area                         | 300-FF-2                          | Remediate Waste Site<br>600-59                       | 1.03.12.02.05.83                                 | Remediate Waste Site - 600-59   | H.J. Ashe Substation Storage Area                      | No planning activities currently ongoing; will be<br>required in the future.   |   | Not in SPIF   | Active BPA Oil/Water<br>Separator/Drywell site. Outside<br>the 300 Area Fence. Misc Deduct<br>- MOD 292 (WCH-REA-144) |

**RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE**

| TABLE B2 LINE ITEM<br>a | HANFORD AREA<br>DESIGNATION<br>b | OPERABLE UNIT<br>DESIGNATION<br>c | WCH WBS LEVEL 6<br>DESCRIPTION<br>d                  | WCH WBS LEVEL 6<br>IDENTIFICATION<br>NUMBER<br>e | ACTIVITY<br>DESIGNATION f  | ACTIVITY<br>DESCRIPTION g                                     | ASSUMED ACTIVITY<br>STATUS<br>h  | ACTIVITIES WITH<br>DELAYED RELEASE<br>i             | SPIF Scope<br>j | Explanation of SPIF<br>Exceptions<br>k  |
|-------------------------|----------------------------------|-----------------------------------|--|--|--|---|--|---|-----------------|---|
|                         | 300 Area                         | 300-FF-2                          | Remediate Waste Site<br>600-60                       | 1.03.12.02.05.84                                 | Remediate Waste Site - 600-60  | H.J. Ashe Substation Switchyard<br>Facility                   | No planning activities currently ongoing; will be<br>required in the future.   |   | Not in SPIF     | Active BPA Oil/Water<br>Separator/Drywell site. Outside<br>the 300 Area Fence. Misc Deduct<br>- MOD 292 (WCH-REA-144)   |
|                         | 300 Area                         | 300-FF-2                          | Remediate Waste Site<br>600-62                       | 1.03.12.02.05.85                                 | Remediate Waste Site - 600-62  | Benton Switch Substation Releases                             | No planning activities currently ongoing; will be<br>required in the future.   |   | Not in SPIF     | Active BPA Oil/Water<br>Separator/Drywell site. Outside<br>the 300 Area Fence. Misc Deduct<br>- MOD 292 (WCH-REA-144)   |
|                         | 300 Area                         | 300-FF-2                          | Remediate Waste Site<br>600-63                       | 1.03.12.02.05.86                                 | Remediate Waste Site - 600-63  | 300-N Lysimeter Area  | Planned delayed release site. DOE OS<br>requested site to transfer at contract turnover.<br>Part of Transition Agreement dated August 25,<br>2005. RL accepted on 9/19/05. - MA129 |   | Not in SPIF     | PNNL used Active Facility. Misc<br>Deduct - MOD 292 (WCH-REA-<br>144)   |
|                         | 300 Area                         | 300-FF-2                          | Remediate Waste Site<br>UPR-300-1                    | 1.03.12.02.05.87                                 | Remediate Waste Site - UPR-300-1   | 307-340 Waste Line Leak                                       | No planning activities currently ongoing; will be<br>required in the future.   | Delayed<br>Release per<br>Contract<br>Section C.2.4 | Not in SPIF     | Scope is part of 340 complex.<br>Delayed release.   |
|                         | 300 Area                         | 300-FF-2                          | Remediate Waste Site<br>UPR-300-11                   | 1.03.12.02.05.88                                 | Remediate Waste Site - UPR-300-11  | Underground Radioactive Liquid Line<br>Leak                   | No planning activities currently ongoing; will be<br>required in the future.   | Delayed<br>Release per<br>Contract<br>Section C.2.4 | Not in SPIF     | Scope is part of 340 complex.<br>Delayed release.   |
|                         | 300 Area                         | 300-FF-2                          | Remediate Waste Site<br>UPR-300-17                   | 1.03.12.02.05.89                                 | Remediate Waste Site - UPR-300-17  | Unplanned Release   | No planning activities currently ongoing; will be<br>required in the future.   |   | In SPIF         |   |
|                         | 300 Area                         | 300-FF-2                          | Remediate Waste Site<br>UPR-300-38                   | 1.03.12.02.05.90                                 | Remediate Waste Site - UPR-300-38  | Unplanned Release   | No planning activities currently ongoing; will be<br>required in the future.   |   | In SPIF         |   |
|                         | 300 Area                         | 300-FF-2                          | Remediate Waste Site<br>UPR-300-39                   | 1.03.12.02.05.91                                 | Remediate Waste Site - UPR-300-39  | Unplanned Release   | No planning activities currently ongoing; will be<br>required in the future.   |   | In SPIF         |   |
|                         | 300 Area                         | 300-FF-2                          | Remediate Waste Site<br>UPR-300-4                    | 1.03.12.02.05.92                                 | Remediate Waste Site - UPR-300-4   | Uranium Contamination beneath and<br>South of Building 321    | No planning activities currently ongoing; will be<br>required in the future.   |   | In SPIF         | Current plan is to complete the<br>waste site remediation by<br>excavating up to Idaho street.<br>Potential waste site will encroach<br>on 3701D which is Not in SPIF |
|                         | 300 Area                         | 300-FF-2                          | Remediate Waste Site<br>UPR-300-40                   | 1.03.12.02.05.93                                 | Remediate Waste Site - UPR-300-40  | Unplanned Release   | No planning activities currently ongoing; will be<br>required in the future.   |   | In SPIF         |   |
|                         | 300 Area                         | 300-FF-2                          | Remediate Waste Site<br>UPR-300-42 (Building<br>384) | 1.03.12.02.05.94                                 | Remediate Waste Site - UPR-300-42<br>(Costs included with D4 Building 384) | Washington Public Power Supply<br>System Windrow Site, 600-21 | No planning activities currently ongoing; will be<br>required in the future.   |   | In SPIF         |   |
|                         | 300 Area                         | 300-FF-2                          | Remediate Waste Site<br>UPR-300-45                   | 1.03.12.02.05.95                                 | Remediate Waste Site - UPR-300-45  | Unplanned Release   | No planning activities currently ongoing; will be<br>required in the future.   |   | In SPIF         |   |
|                         | 300 Area                         | 300-FF-2                          | Remediate Waste Site<br>UPR-300-46                   | 1.03.12.02.05.96                                 | Remediate Waste Site - UPR-300-46  | Unplanned Release   | No planning activities currently ongoing; will be<br>required in the future.   |   | In SPIF         |   |

**RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE**

| TABLE B2 LINE ITEM<br>a          | HANFORD AREA<br>DESIGNATION<br>b | OPERABLE UNIT<br>DESIGNATION<br>c | WCH WBS LEVEL 6<br>DESCRIPTION<br>d        | WCH WBS LEVEL 6<br>IDENTIFICATION<br>NUMBER<br>e | ACTIVITY<br>DESIGNATION f   | ACTIVITY<br>DESCRIPTION g  | ASSUMED ACTIVITY<br>STATUS<br>h  | ACTIVITIES WITH<br>DELAYED RELEASE<br>i | SPIF Scope<br>j  | Explanation of SPIF<br>Exceptions<br>k   |
|----------------------------------|----------------------------------|-----------------------------------|--|--|---|--|--|---|--|--|
|                                  | 300 Area                         | 300-FF-2                          | Remediate Waste Site UPR-300-5             | 1.03.12.02.05.97                                 | Remediate Waste Site - UPR-300-5  | Spill at 309 Storage Basin   | No planning activities currently ongoing; will be required in the future.  |   | Not in SPIF  | Work associated with 309 is delayed due to retained facilities/utility relocation project and utilities supporting 324 Building. |
|                                  | 300 Area                         | 300-FF-2                          | Remediate Waste Site UPR-600-22            | 1.03.12.02.05.98                                 | Remediate Waste Site - UPR-600-22   | Washington Public Power Supply System Windrow Site, 600-21               | No planning activities currently ongoing; will be required in the future.  |   | Not in SPIF  | Waste Site Adjacent to 618-11.   |
|                                  | 300 Area                         | 300-FF-2                          | Remediate Waste Site 300-95 (Bldg 324/336) | 1.03.12.02.05.A6                                 | 300-95, 324/336 Building Runoff and Steam Condensate; Miscellaneous Stream #425 | Active French Drain that receives stormwater runoff and steam condensate | FH requested that this site be transferred to WCH. This was not in the RFP. RL accepted on 9/13/05. - MA143  |   | Not in SPIF  | 324 Facility Delay.  |
|                                  | 300 Area                         | 300-FF-2                          | Remediate Waste Site 300-264 (Bldg 327)    | 1.03.12.02.05.C1                                 | Remediate Waste Site - 300-264 (costs included in D4 Bldg 327)                  | Remediate Waste Site - 300-264   | No planning activities currently ongoing; will be required in the future.  |   | In SPIF  |  |
|                                  | 300 Area                         | 300-FF-2                          | Remediate Waste Site 300-274               | 1.03.12.02.05.D1                                 | 300-274 Remediation Waste Site  | 300-FF-1 Surface Debris  | This was not in the RFP. RL accepted on 9/19/05. - MA044   |   | Excav/Loadout In SPIF<br>Closeout, Backfill/Reveg<br>Not in SPIF | Continuing plumes extend the schedule. Outside the 300 Area Fence.   |
|                                  | 300 Area                         | 300-FF-2                          | Remediate Waste Site 300-275               | 1.03.12.02.05.D2                                 | 300-275 Remediation Waste Site  | Potential Landfill on River Edge   | This was not in the RFP. RL accepted on 9/19/05. - MA045   |   | In SPIF  |  |
|                                  | 300 Area                         | 300-FF-2                          | Remediate Waste Site 300-276               | 1.03.12.02.05.D3                                 | 300-276 Remediation Waste Site  | 3607 Sanitary System Misc. Components                                    | This was not in the RFP. RL accepted on 9/19/05. - MA046   |   | In SPIF  |  |
| <b>Burial Ground Remediation</b> |                                  |                                   |  |  |   |  |  |   |  |  |
|                                  | 300 Area                         | 300-FF-2                          | Remediate Burial Ground - 618-1            | 1.03.12.02.06.01                                 | Remediate Burial Ground - 618-1   | Solid Waste Burial Ground #1   | Unexpected, non-matrixed alpha-contaminated media was discovered in December 2004 during remedial action operations at the 618-2 and 618-3 Burial Grounds resulting in changes to work execution practices for 300 Area Burial Grounds. The material difference for implementation of operational changes resulting from lessons learned and PAAA corrective actions developed after the River Corridor Closure RFP was issued. Each site will be dispositioned individually. Any that were at least in the planning stage by August 27, 2005, with known differences in planning and execution, will be material differences. Any site not yet active will not be a material difference at this time. - MA090 |   | In SPIF  |  |

**RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE**

| TABLE B2 LINE ITEM<br>a | HANFORD AREA<br>DESIGNATION<br>b | OPERABLE UNIT<br>DESIGNATION<br>c | WCH WBS LEVEL 6<br>DESCRIPTION<br>d | WCH WBS LEVEL 6<br>IDENTIFICATION<br>NUMBER<br>e | ACTIVITY<br>DESIGNATION f        | ACTIVITY<br>DESCRIPTION g                  | ASSUMED ACTIVITY<br>STATUS<br>h   | ACTIVITIES WITH<br>DELAYED RELEASE<br>i | SPIF Scope<br>j | Explanation of SPIF<br>Exceptions<br>k |
|-------------------------|----------------------------------|-----------------------------------|-------------------------------------|--|----------------------------------|--|---|---|-----------------|--|
|                         | 300 Area                         | 300-FF-2                          | Remediate Burial Ground - 618-13    | 1.03.12.02.06.02                                 | Remediate Burial Ground - 618-13 | 303 Building Contaminated Soil Burial Site | The Tri-Parties have evaluated the additional cleanup necessary to achieve unrestricted cleanup levels for waste sites outside the "core industrial zone". Based on the evaluation, the soil cleanup level for this waste site has been changed from "industrial" to "unrestricted."  |   | In SPIF         |  |
|                         | 300 Area                         | 300-FF-2                          | Remediate Burial Ground - 618-2     | 1.03.12.02.06.03                                 | Remediate Burial Ground - 618-2  | Solid Waste Burial Ground #2               | Decrease due to difference in percent complete. Approximately 30% complete. 40% of site is excavated. Loadout and stockpile, excavate, sampling, CVP, backfill and revegetation to go. (Related to Additions Item MA087). Changes required in planning and excavation activities as a result of the PAAA corrective action plan. RL accepted on 9/19/05. - MD181 / MA087  |   | In SPIF         |  |
|                         | 300 Area                         | 300-FF-2                          | Remediate Burial Ground - 618-3     | 1.03.12.02.06.04                                 | Remediate Burial Ground - 618-3  | Dry Waste Burial Ground                    | Decrease due to difference in percent complete. Approximately 60% complete. Excavation is complete, loadout is 50% complete. Loadout, sampling, CVP, backfill and revegetation to go. (Related to Additions Item MA 88). Unexpected, non-matrixed alpha-contaminated media was discovered in December 2004 during remedial action operations at the 618-2 and 618-3 Burial Grounds resulting in changes to work execution practices for 300 Area Burial Grounds. The material difference for implementation of operational changes resulting from lessons learned and PAAA corrective actions developed after the River Corridor Closure RFP was issued. Each site will be dispositioned individually. Any that were at least in the planning stage by August 27, 2005, with known differences in planning and execution, will be material differences. Any site not yet active will not be a material difference at this time. - MD182 / MA088 |   | In SPIF         |  |

**RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE**

| TABLE B2 LINE ITEM<br>a | HANFORD AREA<br>DESIGNATION<br>b | OPERABLE UNIT<br>DESIGNATION<br>c | WCH WBS LEVEL 6<br>DESCRIPTION<br>d | WCH WBS LEVEL 6<br>IDENTIFICATION<br>NUMBER<br>e | ACTIVITY<br>DESIGNATION f       | ACTIVITY<br>DESCRIPTION g | ASSUMED ACTIVITY<br>STATUS<br>h   | ACTIVITIES WITH<br>DELAYED RELEASE<br>i | SPIF Scope<br>j | Explanation of SPIF<br>Exceptions<br>k |
|-------------------------|----------------------------------|-----------------------------------|-------------------------------------|--|---------------------------------|---------------------------|---|---|-----------------|--|
|                         | 300 Area                         | 300-FF-2                          | Remediate Burial<br>Ground - 618-7  | 1.03.12.02.06.05                                 | Remediate Burial Ground - 618-7 | Burial Ground #7          | The Tri-Parties have evaluated the additional cleanup necessary to achieve unrestricted cleanup levels for waste sites outside the "core industrial zone". Based on the evaluation, the soil cleanup level for this waste site has been changed from "industrial" to "unrestricted." Unexpected, non-matrixed alpha-contaminated media was discovered in December 2004 during remedial action operations at the 618-2 and 618-3 Burial Grounds resulting in changes to work execution practices for 300 Area Burial Grounds. The material difference for implementation of operational changes resulting from lessons learned and PAAA corrective actions developed after the River Corridor Closure RFP was issued. Each site will be dispositioned individually. Any that were at least in the planning stage by August 27, 2005, with known differences in planning and execution, will be material differences. Any site not yet active will not be a material difference at this time. - MA091 |   | In SPIF         |  |

**RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE**

| TABLE B2 LINE ITEM<br>a                      | HANFORD AREA<br>DESIGNATION<br>b | OPERABLE UNIT<br>DESIGNATION<br>c            | WCH WBS LEVEL 6<br>DESCRIPTION<br>d          | WCH WBS LEVEL 6<br>IDENTIFICATION<br>NUMBER<br>e | ACTIVITY<br>DESIGNATION f                    | ACTIVITY<br>DESCRIPTION g   | ASSUMED ACTIVITY<br>STATUS<br>h  | ACTIVITIES WITH<br>DELAYED RELEASE<br>i | SPIF Scope<br>j               | Explanation of SPIF<br>Exceptions<br>k  |
|--|----------------------------------|--|--|--|--|---|--|---|-------------------------------|---|
|  | 300 Area                         | 300-FF-2                                     | Remediate Burial Ground - 618-8              | 1.03.12.02.06.06                                 | Remediate Burial Ground - 618-8              | Uranium-contaminated Soil Under a Parking Lot                                     | Decrease due to difference in percent complete. Approximately 70% complete. Excavation is 95% complete. Loadout is 16% complete. Remaining excavation, loadout, sampling, CVP, backfill and revegetation to go. (Related to Additions Item #89). Changes required in planning and excavation activities as a result of the PAAA corrective action plan. Unexpected, non-matrixed alpha-contaminated media was discovered in December 2004 during remedial action operations at the 618-2 and 618-3 Burial Grounds resulting in changes to work execution practices for 300 Area Burial Grounds. The material difference for implementation of operational changes resulting from lessons learned and PAAA corrective actions developed after the River Corridor Closure RFP was issued. Each site will be dispositioned individually. Any that were at least in the planning stage by August 27, 2005, with known differences in planning and execution, will be material differences. Any site not yet active will not be a material difference at this time. - MD183 / MA089 |   | In SPIF                       |   |
| Fld. Rem.-300 Area Non Site Specific Support |                                  | Fld. Rem.-300 Area Non Site Specific Support | Fld. Rem.-300 Area Non Site Specific Support | 1.03.12.75.25.01                                 | Fld. Rem.-300 Area Non Site Specific Support | Non Site Specific Support   | Now also includes Negotiated Dollar Reductions, Mod 248, REA 024 - 1/18/11.  |   | Post October 2013 Not in SPIF | 300 Area NSSS Activities would not be statused 100% complete, but would continue Post October 2013 in support of ongoing project scope (Not in SPIF). |
| <b>D<sup>4</sup> - Buildings</b>             |                                  |  |  |  |  |   |  |   |                               |   |
|  | 300 Area                         |  | D4 Building - 3225                           | 1.01.04.01.07.01                                 | D4 Building - 3225                           | 300 Area Accelerated Closure Plan Zone A Small Facilities                         | Unoccupied - No planning activities currently ongoing; will be required in the future.   |   | In SPIF                       |   |
|  | 300 Area                         |  | D4 Building - 332                            | 1.01.04.01.07.02                                 | D4 Building - 332                            | 300 Area Accelerated Closure Plan Zone A Small Facilities Packaging Test Facility | Unoccupied - No planning activities currently ongoing; will be required in the future.   |   | In SPIF                       |   |

**RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE**

| TABLE B2 LINE ITEM<br>a | HANFORD AREA<br>DESIGNATION<br>b | OPERABLE UNIT<br>DESIGNATION<br>c | WCH WBS LEVEL 6<br>DESCRIPTION<br>d                    | WCH WBS LEVEL 6<br>IDENTIFICATION<br>NUMBER<br>e | ACTIVITY<br>DESIGNATION f                          | ACTIVITY<br>DESCRIPTION g  | ASSUMED ACTIVITY<br>STATUS<br>h  | ACTIVITIES WITH<br>DELAYED RELEASE<br>i | SPIF Scope<br>j | Explanation of SPIF<br>Exceptions<br>k |
|-------------------------|----------------------------------|-----------------------------------|--|--|--|--|--|---|-----------------|--|
|                         | 300 Area                         |                                   | D4 Building - 334                                      | 1.01.04.01.07.03                                 | D4 Building - 334                                  | 300 Area Accelerated Closure Plan<br>Zone A Small Facilities Process<br>Sewer Monitor Facility 300 | Unoccupied - No planning activities currently<br>ongoing; will be required in the future.  |   | In SPIF         |  |
|                         | 300 Area                         |                                   | D4 Building - 334A                                     | 1.01.04.01.07.04                                 | D4 Building - 334A                                 | 300 Area Accelerated Closure Plan<br>Zone A Small Facilities                                       | Unoccupied - No planning activities currently<br>ongoing; will be required in the future.  |   | In SPIF         |  |
|                         | 300 Area                         |                                   | D4 Building - 3727                                     | 1.01.04.01.07.05                                 | D4 Building - 3727                                 | Classified Vault   | Unoccupied - No planning activities currently<br>ongoing; will be required in the future.  |   | In SPIF         |  |
|                         | 300 Area                         |                                   | D4 Building - 3906A                                    | 1.01.04.01.07.06                                 | D4 Building - 3906A                                | 300 Area Accelerated Closure Plan<br>Zone A Small Facilities                                       | No planning activities currently ongoing; will be<br>required in the future.   |   | In SPIF         |  |
|                         | 300 Area                         |                                   | D4 Building - 303A                                     | 1.01.04.01.07.07                                 | D4 Building - 303A                                 | 300 Area Accelerated Closure Plan<br>Zone E Small Facilities                                       | Unoccupied - No planning activities currently<br>ongoing; will be required in the future.  |   | In SPIF         |  |
|                         | 300 Area                         |                                   | D4 Building - 303B                                     | 1.01.04.01.07.08                                 | D4 Building - 303B                                 | 300 Area Accelerated Closure Plan<br>Zone E Small Facilities                                       | FH has completed uranium disposition, no need<br>to delay facility transfer to Sept 2006. RL will<br>revisit for decision - 9/19/05. RL approved -<br>9/29/05. - MA031 |   | In SPIF         |  |
|                         | 300 Area                         |                                   | D4 Building - 303C                                     | 1.01.04.01.07.09                                 | D4 Building - 303C                                 | 300 Area Accelerated Closure Plan<br>Zone E Small Facilities                                       | Unoccupied - No planning activities currently<br>ongoing; will be required in the future.  |   | In SPIF         |  |
|                         | 300 Area                         |                                   | D4 Building - 303E                                     | 1.01.04.01.07.10                                 | D4 Building - 303E                                 | 300 Area Accelerated Closure Plan<br>Zone F Small Facilities                                       | Unoccupied - No planning activities currently<br>ongoing; will be required in the future.  |   | In SPIF         |  |
|                         | 300 Area                         |                                   | D4 Building - 303F                                     | 1.01.04.01.07.11                                 | D4 Building - 303F                                 | 300 Area Accelerated Closure Plan<br>Zone B Small Facilities                                       | Unoccupied - No planning activities currently<br>ongoing; will be required in the future.  |   | In SPIF         |  |
|                         | 300 Area                         |                                   | D4 Building - 303G                                     | 1.01.04.01.07.12                                 | D4 Building - 303G                                 | 300 Area Accelerated Closure Plan<br>Zone B Small Facilities                                       | Unoccupied - No planning activities currently<br>ongoing; will be required in the future.  |   | In SPIF         |  |
|                         | 300 Area                         |                                   | D4 Building - 303J                                     | 1.01.04.01.07.13                                 | D4 Building - 303J                                 | Materials Storage Building   | Unoccupied - No planning activities currently<br>ongoing; will be required in the future.  |   | In SPIF         |  |
|                         | 300 Area                         |                                   | D4 Building - 303M                                     | 1.01.04.01.07.14                                 | D4 Building - 303M                                 | Uranium Oxide Building   | Unoccupied - No planning activities currently<br>ongoing; will be required in the future.  |   | In SPIF         |  |
|                         | 300 Area                         |                                   | D4 Building - 304 (See<br>Also Waste Site 300-<br>249) | 1.01.04.01.07.15                                 | D4 Building - 304 (includes Waste<br>Site 300-249) | 300 Area Accelerated Closure Plan<br>Zone E Small Facilities                                       | Unoccupied - No planning activities currently<br>ongoing; will be required in the future.  |   | In SPIF         |  |
|                         | 300 Area                         |                                   | D4 Building - 304A                                     | 1.01.04.01.07.16                                 | D4 Building - 304A                                 | 300 Area Accelerated Closure Plan<br>Zone E Small Facilities                                       | Unoccupied - No planning activities currently<br>ongoing; will be required in the future.  |   | In SPIF         |  |



**RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE**

| TABLE B2 LINE ITEM<br>a | HANFORD AREA<br>DESIGNATION<br>b | OPERABLE UNIT<br>DESIGNATION<br>c | WCH WBS LEVEL 6<br>DESCRIPTION<br>d                | WCH WBS LEVEL 6<br>IDENTIFICATION<br>NUMBER<br>e | ACTIVITY<br>DESIGNATION f   | ACTIVITY<br>DESCRIPTION g                                 | ASSUMED ACTIVITY<br>STATUS<br>h   | ACTIVITIES WITH<br>DELAYED RELEASE<br>i    | SPIF Scope<br>j   | Explanation of SPIF<br>Exceptions<br>k  |
|-------------------------|----------------------------------|-----------------------------------|--|--|---|---|---|--|---|---|
|                         | 300 Area                         |                                   | D4 Building - 305                                  | 1.01.04.01.07.17                                 | D4 Building - 305   | Engineering Testing Facility                              | Unoccupied - No planning activities currently ongoing; will be required in the future.  |  | In SPIF   |   |
|                         | 300 Area                         |                                   | D4 Building - 305A                                 | 1.01.04.01.07.18                                 | D4 Building - 305A  | Electrician and Pipefitter Shop                           | D <sup>4</sup> complete down to the pad by 03/10/05. Scope is 90% complete.   |  | In SPIF   |   |
|                         | 300 Area                         |                                   | D4 Building - 305B                                 | 1.01.04.01.07.19                                 | D4 Building - 305B  | Hazardous Waste Storage Facility                          | Operating Facility - No planning activities currently ongoing; will be required in the future.  | Delayed Release per Contract Section C.2.4 | In SPIF   |   |
|                         | 300 Area                         |                                   | D4 Building - 305-BA                               | 1.01.04.01.07.20                                 | D4 Building - 305-BA  | 300 Area Accelerated Closure Plan Zone C Small Facilities | Operating Facility - No planning activities currently ongoing; will be required in the future.  | Delayed Release per Contract Section C.2.4 | In SPIF   |   |
|                         | 300 Area                         |                                   | D4 Building - 305P                                 | 1.01.04.01.07.21                                 | D4 Building - 305P  | 300 Area Accelerated Closure Plan Zone C Small Facilities | Removed, slab remains. 90% complete. RL accepted on 9/13/05. - MD030  |  | In SPIF   |   |
|                         | 300 Area                         |                                   | D4 Building - 306E<br>(See Also Waste Site 300-41) | 1.01.04.01.07.22                                 | D4 Building - 306E (includes Waste Site 300-41)   | Development Fabrication and Test Lab                      | Unoccupied - No planning activities currently ongoing; will be required in the future.  |  | In SPIF   |   |
|                         | 300 Area                         |                                   | D4 Building - 306E-BA                              | 1.01.04.01.07.23                                 | D4 Building - 306E-BA   | 300 Area Accelerated Closure Plan Zone F Small Facilities | Unoccupied - No planning activities currently ongoing; will be required in the future.  | Delayed Release per Contract Section C.2.4 | In SPIF   |   |
|                         | 300 Area                         |                                   | D4 Building - 306W                                 | 1.01.04.01.07.24                                 | D4 Building - 306W  | Materials Development Laboratory                          | Unoccupied - No planning activities currently ongoing; will be required in the future.  |  | In SPIF   |   |
|                         | 300 Area                         |                                   | D4 Building - 307 (See Also Waste Site 307-RB)     | 1.01.04.01.07.25                                 | D4 Building - 307 (includes Waste Site 307-RB)  | Retention Basin Structure                                 | Operating Facility Supports 310 Treated Effluent Disposal Facility - No planning activities currently ongoing; they will be required in the future. | Delayed Release per Contract Section C.2.8 | In SPIF   | Scope is part of 340 complex, Delayed Release & Be impact.  |
|                         | 300 Area                         |                                   | D4 Bldg - 309 (300-39,309-TW-1,-2,-3,WS-1,-2,-3)   | 1.01.04.01.07.26                                 | D4 Building - 309 (includes Waste Sites 300-39, 309-TW-1, 309-TW-2, 309-TW-3, 309-WS-1, 309-WS-2, and 309-WS-3) | SP-100 GES Test Facility                                  | Unoccupied - No planning activities currently ongoing; will be required in the future.  |  | Plan & Doc/D&D/Demo AG In SPIF<br>Demo BG, Loadout & Closeout Not in SPIF | SPIF Scope is above grade demo & reactor removal only. Below grade demolition impacted by retained facilities/utility relocation project and utilities supporting 324 Building. |
|                         | 300 Area                         |                                   | D4 Building - 310                                  | 1.01.04.01.07.27                                 | D4 Building - 310   | Treated Effluent Disposal Facility (TEDF)                 | Operating Facility - No planning activities currently ongoing; will be required in the future.  | Delayed Release per Contract Section C.2.8 | In SPIF   |   |

**RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE**

| TABLE B2 LINE ITEM<br>a | HANFORD AREA<br>DESIGNATION<br>b | OPERABLE UNIT<br>DESIGNATION<br>c | WCH WBS LEVEL 6<br>DESCRIPTION<br>d             | WCH WBS LEVEL 6<br>IDENTIFICATION<br>NUMBER<br>e | ACTIVITY<br>DESIGNATION f   | ACTIVITY<br>DESCRIPTION g                                  | ASSUMED ACTIVITY<br>STATUS<br>h  | ACTIVITIES WITH<br>DELAYED RELEASE<br>i    | SPIF Scope<br>j | Explanation of SPIF<br>Exceptions<br>k |
|-------------------------|----------------------------------|-----------------------------------|---|--|---|--|--|--|-----------------|--|
|                         | 300 Area                         |                                   | D4 Building - 314 (See Also Waste Site 300-218) | 1.01.04.01.07.31                                 | D4 Building - 314 (includes Waste Site 300-218)                                     | Engineering Development Laboratory                         | Building deactivation is underway. Total scope is 38% complete. RL will revisit for decision - 9/13/05. RL Accepted on 9/29/05. - MD032      |  | In SPIF         |  |
|                         | 300 Area                         |                                   | D4 Building - 314B                              | 1.01.04.01.07.32                                 | D4 Building - 314B  | 300 Area Accelerated Closure Plan Zone C Small Facilities  | Building deactivation is underway. Total scope is 38% complete. RL will revisit for decision - 9/13/05. RL Accepted on 9/29/05. - MD033      |  | In SPIF         |  |
|                         | 300 Area                         |                                   | D4 Building - 315A                              | 1.01.04.01.07.33                                 | D4 Building - 315A  | Backwash Disposal Pond                                     | No planning activities currently ongoing; will be required in the future.  |  | In SPIF         |  |
|                         | 300 Area                         |                                   | D4 Building - 315B                              | 1.01.04.01.07.34                                 | D4 Building - 315B  | 300 Area Accelerated Closure Plan Zone KA Small Facilities | No planning activities currently ongoing; will be required in the future.  |  | In SPIF         |  |
|                         | 300 Area                         |                                   | D4 Building - 315C                              | 1.01.04.01.07.35                                 | D4 Building - 315C  | Backwash Lift Station & Sedimentation Pond                 | No planning activities currently ongoing; will be required in the future.  |  | In SPIF         |  |
|                         | 300 Area                         |                                   | D4 Building - 315D                              | 1.01.04.01.07.36                                 | D4 Building - 315D  | Backwash Recycle Pump Station                              | No planning activities currently ongoing; will be required in the future.  |  | In SPIF         |  |
|                         | 300 Area                         |                                   | D4 Building - 320                               | 1.01.04.01.07.40                                 | D4 Building - 320   | Physical Sciences Laboratory                               | Operating Facility - No planning activities currently ongoing; will be required in the future. Contract Mod 226 transfer from CLIN2 to CLIN1 | Delayed Release per Contract Section C.2.4 | In SPIF         |  |
|                         | 300 Area                         |                                   | D4 Building - 320-BA                            | 1.01.04.01.07.41                                 | D4 Building - 320-BA  | 320 Boiler Annex   | Operating Facility - No planning activities currently ongoing; will be required in the future.   | Delayed Release per Contract Section C.2.8 | In SPIF         |  |
|                         | 300 Area                         |                                   | D4 Building - 321                               | 1.01.04.01.07.42                                 | D4 Building - 321   | Hydromechanical/Seismic Facility                           | Unoccupied - No planning activities currently ongoing; will be required in the future.   |  | In SPIF         |  |
|                         | 300 Area                         |                                   | D4 Building - 321B                              | 1.01.04.01.07.43                                 | D4 Building - 321B  | 300 Area Accelerated Closure Plan Zone GB Small Facilities | Unoccupied - No planning activities currently ongoing; will be required in the future.   |  | In SPIF         |  |
|                         | 300 Area                         |                                   | D4 Building - 321C                              | 1.01.04.01.07.44                                 | D4 Building - 321C  | 300 Area Accelerated Closure Plan Zone GB Small Facilities | Unoccupied - No planning activities currently ongoing; will be required in the future.   |  | In SPIF         |  |
|                         | 300 Area                         |                                   | D4 Building - 321D                              | 1.01.04.01.07.45                                 | D4 Building - 321D  | 300 Area Accelerated Closure Plan Zone GB Small Facilities | Unoccupied - No planning activities currently ongoing; will be required in the future.   |  | In SPIF         |  |
|                         | 300 Area                         |                                   | D4 Building - 3229                              | 1.01.04.01.07.47                                 | D4 Building - 3229  | 300 Area Accelerated Closure Plan Zone D Small Facilities  | D <sup>4</sup> complete down to the pad by 03/10/05. Scope is 90% complete.  |  | In SPIF         |  |
|                         | 300 Area                         |                                   | D4 Building - 323 (323-TK-1, -2, -3, -4)        | 1.01.04.01.07.48                                 | D4 Building - 323 (includes Waste Sites 323-TK-1, 323-TK-2, 323-TK-3, and 323-TK-4) | Mechanical Properties Laboratory                           | Operating Facility - No planning activities currently ongoing; will be required in the future.   |  | In SPIF         |  |
|                         | 300 Area                         |                                   | D4 Building - 3231                              | 1.01.04.01.07.49                                 | D4 Building - 3231  | 300 Area Accelerated Closure Plan Zone D Small Facilities  | Demolished, slab remains. 90% complete. RL accepted on 9/13/05. - MD037  |  | In SPIF         |  |

**RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE**

| TABLE B2 LINE ITEM<br>a | HANFORD AREA<br>DESIGNATION<br>b | OPERABLE UNIT<br>DESIGNATION<br>c | WCH WBS LEVEL 6<br>DESCRIPTION<br>d               | WCH WBS LEVEL 6<br>IDENTIFICATION<br>NUMBER<br>e | ACTIVITY<br>DESIGNATION f  | ACTIVITY<br>DESCRIPTION g                                  | ASSUMED ACTIVITY<br>STATUS<br>h  | ACTIVITIES WITH<br>DELAYED RELEASE<br>i    | SPIF Scope<br>j | Explanation of SPIF<br>Exceptions<br>k    |
|-------------------------|----------------------------------|-----------------------------------|---|--|--|--|--|--|-----------------|---|
|                         | 300 Area                         |                                   | D4 Building - 3232                                | 1.01.04.01.07.50                                 | D4 Building - 3232   | 300 Area Accelerated Closure Plan Zone C Small Facilities  | Demolished, slab remains. 90% complete. RL accepted on 9/13/05. - MD038                            |  | In SPIF         |   |
|                         | 300 Area                         |                                   | D4 Building - 323-BA                              | 1.01.04.01.07.51                                 | D4 Building - 323-BA   | 300 Area Accelerated Closure Plan Zone GA Small Facilities | No planning activities currently ongoing; will be required in the future.                          | Delayed Release per Contract Section C.2.8 | Not in SPIF     | Facility Supplies Steam to 3760 Building. |
|                         | 300 Area                         |                                   | D4 Building - 328                                 | 1.01.04.01.07.52                                 | D4 Building - 328  | Engineering Services and Safety Building                   | Descope Below Grade Demo only. Mod 248, REA 024 - 1/18/11.   |  | In SPIF         |   |
|                         | 300 Area                         |                                   | D4 Building - 328A                                | 1.01.04.01.07.53                                 | D4 Building - 328A   | 300 Area Accelerated Closure Plan Zone H Small Facilities  | Descope Below Grade Demo only. Mod 248, REA 024 - 1/18/11.   |  | In SPIF         |   |
|                         | 300 Area                         |                                   | D4 Building - 328-BA                              | 1.01.04.01.07.54                                 | D4 Building - 328-BA   | 300 Area Accelerated Closure Plan Zone H Small Facilities  | Descope Below Grade Demo only. Mod 248, REA 024 - 1/18/11.   | Delayed Release per Contract Section C.2.8 | In SPIF         |   |
|                         | 300 Area                         |                                   | D4 Building - 333 (333-WSTF, 333-TK-11, 333-TK-7) | 1.01.04.01.07.55                                 | D4 Building - 333 (includes Waste Sites 333-WSTF, 333-TK-11, and 333-TK-7) | N Fuels Building   | Unoccupied - No planning activities currently ongoing; will be required in the future.             |  | In SPIF         |   |
|                         | 300 Area                         |                                   | D4 Building - 335                                 | 1.01.04.01.07.56                                 | D4 Building - 335  | Sodium Test Facility                                       | No planning activities currently ongoing; will be required in the future.                          |  | In SPIF         |   |
|                         | 300 Area                         |                                   | D4 Building - 336                                 | 1.01.04.01.07.57                                 | D4 Building - 336  | High Bay Testing Facility                                  | Operating Facility - No planning activities currently ongoing; will be required in the future.     |  | In SPIF         |   |
|                         | 300 Area                         |                                   | D4 Building - 337                                 | 1.01.04.01.07.58                                 | D4 Building - 337  | Technical Management Center                                | Unoccupied - No planning activities currently ongoing; will be required in the future.             |  | In SPIF         |   |
|                         | 300 Area                         |                                   | D4 Building - 337B                                | 1.01.04.01.07.59                                 | D4 Building - 337B   | High-Bay and Service Wing                                  | Operating Facility - No planning activities currently ongoing; will be required in the future.     |  | In SPIF         |   |
|                         | 300 Area                         |                                   | D4 Building - 337-BA                              | 1.01.04.01.07.60                                 | D4 Building - 337-BA   | 337 Boiler Annex   | Operating Facility - No planning activities currently ongoing; will be required in the future.     | Delayed Release per Contract Section C.2.8 | In SPIF         |   |
|                         | 300 Area                         |                                   | D4 Building - 338                                 | 1.01.04.01.07.61                                 | D4 Building - 338  | Maintenance Building                                       | Operating Facility - No planning activities currently ongoing; will be required in the future.     |  | In SPIF         |   |
|                         | 300 Area                         |                                   | D4 Building - 340                                 | 1.01.04.01.07.63                                 | D4 Building - 340  | Waste Neutralization Facility Structure                    | Supports 310 TEDF - No planning activities currently ongoing; they will be required in the future. | Delayed Release per Contract Section C.2.8 | In SPIF         |   |
|                         | 300 Area                         |                                   | D4 Building - 340A                                | 1.01.04.01.07.64                                 | D4 Building - 340A   | 300 Area Accelerated Closure Plan Zone KB Small Facilities | Supports 310 TEDF - No planning activities currently ongoing; they will be required in the future. | Delayed Release per Contract Section C.2.8 | In SPIF         |   |

**RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE**

| TABLE B2 LINE ITEM<br>a | HANFORD AREA<br>DESIGNATION<br>b | OPERABLE UNIT<br>DESIGNATION<br>c | WCH WBS LEVEL 6<br>DESCRIPTION<br>d                | WCH WBS LEVEL 6<br>IDENTIFICATION<br>NUMBER<br>e | ACTIVITY<br>DESIGNATION f                                   | ACTIVITY<br>DESCRIPTION g                                  | ASSUMED ACTIVITY<br>STATUS<br>h  | ACTIVITIES WITH<br>DELAYED RELEASE<br>i    | SPIF Scope<br>j | Explanation of SPIF<br>Exceptions<br>k  |
|-------------------------|----------------------------------|-----------------------------------|--|--|---|--|--|--|-----------------|---|
|                         | 300 Area                         |                                   | D4 Building - 340B                                 | 1.01.04.01.07.65                                 | D4 Building - 340B  | 300 Area Accelerated Closure Plan Zone KB Small Facilities | Supports 310 TEDF - No planning activities currently ongoing; they will be required in the future.       | Delayed Release per Contract Section C.2.8 | In SPIF         |   |
|                         | 300 Area                         |                                   | D4 Building - 342C                                 | 1.01.04.01.07.69                                 | D4 Building - 342C  | Generator Pad - TEDF Sump                                  | Supports 310 TEDF - No planning activities currently ongoing; they will be required in the future.       | Delayed Release per Contract Section C.2.8 | In SPIF         |   |
|                         | 300 Area                         |                                   | D4 Building - 3503A                                | 1.01.04.01.07.71                                 | D4 Building - 3503A   | 300 Area Accelerated Closure Plan Zone F Small Facilities  | No planning activities currently ongoing; will be required in the future.                                |  | In SPIF         |   |
|                         | 300 Area                         |                                   | D4 Building - 3506A                                | 1.01.04.01.07.72                                 | D4 Building - 3506A   | 300 Area Accelerated Closure Plan Zone GA Small Facilities | Demolished, slab remains. 90% complete. RL accepted on 9/13/05. - MD044                                  |  | In SPIF         |   |
|                         | 300 Area                         |                                   | D4 Building - 3506B                                | 1.01.04.01.07.73                                 | D4 Building - 3506B   | 300 Area Accelerated Closure Plan Zone GA Small Facilities | Demolished, slab remains. 90% complete. RL accepted on 9/13/05. - MD045                                  |  | In SPIF         |   |
|                         | 300 Area                         |                                   | D4 Building - 3506C                                | 1.01.04.01.07.74                                 | D4 Building - 3506C   | Telecommunications Hub                                     | No planning activities currently ongoing; will be required in the future.                                |  | In SPIF         |   |
|                         | 300 Area                         |                                   | D4 Building - 352E                                 | 1.01.04.01.07.84                                 | D4 Building - 352E  | Switch Station East Side                                   | No planning activities currently ongoing; will be required in the future.                                | Delayed Release per Contract Section C.2.8 | In SPIF         |   |
|                         | 300 Area                         |                                   | D4 Building - 3621-66                              | 1.01.04.01.07.87                                 | D4 Building - 3621-66                                       | Tank Petroleum (Diesel) Replaces Tank 3621-D               | No planning activities currently ongoing; will be required in the future.                                |  | In SPIF         |   |
|                         | 300 Area                         |                                   | D4 Building - 3621BC                               | 1.01.04.01.07.88                                 | D4 Building - 3621BC  | 300 Area Accelerated Closure Plan Zone H Small Facilities  | No planning activities currently ongoing; will be required in the future.                                |  | In SPIF         |   |
|                         | 300 Area                         |                                   | D4 Building - 3621D                                | 1.01.04.01.07.89                                 | D4 Building - 3621D   | Emergency Generator Building & Shop                        | No planning activities currently ongoing; will be required in the future.                                |  | In SPIF         |   |
|                         | 300 Area                         |                                   | D4 Building - 366A<br>(See Also WS 300-6, 300-123) | 1.01.04.01.07.91                                 | D4 Building - 366A (includes Waste Sites 300-6 and 300-123) | Fuel Oil Bunker  | Demolished, fuel tanks removed, open pit. Waste site remediation needed. RL accepted on 9/13/05. - MD053 |  | In SPIF         |   |
|                         | 300 Area                         |                                   | D4 Building - 3701U                                | 1.01.04.01.07.93                                 | D4 Building - 3701U   | 300 Area Accelerated Closure Plan Zone KA Small Facilities | Demolished, slab remains. 90% complete. RL accepted on 9/13/05. - MD055                                  |  | Not in SPIF     | Slab is adjacent to active underground utilities supporting the 300 Area retained facilities. Also, has active Sanitary Potable Water Line. |
|                         | 300 Area                         |                                   | D4 Building - 3703A                                | 1.01.04.01.07.94                                 | D4 Building 3703A   | 3703A  | Demolished, slab remains. 90% complete. RL accepted on 9/13/05. - MD056                                  |  | In SPIF         |   |
|                         | 300 Area                         |                                   | D4 Building - 3704                                 | 1.01.04.01.07.95                                 | D4 Building - 3704  | 300 Area Accelerated Closure Plan Zone D Small Facilities  | D <sup>1</sup> complete down to the pad by 03/10/05. Scope is 90% complete.                              |  | In SPIF         |   |
|                         | 300 Area                         |                                   | D4 Building - 3705                                 | 1.01.04.01.07.96                                 | D4 Building - 3705  | Photography Building                                       | Unoccupied - No planning activities currently ongoing; will be required in the future.                   |  | In SPIF         |   |

**RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE**

| TABLE B2 LINE ITEM<br>a | HANFORD AREA<br>DESIGNATION<br>b | OPERABLE UNIT<br>DESIGNATION<br>c | WCH WBS LEVEL 6<br>DESCRIPTION<br>d           | WCH WBS LEVEL 6<br>IDENTIFICATION<br>NUMBER<br>e | ACTIVITY<br>DESIGNATION f                          | ACTIVITY<br>DESCRIPTION g                                  | ASSUMED ACTIVITY<br>STATUS<br>h  | ACTIVITIES WITH<br>DELAYED RELEASE<br>i    | SPIF Scope<br>j | Explanation of SPIF<br>Exceptions<br>k |
|-------------------------|----------------------------------|-----------------------------------|---|--|--|--|--|--|-----------------|--|
|                         | 300 Area                         |                                   | D4 Building - 3705-BA                         | 1.01.04.01.07.97                                 | D4 Building - 3705-BA                              | 300 Area Accelerated Closure Plan Zone D Small Facilities  | Operating Facility - No planning activities currently ongoing; will be required in the future.   | Delayed Release per Contract Section C.2.8 | In SPIF         |  |
|                         | 300 Area                         |                                   | D4 Building - 3706                            | 1.01.04.01.07.98                                 | D4 Building - 3706                                 | Communication and Documentation Services                   | Unoccupied - No planning activities currently ongoing; will be required in the future.   |  | In SPIF         |  |
|                         | 300 Area                         |                                   | D4 Building - 3706A                           | 1.01.04.01.07.A1                                 | D4 Building - 3706A                                | 300 Area Accelerated Closure Plan Zone GA Small Facilities | Unoccupied - No planning activities currently ongoing; will be required in the future.   |  | In SPIF         |  |
|                         | 300 Area                         |                                   | D4 Building - 3706-BA                         | 1.01.04.01.07.A2                                 | D4 Building - 3706-BA                              | 300 Area Accelerated Closure Plan Zone E Small Facilities  | Operating Facility - No planning activities currently ongoing; will be required in the future.   | Delayed Release per Contract Section C.2.8 | In SPIF         |  |
|                         | 300 Area                         |                                   | D4 Building - 3707D                           | 1.01.04.01.07.A3                                 | D4 Building - 3707D                                | Information Services Building                              | Unoccupied - No planning activities currently ongoing; will be required in the future.   |  | In SPIF         |  |
|                         | 300 Area                         |                                   | D4 Building - 3707E                           | 1.01.04.01.07.A4                                 | D4 Building - 3707E                                | 300 Area Accelerated Closure Plan Zone D Small Facilities  | D <sup>4</sup> complete down to the pad by 03/10/05. Scope is 90% complete.  |  | In SPIF         |  |
|                         | 300 Area                         |                                   | D4 Building - 3707F                           | 1.01.04.01.07.A5                                 | D4 Building - 3707F                                | 300 Area Accelerated Closure Plan Zone KA Small Facilities | No planning activities currently ongoing; will be required in the future.  | Delayed Release per Contract Section C.2.8 | In SPIF         |  |
|                         | 300 Area                         |                                   | D4 Building - 3707H                           | 1.01.04.01.07.A6                                 | D4 Building - 3707H                                | 300 Area Accelerated Closure Plan Zone F Small Facilities  | Unoccupied - No planning activities currently ongoing; will be required in the future.   |  | In SPIF         |  |
|                         | 300 Area                         |                                   | D4 Building - 3708                            | 1.01.04.01.07.A7                                 | D4 Building - 3708                                 | Radioanalytical Laboratory                                 | Unoccupied - No planning activities currently ongoing; will be required in the future.   |  | In SPIF         |  |
|                         | 300 Area                         |                                   | D4 Building - 3709                            | 1.01.04.01.07.A8                                 | D4 Building - 3709                                 | Paint Shop   | No planning activities currently ongoing; will be required in the future.  |  | In SPIF         |  |
|                         | 300 Area                         |                                   | D4 Building - 3711                            | 1.01.04.01.07.B2                                 | D4 Building - 3711                                 | Maintenance Storage Building                               | Unoccupied - No planning activities currently ongoing; will be required in the future.   |  | In SPIF         |  |
|                         | 300 Area                         |                                   | D4 Building - 3712<br>(See Also WS 3712-USSA) | 1.01.04.01.07.B3                                 | D4 Building - 3712 (includes Waste Site 3712-USSA) | Storage Building   | FH has completed uranium disposition, no need to delay facility transfer to Sept 2006. RL revisited for decision - 9/19/05. RL approved - 9/29/05. - MA029 |  | In SPIF         |  |
|                         | 300 Area                         |                                   | D4 Building - 3713                            | 1.01.04.01.07.B4                                 | D4 Building - 3713                                 | Carpenter Shop   | No planning activities currently ongoing; will be required in the future.  |  | In SPIF         |  |

**RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE**

| TABLE B2 LINE ITEM<br>a | HANFORD AREA<br>DESIGNATION<br>b | OPERABLE UNIT<br>DESIGNATION<br>c | WCH WBS LEVEL 6<br>DESCRIPTION<br>d | WCH WBS LEVEL 6<br>IDENTIFICATION<br>NUMBER<br>e | ACTIVITY<br>DESIGNATION f | ACTIVITY<br>DESCRIPTION g                                    | ASSUMED ACTIVITY<br>STATUS<br>h  | ACTIVITIES WITH<br>DELAYED RELEASE<br>i    | SPIF Scope<br>j  | Explanation of SPIF<br>Exceptions<br>k   |
|-------------------------|----------------------------------|-----------------------------------|-------------------------------------|--|---------------------------|--|--|--|--|--|
|                         | 300 Area                         |                                   | D4 Building - 3714                  | 1.01.04.01.07.B5                                 | D4 Building - 3714        | 300 Area Accelerated Closure Plan<br>Zone H Small Facilities | No planning activities currently ongoing; will be required in the future.  |  | Plan & Doc/D&D/Demo<br>AG/Loadout & Closeout In<br>SPIF<br>Demo BG Not in SPIF | The below grade demolition is being deferred due to operation of underground utilities supporting the retained 325 facility. (Future Descope Slab) |
|                         | 300 Area                         |                                   | D4 Building - 3715                  | 1.01.04.01.07.B6                                 | D4 Building - 3715        | Storage Building   | No planning activities currently ongoing; will be required in the future.  |  | In SPIF  |  |
|                         | 300 Area                         |                                   | D4 Building - 3716                  | 1.01.04.01.07.B7                                 | D4 Building - 3716        | Storage Building   | FH has completed uranium disposition, no need to delay facility transfer to Sept 2006. RL revisited for decision - 9/19/05. RL approved - 9/29/05. - MA030 |  | In SPIF  |  |
|                         | 300 Area                         |                                   | D4 Building - 3717                  | 1.01.04.01.07.B8                                 | D4 Building - 3717        | Spare Parts Warehouse  | No planning activities currently ongoing; will be required in the future.  |  | In SPIF  |  |
|                         | 300 Area                         |                                   | D4 Building - 3717B                 | 1.01.04.01.07.B9                                 | D4 Building - 3717B       | Standards Laboratory   | No planning activities currently ongoing; will be required in the future.  |  | In SPIF  |  |
|                         | 300 Area                         |                                   | D4 Building - 3717C                 | 1.01.04.01.07.C1                                 | D4 Building - 3717C       | Materials Archive Building                                   | No planning activities currently ongoing; will be required in the future.  |  | In SPIF  |  |
|                         | 300 Area                         |                                   | D4 Building - 3718                  | 1.01.04.01.07.C2                                 | D4 Building - 3718        | Office and Storage Building                                  | No planning activities currently ongoing; will be required in the future.  | Delayed Release per Contract Section C.2.8 | In SPIF  |  |
|                         | 300 Area                         |                                   | D4 Building - 3718A                 | 1.01.04.01.07.C3                                 | D4 Building - 3718A       | Laboratory Equipment Central Pool Building                   | Unoccupied - No planning activities currently ongoing; will be required in the future.   |  | In SPIF  |  |
|                         | 300 Area                         |                                   | D4 Building - 3718B                 | 1.01.04.01.07.C4                                 | D4 Building - 3718B       | Laboratory Equipment Central Pool Building                   | Unoccupied - No planning activities currently ongoing; will be required in the future.   |  | In SPIF  |  |
|                         | 300 Area                         |                                   | D4 Building - 3718C                 | 1.01.04.01.07.C5                                 | D4 Building - 3718C       | Storage Building   | Unoccupied - No planning activities currently ongoing; will be required in the future.   |  | In SPIF  |  |
|                         | 300 Area                         |                                   | D4 Building - 3718E                 | 1.01.04.01.07.C6                                 | D4 Building - 3718E       | Storage Building   | No planning activities currently ongoing; will be required in the future.  |  | In SPIF  |  |
|                         | 300 Area                         |                                   | D4 Building - 3718G                 | 1.01.04.01.07.C7                                 | D4 Building - 3718G       | Storage Building   | No planning activities currently ongoing; will be required in the future.  |  | In SPIF  |  |
|                         | 300 Area                         |                                   | D4 Building - 3718M                 | 1.01.04.01.07.C8                                 | D4 Building - 3718M       | Sodium Storage Facility                                      | No planning activities currently ongoing; will be required in the future.  |  | In SPIF  |  |
|                         | 300 Area                         |                                   | D4 Building - 3718N                 | 1.01.04.01.07.C9                                 | D4 Building - 3718N       | Insulation Shop  | No planning activities currently ongoing; will be required in the future.  |  | In SPIF  |  |

**RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE**

| TABLE B2 LINE ITEM<br>a | HANFORD AREA<br>DESIGNATION<br>b | OPERABLE UNIT<br>DESIGNATION<br>c | WCH WBS LEVEL 6<br>DESCRIPTION<br>d | WCH WBS LEVEL 6<br>IDENTIFICATION<br>NUMBER<br>e | ACTIVITY<br>DESIGNATION f | ACTIVITY<br>DESCRIPTION g                                  | ASSUMED ACTIVITY<br>STATUS<br>h  | ACTIVITIES WITH<br>DELAYED RELEASE<br>i    | SPIF Scope<br>j   | Explanation of SPIF<br>Exceptions<br>k  |
|-------------------------|----------------------------------|-----------------------------------|-------------------------------------|--|---------------------------|--|--|--|---|---|
|                         | 300 Area                         |                                   | D4 Building - 3718P                 | 1.01.04.01.07.D1                                 | D4 Building - 3718P       | General Storage  | Operating Facility - No planning activities currently ongoing; will be required in the future. |  | Plan & Doc/D&D/Demo AG<br>In SPIF<br>Demo BG, Loadout &<br>Closeout Not in SPIF | The 3718P slab is all that remains of this building. It needs to be retained to protect against water intrusion due to its proximity to the 324 building and the 300-296 waste site, and to protect active utilities supporting the 324 building. |
|                         | 300 Area                         |                                   | D4 Building - 3718S                 | 1.01.04.01.07.D2                                 | D4 Building - 3718S       | 300 Area Accelerated Closure Plan Zone GA Small Facilities | Unoccupied - No planning activities currently ongoing; will be required in the future.         |  | In SPIF   |   |
|                         | 300 Area                         |                                   | D4 Building - 3719                  | 1.01.04.01.07.D3                                 | D4 Building - 3719        | Computer Facility  | No planning activities currently ongoing; will be required in the future.                      |  | In SPIF   |   |
|                         | 300 Area                         |                                   | D4 Building - 3720                  | 1.01.04.01.07.D4                                 | D4 Building - 3720        | Chemistry and Metal Sciences Laboratory                    | Unoccupied - No planning activities currently ongoing; will be required in the future.         |  | In SPIF   |   |
|                         | 300 Area                         |                                   | D4 Building - 3720-BA               | 1.01.04.01.07.D5                                 | D4 Building - 3720-BA     | 300 Area Accelerated Closure Plan Zone B Small Facilities  | Unoccupied - No planning activities currently ongoing; will be required in the future.         | Delayed Release per Contract Section C.2.8 | In SPIF   |   |
|                         | 300 Area                         |                                   | D4 Building - 3721                  | 1.01.04.01.07.D6                                 | D4 Building - 3721        | 300 Area Accelerated Closure Plan Zone KA Small Facilities | No planning activities currently ongoing; will be required in the future.                      |  | In SPIF   |   |
|                         | 300 Area                         |                                   | D4 Building - 3722                  | 1.01.04.01.07.D7                                 | D4 Building - 3722        | Fabrication Shop   | Unoccupied - No planning activities currently ongoing; will be required in the future.         |  | In SPIF   |   |
|                         | 300 Area                         |                                   | D4 Building - 3723                  | 1.01.04.01.07.D8                                 | D4 Building - 3723        | 300 Area Accelerated Closure Plan Zone H Small Facilities  | No planning activities currently ongoing; will be required in the future.                      |  | In SPIF   |   |
|                         | 300 Area                         |                                   | D4 Building - 3728                  | 1.01.04.01.07.D9                                 | D4 Building - 3728        | Geotechnical High-Bay                                      | No planning activities currently ongoing; will be required in the future.                      |  | In SPIF   |   |
|                         | 300 Area                         |                                   | D4 Building - 3730                  | 1.01.04.01.07.E1                                 | D4 Building - 3730        | Gamma Irradiation Facility                                 | Operating Facility - No planning activities currently ongoing; will be required in the future. |  | Not in SPIF   | PNNL delayed release  |
|                         | 300 Area                         |                                   | D4 Building - 3731                  | 1.01.04.01.07.E2                                 | D4 Building - 3731        | Laboratory Equipment Central Pool                          | Unoccupied - No planning activities currently ongoing; will be required in the future.         |  | In SPIF   |   |
|                         | 300 Area                         |                                   | D4 Building - 3731A                 | 1.01.04.01.07.E3                                 | D4 Building - 3731A       | Graphite Machine Shop                                      | Unoccupied - No planning activities currently ongoing; will be required in the future.         |  | In SPIF   |   |
|                         | 300 Area                         |                                   | D4 Building - 3745                  | 1.01.04.01.07.E4                                 | D4 Building - 3745        | Radiological Calibration and Standards                     | Unoccupied - No planning activities currently ongoing; will be required in the future.         |  | In SPIF   |   |

**RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE**

| TABLE B2 LINE ITEM<br>a | HANFORD AREA<br>DESIGNATION<br>b | OPERABLE UNIT<br>DESIGNATION<br>c | WCH WBS LEVEL 6<br>DESCRIPTION<br>d                      | WCH WBS LEVEL 6<br>IDENTIFICATION<br>NUMBER<br>e | ACTIVITY<br>DESIGNATION f   | ACTIVITY<br>DESCRIPTION g                                     | ASSUMED ACTIVITY<br>STATUS<br>h   | ACTIVITIES WITH<br>DELAYED RELEASE<br>i             | SPIF Scope<br>j | Explanation of SPIF<br>Exceptions<br>k   |
|-------------------------|----------------------------------|-----------------------------------|--|--|---|---|---|---|-----------------|--|
|                         | 300 Area                         |                                   | D4 Building - 3745A                                      | 1.01.04.01.07.E5                                 | D4 Building - 3745A   | 300 Area Accelerated Closure Plan<br>Zone GA Small Facilities | Unoccupied - No planning activities currently<br>ongoing; will be required in the future.         |   | In SPIF         |  |
|                         | 300 Area                         |                                   | D4 Building - 3745B                                      | 1.01.04.01.07.E6                                 | D4 Building - 3745B   | Positive Ion Accelerator Facility                             | Unoccupied - No planning activities currently<br>ongoing; will be required in the future.         |   | In SPIF         |  |
|                         | 300 Area                         |                                   | D4 Building - 3746                                       | 1.01.04.01.07.E7                                 | D4 Building - 3746  | Irradiation Physics Building                                  | Unoccupied - No planning activities currently<br>ongoing; will be required in the future.         |   | In SPIF         |  |
|                         | 300 Area                         |                                   | D4 Building - 3746A                                      | 1.01.04.01.07.E8                                 | D4 Building - 3746A   | Radiological Physics Building                                 | Unoccupied - No planning activities currently<br>ongoing; will be required in the future.         |   | In SPIF         |  |
|                         | 300 Area                         |                                   | D4 Building - 3746D                                      | 1.01.04.01.07.E9                                 | D4 Building - 3746D   | 300 Area Accelerated Closure Plan<br>Zone D Small Facilities  | No planning activities currently ongoing; will be<br>required in the future.                      |   | In SPIF         |  |
|                         | 300 Area                         |                                   | D4 Building - 3760                                       | 1.01.04.01.07.F1                                 | D4 Building - 3760  | Technical Library   | Operating Facility - No planning activities<br>currently ongoing; will be required in the future. |   | Not in SPIF     | Building being utilized as cost<br>effective housing for 300 Area D4<br>personnel. |
|                         | 300 Area                         |                                   | D4 Building - 3763                                       | 1.01.04.01.07.F3                                 | D4 Building - 3763  | Office Building   | Demolished, slab remains. 90% complete. RL<br>accepted on 9/13/05. - MD058                        |   | In SPIF         |  |
|                         | 300 Area                         |                                   | D4 Building - 3766                                       | 1.01.04.01.07.F5                                 | D4 Building - 3766  | Office Building   | Unoccupied - No planning activities currently<br>ongoing; will be required in the future.         |   | In SPIF         |  |
|                         | 300 Area                         |                                   | D4 Building - 377  | 1.01.04.01.07.F8                                 | D4 Building - 377   | Laboratory  | Unoccupied - No planning activities currently<br>ongoing; will be required in the future.         |   | In SPIF         |  |
|                         | 300 Area                         |                                   | D4 Building - 3790                                       | 1.01.04.01.07.G1                                 | D4 Building - 3790  | Security Office Building                                      | No planning activities currently ongoing; will be<br>required in the future.                      |   | Not in SPIF     | Security Office Building. Misc<br>Deduct - MOD 292 (WCH-REA-<br>144)               |
|                         | 300 Area                         |                                   | D4 Building - 3802A                                      | 1.01.04.01.07.G2                                 | D4 Building - 3802A   | 300 Area Accelerated Closure Plan<br>Zone KA Small Facilities | No planning activities currently ongoing; will be<br>required in the future.                      |   | Not in SPIF     | Facility services 324 Boiler<br>Annex.   |
|                         | 300 Area                         |                                   | D4 Building - 382  | 1.01.04.01.07.G3                                 | D4 Building - 382   | Pump House Building   | No planning activities currently ongoing; will be<br>required in the future.                      |   | In SPIF         |  |
|                         | 300 Area                         |                                   | D4 Building - 382B                                       | 1.01.04.01.07.G4                                 | D4 Building - 382B  | Fire Pump Station 382B  | No planning activities currently ongoing; will be<br>required in the future.                      |   | In SPIF         |  |
|                         | 300 Area                         |                                   | D4 Building - 382-BA                                     | 1.01.04.01.07.G5                                 | D4 Building - 382-BA  | 382 Boiler Annex  | Unoccupied - No planning activities currently<br>ongoing; will be required in the future.         | Delayed<br>Release per<br>Contract<br>Section C.2.8 | In SPIF         |  |
|                         | 300 Area                         |                                   | D4 Building - 384 (300-<br>222, 300-223, UPR-<br>300-42) | 1.01.04.01.07.G6                                 | D4 Building - 384 (includes Wastes<br>Sites 300-222, 300-223, and UPR-<br>300-42) | Power House Building  | Unoccupied - No planning activities currently<br>ongoing; will be required in the future.         |   | In SPIF         |  |



**RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE**

| TABLE B2 LINE ITEM<br>a | HANFORD AREA<br>DESIGNATION<br>b | OPERABLE UNIT<br>DESIGNATION<br>c | WCH WBS LEVEL 6<br>DESCRIPTION<br>d    | WCH WBS LEVEL 6<br>IDENTIFICATION<br>NUMBER<br>e | ACTIVITY<br>DESIGNATION f           | ACTIVITY<br>DESCRIPTION g         | ASSUMED ACTIVITY<br>STATUS<br>h  | ACTIVITIES WITH<br>DELAYED RELEASE<br>i    | SPIF Scope<br>j | Explanation of SPIF<br>Exceptions<br>k   |
|-------------------------|----------------------------------|-----------------------------------|--|--|-------------------------------------|-----------------------------------|--|--|-----------------|--|
|                         | 300 Area                         |                                   | D4 Building - 3906<br>(includes 3906A) | 1.01.04.01.07.G7                                 | D4 Building - 3906 (includes 3906A) | Sanitary and Process Lift Station | No planning activities currently ongoing; will be required in the future.              | Delayed Release per Contract Section C.2.8 | Not in SPIF     | Delayed release. Active 13.8 kV duct bank is located adjacent the lift station. Currently receiving input from a shower trailer supporting 324 building.   |
|                         | 300 Area                         |                                   | D4 Building - 3906B                    | 1.01.04.01.07.G8                                 | D4 Building - 3906B                 | Sanitary Sewer Lift Station #2    | No planning activities currently ongoing; will be required in the future.              |  | Not in SPIF     | Delayed release. Active 13.8 kV duct bank is located adjacent the lift station. Currently receiving input from a shower trailer supporting 324 building.   |
|                         | 300 Area                         |                                   | D4 Building - MO-026                   | 1.01.04.01.07.G9                                 | D4 Building - MO-026                | Mobile Office                     | No planning activities currently ongoing; will be required in the future.              |  | In SPIF         |  |
|                         | 300 Area                         |                                   | D4 Building - MO-036                   | 1.01.04.01.07.H1                                 | D4 Building - MO-036                | Mobile Office                     | No planning activities currently ongoing; will be required in the future.              |  | In SPIF         |  |
|                         | 300 Area                         |                                   | D4 Building - MO-052                   | 1.01.04.01.07.H2                                 | D4 Building - MO-052                | Mobile Office                     | No planning activities currently ongoing; will be required in the future.              |  | In SPIF         |  |
|                         | 300 Area                         |                                   | D4 Building - MO-265                   | 1.01.04.01.07.J1                                 | D4 Building - MO-265                | Mobile Office                     | No planning activities currently ongoing; will be required in the future.              |  | Not in SPIF     | There are no other Hanford site resources available to WCH for performing gamma energy screening analysis as it is performed by the RCF. WCH relies on the current 12-hour (or shorter) turnaround to get through RCF and have the present flexibility in establishing analytical priorities. MO-265 is connected to MO-423 with an enclosed walkway and should also be "Not in SPIF". |
|                         | 300 Area                         |                                   | D4 Building - MO-270                   | 1.01.04.01.07.J2                                 | D4 Building - MO-270                | Mobile Office                     | Unoccupied - No planning activities currently ongoing; will be required in the future. |  | In SPIF         |  |
|                         | 300 Area                         |                                   | D4 Building - MO-271                   | 1.01.04.01.07.J3                                 | D4 Building - MO-271                | Mobile Office                     | Unoccupied - No planning activities currently ongoing; will be required in the future. |  | In SPIF         |  |
|                         | 300 Area                         |                                   | D4 Building - MO-274                   | 1.01.04.01.07.J4                                 | D4 Building - MO-274                | Mobile Office                     | Unoccupied - No planning activities currently ongoing; will be required in the future. |  | In SPIF         |  |
|                         | 300 Area                         |                                   | D4 Building - MO-275                   | 1.01.04.01.07.J5                                 | D4 Building - MO-275                | Mobile Office                     | Unoccupied - No planning activities currently ongoing; will be required in the future. |  | In SPIF         |  |

**RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE**

| TABLE B2 LINE ITEM<br>a                 | HANFORD AREA<br>DESIGNATION<br>b | OPERABLE UNIT<br>DESIGNATION<br>c | WCH WBS LEVEL 6<br>DESCRIPTION<br>d | WCH WBS LEVEL 6<br>IDENTIFICATION<br>NUMBER<br>e | ACTIVITY<br>DESIGNATION f | ACTIVITY<br>DESCRIPTION g                                 | ASSUMED ACTIVITY<br>STATUS<br>h  | ACTIVITIES WITH<br>DELAYED RELEASE<br>i    | SPIF Scope<br>j | Explanation of SPIF<br>Exceptions<br>k   |
|---|----------------------------------|-----------------------------------|-------------------------------------|--|---------------------------|---|--|--|-----------------|--|
|   | 300 Area                         |                                   | D4 Building - MO-423                | 1.01.04.01.07.J7                                 | D4 Building - MO-423      | Mobile Office   | No planning activities currently ongoing; will be required in the future.              |  | Not in SPIF     | There are no other Hanford site resources available to WCH for performing gamma energy screening analysis as it is performed by the RCF. WCH relies on the current 12-hour (or shorter) turnaround to get through RCF and have the present flexibility in establishing analytical priorities. MO-423 is connected to MO-265 with an enclosed walkway and should also be "Not in SPIF". |
|   | 300 Area                         |                                   | D4 Building - MO-741                | 1.01.04.01.07.K1                                 | D4 Building - MO-741      | Mobile Office   | No planning activities currently ongoing; will be required in the future.              | Delayed Release per Contract Section C.2.4 | In SPIF         |  |
|   | 300 Area                         |                                   | D4 Building - MO-905                | 1.01.04.01.07.K4                                 | D4 Building - MO-905      | Mobile Office   | Unoccupied - No planning activities currently ongoing; will be required in the future. |  | In SPIF         |  |
|   | 300 Area                         |                                   | D4 Building - 3503B                 | 1.01.04.01.07.R1                                 | D4 Building - 3503B       | Electrical Cable Pit                                      | This was not in RFP - Added per Contract Mod M007. - MA011                             |  | In SPIF         |  |
|   | 300 Area                         |                                   | D4 Building - MO-059                | 1.01.04.01.07.R2                                 | D4 Building - MO-59       | Mobile Office in the north 300 Area                       | This was not in RFP - Added per Contract Mod M007. - MA012                             |  | In SPIF         |  |
|   | 300 Area                         |                                   | D4 Building - MO-443                | 1.01.04.01.07.R3                                 | D4 Building - MO-443      | Mobile Office   | This was not in RFP - Added per Contract Mod M007. - MA013                             | Delayed Release per Contract Section C.2.4 | In SPIF         |  |
|   | 300 Area                         |                                   | D4 Building - MO-744                | 1.01.04.01.07.R4                                 | D4 Building - MO-744      | Mobile Office   | This was not in RFP - Added per Contract Mod M007. - MA014                             | Delayed Release per Contract Section C.2.8 | In SPIF         |  |
|   | 300 Area                         |                                   | D4 Building - 3128                  | 1.01.04.01.07.R6                                 | D4 Building - 3128        | 300 Area Accelerated Closure Plan Zone D Small Facilities | This was not in RFP - Added per Contract Mod M007. - MA024                             |  | In SPIF         |  |
|   | 300 Area                         |                                   | D4 Building - 315                   | 1.01.04.01.07.R7                                 | D4 Building - 315         | Water Filter Plant  | This was not in RFP - Added per Contract Mod M007. - MA025                             |  | In SPIF         |  |
|   | 300 Area                         |                                   | D4 Building - 3701D                 | 1.01.04.01.07.R9                                 | D4 Building - 3701D       | D4 Building - 3701D                                       | REA 092  |  | Not in SPIF     | New scope. Added via contract Mod-295 in May of 2011.  |
| <b>D<sup>4</sup> - Retention Basins</b> |                                  |                                   |                                     |  |                           |   |  |  |                 |  |

**RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE**

| TABLE B2 LINE ITEM<br>a                            | HANFORD AREA<br>DESIGNATION<br>b | OPERABLE UNIT<br>DESIGNATION<br>c | WCH WBS LEVEL 6<br>DESCRIPTION<br>d             | WCH WBS LEVEL 6<br>IDENTIFICATION<br>NUMBER<br>e | ACTIVITY<br>DESIGNATION f  | ACTIVITY<br>DESCRIPTION g                          | ASSUMED ACTIVITY<br>STATUS<br>h  | ACTIVITIES WITH<br>DELAYED RELEASE<br>i    | SPIF Scope<br>j               | Explanation of SPIF<br>Exceptions<br>k  |
|--|----------------------------------|-----------------------------------|---|--|--|--|--|--|-------------------------------|---|
|  | 300 Area                         |                                   | D4 Retention Basin - 310T7A                     | 1.01.04.01.10.04                                 | D4 Retention Basin - 310T7A  | Clarifier T7A - Treated Effluent Disposal Facility | Operating Facility - No planning activities currently ongoing; will be required in the future.           | Delayed Release per Contract Section C.2.8 | In SPIF                       |   |
|  | 300 Area                         |                                   | D4 Retention Basin - 310T7B                     | 1.01.04.01.10.05                                 | D4 Retention Basin - 310T7B  | Clarifier T7B - Treated Effluent Disposal Facility | Operating Facility - No planning activities currently ongoing; will be required in the future.           | Delayed Release per Contract Section C.2.8 | In SPIF                       |   |
| <b>D<sup>4</sup> - Remaining Facilities</b>        |                                  |                                   |   |  |  |  |  |  |                               |   |
|  | 300 Area                         |                                   | D4 Remaining Facilities - 311 (311-TK-40 & -50) | 1.01.04.01.08.01                                 | D4 Remaining Facilities - 311 (includes Waste Sites 311-TK-40 and 311-TK-50) | Tank Farm Between Buildings 303F and 303G          | WATS Industrial - Unoccupied - No planning activities currently ongoing; will be required in the future. |  | In SPIF                       |   |
|  | 300 Area                         |                                   | D4 Remaining Facilities - 334TF                 | 1.01.04.01.08.03                                 | D4 Remaining Facilities - 334TF  | Chemical Storage Tank Farm at 334 High Tanks       | WATS Industrial - Unoccupied - No planning activities currently ongoing; will be required in the future. |  | In SPIF                       |   |
|  | 300 Area                         |                                   | D4 Remaining Facilities - 382C                  | 1.01.04.01.08.05                                 | D4 Remaining Facilities - 382C   | Sanitary Water Storage Tank                        | No planning activities currently ongoing; will be required in the future.                                |  | In SPIF                       |   |
|  | 300 Area                         |                                   | D4 Remaining Facilities - 382D                  | 1.01.04.01.08.06                                 | D4 Remaining Facilities - 382D   | Sanitary Water Storage Tank                        | No planning activities currently ongoing; will be required in the future.                                |  | In SPIF                       |   |
| D4-Non Site Specific Support 300 Area Sites        |                                  |                                   | D4-Non Site Specific Support 300 Area Sites     | 1.01.04.75.25.01                                 | D4-Non Site Specific Support 300 Area Sites                                  | Non Site Specific Support                          | Includes Negotiated Dollar Reductions, Mod 248, REA 024 - 1/18/11. Also now includes REA 092             |  | Post October 2013 Not in SPIF | D4 300 Area NSSS Activities would not be statted 100% complete, but would continue Post October 2013 in support of ongoing project scope (Not in SPIF). |
| <b>400 Area</b>                                    |                                  |                                   |   |  |  |  |  |  |                               |   |
| <b>400 Area Outside of the FFTF Security Fence</b> |                                  |                                   |   |  |  |  |  |  |                               |   |
| <b>Waste Site Remediation</b>                      |                                  |                                   |   |  |  |  |  |  |                               |   |
|  | 400 Area                         | 300-FF-2                          | Remediate Waste Site 400-37 (Building 4732B)    | 1.03.13.01.05.02                                 | Remediate Waste Site - 400-37 (Costs included in D4 Building 4732B)          | Fuel Oil Tank                                      | No planning activities currently ongoing; will be required in the future.                                |  | Not in SPIF                   | Misc Deduct - MOD 292 (WCH-REA-144)   |
|  | 400 Area                         | 300-FF-2                          | Remediate Waste Site 400-38                     | 1.03.13.01.05.03                                 | Remediate Waste Site - 400-38  | Fuel Oil Tank East of 4722-A Building Pad          | No planning activities currently ongoing; will be required in the future.                                |  | Not in SPIF                   | Misc Deduct - MOD 292 (WCH-REA-144)   |
| Fld. Rem.-400 Area Non Site Specific Support       |                                  |                                   | Fld. Rem.-400 Area Non Site Specific Support    | 1.03.13.75.25.01                                 | Fld. Rem.-400 Area Non Site Specific Support                                 | Non Site Specific Support                          | N/A  |  | Not in SPIF                   | Misc Deduct - MOD 292 (WCH-REA-144)   |

**RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE**

| TABLE B2 LINE ITEM<br>a          | HANFORD AREA<br>DESIGNATION<br>b | OPERABLE UNIT<br>DESIGNATION<br>c | WCH WBS LEVEL 6<br>DESCRIPTION<br>d                | WCH WBS LEVEL 6<br>IDENTIFICATION<br>NUMBER<br>e | ACTIVITY<br>DESIGNATION f                       | ACTIVITY<br>DESCRIPTION g   | ASSUMED ACTIVITY<br>STATUS<br>h   | ACTIVITIES WITH<br>DELAYED RELEASE<br>i | SPIF Scope<br>j  | Explanation of SPIF<br>Exceptions<br>k |
|----------------------------------|----------------------------------|-----------------------------------|--|--|---|---|---|---|--|--|
| <b>D<sup>4</sup> - Buildings</b> |                                  |                                   |  |  |   |   |   |   |  |  |
|                                  | 400 Area                         |                                   | D4 Building - 4701B                                | 1.01.05.01.07.05                                 | D4 Building - 4701B                             | Former Guard Station, Grant Ave.  | No planning activities currently ongoing; will be required in the future. |   | In SPIF  |  |
|                                  | 400 Area                         |                                   | D4 Building - 4701C                                | 1.01.05.01.07.06                                 | D4 Building - 4701C                             | Fuels and Materials Examination Facility (FMEF) Gate Building, Hayes Street | No planning activities currently ongoing; will be required in the future. |   | Planning & Docs In SPIF. D&D, Demo AG, Demo BG, Loadout & Closure Not in SPIF. | Misc Deduct - MOD 292 (WCH-REA-144)    |
|                                  | 400 Area                         |                                   | D4 Building - 4702                                 | 1.01.05.01.07.07                                 | D4 Building - 4702                              | Office Building   | No planning activities currently ongoing; will be required in the future. |   | In SPIF  |  |
|                                  | 400 Area                         |                                   | D4 Building - 4706                                 | 1.01.05.01.07.10                                 | D4 Building - 4706                              | Office Building   | No planning activities currently ongoing; will be required in the future. |   | In SPIF  |  |
|                                  | 400 Area                         |                                   | D4 Building - 4719                                 | 1.01.05.01.07.12                                 | D4 Building - 4719                              | Patrol Annex  | No planning activities currently ongoing; will be required in the future. |   | In SPIF  |  |
|                                  | 400 Area                         |                                   | D4 Building - 4722B                                | 1.01.05.01.07.13                                 | D4 Building - 4722B                             | Carpenter Shop  | No planning activities currently ongoing; will be required in the future. |   | In SPIF  |  |
|                                  | 400 Area                         |                                   | D4 Building - 4726                                 | 1.01.05.01.07.15                                 | D4 Building - 4726                              | Carpenter Supply Storage Building   | No planning activities currently ongoing; will be required in the future. |   | In SPIF  |  |
|                                  | 400 Area                         |                                   | D4 Building - 4727                                 | 1.01.05.01.07.16                                 | D4 Building - 4727                              | Maintenance Flammable Storage Building                                      | No planning activities currently ongoing; will be required in the future. |   | In SPIF  |  |
|                                  | 400 Area                         |                                   | D4 Building - 4734D                                | 1.01.05.01.07.22                                 | D4 Building - 4734D                             | Warehouse   | No planning activities currently ongoing; will be required in the future. |   | In SPIF  |  |
|                                  | 400 Area                         |                                   | D4 Building - 4760                                 | 1.01.05.01.07.23                                 | D4 Building - 4760                              | Construction Shop   | No planning activities currently ongoing; will be required in the future. |   | In SPIF  |  |
|                                  | 400 Area                         |                                   | D4 Building - 4790                                 | 1.01.05.01.07.24                                 | D4 Building - 4790                              | Patrol Headquarters Building  | No planning activities currently ongoing; will be required in the future. |   | In SPIF  |  |
|                                  | 400 Area                         |                                   | D4 Building - 4791TC                               | 1.01.05.01.07.26                                 | D4 Building - 4791TC                            | Warehouse   | No planning activities currently ongoing; will be required in the future. |   | In SPIF  |  |
|                                  | 400 Area                         |                                   | D4 Building - 4802                                 | 1.01.05.01.07.27                                 | D4 Building - 4802                              | Construction Support Building   | No planning activities currently ongoing; will be required in the future. |   | Planning & Docs In SPIF. D&D, Demo AG, Demo BG, Loadout & Closure Not in SPIF. | Misc Deduct - MOD 292 (WCH-REA-144)    |
|                                  | 400 Area                         |                                   | D4 Building - 4831                                 | 1.01.05.01.07.29                                 | D4 Building - 4831                              | Flammable Storage   | No planning activities currently ongoing; will be required in the future. |   | In SPIF  |  |
|                                  | 400 Area                         |                                   | D4 Building - 4843<br>(See Also Waste Site 400-36) | 1.01.05.01.07.30                                 | D4 Building - 4843 (Includes Waste Site 400-36) | Alkali Metal Storage NW of 451B Substation                                  | No planning activities currently ongoing; will be required in the future. |   | In SPIF  |  |
|                                  | 400 Area                         |                                   | D4 Building - 4814                                 | 1.01.05.01.07.34                                 | D4 Building - 4814                              | Special Tools Warehouse   | Mod 272   |   | In SPIF  |  |

**RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE**

| TABLE B2 LINE ITEM<br>a                                  | HANFORD AREA<br>DESIGNATION<br>b | OPERABLE UNIT<br>DESIGNATION<br>c | WCH WBS LEVEL 6<br>DESCRIPTION<br>d               | WCH WBS LEVEL 6<br>IDENTIFICATION<br>NUMBER<br>e | ACTIVITY<br>DESIGNATION f            | ACTIVITY<br>DESCRIPTION g  | ASSUMED ACTIVITY<br>STATUS<br>h  | ACTIVITIES WITH<br>DELAYED RELEASE<br>i | SPIF Scope<br>j   | Explanation of SPIF<br>Exceptions<br>k   |
|--|----------------------------------|-----------------------------------|---|--|--------------------------------------|--|--|---|---|--|
| D4-Non-Site Specific Support                             |                                  |                                   | D4-Non-Site Specific Support                      | 1.01.05.75.25.01                                 | D4-Non-Site Specific Support         | Non Site Specific Support  | Includes Negotiated Dollar Reductions, Mod 248, REA 024 - 1/18/11. Also now includes Mod 272   |   | Post October 2013 Not in SPIF   | D4 400 Area NSSS Activities would not be statused 100% complete, but would continue Post October 2013 in support of ongoing project scope (Not in SPIF). |
| <b>600 Area</b>  |                                  |                                   |   |  |                                      |  |  |   |   |  |
| <b>Design - Remediation Design Solution (CLIN#1)</b>     |                                  |                                   |   |  |                                      |  |  |   |   |  |
|  | 600 Area                         | 300-FF-2                          | Design Solution - 618-10 & 11                     | 1.03.14.01.22.01                                 | Design Solution - 618-10 & 11        | Remedial Design Solution for 618-10 and 11 Burial Ground                 | Planning activities currently ongoing.   |   | In SPIF   |  |
|  |                                  |                                   | Design Solution - 618-10 & 11                     | 1.03.14.01.22.02                                 | Design Solution - 618-10 & 11        | REA 017 - 618-10/11 Plan for the Plan                                    | REA 017  |   | In SPIF   |  |
|  |                                  |                                   | Design Solution - 618-10 & 11                     | 1.03.14.01.22.02                                 | 618-10/11 Design Solution Resolution | REA 022 - 618-10/11 Phase II for Characterization, SAP, EPHA, EN Support | REA 022  |   | In SPIF   |  |
| <b>Design - Remediation 618-10 &amp; 618-11 (CLIN#3)</b> |                                  |                                   |   |  |                                      |  |  |   |   |  |
|  | 600 Area                         | 300-FF-2                          | Fld. Rem. - 618-10 & 11 Site Fld. Rem.            | 1.03.14.01.01.01                                 | Design - 618-10 & 11 Site Design     | Remedial Design for 618-10 and 11 Burial Ground                          | Planning activities currently ongoing.   |   | In SPIF   |  |
| <b>618-10 Burial Ground Remediation (CLIN#3)</b>         |                                  |                                   |   |  |                                      |  |  |   |   |  |
|  | 600 Area                         | 300-FF-2                          | Remediate Burial Ground 618-10                    | 1.03.14.01.23.01                                 | Remediate Burial Ground 618-10       | 300 Area North Solid Waste Burial Ground                                 | The Tri-Parties have evaluated the additional cleanup necessary to achieve unrestricted cleanup levels for waste sites outside the "core industrial zone". Based on the evaluation, the soil cleanup level for this waste site has been changed from "industrial" to "unrestricted."   |   | Excavation, Loadout, Closeout & Backfill In SPIF<br>Reveg Not in SPIF |  |
|  | 600 Area                         | 300-FF-2                          | Remediate Waste Site - 600-96 (618-10 Borrow Pit) | 1.03.14.01.23.02                                 | 600-96, 618-10 Borrow Pit            | Borrow Pit   | FH requested that this site be transferred to WCH. This was not in the RFP. RL will revisit for decision - 9/13/05. RL requested FR to physically inspect site. (FR response - WIDS data shows site as source of borrow soil adjacent to 618-10 Burial Ground and used for 618-10 surface cover). RL accepted on 9/19/05. - MA139. Also now includes ARRA - Transfer CLIN 3 to 4 |   | Reveg Not in SPIF   |  |

**RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE**

| TABLE B2 LINE ITEM<br>a                          | HANFORD AREA<br>DESIGNATION<br>b                | OPERABLE UNIT<br>DESIGNATION<br>c | WCH WBS LEVEL 6<br>DESCRIPTION<br>d                     | WCH WBS LEVEL 6<br>IDENTIFICATION<br>NUMBER<br>e | ACTIVITY<br>DESIGNATION f  | ACTIVITY<br>DESCRIPTION g   | ASSUMED ACTIVITY<br>STATUS<br>h   | ACTIVITIES WITH<br>DELAYED RELEASE<br>i | SPIF Scope<br>j  | Explanation of SPIF<br>Exceptions<br>k   |
|--|---|-----------------------------------|---|--|--|---|---|---|--|--|
| <b>618-10 Burial Ground Remediation (CLIN#4)</b> |   |                                   |   |  |  |   |   |   |  |  |
|  | 600 Area  | 300-FF-2                          | 618-10 Non-Intrusive<br>Characterization                | 1.03.14.01.25.01                                 | 618-10 Non-Intrusive<br>Characterization                               | ARRA Phase 1 - CLIN 4. Soil<br>sampling for characterization.               | ARRA Phase 1  |   | In SPIF  |  |
|  | 600 Area  | 300-FF-2                          | Fld. Rem.-600 Area<br>Non Site Specific<br>Support      | 1.03.14.75.26.01                                 | Fld. Rem.-600 Area Non Site Specific<br>Support                        | ARRA Phase 1 and 2 - CLIN 4. Soil<br>sampling for characterization support. | ARRA Phases 1 and 2   |   | In SPIF  |  |
|  | 600 Area  | 300-FF-2                          | Fld. Rem.- ARRA 618-<br>10 Trench Remediation<br>NSSS   | 1.03.14.75.27.01                                 | Fld. Rem.- ARRA 618-10 Trench<br>Remediation NSSS                      | ARRA Phase 1 and 2 Transfer CLIN<br>3 to 4                                  | ARRA Phases 1, 2, and 3   |   | In SPIF  |  |
|  | 600 Area  | 300-FF-2                          | ARRA - Fld. Rem.-<br>Design - 618-10 Burial<br>Ground   | 1.03.14.01.02.01                                 | ARRA - Fld. Rem.-Design - 618-10<br>Burial Ground                      | Remedial Design for 618-10 Burial<br>Ground                                 | ARRA Phases 1, 2, and 3   |   | In SPIF  |  |
|  | 600 Area  | 300-FF-2                          | 618-10 Intrusive<br>Characterization                    | 1.03.14.01.26.01                                 | 618-10 Intrusive Characterization                                      | ARRA Phase 1 & 2 - CLIN 4. Soil<br>sampling for characterization support.   | ARRA Phases 1 and 2   |   | In SPIF  |  |
|  | 600 Area  | 300-FF-2                          | 618-10 Intrusive<br>Characterization                    | 1.03.14.01.27.01                                 | 618-10 Remediation   | ARRA Phase 2 - CLIN 4. Excavation   | ARRA Phases 2 and 3   |   | In SPIF  |  |
| <b>618-11 Burial Ground Remediation (CLIN#3)</b> |   |                                   |   |  |  |   |   |   |  |  |
|  | 600 Area  | 300-FF-2                          | Remediate Burial<br>Ground 618-11                       | 1.03.14.01.24.01                                 | Remediate Burial Ground 618-11   | Y Burial Ground   | Planning activities currently ongoing.  |   | Excavation, Loadout,<br>Closeout & Backfill In SPIF<br>Reveg Not in SPIF |  |
|  | 600 Area  | 300-FF-2                          | Remediate Waste Site -<br>600-97 (618-11 Borrow<br>Pit) | 1.03.14.01.24.02                                 | 600-97, 618-11 Borrow Pit  | Borrow Pit  | FH requested that this site be transferred to<br>WCH. This was not in the RFP. RL will revisit<br>for decision - 9/13/05. RL requested FR to<br>physically inspect site. (FR response - WIDS<br>data shows site as source of borrow soil<br>adjacent to 618-11 Burial Ground). RL<br>accepted on 9/19/05. - MA140 |   | Reveg Not in SPIF  |  |
|  | Fld. Rem.-600 Area Non Site Specific<br>Support |                                   | Fld. Rem.-600 Area<br>Non Site Specific<br>Support      | 1.03.14.75.25.01/<br>02                          | Fld. Rem.-618-10 Project Support /<br>Fld. Rem.-618-11 Project Support | Non Site Specific Support   | N/A   |   | In SPIF  | Project support for 618-10<br>through FY14 is In SPIF (post<br>FY14 Not in SPIF), and support<br>for 618-11 through FY15 is In<br>SPIF (post FY15 Not in SPIF) |
| <b>Operate/Close Utilities</b>                   |   |                                   |   |  |  |   |   |   |  |  |

**RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE**

| TABLE B2 LINE ITEM<br>a             | HANFORD AREA<br>DESIGNATION<br>b | OPERABLE UNIT<br>DESIGNATION<br>c | WCH WBS LEVEL 6<br>DESCRIPTION<br>d   | WCH WBS LEVEL 6<br>IDENTIFICATION<br>NUMBER<br>e | ACTIVITY<br>DESIGNATION f   | ACTIVITY<br>DESCRIPTION g  | ASSUMED ACTIVITY<br>STATUS<br>h | ACTIVITIES WITH<br>DELAYED RELEASE<br>i                         | SPIF Scope<br>j               | Explanation of SPIF<br>Exceptions<br>k  |
|-------------------------------------|----------------------------------|-----------------------------------|---------------------------------------|--|-----------------------------|--|---------------------------------|---|-------------------------------|---|
|                                     | 100 Area                         |                                   | 100 Area Utilities                    | 1.01.07.01.16.01                                 | 100 Area Utilities          | Operate and Close 100 Area Utilities                                 | Ongoing Activities              | Selective Delayed Release per Contract Sections C.2.4 and C.2.8 | Post October 2013 Not in SPIF | Activities would not be stasured 100% complete, but would continue Post October 2013 in support of ongoing project scope (Not in SPIF). |
|                                     | 200 Area                         |                                   | 200 Area Utilities                    | 1.01.07.01.17.01                                 | 200 Area Utilities          | Operate and Close 200 Area ERDF Utilities                            | Ongoing Activities              |   | Post October 2013 Not in SPIF | Activities would not be stasured 100% complete, but would continue Post October 2013 in support of ongoing project scope (Not in SPIF). |
|                                     | 300 Area                         |                                   | 300 Area Utilities                    | 1.01.07.01.18.01                                 | 300 Area Utilities          | Operate and Close 300 Area Utilities                                 | Ongoing Activities              | Selective Delayed Release per Contract Sections C.2.4 and C.2.8 | Post October 2013 Not in SPIF | Activities would not be stasured 100% complete, but would continue Post October 2013 in support of ongoing project scope (Not in SPIF). |
|                                     | 300 Area                         |                                   | 300 Area Utilities                    | 1.01.07.01.18.03                                 | 300 Area Relocation Project | 300 Area Relocation Project  | REA Nos. 019, 019A, and 019B    |   | Post October 2013 Not in SPIF | Activities would not be stasured 100% complete, but would continue Post October 2013 in support of ongoing project scope (Not in SPIF). |
|                                     | 400 Area                         |                                   | 400 Area Utilities                    | 1.01.07.01.19.01                                 | 400 Area Utilities          | Operate and Close 400 Area Utilities (Outside of the Security Fence) | Ongoing Activities              | Selective Delayed Release per Contract Sections C.2.4 and C.2.8 | Post October 2013 Not in SPIF | Activities would not be stasured 100% complete, but would continue Post October 2013 in support of ongoing project scope (Not in SPIF). |
|                                     | 600 Area                         |                                   | 600 Area Utilities                    | 1.01.07.01.20.01                                 | 600 Area Utilities          | Operate and Close 600 Area Utilities for 618-10 & 11                 | Ongoing Activities              | Selective Delayed Release per Contract Sections C.2.4 and C.2.8 | Post October 2013 Not in SPIF | Activities would not be stasured 100% complete, but would continue Post October 2013 in support of ongoing project scope (Not in SPIF). |
| <b>Surveillance and Maintenance</b> |                                  |                                   |                                       |  |                             |  |                                 |   |                               |   |
|                                     | 100 Area                         |                                   | Surveillance & Maintenance - 100 Area | 1.01.06.01.11.01                                 | Surveillance & Maintenance  | Surveillance & Maintenance - 100 Area                                | Ongoing Activities              |   | Post October 2013 Not in SPIF | Activities would not be stasured 100% complete, but would continue Post October 2013 in support of ongoing project scope (Not in SPIF). |

**RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE**

| TABLE B2 LINE ITEM<br>a                   | HANFORD AREA<br>DESIGNATION<br>b | OPERABLE UNIT<br>DESIGNATION<br>c | WCH WBS LEVEL 6<br>DESCRIPTION<br>d              | WCH WBS LEVEL 6<br>IDENTIFICATION<br>NUMBER<br>e | ACTIVITY<br>DESIGNATION f  | ACTIVITY<br>DESCRIPTION g                 | ASSUMED ACTIVITY<br>STATUS<br>h   | ACTIVITIES WITH<br>DELAYED RELEASE<br>i | SPIF Scope<br>j               | Explanation of SPIF<br>Exceptions<br>k  |
|---|----------------------------------|-----------------------------------|--|--|----------------------------|---|---|---|-------------------------------|---|
|   | 200 Area                         |                                   | Surveillance & Maintenance - 200 Area            | 1.01.06.01.12.01                                 | Surveillance & Maintenance | Surveillance & Maintenance -200 Area      | Ongoing Activities  |   | Post October 2013 Not in SPIF | Activities would not be stasured 100% complete, but would continue Post October 2013 in support of ongoing project scope (Not in SPIF). |
|   | 300 Area                         |                                   | Surveillance & Maintenance - Balance of 300 Area | 1.01.06.01.13.01                                 | Surveillance & Maintenance | Surveillance & Maintenance - 300 Area     | Ongoing Activities  |   | Post October 2013 Not in SPIF | Activities would not be stasured 100% complete, but would continue Post October 2013 in support of ongoing project scope (Not in SPIF). |
|   | 300 Area                         |                                   | Surveillance & Maintenance - 324/327 Area        | 1.01.06.01.13.02                                 | Surveillance & Maintenance | Surveillance & Maintenance - 324/327 Area | Ongoing Activities  |   | Post October 2013 Not in SPIF | Activities would not be stasured 100% complete, but would continue Post October 2013 in support of ongoing project scope (Not in SPIF). |
|   | 400 Area                         |                                   | Surveillance & Maintenance - 400 Area            | 1.01.06.01.14.01                                 | Surveillance & Maintenance | Surveillance & Maintenance - 400 Area     | Ongoing Activities  |   | Post October 2013 Not in SPIF | Activities would not be stasured 100% complete, but would continue Post October 2013 in support of ongoing project scope (Not in SPIF). |
|   | 600 Area                         |                                   | Surveillance & Maintenance - 600 Area            | 1.01.06.01.15.01                                 | Surveillance & Maintenance | Surveillance & Maintenance - 600 Area     | Ongoing Activities  |   | Post October 2013 Not in SPIF | Activities would not be stasured 100% complete, but would continue Post October 2013 in support of ongoing project scope (Not in SPIF). |
| D4-Management and Support                 |                                  | D4-Management and Support         |  | 1.01.99.01.29.01                                 | D4-Management and Support  | Management and Support                    | Includes REA Nos. 005, 051, 052, 056, 092, and Mod 272. Also includes Negotiated Dollar Reductions, Mod 248, REA 024 - 1/18/11. |   | Post October 2013 Not in SPIF | Activities would not be stasured 100% complete, but would continue Post October 2013 in support of ongoing project scope (Not in SPIF). |
| <b>Final Closure</b>                      |                                  |                                   |  |  |                            |   |   |   |                               |   |
| <b>Design - Miscellaneous Restoration</b> |                                  |                                   |  |  |                            |   |   |   |                               |   |



**RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE**

| TABLE B2 LINE ITEM<br>a                             | HANFORD AREA<br>DESIGNATION<br>b | OPERABLE UNIT<br>DESIGNATION<br>c | WCH WBS LEVEL 6<br>DESCRIPTION<br>d                    | WCH WBS LEVEL 6<br>IDENTIFICATION<br>NUMBER<br>e | ACTIVITY<br>DESIGNATION f                           | ACTIVITY<br>DESCRIPTION g   | ASSUMED ACTIVITY<br>STATUS<br>h   | ACTIVITIES WITH<br>DELAYED RELEASE<br>i | SPIF Scope<br>j   | Explanation of SPIF<br>Exceptions<br>k   |
|---|----------------------------------|-----------------------------------|--|--|---|---|---|---|---|--|
|   |                                  |                                   | Fld. Rem. -<br>Miscellaneous<br>Restoration Design     | 1.03.15.01.01.01                                 | Fld. Rem. - Miscellaneous Restoration<br>Design     | Fld. Rem. - Miscellaneous<br>Restoration Design   | Planning activities currently ongoing.  |   | MR Design In SPIF<br>with the exception of 300<br>Area and IU Segment 4 & 5<br>or any additional MR Design<br>required currently not<br>identified Not in SPIF  |  |
| <b>Miscellaneous Restoration</b>                    |                                  |                                   |  |  |   |   |   |   |   |  |
|   |                                  |                                   | Fld. Rem.-Remediation<br>Misc Restoration              | 1.03.15.01.05.01                                 | Final Closure - Miscellaneous<br>Restoration        | Perform miscellaneous restoration<br>needed for Final Closure   | No planning activities currently ongoing; will be<br>required in the future.  |   | Miscellaneous Restoration<br>which is not complete as of<br>Mod. No. 370 is "not in<br>SPIF.  |  |
| Fld. Rem.-Misc Restoration Non Site<br>Specific Spt |                                  |                                   | Fld. Rem.-Misc<br>Restoration Non Site<br>Specific Spt | 1.03.15.75.25.01                                 | Fld. Rem.-Misc Restoration Non Site<br>Specific Spt | Non Site Specific Support   | N/A   |   | Post October 2013 Not in<br>SPIF  | MR NSSS Activities would not be<br>stated 100% complete, but<br>would continue Post October<br>2013 in support of ongoing<br>project scope (Not in SPIF).                  |
| Fld. Rem.-Management and Support                    |                                  |                                   | Fld. Rem.-<br>Management and<br>Support                | 1.03.99.01.29.01                                 | Fld. Rem.-Management and Support                    | Management and Support  | Includes REA Nos. 005, 015, 017, 022, 023,<br>041, 045, 047, 059, 060, 061, 062, 064, 066,<br>070, 081, 087, 093, 095, 098, 099, 102, 103,<br>105, 106, 107, 109, 111, 115, 118, 121, 126,<br>127, 132, 133, 136, 146, and 147. Also includes<br>Negotiated Dollar Reductions, Mod 248, REA<br>024 - 1/18/11. |   | Post October 2013 Not in<br>SPIF  | FR Management & Support.<br>Activities would not be stated 100% complete, but would<br>continue Post October 2013 in<br>support of ongoing project scope<br>(Not in SPIF). |
| Fld. Rem.-Management and Support                    |                                  |                                   | Fld. Rem.-<br>Management and<br>Support                | 1.03.99.01.29.01                                 | Fld. Rem.-Management and Support                    | Management and Support<br>Allocations for ARRA Phase I and 2  | ARRA Phases 1 and 2   |   | In SPIF   |  |
| <b>Stewardship Preparation</b>                      |                                  |                                   |  |  |   |   |   |   |   |  |
|   |                                  |                                   | ES/FC-Long-Term<br>Stewardship                         | 1.05.01.01.41.01                                 | Final Closure - Stewardship<br>Preparation          | Prepare Site for Long-Term<br>Stewardship/Prepare Long-Term<br>Stewardship Plan; add Energy<br>Northwest analytical data from the<br>Hanford Generating Plant cleanup<br>verification packages to the<br>environmental restoration database | No planning activities currently ongoing; will be<br>required in the future; the HGP verification data<br>was not in the RFP. RL accepted on 9/13/05. -<br>MA 37. Descope portion of 100-KR-1 Remedial<br>Action Report. Mod 248, REA 024 - 1/18/11.  |   | Partial As Noted. Scope<br>"Not in SPIF". Turnover<br>Package<br>(1.05.01.01.41.01.06),<br>Independent Closure<br>Review<br>(1.05.01.01.41.01.04, .05,<br>&.22), Remedial Action<br>Reports (1.05.01.01.41.08,<br>.09, .11, .12, .13, .14, .15,<br>.16, .18, .19 & .21) | 1.05.01.01.41.01.30 - Long Term<br>Stewardship Direct Project<br>Support - would continue Post<br>October 2013 in support of<br>ongoing project scope (Not in<br>SPIF)     |

**RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE**

| TABLE B2 LINE ITEM<br>a            | HANFORD AREA<br>DESIGNATION<br>b | OPERABLE UNIT<br>DESIGNATION<br>c | WCH WBS LEVEL 6<br>DESCRIPTION<br>d | WCH WBS LEVEL 6<br>IDENTIFICATION<br>NUMBER<br>e | ACTIVITY<br>DESIGNATION f                       | ACTIVITY<br>DESCRIPTION g   | ASSUMED ACTIVITY<br>STATUS<br>h  | ACTIVITIES WITH<br>DELAYED RELEASE<br>i | SPIF Scope<br>j   | Explanation of SPIF<br>Exceptions<br>k   |
|------------------------------------|----------------------------------|-----------------------------------|-------------------------------------|--|---|---|--|---|---|--|
| <b>Independent Closure Reviews</b> |                                  |                                   |                                     |  |   |   |  |   |   |  |
|                                    |                                  |                                   | ES/FC-Final Closure                 | 1.05.01.01.40.01                                 | Final Closure - Independent Closure Reviews     | Complete Independent Reviews verifying readiness for closure                          | No planning activities currently ongoing; will be required in the future. Schedule extension for REA 052. Descope portion of 100 Area Surface Soil Survey. Mod 248, REA 024 - 1/18/11. |   | Partial As Noted. Independent Closure Review scope will be performed after remediation and closure of all 100 & 300 Areas "Not in SPIF". 100, 300, 400 & 600 Areas Surface Soil Surveys and DQO's (1.05.01.01.40.01.11 through 1.05.01.01.40.01.18) "Not in SPIF". The Source Areas Remedial Investigation Report (1.05.01.01.40.01.07) and Source Area Proposed Plan (1.05.01.01.40.01.08) are "Not in SPIF" due to CHPRC schedule uncertainty. 1.05.01.01.40.01.33 "Not in SPIF". | 1.05.01.01.40.01.30 - Risk Assessment direct Project Support and 1.05.01.01.40.01.31 - Columbia River Component - would continue Post October 2013 in support of ongoing project scope (Not in SPIF) |
|                                    |                                  |                                   | ES/FC-Final Closure                 | 1.05.01.01.40.01                                 | Final Closure - Independent Closure Reviews     | REA 016 Columbia River Component Phase 1  | No planning activities currently ongoing; however, did commence in FY 2008   |   | In SPIF   |  |
|                                    |                                  |                                   | ES/FC-Final Closure                 | 1.05.01.01.40.01                                 | Final Closure - Independent Closure Reviews     | REA 031 - Groundwater Integration   | REA 031-R1   |   | In SPIF   |  |
|                                    |                                  |                                   | ES/FC-Final Closure                 | 1.05.01.01.40.01                                 | Final Closure - Independent Closure Reviews     | REA 035 - Columbia River Component  | REA 035  |   | In SPIF   |  |
|                                    |                                  |                                   | ES/FC-Final Closure                 | 1.05.01.01.40.01                                 | Final Closure - Independent Closure Reviews     | REA 041 - 100-D-100 Initial Characterization  | REA 041  |   | In SPIF   |  |
|                                    |                                  |                                   | ES/FC-Final Closure                 | 1.05.01.01.40.01                                 | Final Closure - Independent Closure Reviews     | REA 023 - 100 D Chrome Sites  | REA 023  |   | In SPIF   |  |
|                                    |                                  |                                   | ES/FC-Final Closure                 | 1.05.01.01.40.01                                 | 100-F Shoreline Investigation                   | 100-F Shoreline Investigation   | REA 032  |   | In SPIF   |  |
|                                    |                                  |                                   | ES/FC-Final Closure                 | 1.05.01.01.40.01                                 | 100/300 Area Component Baseline Risk Assessment | Development & Implementation of the DOE Tribal Use Scenario                           | REA 076  |   | In SPIF   |  |
|                                    |                                  |                                   | ES/FC-Final Closure                 | 1.05.01.01.40.01                                 | 100/300 Area Component Baseline Risk Assessment | Remedial Investigation of Hanford Site Releases to the Columbia River (CRC Phase III) | REA 036  |   | In SPIF   |  |

**RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE**

| TABLE B2 LINE ITEM<br>a                | HANFORD AREA<br>DESIGNATION<br>b | OPERABLE UNIT<br>DESIGNATION<br>c | WCH WBS LEVEL 6<br>DESCRIPTION<br>d | WCH WBS LEVEL 6<br>IDENTIFICATION<br>NUMBER<br>e | ACTIVITY<br>DESIGNATION f                       | ACTIVITY<br>DESCRIPTION g   | ASSUMED ACTIVITY<br>STATUS<br>h  | ACTIVITIES WITH<br>DELAYED RELEASE<br>i | SPIF Scope<br>j                   | Explanation of SPIF<br>Exceptions<br>k   |
|--|----------------------------------|-----------------------------------|-------------------------------------|--|---|---|--|---|-----------------------------------|--|
|  |                                  |                                   | ES/FC-Final Closure                 | 1.05.01.01.40.01                                 | 100/300 Area Component Baseline Risk Assessment | Groundwater Integration   | REA 048  |   | In SPIF                           |  |
|  |                                  |                                   | ES/FC-Final Closure                 | 1.05.01.01.40.01                                 | Final Closure - Independent Closure Reviews     | Data Management - REA 051   | REA 062  |   | In SPIF                           |  |
|  |                                  |                                   | ES/FC-Final Closure                 | 1.05.01.01.40.01                                 | Final Closure - Independent Closure Reviews     | REA 131: Coal Ash and Transition Zone Sampling and RI/FS Support Activities   | REA 131  |   | In SPIF                           |  |
|  |                                  |                                   | ES/FC-Final Closure                 | 1.05.01.01.40.01                                 | Final Closure - Independent Closure Reviews     | REA 134: Additional activities to support the ongoing remedial investigation of Hanford Site releases to the Columbia River.  | REA 134  |   | In SPIF                           |  |
|  |                                  |                                   | ES/FC - Orphan Site Evaluations     | 1.05.01.01.42.01                                 | Final Closure - Independent Closure Reviews     | Complete Independent Reviews verifying readiness for closure  | No planning activities currently ongoing; will be required in the future.                              |   | In SPIF                           | 1.05.01.01.42.01.12 - Data Management and 1.05.01.01.42.01.30 - Orphan sites Direct Project Support - would continue Post October 2013 in support of ongoing project scope (Not in SPIF) |
|  |                                  |                                   | ES/FC - Orphan Site Evaluations     | 1.05.01.01.42.01                                 | Final Closure - Independent Closure Reviews     | Data Management - REA 045   | REA 045  |   | In SPIF                           |  |
|  |                                  |                                   | ES/FC - Orphan Site Evaluations     | 1.05.01.01.42.01                                 | Final Closure - Independent Closure Reviews     | Data Management - REA 081   | REA 081  |   | In SPIF                           |  |
|  |                                  |                                   | ES/FC - Orphan Site Evaluations     | 1.05.01.01.40.01                                 | ES/FC-Final Closure                             | RI/FS Field Investigation and Supplemental Activities   | REA 079  |   | Not in SPIF (1.05.01.01.40.01.33) | Exclude REA-079 Scope. Delay of 300 Area RIFS Boreholes.   |
|  |                                  |                                   | ES/FC - Orphan Site Evaluations     | 1.05.01.01.42.01                                 | Final Closure - Independent Closure Reviews     | Data Management - REA 121   | REA 121  |   | In SPIF                           |  |
|  |                                  |                                   | ES/FC - Orphan Site Evaluations     | 1.05.01.01.42.01                                 | Final Closure - Independent Closure Reviews     | Data Management - REA 093   | REA 093  |   | In SPIF                           |  |
|  |                                  |                                   | ES/FC - Orphan Site Evaluations     | 1.05.01.01.43.01                                 | ES/FC - Orphan Site Evaluations                 | ARRA Phase 2 - CLIN 4. IU Segment 2 Orphan Site Evaluation Report. ARRA Phase 3 - Data Management for Conf. Sampling 100-F-60 | ARRA Phases 2 and 3  |   | In SPIF                           |  |
| ES/FC-Management and Support           |                                  |                                   | ES/FC-Management and Support        | 1.05.99.01.29.01                                 | ES/FC-Management and Support                    | Management and Support  | Includes REA Nos. 008-R1, 016, 031-R1, 032, 035, 036, 043, 048, 052, 062, 076, 079, 121, 131, and 134. |   | Post October 2013 Not in SPIF     | Activities would not be statused 100% complete, but would continue Post October 2013 in support of ongoing project scope (Not in SPIF).  |
| <b>Mission Support/General Support</b> |                                  |                                   |                                     |  |   |   |  |   |                                   |  |

**RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE**

| TABLE B2 LINE ITEM<br>a | HANFORD AREA<br>DESIGNATION<br>b | OPERABLE UNIT<br>DESIGNATION<br>c | WCH WBS LEVEL 6<br>DESCRIPTION<br>d | WCH WBS LEVEL 6<br>IDENTIFICATION<br>NUMBER<br>e | ACTIVITY<br>DESIGNATION f | ACTIVITY<br>DESCRIPTION g  | ASSUMED ACTIVITY<br>STATUS<br>h  | ACTIVITIES WITH<br>DELAYED RELEASE<br>i | SPIF Scope<br>j                  | Explanation of SPIF<br>Exceptions<br>k  |
|-------------------------|----------------------------------|-----------------------------------|-------------------------------------|--|---------------------------|--|--|---|----------------------------------|---|
|                         |                                  |                                   | MS/GS-Project<br>Integration        | 1.06.01.01.01.01                                 | MS/GS-Project Integration | Legacy Retiree Medical Costs;<br>Project Controls / Director of Project<br>Integration; Strategic Planning and<br>Baseline Management  | Level of effort % of total project Life Cycle.<br>Includes Negotiated Dollar Reductions, Mod<br>248, REA 024 - 1/18/11. Also includes REA<br>Nos. 008-R1, 016, 015, 017, 019, 019A, 019B,<br>022, 023, 031-R1, 032, 035, 036, 041, 043,<br>045, 047, 048, 051, 052, 054, 056, 059, 060,<br>061, 062, 064, 066, 070, 074, 076, 079, 081,<br>087, 092, 093, 095, 098, 099, 102, 103, 105,<br>106, 107, 109, 111, 115, 118, 121, 126, 127,<br>131, 132, 133, 134, 136, 146, 147, and Mod<br>272.  |   | Post October 2013 Not in<br>SPIF | Activities would not be stasured<br>100% complete, but would<br>continue Post October 2013 in<br>support of ongoing project scope<br>(Not in SPIF). |
|                         |                                  |                                   | MS/GS-Project<br>Services           | 1.06.02.01.01.01                                 | MS/GS-Project Services    | Contracts; Facilities Services;<br>Financial Services; Human<br>Resources; Information and<br>Administrative Services; Information<br>Technology (IT); Labor Relations;<br>Light Vehicles; Procurement; Project<br>Services; Taxes and Insurance | Level of effort % of total project Life Cycle.<br>Includes REA Nos. 002, 004, 005, 007, 008-R1,<br>012, 015, 016, 017, 019, 019A, 019B, 021, 022,<br>023, 025, 031-R1, 032, 035, 036, 040, 041,<br>042, 043, 045, 047, 048, 050, 051, 052, 054,<br>056, 059, 060, 061, 062, 064, 066, 069, 070,<br>073, 074, 076, 077, 081, 083, 087, 092, 093,<br>095, 097, 098, 099, 102, 103, 105, 106, 107,<br>109, 111, 115, 118, 121, 126, 127, 131, 132,<br>133, 134, 136, 146, 147, and Mod 272. Also<br>includes Negotiated Dollar Reductions, Mod<br>248, REA-024 - 1/18/11. |   | Post October 2013 Not in<br>SPIF | Activities would not be stasured<br>100% complete, but would<br>continue Post October 2013 in<br>support of ongoing project scope<br>(Not in SPIF). |
|                         |                                  |                                   | MS/GS-ESHQ                          | 1.06.03.01.01.01                                 | MS/GS-SHQ                 | ESHI Support; Quality Assurance;<br>Radiological Control Program; Safety<br>and Health; Safety, Health and<br>Quality Management   | Level of effort % of total project Life Cycle.<br>Includes REA Nos. 008-R1, 015, 016, 017, 019,<br>019A, 019B, 022, 023, 031-R1, 032, 035, 036,<br>041, 043, 045, 047, 048, 051, 052, 054, 056,<br>059, 060, 061, 062, 064, 066, 070, 074, 076,<br>079, 081, 087, 092, 093, 095, 098, 099, 102,<br>103, 105, 106, 107, 109, 111, 115, 118, 121,<br>126, 127, 131, 132, 133, 134, 136, 146, 147,<br>and Mod 272. Also includes Negotiated Dollar<br>Reductions, Mod 248, REA-024 - 1/18/11.   |   | Post October 2013 Not in<br>SPIF | Activities would not be stasured<br>100% complete, but would<br>continue Post October 2013 in<br>support of ongoing project scope<br>(Not in SPIF). |

**RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE**

| TABLE B2 LINE ITEM<br>a                       | HANFORD AREA<br>DESIGNATION<br>b | OPERABLE UNIT<br>DESIGNATION<br>c | WCH WBS LEVEL 6<br>DESCRIPTION<br>d         | WCH WBS LEVEL 6<br>IDENTIFICATION<br>NUMBER<br>e | ACTIVITY<br>DESIGNATION f                        | ACTIVITY<br>DESCRIPTION g  | ASSUMED ACTIVITY<br>STATUS<br>h   | ACTIVITIES WITH<br>DELAYED RELEASE<br>i | SPIF Scope<br>j                  | Explanation of SPIF<br>Exceptions<br>k  |
|---|----------------------------------|-----------------------------------|---|--|--|--|---|---|----------------------------------|---|
|   |                                  |                                   | MS/GS-Engineering                           | 1.06.04.01.01.01                                 | MS/GS-Engineering                                | Engineering Support; Nuclear Safety;<br>Technology Application   | Level of effort % of total project Life Cycle.<br>Includes REA Nos. 008-R1, 015, 016, 017, 019,<br>019A, 019B, 022, 023, 031-R1, 032, 035, 036,<br>041, 043, 045, 047, 048, 051, 052, 054, 056,<br>059, 060, 061, 062, 064, 066, 070, 074, 076,<br>079, 081, 087, 092, 093, 095, 098, 099, 102,<br>103, 105, 106, 107, 109, 111, 115, 118, 121,<br>126, 127, 131, 132, 133, 134, 136, 146, 147,<br>and Mod 272. Also includes Negotiated Dollar<br>Reductions, Mod 248, REA-024 - 1/18/11.  |   | Post October 2013 Not in<br>SPIF | Activities would not be stasured<br>100% complete, but would<br>continue Post October 2013 in<br>support of ongoing project scope<br>(Not in SPIF). |
|   |                                  |                                   | MS/GS-Reg Integration<br>and Outreach       | 1.06.05.01.01.01                                 | MS/GS-Regulatory and<br>Environmental Management | Environmental Support; Regulatory<br>Integration and Outreach  | Level of effort % of total project Life Cycle.<br>Includes REA Nos. 008-R1, 015, 016, 017, 019,<br>019A, 019B, 022, 023, 031-R1, 032, 035, 036,<br>041, 043, 045, 047, 048, 051, 052, 054, 056,<br>059, 060, 061, 062, 064, 066, 070, 074, 076,<br>079, 081, 087, 092, 093, 095, 098, 099, 102,<br>103, 105, 106, 107, 109, 111, 115, 118, 121,<br>126 127, 131, 132, 133, 134, 136, 146, 147,<br>and Mod 272. Also includes Negotiated Dollar<br>Reductions, Mod 248, REA-024 - 1/18/11.   |   | Post October 2013 Not in<br>SPIF | Activities would not be stasured<br>100% complete, but would<br>continue Post October 2013 in<br>support of ongoing project scope<br>(Not in SPIF). |
|   |                                  |                                   | MS/GS-Office of the<br>Project Gen. Manager | 1.06.06.01.01.01                                 | MS/GS-Office of the Project Gen.<br>Manager      | President General Support; Incentive<br>Compensation Plan;<br>Communications; Employee<br>Concerns; Arbitration, Legal/Internal<br>Audit; Safeguards and Security;<br>Training | Level of effort % of total project Life Cycle.<br>Includes REA Nos. 002, 004, 005, 007, 012,<br>015, 016, 017, 008-R1, 019, 019A, 019B, 021,<br>022, 023, 025, 031-R1, 032, 035, 036, 040,<br>041, 042, 043, 045, 047, 048, 050, 051, 052,<br>054, 056, 059, 060, 061, 062, 064, 066, 069,<br>070, 073, 074, 076, 077, 079, 081, 083, 087,<br>092, 093, 095, 097, 098, 099, 102, 103, 105,<br>106, 107, 109, 111, 115, 118, 121, 126, 127,<br>131, 132, 133, 134, 136, 146, 147, and Mod<br>272. Also includes Negotiated Dollar<br>Reductions, Mod 248, REA-024 - 1/18/11. |   | Post October 2013 Not in<br>SPIF | Activities would not be stasured<br>100% complete, but would<br>continue Post October 2013 in<br>support of ongoing project scope<br>(Not in SPIF). |
| <b>Mission Support/General Support (REAs)</b> |                                  |                                   |   |  |  |  |   |   |                                  |   |
|   |                                  |                                   | MS/GS-ESHQ                                  | 1.06.03.01.01.01                                 | MS/GS-SHQ  | REA 002 DOE Oversight Policy   | REA 002   |   | Post October 2013 Not in<br>SPIF | Activities would not be stasured<br>100% complete, but would<br>continue Post October 2013 in<br>support of ongoing project scope<br>(Not in SPIF). |

**RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE**

| TABLE B2 LINE ITEM<br>a | HANFORD AREA<br>DESIGNATION<br>b | OPERABLE UNIT<br>DESIGNATION<br>c | WCH WBS LEVEL 6<br>DESCRIPTION<br>d      | WCH WBS LEVEL 6<br>IDENTIFICATION<br>NUMBER<br>e           | ACTIVITY<br>DESIGNATION f                               | ACTIVITY<br>DESCRIPTION g  | ASSUMED ACTIVITY<br>STATUS<br>h | ACTIVITIES WITH<br>DELAYED RELEASE<br>i | SPIF Scope<br>j               | Explanation of SPIF<br>Exceptions<br>k  |
|-------------------------|----------------------------------|-----------------------------------|--|--|---|--|---------------------------------|---|-------------------------------|---|
|                         |                                  |                                   | MS/GS-ESHQ                               | 1.06.03.01.01.01   | MS/GS-SHQ   | REA 004 Safety Software Quality Assurance  | REA 004                         |   | Post October 2013 Not in SPIF | Activities would not be stasured 100% complete, but would continue Post October 2013 in support of ongoing project scope (Not in SPIF). |
|                         |                                  |                                   | REA 007 Facility Safety                  | 1.06.01.01.01.01,<br>1.06.03.01.01.01,<br>1.06.04.01.01.01 | MS/GS-Project Integration, MS/GS-SHQ, MS/GS-Engineering | REA 007 Facility Safety  | REA 007                         |   | Post October 2013 Not in SPIF | Activities would not be stasured 100% complete, but would continue Post October 2013 in support of ongoing project scope (Not in SPIF). |
|                         |                                  |                                   | MS/GS-ESHQ                               | 1.06.03.01.01.01   | MS/GS-SHQ   | REA 012 DOE M 470.1.2 & DOE M 470.1-1  | REA 012                         |   | Post October 2013 Not in SPIF | Activities would not be stasured 100% complete, but would continue Post October 2013 in support of ongoing project scope (Not in SPIF). |
|                         |                                  |                                   | MS/GS-Project Integration                | 1.06.01.01.01.01   | MS/GS-Project Integration                               | REA 040 - PRC Transition   | REA 040                         |   | Post October 2013 Not in SPIF | Activities would not be stasured 100% complete, but would continue Post October 2013 in support of ongoing project scope (Not in SPIF). |
|                         |                                  |                                   | MS/GS-Project Integration                | 1.06.01.01.01.01   | MS/GS-Project Integration                               | REA 040 - PRC Transition   | REA 043                         |   | Post October 2013 Not in SPIF | Activities would not be stasured 100% complete, but would continue Post October 2013 in support of ongoing project scope (Not in SPIF). |
|                         |                                  |                                   | MS/GS-ESHQ                               | 1.06.03.01.01.01   | MS/GS-SHQ   | REA 069 RRD 008 Rev. 0   | REA 069                         |   | Post October 2013 Not in SPIF | Activities would not be stasured 100% complete, but would continue Post October 2013 in support of ongoing project scope (Not in SPIF). |
|                         |                                  |                                   | MS/GS-Office of the Project Gen. Manager | 1.06.06.01.01.01   | MS/GS-Office of the Project Gen. Manager                | REA 025 - procedure review and updates required to implement the site-wide lockout/tagout procedure    | REA 025                         |   | Post October 2013 Not in SPIF | Activities would not be stasured 100% complete, but would continue Post October 2013 in support of ongoing project scope (Not in SPIF). |
|                         |                                  |                                   | MS/GS-Project Services                   | 1.06.02.01.01.01   | MS/GS-Project Services                                  | REA 021 - the implementation and maintenance of DOE CRD 0 205.1 Rev 0 Energy Cyber Security Management | REA 021                         |   | Post October 2013 Not in SPIF | Activities would not be stasured 100% complete, but would continue Post October 2013 in support of ongoing project scope (Not in SPIF). |

**RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE**

| TABLE B2 LINE ITEM<br>a | HANFORD AREA<br>DESIGNATION<br>b | OPERABLE UNIT<br>DESIGNATION<br>c | WCH WBS LEVEL 6<br>DESCRIPTION<br>d                                | WCH WBS LEVEL 6<br>IDENTIFICATION<br>NUMBER<br>e                       | ACTIVITY<br>DESIGNATION f  | ACTIVITY<br>DESCRIPTION g  | ASSUMED ACTIVITY<br>STATUS<br>h | ACTIVITIES WITH<br>DELAYED RELEASE<br>i | SPIF Scope<br>j               | Explanation of SPIF<br>Exceptions<br>k  |
|-------------------------|----------------------------------|-----------------------------------|--|--|--|--|---------------------------------|---|-------------------------------|---|
|                         |                                  |                                   | MS/GS-Regulatory and Environmental Management                      | 1.06.05.01.01.01   | MS/GS-Regulatory and Environmental Management  | REA 050 - implementation and updating of CRD O 450.1A  | REA 050                         |   | Post October 2013 Not in SPIF | Activities would not be stasured 100% complete, but would continue Post October 2013 in support of ongoing project scope (Not in SPIF). |
|                         |                                  |                                   | MS/GS-ESHQ   | 1.06.03.01.01.01   | MS/GS-SHQ  | REA 042Implementation and annual updates of RRD 007 Chronic Beryllium Disease Prevention Program (CBDPP)           | REA 042                         |   | Post October 2013 Not in SPIF | Activities would not be stasured 100% complete, but would continue Post October 2013 in support of ongoing project scope (Not in SPIF). |
|                         |                                  |                                   | REA 005 DOE CRD O 151.1C Comprehensive Emergency Management System | 1.06.01.01.01.01, 1.06.02.01.01.01, 1.06.04.01.01.01, 1.06.06.01.01.01 | MS/GS-Project Integration, MS/GS - Project Services, MS/GS-Engineering, MS/GS-Office of the Project Gen. Manager | REA 005 DOE CRD O 151.1C Comprehensive Emergency Management System   | REA 005                         |   | Post October 2013 Not in SPIF | Activities would not be stasured 100% complete, but would continue Post October 2013 in support of ongoing project scope (Not in SPIF). |
|                         |                                  |                                   | MS/GS-Project Integration  | 1.06.01.01.01.01   | MS/GS-Project Integration  | Mitigation Plan for 300 Area Utility Upgrades  | REA 019                         |   | Post October 2013 Not in SPIF | Activities would not be stasured 100% complete, but would continue Post October 2013 in support of ongoing project scope (Not in SPIF). |
|                         |                                  |                                   | MS/GS-Project Services   | 1.06.02.01.01.01   | MS/GS-Project Services   | CRD O 205.1A, Supplemented Rev. 4, DOE Cyber Security Management   | REA 083                         |   | Post October 2013 Not in SPIF | Activities would not be stasured 100% complete, but would continue Post October 2013 in support of ongoing project scope (Not in SPIF). |
|                         |                                  |                                   | MS/GS-Project Integration  | 1.06.01.01.01.01   | MS/GS-Project Integration  | EM Primavera Initiative (P6)   | REA 077                         |   | Post October 2013 Not in SPIF | Activities would not be stasured 100% complete, but would continue Post October 2013 in support of ongoing project scope (Not in SPIF). |
|                         |                                  |                                   | MS/GS-Regulatory and Environmental Management                      | 1.06.05.01.01.01   | MS/GS-Regulatory and Environmental Management  | REA 097 - Incorporate Executive Order 13514, Federal Leadership in Environmental, Energy, and Economic Performance | REA 097                         |   | Post October 2013 Not in SPIF | Activities would not be stasured 100% complete, but would continue Post October 2013 in support of ongoing project scope (Not in SPIF). |
|                         |                                  |                                   | MS/GS-Project Services   | 1.06.02.01.01.01   | MS/GS-Project Services   | CRD O 200.1A, Information Technology Management  | REA 073                         |   | Post October 2013 Not in SPIF | Activities would not be stasured 100% complete, but would continue Post October 2013 in support of ongoing project scope (Not in SPIF). |

**RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE**

| TABLE B2 LINE ITEM<br>a                       | HANFORD AREA<br>DESIGNATION<br>b | OPERABLE UNIT<br>DESIGNATION<br>c | WCH WBS LEVEL 6<br>DESCRIPTION<br>d      | WCH WBS LEVEL 6<br>IDENTIFICATION<br>NUMBER<br>e | ACTIVITY<br>DESIGNATION f                | ACTIVITY<br>DESCRIPTION g  | ASSUMED ACTIVITY<br>STATUS<br>h | ACTIVITIES WITH<br>DELAYED RELEASE<br>i | SPIF Scope<br>j               | Explanation of SPIF<br>Exceptions<br>k  |
|---|----------------------------------|-----------------------------------|--|--|--|--|---------------------------------|---|-------------------------------|---|
|   |                                  |                                   | MS/GS-ESHQ                               | 1.06.03.01.01.01                                 | MS/GS-SHQ                                | Implementation of HSS Assessment of Hanford Site CBDPP   | REA 112                         |   | Post October 2013 Not in SPIF | Activities would not be stasured 100% complete, but would continue Post October 2013 in support of ongoing project scope (Not in SPIF). |
|   |                                  |                                   | MS/GS-Office of the Project Gen. Manager | 1.06.06.01.01.01                                 | MS/GS-Office of the Project Gen. Manager | Implementation of CRD O 426.2 Personnel Selection, Training, Qualification, and Certification Requirements for US DOE Nuclear Facilities | REA 120                         |   | Post October 2013 Not in SPIF | Activities would not be stasured 100% complete, but would continue Post October 2013 in support of ongoing project scope (Not in SPIF). |
|   |                                  |                                   | MS/GS-ESHQ                               | 1.06.03.01.01.01                                 | MS/GS-SHQ                                | REA 130 - Continued Implementation of HSS Assessment of Hanford Site CBDPP   | REA 130                         |   | Post October 2013 Not in SPIF | Activities would not be stasured 100% complete, but would continue Post October 2013 in support of ongoing project scope (Not in SPIF). |
|   |                                  |                                   | MS/GS-ESHQ                               | 1.06.03.01.01.01                                 | MS/GS-SHQ                                | REA 086 - Implementation of the Hanford Site Wide Fall Protection Plan   | REA 086                         |   | Post October 2013 Not in SPIF | Activities would not be stasured 100% complete, but would continue Post October 2013 in support of ongoing project scope (Not in SPIF). |
|   |                                  |                                   | MS/GS-ESHQ                               | 1.06.03.01.01.01                                 | MS/GS-SHQ                                | REA 108 - Implementation of the Hanford Site Wide Confined Space Program   | REA 108                         |   | Post October 2013 Not in SPIF | Activities would not be stasured 100% complete, but would continue Post October 2013 in support of ongoing project scope (Not in SPIF). |
| <b>Mission Support/General Support (ARRA)</b> |                                  |                                   |  |  |  |  |                                 |   |                               |   |
|   |                                  |                                   | MS/GS-Project Integration (ARRA)         | 1.06.01.01.02.01                                 | MS/GS-Project Integration (ARRA)         | MS/GS-Project Services Allocations for ARRA  | ARRA Phases 1 and 2             |   | In SPIF                       |   |
| <b>Transition</b>                             |                                  |                                   |  |  |  |  |                                 |   |                               |   |
|   |                                  |                                   | Transition                               | 1.10.00.00.00.00                                 | Transition - River Corridor Contract     | Transition On-Going Work   | N/A                             |   | In SPIF                       |   |