

AMENDMENT OF SOLICITATION/MODIFICATION OF CONTRACT				1. CONTRACT ID CODE	PAGE	OF	PAGES
					1	5	
2. AMENDMENT/MODIFICATION NO. M004	3. EFFECTIVE DATE See Block 16C	4. REQUISITION/PURCHASE REQ. NO. 06-05RL14655.503		5. PROJECT NO. (If applicable)			
6. ISSUED BY U.S. Department of Energy Richland Operations Office P. O. Box 550, MSIN A7-80 Richland, WA 99352		7. ADMINISTERED BY (If other than Item 6) Same as item 6.		CODE			
8. NAME AND ADDRESS OF CONTRACTOR (No. Street, county, State and ZIP Code) Washington Closure Hanford LLC (WCH) 3070 George Washington Way Richland, WA 99352				(✓)	9A. AMENDMENT OF SOLICITATION NO.		
					9B. DATED (SEE ITEM 11)		
				√	10A. MODIFICATION OF CONTRACT/ORDER NO. DE-AC06-05RL14655		
					10B. DATED (SEE ITEM 13) 03/23/05		
CODE		FACILITY CODE					

11. THIS ITEM ONLY APPLIES TO AMENDMENTS OF SOLICITATIONS

The above numbered solicitation is amended as set forth in Item 14. The hour and date specified for receipt of Offers is extended, is not extended.
Offers must acknowledge receipt of this amendment prior to the hour and date specified in the solicitation or as amended, by one of the following methods:
(a) By completing Items 8 and 15, and returning one (1) copy of the amendment; (b) By acknowledging receipt of this amendment on each copy of the offer submitted; or (c) By separate letter or telegram which includes a reference to the solicitation and amendment numbers. FAILURE OF YOUR ACKNOWLEDGMENT TO BE RECEIVED AT THE PLACE DESIGNATED FOR THE RECEIPT OF OFFERS PRIOR TO THE HOUR AND DATA SPECIFIED MAY RESULT IN REJECTION OF YOUR OFFER. If by virtue of this amendment you desire to change an offer already submitted, such change may be made by telegram or letter, provided each telegram or letter makes reference to the solicitation and this amendment, and is received prior to the opening hour and data specified.

12. ACCOUNTING AND APPROPRIATION DATA (If required)

13. THIS ITEM APPLIES ONLY TO MODIFICATIONS OF CONTRACTS/ORDERS, IT MODIFIES THE CONTRACT/ORDER NO. AS DESCRIBED IN ITEM 14.



(✓)	A. THIS CHANGE ORDER IS ISSUED PURSUANT TO: (Specify authority) THE CHANGES SET FORTH IN ITEM 14 ARE MADE IN THE CONTRACT ORDER NO. IN ITEM 10A.
	B. THE ABOVE NUMBERED CONTRACT/ORDER IS MODIFIED TO REFLECT THE ADMINISTRATIVE CHANGES (such as changes in paying office, appropriation date, etc.) SET FORTH IN ITEM 14, PURSUANT TO THE AUTHORITY OF FAR 43.103(b).
	C. THIS SUPPLEMENTAL AGREEMENT IS ENTERED INTO PURSUANT TO AUTHORITY OF:
X	D. OTHER Specify type of modification and authority) FAR 52.243-2, Changes – Cost Reimbursement (Aug 1987) Alternate I (Apr 1984)

E. IMPORTANT: Contractor is not, is required to sign this document and return 1 copies to the issuing office.

14. DESCRIPTION OF AMENDMENT/MODIFICATION (Organized by UCF section headings, including solicitation/contract subject matter where feasible.)

- A) In accordance with FAR 52.243-2 Changes, the contract is modified as detailed on page 2 of this modification.
- B) Replacement page C.10, C.27 and excerpt of Building 327 Activities from Attachment J-1 are provided.

Except as provided herein, all terms and conditions of the document referenced in Item 9A or 10A, as heretofore changed, remains unchanged and in full force and effect.

15A. NAME AND TITLE OF SIGNER (Type or print) Patrick Pettiette, President		16A. NAME AND TITLE OF CONTRACTING OFFICER (Type or print) Stacie Sedgwick	
15B. CONTRACTOR/OFFICER  (Signature of person authorized to sign)	15C. DATE SIGNED 8-24-05	16B. UNITED STATES OF AMERICA BY  (Signature of Contracting Officer)	16C. DATE SIGNED 8-24-05

The following revisions are included in this modification:

- A) Section C, clause C.2, Description of Performance Requirements, subparagraph C.2.4, Activity 4: Deactivate, Decontaminate, Decommission, and Demolish (D4) Facilities, subheading “Constraint(s),” first paragraph under subheading “300 Area”

from:

Buildings 303B, 3712, and 3716 have a delayed release to the Contractor to September 2006 for completion of uranium removal. Building 327 has a delayed release to the Contractor to September 2006 for completion of special case waste removal.

to:

Buildings 303B, 3712, and 3716 have a delayed release to the Contractor to September 2006 for completion of uranium removal. ~~Building 327 has a delayed release to the Contractor to September 2006 for completion of special case waste removal.~~

- B) Section C, clause C.8, Summary of Contract Deliverables, Deliverable C.3.1, ISMS Description/Phase I Verification, Contract Deliverable Due Date is changed

from:

90 days after award

to:

Transition ISMSD 90 days after award; Final ISMSD 6 months after contract assumption.

- C) Section J, Attachment 1: River Corridor Closure Contract Work Scope, heading “327 Building,” subheading “D4 – Buildings,” Activity ID 0041.00774, is changed to remove the second sentence of the column titled “Assumed Activity Status as of 01/31/05”

from:

Partial Deactivation-4 of 11 hot cells are cleaned out. Remaining hot cells and balance of building D4 required. Special Case Waste (SCW) to be removed by the PHMC. Building will be transferred to RCCC after SCW is removed.

to:

Partial Deactivation-4 of 11 hot cells are cleaned out. Remaining hot cells and balance of building D4 required. ~~Special Case Waste (SCW) to be removed by the PHMC. Building will be transferred to RCCC after SCW is removed.~~

- DOE will direct other Hanford contractors to provide the Contractor: 1) access to groundwater program information, and 2) the regulatory and supporting documentation for the groundwater operable units;
- DOE will prepare any additional NEPA analyses and/or documentation that may be required; and
- DOE will provide existing Safety Basis documentation for Hazard Category 2 and 3 Facilities.

C.2.4 ACTIVITY 4: DEACTIVATE, DECONTAMINATE, DECOMMISSION, AND DEMOLISH (D4) FACILITIES

Scope and Completion Criteria:

The Contractor shall complete D4 on the excess facilities shown in Attachment J-1, *Table of River Corridor Closure Contract Workscope*, in accordance with all actions and requirements contained in the regulatory and supporting documentation.

Entrance Condition:

The starting status for D4 of facilities in the 100 and 300 Areas is shown in Section J, Attachment J-1, *Table of River Corridor Closure Contract Workscope*. Additional information on 300 Area facilities is located in the *Hanford Site 300 Area Accelerated Closure Project Plan* (HNF-6465).

Constraint(s):

100 Area:

100 K Area facilities and the infrastructure, utility systems, personnel access, vehicular access, and parking required for the safe occupancy and use of these facilities for completion of the spent nuclear fuel mission, have a delayed release to the Contractor to initiate D4; 100 K East is delayed to October 2006, and 100 K West is delayed to December 2007.

300 Area:

Buildings 303B, 3712, and 3716 have a delayed release to the Contractor to September 2006 for completion of uranium removal.

Nineteen (19) facilities in the 300 Area are currently or have been recently occupied by the Pacific Northwest National Laboratory (PNNL). Five (5) of these facilities will be vacant at Contract award. Fourteen (14) of these facilities have a delayed release to the Contractor to initiate D4 and are included as part of CLIN 2 as described in the Section B clause entitled *Type of Contract – Items Being Acquired*. Table C.3, *300 Area Facilities Occupied by PNNL*, provides the facility name, facility number, and release date to the Contractor to initiate D4. The Contractor shall maintain the infrastructure, utility systems, personnel access, vehicular access, and parking required for the safe occupancy and use of these facilities by PNNL through the release dates shown in Table C.3.

C.8 SUMMARY OF CONTRACT DELIVERABLES

Table C.4: Summary of Contract Deliverables

Deliverable		DOE Action		Contract Deliverable Due Date
		Action	DOE Response Time ³	
C.2.1.1	<i>Transition Plan</i>	Approve	5	10 days after award
C.2.1.2	<i>Transition Agreement</i>	Approve	15	August 12, 2005, with final attachments on August 26, 2005.
C.2.2.1	<i>Risk-Based Strategy</i>	Approve	30	90 days after award
C.2.2.2	<i>600 Area Remediation Design Solution</i>	Approve	90	September 2006
C.2.2.3	<i>Detailed D4 Plans</i>	Approve	30	180 days before D4
C.2.3.1	<i>Regulatory and Supporting Documentation</i>	Review, Approve and/or Certify	30	Where required
C.2.3.2	<i>Integrated RC Work Plan for a CERCLA Baseline Risk Assessment</i>	Approve	60	September 2006
C.2.8	<i>Utility Service Projections</i>	Review	30	As required
C.2.10	<i>Orphan Site Evaluation Report</i>	Review	30	As required
C.2.11.1	<i>Long-Term Stewardship Plan – Draft</i>	Approve	45	October 2007
C.2.11.2	<i>Remedial Action Report</i>	Approve	30	Where required
C.2.11.3	<i>Long-Term Stewardship Plan – Final</i>	Approve	45	90 days before Completion of Contract Requirements
C.3.1	<i>ISMS Description/Phase I Verification</i>	Approve	90	Transition ISMSD 90 days after award; Final ISMSD 6 months after contract assumption
	<i>ISMS Phase II Verification</i>	Approve	90	270 days after approval of ISMS Description
C.3.2.1	<i>Environmental Protection and Compliance Plan</i>	Approve	30	90 days after award

³ Number of calendar days for DOE to execute its GFS/I responsibilities to provide review, approval, and/or certification action on the deliverable following Contractor submission of an acceptable product; or DOE comments on the deliverable following Contractor submission of an unacceptable product that will require revision and re-submission for DOE review, approval, and/or certification action.

Section J

Attachment 1: River Corridor Closure Contract Work Scope - 327 Building Excerpt

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE								
ACTIVITY ID ^A	WBS NUMBER ^B	CURRENT CONTRACTOR ^C	HANFORD AREA DESIGNATION ^D	OPERABLE UNIT ^E	ACTIVITY DESIGNATION ^F	ACTIVITY DESCRIPTION ^G	REGULATORY DOCUMENTATION STATUS ^H	ASSUMED ACTIVITY STATUS AS OF 01/31/05 ^I
327 Building								
Waste Site Remediation								
0041.xxxxx	41.03.05.05	ERC	300 Area	300-FF-2	Remediate Waste Site - 300-264 (Costs included in D4 327)		Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
D⁴ - Buildings								
0041.00774	41.03.05.07	PHMC	300 Area		D4 Building - 327 and Associated Structures (includes Building 327BA and Waste Site 300-264)	Post-Irradiation Test Laboratory	TPA M-92-16, and HNF-5068, Rev 1A (Nuclear Cat. 3) - Regulatory Documentation Required ^J	Partial Deactivation-4 of 11 hot cells are cleaned out. Remaining hot cells and balance of building D4 required.
0041.xxxxx	41.03.05.07	JCI	300 Area		D4 Building - 327BA (Costs included with D4 327)	327 Boiler Annex	Regulatory Documentation Required ^J	Operating Facility - No planning activities currently ongoing; will be required in the future.