

AMENDMENT OF SOLICITATION/MODIFICATION OF CONTRACT				1. CONTRACT ID CODE	PAGE	OF	PAGES
					1		119
2. AMENDMENT/MODIFICATION NO. M007	3. EFFECTIVE DATE 26 Aug 05	4. REQUISITION/PURCHASE REQ. NO. 06-05RL14655.505		5. PROJECT NO. (If applicable)			
6. ISSUED BY U.S. Department of Energy Richland Operations Office P. O. Box 550, MSIN A7-80 Richland, WA 99352		7. ADMINISTERED BY (If other than Item 6) Same as item 6.					
8. NAME AND ADDRESS OF CONTRACTOR (No. Street, county, State and ZIP: Code) Washington Closure Hanford LLC (WCH) 3070 George Washington Way Richland, WA 99354				(✓)	9A. AMENDMENT OF SOLICITATION NO.		
					9B. DATED (SEE ITEM 11)		
				√	10A. MODIFICATION OF CONTRACT/ORDER NO. DE-AC06-05RL14655		
					10B. DATED (SEE ITEM 13) 03/23/05		
CODE		FACILITY CODE					

11. THIS ITEM ONLY APPLIES TO AMENDMENTS OF SOLICITATIONS

The above numbered solicitation is amended as set forth in Item 14. The hour and date specified for receipt of Offers is extended, is not extended.

Offers must acknowledge receipt of this amendment prior to the hour and date specified in the solicitation or as amended, by one of the following methods:

(a) By completing Items 8 and 15, and returning one (1) copy of the amendment; (b) By acknowledging receipt of this amendment on each copy of the offer submitted; or (c) By separate letter or telegram which includes a reference to the solicitation and amendment numbers. FAILURE OF YOUR ACKNOWLEDGMENT TO BE RECEIVED AT THE PLACE DESIGNATED FOR THE RECEIPT OF OFFERS PRIOR TO THE HOUR AND DATA SPECIFIED MAY RESULT IN REJECTION OF YOUR OFFER. If by virtue of this amendment you desire to change an offer already submitted, such change may be made by telegram or letter, provided each telegram or letter makes reference to the solicitation and this amendment, and is received prior to the opening hour and data specified.

12. ACCOUNTING AND APPROPRIATION DATA (If required)

N/A

13. THIS ITEM APPLIES ONLY TO MODIFICATIONS OF CONTRACTS/ORDERS, IT MODIFIES THE CONTRACT/ORDER NO. AS DESCRIBED IN ITEM 14.



(✓)	A.	THIS CHANGE ORDER IS ISSUED PURSUANT TO: (Specify authority) THE CHANGES SET FORTH IN ITEM 14 ARE MADE IN THE CONTRACT ORDER NO. IN ITEM 10A.
	B.	THE ABOVE NUMBERED CONTRACT/ORDER IS MODIFIED TO REFLECT THE ADMINISTRATIVE CHANGES (such as changes in paying office, appropriation date, etc.) SET FORTH IN ITEM 14, PURSUANT TO THE AUTHORITY OF FAR 43.103(b).
	C.	THIS SUPPLEMENTAL AGREEMENT IS ENTERED INTO PURSUANT TO AUTHORITY OF:
X	D.	OTHER Specify type of modification and authority. Mutual agreement of the parties.

E. IMPORTANT: Contractor is not, is required to sign this document and return 1 copies to the issuing office.

14. DESCRIPTION OF AMENDMENT/MODIFICATION (Organized by UCF section headings, including solicitation/contract subject matter where feasible.)

This Modification replaces the Section J, Attachment J-1, Table of River Corridor Closure Contract Work Scope in its entirety.

Except as provided herein, all terms and conditions of the document referenced in Item 9A or 10A, as heretofore changed, remains unchanged and in full force and effect.

15A. NAME AND TITLE OF SIGNER (Type or print) Patrick Pettiette		16A. NAME AND TITLE OF CONTRACTING OFFICER (Type or print) Stacie Sedgwick	
15B. CONTRACTOR/OFFEROR  (Signature of person authorized to sign)	15C. DATE SIGNED 9-1-05	16B. UNITED STATES OF AMERICA BY  (Signature of Contracting Officer)	16C. DATE SIGNED 8 Sep 05

Section J

Attachment 1: River Corridor Closure Contract Work Scope

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE								
ACTIVITY ID ^A	WBS NUMBER ^B	CURRENT CONTRACTOR ^C	HANFORD AREA DESIGNATION ^D	OPERABLE UNIT ^E	ACTIVITY DESIGNATION ^F	ACTIVITY DESCRIPTION ^G	REGULATORY DOCUMENTATION STATUS ^H	ASSUMED ACTIVITY STATUS AS OF 01/31/05 ^I
100 Area								
100 B/C Area								
Regulatory Support								
0041.00008	41.01.01.02	ERC	100 B/C Area	100-BC-1	Regulatory Support - Remedial Action Reactor Area Project Cost	B/C Area Non-Site Specific Costs	N/A	N/A
Confirmatory Sampling Sites								
0041.00024	41.01.01.03	ERC	100 B/C Area	100-BC-1	Confirmatory Sampling Site - 126-B-2	183-B Clearwells	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00025	41.01.01.03	ERC	100 B/C Area	100-BC-1	Confirmatory Sampling Site - 1607-B1	Septic Tank System	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00026	41.01.01.03	ERC	100 B/C Area	100-BC-1	Confirmatory Sampling Site - 1607-B2	Septic Tank System	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	FY 2005 Start (1st Quarter)
0041.00027	41.01.01.03	ERC	100 B/C Area	100-BC-1	Confirmatory Sampling Site - 1607-B3	Septic Tank System	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00028	41.01.01.03	ERC	100 B/C Area	100-BC-1	Confirmatory Sampling Site - 1607-B5	Septic Tank System	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00029	41.01.01.03	ERC	100 B/C Area	100-BC-1	Confirmatory Sampling Site - 1607-B6	Septic Tank System	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.

Section J

Attachment 1: River Corridor Closure Contract Work Scope

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE								
ACTIVITY ID ^A	WBS NUMBER ^B	CURRENT CONTRACTOR ^C	HANFORD AREA DESIGNATION ^D	OPERABLE UNIT ^E	ACTIVITY DESIGNATION ^F	ACTIVITY DESCRIPTION ^G	REGULATORY DOCUMENTATION STATUS ^H	ASSUMED ACTIVITY STATUS AS OF 01/31/05 ^I
Liquid Waste Site Remediation								
0041.00175	41.01.01.04	ERC	100 B/C Area	100-BC-1	Remediate Liquid Waste Site - 100-B-2	181-B Backwash Trench	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
41.00176	41.01.01.04	ERC	100 B/C Area	100-BC-1	Remediate Liquid Waste Site - 100-B-8 (includes Burial Grounds 118-B-2 and 118-B-7)	100 B-Reactor Cooling Water Effluent Underground Pipelines	Interim Remedial Action Record of Decision, 100-BC-1, 100-DR-1, and 100-HR-1 (1995)	100-B-8 is complete. Burial Grounds 118-B-2 & 118-B-7, which are included in this activity remain to be completed. Overall work scope is 90% complete.
0041.00177	41.01.01.04	ERC	100 B/C Area	100-BC-1	Remediate Liquid Waste Site - 100-C-8	105 C Hydraulic Oil Release	Regulatory Documentation Required ^J	FY 2005 Start (4th Quarter)
0041.00178	41.01.01.04	ERC	100 B/C Area	100-BC-1	Remediate Liquid Waste Site - 100-B-15 (includes 116-B-7, 132-B-6, 132-C-2, 100-C-6)	B/C Effluent River Pipelines	Regulatory Documentation Required ^J	Most excavation complete; some excavation, sampling, backfill, & TPA MP-14 WIDS Reclassification Form to go; further remediation at 100-C-6 required due to proximity to 200 Area main feed water line
Waste Site Remediation								
0041.00197	41.01.01.05	ERC	100 B/C Area	100-BC-2	Remediate Waste Site - 100-B-1	Surface Chemical and Solid Waste Dumping Area	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	FY 2005 Start (4th Quarter)
0041.00198	41.01.01.05	ERC	100 B/C Area	100-BC-1	Remediate Waste Site - 100-B-16	Utility Poles and Fixtures Debris Pile Dumping Area	Regulatory Documentation Required ^J	Remediation is currently ongoing. Scope is 30% complete.
0041.00199	41.01.01.05	ERC	100 B/C Area	100-BC-2	Remediate Waste Site - 100-C-7	183-C Filter Building-Pump Room Foundation and Demolition Waste	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	No planning activities currently ongoing; will be required in the future.
0041.00200	41.01.01.05	ERC	100 B/C Area	100-BC-2	Remediate Waste Site - 116-C-3	105-C Chemical Waste Tanks	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	FY 2005 Start (4th Quarter)

Section J

Attachment 1: River Corridor Closure Contract Work Scope

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE								
ACTIVITY ID ^A	WBS NUMBER ^B	CURRENT CONTRACTOR ^C	HANFORD AREA DESIGNATION ^D	OPERABLE UNIT ^E	ACTIVITY DESIGNATION ^F	ACTIVITY DESCRIPTION ^G	REGULATORY DOCUMENTATION STATUS ^H	ASSUMED ACTIVITY STATUS AS OF 01/31/05 ^I
0041.00201	41.01.01.05	ERC	100 B/C Area	100-BC-1	Remediate Waste Site - 118-B-8	B Reactor	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future. Cleanup of this site excludes soils directly under the reactor footprint.
0041.00203	41.01.01.05	ERC	100 B/C Area	100-BC-1	Remediate Waste Site - 120-B-1	105-B Battery Acid Sump	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	FY 2005 Start (4th Quarter)
0041.00204	41.01.01.05	ERC	100 B/C Area	100-BC-1	Remediate Waste Site - 126-B-3	184-B Coal Pit	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	Remediation is currently ongoing. Scope is 25% complete.
0041.00205	41.01.01.05	ERC	100 B/C Area	100-BC-1	Remediate Waste Site - 128-B-3	Coal Ash and Demolition Waste Site	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	No planning activities currently ongoing; will be required in the future.
0041.00207	41.01.01.05	ERC	100 B/C Area	100-BC-1	Remediate Waste Site - 132-B-2	116-B Reactor Exhaust Stack	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00208	41.01.01.05	ERC	100 B/C Area	100-BC-1	Remediate Waste Site - 600-230	Historic Disposal Site	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
Burial Ground Remediation								
0041.xxxxx	41.01.01.06	ERC	100 B/C Area	100-BC-1	Remediate Burial Ground - 118-B-2 (Costs included with Remediate Liquid Waste Site 100-B-8)		Interim Action Record of Decision, 100 Area Burial Grounds (2000)	Planning activities currently ongoing. (See Remediate Liquid Waste Site 100-B-8)
0041.00447	41.01.01.06	ERC	100 B/C Area	100-BC-2	Remediate Burial Ground - 118-B-3	Construction Burial Ground No. 2	Interim Action Record of Decision, 100 Area Burial Ground (2000)	Remediation is currently ongoing. Scope is 30% complete.
0041.xxxxx	41.01.01.06	ERC	100 B/C Area	100-BC-1	Remediate Burial Ground - 118-B-7 (Costs included with Remediate Liquid Waste Site 100-B-8)		Interim Action Record of Decision, 100 Area Burial Grounds (2000)	Planning activities currently ongoing. (See Remediate Liquid Waste Site 100-B-8)
0041.xxxxx	41.01.01.06	ERC	100 B/C Area	100-BC-1	Remediate Burial Ground - 600-33	105-C Reactor Loop Burial Ground	Interim Action Record of Decision, 100 Area Burial Grounds (2000)	Planning activities currently ongoing.

Section J

Attachment 1: River Corridor Closure Contract Work Scope

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE								
ACTIVITY ID ^A	WBS NUMBER ^B	CURRENT CONTRACTOR ^C	HANFORD AREA DESIGNATION ^D	OPERABLE UNIT ^E	ACTIVITY DESIGNATION ^F	ACTIVITY DESCRIPTION ^G	REGULATORY DOCUMENTATION STATUS ^H	ASSUMED ACTIVITY STATUS AS OF 01/31/05 ^I
D⁴ - Buildings								
0041.xxxxx	41.01.01.07	ERC	100 B/C Area		151B	Switchgear Building	N/A	No planning activities currently ongoing; will be required in the future.
0041.xxxxx	41.01.01.07	ERC	100 B/C Area		119B	Storage Building	N/A	No planning activities currently ongoing; will be required in the future.
0041.xxxxx	41.01.01.07	ERC	100 B/C Area		1608B	Valve Seal House	N/A	No planning activities currently ongoing; will be required in the future.
0041.00492	41.01.01.07	ERC	100 B/C Area		D4 Building - MO-474	Mobile Office on B Avenue	N/A	No planning activities currently ongoing; will be required in the future.
0041.00493	41.01.01.07	ERC	100 B/C Area		D4 Building - MO-474A	Mobile Office W of Beaver Avenue and B Avenue	N/A	No planning activities currently ongoing; will be required in the future.
0041.00494	41.01.01.07	ERC	100 B/C Area		D4 Building - MO-474B	Mobile Office at Beaver Avenue and B Avenue	N/A	No planning activities currently ongoing; will be required in the future.
D⁴ - Remaining Facilities								
41.00488	41.01.01.07	RCC	100 B/C Area		D4 Remaining Facilities - (B Rx) Hazard Mitigation	B Reactor Hazard Mitigation per the approved EE/CA	EE/CA DOE/RL-2001-09	Major Hazard Mitigation complete. Minor equipment removal remains.
0041.00490	41.01.01.07	ERC	100 B/C Area		D4 Remaining Facilities - 116B (costs included in ISS 105-B Reactor)	Reactor Exhaust Stack	EE/CA DOE/RL-2001-09	No planning activities currently ongoing; will be required in the future.
Interim Safe Storage								

Section J

Attachment 1: River Corridor Closure Contract Work Scope

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE								
ACTIVITY ID ^A	WBS NUMBER ^B	CURRENT CONTRACTOR ^C	HANFORD AREA DESIGNATION ^D	OPERABLE UNIT ^E	ACTIVITY DESIGNATION ^F	ACTIVITY DESCRIPTION ^G	REGULATORY DOCUMENTATION STATUS ^H	ASSUMED ACTIVITY STATUS AS OF 01/31/05 ^I
0041.00986	41.01.01.08	ERC	100 B/C Area		Interim Safe Storage - 105-B Reactor (ISS)	B Reactor	DOE/RL-2004-55	Draft EE/CA Issued.

Section J

Attachment 1: River Corridor Closure Contract Work Scope

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE								
ACTIVITY ID ^A	WBS NUMBER ^B	CURRENT CONTRACTOR ^C	HANFORD AREA DESIGNATION ^D	OPERABLE UNIT ^E	ACTIVITY DESIGNATION ^F	ACTIVITY DESCRIPTION ^G	REGULATORY DOCUMENTATION STATUS ^H	ASSUMED ACTIVITY STATUS AS OF 01/31/05 ^I
100 D Area								
Regulatory Support								
	41.01.02.02	ERC	100 D Area		Regulatory Support - Remedial Action Reactor Area Project Cost	D Area Non-Site Specific Costs	N/A	N/A
Confirmatory Sampling Sites								
0041.01029	41.01.02.03	ERC	100 D Area	100-DR-1	Confirmatory Sampling Site - 100 D-DR - Miscellaneous Piping (includes 100-D-31, 100-D-50)	Underground Piping	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00030	41.01.02.03	ERC	100 D Area	100-DR-2	Confirmatory Sampling Site - 100-D-13	Septic Tank System/Sewage Disposal	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	No planning activities currently ongoing; will be required in the future.
0041.00031	41.01.02.03	ERC	100 D Area	100-DR-2	Confirmatory Sampling Site - 100-D-14	Septic Tank System/Sewage Disposal	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00032	41.01.02.03	ERC	100 D Area	100-DR-2	Confirmatory Sampling Site - 100-D-15	Dumping Area	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	No planning activities currently ongoing; will be required in the future.
0041.00034	41.01.02.03	ERC	100 D Area	100-DR-1	Confirmatory Sampling Site - 100-D-24	Sample Building Drywell (French Drain)	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	No planning activities currently ongoing; will be required in the future.
0041.00035	41.01.02.03	ERC	100 D Area	100-DR-2	Confirmatory Sampling Site - 100-D-27	Unplanned Release	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	No planning activities currently ongoing; will be required in the future.
0041.00036	41.01.02.03	ERC	100 D Area	100-DR-2	Confirmatory Sampling Site - 100-D-28	Septic Tank System/Sewage Disposal	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	No planning activities currently ongoing; will be required in the future.

Section J

Attachment 1: River Corridor Closure Contract Work Scope

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE								
ACTIVITY ID ^A	WBS NUMBER ^B	CURRENT CONTRACTOR ^C	HANFORD AREA DESIGNATION ^D	OPERABLE UNIT ^E	ACTIVITY DESIGNATION ^F	ACTIVITY DESCRIPTION ^G	REGULATORY DOCUMENTATION STATUS ^H	ASSUMED ACTIVITY STATUS AS OF 01/31/05 ^I
0041.00037	41.01.02.03	ERC	100 D Area	100-DR-1	Confirmatory Sampling Site - 100-D-30	Unplanned Release	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	No planning activities currently ongoing; will be required in the future.
0041.00038	41.01.02.03	ERC	100 D Area	100-DR-1	Confirmatory Sampling Site - 100-D-7	Undocumented Solid Waste Site	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	No planning activities currently ongoing; will be required in the future.
0041.00039	41.01.02.03	ERC	100 D Area	100-DR-1	Confirmatory Sampling Site - 100-D-8	Undocumented Liquid Waste Site	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	No planning activities currently ongoing; will be required in the future.
0041.00040	41.01.02.03	ERC	100 D Area	100-DR-1	Confirmatory Sampling Site - 100-D-9	Oil Storage Tank	N/A	Tank Removed
0041.00041	41.01.02.03	ERC	100 D Area	100-DR-1	Confirmatory Sampling Site - 116-D-10	French Drain	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	No planning activities currently ongoing; will be required in the future.
0041.00042	41.01.02.03	ERC	100 D Area	100-DR-2	Confirmatory Sampling Site - 116-DR-10	Fuel Storage Discharge Pond	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	No planning activities currently ongoing; will be required in the future.
0041.00043	41.01.02.03	ERC	100 D Area	100-DR-2	Confirmatory Sampling Site - 116-DR-8	Seal Pit Crib	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	No planning activities currently ongoing; will be required in the future.
0041.00044	41.01.02.03	ERC	100 D Area	100-DR-2	Confirmatory Sampling Site - 122-DR-1	Large Sodium Fire Facility	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00045	41.01.02.03	ERC	100 D Area	100-DR-1	Confirmatory Sampling Site - 128-D-2	Burn Pit	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	No planning activities currently ongoing; will be required in the future.
0041.00046	41.01.02.03	ERC	100 D Area	100-DR-1	Confirmatory Sampling Site - 130-D-1	Gasoline Storage Tank	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	No planning activities currently ongoing; will be required in the future.

Section J

Attachment 1: River Corridor Closure Contract Work Scope

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE								
ACTIVITY ID ^A	WBS NUMBER ^B	CURRENT CONTRACTOR ^C	HANFORD AREA DESIGNATION ^D	OPERABLE UNIT ^E	ACTIVITY DESIGNATION ^F	ACTIVITY DESCRIPTION ^G	REGULATORY DOCUMENTATION STATUS ^H	ASSUMED ACTIVITY STATUS AS OF 01/31/05 ^I
0041.00047	41.01.02.03	ERC	100 D Area	100-DR-1	Confirmatory Sampling Site - 132-D-1	Gas Recirculation Facility (Process Unit/Plant)	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	No planning activities currently ongoing; will be required in the future.
0041.00048	41.01.02.03	ERC	100 D Area	100-DR-1	Confirmatory Sampling Site - 132-D-2	Filter Building (Process Unit/Plant)	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	No planning activities currently ongoing; will be required in the future.
0041.00049	41.01.02.03	ERC	100 D Area	100-DR-1	Confirmatory Sampling Site - 132-D-3	Effluent Pumping Station	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	No planning activities currently ongoing; will be required in the future.
0041.00050	41.01.02.03	ERC	100 D Area	100-DR-2	Confirmatory Sampling Site - 132-DR-1	Effluent Pumping Station	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	No planning activities currently ongoing; will be required in the future.
0041.00051	41.01.02.03	ERC	100 D Area	100-DR-2	Confirmatory Sampling Site - 1607-D1	Septic Tank System/Sewage Disposal	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00052	41.01.02.03	ERC	100 D Area	100-DR-1	Confirmatory Sampling Site - 1607-D4	Septic Tank System/Sewage Disposal	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	No planning activities currently ongoing; will be required in the future.
0041.00053	41.01.02.03	ERC	100 D Area	100-DR-1	Confirmatory Sampling Site - 1607-D5	Septic Tank System/Sewage Disposal	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	No planning activities currently ongoing; will be required in the future.
0041.00054	41.01.02.03	ERC	100 D Area	100-DR-2	Confirmatory Sampling Site - 600-30	Dumping Area	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	No planning activities currently ongoing; will be required in the future.
0041.00055	41.01.02.03	ERC	100 D Area	100-DR-1	Confirmatory Sampling Site - 628-3	Burn Pit	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	No planning activities currently ongoing; will be required in the future.
0041.00056	41.01.02.03	ERC	100 D Area	100-DR-1	Confirmatory Sampling Site - UPR-100-D-1	Unplanned Release (Oil Soaked Soil)	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	No planning activities currently ongoing; will be required in the future.
Liquid Waste Site Remediation								

Section J

Attachment 1: River Corridor Closure Contract Work Scope

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE								
ACTIVITY ID ^A	WBS NUMBER ^B	CURRENT CONTRACTOR ^C	HANFORD AREA DESIGNATION ^D	OPERABLE UNIT ^E	ACTIVITY DESIGNATION ^F	ACTIVITY DESCRIPTION ^G	REGULATORY DOCUMENTATION STATUS ^H	ASSUMED ACTIVITY STATUS AS OF 01/31/05 ^I
0041.00179	41.01.02.04	ERC	100 D Area	100-DR-1	Remediate Liquid Waste Site - 100-D-1	Contaminated Storm Drain/Process Sewer	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	No planning activities currently ongoing; will be required in the future.
0041.00180	41.01.02.04	ERC	100 D Area	100-DR-1	Remediate Liquid Waste Site - 100-D-29	Unplanned Release	Interim Remedial Action Record of Decision, 100-BC-1, 100-DR-1, 100-HR-1 (1995); Proximity Site to 100-D-48, 100-D-49	No planning activities currently ongoing; will be required in the future.
0041.00181	41.01.02.04	ERC	100 D Area	100-DR-1	Remediate Liquid Waste Site - 100-D-56	Sodium Dichromate Underground Supply Lines	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00182	41.01.02.04	ERC	100 D Area	100-DR-2	Remediate Liquid Waste Site - 116-DR-3	Storage Basin Trench	Amendment to the Interim Remedial Action Record of Decision, 100-BC-1, 100-DR-1, 100-HR-1 (1997)	No planning activities currently ongoing; will be required in the future.
0041.00183	41.01.02.04	ERC	100 D Area	100-DR-1	Remediate Liquid Waste Site - 120-D-2	Waste Acid Reservoir Surface Impoundment	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	No planning activities currently ongoing; will be required in the future.
0041.00184	41.01.02.04	ERC	100 D Area	100-DR-1	Remediate Liquid Waste Site - UPR-100-D-5	Undocumented Solid Waste Site	Interim Remedial Action Record of Decision, 100-BC-1, 100-DR-1, 100-HR-1 (1995); Proximity Site to 100-D-48, 100-D-49	No planning activities currently ongoing; will be required in the future.
Waste Site Remediation								
0041.00210	41.01.02.05	ERC	100 D Area	100-DR-1	Remediate Waste Site - 100-D-2	Solid Waste Site (Lead Sheeting) Foundation	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	No planning activities currently ongoing; will be required in the future.
0041.00211	41.01.02.05	ERC	100 D Area	100-DR-1	Remediate Waste Site - 100-D-3	Solid Waste Burial Ground	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	No planning activities currently ongoing; will be required in the future.
0041.00212	41.01.02.05	ERC	100 D Area	100-DR-1	Remediate Waste Site - 100-D-42	Solid Waste Burial Ground (Vertical Safety Rod Thimble Site)	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.

Section J

Attachment 1: River Corridor Closure Contract Work Scope

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE								
ACTIVITY ID ^A	WBS NUMBER ^B	CURRENT CONTRACTOR ^C	HANFORD AREA DESIGNATION ^D	OPERABLE UNIT ^E	ACTIVITY DESIGNATION ^F	ACTIVITY DESCRIPTION ^G	REGULATORY DOCUMENTATION STATUS ^H	ASSUMED ACTIVITY STATUS AS OF 01/31/05 ^I
0041.00213	41.01.02.05	ERC	100 D Area	100-DR-2	Remediate Waste Site - 100-D-58	100 DR Area On-Site Sewage System	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.xxxxx	41.01.02.05	ERC	100 D Area	100-DR-1	Remediate Waste Site - 100-D-60 (Cost included with D4 190-DR)	Underground Piping	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00214	41.01.02.05	ERC	100 D Area	100-DR-1	Remediate Waste Site - 100-D-61	Utility Pole and Fixture Debris Piles Dumping Area	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00215	41.01.02.05	ERC	100 D Area	100-DR-1	Remediate Waste Site - 116-D-5	Outfall Structure	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	No planning activities currently ongoing; will be required in the future.
0041.00216	41.01.02.05	ERC	100 D Area	100-DR-2	Remediate Waste Site - 116-D-8	Cask Storage Pad	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	No planning activities currently ongoing; will be required in the future.
0041.00217	41.01.02.05	ERC	100 D Area	100-DR-1	Remediate Waste Site - 116-DR-5	Outfall Structure	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	No planning activities currently ongoing; will be required in the future.
0041.00218	41.01.02.05	ERC	100 D Area	100-DR-1	Remediate Waste Site - 118-D-6	105-D Reactor Building	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future. Cleanup of this site excludes soils directly under the reactor footprint.
0041.00220	41.01.02.05	ERC	100 D Area	100-DR-1	Remediate Waste Site - 132-D-4	116-D Reactor Exhaust Stack	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00221	41.01.02.05	ERC	100 D Area	100-DR-2	Remediate Waste Site - 132-DR-2	116-DR Reactor Exhaust Stack	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.xxxxx	41.01.02.05	ERC	100 D Area	100-DR-1	Remediate Waste Site 1607-D2:2	100 DR Area Tile Field	Interim Remedial Action Record of Decision, 100-BC-1, 100-DR-1, 100-HR-1 (1995);	No planning activities currently ongoing; will be required in the future.
Burial Ground Remediation								

Section J

Attachment 1: River Corridor Closure Contract Work Scope

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE								
ACTIVITY ID ^A	WBS NUMBER ^B	CURRENT CONTRACTOR ^C	HANFORD AREA DESIGNATION ^D	OPERABLE UNIT ^E	ACTIVITY DESIGNATION ^F	ACTIVITY DESCRIPTION ^G	REGULATORY DOCUMENTATION STATUS ^H	ASSUMED ACTIVITY STATUS AS OF 01/31/05 ^I
0041.00449	41.01.02.06	ERC	100 D Area	100-DR-1	Remediate Burial Ground - 100-D-32	Solid Waste Burial Ground	Interim Action Record of Decision, 100 Area Burial Grounds (2000)	No planning activities currently ongoing; will be required in the future.
0041.00450	41.01.02.06	ERC	100 D Area	100-DR-1	Remediate Burial Ground - 100-D-33	Solid Waste Burial Ground	Interim Action Record of Decision, 100 Area Burial Grounds (2000)	No planning activities currently ongoing; will be required in the future.
0041.00451	41.01.02.06	ERC	100 D Area	100-DR-1	Remediate Burial Ground - 100-D-35	Solid Waste Burial Ground	Interim Action Record of Decision, 100 Area Burial Grounds (2000)	No planning activities currently ongoing; will be required in the future.
0041.00452	41.01.02.06	ERC	100 D Area	100-DR-2	Remediate Burial Ground - 100-D-40	Solid Waste Burial Ground	Interim Action Record of Decision, 100 Area Burial Grounds (2000)	No planning activities currently ongoing; will be required in the future.
0041.00453	41.01.02.06	ERC	100 D Area	100-DR-1	Remediate Burial Ground - 100-D-41	Solid Waste Burial Ground	Interim Action Record of Decision, 100 Area Burial Grounds (2000)	No planning activities currently ongoing; will be required in the future.
0041.00454	41.01.02.06	ERC	100 D Area	100-DR-2	Remediate Burial Ground - 100-D-43	Solid Waste Burial Ground (Vertical Safety Rod Thimble Site)	Interim Action Record of Decision, 100 Area Burial Grounds (2000)	No planning activities currently ongoing; will be required in the future.
0041.00455	41.01.02.06	ERC	100 D Area	100-DR-1	Remediate Burial Ground - 100-D-45	Solid Waste Burial Ground (Vertical Safety Rod Thimble Site)	Interim Action Record of Decision, 100 Area Burial Grounds (2000)	No planning activities currently ongoing; will be required in the future.
0041.00456	41.01.02.06	ERC	100 D Area	100-DR-2	Remediate Burial Ground - 100-D-47	Solid Waste Burial Ground	Interim Action Record of Decision, 100 Area Burial Grounds (2000)	No planning activities currently ongoing; will be required in the future.
0041.00457	41.01.02.06	ERC	100 D Area	100-DR-2	Remediate Burial Ground - 118-D-1	Burial Ground #1	Interim Action Record of Decision, 100 Area Burial Grounds (2000)	No planning activities currently ongoing; will be required in the future.
0041.00458	41.01.02.06	ERC	100 D Area	100-DR-2	Remediate Burial Ground - 118-D-2	Burial Ground #2	Interim Action Record of Decision, 100 Area Burial Grounds (2000)	No planning activities currently ongoing; will be required in the future.

Section J

Attachment 1: River Corridor Closure Contract Work Scope

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE								
ACTIVITY ID ^A	WBS NUMBER ^B	CURRENT CONTRACTOR ^C	HANFORD AREA DESIGNATION ^D	OPERABLE UNIT ^E	ACTIVITY DESIGNATION ^F	ACTIVITY DESCRIPTION ^G	REGULATORY DOCUMENTATION STATUS ^H	ASSUMED ACTIVITY STATUS AS OF 01/31/05 ^I
0041.00459	41.01.02.06	ERC	100 D Area	100-DR-2	Remediate Burial Ground - 118-D-3	Burial Ground #3	Interim Action Record of Decision, 100 Area Burial Grounds (2000)	No planning activities currently ongoing; will be required in the future.
0041.00460	41.01.02.06	ERC	100 D Area	100-DR-2	Remediate Burial Ground - 118-D-4	Solid Waste Burial Ground	Interim Action Record of Decision, 100 Area Burial Grounds (2000)	No planning activities currently ongoing; will be required in the future.
0041.00461	41.01.02.06	ERC	100 D Area	100-DR-2	Remediate Burial Ground - 118-D-5	Solid Waste Burial Ground	Interim Action Record of Decision, 100 Area Burial Grounds (2000)	No planning activities currently ongoing; will be required in the future.
0041.00462	41.01.02.06	ERC	100 D Area	100-DR-2	Remediate Burial Ground - 118-DR-1	Gas Loop Burial Ground	Interim Action Record of Decision, 100 Area Burial Grounds (2000)	No planning activities currently ongoing; will be required in the future.
0041.00463	41.01.02.06	ERC	100 D Area	100-DR-1	Remediate Burial Ground - 126-D-2	Coal Pit (Inert/Demolition Landfill)	Interim Action Record of Decision, 100 Area Burial Grounds (2000)	No planning activities currently ongoing; will be required in the future.
0041.00464	41.01.02.06	ERC	100 D Area	100-DR-2	Remediate Burial Ground - 126-DR-1	Clearwell Tank Pit (Inert/Demolition Landfill)	Interim Action Record of Decision, 100 Area Burial Grounds (2000)	No planning activities currently ongoing; will be required in the future.
D⁴ - Buildings								
0041.00496	41.01.02.07	PHMC	100 D Area		D4 Building - 151D	Primary Substation	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00497	41.01.02.07	PHMC	100 D Area		D4 Building - 1601D	Transfer Building	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00499	41.01.02.07	PHMC	100 D Area		D4 Building - 1614D3	Monitoring Station	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00504	41.01.02.07	ERC	100 D Area		D4 Building - 190DR (includes Waste Site 100-D-60)	Main Pump house	EE/CA DOE/RL-2000-45	Demolition preparation complete in FY 04, planning activities currently ongoing. Scope is 40% complete.

Section J

Attachment 1: River Corridor Closure Contract Work Scope

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE								
ACTIVITY ID ^A	WBS NUMBER ^B	CURRENT CONTRACTOR ^C	HANFORD AREA DESIGNATION ^D	OPERABLE UNIT ^E	ACTIVITY DESIGNATION ^F	ACTIVITY DESCRIPTION ^G	REGULATORY DOCUMENTATION STATUS ^H	ASSUMED ACTIVITY STATUS AS OF 01/31/05 ^I
0041.00505	41.01.02.07	ERC	100 D Area		D4 Building - MO-200	Mobile Office - SE of 105D	N/A	No planning activities currently ongoing; will be required in the future.
0041.xxxxx	41.01.02.07	PHMC	100 D Area		D4 Building - MO-229	Mobile Office	N/A	No planning activities currently ongoing; will be required in the future.
0041.00506	41.01.02.07	ERC	100 D Area		D4 Building - MO-374	Mobile Office	N/A	No planning activities currently ongoing; will be required in the future.
0041.xxxxx	41.01.02.07	PHMC	100 D Area		D4 Building - MO-417	Mobile Office	N/A	No planning activities currently ongoing; will be required in the future.
0041.00507	41.01.02.07	ERC	100 D Area		D4 Building - MO-422	Mobile Office - Field Trailer at 100DR	N/A	No planning activities currently ongoing; will be required in the future.
0041.00508	41.01.02.07	ERC	100 D Area		D4 Building - MO-561	Mobile Office - on D Avenue (N end of site)	N/A	No planning activities currently ongoing; will be required in the future.
0041.00509	41.01.02.07	ERC	100 D Area		D4 Building - MO-718	Mobile Office - S of 105D	N/A	No planning activities currently ongoing; will be required in the future.
0041.00510	41.01.02.07	ERC	100 D Area		D4 Building - MO-829	Mobile Office - at 190DR	N/A	No planning activities currently ongoing; will be required in the future.
0041.00511	41.01.02.07	ERC	100 D Area		D4 Building - MO-889	Mobile Office - Change Trailer SE of 105D	N/A	No planning activities currently ongoing; will be required in the future.
0041.00512	41.01.02.07	PHMC	100 D Area		D4 Building - MO-929	Mobile Office E of 151D	N/A	No planning activities currently ongoing; will be required in the future.

Section J

Attachment 1: River Corridor Closure Contract Work Scope

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE								
ACTIVITY ID ^A	WBS NUMBER ^B	CURRENT CONTRACTOR ^C	HANFORD AREA DESIGNATION ^D	OPERABLE UNIT ^E	ACTIVITY DESIGNATION ^F	ACTIVITY DESCRIPTION ^G	REGULATORY DOCUMENTATION STATUS ^H	ASSUMED ACTIVITY STATUS AS OF 01/31/05 ^I
0041.xxxxx	41.01.02.07	PHMC	100 D Area		D4 Building - MO-980	Mobile Office	N/A	No planning activities currently ongoing; will be required in the future.
0041.00514	41.01.02.07	PHMC	100 D Area		D4 Building - MO-999	Mobile Office - Field Trailer, Pipeyard	N/A	No planning activities currently ongoing; will be required in the future.
D⁴ - Retention Basins								
0041.00498	41.01.02.07	PHMC	100 D Area		D4 Retention Basin - 1606D	Settling Tanks	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00501	41.01.02.07	PHMC	100 D Area		D4 Retention Basin - 188D	Ash Disposal Basin	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00503	41.01.02.07	ERC	100 D Area		D4 Retention Basin - 1904D	Outfall Structure/Process Sewers Discharge Chamber	EE/CA DOE/RL-2000-45	No planning activities currently ongoing; will be required in the future.

Section J

Attachment 1: River Corridor Closure Contract Work Scope

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE								
ACTIVITY ID ^A	WBS NUMBER ^B	CURRENT CONTRACTOR ^C	HANFORD AREA DESIGNATION ^D	OPERABLE UNIT ^E	ACTIVITY DESIGNATION ^F	ACTIVITY DESCRIPTION ^G	REGULATORY DOCUMENTATION STATUS ^H	ASSUMED ACTIVITY STATUS AS OF 01/31/05 ^I
100 F Area								
Regulatory Support								
0041.00009	41.01.03.02	ERC	100 F Area	100-FR-1	Regulatory Support - Remedial Action Reactor Area Project Cost	F Area Non-Site Specific Costs	N/A	N/A
Confirmatory Sampling Sites								
0041.01030	41.01.03.03	ERC	100 F Area	100-FR-1	Confirmatory Sampling Site - 100 F - Misc Piping (Currently no Waste Information Data System (WIDS) Site Associated with this Site)	100 F - Misc Piping	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00057	41.01.03.03	ERC	100 F Area	100-FR-1	Confirmatory Sampling Site - 100-F-12	105-F Building 36 inch French Drain	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	No planning activities currently ongoing; will be required in the future.
0041.00058	41.01.03.03	ERC	100 F Area	100-FR-2	Confirmatory Sampling Site - 100-F-14	100-F Carpenter Shop Waste Site Vent	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	No planning activities currently ongoing; will be required in the future.
0041.00059	41.01.03.03	ERC	100 F Area	100-FR-1	Confirmatory Sampling Site - 100-F-18	105-F Condensate Drain Field	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	No planning activities currently ongoing; will be required in the future.
0041.00060	41.01.03.03	ERC	100 F Area	100-FR-1	Confirmatory Sampling Site - 100-F-31	Sanitary Sewer System	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	No planning activities currently ongoing; will be required in the future.
0041.00061	41.01.03.03	ERC	100 F Area	100-FR-1	Confirmatory Sampling Site - 100-F-33	146-F Aquatic Biology Fish Ponds	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	No planning activities currently ongoing; will be required in the future.
0041.00062	41.01.03.03	ERC	100 F Area	100-FR-1	Confirmatory Sampling Site - 100-F-34	Biology Facility French Drain	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	No planning activities currently ongoing; will be required in the future.

Section J

Attachment 1: River Corridor Closure Contract Work Scope

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE								
ACTIVITY ID^A	WBS NUMBER^B	CURRENT CONTRACTOR^C	HANFORD AREA DESIGNATION^D	OPERABLE UNIT^E	ACTIVITY DESIGNATION^F	ACTIVITY DESCRIPTION^G	REGULATORY DOCUMENTATION STATUS^H	ASSUMED ACTIVITY STATUS AS OF 01/31/05^I
0041.00063	41.01.03.03	ERC	100 F Area	100-FR-1	Confirmatory Sampling Site - 100-F-36	108-F Chemical Pump house/Biological Laboratory	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00064	41.01.03.03	ERC	100 F Area	100-FR-1	Confirmatory Sampling Site - 100-F-37	French Drain Near Hydrant F-2	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00065	41.01.03.03	ERC	100 F Area	100-FR-1	Confirmatory Sampling Site - 100-F-7	Underground Fuel Tank	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	No planning activities currently ongoing; will be required in the future.
0041.00066	41.01.03.03	ERC	100 F Area	100-FR-1	Confirmatory Sampling Site - 100-F-9	105-F Storage Room French Drain (Northeast Corner)	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	No planning activities currently ongoing; will be required in the future.
0041.00067	41.01.03.03	ERC	100 F Area	100-FR-1	Confirmatory Sampling Site - 116-F-7	Seal Pit Water Crib	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	No planning activities currently ongoing; will be required in the future.
0041.00068	41.01.03.03	ERC	100 F Area	100-FR-2	Confirmatory Sampling Site - 118-F-4	115-F Crib	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	No planning activities currently ongoing; will be required in the future.
0041.00069	41.01.03.03	ERC	100 F Area	100-FR-1	Confirmatory Sampling Site - 126-F-2	183-F Clearwells	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	No planning activities currently ongoing; will be required in the future.
0041.00070	41.01.03.03	ERC	100 F Area	100-FR-1	Confirmatory Sampling Site - 128-F-2	100-F Burn Pit	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	No planning activities currently ongoing; will be required in the future.
0041.00071	41.01.03.03	ERC	100 F Area	100-FR-1	Confirmatory Sampling Site - 132-F-1	Chronic Feeding Barn	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	No planning activities currently ongoing; will be required in the future.
0041.00072	41.01.03.03	ERC	100 F Area	100-FR-1	Confirmatory Sampling Site - 141-C	Large Animal Barn and Biology Lab (Hog Barn)	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	No planning activities currently ongoing; will be required in the future.

Section J

Attachment 1: River Corridor Closure Contract Work Scope

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE								
ACTIVITY ID^A	WBS NUMBER^B	CURRENT CONTRACTOR^C	HANFORD AREA DESIGNATION^D	OPERABLE UNIT^E	ACTIVITY DESIGNATION^F	ACTIVITY DESCRIPTION^G	REGULATORY DOCUMENTATION STATUS^H	ASSUMED ACTIVITY STATUS AS OF 01/31/05^I
0041.00073	41.01.03.03	ERC	100 F Area	100-FR-2	Confirmatory Sampling Site - 1607-F1	Septic Tank System	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	No planning activities currently ongoing; will be required in the future.
0041.00074	41.01.03.03	ERC	100 F Area	100-FR-1	Confirmatory Sampling Site - 1607-F3	Septic Tank System	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	No planning activities currently ongoing; will be required in the future.
0041.00075	41.01.03.03	ERC	100 F Area	100-FR-1	Confirmatory Sampling Site - 1607-F4	Septic Tank System	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	No planning activities currently ongoing; will be required in the future.
0041.00076	41.01.03.03	ERC	100 F Area	100-FR-1	Confirmatory Sampling Site - 1607-F5	Septic Tank System	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	No planning activities currently ongoing; will be required in the future.
0041.00077	41.01.03.03	ERC	100 F Area	100-FR-1	Confirmatory Sampling Site - 1607-F7	Septic Tank System	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	No planning activities currently ongoing; will be required in the future.
0041.00078	41.01.03.03	ERC	100 F Area	100-FR-1	Confirmatory Sampling Site - 182-F	Reservoir	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	No planning activities currently ongoing; will be required in the future.
Liquid Waste Site Remediation								
0041.00185	41.01.03.04	ERC	100 F Area	100-FR-1	Remediate Liquid Waste Site - 100-F-26	100-F Water Treatment Facility Underground Pipelines	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.

Section J

Attachment 1: River Corridor Closure Contract Work Scope

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE								
ACTIVITY ID ^A	WBS NUMBER ^B	CURRENT CONTRACTOR ^C	HANFORD AREA DESIGNATION ^D	OPERABLE UNIT ^E	ACTIVITY DESIGNATION ^F	ACTIVITY DESCRIPTION ^G	REGULATORY DOCUMENTATION STATUS ^H	ASSUMED ACTIVITY STATUS AS OF 01/31/05 ^I
Waste Site Remediation								
0041.00222	41.01.03.05	ERC	100 F Area	100-FR-1	Remediate Waste Site - 100-F-34	Biology Facility French Drain	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	No planning activities currently ongoing; will be required in the future.
0041.xxxxx	41.01.03.05	ERC	100 F Area	100-FR-1	Remediate Waste Site - 100-F-39 (Costs included in Remediate Waste Site 116-F-8)	1904-F Outfall Structure	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00223	41.01.03.05	ERC	100 F Area	100-FR-1	Remediate Waste Site - 100-F-38	Yellow Stained Soil Near Hydrant F-2	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00224	41.01.03.05	ERC	100 F Area	100-FR-1	Remediate Waste Site - 116-F-16	PNNL Outfall	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	No planning activities currently ongoing; will be required in the future.
0041.00225	41.01.03.05	ERC	100 F Area	100-FR-1	Remediate Waste Site - 116-F-8 (includes Waste Site 100-F-39)	1904-F Outfall Structure	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	No planning activities currently ongoing; will be required in the future.
0041.00226	41.01.03.05	ERC	100 F Area	100-FR-1	Remediate Waste Site - 118-F-8	105-F Reactor Building	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future. Cleanup of this site excludes soils directly under the reactor footprint.
0041.00227	41.01.03.05	ERC	100 F Area	100-FR-2	Remediate Waste Site - 120-F-1	Glass Dump	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	No planning activities currently ongoing; will be required in the future.
0041.00228	41.01.03.05	ERC	100 F Area	100-FR-2	Remediate Waste Site - 128-F-3	PNNL Burn Pit	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	No planning activities currently ongoing; will be required in the future.
Burial Ground Remediation								
0041.00465	41.01.03.06	ERC	100 F Area	100-FR-2	Remediate Burial Ground - 100-F-20	PNNL Parallel Pits	Interim Action Record of Decision, 100 Area Burial Grounds (2000)	No planning activities currently ongoing; will be required in the future.

Section J

Attachment 1: River Corridor Closure Contract Work Scope

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE								
ACTIVITY ID ^A	WBS NUMBER ^B	CURRENT CONTRACTOR ^C	HANFORD AREA DESIGNATION ^D	OPERABLE UNIT ^E	ACTIVITY DESIGNATION ^F	ACTIVITY DESCRIPTION ^G	REGULATORY DOCUMENTATION STATUS ^H	ASSUMED ACTIVITY STATUS AS OF 01/31/05 ^I
0041.00466	41.01.03.06	ERC	100 F Area	100-FR-2	Remediate Burial Ground - 118-F-1	Minor Construction Burial Ground #2	Interim Action Record of Decision, 100 Area Burial Grounds (2000)	No planning activities currently ongoing; will be required in the future.
0041.00467	41.01.03.06	ERC	100 F Area	100-FR-2	Remediate Burial Ground - 118-F-2	Solid Waste Burial Ground #1	Interim Action Record of Decision, 100 Area Burial Grounds (2000)	No planning activities currently ongoing; will be required in the future.
0041.00468	41.01.03.06	ERC	100 F Area	100-FR-2	Remediate Burial Ground - 118-F-3	Minor Construction Burial Ground #1	Interim Action Record of Decision, 100 Area Burial Grounds (2000)	No planning activities currently ongoing; will be required in the future.
0041.00469	41.01.03.06	ERC	100 F Area	100-FR-2	Remediate Burial Ground - 118-F-5	PNNL Sawdust Pit	Interim Action Record of Decision, 100 Area Burial Grounds (2000)	No planning activities currently ongoing; will be required in the future.
0041.00470	41.01.03.06	ERC	100 F Area	100-FR-2	Remediate Burial Ground - 118-F-6	PNNL Solid Waste Burial Ground	Interim Action Record of Decision, 100 Area Burial Grounds (2000)	No planning activities currently ongoing; will be required in the future.
0041.00471	41.01.03.06	ERC	100 F Area	100-FR-2	Remediate Burial Ground - 118-F-7	100-F Misc. Hardware Storage Vault	Interim Action Record of Decision, 100 Area Burial Grounds (2000)	No planning activities currently ongoing; will be required in the future.
0041.00472	41.01.03.06	ERC	100 F Area	100-FR-2	Remediate Burial Ground - 118-F-9	PNNL Radiation Site	Interim Action Record of Decision, 100 Area Burial Grounds (2000)	No planning activities currently ongoing; will be required in the future.
D⁴ - Buildings								
0041.00515	41.01.03.07	ERC	100 F Area		D4 Building - 183F	West Clearwell	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
100 H Area								
Design								

Section J

Attachment 1: River Corridor Closure Contract Work Scope

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE								
ACTIVITY ID ^A	WBS NUMBER ^B	CURRENT CONTRACTOR ^C	HANFORD AREA DESIGNATION ^D	OPERABLE UNIT ^E	ACTIVITY DESIGNATION ^F	ACTIVITY DESCRIPTION ^G	REGULATORY DOCUMENTATION STATUS ^H	ASSUMED ACTIVITY STATUS AS OF 01/31/05 ^I
0041.00002	41.01.04.01	ERC	100 H Area	100-HR-2	Design - D, H, F & K Area Remaining Sites	Remedial Design for Remaining Sites	Interim Remedial Action Record of Decision, 100 Area Remaining Sites (1999)	No planning activities currently ongoing; will be required in the future. This Design activity includes D Area.
Regulatory Support								
	41.01.04.02	ERC	100 H Area		Regulatory Support - Remedial Action Reactor Area Project Cost	H Area Non-Site Specific Costs	N/A	N/A
Confirmatory Sampling Sites								
0041.01032	41.01.04.03	ERC	100 H Area	100-HR-2	Confirmatory Sampling Site - 100-H-28 (Costs included in Remediate Waste Site - 100-H Misc Piping)	100 H - Misc. Piping	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00079	41.01.04.03	ERC	100 H Area	100-HR-1	Confirmatory Sampling Site - 100-H-10	French Drain D	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	No planning activities currently ongoing; will be required in the future.
0041.00080	41.01.04.03	ERC	100 H Area	100-HR-1	Confirmatory Sampling Site - 100-H-3	Garage Fuel Tank Site	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	No planning activities currently ongoing; will be required in the future.
0041.00081	41.01.04.03	ERC	100 H Area	100-HR-1	Confirmatory Sampling Site - 100-H-4	1717-H Hot Shop, French Drain and Contaminated Storage Unit	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	No planning activities currently ongoing; will be required in the future.
0041.00082	41.01.04.03	ERC	100 H Area	100-HR-1	Confirmatory Sampling Site - 100-H-7	French Drain A	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	No planning activities currently ongoing; will be required in the future.
0041.00083	41.01.04.03	ERC	100 H Area	100-HR-1	Confirmatory Sampling Site - 100-H-8	French Drain B	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	No planning activities currently ongoing; will be required in the future.
0041.00084	41.01.04.03	ERC	100 H Area	100-HR-1	Confirmatory Sampling Site - 100-H-9	French Drain C	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	No planning activities currently ongoing; will be required in the future.

Section J

Attachment 1: River Corridor Closure Contract Work Scope

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE								
ACTIVITY ID^A	WBS NUMBER^B	CURRENT CONTRACTOR^C	HANFORD AREA DESIGNATION^D	OPERABLE UNIT^E	ACTIVITY DESIGNATION^F	ACTIVITY DESCRIPTION^G	REGULATORY DOCUMENTATION STATUS^H	ASSUMED ACTIVITY STATUS AS OF 01/31/05^I
0041.00085	41.01.04.03	ERC	100 H Area	100-HR-1	Confirmatory Sampling Site - 116-H-4	Pluto Crib	Interim Remedial Action Record of Decision, 100-BC-1, 100-DR-1, 100-HR-1 (1995)	No planning activities currently ongoing; will be required in the future.
0041.00086	41.01.04.03	ERC	100 H Area	100-HR-1	Confirmatory Sampling Site - 126-H-2	183-H Clearwells/Disposal Pit	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	No planning activities currently ongoing; will be required in the future.
0041.00087	41.01.04.03	ERC	100 H Area	100-HR-2	Confirmatory Sampling Site - 128-H-1	100-H Burning Pit #1	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	No planning activities currently ongoing; will be required in the future.
0041.00088	41.01.04.03	ERC	100 H Area	100-HR-2	Confirmatory Sampling Site - 128-H-2	100-H Burning Ground #2	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	No planning activities currently ongoing; will be required in the future.
0041.00089	41.01.04.03	ERC	100 H Area	100-HR-2	Confirmatory Sampling Site - 128-H-3	100-H Burning Ground #3	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	No planning activities currently ongoing; will be required in the future.
0041.00090	41.01.04.03	ERC	100 H Area	100-HR-1	Confirmatory Sampling Site - 132-H-1	Reactor Exhaust Stack Burial Site	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	No planning activities currently ongoing; will be required in the future.
0041.00091	41.01.04.03	ERC	100 H Area	100-HR-2	Confirmatory Sampling Site - 132-H-2	117-H Filter Building Site	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	No planning activities currently ongoing; will be required in the future.
0041.00092	41.01.04.03	ERC	100 H Area	100-HR-1	Confirmatory Sampling Site - 132-H-3	Waste Water Pumping Station Site	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	No planning activities currently ongoing; will be required in the future.
0041.00093	41.01.04.03	ERC	100 H Area	100-HR-2	Confirmatory Sampling Site - 1607-H1	Septic Tank System	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	No planning activities currently ongoing; will be required in the future.
0041.00094	41.01.04.03	ERC	100 H Area	100-HR-1	Confirmatory Sampling Site - 1607-H3	Septic Tank System	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.

Section J

Attachment 1: River Corridor Closure Contract Work Scope

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE								
ACTIVITY ID ^A	WBS NUMBER ^B	CURRENT CONTRACTOR ^C	HANFORD AREA DESIGNATION ^D	OPERABLE UNIT ^E	ACTIVITY DESIGNATION ^F	ACTIVITY DESCRIPTION ^G	REGULATORY DOCUMENTATION STATUS ^H	ASSUMED ACTIVITY STATUS AS OF 01/31/05 ^I
0041.00095	41.01.04.03	ERC	100 H Area	100-HR-2	Confirmatory Sampling Site - 600-151	Dumping Area	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	No planning activities currently ongoing; will be required in the future.

Section J

Attachment 1: River Corridor Closure Contract Work Scope

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE								
ACTIVITY ID ^A	WBS NUMBER ^B	CURRENT CONTRACTOR ^C	HANFORD AREA DESIGNATION ^D	OPERABLE UNIT ^E	ACTIVITY DESIGNATION ^F	ACTIVITY DESCRIPTION ^G	REGULATORY DOCUMENTATION STATUS ^H	ASSUMED ACTIVITY STATUS AS OF 01/31/05 ^I
Liquid Waste Site Remediation								
0041.00186	41.01.04.04	ERC	100 H Area	100-HR-1	Remediate Liquid Waste Site - 100-H-11	Expansion Box French Drain E	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	No planning activities currently ongoing; will be required in the future.
0041.00187	41.01.04.04	ERC	100 H Area	100-HR-1	Remediate Liquid Waste Site - 100-H-12	Expansion Box French Drain F, and Shielding Lead	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	No planning activities currently ongoing; will be required in the future.
0041.00188	41.01.04.04	ERC	100 H Area	100-HR-1	Remediate Liquid Waste Site - 100-H-13	French Drain G	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	No planning activities currently ongoing; will be required in the future.
0041.00189	41.01.04.04	ERC	100 H Area	100-HR-1	Remediate Liquid Waste Site - 116-H-9	Seal Pit Water Crib	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	No planning activities currently ongoing; will be required in the future.
Waste Site Remediation								
0041.00229	41.01.04.05	ERC	100 H Area	100-HR-1	Remediate Waste Site - 100-H-14	Surface Contamination H Area	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	No planning activities currently ongoing; will be required in the future.
0041.00230	41.01.04.05	ERC	100 H Area	100-HR-1	Remediate Waste Site - 100-H-31	PCB in Soil, North side of 105-H	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	No planning activities currently ongoing; will be required in the future.
0041.xxxxx	41.01.04.05	ERC	100 H Area	100-HR-1	Remediate Waste Site - 100-H-33	Solar Evaporation Basins	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	No planning activities currently ongoing; will be required in the future.
0041.xxxxx	41.01.04.05	ERC	100 H Area	100-HR-2	Remediate Waste Site - 100-H-34 (Costs included with D4 183-H)	100 H - Misc. Piping	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00232	41.01.04.05	ERC	100 H Area	100-HR-1	Remediate Waste Site - 116-H-5	Outfall Structure	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	No planning activities currently ongoing; will be required in the future.

Section J

Attachment 1: River Corridor Closure Contract Work Scope

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE								
ACTIVITY ID ^A	WBS NUMBER ^B	CURRENT CONTRACTOR ^C	HANFORD AREA DESIGNATION ^D	OPERABLE UNIT ^E	ACTIVITY DESIGNATION ^F	ACTIVITY DESCRIPTION ^G	REGULATORY DOCUMENTATION STATUS ^H	ASSUMED ACTIVITY STATUS AS OF 01/31/05 ^I
0041.00233	41.01.04.05	ERC	100 H Area	100-HR-1	Remediate Waste Site - 118-H-6	105-H Reactor Building	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future. Cleanup of this site excludes soils directly under the reactor footprint.
0041.00234	41.01.04.05	ERC	100 H Area	100-HR-2	Remediate Waste Site - 600-152	Military Septic Tank	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
Burial Ground Remediation								
0041.00473	41.01.04.06	ERC	100 H Area	100-HR-2	Remediate Burial Ground - 118-H-1	Burial Ground #1	Interim Action Record of Decision, 100 Area Burial Grounds (2000)	No planning activities currently ongoing; will be required in the future.
0041.00474	41.01.04.06	ERC	100 H Area	100-HR-2	Remediate Burial Ground - 118-H-2	H-1 Loop Burial Ground	Interim Action Record of Decision, 100 Area Burial Grounds (2000)	No planning activities currently ongoing; will be required in the future.
0041.00475	41.01.04.06	ERC	100 H Area	100-HR-2	Remediate Burial Ground - 118-H-3	Construction Burial Ground	Interim Action Record of Decision, 100 Area Burial Grounds (2000)	No planning activities currently ongoing; will be required in the future.
0041.00476	41.01.04.06	ERC	100 H Area	100-HR-2	Remediate Burial Ground - 118-H-4	Ball 3X Burial Ground	Interim Action Record of Decision, 100 Area Burial Grounds (2000)	No planning activities currently ongoing; will be required in the future.
0041.00477	41.01.04.06	ERC	100 H Area	100-HR-2	Remediate Burial Ground - 118-H-5	105-H Thimble Pit	Interim Action Record of Decision, 100 Area Burial Grounds (2000)	No planning activities currently ongoing; will be required in the future.
D⁴ - Buildings								
0041.00520	41.01.04.07	PHMC	100 H Area		D4 Building - 1601H	Transfer Building	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
D⁴ - Retention Basins								

Section J

Attachment 1: River Corridor Closure Contract Work Scope

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE								
ACTIVITY ID ^A	WBS NUMBER ^B	CURRENT CONTRACTOR ^C	HANFORD AREA DESIGNATION ^D	OPERABLE UNIT ^E	ACTIVITY DESIGNATION ^F	ACTIVITY DESCRIPTION ^G	REGULATORY DOCUMENTATION STATUS ^H	ASSUMED ACTIVITY STATUS AS OF 01/31/05 ^I
0041.00522	41.01.04.07	ERC	100 H Area		D4 Retention Basin - 183H West Clearwell (includes Waste Site 100-H-34)	West Clearwell	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
Interim Safe Storage								
0041.00988	41.01.04.08	ERC	100 H Area		Interim Safe Storage - 105-H REACTOR (ISS)	H Reactor Interim Safe Storage	ROD for Future ISS, 1993	Major demolition is complete. ISS roof installation still to be done. Scope is 90% complete.
100 K Area								
Regulatory Support								
41.0123	41.01.05.02	ERC	100 K Area		Regulatory Support - Remedial Action Reactor Area Project Cost	K Area Non-Site Specific Costs	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00011	41.01.05.02	ERC	100 K Area		Regulatory Support - EE/CA for the 100 K Area	100 K Area Buildings	Regulatory Documentation Required ^J	EE/CA Initiated, planning activities currently ongoing. Scope is 5% complete.
0041.00012	41.01.05.02	ERC	100 K and N Areas		Regulatory Support - Remedial Action Reactor Area Project Cost	Design and Regulatory Approval for KE, KW, and N Reactors and Ancillary Facilities	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
Confirmatory Sampling Sites								
0041.01033	41.01.05.03	ERC	100 K Area	100-KR-2	Confirmatory Sampling Site - 100 K - Misc. Piping (Currently no Waste Information Data System Site Associated with this site)	Miscellaneous Underground Piping	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00096	41.01.05.03	ERC	100 K Area	100-KR-2	Confirmatory Sampling Site - 100-K-13	French Drain	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	No planning activities currently ongoing; will be required in the future.
0041.00097	41.01.05.03	ERC	100 K Area	100-KR-2	Confirmatory Sampling Site - 100-K-19	Caustic Soda Storage Tank Site	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.

Section J

Attachment 1: River Corridor Closure Contract Work Scope

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE								
ACTIVITY ID ^A	WBS NUMBER ^B	CURRENT CONTRACTOR ^C	HANFORD AREA DESIGNATION ^D	OPERABLE UNIT ^E	ACTIVITY DESIGNATION ^F	ACTIVITY DESCRIPTION ^G	REGULATORY DOCUMENTATION STATUS ^H	ASSUMED ACTIVITY STATUS AS OF 01/31/05 ^I
0041.00098	41.01.05.03	ERC	100 K Area	100-KR-2	Confirmatory Sampling Site - 100-K-25	Caustic Neutralization Pit	N/A	No planning activities currently ongoing; will be required in the future.
0041.00099	41.01.05.03	ERC	100 K Area	100-KR-2	Confirmatory Sampling Site - 100-K-35	Acid Neutralization Pit	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	No planning activities currently ongoing; will be required in the future.
0041.00100	41.01.05.03	ERC	100 K Area	100-KR-2	Confirmatory Sampling Site - 100-K-36	Chemical Storage Facility Dry Well	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	No planning activities currently ongoing; will be required in the future.
0041.00101	41.01.05.03	ERC	100 K Area	100-KR-2	Confirmatory Sampling Site - 100-K-37	Sulfuric Acid Tank	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00102	41.01.05.03	ERC	100 K Area	100-KR-2	Confirmatory Sampling Site - 100-K-38	Caustic Soda Tank	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00103	41.01.05.03	ERC	100 K Area	100-KR-2	Confirmatory Sampling Site - 100-K-46	French Drain	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	No planning activities currently ongoing; will be required in the future.
0041.00104	41.01.05.03	ERC	100 K Area	100-KR-2	Confirmatory Sampling Site - 100-K-48	Oil Contamination Areas	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	No planning activities currently ongoing; will be required in the future.
0041.00105	41.01.05.03	ERC	100 K Area	100-KR-2	Confirmatory Sampling Site - 100-K-49	Oil Contamination Area	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	No planning activities currently ongoing; will be required in the future.
0041.00106	41.01.05.03	ERC	100 K Area	100-KR-2	Confirmatory Sampling Site - 100-K-5	French Drain	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00107	41.01.05.03	ERC	100 K Area	100-KR-2	Confirmatory Sampling Site - 100-K-6	Vacuum Pit	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.

Section J

Attachment 1: River Corridor Closure Contract Work Scope

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE								
ACTIVITY ID ^A	WBS NUMBER ^B	CURRENT CONTRACTOR ^C	HANFORD AREA DESIGNATION ^D	OPERABLE UNIT ^E	ACTIVITY DESIGNATION ^F	ACTIVITY DESCRIPTION ^G	REGULATORY DOCUMENTATION STATUS ^H	ASSUMED ACTIVITY STATUS AS OF 01/31/05 ^I
0041.00108	41.01.05.03	ERC	100 K Area	100-KR-2	Confirmatory Sampling Site - 100-K-61	Filter Building	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00109	41.01.05.03	ERC	100 K Area	100-KR-2	Confirmatory Sampling Site - 100-K-62	Filter Building	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00110	41.01.05.03	ERC	100 K Area	100-KR-1	Confirmatory Sampling Site - 100-K-63	Floodplain Contamination Area	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00111	41.01.05.03	ERC	100 K Area	100-KR-1	Confirmatory Sampling Site - 100-K-64	Floodplain Contamination Area	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00112	41.01.05.03	ERC	100 K Area	100-KR-2	Confirmatory Sampling Site - 100-K-66	Power Control Building	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00113	41.01.05.03	ERC	100 K Area	100-KR-2	Confirmatory Sampling Site - 100-K-67	Power Control Building	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00114	41.01.05.03	ERC	100 K Area	100-KR-2	Confirmatory Sampling Site - 116-KE-5	Heat Recovery Station	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00115	41.01.05.03	ERC	100 K Area	100-KR-2	Confirmatory Sampling Site - 116-KE-6D	Ion Exchange Column	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00116	41.01.05.03	ERC	100 K Area	100-KR-2	Confirmatory Sampling Site - 116-KW-4	Heat Recovery Station	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00117	41.01.05.03	ERC	100 K Area	100-KR-2	Confirmatory Sampling Site - 118-KE-1	Reactor Building	ROD for Future ISS, 1993	No planning activities currently ongoing; will be required in the future. Cleanup of this site excludes soils directly under the reactor footprint.

Section J

Attachment 1: River Corridor Closure Contract Work Scope

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE								
ACTIVITY ID ^A	WBS NUMBER ^B	CURRENT CONTRACTOR ^C	HANFORD AREA DESIGNATION ^D	OPERABLE UNIT ^E	ACTIVITY DESIGNATION ^F	ACTIVITY DESCRIPTION ^G	REGULATORY DOCUMENTATION STATUS ^H	ASSUMED ACTIVITY STATUS AS OF 01/31/05 ^I
0041.00118	41.01.05.03	ERC	100 K Area	100-KR-2	Confirmatory Sampling Site - 118-KE-2	Horizontal Control Rod Storage Cave	ROD for Future ISS, 1993	No planning activities currently ongoing; will be required in the future.
0041.00119	41.01.05.03	ERC	100 K Area	100-KR-2	Confirmatory Sampling Site - 118-KW-1	Reactor Building	ROD for Future ISS, 1993	No planning activities currently ongoing; will be required in the future. Cleanup of this site excludes soils directly under the reactor footprint.
0041.00120	41.01.05.03	ERC	100 K Area	100-KR-2	Confirmatory Sampling Site - 118-KW-2	Horizontal Control Rod Storage Cave	ROD for Future ISS, 1993	No planning activities currently ongoing; will be required in the future.
0041.00121	41.01.05.03	ERC	100 K Area	100-KR-2	Confirmatory Sampling Site - 120-KE-1	Filter Waste Facility Dry Well	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	No planning activities currently ongoing; will be required in the future.
0041.00122	41.01.05.03	ERC	100 K Area	100-KR-2	Confirmatory Sampling Site - 120-KE-6	Sodium Dichromate Storage Tank	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	No planning activities currently ongoing; will be required in the future.
0041.00123	41.01.05.03	ERC	100 K Area	100-KR-2	Confirmatory Sampling Site - 120-KE-8	Brine Pit	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00124	41.01.05.03	ERC	100 K Area	100-KR-2	Confirmatory Sampling Site - 120-KW-3	Sulfuric Acid Storage Tank	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00125	41.01.05.03	ERC	100 K Area	100-KR-2	Confirmatory Sampling Site - 120-KW-4	Sulfuric Acid Storage Tank	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00126	41.01.05.03	ERC	100 K Area	100-KR-2	Confirmatory Sampling Site - 120-KW-5	Sodium Dichromate Storage tank	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	No planning activities currently ongoing; will be required in the future.
0041.00127	41.01.05.03	ERC	100 K Area	100-KR-2	Confirmatory Sampling Site - 120-KW-6	Brine Pit	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.

Section J

Attachment 1: River Corridor Closure Contract Work Scope

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE								
ACTIVITY ID^A	WBS NUMBER^B	CURRENT CONTRACTOR^C	HANFORD AREA DESIGNATION^D	OPERABLE UNIT^E	ACTIVITY DESIGNATION^F	ACTIVITY DESCRIPTION^G	REGULATORY DOCUMENTATION STATUS^H	ASSUMED ACTIVITY STATUS AS OF 01/31/05^I
0041.00128	41.01.05.03	ERC	100 K Area	100-KR-2	Confirmatory Sampling Site - 120-KW-7	Brine Pit	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00129	41.01.05.03	ERC	100 K Area	100-KR-2	Confirmatory Sampling Site - 126-K-1	Gravel Pit	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00130	41.01.05.03	ERC	100 K Area	100-KR-2	Confirmatory Sampling Site - 128-K-2	Construction Tank	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	No planning activities currently ongoing; will be required in the future.
0041.00131	41.01.05.03	ERC	100 K Area	100-KR-2	Confirmatory Sampling Site - 130-KE-1	Emergency Diesel Oil Storage Tank	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	No planning activities currently ongoing; will be required in the future.
0041.00132	41.01.05.03	ERC	100 K Area	100-KR-2	Confirmatory Sampling Site - 130-KE-2	Oil Storage Tank	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00133	41.01.05.03	ERC	100 K Area	100-KR-2	Confirmatory Sampling Site - 130-KW-1	Emergency Diesel Oil Storage Tank	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	No planning activities currently ongoing; will be required in the future.
0041.00134	41.01.05.03	ERC	100 K Area	100-KR-2	Confirmatory Sampling Site - 130-KW-2	Oil Storage Tank	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00135	41.01.05.03	ERC	100 K Area	100-KR-2	Confirmatory Sampling Site - 132-KE-1	Reactor Exhaust Stack	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00136	41.01.05.03	ERC	100 K Area	100-KR-2	Confirmatory Sampling Site - 132-KW-1	Reactor Exhaust Stack	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00137	41.01.05.03	ERC	100 K Area	100-KR-2	Confirmatory Sampling Site - 1607-K1	Septic Tank System	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.

Section J

Attachment 1: River Corridor Closure Contract Work Scope

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE								
ACTIVITY ID ^A	WBS NUMBER ^B	CURRENT CONTRACTOR ^C	HANFORD AREA DESIGNATION ^D	OPERABLE UNIT ^E	ACTIVITY DESIGNATION ^F	ACTIVITY DESCRIPTION ^G	REGULATORY DOCUMENTATION STATUS ^H	ASSUMED ACTIVITY STATUS AS OF 01/31/05 ^I
0041.00138	41.01.05.03	ERC	100 K Area	100-KR-2	Confirmatory Sampling Site - 1607-K2	Septic Tank System	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00139	41.01.05.03	ERC	100 K Area	100-KR-2	Confirmatory Sampling Site - 1607-K3	Septic Tank System	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00140	41.01.05.03	ERC	100 K Area	100-KR-2	Confirmatory Sampling Site - 1607-K5	Septic Tank System	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00141	41.01.05.03	ERC	100 K Area	100-KR-2	Confirmatory Sampling Site - 1607-K6	Septic Tank System	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00142	41.01.05.03	ERC	100 K Area	100-KR-2	Confirmatory Sampling Site - 600-29	Construction Lay-Down Area	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	No planning activities currently ongoing; will be required in the future.
0041.00143	41.01.05.03	ERC	100 K Area	100-KR-2	Confirmatory Sampling Site - UPR-100-K-1	Fuel Storage Basin Leak	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	No planning activities currently ongoing; will be required in the future.
Liquid Waste Site Remediation								
0041.00190	41.01.05.04	ERC	100 K Area	100-KR-2	Remediate Liquid Waste Site - 116-KW-2	Storage Basin French Drain	Amendment to the Interim Remedial Action Record of Decision, 100-BC-1, 100-DR-1, 100-HR-1 (1997)	No planning activities currently ongoing; will be required in the future.
0041.00191	41.01.05.04	ERC	100 K Area	100-KR-2	Remediate Liquid Waste Site - 100-K-55 (includes 100-K-56)	100-KW Reactor Cooling Water Effluent Underground Pipelines/100KE Rx Cooling Water Underground Pipelines	Amendment to the Interim Remedial Action Record of Decision, 100-BC-1, 100-DR-1, 100-HR-1 (1997)	Excavation is Complete. Sampling, Backfill, & TPA MP-14 Waste Information Data System Reclassification Form still to do. Scope is 95% complete.

Section J

Attachment 1: River Corridor Closure Contract Work Scope

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE								
ACTIVITY ID ^A	WBS NUMBER ^B	CURRENT CONTRACTOR ^C	HANFORD AREA DESIGNATION ^D	OPERABLE UNIT ^E	ACTIVITY DESIGNATION ^F	ACTIVITY DESCRIPTION ^G	REGULATORY DOCUMENTATION STATUS ^H	ASSUMED ACTIVITY STATUS AS OF 01/31/05 ^I
0041.00192	41.01.05.04	ERC	100 K Area	100-KR-1	Remediate Liquid Waste Site - 116-K-2	100-K Mile Long Trench	Amendment to the Interim Remedial Action Record of Decision, 100-BC-1, 100-DR-1, 100-HR-1 (1997)	Excavation 70% Complete. Sampling, Backfill, & TPA MP-14 Waste Information Data System Reclassification Form still to do. Scope is 65% complete. This change is due to the additional remediation of 45,000 LCY. Percentages reflect these changes.
0041.xxxxx	41.01.05.04	ERC	100 K Area	100-KR-2	Remediate Liquid Waste Site - 100-K-56 (Costs included in Remediate Liquid Waste Site 100-K-55)	100-KW Reactor Cooling Water Effluent Underground Pipelines/100KE Rx Cooling Water Underground Pipelines	Amendment to the Interim Remedial Action Record of Decision, 100-BC-1, 100-DR-1, 100-HR-1 (1997)	Excavation is Complete. Sampling, Backfill, & TPA MP-14 Waste Information Data System Reclassification Form still to do. Scope is 95% complete.
0041.xxxxx	41.01.05.04	ERC	100 K Area	100-KR-2	Remediate Liquid Waste Site - 116-KE-1	115-KE Condensate Crib;	Interim Remedial Action Record of Decision, 100-BC-1, 100-DR-1, 100-HR-1 (1995);	Partially remediated. No planning activities currently ongoing; will be required in the future.
0041.xxxxx	41.01.05.04	ERC	100 K Area	100-KR-2	Remediate Liquid Waste Site - 116-KW-1	115-KW Condensate Crib;	Interim Remedial Action Record of Decision, 100-BC-1, 100-DR-1, 100-HR-1 (1995);	Partially remediated. No planning activities currently ongoing; will be required in the future.
0041.00193	41.01.05.04	ERC	100 K Area	100-KR-2	Remediate Liquid Waste Site - 116-KE-3	Storage Basin French Drain	Amendment to the Interim Remedial Action Record of Decision, 100-BC-1, 100-DR-1, 100-HR-1 (1997)	No planning activities currently ongoing; will be required in the future.
0041.00194	41.01.05.04	ERC	100 K Area	100-KR-2	Remediate Liquid Waste Site - 116-KE-6A	Condensate Collection Tank	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00195	41.01.05.04	ERC	100 K Area	100-KR-2	Remediate Liquid Waste Site - 116-KE-6B	Evaporation Tank	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00196	41.01.05.04	ERC	100 K Area	100-KR-2	Remediate Liquid Waste Site - 116-KE-6C	Waste Accumulation Tank	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
Waste Site Remediation								

Section J

Attachment 1: River Corridor Closure Contract Work Scope

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE								
ACTIVITY ID ^A	WBS NUMBER ^B	CURRENT CONTRACTOR ^C	HANFORD AREA DESIGNATION ^D	OPERABLE UNIT ^E	ACTIVITY DESIGNATION ^F	ACTIVITY DESCRIPTION ^G	REGULATORY DOCUMENTATION STATUS ^H	ASSUMED ACTIVITY STATUS AS OF 01/31/05 ^I
0041.00235	41.01.05.05	ERC	100 K Area	100-KR-2	Remediate Waste Site - 100-K-1	French Drain	Amendment to the Interim Remedial Action Record of Decision, 100-BC-1, 100-DR-1, 100-HR-1 (1997)	No planning activities currently ongoing; will be required in the future.
0041.00236	41.01.05.05	ERC	100 K Area	100-KR-2	Remediate Waste Site - 100-K-14	Acid Neutralization Pit and Overflow French Drain	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	No planning activities currently ongoing; will be required in the future.
0041.00237	41.01.05.05	ERC	100 K Area	100-KR-2	Remediate Waste Site - 100-K-18	Caustic Neutralization Pit	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	No planning activities currently ongoing; will be required in the future.
0041.00238	41.01.05.05	ERC	100 K Area	100-KR-2	Remediate Waste Site - 100-K-27	Caustic Soda Storage Tank Site	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00239	41.01.05.05	ERC	100 K Area	100-KR-2	Remediate Waste Site - 100-K-3	Fish Pond Heat Exchanger Pit	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00240	41.01.05.05	ERC	100 K Area	100-KR-2	Remediate Waste Site - 100-K-34	Acid Neutralization Pit	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	No planning activities currently ongoing; will be required in the future.
0041.00241	41.01.05.05	ERC	100 K Area	100-KR-2	Remediate Waste Site - 100-K-4	Wet Fish Studies Ponds and Valve Pit	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00242	41.01.05.05	ERC	100 K Area	100-KR-2	Remediate Waste Site - 100-K-42	105-KE Fuel Storage Basin, Irradiated Fissile Material Storage	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	Assume KE Fuel Storage Basin removed by 10/06; turned over to River Corridor Closure contractor 10/06; Waste Site 100-K-42 under the KE FSB remains to be dispositioned. Scope is 70% complete.

Section J

Attachment 1: River Corridor Closure Contract Work Scope

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE								
ACTIVITY ID ^A	WBS NUMBER ^B	CURRENT CONTRACTOR ^C	HANFORD AREA DESIGNATION ^D	OPERABLE UNIT ^E	ACTIVITY DESIGNATION ^F	ACTIVITY DESCRIPTION ^G	REGULATORY DOCUMENTATION STATUS ^H	ASSUMED ACTIVITY STATUS AS OF 01/31/05 ^I
0041.00243	41.01.05.05	ERC	100 K Area	100-KR-2	Remediate Waste Site - 100-K-43	105-KW Fuel Storage Basin, Irradiated Fissile Material Storage	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	Assume KW Fuel Storage Basin is in place with basin full of water, installed equipment, debris, and residual contamination (fuel and sludge removed by other contractor by 12/07); turned over to River Corridor Closure contractor by 12/07; Waste Site 100-K-43 under the KW FSB remains to be dispositioned.
0041.00244	41.01.05.05	ERC	100 K Area	100-KR-2	Remediate Waste Site - 100-K-47	Process Sewer	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00245	41.01.05.05	ERC	100 K Area	100-KR-2	Remediate Waste Site - 100-K-50	Sanitary Sewer System Holding Tank	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00246	41.01.05.05	ERC	100 K Area	100-KR-2	Remediate Waste Site - 100-K-53	Glycol Heat Recovery Underground Pipelines	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	No planning activities currently ongoing; will be required in the future.
0041.00247	41.01.05.05	ERC	100 K Area	100-KR-2	Remediate Waste Site - 100-K-54	Glycol Heat Recovery Underground Pipelines	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	No planning activities currently ongoing; will be required in the future.
0041.00248	41.01.05.05	ERC	100 K Area	100-KR-1	Remediate Waste Site - 100-K-57	Drainage Ditch	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00249	41.01.05.05	ERC	100 K Area	100-KR-2	Remediate Waste Site - 100-K-60	Process Sewer	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00250	41.01.05.05	ERC	100 K Area	100-KR-2	Remediate Waste Site - 100-K-68	Catch Tank	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00251	41.01.05.05	ERC	100 K Area	100-KR-2	Remediate Waste Site - 100-K-69	Sump C	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.

Section J

Attachment 1: River Corridor Closure Contract Work Scope

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE								
ACTIVITY ID^A	WBS NUMBER^B	CURRENT CONTRACTOR^C	HANFORD AREA DESIGNATION^D	OPERABLE UNIT^E	ACTIVITY DESIGNATION^F	ACTIVITY DESCRIPTION^G	REGULATORY DOCUMENTATION STATUS^H	ASSUMED ACTIVITY STATUS AS OF 01/31/05^I
0041.00252	41.01.05.05	ERC	100 K Area	100-KR-2	Remediate Waste Site - 100-K-70	Storage Tank	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00253	41.01.05.05	ERC	100 K Area	100-KR-2	Remediate Waste Site - 100-K-71	Diversion Box	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00254	41.01.05.05	ERC	100 K Area	100-KR-2	Remediate Waste Site - 100-K-72	Catch Tank	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00255	41.01.05.05	ERC	100 K Area	100-KR-2	Remediate Waste Site - 100-K-73	Diversion Box	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00256	41.01.05.05	ERC	100 K Area	100-KR-2	Remediate Waste Site - 100-K-74	Storage Tank	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00257	41.01.05.05	ERC	100 K Area	100-KR-2	Remediate Waste Site - 100-K-75	105-KW Sump C	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00258	41.01.05.05	ERC	100 K Area	100-KR-2	Remediate Waste Site - 100-K-77	Dumping Area	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00259	41.01.05.05	ERC	100 K Area	100-KR-1	Remediate Waste Site - 100-K-78	Fenced Contamination Area	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00260	41.01.05.05	ERC	100 K Area	100-KR-2	Remediate Waste Site - 100-K-79	Product piping	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00261	41.01.05.05	ERC	100 K Area	100-KR-2	Remediate Waste Site - 100-K-80	100K River Effluent Pipeline, 100K River line	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.

Section J

Attachment 1: River Corridor Closure Contract Work Scope

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE								
ACTIVITY ID ^A	WBS NUMBER ^B	CURRENT CONTRACTOR ^C	HANFORD AREA DESIGNATION ^D	OPERABLE UNIT ^E	ACTIVITY DESIGNATION ^F	ACTIVITY DESCRIPTION ^G	REGULATORY DOCUMENTATION STATUS ^H	ASSUMED ACTIVITY STATUS AS OF 01/31/05 ^I
0041.00262	41.01.05.05	ERC	100 K Area	100-KR-2	Remediate Waste Site - 100-K-81	Contamination Area West of the 116-K-3	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00263	41.01.05.05	ERC	100 K Area	100-KR-1	Remediate Waste Site - 116-K-3	Outfall Structure	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	No planning activities currently ongoing; will be required in the future.
0041.00264	41.01.05.05	ERC	100 K Area	100-KR-2	Remediate Waste Site - 116-KE-2	Waste Crib	Amendment to the Interim Remedial Action Record of Decision, 100-BC-1, 100-DR-1, 100-HR-1 (1997)	No planning activities currently ongoing; will be required in the future.
0041.00265	41.01.05.05	ERC	100 K Area	100-KR-2	Remediate Waste Site - 120-KE-2	Filter Waste Facility French Drain	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	No planning activities currently ongoing; will be required in the future.
0041.00266	41.01.05.05	ERC	100 K Area	100-KR-2	Remediate Waste Site - 120-KE-3	Filter Water Facility Trench	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	No planning activities currently ongoing; will be required in the future.
0041.00267	41.01.05.05	ERC	100 K Area	100-KR-2	Remediate Waste Site - 120-KE-4	Sulfuric Acid Storage Tank	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00268	41.01.05.05	ERC	100 K Area	100-KR-2	Remediate Waste Site - 120-KE-5	Storage Tank	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00269	41.01.05.05	ERC	100 K Area	100-KR-2	Remediate Waste Site - 120-KE-9	Brine Pit	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00270	41.01.05.05	ERC	100 K Area	100-KR-2	Remediate Waste Site - 120-KW-1	Filter Water Facility Dry Well	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	No planning activities currently ongoing; will be required in the future.
0041.00271	41.01.05.05	ERC	100 K Area	100-KR-2	Remediate Waste Site - 120-KW-2	Filter Water Facility French Drain	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	No planning activities currently ongoing; will be required in the future.

Section J

Attachment 1: River Corridor Closure Contract Work Scope

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE								
ACTIVITY ID ^A	WBS NUMBER ^B	CURRENT CONTRACTOR ^C	HANFORD AREA DESIGNATION ^D	OPERABLE UNIT ^E	ACTIVITY DESIGNATION ^F	ACTIVITY DESCRIPTION ^G	REGULATORY DOCUMENTATION STATUS ^H	ASSUMED ACTIVITY STATUS AS OF 01/31/05 ^I
0041.00272	41.01.05.05	ERC	100 K Area	100-KR-2	Remediate Waste Site - 126-KE-2	Liquid Alum Storage Tank	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00273	41.01.05.05	ERC	100 K Area	100-KR-2	Remediate Waste Site - 130-K-2	1717-K Waste Oil Storage Tank	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	No planning activities currently ongoing; will be required in the future.
Burial Ground Remediation								
0041.00478	41.01.05.06	ERC	100 K Area	100-KR-2	Remediate Burial Ground - 100-K-2	Sludge Burial Ground (alias 118-K-2)	Interim Action Record of Decision, 100 Area Burial Ground (2000)	No planning activities currently ongoing; will be required in the future.
0041.00479	41.01.05.06	ERC	100 K Area	100-KR-2	Remediate Burial Ground - 118-K-1	Burial Ground	Interim Action Record of Decision, 100 Area Burial Grounds (2000)	Access road constructed and overburden removed. Subcontractor "Notice to Proceed" issued. Scope is 2% complete.
D⁴ - Buildings								
0041.00524	41.01.05.07	PHMC	100 K Area		D4 Building - MO-402	Mobile Office - (aqua 1718K)	N/A	No planning activities currently ongoing; will be required in the future.
0041.00526	41.01.05.07	PHMC	100 K Area		D4 Building - MO-442	Mobile Office - at 183.1KE (aka 1726K)	N/A	No planning activities currently ongoing; will be required in the future.
0041.00527	41.01.05.07	PHMC	100 K Area		D4 Building - MO-495	Mobile Office - SW of 142 (Cold Vacuum Drying Facility)	N/A	No planning activities currently ongoing; will be required in the future.
0041.00528	41.01.05.07	PHMC	100 K Area		D4 Building - MO-500	Mobile Office - S of 1724K (aka 1737K)	N/A	No planning activities currently ongoing; will be required in the future.
0041.00529	41.01.05.07	PHMC	100 K Area		D4 Building - MO-506	Mobile Office - S of Cold Vacuum Drying Facility	N/A	No planning activities currently ongoing; will be required in the future.

Section J

Attachment 1: River Corridor Closure Contract Work Scope

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE								
ACTIVITY ID ^A	WBS NUMBER ^B	CURRENT CONTRACTOR ^C	HANFORD AREA DESIGNATION ^D	OPERABLE UNIT ^E	ACTIVITY DESIGNATION ^F	ACTIVITY DESCRIPTION ^G	REGULATORY DOCUMENTATION STATUS ^H	ASSUMED ACTIVITY STATUS AS OF 01/31/05 ^I
0041.00530	41.01.05.07	PHMC	100 K Area		D4 Building - MO-507	Mobile Office - S of 142K Cold Vacuum Drying Facility	N/A	No planning activities currently ongoing; will be required in the future.
0041.00531	41.01.05.07	PHMC	100 K Area		D4 Building - MO-907	Mobile Office - at 1717K (aka 1722K)	N/A	No planning activities currently ongoing; will be required in the future.
0041.00532	41.01.05.07	PHMC	100 K Area		D4 Building - MO-917	Mobile Office - at Cold Vacuum Drying Facility	N/A	No planning activities currently ongoing; will be required in the future.
0041.00533	41.01.05.07	PHMC	100 K Area		D4 Building - MO-928	Mobile Office - at 1717K (aka 1723K)	N/A	No planning activities currently ongoing; will be required in the future.
0041.00534	41.01.05.07	PHMC	100 K Area		D4 Building - MO-955	Mobile Office - S of 115KW (aka 1732KW)	N/A	No planning activities currently ongoing; will be required in the future.
0041.00535	41.01.05.07	PHMC	100 K Area		D4 Building - MO-969	Mobile Office - N of 165KE (aka 1730KE)	N/A	No planning activities currently ongoing; will be required in the future.
0041.00538	41.01.05.07	PHMC	100 K Area		D4 Building - 105KW	Water Tunnels	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00541	41.01.05.07	ERC	100 K Area		D4 Building - 115KE	Gas Recirculation Facility	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00542	41.01.05.07	ERC	100 K Area		D4 Building - 115KW	Gas Recirculation Facility	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00544	41.01.05.07	ERC	100 K Area		D4 Building - 117KE	Exhaust Air Filter Building	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.

Section J

Attachment 1: River Corridor Closure Contract Work Scope

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE								
ACTIVITY ID ^A	WBS NUMBER ^B	CURRENT CONTRACTOR ^C	HANFORD AREA DESIGNATION ^D	OPERABLE UNIT ^E	ACTIVITY DESIGNATION ^F	ACTIVITY DESCRIPTION ^G	REGULATORY DOCUMENTATION STATUS ^H	ASSUMED ACTIVITY STATUS AS OF 01/31/05 ^I
0041.00545	41.01.05.07	ERC	100 K Area		D4 Building - 117KW	Exhaust Air Filter Building	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00546	41.01.05.07	ERC	100 K Area		D4 Building - 118KE2	Horizontal Control Rod Storage Cave	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00547	41.01.05.07	ERC	100 K Area		D4 Building - 118KW2	Horizontal Control Rod Storage Cave	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00548	41.01.05.07	PHMC	100 K Area		D4 Building - 119KE	Exhaust Air Sample Building	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00549	41.01.05.07	ERC	100 K Area		D4 Building - 119KW	Exhaust Air Sample Building	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00550	41.01.05.07	PHMC	100 K Area		D4 Building - 142K	Cold Vacuum Drying Facility	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00551	41.01.05.07	PHMC	100 K Area		D4 Building - 142KA	Cold Vacuum Drying Facility Generator Building	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00552	41.01.05.07	PHMC	100 K Area		D4 Building - 1506K1	Fiber Optics Computer Hut	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00553	41.01.05.07	ERC	100 K Area		D4 Building - 150KE	Heat Recovery Station	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00554	41.01.05.07	ERC	100 K Area		D4 Building - 150KW	Heat Recovery Station	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.

Section J

Attachment 1: River Corridor Closure Contract Work Scope

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE								
ACTIVITY ID ^A	WBS NUMBER ^B	CURRENT CONTRACTOR ^C	HANFORD AREA DESIGNATION ^D	OPERABLE UNIT ^E	ACTIVITY DESIGNATION ^F	ACTIVITY DESCRIPTION ^G	REGULATORY DOCUMENTATION STATUS ^H	ASSUMED ACTIVITY STATUS AS OF 01/31/05 ^I
0041.00555	41.01.05.07	PHMC	100 K Area		D4 Building - 1604K	Process Building KR4	Interim Record of Decision 100-HR-3 & 100-KR-4,1996	No planning activities currently ongoing; will be required in the future.
0041.00557	41.01.05.07	PHMC	100 K Area		D4 Building - 1606K	Transfer Building KR-3	Interim Record of Decision 100-HR-3 & 100-KR-4,1996	No planning activities currently ongoing; will be required in the future.
0041.00558	41.01.05.07	PHMC	100 K Area		D4 Building - 1607K	Transfer Building 1	Interim Record of Decision 100-HR-3 & 100-KR-4,1996	No planning activities currently ongoing; will be required in the future.
0041.00559	41.01.05.07	PHMC	100 K Area		D4 Building - 1614K3	Environmental Monitoring Station	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00560	41.01.05.07	PHMC	100 K Area		D4 Building - 165KE	Power Control Building Columbia River Monitoring	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00561	41.01.05.07	ERC	100 K Area		D4 Building - 165KW	Power Control Building	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00562	41.01.05.07	ERC	100 K Area		D4 Building - 166AKE	Oil Storage Facility	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00564	41.01.05.07	ERC	100 K Area		D4 Building - 166KE	Oil Storage Vault	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00565	41.01.05.07	ERC	100 K Area		D4 Building - 166KW	Oil Storage Vault	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00566	41.01.05.07	ERC	100 K Area		D4 Building - 167K	Crosstie Tunnel Building	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.

Section J

Attachment 1: River Corridor Closure Contract Work Scope

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE								
ACTIVITY ID ^A	WBS NUMBER ^B	CURRENT CONTRACTOR ^C	HANFORD AREA DESIGNATION ^D	OPERABLE UNIT ^E	ACTIVITY DESIGNATION ^F	ACTIVITY DESCRIPTION ^G	REGULATORY DOCUMENTATION STATUS ^H	ASSUMED ACTIVITY STATUS AS OF 01/31/05 ^I
0041.00567	41.01.05.07	PHMC	100 K Area		D4 Building - 1705KE	Effluent Water Treatment Pilot Plant	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00568	41.01.05.07	PHMC	100 K Area		D4 Building - 1706KE	Water Studies Semi-Works Facility	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future. Building is listed as a RCRA Treatment, Storage, and Disposal facility.
0041.00569	41.01.05.07	PHMC	100 K Area		D4 Building - 1706KEL	Development Laboratory	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00570	41.01.05.07	PHMC	100 K Area		D4 Building - 1706KER	Water Studies Recirculation Building	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00571	41.01.05.07	PHMC	100 K Area		D4 Building - 1713KE	Shop Building	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00572	41.01.05.07	ERC	100 K Area		D4 Building - 1713KER	Warehouse	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00573	41.01.05.07	PHMC	100 K Area		D4 Building - 1713KW	Warehouse	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00574	41.01.05.07	PHMC	100 K Area		D4 Building - 1714KE	Oil and Paint Storage Shed	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00575	41.01.05.07	ERC	100 K Area		D4 Building - 1714KW	Warehouse	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00576	41.01.05.07	PHMC	100 K Area		D4 Building - 1717AKE	Fan House	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.

Section J

Attachment 1: River Corridor Closure Contract Work Scope

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE								
ACTIVITY ID ^A	WBS NUMBER ^B	CURRENT CONTRACTOR ^C	HANFORD AREA DESIGNATION ^D	OPERABLE UNIT ^E	ACTIVITY DESIGNATION ^F	ACTIVITY DESCRIPTION ^G	REGULATORY DOCUMENTATION STATUS ^H	ASSUMED ACTIVITY STATUS AS OF 01/31/05 ^I
0041.00577	41.01.05.07	PHMC	100 K Area		D4 Building - 1717K	Maintenance/Transportation Shop	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00578	41.01.05.07	ERC	100 K Area		D4 Building - 1720K	Administrative Office Building	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00579	41.01.05.07	PHMC	100 K Area		D4 Building - 1724K	Maintenance Shop	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00580	41.01.05.07	PHMC	100 K Area		D4 Building - 1724KA	Equipment Shed	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00581	41.01.05.07	ERC	100 K Area		D4 Building - 1724KB	Gas Bottle Storage Facility	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00582	41.01.05.07	PHMC	100 K Area		D4 Building - 181KE	River Pump House	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00583	41.01.05.07	ERC	100 K Area		D4 Building - 181KW	River Pump House	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00584	41.01.05.07	ERC	100 K Area		D4 Building - 182K	Emergency Water Reservoir Pump House	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00585	41.01.05.07	PHMC	100 K Area		D4 Building - 183 KW	Chlorine Vault for KW Water Plant	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00586	41.01.05.07	PHMC	100 K Area		D4 Building - 183.1KE	Headhouse	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.

Section J

Attachment 1: River Corridor Closure Contract Work Scope

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE								
ACTIVITY ID^A	WBS NUMBER^B	CURRENT CONTRACTOR^C	HANFORD AREA DESIGNATION^D	OPERABLE UNIT^E	ACTIVITY DESIGNATION^F	ACTIVITY DESCRIPTION^G	REGULATORY DOCUMENTATION STATUS^H	ASSUMED ACTIVITY STATUS AS OF 01/31/05^I
0041.00587	41.01.05.07	PHMC	100 K Area		D4 Building - 183.1KW	Headhouse	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00594	41.01.05.07	PHMC	100 K Area		D4 Building - 183.5KE	Lime Feeder Building	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00595	41.01.05.07	ERC	100 K Area		D4 Building - 183.5KW	Lime Feeder Building	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00596	41.01.05.07	PHMC	100 K Area		D4 Building - 183.6KE	Lime Feeder Building	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00597	41.01.05.07	PHMC	100 K Area		D4 Building - 183.6KW	Lime Feeder Building	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00599	41.01.05.07	PHMC	100 K Area		D4 Building - 183KE	Chlorine Vault	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00600	41.01.05.07	ERC	100 K Area		D4 Building - 183KW	Filter Plant	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00601	41.01.05.07	PHMC	100 K Area		D4 Building - 184K	Water Treatment Building	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00602	41.01.05.07	PHMC	100 K Area		D4 Building - 185K	Potable Water Treatment Plant	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00604	41.01.05.07	PHMC	100 K Area		D4 Building - 1908KE	Effluent Water Monitoring Station	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.

Section J

Attachment 1: River Corridor Closure Contract Work Scope

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE								
ACTIVITY ID ^A	WBS NUMBER ^B	CURRENT CONTRACTOR ^C	HANFORD AREA DESIGNATION ^D	OPERABLE UNIT ^E	ACTIVITY DESIGNATION ^F	ACTIVITY DESCRIPTION ^G	REGULATORY DOCUMENTATION STATUS ^H	ASSUMED ACTIVITY STATUS AS OF 01/31/05 ^I
0041.00605	41.01.05.07	ERC	100 K Area		D4 Building - 1909K	Effluent Valve Pit	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00606	41.01.05.07	PHMC	100 K Area		D4 Building - 190KE	Main Pumphouse	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00607	41.01.05.07	ERC	100 K Area		D4 Building - 190KW	Process Water Pump House	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00610	41.01.05.07	PHMC	100 K Area		D4 Building - CC1K0035	Cargo Container N of 105KW	N/A	No planning activities currently ongoing; will be required in the future.
0041.00611	41.01.05.07	PHMC	100 K Area		D4 Building - CC1K0036	Cargo Container N of 105KE	N/A	No planning activities currently ongoing; will be required in the future.
0041.00612	41.01.05.07	PHMC	100 K Area		D4 Building - CC1K0037	Cargo Container N of 1714KE	N/A	No planning activities currently ongoing; will be required in the future.
0041.00613	41.01.05.07	PHMC	100 K Area		D4 Building - CC1K0076	Cargo Container E of 115KE	N/A	No planning activities currently ongoing; will be required in the future.
0041.00614	41.01.05.07	PHMC	100 K Area		D4 Building - CC1K0077	Cargo Container E of 115KE	N/A	No planning activities currently ongoing; will be required in the future.
0041.00615	41.01.05.07	PHMC	100 K Area		D4 Building - CC1K0078	Cargo Container E of 115KE	N/A	No planning activities currently ongoing; will be required in the future.
0041.00616	41.01.05.07	PHMC	100 K Area		D4 Building - CC1K0079	Cargo Container E of 115KE	N/A	No planning activities currently ongoing; will be required in the future.

Section J

Attachment 1: River Corridor Closure Contract Work Scope

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE								
ACTIVITY ID ^A	WBS NUMBER ^B	CURRENT CONTRACTOR ^C	HANFORD AREA DESIGNATION ^D	OPERABLE UNIT ^E	ACTIVITY DESIGNATION ^F	ACTIVITY DESCRIPTION ^G	REGULATORY DOCUMENTATION STATUS ^H	ASSUMED ACTIVITY STATUS AS OF 01/31/05 ^I
0041.00617	41.01.05.07	PHMC	100 K Area		D4 Building - CC1K0080	Cargo Container E of 115KE	N/A	No planning activities currently ongoing; will be required in the future.
0041.00618	41.01.05.07	PHMC	100 K Area		D4 Building - CC1K0081	Cargo Container E of 115KE	N/A	No planning activities currently ongoing; will be required in the future.
0041.00619	41.01.05.07	PHMC	100 K Area		D4 Building - CC1K0082	Cargo Container E of 115KE	N/A	No planning activities currently ongoing; will be required in the future.
0041.00620	41.01.05.07	PHMC	100 K Area		D4 Building - CC1K0236	Cargo Container NE of 142K	N/A	No planning activities currently ongoing; will be required in the future.
0041.00621	41.01.05.07	PHMC	100 K Area		D4 Building - HS0028	Storage Container	N/A	No planning activities currently ongoing; will be required in the future.
0041.00622	41.01.05.07	PHMC	100 K Area		D4 Building - HS0080	Storage Container	N/A	No planning activities currently ongoing; will be required in the future.
0041.00623	41.01.05.07	PHMC	100 K Area		D4 Building - HS0081	Storage Container	N/A	No planning activities currently ongoing; will be required in the future.
0041.00624	41.01.05.07	PHMC	100 K Area		D4 Building - MO-048	Mobile Office - N of 165KE (aka 1733KE)	N/A	No planning activities currently ongoing; will be required in the future.
0041.00625	41.01.05.07	PHMC	100 K Area		D4 Building - MO-054	Mobile Office - S of MO500 (aka 1734K)	N/A	No planning activities currently ongoing; will be required in the future.
0041.00626	41.01.05.07	PHMC	100 K Area		D4 Building - MO-060	Training Mobile Office - E of MO969	N/A	No planning activities currently ongoing; will be required in the future.

Section J

Attachment 1: River Corridor Closure Contract Work Scope

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE								
ACTIVITY ID ^A	WBS NUMBER ^B	CURRENT CONTRACTOR ^C	HANFORD AREA DESIGNATION ^D	OPERABLE UNIT ^E	ACTIVITY DESIGNATION ^F	ACTIVITY DESCRIPTION ^G	REGULATORY DOCUMENTATION STATUS ^H	ASSUMED ACTIVITY STATUS AS OF 01/31/05 ^I
0041.00627	41.01.05.07	PHMC	100 K Area		D4 Building - MO-101	Mobile Office at 1717K (aka 1711K)	N/A	No planning activities currently ongoing; will be required in the future.
0041.00628	41.01.05.07	PHMC	100 K Area		D4 Building - MO-102	Mobile Office at 1717K (aka 1709K)	N/A	No planning activities currently ongoing; will be required in the future.
0041.00629	41.01.05.07	PHMC	100 K Area		D4 Building - MO-214	Mobile Office - Patrol Badgehouse (aka 1701K)	N/A	No planning activities currently ongoing; will be required in the future.
0041.00630	41.01.05.07	PHMC	100 K Area		D4 Building - MO-236	Mobile Office - S of 115KW (aka 1728KW)	N/A	No planning activities currently ongoing; will be required in the future.
0041.00631	41.01.05.07	PHMC	100 K Area		D4 Building - MO-237	Mobile Office - S of 115KW (aka 1729KW)	N/A	No planning activities currently ongoing; will be required in the future.
0041.00632	41.01.05.07	PHMC	100 K Area		D4 Building - MO-293	Mobile Office - E of 183KE (aka 1725K)	N/A	No planning activities currently ongoing; will be required in the future.
0041.00633	41.01.05.07	PHMC	100 K Area		D4 Building - MO-323	Cold Vacuum Drying Facility Change Trailer	N/A	No planning activities currently ongoing; will be required in the future.
0041.00634	41.01.05.07	PHMC	100 K Area		D4 Building - MO-401	Mobile Office - at 1724K (aka 1719K)	N/A	No planning activities currently ongoing; will be required in the future.
0041.00638	41.01.05.07	ERC	100 K Area		D4 Building -110KE	Gas Storage Facility	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
D⁴ - Retention Basins								

Section J

Attachment 1: River Corridor Closure Contract Work Scope

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE								
ACTIVITY ID^A	WBS NUMBER^B	CURRENT CONTRACTOR^C	HANFORD AREA DESIGNATION^D	OPERABLE UNIT^E	ACTIVITY DESIGNATION^F	ACTIVITY DESCRIPTION^G	REGULATORY DOCUMENTATION STATUS^H	ASSUMED ACTIVITY STATUS AS OF 01/31/05^I
0041.00539	41.01.05.07	PHMC	100 K Area		D4 Retention Basin - 107K	Retention Basins	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00588	41.01.05.07	PHMC	100 K Area		D4 Retention Basin - 183.2KE	Basins/Sedimentation	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00589	41.01.05.07	PHMC	100 K Area		D4 Retention Basin - 183.2KW	Basins/Sedimentation	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00590	41.01.05.07	PHMC	100 K Area		D4 Retention Basin - 183.3KE	Basin/Filters	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00591	41.01.05.07	PHMC	100 K Area		D4 Retention Basin - 183.3KW	Basin/Filters	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00592	41.01.05.07	PHMC	100 K Area		D4 Retention Basin - 183.4KE	Reservoir and Clearwells	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00593	41.01.05.07	PHMC	100 K Area		D4 Retention Basin - 183.4KW	Reservoir and Clearwells	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00603	41.01.05.07	PHMC	100 K Area		D4 Retention Basin - 1908K	Outfall Structure	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00608	41.01.05.07	PHMC	100 K Area		D4 Retention Basin - 296K105	Air Sparging Vent 105KW Basin	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
D⁴ - Remaining Facilities								
0041.00536	41.01.05.07	PHMC	100 K Area		D4 Remaining Facilities - 100K	River Lines Structure	N/A	No planning activities currently ongoing; will be required in the future.

Section J

Attachment 1: River Corridor Closure Contract Work Scope

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE								
ACTIVITY ID^A	WBS NUMBER^B	CURRENT CONTRACTOR^C	HANFORD AREA DESIGNATION^D	OPERABLE UNIT^E	ACTIVITY DESIGNATION^F	ACTIVITY DESCRIPTION^G	REGULATORY DOCUMENTATION STATUS^H	ASSUMED ACTIVITY STATUS AS OF 01/31/05^I
0041.00537	41.01.05.07	ERC	100 K Area		D4 Remaining Facilities - 105KE	Water Tunnels Structure	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00540	41.01.05.07	ERC	100 K Area		D4 Remaining Facilities - 110KW	Gas Storage Facility	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00543	41.01.05.07	ERC	100 K Area		D4 Remaining Facilities - 116KE	Reactor Exhaust Stack (includes 116KW)	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00556	41.01.05.07	PHMC	100 K Area		D4 Remaining Facilities - 1605K	Guard Towers and Fences	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00563	41.01.05.07	ERC	100 K Area		D4 Remaining Facilities - 166K	Oil Bunkers and Equipment	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
	41.01.05.07	PHMC	100 K Area		D4 Remaining Facilities - 183.7KE	Pipe Tunnels	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00598	41.01.05.07	ERC	100 K Area		D4 Remaining Facilities - 183K	Pipe Tunnels	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00609	41.01.05.07	PHMC	100 K Area		D4 Remaining Facilities - 296K142	Cold Vacuum Drying Facility Main Stack	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
Interim Safe Storage								
0041.00989	41.01.05.08	ERC	100 K Area		Interim Safe Storage - 105-KE REACTOR (ISS)	K East Reactor Interim Safe Storage	ROD for Future ISS, 1993	No planning activities currently ongoing; will be required in the future.
0041.00990	41.01.05.08	ERC	100 K Area		Interim Safe Storage - 105-KW REACTOR (ISS)	K West Reactor Interim Safe Storage	ROD for Future ISS, 1993	No planning activities currently ongoing; will be required in the future.

Section J

Attachment 1: River Corridor Closure Contract Work Scope

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE								
ACTIVITY ID ^A	WBS NUMBER ^B	CURRENT CONTRACTOR ^C	HANFORD AREA DESIGNATION ^D	OPERABLE UNIT ^E	ACTIVITY DESIGNATION ^F	ACTIVITY DESCRIPTION ^G	REGULATORY DOCUMENTATION STATUS ^H	ASSUMED ACTIVITY STATUS AS OF 01/31/05 ^I
100 N Area								
Design								
0041.00004	41.01.06.01	ERC	100 N Area	100-NR-1	Design - NR-1 Source Site Design	Remedial Design for N Area Waste Site	Interim Remedial Action Record of Decision, 100-NR-1 and 100-NR-2 (1999)	No planning activities currently ongoing; will be required in the future.
Regulatory Support								
0041.00014	41.01.06.02	ERC	100 N Area		Regulatory Support - EE/CA for 100 N Area	100 N Area Buildings	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00015	41.01.06.02	ERC	100 N Area	100-NR-1	Regulatory Support - Remedial Action Reactor Area Project Cost	N Area Non-Site Specific Costs	N/A	N/A
Confirmatory Sampling Sites								
0041.01034	41.01.06.03	ERC	100 N Area	100-NR-1	Confirmatory Sampling Site - 100 N - Misc. Piping	N Area Miscellaneous Underground Pipelines	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00144	41.01.06.03	ERC	100 N Area	100-NR-1	Confirmatory Sampling Site - 100-N-28	Resin Disposal Pit Liquid Waste Site	Interim Remedial Action Record of Decision, 100-NR-1 and 100-NR-2 (1999)	No planning activities currently ongoing; will be required in the future.
0041.00145	41.01.06.03	ERC	100 N Area	100-NR-1	Confirmatory Sampling Site - 100-N-53	Waste Oil Tank	Regulatory Documentation Required ^J	Tank removed; no planning activities currently ongoing; will be required in the future. Foundation remains.
0041.00146	41.01.06.03	ERC	100 N Area	100-NR-1	Confirmatory Sampling Site - 100-N-54	Drywell, French Drain near Bldg. 151N	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00147	41.01.06.03	ERC	100 N Area	100-NR-1	Confirmatory Sampling Site - 100-N-55	Drywell, French Drain near Bldg. 153N	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.

Section J

Attachment 1: River Corridor Closure Contract Work Scope

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE								
ACTIVITY ID ^A	WBS NUMBER ^B	CURRENT CONTRACTOR ^C	HANFORD AREA DESIGNATION ^D	OPERABLE UNIT ^E	ACTIVITY DESIGNATION ^F	ACTIVITY DESCRIPTION ^G	REGULATORY DOCUMENTATION STATUS ^H	ASSUMED ACTIVITY STATUS AS OF 01/31/05 ^I
0041.00148	41.01.06.03	ERC	100 N Area	100-NR-1	Confirmatory Sampling Site - 100-N-62	Process Sewer Underground Pipelines	Interim Remedial Action Record of Decision, 100-NR-1 and 100-NR-2 (1999)	No planning activities currently ongoing; will be required in the future.
0041.00149	41.01.06.03	ERC	100 N Area	100-NR-1	Confirmatory Sampling Site - 100-N-63	Treatment, Storage, and Disposal Underground Pipelines	Interim Remedial Action Record of Decision, 100-NR-1 and 100-NR-2 (1999)	No planning activities currently ongoing; will be required in the future.
0041.00150	41.01.06.03	ERC	100 N Area	100-NR-1	Confirmatory Sampling Site - 100-N-65	Interceptor Trench	Interim Remedial Action Record of Decision, 100-NR-1 and 100-NR-2 (1999)	No planning activities currently ongoing; will be required in the future.
0041.00151	41.01.06.03	ERC	100 N Area	100-NR-1	Confirmatory Sampling Site - 100-N-66	Reactor Building Complex	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future. Cleanup of this site excludes soils directly under the reactor footprint.
0041.00152	41.01.06.03	ERC	100 N Area	100-NR-1	Confirmatory Sampling Site - 100-N-68	N Basin Low Level Radioactive Water Spill (Near 1300N Bldg)	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00153	41.01.06.03	ERC	100 N Area	100-NR-1	Confirmatory Sampling Site - 120-N-4	Hazardous Waste Storage Area near Bldg. 1310N	Interim Remedial Action Record of Decision, 100-NR-1 and 100-NR-2 (1999)	No planning activities currently ongoing; will be required in the future.
Waste Site Remediation								
0041.00274	41.01.06.05	ERC	100 N Area	100-NR-1	Remediate Waste Site - 100-N-13	Contaminated Soil Solid Waste Site	Interim Remedial Action Record of Decision, 100-NR-1 and 100-NR-2 (1999)	No planning activities currently ongoing; will be required in the future.
0041.00275	41.01.06.05	ERC	100 N Area	100-NR-1	Remediate Waste Site - 100-N-14	Contaminated Soil Solid Waste Site	Interim Remedial Action Record of Decision, 100-NR-1 and 100-NR-2 (1999)	No planning activities currently ongoing; will be required in the future.
0041.00276	41.01.06.05	ERC	100 N Area	100-NR-1	Remediate Waste Site - 100-N-16	Burn Pit	Interim Remedial Action Record of Decision, 100-NR-1 and 100-NR-2 (1999)	No planning activities currently ongoing; will be required in the future.
0041.00277	41.01.06.05	ERC	100 N Area	100-NR-1	Remediate Waste Site - 100-N-17	Burn Pit	Interim Remedial Action Record of Decision, 100-NR-1 and 100-NR-2 (1999)	No planning activities currently ongoing; will be required in the future.

Section J

Attachment 1: River Corridor Closure Contract Work Scope

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE								
ACTIVITY ID ^A	WBS NUMBER ^B	CURRENT CONTRACTOR ^C	HANFORD AREA DESIGNATION ^D	OPERABLE UNIT ^E	ACTIVITY DESIGNATION ^F	ACTIVITY DESCRIPTION ^G	REGULATORY DOCUMENTATION STATUS ^H	ASSUMED ACTIVITY STATUS AS OF 01/31/05 ^I
0041.00278	41.01.06.05	ERC	100 N Area	100-NR-1	Remediate Waste Site - 100-N-18	Hanford Generating Plant Burn Pit	Interim Remedial Action Record of Decision, 100-NR-1 and 100-NR-2 (1999)	No planning activities currently ongoing; will be required in the future.
0041.00280	41.01.06.05	ERC	100 N Area	100-NR-1	Remediate Waste Site - 100-N-22	Sanitary Sewer System	Interim Remedial Action Record of Decision, 100-NR-1 and 100-NR-2 (1999)	No planning activities currently ongoing; will be required in the future.
0041.00281	41.01.06.05	ERC	100 N Area	100-NR-1	Remediate Waste Site - 100-N-23	Resin Disposal Pit Liquid Waste Site	Interim Remedial Action Record of Decision, 100-NR-1 and 100-NR-2 (1999)	No planning activities currently ongoing; will be required in the future.
0041.00282	41.01.06.05	ERC	100 N Area	100-NR-1	Remediate Waste Site - 100-N-24	Hydrogen Dry Well Liquid Waste Site	Interim Remedial Action Record of Decision, 100-NR-1 and 100-NR-2 (1999)	No planning activities currently ongoing; will be required in the future.
0041.00283	41.01.06.05	ERC	100 N Area	100-NR-1	Remediate Waste Site - 100-N-25	French Drain	Interim Remedial Action Record of Decision, 100-NR-1 and 100-NR-2 (1999)	No planning activities currently ongoing; will be required in the future.
0041.00284	41.01.06.05	ERC	100 N Area	100-NR-1	Remediate Waste Site - 100-N-26	French Drain	Interim Remedial Action Record of Decision, 100-NR-1 and 100-NR-2 (1999)	No planning activities currently ongoing; will be required in the future.
0041.00285	41.01.06.05	ERC	100 N Area	100-NR-1	Remediate Waste Site - 100-N-29	Unplanned Release on Blowdown Pipeline #1 (Near Bldg 1300N)	Interim Remedial Action Record of Decision, 100-NR-1 and 100-NR-2 (1999)	Nearly completed along with building D ⁴ . Completion Report remains to be done.
0041.00286	41.01.06.05	ERC	100 N Area	100-NR-1	Remediate Waste Site - 100-N-30	Unplanned Release on Blowdown Pipeline #2 (Near Bldg 1300N)	Interim Remedial Action Record of Decision, 100-NR-1 and 100-NR-2 (1999)	Nearly completed along with building D ⁴ . Completion Report remains to be done.
0041.00287	41.01.06.05	ERC	100 N Area	100-NR-1	Remediate Waste Site - 100-N-31	Unplanned Release (Near 1300N Bldg)	Interim Remedial Action Record of Decision, 100-NR-1 and 100-NR-2 (1999)	No planning activities currently ongoing; will be required in the future.
0041.00288	41.01.06.05	ERC	100 N Area	100-NR-1	Remediate Waste Site - 100-N-32	Unplanned Release (Near 1300N Bldg)	Interim Remedial Action Record of Decision, 100-NR-1 and 100-NR-2 (1999)	No planning activities currently ongoing; will be required in the future.

Section J

Attachment 1: River Corridor Closure Contract Work Scope

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE								
ACTIVITY ID ^A	WBS NUMBER ^B	CURRENT CONTRACTOR ^C	HANFORD AREA DESIGNATION ^D	OPERABLE UNIT ^E	ACTIVITY DESIGNATION ^F	ACTIVITY DESCRIPTION ^G	REGULATORY DOCUMENTATION STATUS ^H	ASSUMED ACTIVITY STATUS AS OF 01/31/05 ^I
0041.00289	41.01.06.05	ERC	100 N Area	100-NR-1	Remediate Waste Site - 100-N-33	Military Installation Ash Pit	Interim Remedial Action Record of Decision, 100-NR-1 and 100-NR-2 (1999)	No planning activities currently ongoing; will be required in the future.
0041.00290	41.01.06.05	ERC	100 N Area	100-NR-1	Remediate Waste Site - 100-N-34	Debris Site	Interim Remedial Action Record of Decision, 100-NR-1 and 100-NR-2 (1999)	No planning activities currently ongoing; will be required in the future.
0041.00291	41.01.06.05	ERC	100 N Area	100-NR-1	Remediate Waste Site - 100-N-36	Oil Stained Pad (Near Bldg 107N)	Interim Remedial Action Record of Decision, 100-NR-1 and 100-NR-2 (1999)	No planning activities currently ongoing; will be required in the future.
0041.00292	41.01.06.05	ERC	100 N Area	100-NR-1	Remediate Waste Site - 100-N-37	Asbestos Release	Interim Remedial Action Record of Decision, 100-NR-1 and 100-NR-2 (1999)	No planning activities currently ongoing; will be required in the future.
0041.00293	41.01.06.05	ERC	100 N Area	100-NR-1	Remediate Waste Site - 100-N-38	Unplanned Release (Near 1300N Bldg)	Interim Remedial Action Record of Decision, 100-NR-1 and 100-NR-2 (1999)	No planning activities currently ongoing; will be required in the future.
0041.00295	41.01.06.05	ERC	100 N Area	100-NR-1	Remediate Waste Site - 100-N-47	Military Artillery Site Soil Waste Site	Interim Remedial Action Record of Decision, 100-NR-1 and 100-NR-2 (1999)	No planning activities currently ongoing; will be required in the future.
	41.01.06.05	ERC	100 N Area	100-NR-1	Remediate Waste Site - 100-N-57	1304N Emergency Dump Tank Site	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00296	41.01.06.05	ERC	100 N Area	100-NR-1	Remediate Waste Site - 100-N-59	Contaminated Soil NE of 105N Building	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00297	41.01.06.05	ERC	100 N Area	100-NR-1	Remediate Waste Site - 100-N-6	Burn Pit	Interim Remedial Action Record of Decision, 100-NR-1 and 100-NR-2 (1999)	No planning activities currently ongoing; will be required in the future.
0041.00298	41.01.06.05	ERC	100 N Area	100-NR-1	Remediate Waste Site - 100-N-60	Drywell, French Drain	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.

Section J

Attachment 1: River Corridor Closure Contract Work Scope

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE								
ACTIVITY ID ^A	WBS NUMBER ^B	CURRENT CONTRACTOR ^C	HANFORD AREA DESIGNATION ^D	OPERABLE UNIT ^E	ACTIVITY DESIGNATION ^F	ACTIVITY DESCRIPTION ^G	REGULATORY DOCUMENTATION STATUS ^H	ASSUMED ACTIVITY STATUS AS OF 01/31/05 ^I
0041.00299	41.01.06.05	ERC	100 N Area	100-NR-1	Remediate Waste Site - 100-N-61 (includes Waste Site 100-N-64)	Water Treatment and Storage Facilities Underground Pipelines	Interim Remedial Action Record of Decision, 100-NR-1 and 100-NR-2 (1999)	No planning activities currently ongoing; will be required in the future.
0041.00301	41.01.06.05	ERC	100 N Area	100-NR-1	Remediate Waste Site - 100-N-77	100N River Effluent Pipeline, 1908-N Outfall, 100-N-77:1 Flume	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00302	41.01.06.05	ERC	100 N Area	100-NR-1	Remediate Waste Site - 116-N-1	Crib and trench	N Area RCRA Permit Class 1 Mod of 10/20/03 extended closure date to 12/05. Interim Remedial Action Record of Decision, 100-NR-1 Treatment, Storage, and Disposal	Redesign of crib remediation done. Subcontract awarded and mobilization complete. Major crib remediation to be done.
0041.xxxxx	41.01.06.05	ERC	100 N Area	100-NR-1	Remediate Waste Site - 116-N-2 (Costs included in D4 of 1310N)	Liquid Radioactive Waste Treatment Facility	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00304	41.01.06.05	ERC	100 N Area	100-NR-1	Remediate Waste Site - 116-N-4	Emergency Dump Basin (near Bldg 1300N)	Interim Remedial Action Record of Decision, 100-NR-1 and 100-NR-2 (1999)	No planning activities currently ongoing; will be required in the future.
0041.00305	41.01.06.05	ERC	100 N Area	100-NR-1	Remediate Waste Site - 116-N-8	Waste Site under 1330-N building	Interim Remedial Action Record of Decision, 100-NR-1 and 100-NR-2 (1999)	No planning activities currently ongoing; will be required in the future.
0041.00306	41.01.06.05	ERC	100 N Area	100-NR-1	Remediate Waste Site - 118-N-1	Radioactive Dummy Burial Facility (Near Bldg 1303N)	Interim Remedial Action Record of Decision, 100-NR-1 and 100-NR-2 (1999)	No planning activities currently ongoing; will be required in the future.
0041.00307	41.01.06.05	ERC	100 N Area	100-NR-1	Remediate Waste Site - 120-N-3	Neutralization Pit and French Drain	Interim Remedial Action Record of Decision, 100-NR-1 and 100-NR-2 (1999)	No planning activities currently ongoing; will be required in the future.
0041.00309	41.01.06.05	ERC	100 N Area	100-NR-1	Remediate Waste Site - 120-N-7	108-N Acid Unloading Facility French Drain (Sulfuric Tank)	Interim Remedial Action Record of Decision, 100-NR-1 and 100-NR-2 (1999)	No planning activities currently ongoing; will be required in the future.

Section J

Attachment 1: River Corridor Closure Contract Work Scope

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE								
ACTIVITY ID^A	WBS NUMBER^B	CURRENT CONTRACTOR^C	HANFORD AREA DESIGNATION^D	OPERABLE UNIT^E	ACTIVITY DESIGNATION^F	ACTIVITY DESCRIPTION^G	REGULATORY DOCUMENTATION STATUS^H	ASSUMED ACTIVITY STATUS AS OF 01/31/05^I
0041.00310	41.01.06.05	ERC	100 N Area	100-NR-1	Remediate Waste Site - 124-N-1	Septic Tank System	Interim Remedial Action Record of Decision, 100-NR-1 and 100-NR-2 (1999)	No planning activities currently ongoing; will be required in the future.
0041.00311	41.01.06.05	ERC	100 N Area	100-NR-1	Remediate Waste Site - 124-N-10	Sanitary Sewer System	Interim Remedial Action Record of Decision, 100-NR-1 and 100-NR-2 (1999)	No planning activities currently ongoing; will be required in the future.
0041.00312	41.01.06.05	ERC	100 N Area	100-NR-1	Remediate Waste Site - 124-N-2	Septic Tank System	Interim Remedial Action Record of Decision, 100-NR-1 and 100-NR-2 (1999)	No planning activities currently ongoing; will be required in the future.
0041.00313	41.01.06.05	ERC	100 N Area	100-NR-1	Remediate Waste Site - 124-N-3	Septic Tank System (Near Bldg 107N)	Interim Remedial Action Record of Decision, 100-NR-1 and 100-NR-2 (1999)	No planning activities currently ongoing; will be required in the future.
0041.00314	41.01.06.05	ERC	100 N Area	100-NR-1	Remediate Waste Site - 124-N-4	Sanitary Sewer System	Interim Remedial Action Record of Decision, 100-NR-1 and 100-NR-2 (1999)	No planning activities currently ongoing; will be required in the future.
0041.00315	41.01.06.05	ERC	100 N Area	100-NR-1	Remediate Waste Site - 124-N-9	Septic Tank System	Interim Remedial Action Record of Decision, 100-NR-1 and 100-NR-2 (1999)	No planning activities currently ongoing; will be required in the future.
0041.00316	41.01.06.05	ERC	100 N Area	100-NR-1	Remediate Waste Site - 128-N-1	Burning Pit	Interim Remedial Action Record of Decision, 100-NR-1 and 100-NR-2 (1999)	No planning activities currently ongoing; will be required in the future.
0041.00317	41.01.06.05	ERC	100 N Area	100-NR-1	Remediate Waste Site - 130-N-1	183-N Filter Backwash Pond	Interim Remedial Action Record of Decision, 100-NR-1 and 100-NR-2 (1999)	No planning activities currently ongoing; will be required in the future.
0041.00319	41.01.06.05	ERC	100 N Area	100-NR-1	Remediate Waste Site - 1908-N	1908-N Outfall, 163-N Regeneration Wastewater Spill	Interim Remedial Action Record of Decision, 100-NR-1 and 100-NR-2 (1999)	No planning activities currently ongoing; will be required in the future.
	41.01.06.05	ERC	100 N Area	100-NR-1	Remediate Waste Site - 1908-NE (Costs included in D4 of 1908-NE)	Hanford Generating Plant - Outfall Structure	Interim Remedial Action Record of Decision, 100-NR-1 and 100-NR-2 (1999)	No planning activities currently ongoing; will be required in the future.

Section J

Attachment 1: River Corridor Closure Contract Work Scope

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE								
ACTIVITY ID ^A	WBS NUMBER ^B	CURRENT CONTRACTOR ^C	HANFORD AREA DESIGNATION ^D	OPERABLE UNIT ^E	ACTIVITY DESIGNATION ^F	ACTIVITY DESCRIPTION ^G	REGULATORY DOCUMENTATION STATUS ^H	ASSUMED ACTIVITY STATUS AS OF 01/31/05 ^I
0041.00321	41.01.06.05	ERC	100 N Area	100-NR-1	Remediate Waste Site - 600-35	Dumping Area	Interim Remedial Action Record of Decision, 100-NR-1 and 100-NR-2 (1999)	No planning activities currently ongoing; will be required in the future.
0041.00322	41.01.06.05	ERC	100 N Area	100-NR-1	Remediate Waste Site - UPR-100-N-1	Emergency Dump Tank Inlet Valve Box Leak (Near Bldg 1304N)	Interim Remedial Action Record of Decision, 100-NR-1 and 100-NR-2 (1999)	No planning activities currently ongoing; will be required in the future.
0041.00323	41.01.06.05	ERC	100 N Area	100-NR-1	Remediate Waste Site - UPR-100-N-10	Lift Station Gravity Line Leak Unplanned Release (Near 1722N Bldg)	Interim Remedial Action Record of Decision, 100-NR-1 and 100-NR-2 (1999)	No planning activities currently ongoing; will be required in the future.
0041.00324	41.01.06.05	ERC	100 N Area	100-NR-1	Remediate Waste Site - UPR-100-N-11	Five Hundred Pound Valve Bonnet Contamination in Uncontrolled Area	Interim Remedial Action Record of Decision, 100-NR-1 and 100-NR-2 (1999)	No planning activities currently ongoing; will be required in the future.
0041.00325	41.01.06.05	ERC	100 N Area	100-NR-1	Remediate Waste Site - UPR-100-N-12	Spacer Transport Line Leak Unplanned Release (near 1722N Building)	Interim Remedial Action Record of Decision, 100-NR-1 and 100-NR-2 (1999)	No planning activities currently ongoing; will be required in the future.
0041.00326	41.01.06.05	ERC	100 N Area	100-NR-1	Remediate Waste Site - UPR-100-N-13	Loading Station	Interim Remedial Action Record of Decision, 100-NR-1 and 100-NR-2 (1999)	No planning activities currently ongoing; will be required in the future.
0041.00327	41.01.06.05	ERC	100 N Area	100-NR-1	Remediate Waste Site - UPR-100-N-14	Drain System Leak	Interim Remedial Action Record of Decision, 100-NR-1 and 100-NR-2 (1999)	No planning activities currently ongoing; will be required in the future.
0041.00328	41.01.06.05	ERC	100 N Area	100-NR-1	Remediate Waste Site - UPR-100-N-17	Diesel Oil Supply Line Leak	Interim Remedial Action Record of Decision, 100-NR-1 and 100-NR-2 (1999)	No planning activities currently ongoing; will be required in the future.
0041.00329	41.01.06.05	ERC	100 N Area	100-NR-1	Remediate Waste Site - UPR-100-N-18	Diesel Oil Supply Line Leak	Interim Remedial Action Record of Decision, 100-NR-1 and 100-NR-2 (1999)	No planning activities currently ongoing; will be required in the future.
0041.00330	41.01.06.05	ERC	100 N Area	100-NR-1	Remediate Waste Site - UPR-100-N-19	Day Tank Fuel Oil Line Leak	Interim Remedial Action Record of Decision, 100-NR-1 and 100-NR-2 (1999)	No planning activities currently ongoing; will be required in the future.

Section J

Attachment 1: River Corridor Closure Contract Work Scope

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE								
ACTIVITY ID ^A	WBS NUMBER ^B	CURRENT CONTRACTOR ^C	HANFORD AREA DESIGNATION ^D	OPERABLE UNIT ^E	ACTIVITY DESIGNATION ^F	ACTIVITY DESCRIPTION ^G	REGULATORY DOCUMENTATION STATUS ^H	ASSUMED ACTIVITY STATUS AS OF 01/31/05 ^I
0041.00331	41.01.06.05	ERC	100 N Area	100-NR-1	Remediate Waste Site - UPR-100-N-2	Valve Leak (Near Bldg 1304N)	Interim Remedial Action Record of Decision, 100-NR-1 and 100-NR-2 (1999)	No planning activities currently ongoing; will be required in the future.
0041.00332	41.01.06.05	ERC	100 N Area	100-NR-1	Remediate Waste Site - UPR-100-N-20	Diesel Oil Return Line Leak	Interim Remedial Action Record of Decision, 100-NR-1 and 100-NR-2 (1999)	No planning activities currently ongoing; will be required in the future.
0041.00333	41.01.06.05	ERC	100 N Area	100-NR-1	Remediate Waste Site - UPR-100-N-21	Diesel Oil Day Tank Overflow	Interim Remedial Action Record of Decision, 100-NR-1 and 100-NR-2 (1999)	No planning activities currently ongoing; will be required in the future.
0041.00334	41.01.06.05	ERC	100 N Area	100-NR-1	Remediate Waste Site - UPR-100-N-22	Diesel Oil Supply Line Leak	Interim Remedial Action Record of Decision, 100-NR-1 and 100-NR-2 (1999)	No planning activities currently ongoing; will be required in the future.
0041.00335	41.01.06.05	ERC	100 N Area	100-NR-1	Remediate Waste Site - UPR-100-N-23	Diesel Oil Supply Line Leak	Interim Remedial Action Record of Decision, 100-NR-1 and 100-NR-2 (1999)	No planning activities currently ongoing; will be required in the future.
0041.00336	41.01.06.05	ERC	100 N Area	100-NR-1	Remediate Waste Site - UPR-100-N-24	Fuel Oil Supply Line Leak	Interim Remedial Action Record of Decision, 100-NR-1 and 100-NR-2 (1999)	No planning activities currently ongoing; will be required in the future.
0041.00337	41.01.06.05	ERC	100 N Area	100-NR-1	Remediate Waste Site - UPR-100-N-25	Uncontrolled Venting Release	Interim Remedial Action Record of Decision, 100-NR-1 and 100-NR-2 (1999)	No planning activities currently ongoing; will be required in the future.
0041.00338	41.01.06.05	ERC	100 N Area	100-NR-1	Remediate Waste Site - UPR-100-N-26	Backflow of Radioactive Waste	Interim Remedial Action Record of Decision, 100-NR-1 and 100-NR-2 (1999)	No planning activities currently ongoing; will be required in the future.
0041.00339	41.01.06.05	ERC	100 N Area	100-NR-1	Remediate Waste Site - UPR-100-N-29	Emergency Dump Basin Bypass Line Leak (Near Bldg 1304N)	Interim Remedial Action Record of Decision, 100-NR-1 and 100-NR-2 (1999)	No planning activities currently ongoing; will be required in the future.
0041.00340	41.01.06.05	ERC	100 N Area	100-NR-1	Remediate Waste Site - UPR-100-N-3	Dummy Fuel Transfer Line Leak Unplanned Release (Near 1722N Bldg)	Interim Remedial Action Record of Decision, 100-NR-1 and 100-NR-2 (1999)	No planning activities currently ongoing; will be required in the future.

Section J

Attachment 1: River Corridor Closure Contract Work Scope

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE								
ACTIVITY ID ^A	WBS NUMBER ^B	CURRENT CONTRACTOR ^C	HANFORD AREA DESIGNATION ^D	OPERABLE UNIT ^E	ACTIVITY DESIGNATION ^F	ACTIVITY DESCRIPTION ^G	REGULATORY DOCUMENTATION STATUS ^H	ASSUMED ACTIVITY STATUS AS OF 01/31/05 ^I
0041.00341	41.01.06.05	ERC	100 N Area	100-NR-1	Remediate Waste Site - UPR-100-N-30	Emergency Dump Tank Overflow Unplanned Release 1304-N tank overflow	Interim Remedial Action Record of Decision, 100-NR-1 and 100-NR-2 (1999)	No planning activities currently ongoing; will be required in the future.
0041.00342	41.01.06.05	ERC	100 N Area	100-NR-1	Remediate Waste Site - UPR-100-N-31 <i>(included in subcontract with 116-N-1)</i>	Unplanned Release (near 116-N-1)	Interim Remedial Action Record of Decision, 100-NR-1 Treatment, Storage, and Disposal Units (2000)	<i>Included in subcontract for 116-N-1 remediation.</i>
0041.00343	41.01.06.05	ERC	100 N Area	100-NR-1	Remediate Waste Site - UPR-100-N-32	Emergency Dump Basin Bypass Line Leak (Near Bldg 1304N)	Interim Remedial Action Record of Decision, 100-NR-1 and 100-NR-2 (1999)	No planning activities currently ongoing; will be required in the future.
0041.00344	41.01.06.05	ERC	100 N Area	100-NR-1	Remediate Waste Site - UPR-100-N-35	Fuel Basin Drainage System Leak	Interim Remedial Action Record of Decision, 100-NR-1 and 100-NR-2 (1999)	No planning activities currently ongoing; will be required in the future.
0041.00345	41.01.06.05	ERC	100 N Area	100-NR-1	Remediate Waste Site - UPR-100-N-36	Diesel Generator Area Release	Interim Remedial Action Record of Decision, 100-NR-1 and 100-NR-2 (1999)	No planning activities currently ongoing; will be required in the future.
0041.00346	41.01.06.05	ERC	100 N Area	100-NR-1	Remediate Waste Site - UPR-100-N-39	Corridor 22 Suspect Liquid Unplanned Release (Near 1722N Bldg)	Interim Remedial Action Record of Decision, 100-NR-1 and 100-NR-2 (1999)	No planning activities currently ongoing; will be required in the future.
0041.00347	41.01.06.05	ERC	100 N Area	100-NR-1	Remediate Waste Site - UPR-100-N-4	Sump Overflow	Interim Remedial Action Record of Decision, 100-NR-1 and 100-NR-2 (1999)	No planning activities currently ongoing; will be required in the future.
0041.00348	41.01.06.05	ERC	100 N Area	100-NR-1	Remediate Waste Site - UPR-100-N-42	Day Tank Area Liquid Unplanned Release	Interim Remedial Action Record of Decision, 100-NR-1 and 100-NR-2 (1999)	No planning activities currently ongoing; will be required in the future.
0041.00349	41.01.06.05	ERC	100 N Area	100-NR-1	Remediate Waste Site - UPR-100-N-43	184-N Pipelines Liquid Unplanned Release	Interim Remedial Action Record of Decision, 100-NR-1 and 100-NR-2 (1999)	No planning activities currently ongoing; will be required in the future.
0041.00350	41.01.06.05	ERC	100 N Area	100-NR-1	Remediate Waste Site - UPR-100-N-5	Chemical Waste Storage Tank Leak	Interim Remedial Action Record of Decision, 100-NR-1 and 100-NR-2 (1999)	No planning activities currently ongoing; will be required in the future.

Section J

Attachment 1: River Corridor Closure Contract Work Scope

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE								
ACTIVITY ID ^A	WBS NUMBER ^B	CURRENT CONTRACTOR ^C	HANFORD AREA DESIGNATION ^D	OPERABLE UNIT ^E	ACTIVITY DESIGNATION ^F	ACTIVITY DESCRIPTION ^G	REGULATORY DOCUMENTATION STATUS ^H	ASSUMED ACTIVITY STATUS AS OF 01/31/05 ^I
0041.00351	41.01.06.05	ERC	100 N Area	100-NR-1	Remediate Waste Site - UPR-100-N-6	Chemical Decontamination Waste Drain Line Leak	Interim Remedial Action Record of Decision, 100-NR-1 and 100-NR-2 (1999)	No planning activities currently ongoing; will be required in the future.
0041.00352	41.01.06.05	ERC	100 N Area	100-NR-1	Remediate Waste Site - UPR-100-N-7	Radioactive Drain Return Line Leak	Interim Remedial Action Record of Decision, 100-NR-1 and 100-NR-2 (1999)	No planning activities currently ongoing; will be required in the future.
0041.00353	41.01.06.05	ERC	100 N Area	100-NR-1	Remediate Waste Site - UPR-100-N-8	Sump Overflow	Interim Remedial Action Record of Decision, 100-NR-1 and 100-NR-2 (1999)	No planning activities currently ongoing; will be required in the future.
0041.00354	41.01.06.05	ERC	100 N Area	100-NR-1	Remediate Waste Site - UPR-100-N-9	Cooling Water Drain Line Leak	Interim Remedial Action Record of Decision, 100-NR-1 and 100-NR-2 (1999)	No planning activities currently ongoing; will be required in the future.
D⁴ - Buildings								
0041.00640	41.01.06.07	ERC	100 N Area		D4 Building - 105NA	Emergency Diesel Enclosure	Removal Action Work Plan 100-N Ancillary Facilities (2003)	No planning activities currently ongoing; will be required in the future.
0041.00641	41.01.06.07	ERC	100 N Area		D4 Building - 105NB	Maintenance Building Addition	Removal Action Work Plan 100-N Ancillary Facilities (2003)	No planning activities currently ongoing; will be required in the future.
0041.00644	41.01.06.07	ERC	100 N Area		D4 Building - 107N	Recirculation Cooling Building	Removal Action Work Plan 100-N Ancillary Facilities (2003)	Sampling & Analysis Plan Complete - D ⁴ initially started
0041.00645	41.01.06.07	ERC	100 N Area		D4 Building - 108N	Chemical Unloading Facility	Removal Action Work Plan 100-N Ancillary Facilities (2003)	No planning activities currently ongoing; will be required in the future.
0041.00646	41.01.06.07	ERC	100 N Area		D4 Building - 109N	Heat Exchange System	Removal Action Work Plan 100-N Ancillary Facilities (2003)	No planning activities currently ongoing; will be required in the future.
0041.00647	41.01.06.07	ERC	100 N Area		D4 Building - 1112N	Guard Station/Westinghouse Hanford Company (WHC) Telecommunications Hub	Removal Action Work Plan 100-N Ancillary Facilities (2003)	No planning activities currently ongoing; will be required in the future.

Section J

Attachment 1: River Corridor Closure Contract Work Scope

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE								
ACTIVITY ID ^A	WBS NUMBER ^B	CURRENT CONTRACTOR ^C	HANFORD AREA DESIGNATION ^D	OPERABLE UNIT ^E	ACTIVITY DESIGNATION ^F	ACTIVITY DESCRIPTION ^G	REGULATORY DOCUMENTATION STATUS ^H	ASSUMED ACTIVITY STATUS AS OF 01/31/05 ^I
0041.00648	41.01.06.07	ERC	100 N Area		D4 Building - 1120N	Training Building	Removal Action Work Plan 100-N Ancillary Facilities (2003)	No planning activities currently ongoing; will be required in the future.
0041.00649	41.01.06.07	ERC	100 N Area		D4 Building - 1143N	Carpenter/Paint Shop	Removal Action Work Plan 100-N Ancillary Facilities (2003)	No planning activities currently ongoing; will be required in the future.
0041.00651	41.01.06.07	ERC	100 N Area		D4 Building - 117N	Air Filter Building	Removal Action Work Plan 100-N Ancillary Facilities (2003)	No planning activities currently ongoing; will be required in the future.
0041.00652	41.01.06.07	ERC	100 N Area		D4 Building - 117NVH	Valve Control House	Removal Action Work Plan 100-N Ancillary Facilities (2003)	No planning activities currently ongoing; will be required in the future.
0041.00653	41.01.06.07	ERC	100 N Area		D4 Building - 119N	Air Sampling Monitor	Removal Action Work Plan 100-N Ancillary Facilities (2003)	No planning activities currently ongoing; will be required in the future.
0041.00654	41.01.06.07	ERC	100 N Area		D4 Building - 119NA	Air Sampling and Monitoring	Removal Action Work Plan 100-N Ancillary Facilities (2003)	No planning activities currently ongoing; will be required in the future.
0041.00655	41.01.06.07	ERC	100 N Area		D4 Building - 11N	Change Room	Removal Action Work Plan 100-N Ancillary Facilities (2003)	D ⁴ complete down to the pad. Scope is 90% complete.
0041.00657	41.01.06.07	ERC	100 N Area		D4 Building - 1303N	Spacer Silos	Removal Action Work Plan 100-N Ancillary Facilities (2003)	No planning activities currently ongoing; will be required in the future.
0041.00664	41.01.06.07	ERC	100 N Area		D4 Building - 1313N	Change and Control Room	Removal Action Work Plan 100-N Ancillary Facilities (2003)	No planning activities currently ongoing; will be required in the future.
0041.00665	41.01.06.07	ERC	100 N Area		D4 Building - 1314N	Liquid Disposal Building	Removal Action Work Plan 100-N Ancillary Facilities (2003)	No planning activities currently ongoing; will be required in the future.

Section J

Attachment 1: River Corridor Closure Contract Work Scope

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE								
ACTIVITY ID ^A	WBS NUMBER ^B	CURRENT CONTRACTOR ^C	HANFORD AREA DESIGNATION ^D	OPERABLE UNIT ^E	ACTIVITY DESIGNATION ^F	ACTIVITY DESCRIPTION ^G	REGULATORY DOCUMENTATION STATUS ^H	ASSUMED ACTIVITY STATUS AS OF 01/31/05 ^I
0041.00666	41.01.06.07	ERC	100 N Area		D4 Building - 1315N	Reactor Effluent Diversion System Valve House	Removal Action Work Plan 100-N Ancillary Facilities (2003)	No planning activities currently ongoing; will be required in the future.
0041.00668	41.01.06.07	ERC	100 N Area		D4 Building - 1322N	Waste Treatment Pilot Plant Facility	Removal Action Work Plan 100-N Ancillary Facilities (2003)	No planning activities currently ongoing; will be required in the future.
0041.00669	41.01.06.07	ERC	100 N Area		D4 Building - 1322NA	Effluent Water Pilot Plant	Removal Action Work Plan 100-N Ancillary Facilities (2003)	No planning activities currently ongoing; will be required in the future.
0041.00670	41.01.06.07	ERC	100 N Area		D4 Building - 1322NB	Crib Effluent Iodine Monitoring Facility	Removal Action Work Plan 100-N Ancillary Facilities (2003)	No planning activities currently ongoing; will be required in the future.
0041.00671	41.01.06.07	ERC	100 N Area		D4 Building - 1322NC	Crib Effluent Iodine Monitoring System	Removal Action Work Plan 100-N Ancillary Facilities (2003)	No planning activities currently ongoing; will be required in the future.
0041.00673	41.01.06.07	ERC	100 N Area		D4 Building - 1330N	Waste Storage Facility	Removal Action Work Plan 100-N Ancillary Facilities (2003)	No planning activities currently ongoing; will be required in the future.
0041.00675	41.01.06.07	PHMC	100 N Area		D4 Building - 1331N	Storage Building behind 1517N	Removal Action Work Plan 100-N Ancillary Facilities (2003)	No planning activities currently ongoing; will be required in the future.
0041.00677	41.01.06.07	ERC	100 N Area		D4 Building - 1332N	Bottle Dock Next to 1515N	Removal Action Work Plan 100-N Ancillary Facilities (2003)	No planning activities currently ongoing; will be required in the future.
0041.00678	41.01.06.07	ERC	100 N Area		D4 Building - 13N	Storage Building	Removal Action Work Plan 100-N Ancillary Facilities (2003)	D ⁺ complete down to the pad. Scope is 90% complete.
0041.00680	41.01.06.07	PHMC	100 N Area		D4 Building - 1515N	Fixed Metal Shop	Removal Action Work Plan 100-N Ancillary Facilities (2003)	No planning activities currently ongoing; will be required in the future.

Section J

Attachment 1: River Corridor Closure Contract Work Scope

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE								
ACTIVITY ID^A	WBS NUMBER^B	CURRENT CONTRACTOR^C	HANFORD AREA DESIGNATION^D	OPERABLE UNIT^E	ACTIVITY DESIGNATION^F	ACTIVITY DESCRIPTION^G	REGULATORY DOCUMENTATION STATUS^H	ASSUMED ACTIVITY STATUS AS OF 01/31/05^I
0041.00681	41.01.06.07	PHMC	100 N Area		D4 Building - 1516N	Carpenter Shop	Removal Action Work Plan 100-N Ancillary Facilities (2003)	No planning activities currently ongoing; will be required in the future.
0041.00682	41.01.06.07	PHMC	100 N Area		D4 Building - 1517N	Fixed Metal Paint Shop	Removal Action Work Plan 100-N Ancillary Facilities (2003)	No planning activities currently ongoing; will be required in the future.
0041.00683	41.01.06.07	PHMC	100 N Area		D4 Building - 1518N	Electrical Shop	Removal Action Work Plan 100-N Ancillary Facilities (2003)	No planning activities currently ongoing; will be required in the future.
0041.00684	41.01.06.07	PHMC	100 N Area		D4 Building - 1519N	Fixed Metal Fitters Shop	Removal Action Work Plan 100-N Ancillary Facilities (2003)	No planning activities currently ongoing; will be required in the future.
0041.00685	41.01.06.07	ERC	100 N Area		D4 Building - 151N	230KV Electrical Substation	Removal Action Work Plan 100-N Ancillary Facilities (2003)	No planning activities currently ongoing; will be required in the future.
0041.00688	41.01.06.07	ERC	100 N Area		D4 Building - 153N	Switchgear Building	Removal Action Work Plan 100-N Ancillary Facilities (2003)	No planning activities currently ongoing; will be required in the future.
0041.00689	41.01.06.07	ERC	100 N Area		D4 Building - 1605NE	East Observation Post	Removal Action Work Plan 100-N Ancillary Facilities (2003)	No planning activities currently ongoing; will be required in the future.
0041.00694	41.01.06.07	ERC	100 N Area		D4 Building - 1614N	Environmental Monitoring Station	Removal Action Work Plan 100-N Ancillary Facilities (2003)	No planning activities currently ongoing; will be required in the future.
0041.00695	41.01.06.07	ERC	100 N Area		D4 Building - 163N	Demineralizer Plant	Removal Action Work Plan 100-N Ancillary Facilities (2003)	No planning activities currently ongoing; will be required in the future.
0041.00696	41.01.06.07	ERC	100 N Area		D4 Building - 166N	Fuel Oil Storage Tank and Unloading Platform	Removal Action Work Plan 100-N Ancillary Facilities (2003)	No planning activities currently ongoing; will be required in the future.

Section J

Attachment 1: River Corridor Closure Contract Work Scope

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE								
ACTIVITY ID ^A	WBS NUMBER ^B	CURRENT CONTRACTOR ^C	HANFORD AREA DESIGNATION ^D	OPERABLE UNIT ^E	ACTIVITY DESIGNATION ^F	ACTIVITY DESCRIPTION ^G	REGULATORY DOCUMENTATION STATUS ^H	ASSUMED ACTIVITY STATUS AS OF 01/31/05 ^I
0041.00697	41.01.06.07	ERC	100 N Area		D4 Building - 1701N	Mobile Office at Gatehouse (MO-992)	N/A	No planning activities currently ongoing; will be required in the future.
0041.00698	41.01.06.07	ERC	100 N Area		D4 Building - 1705N	Instrument and Electrical Facility	Removal Action Work Plan 100-N Ancillary Facilities (2003)	No planning activities currently ongoing; will be required in the future.
0041.00699	41.01.06.07	ERC	100 N Area		D4 Building - 1705NA	Maintenance Shop Annex	Removal Action Work Plan 100-N Ancillary Facilities (2003)	No planning activities currently ongoing; will be required in the future.
0041.00700	41.01.06.07	ERC	100 N Area		D4 Building - 1706N	Storage Building/Maintenance Shop	Removal Action Work Plan 100-N Ancillary Facilities (2003)	No planning activities currently ongoing; will be required in the future.
0041.00702	41.01.06.07	ERC	100 N Area		D4 Building - 1707N	Boat House	Removal Action Work Plan 100-N Ancillary Facilities (2003)	No planning activities currently ongoing; will be required in the future.
0041.00703	41.01.06.07	ERC	100 N Area		D4 Building - 1712N	Insulation Shop	Removal Action Work Plan 100-N Ancillary Facilities (2003)	D ⁴ complete down to the pad. Scope is 90% complete.
0041.00704	41.01.06.07	ERC	100 N Area		D4 Building - 1714N	Warehouse and Receiving	Removal Action Work Plan 100-N Ancillary Facilities (2003)	D ⁴ complete down to the pad. Scope is 90% complete.
0041.00705	41.01.06.07	ERC	100 N Area		D4 Building - 1714NA	Warehouse	Removal Action Work Plan 100-N Ancillary Facilities (2003)	D ⁴ complete down to the pad. Scope is 90% complete.
0041.00706	41.01.06.07	ERC	100 N Area		D4 Building - 1714NB	Warehouse	Removal Action Work Plan 100-N Ancillary Facilities (2003)	D ⁴ complete down to the pad. Scope is 90% complete.
0041.00708	41.01.06.07	ERC	100 N Area		D4 Building - 1722N	Decontamination Building	Removal Action Work Plan 100-N Ancillary Facilities (2003)	No planning activities currently ongoing; will be required in the future.

Section J

Attachment 1: River Corridor Closure Contract Work Scope

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE								
ACTIVITY ID^A	WBS NUMBER^B	CURRENT CONTRACTOR^C	HANFORD AREA DESIGNATION^D	OPERABLE UNIT^E	ACTIVITY DESIGNATION^F	ACTIVITY DESCRIPTION^G	REGULATORY DOCUMENTATION STATUS^H	ASSUMED ACTIVITY STATUS AS OF 01/31/05^I
0041.00709	41.01.06.07	ERC	100 N Area		D4 Building - 1723N	Contaminated Equipment Storage Building	Removal Action Work Plan 100-N Ancillary Facilities (2003)	No planning activities currently ongoing; will be required in the future.
0041.00713	41.01.06.07	ERC	100 N Area		D4 Building - 181N	River Pump House	Removal Action Work Plan 100-N Ancillary Facilities (2003)	No planning activities currently ongoing; will be required in the future.
	41.01.06.07	ERC	100 N Area		D4 Building - 181NE	Hanford Generating Plant - River Water Pump House	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00717	41.01.06.07	ERC	100 N Area		D4 Building - 182N	High Lift Pump House	Removal Action Work Plan 100-N Ancillary Facilities (2003)	No planning activities currently ongoing; will be required in the future.
0041.00718	41.01.06.07	ERC	100 N Area		D4 Building - 183N	Water Filter Plant	Removal Action Work Plan 100-N Ancillary Facilities (2003)	No planning activities currently ongoing; will be required in the future.
0041.00723	41.01.06.07	ERC	100 N Area		D4 Building - 184N	Power House	Removal Action Work Plan 100-N Ancillary Facilities (2003)	No planning activities currently ongoing; will be required in the future.
0041.00724	41.01.06.07	ERC	100 N Area		D4 Building - 184NA	Power House Annex Building	Removal Action Work Plan 100-N Ancillary Facilities (2003)	No planning activities currently ongoing; will be required in the future.
0041.00725	41.01.06.07	ERC	100 N Area		D4 Building - 184NB	Air Handler Main Building	Removal Action Work Plan 100-N Ancillary Facilities (2003)	No planning activities currently ongoing; will be required in the future.
0041.00726	41.01.06.07	ERC	100 N Area		D4 Building - 184NC	Air Handler Annex Building	Removal Action Work Plan 100-N Ancillary Facilities (2003)	No planning activities currently ongoing; will be required in the future.
0041.00729	41.01.06.07	ERC	100 N Area		D4 Building - 186N	100N Alternative Potable Water Plant	Removal Action Work Plan 100-N Ancillary Facilities (2003)	No planning activities currently ongoing; will be required in the future.

Section J

Attachment 1: River Corridor Closure Contract Work Scope

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE								
ACTIVITY ID ^A	WBS NUMBER ^B	CURRENT CONTRACTOR ^C	HANFORD AREA DESIGNATION ^D	OPERABLE UNIT ^E	ACTIVITY DESIGNATION ^F	ACTIVITY DESCRIPTION ^G	REGULATORY DOCUMENTATION STATUS ^H	ASSUMED ACTIVITY STATUS AS OF 01/31/05 ^I
0041.00732	41.01.06.07	ERC	100 N Area		D4 Building - 1902N81	Fire Protection Valve House	Removal Action Work Plan 100-N Ancillary Facilities (2003)	No planning activities currently ongoing; will be required in the future.
0041.00738	41.01.06.07	ERC	100 N Area		D4 Building - 1908N	Outfall Structure	Removal Action Work Plan 100-N Ancillary Facilities (2003)	No planning activities currently ongoing; will be required in the future.
0041.00741	41.01.06.07	ERC	100 N Area		D4 Building - HS0007	Storage Container at 1330N Facility	N/A	No planning activities currently ongoing; will be required in the future.
0041.00742	41.01.06.07	ERC	100 N Area		D4 Building - HS0008	Storage Container at 1330N Waste Pad	N/A	No planning activities currently ongoing; will be required in the future.
0041.00743	41.01.06.07	ERC	100 N Area		D4 Building - MO-013	Mobile Office at 1120N	N/A	No planning activities currently ongoing; will be required in the future.
0041.00744	41.01.06.07	ERC	100 N Area		D4 Building - MO-050	Mobile Office	N/A	No planning activities currently ongoing; will be required in the future.
0041.00745	41.01.06.07	ERC	100 N Area		D4 Building - MO-055	Mobile Office	N/A	No planning activities currently ongoing; will be required in the future.
0041.00746	41.01.06.07	ERC	100 N Area		D4 Building - MO-100	Mobile Office	N/A	No planning activities currently ongoing; will be required in the future.
0041.00747	41.01.06.07	ERC	100 N Area		D4 Building - MO-358	Training Simulator West of 1120N	N/A	No planning activities currently ongoing; will be required in the future.
0041.00748	41.01.06.07	ERC	100 N Area		D4 Building - MO-390	Field Trailer at 105C	N/A	No planning activities currently ongoing; will be required in the future.

Section J

Attachment 1: River Corridor Closure Contract Work Scope

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE								
ACTIVITY ID ^A	WBS NUMBER ^B	CURRENT CONTRACTOR ^C	HANFORD AREA DESIGNATION ^D	OPERABLE UNIT ^E	ACTIVITY DESIGNATION ^F	ACTIVITY DESCRIPTION ^G	REGULATORY DOCUMENTATION STATUS ^H	ASSUMED ACTIVITY STATUS AS OF 01/31/05 ^I
0041.00749	41.01.06.07	ERC	100 N Area		D4 Building - MO-403	Change House and Lunch Room	N/A	No planning activities currently ongoing; will be required in the future.
0041.00750	41.01.06.07	ERC	100 N Area		D4 Building - MO-415 (also 1103N)	Admin. Office Trailer	N/A	No planning activities currently ongoing; will be required in the future.
0041.00751	41.01.06.07	ERC	100 N Area		D4 Building - MO-425	Analytical Lab Facility @1120N	N/A	No planning activities currently ongoing; will be required in the future.
0041.00752	41.01.06.07	ERC	100 N Area		D4 Building - MO-426	Sample Receiving/Prep Stage at 1120N	N/A	No planning activities currently ongoing; will be required in the future.
0041.00753	41.01.06.07	ERC	100 N Area		D4 Building - MO-427	Mobile Change/Break Room	N/A	No planning activities currently ongoing; will be required in the future.
0041.00754	41.01.06.07	ERC	100 N Area		D4 Building - MO-740	Mobile Office NW of 1120N Building	N/A	No planning activities currently ongoing; will be required in the future.
0041.xxxxx	41.01.06.07	ERC	100 N Area		D4 Building - MO-765	Mobile Office	N/A	No planning activities currently ongoing; will be required in the future.
0041.xxxxx	41.01.06.07	ERC	100 N Area		D4 Building - MO-766	Mobile Office	N/A	No planning activities currently ongoing; will be required in the future.
0041.xxxxx	41.01.06.07	ERC	100 N Area		D4 Building - MO-767	Mobile Office	N/A	No planning activities currently ongoing; will be required in the future.
0041.00755	41.01.06.07	ERC	100 N Area		D4 Building - MO-827	Mobile Office	N/A	No planning activities currently ongoing; will be required in the future.

Section J

Attachment 1: River Corridor Closure Contract Work Scope

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE								
ACTIVITY ID ^A	WBS NUMBER ^B	CURRENT CONTRACTOR ^C	HANFORD AREA DESIGNATION ^D	OPERABLE UNIT ^E	ACTIVITY DESIGNATION ^F	ACTIVITY DESCRIPTION ^G	REGULATORY DOCUMENTATION STATUS ^H	ASSUMED ACTIVITY STATUS AS OF 01/31/05 ^I
0041.00756	41.01.06.07	ERC	100 N Area		D4 Building - MO-848	Mobile Office at 100N Yard	N/A	No planning activities currently ongoing; will be required in the future.
0041.00757	41.01.06.07	ERC	100 N Area		D4 Building - MO-900	Mobile Office	N/A	No planning activities currently ongoing; will be required in the future.
0041.00758	41.01.06.07	ERC	100 N Area		D4 Building - MO-911	Mobile Office	N/A	No planning activities currently ongoing; will be required in the future.
0041.00759	41.01.06.07	ERC	100 N Area		D4 Building - MO-913	Change Trailer	N/A	No planning activities currently ongoing; will be required in the future.
0041.00760	41.01.06.07	ERC	100 N Area		D4 Building - MO-950	Mobile Office at 100N Laydown Yard	N/A	No planning activities currently ongoing; will be required in the future.
D⁴ - Retention Basins								
0041.00663	41.01.06.07	ERC	100 N Area		D4 Retention Basin - 1312N	Liquid Effluent Retention Basin	Removal Action Work Plan 100-N Ancillary Facilities (2003)	No planning activities currently ongoing; will be required in the future.
0041.00734	41.01.06.07	ERC	100 N Area		D4 Retention Basin - 1904N	Sewage Lagoon	Removal Action Work Plan 100-N Ancillary Facilities (2003)	No planning activities currently ongoing; will be required in the future.
0041.00739	41.01.06.07	ERC	100 N Area		D4 Retention Basin - 1909N	Waste Disposal Valve Pit	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
D⁴ - Remaining Facilities								
0041.00639	41.01.06.07	ERC	100 N Area		D4 Remaining Facilities - 100N	River Lines Structure	Removal Action Work Plan 100-N Ancillary Facilities (2003)	No planning activities currently ongoing; will be required in the future.

Section J

Attachment 1: River Corridor Closure Contract Work Scope

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE								
ACTIVITY ID^A	WBS NUMBER^B	CURRENT CONTRACTOR^C	HANFORD AREA DESIGNATION^D	OPERABLE UNIT^E	ACTIVITY DESIGNATION^F	ACTIVITY DESCRIPTION^G	REGULATORY DOCUMENTATION STATUS^H	ASSUMED ACTIVITY STATUS AS OF 01/31/05^I
0041.00642	41.01.06.07	ERC	100 N Area		D4 Remaining Facilities - 105ND	Remote Air Intake	Removal Action Work Plan 100-N Ancillary Facilities (2003)	No planning activities currently ongoing; will be required in the future.
0041.00643	41.01.06.07	ERC	100 N Area		D4 Remaining Facilities - 105NE	Fission Products Trap	Removal Action Work Plan 100-N Ancillary Facilities (2003)	No planning activities currently ongoing; will be required in the future.
0041.00650	41.01.06.07	ERC	100 N Area		D4 Remaining Facilities - 116N	Air Stack	Removal Action Work Plan 100-N Ancillary Facilities (2003)	No planning activities currently ongoing; will be required in the future.
0041.00661	41.01.06.07	ERC	100 N Area		D4 Remaining Facilities - 1310N (includes Waste Site 116-N-2)	Radioactive Liquid and Waste Treatment Facility	Removal Action Work Plan 100-N Ancillary Facilities (2003)	No planning activities currently ongoing; will be required in the future.
0041.00686	41.01.06.07	ERC	100 N Area		D4 Remaining Facilities - 1524N	Hazardous Waste Pad	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00687	41.01.06.07	ERC	100 N Area		D4 Remaining Facilities - 1525N	Laydown Storage Area	Removal Action Work Plan 100-N Ancillary Facilities (2003)	No planning activities currently ongoing; will be required in the future.
0041.00690	41.01.06.07	ERC	100 N Area		D4 Remaining Facilities - 1607N1	Sewage Treatment Tank	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00691	41.01.06.07	ERC	100 N Area		D4 Remaining Facilities - 1607N2	Sewage Treatment Tank	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00692	41.01.06.07	ERC	100 N Area		D4 Remaining Facilities - 1607N3	Sewage Treatment Tank	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00693	41.01.06.07	ERC	100 N Area		D4 Remaining Facilities - 1607N9	Sewage Treatment Tank	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00701	41.01.06.07	ERC	100 N Area		D4 Remaining Facilities - 1706NA	Sewer Lift Station	Removal Action Work Plan 100-N Ancillary Facilities (2003)	No planning activities currently ongoing; will be required in the future.

Section J

Attachment 1: River Corridor Closure Contract Work Scope

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE								
ACTIVITY ID ^A	WBS NUMBER ^B	CURRENT CONTRACTOR ^C	HANFORD AREA DESIGNATION ^D	OPERABLE UNIT ^E	ACTIVITY DESIGNATION ^F	ACTIVITY DESCRIPTION ^G	REGULATORY DOCUMENTATION STATUS ^H	ASSUMED ACTIVITY STATUS AS OF 01/31/05 ^I
0041.00707	41.01.06.07	ERC	100 N Area		D4 Remaining Facilities - 1715N	Underground Oil Tanks 4, North of 182N	Removal Action Work Plan 100-N Ancillary Facilities (2003)	No planning activities currently ongoing; will be required in the future.
0041.00710	41.01.06.07	ERC	100 N Area		D4 Remaining Facilities - 1723NX	Laydown Storage Yard	Removal Action Work Plan 100-N Ancillary Facilities (2003)	No planning activities currently ongoing; will be required in the future.
0041.00712	41.01.06.07	ERC	100 N Area		D4 Remaining Facilities - 1802N	Pipe Trestle	Removal Action Work Plan 100-N Ancillary Facilities (2003)	Work is currently ongoing. Pipe and asbestos removal complete - structure is remaining.
0041.00714	41.01.06.07	ERC	100 N Area		D4 Remaining Facilities - 181NA	Pump House/Guard Tower	Removal Action Work Plan 100-N Ancillary Facilities (2003)	No planning activities currently ongoing; will be required in the future.
0041.00715	41.01.06.07	ERC	100 N Area		D4 Remaining Facilities - 181NB	#3 Diesel Enclosure	Removal Action Work Plan 100-N Ancillary Facilities (2003)	No planning activities currently ongoing; will be required in the future.
0041.00716	41.01.06.07	ERC	100 N Area		D4 Remaining Facilities - 181NC	Sample Station/Skid Station	Removal Action Work Plan 100-N Ancillary Facilities (2003)	No planning activities currently ongoing; will be required in the future.
0041.00719	41.01.06.07	ERC	100 N Area		D4 Remaining Facilities - 183NA	Pump House	Removal Action Work Plan 100-N Ancillary Facilities (2003)	No planning activities currently ongoing; will be required in the future.
0041.00720	41.01.06.07	ERC	100 N Area		D4 Remaining Facilities - 183NB	Clearwell	Removal Action Work Plan 100-N Ancillary Facilities (2003)	No planning activities currently ongoing; will be required in the future.
0041.00721	41.01.06.07	ERC	100 N Area		D4 Remaining Facilities - 183NC	Filter Backwash Sump	Removal Action Work Plan 100-N Ancillary Facilities (2003)	No planning activities currently ongoing; will be required in the future.
0041.00722	41.01.06.07	ERC	100 N Area		D4 Remaining Facilities - 183ND	Clearwell Overflow Pad	Removal Action Work Plan 100-N Ancillary Facilities (2003)	No planning activities currently ongoing; will be required in the future.

Section J

Attachment 1: River Corridor Closure Contract Work Scope

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE								
ACTIVITY ID^A	WBS NUMBER^B	CURRENT CONTRACTOR^C	HANFORD AREA DESIGNATION^D	OPERABLE UNIT^E	ACTIVITY DESIGNATION^F	ACTIVITY DESCRIPTION^G	REGULATORY DOCUMENTATION STATUS^H	ASSUMED ACTIVITY STATUS AS OF 01/31/05^I
0041.00727	41.01.06.07	ERC	100 N Area		D4 Remaining Facilities - 184NE	Compressor Shed	Removal Action Work Plan 100-N Ancillary Facilities (2003)	No planning activities currently ongoing; will be required in the future.
0041.00728	41.01.06.07	ERC	100 N Area		D4 Remaining Facilities - 184NF	Chemical Injection House	Removal Action Work Plan 100-N Ancillary Facilities (2003)	No planning activities currently ongoing; will be required in the future.
0041.00730	41.01.06.07	ERC	100 N Area		D4 Remaining Facilities - 1900N	Water Supply Tanks	Removal Action Work Plan 100-N Ancillary Facilities (2003)	No planning activities currently ongoing; will be required in the future.
0041.00731	41.01.06.07	ERC	100 N Area		D4 Remaining Facilities - 1902N	Export Water Tie-In Building	Removal Action Work Plan 100-N Ancillary Facilities (2003)	No planning activities currently ongoing; will be required in the future.
0041.00733	41.01.06.07	ERC	100 N Area		D4 Remaining Facilities - 1903N	Old Septic System	Removal Action Work Plan 100-N Ancillary Facilities (2003)	No planning activities currently ongoing; will be required in the future.
0041.00735	41.01.06.07	ERC	100 N Area		D4 Remaining Facilities - 1904NA	Sewage Lift Station #1	Removal Action Work Plan 100-N Ancillary Facilities (2003)	No planning activities currently ongoing; will be required in the future.
0041.00736	41.01.06.07	ERC	100 N Area		D4 Remaining Facilities - 1904NB	Sewage Lift Station #2	Removal Action Work Plan 100-N Ancillary Facilities (2003)	No planning activities currently ongoing; will be required in the future.
0041.00737	41.01.06.07	ERC	100 N Area		D4 Remaining Facilities - 1904NC	Sewage Lift Station #3	Removal Action Work Plan 100-N Ancillary Facilities (2003)	No planning activities currently ongoing; will be required in the future.
	41.01.06.07	PHMC	100 N Area		D4 Remaining Facilities - 1908NE (includes Waste Site - 1908NE)	Hanford Generating Plant - Outfall Structure	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00740	41.01.06.07	PHMC	100 N Area		D4 Remaining Facilities - 1926N	Valve Pit	Removal Action Work Plan 100-N Ancillary Facilities (2003)	No planning activities currently ongoing; will be required in the future.

Section J

Attachment 1: River Corridor Closure Contract Work Scope

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE								
ACTIVITY ID ^A	WBS NUMBER ^B	CURRENT CONTRACTOR ^C	HANFORD AREA DESIGNATION ^D	OPERABLE UNIT ^E	ACTIVITY DESIGNATION ^F	ACTIVITY DESCRIPTION ^G	REGULATORY DOCUMENTATION STATUS ^H	ASSUMED ACTIVITY STATUS AS OF 01/31/05 ^I
Interim Safe Storage								
0041.00991	41.01.06.08	ERC	100 N Area		Interim Safe Storage - 105-N REACTOR (ISS)	N Reactor	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
100 Area Remaining Sites								
Design								
0041.00003	41.01.07.01	ERC	100 Area		Design - 100 Area Burial Design	Remedial Design for 100 Area Burial Grounds	Interim Remedial Action Record of Decision, 100 Area Burial Grounds (2000)	No planning activities currently ongoing; will be required in the future. This activity includes all 100 Area Operable Units.
0041.00005	41.01.07.01	ERC	100 Area	100-IU-2	Design - 100-IU-2 Remedial Action Design	White Bluffs Town Site Waste Site Design	Interim Remedial Action Record of Decision, 100 Area Remaining Sites (1999)	No planning activities currently ongoing; will be required in the future.
0041.00006	41.03.07.01	ERC	100 Area	100-IU-6	Design - 100-IU-6 Remedial Action Design	Hanford Town Site Waste Site Design	Interim Remedial Action Record of Decision, 100 Area Remaining Sites (1999)	No planning activities currently ongoing; will be required in the future.
Regulatory Support								
	41.01.07.02	ERC	100 Area		Regulatory Support - Remedial Action Reactor Area Project Cost	100 Area Remaining Sites Non-Site Specific Costs	N/A	N/A
0041.00981	41.01.07.02	ERC	100 Area		Regulatory Support - Multi-Agency Radiation Survey and Site Investigation Manual Verification Sampling		Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00982	41.01.07.02	ERC	100 Area		Regulatory Support - RCRA Sampling and Analysis Plans (Includes Sampling & Release Documents)		Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00983	41.01.07.02	ERC	100 Area		Regulatory Support - Verification Data Quality Objective		Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.

Section J

Attachment 1: River Corridor Closure Contract Work Scope

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE								
ACTIVITY ID ^A	WBS NUMBER ^B	CURRENT CONTRACTOR ^C	HANFORD AREA DESIGNATION ^D	OPERABLE UNIT ^E	ACTIVITY DESIGNATION ^F	ACTIVITY DESCRIPTION ^G	REGULATORY DOCUMENTATION STATUS ^H	ASSUMED ACTIVITY STATUS AS OF 01/31/05 ^I
Confirmatory Sampling Sites								
0041.00154	41.01.07.03	ERC	100 Area	100-IU-2	Confirmatory Sampling Site - 600-129	White Bluffs Pre-MED Community Dump Site 1	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	No planning activities currently ongoing; will be required in the future.
0041.00155	41.01.07.03	ERC	100 Area	100-IU-6	Confirmatory Sampling Site - 600-202	Four Burn and Burial Pits	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	No planning activities currently ongoing; will be required in the future.
0041.00156	41.01.07.03	ERC	100 Area	100-IU-6	Confirmatory Sampling Site - 600-205	Hanford Town Site Landfill 2	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	No planning activities currently ongoing; will be required in the future.
0041.00157	41.01.07.03	ERC	100 Area	100-IU-6	Confirmatory Sampling Site - 600-208	Hanford Construction Camp Boiler House Ponds	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	No planning activities currently ongoing; will be required in the future.
0041.00158	41.01.07.03	ERC	100 Area	100-IU-2	Confirmatory Sampling Site - 600-98	East White Bluffs City Landfills	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	No planning activities currently ongoing; will be required in the future.
Waste Site Remediation								
0041.00355	41.01.06.05	ERC	100 Area	100-IU-6	Remediate Waste Site - 600-108 (includes 600-257)	213-J & 213-K Cribs, Gable Mountain Plutonium Storage Vaults	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	No planning activities currently ongoing; will be required in the future.
0041.00356	41.01.06.05	ERC	100 Area	100-IU-6	Remediate Waste Site - 600-149	Small Arms Range, Rifle and Pistol Range	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	No planning activities currently ongoing; will be required in the future.
0041.00357	41.01.06.05	ERC	100 Area	100-IU-2	Remediate Waste Site - 600-176	White Bluffs Paint Disposal Area	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	No planning activities currently ongoing; will be required in the future.
0041.00358	41.01.06.05	ERC	100 Area	100-IU-6	Remediate Waste Site - 600-178	213-J and 213-K Guard House Toilet Pit	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.

Section J

Attachment 1: River Corridor Closure Contract Work Scope

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE								
ACTIVITY ID ^A	WBS NUMBER ^B	CURRENT CONTRACTOR ^C	HANFORD AREA DESIGNATION ^D	OPERABLE UNIT ^E	ACTIVITY DESIGNATION ^F	ACTIVITY DESCRIPTION ^G	REGULATORY DOCUMENTATION STATUS ^H	ASSUMED ACTIVITY STATUS AS OF 01/31/05 ^I
0041.00359	41.01.06.05	ERC	100 Area	100-IU-2	Remediate Waste Site - 600-182	White Bluffs Asbestos Pipe and Lagging and Excess Piping	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00360	41.01.06.05	ERC	100 Area	100-IU-6	Remediate Waste Site - 600-186	Hanford Construction Camp Septic Tanks and Sewage Treatment Plants	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00361	41.01.06.05	ERC	100 Area	100-IU-2	Remediate Waste Site - 600-191	White Bluffs Pre-Medical Community Dump Site 2	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00362	41.01.06.05	ERC	100 Area	100-IU-6	Remediate Waste Site - 600-213	Hanford Airstrip Underground Fuel Storage Tanks	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.xxxxx	41.01.06.05	ERC	100 Area	100-IU-6	Remediate Waste Site - 600-257 (Costs included in Remediate Waste Site 600-108)		Interim Action Record of Decision, 100 Area Remaining Sites (1999)	No planning activities currently ongoing; will be required in the future.
0041.00364	41.01.06.05	ERC	100 Area	100-IU-6	Remediate Waste Site - 600-3	Hanford Town Site Dumping Area and Paint Pit	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	No planning activities currently ongoing; will be required in the future.
D⁴ - Buildings								
0041.00981	41.01.07.07	PHMC	100 Area		D4 Building - 609 (includes 613 Storage Shelter)	Central Fire Station, 100 Areas (Located between the 100 and 200 Areas)	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
200 Area								
Waste Operations								
ERDF								

Section J

Attachment 1: River Corridor Closure Contract Work Scope

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE								
ACTIVITY ID ^A	WBS NUMBER ^B	CURRENT CONTRACTOR ^C	HANFORD AREA DESIGNATION ^D	OPERABLE UNIT ^E	ACTIVITY DESIGNATION ^F	ACTIVITY DESCRIPTION ^G	REGULATORY DOCUMENTATION STATUS ^H	ASSUMED ACTIVITY STATUS AS OF 01/31/05 ^I
0041.00992	41.02.01.09	ERC	200 Area ERDF		Waste Operations - Environmental Restoration Disposal Facility (Expansion Cells 5 & 6/7 & 8/9 & 10)	Construction	N/A	Construction of Cells 5 & 6 are complete. The RCCC Contractor will be responsible for construction of Cells 7 & 8 and 9 & 10. Also.
0041.00993	41.02.01.09	ERC	200 Area ERDF		Waste Operations - Environmental Restoration Disposal Facility (Closure and Interim Cover)	Closure	N/A	Ongoing activity
0041.00994	41.02.01.09	ERC	200 Area ERDF		Waste Operations - Environmental Restoration Disposal Facility (Facility Operations/Disposal)	Operation/Disposal	N/A	Ongoing activity
0041.00995	41.02.01.09	ERC	200 Area ERDF		Waste Operations - Environmental Restoration Disposal Facility (Transportation)	Transportation	N/A	Ongoing activity
300 Area								
308 Building								
D⁴ - Buildings								

Section J

Attachment 1: River Corridor Closure Contract Work Scope

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE								
ACTIVITY ID ^A	WBS NUMBER ^B	CURRENT CONTRACTOR ^C	HANFORD AREA DESIGNATION ^D	OPERABLE UNIT ^E	ACTIVITY DESIGNATION ^F	ACTIVITY DESCRIPTION ^G	REGULATORY DOCUMENTATION STATUS ^H	ASSUMED ACTIVITY STATUS AS OF 01/31/05 ^I
0041.00761	41.03.01.07	ERC	300 Area		D4 Building - 308	Fuels Development Laboratory	Regulatory Documentation Required ^J	Unoccupied - No planning activities currently ongoing; will be required in the future.
0041.00762	41.03.01.07	ERC	300 Area		D4 Building - 308A	Fuels Development Laboratory	Regulatory Documentation Required ^J	Unoccupied - No planning activities currently ongoing; will be required in the future.
324 Building								
Waste Site Remediation								
0041.xxxxx	41.03.02.05	ERC	300 Area	300-FF-2	Remediate Waste Site - 300-25 (Costs included in D4 324)		Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00365	41.03.02.05	ERC	300 Area	300-FF-2	Remediate Waste Site - 300-263	324 Building Diversion Tank	Interim Action Record of Decision, 300-FF-2 (2001)	No planning activities currently ongoing; will be required in the future.
0041.00366	41.03.02.05	ERC	300 Area	300-FF-2	Remediate Waste Site - 300-265	Pipe Trench Between 324 and 325 buildings	Interim Action Record of Decision, 300-FF-2 (2001)	No planning activities currently ongoing; will be required in the future.
D⁴ - Buildings								
0041.00763	41.03.02.07	PHMC	300 Area		D4 Building - 324 and Associated Structures (includes Buildings 324-BA, 324A, 324D, and Waste Site 300-25)	Chemical Engineering Laboratory	TPA M-89-00, TPA M-94, DOE/RL 96-73-324 Closure Plan (Nuclear Cat. 2) - Regulatory Documentation Required ^J	Partial Deactivation-A, B, & C hot cells are cleaned out. D cell, Shielded Material Facility (SMF), & High Level Vault Tanks remain to be done. Balance of D ⁴ required.
0041.xxxxx	41.03.02.07	PHMC	300 Area		D4 Building - 324A (Cost included in D4 324)	300 Area Accelerated Closure Plan Zone KA Small Facilities	Regulatory Documentation Required ^J	Unoccupied - No planning activities currently ongoing; will be required in the future.
0041.xxxxx	41.03.02.07	JCI	300 Area		D4 Building - 324-BA (Cost included in D4 324)	324 Boiler Annex	Regulatory Documentation Required ^J	Operating Facility - No planning activities currently ongoing; will be required in the future.
0041.xxxxx	41.03.02.07	PHMC	300 Area		D4 Building - 324D (Cost included in D4 324)	300 Area Accelerated Closure Plan Zone KA Small Facilities	Regulatory Documentation Required ^J	Operating Facility - No planning activities currently ongoing; will be required in the future.

Section J

Attachment 1: River Corridor Closure Contract Work Scope

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE								
ACTIVITY ID ^A	WBS NUMBER ^B	CURRENT CONTRACTOR ^C	HANFORD AREA DESIGNATION ^D	OPERABLE UNIT ^E	ACTIVITY DESIGNATION ^F	ACTIVITY DESCRIPTION ^G	REGULATORY DOCUMENTATION STATUS ^H	ASSUMED ACTIVITY STATUS AS OF 01/31/05 ^I
D⁴ - Remaining Facilities								
0041.00764	41.03.02.07	PHMC	300 Area		D4 Remaining Facilities - 324B	Chemical Engineering Laboratory Exhaust Stack	TPA M-94-03 - Regulatory Documentation Required ^J	Operating Facility - No planning activities currently ongoing; will be required in the future.
325 Building								
Waste Site Remediation								
0041.00367	41.03.03.05	ERC	300 Area	300-FF-2	Remediate Waste Site - 325 WTF	325 Waste Treatment Facility (WTF), 325 Hazardous Waste Treatment Units	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00368	41.03.03.05	ERC	300 Area	300-FF-2	Remediate Waste Site - UPR-300-10	Pipeline Leak Beneath Building 325	Interim Action Record of Decision, 300-FF-2 (2001)	No planning activities currently ongoing; will be required in the future.
0041.00369	41.03.03.05	ERC	300 Area	300-FF-2	Remediate Waste Site - UPR-300-12	Pipeline Leak Beneath Building 325-A	Interim Action Record of Decision, 300-FF-2 (2001)	No planning activities currently ongoing; will be required in the future.
0041.00370	41.03.03.05	ERC	300 Area	300-FF-2	Remediate Waste Site - UPR-300-48	Drain Line Leak at Building 325 Basement Topsy Pit	Interim Action Record of Decision, 300-FF-2 (2001)	No planning activities currently ongoing; will be required in the future.
D⁴ - Buildings								
0041.00765	41.03.03.07	PNNL	300 Area		D4 Building - 325	Radiochemical Processing Laboratory	Nuclear Cat. 2 / RCRA PERMIT Treatment, Storage, and Disposal (04RCA0015) - Regulatory Documentation Required ^J	Operating Facility - No planning activities currently ongoing; will be required in the future.
0041.00766	41.03.03.07	PNNL	300 Area		D4 Building - 325A	Cesium Recovery Facility Part of 325 Building	Nuclear Cat. 2 / RCRA PERMIT Treatment, Storage, and Disposal (04RCA0015) - Regulatory Documentation Required ^J	Operating Facility - No planning activities currently ongoing; will be required in the future.
0041.00767	41.03.03.07	PNNL	300 Area		D4 Building - 325B	Shielded Lab Annex Part of 325 Building	Nuclear Cat. 2 / RCRA PERMIT Treatment, Storage, and Disposal (04RCA0015) - Regulatory Documentation Required ^J	Operating Facility - No planning activities currently ongoing; will be required in the future.

Section J

Attachment 1: River Corridor Closure Contract Work Scope

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE								
ACTIVITY ID ^A	WBS NUMBER ^B	CURRENT CONTRACTOR ^C	HANFORD AREA DESIGNATION ^D	OPERABLE UNIT ^E	ACTIVITY DESIGNATION ^F	ACTIVITY DESCRIPTION ^G	REGULATORY DOCUMENTATION STATUS ^H	ASSUMED ACTIVITY STATUS AS OF 01/31/05 ^I
0041.00768	41.03.03.07	JCI	300 Area		D4 Building - 325-BA	325 Boiler Annex	Nuclear Cat. 2 / RCRA PERMIT Treatment, Storage, and Disposal (04RCA0015) - Regulatory Documentation Required ^J	Operating Facility - No planning activities currently ongoing; will be required in the future.
0041.00769	41.03.03.07	PNNL	300 Area		D4 Building - 325C	Fluorine Gas Storage Part of 325 Building.	Nuclear Cat. 2 / RCRA PERMIT Treatment, Storage, and Disposal (04RCA0015) - Regulatory Documentation Required ^J	Operating Facility - No planning activities currently ongoing; will be required in the future.
0041.00770	41.03.03.07	PNNL	300 Area		D4 Building - 325D	Maintenance Shop Addition Part of 325 Building	Nuclear Cat. 2 / RCRA PERMIT Treatment, Storage, and Disposal (04RCA0015) - Regulatory Documentation Required ^J	Operating Facility - No planning activities currently ongoing; will be required in the future.
0041.00771	41.03.03.07	PNNL	300 Area		D4 Building - 325E	Fire Riser/Backflow Preventer Building	Nuclear Cat. 2 / RCRA PERMIT Treatment, Storage, and Disposal (04RCA0015) - Regulatory Documentation Required ^J	Operating Facility - No planning activities currently ongoing; will be required in the future.
326 Building								
D⁴ - Buildings								
0041.00772	41.03.04.07	PNNL	300 Area		D4 Building - 326	Material Science Laboratory	Regulatory Documentation Required ^J	Operating Facility - No planning activities currently ongoing; will be required in the future.
0041.00773	41.03.04.07	JCI	300 Area		D4 Building - 326-BA	326 Boiler Annex	Regulatory Documentation Required ^J	Operating Facility - No planning activities currently ongoing; will be required in the future.
327 Building								
Waste Site Remediation								

Section J

Attachment 1: River Corridor Closure Contract Work Scope

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE								
ACTIVITY ID ^A	WBS NUMBER ^B	CURRENT CONTRACTOR ^C	HANFORD AREA DESIGNATION ^D	OPERABLE UNIT ^E	ACTIVITY DESIGNATION ^F	ACTIVITY DESCRIPTION ^G	REGULATORY DOCUMENTATION STATUS ^H	ASSUMED ACTIVITY STATUS AS OF 01/31/05 ^I
0041.xxxxx	41.03.05.05	ERC	300 Area	300-FF-2	Remediate Waste Site - 300-264 (Costs included in D4 327)		Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
D⁴ - Buildings								
0041.00774	41.03.05.07	PHMC	300 Area		D4 Building - 327 and Associated Structures (includes Building 327BA and Waste Site 300-264)	Post-Irradiation Test Laboratory	10 CFR 52.10, and 10 CFR 50.00, Rev. 1A (Nuclear Cat. 3) - Regulatory Documentation Required ^J	Partial Deactivation of 11 hot cells are cleaned out. Remaining hot cells and balance of building D4 required.
0041.xxxxx	41.03.05.07	JCI	300 Area		D4 Building - 327BA (Costs included with D4 327)	327 Boiler Annex	Regulatory Documentation Required ^J	Operating Facility - No planning activities currently ongoing; will be required in the future.
329 Building								
D⁴ - Buildings								
0041.00775	41.03.06.07	PNNL	300 Area		D4 Building - 329	Chemical Sciences Laboratory	Regulatory Documentation Required ^J	Operating Facility - No planning activities currently ongoing; will be required in the future.
331 Building								
Confirmatory Sampling Sites								
0041.00164	41.03.08.03	ERC	300 Area	300-FF-2	Confirmatory Sampling Site - 331 LSLDF	Life Sciences Lab Drain Field	Interim Action Record of Decision, 300-FF-2 (2001)	No planning activities currently ongoing; will be required in the future.
0041.00165	41.03.08.03	ERC	300 Area	300-FF-2	Confirmatory Sampling Site - 331 LSLT1	Life Sciences Laboratory Trench #1	Interim Action Record of Decision, 300-FF-2 (2001)	No planning activities currently ongoing; will be required in the future.
0041.00166	41.03.08.03	ERC	300 Area	300-FF-2	Confirmatory Sampling Site - 331 LSLT2	Life Sciences Laboratory Trench #2	Interim Action Record of Decision, 300-FF-2 (2001)	No planning activities currently ongoing; will be required in the future.

Section J

Attachment 1: River Corridor Closure Contract Work Scope

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE								
ACTIVITY ID ^A	WBS NUMBER ^B	CURRENT CONTRACTOR ^C	HANFORD AREA DESIGNATION ^D	OPERABLE UNIT ^E	ACTIVITY DESIGNATION ^F	ACTIVITY DESCRIPTION ^G	REGULATORY DOCUMENTATION STATUS ^H	ASSUMED ACTIVITY STATUS AS OF 01/31/05 ^I
Waste Site Remediation								
0041.00396	41.03.08.05	ERC	300 Area	300-FF-2	Remediate Waste Site - 300-269	331-A Virology Laboratory Foundation	Interim Action Record of Decision, 300-FF-2 (2001)	No planning activities currently ongoing; will be required in the future.
D⁴ - Buildings								
0041.00838	41.03.07.07	PNNL	300 Area		D4 Building - 331	Life Sciences Laboratory	Regulatory Documentation Required ^J	Operating Facility - No planning activities currently ongoing; will be required in the future.
0041.00839	41.03.07.07	JCI	300 Area		D4 Building - 331-BA	331 Boiler Annex	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00840	41.03.07.07	PNNL	300 Area		D4 Building - 331C	Storage Facility	Regulatory Documentation Required ^J	Operating Facility - No planning activities currently ongoing; will be required in the future.
0041.00841	41.03.07.07	PNNL	300 Area		D4 Building - 331D	Biomagnetic Effects Laboratory	Regulatory Documentation Required ^J	Operating Facility - No planning activities currently ongoing; will be required in the future.
0041.00842	41.03.07.07	PNNL	300 Area		D4 Building - 331G	Interim Tissue Repository	Regulatory Documentation Required ^J	Operating Facility - No planning activities currently ongoing; will be required in the future.
0041.00843	41.03.07.07	PNNL	300 Area		D4 Building - 331H	Aerosol Wind Tunnel Research Facility	Regulatory Documentation Required ^J	Operating Facility - No planning activities currently ongoing; will be required in the future.
300 Area Remaining Sites								
Design								

Section J

Attachment 1: River Corridor Closure Contract Work Scope

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE								
ACTIVITY ID ^A	WBS NUMBER ^B	CURRENT CONTRACTOR ^C	HANFORD AREA DESIGNATION ^D	OPERABLE UNIT ^E	ACTIVITY DESIGNATION ^F	ACTIVITY DESCRIPTION ^G	REGULATORY DOCUMENTATION STATUS ^H	ASSUMED ACTIVITY STATUS AS OF 01/31/05 ^I
0041.00007	41.03.07.01	ERC	300 Area		Design - Remedial Action Design	300 Area Remedial Action Design	Interim Remedial Action Record of Decision, 300-FF-2	No planning activities currently ongoing; will be required in the future.
Regulatory Support								
0041.00016	41.03.08.02	PNNL	300 Area		Regulatory Support - 305-B Closure Plan		Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00017	41.03.08.02	PHMC	300 Area		Regulatory Support - Accelerated Closure Plan Cultural Resources Review		Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00019	41.03.08.02	PHMC	300 Area		Regulatory Support - EE/CA's for the 300 Area	300 Area Buildings	Regulatory Documentation Required ^J	EE/CA for ~ 50 buildings will be complete by 12/31/04. No planning activities on the other EE/CAs is currently ongoing; will be required.
0041.00020	41.03.08.02	PHMC	300 Area		Regulatory Support - Multi-Agency Radiation Survey and Site Investigation Manual Verification Sampling		Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00021	41.03.08.02	ERC	300 Area	300-FF-1	Regulatory Support - Remedial Action Area Project Cost	300 Area Non-Site Specific Project Costs	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00022	41.03.08.02	PHMC	300 Area	300-FF-2	Regulatory Support - RCRA Sampling and Analysis Plans (Includes Sampling & Release Documents)		Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00023	41.03.08.02	PHMC	300 Area	300-FF-2	Regulatory Support - Verification Data Quality Objective		Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
Confirmatory Sampling Sites								
0041.01035	41.03.08.03	ERC	300 Area	300-FF-2	Confirmatory Sampling Site - 300 Area Misc Piping (Currently no Waste Information Data System Site Associated with this Site)	300 Area - Misc Piping	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.

Section J

Attachment 1: River Corridor Closure Contract Work Scope

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE								
ACTIVITY ID ^A	WBS NUMBER ^B	CURRENT CONTRACTOR ^C	HANFORD AREA DESIGNATION ^D	OPERABLE UNIT ^E	ACTIVITY DESIGNATION ^F	ACTIVITY DESCRIPTION ^G	REGULATORY DOCUMENTATION STATUS ^H	ASSUMED ACTIVITY STATUS AS OF 01/31/05 ^I
0041.00159	41.03.08.03	ERC	300 Area	300-FF-2	Confirmatory Sampling Site - 300-2	Contaminated Light Water Disposal	Interim Action Record of Decision, 300-FF-2 (2001)	No planning activities currently ongoing; will be required in the future.
0041.00160	41.03.08.03	ERC	300 Area	300-FF-2	Confirmatory Sampling Site - 300-32 (Associated with 333 Bldg.)	Fabrication Shop Leak	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00161	41.03.08.03	ERC	300 Area	300-FF-2	Confirmatory Sampling Site - 300-7	Undocumented Solid Waste Burial Ground	Interim Action Record of Decision, 300-FF-2 (2001)	Scope is included in subcontract awarded in FY 2004. Excavation has not started.
0041.00162	41.03.08.03	ERC	300 Area	300-FF-2	Confirmatory Sampling Site - 300-9	Solid Waste Burial Ground	Interim Action Record of Decision, 300-FF-2 (2001)	Scope is included in subcontract awarded in FY 2004. Excavation has not started.
0041.00163	41.03.08.03	ERC	300 Area	300-FF-2	Confirmatory Sampling Site - 303-M UOF	303M Uranium Oxide Facility	Interim Action Record of Decision, 300-FF-2 (2001)	No planning activities currently ongoing; will be required in the future.
0041.00167	41.03.08.03	ERC	300 Area	300-FF-2	Confirmatory Sampling Site - UPR-300-2	Releases at the 340 Facility	Interim Action Record of Decision, 300-FF-2 (2001)	No planning activities currently ongoing; will be required in the future.
Waste Site Remediation								
0041.xxxxx	41.03.08.05	ERC	300 Area	300-FF-2	Remediate Waste Site - 300-39 (Costs included with D4 Building 309)		Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.xxxxx	41.03.08.05	ERC	300 Area	300-FF-2	Remediate Waste Site - 309-TW-1 (Costs included with D4 Building 309)		Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.

Section J

Attachment 1: River Corridor Closure Contract Work Scope

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE								
ACTIVITY ID ^A	WBS NUMBER ^B	CURRENT CONTRACTOR ^C	HANFORD AREA DESIGNATION ^D	OPERABLE UNIT ^E	ACTIVITY DESIGNATION ^F	ACTIVITY DESCRIPTION ^G	REGULATORY DOCUMENTATION STATUS ^H	ASSUMED ACTIVITY STATUS AS OF 01/31/05 ^I
0041.xxxxx	41.03.08.05	ERC	300 Area	300-FF-2	Remediate Waste Site - 309-TW-2 (Costs included with D4 Building 309)		Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.xxxxx	41.03.08.05	ERC	300 Area	300-FF-2	Remediate Waste Site - 309-TW-3 (Costs included with D4 Building 309)		Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.xxxxx	41.03.08.05	ERC	300 Area	300-FF-2	Remediate Waste Site - 309-WS-1 (Costs included with D4 Building 309)		Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.xxxxx	41.03.08.05	ERC	300 Area	300-FF-2	Remediate Waste Site - 309-WS-2 (Costs included with D4 Building 309)		Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.xxxxx	41.03.08.05	ERC	300 Area	300-FF-2	Remediate Waste Site - 309-WS-3 (Costs included with D4 Building 309)		Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00371	41.03.08.05	ERC	300 Area	300-FF-2	Remediate Waste Site - 2607-FSM	Septic Tank System	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00372	41.03.08.05	ERC	300 Area	300-FF-2	Remediate Waste Site - 300 RLWS	300 Area Radioactive Liquid Waste Sewer (RLWS)	Interim Action Record of Decision, 300-FF-2 (2001)	No planning activities currently ongoing; will be required in the future.
0041.00373	41.03.08.05	ERC	300 Area	300-FF-2	Remediate Waste Site - 300 RRLWS	300 Area Retired Radioactive Liquid Waste Sewer (RRLWS)	Interim Action Record of Decision, 300-FF-2 (2001)	No planning activities currently ongoing; will be required in the future.
0041.00374	41.03.08.05	ERC	300 Area	300-FF-2	Remediate Waste Site - 300 VTS	In-Situ Vitrification Test Site (VTS)	Interim Action Record of Decision, 300-FF-2 (2001) and the ESD for the 300-FF-2 OU ROD, May 2004	The Tri-Parties have evaluated the additional cleanup necessary to achieve unrestricted cleanup levels for waste sites outside the "core industrial zone". Based on the
0041.00375	41.03.08.05	ERC	300 Area	300-FF-2	Remediate Waste Site - 300-109	333 Building Storm Water Runoff	Interim Action Record of Decision, 300-FF-2 (2001)	No planning activities currently ongoing; will be required in the future.

Section J

Attachment 1: River Corridor Closure Contract Work Scope

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE								
ACTIVITY ID ^A	WBS NUMBER ^B	CURRENT CONTRACTOR ^C	HANFORD AREA DESIGNATION ^D	OPERABLE UNIT ^E	ACTIVITY DESIGNATION ^F	ACTIVITY DESCRIPTION ^G	REGULATORY DOCUMENTATION STATUS ^H	ASSUMED ACTIVITY STATUS AS OF 01/31/05 ^I
0041.00376	41.03.08.05	ERC	300 Area	300-FF-2	Remediate Waste Site - 300-11	Soil at Site of Former Underground Gasoline Tank	Interim Action Record of Decision, 300-FF-2 (2001)	No planning activities currently ongoing; will be required in the future.
0041.00377	41.03.08.05	ERC	300 Area	300-FF-2	Remediate Waste Site - 300-110	333 Building Storm Water Runoff	Interim Action Record of Decision, 300-FF-2 (2001)	No planning activities currently ongoing; will be required in the future.
0041.00378	41.03.08.05	ERC	300 Area	300-FF-2	Remediate Waste Site - 300-121	French Drain	Interim Action Record of Decision, 300-FF-2 (2001)	No planning activities currently ongoing; will be required in the future.
0041.xxxxx	41.03.08.05	ERC	300 Area	300-FF-2	Remediate Waste Site - 300-123 (Costs included with D4 Building 366A)		Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00379	41.03.08.05	ERC	300 Area	300-FF-2	Remediate Waste Site - 300-15	Leakage from Corroded Process Sewer Pipe	Interim Action Record of Decision, 300-FF-2 (2001)	No planning activities currently ongoing; will be required in the future.
0041.00380	41.03.08.05	ERC	300 Area	300-FF-2	Remediate Waste Site - 300-16	Solid Waste Contamination Area	Interim Action Record of Decision, 300-FF-2 (2001)	No planning activities currently ongoing; will be required in the future.
0041.00381	41.03.08.05	ERC	300 Area	300-FF-2	Remediate Waste Site - 300-175	3714 Building Steam Condensate, Miscellaneous	Interim Action Record of Decision, 300-FF-2 (2001)	No planning activities currently ongoing; will be required in the future.
0041.00382	41.03.08.05	ERC	300 Area	300-FF-2	Remediate Waste Site - 300-18	Surface Contaminated Dumping Area #4	Interim Action Record of Decision, 300-FF-2 (2001)	Excavation and sorting and sampling are complete. Loadout is in ongoing. Scope is 50% complete.
0041.00383	41.03.08.05	ERC	300 Area	300-FF-2	Remediate Waste Site - 300-214	300 Retention Process Sewer	Interim Action Record of Decision, 300-FF-2 (2001)	No planning activities currently ongoing; will be required in the future.

Section J

Attachment 1: River Corridor Closure Contract Work Scope

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE								
ACTIVITY ID ^A	WBS NUMBER ^B	CURRENT CONTRACTOR ^C	HANFORD AREA DESIGNATION ^D	OPERABLE UNIT ^E	ACTIVITY DESIGNATION ^F	ACTIVITY DESCRIPTION ^G	REGULATORY DOCUMENTATION STATUS ^H	ASSUMED ACTIVITY STATUS AS OF 01/31/05 ^I
0041.xxxxx	41.03.08.05	ERC	300 Area	300-FF-2	Remediate Waste Site - 300-218 (Costs included with D4 Building 314)		Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00384	41.03.08.05	ERC	300 Area	300-FF-2	Remediate Waste Site - 300-219	300 Area Waste Acid Transfer Line	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00385	41.03.08.05	ERC	300 Area	300-FF-2	Remediate Waste Site - 300-22	309 B-Cell Cleanout Leak	Interim Action Record of Decision, 300-FF-2 (2001)	No planning activities currently ongoing; will be required in the future.
0041.xxxxx	41.03.08.05	ERC	300 Area	300-FF-2	Remediate Waste Site - 300-222 (Costs included with D4 Building 384)		Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.xxxxx	41.03.08.05	ERC	300 Area	300-FF-2	Remediate Waste Site - 300-223 (Costs included with D4 Building 384)		Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00386	41.03.08.05	ERC	300 Area	300-FF-2	Remediate Waste Site - 300-224	WATS and U Bearing Piping Trench	Interim Action Record of Decision, 300-FF-2 (2001)	No planning activities currently ongoing; will be required in the future.
0041.00387	41.03.08.05	ERC	300 Area	300-FF-2	Remediate Waste Site - 300-24	Soil Contamination Area	Interim Action Record of Decision, 300-FF-2 (2001)	No planning activities currently ongoing; will be required in the future.
0041.00388	41.03.08.05	ERC	300 Area	300-FF-2	Remediate Waste Site - 300-251	Unplanned Release	Interim Action Record of Decision, 300-FF-2 (2001)	No planning activities currently ongoing; will be required in the future.
0041.00389	41.03.08.05	ERC	300 Area	300-FF-2	Remediate Waste Site - 300-255	309 Tank Farm Contaminated Soil	Interim Action Record of Decision, 300-FF-2 (2001)	No planning activities currently ongoing; will be required in the future.
0041.00390	41.03.08.05	ERC	300 Area	300-FF-2	Remediate Waste Site - 300-256	306E Fabrication and Testing Laboratory Release	Interim Action Record of Decision, 300-FF-2 (2001)	No planning activities currently ongoing; will be required in the future.

Section J

Attachment 1: River Corridor Closure Contract Work Scope

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE								
ACTIVITY ID^A	WBS NUMBER^B	CURRENT CONTRACTOR^C	HANFORD AREA DESIGNATION^D	OPERABLE UNIT^E	ACTIVITY DESIGNATION^F	ACTIVITY DESCRIPTION^G	REGULATORY DOCUMENTATION STATUS^H	ASSUMED ACTIVITY STATUS AS OF 01/31/05^I
0041.00391	41.03.08.05	ERC	300 Area	300-FF-2	Remediate Waste Site - 300-257	309 Holdup Tank Outfall Pipeline	Interim Action Record of Decision, 300-FF-2 (2001)	No planning activities currently ongoing; will be required in the future.
0041.00392	41.03.08.05	ERC	300 Area	300-FF-2	Remediate Waste Site - 300-258	Abandoned Pipe Trench between the 334 Tank Farm and 306E	Interim Action Record of Decision, 300-FF-2 (2001)	No planning activities currently ongoing; will be required in the future.
0041.00393	41.03.08.05	ERC	300 Area	300-FF-2	Remediate Waste Site - 300-259	Contamination Area Surrounding 618-1 Burial Ground	Interim Action Record of Decision, 300-FF-2 (2001)	No planning activities currently ongoing; will be required in the future.
0041.00394	41.03.08.05	ERC	300 Area	300-FF-2	Remediate Waste Site - 300-260	Contaminated Soil Release Site	Interim Action Record of Decision, 300-FF-2 (2001)	No planning activities currently ongoing; will be required in the future.
0041.00395	41.03.08.05	ERC	300 Area	300-FF-2	Remediate Waste Site - 300-268	3741 Building Foundation	Interim Action Record of Decision, 300-FF-2 (2001)	No planning activities currently ongoing; will be required in the future.
0041.00397	41.03.08.05	ERC	300 Area	300-FF-2	Remediate Waste Site - 300-270	Unplanned Release at 313 Building	Interim Action Record of Decision, 300-FF-2 (2001)	No planning activities currently ongoing; will be required in the future.
0041.00398	41.03.08.05	ERC	300 Area	300-FF-2	Remediate Waste Site - 300-273	Fuel Oil Transfer Pipeline, 366 Bunker Pipeline	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00399	41.03.08.05	ERC	300 Area	300-FF-2	Remediate Waste Site - 300-28	Contamination Found Along Gingko Street	Interim Action Record of Decision, 300-FF-2 (2001)	No planning activities currently ongoing; will be required in the future.
0041.00400	41.03.08.05	ERC	300 Area	300-FF-2	Remediate Waste Site - 300-29	Berm	Interim Action Record of Decision, 300-FF-2 (2001)	No planning activities currently ongoing; will be required in the future.
0041.00401	41.03.08.05	ERC	300 Area	300-FF-2	Remediate Waste Site - 300-33	Uranium-contaminated soil at Building 306W	Interim Action Record of Decision, 300-FF-2 (2001)	No planning activities currently ongoing; will be required in the future.

Section J

Attachment 1: River Corridor Closure Contract Work Scope

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE								
ACTIVITY ID ^A	WBS NUMBER ^B	CURRENT CONTRACTOR ^C	HANFORD AREA DESIGNATION ^D	OPERABLE UNIT ^E	ACTIVITY DESIGNATION ^F	ACTIVITY DESCRIPTION ^G	REGULATORY DOCUMENTATION STATUS ^H	ASSUMED ACTIVITY STATUS AS OF 01/31/05 ^I
0041.00402	41.03.08.05	ERC	300 Area	300-FF-2	Remediate Waste Site - 300-34	Soil Contaminated by Process Sewer Leak	Interim Action Record of Decision, 300-FF-2 (2001)	No planning activities currently ongoing; will be required in the future.
0041.00403	41.03.08.05	ERC	300 Area	300-FF-2	Remediate Waste Site - 300-4	Substation Soil Contamination	Interim Action Record of Decision, 300-FF-2 (2001)	No planning activities currently ongoing; will be required in the future.
0041.00404	41.03.08.05	ERC	300 Area	300-FF-2	Remediate Waste Site - 300-40	Corrosion of Vitrified Clay Sewer Pipe	Interim Action Record of Decision, 300-FF-2 (2001)	No planning activities currently ongoing; will be required in the future.
0041.xxxxx	41.03.08.05	ERC	300 Area	300-FF-2	Remediate Waste Site - 300-41 (Costs included with D4 Building 306E)		Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00405	41.03.08.05	ERC	300 Area	300-FF-2	Remediate Waste Site - 300-43	Unplanned Release Uranium-contaminated soil around Building 304	Interim Action Record of Decision, 300-FF-2 (2001)	No planning activities currently ongoing; will be required in the future.
0041.00406	41.03.08.05	ERC	300 Area	300-FF-2	Remediate Waste Site - 300-46	Uranium Chemical Wastes at Building 3706	Interim Action Record of Decision, 300-FF-2 (2001)	No planning activities currently ongoing; will be required in the future.
0041.00407	41.03.08.05	ERC	300 Area	300-FF-2	Remediate Waste Site - 300-48	Thorium Oxide and Fuel Fabrication Wastes Release Around Building 3732	Interim Action Record of Decision, 300-FF-2 (2001)	No planning activities currently ongoing; will be required in the future.
0041.00408	41.03.08.05	ERC	300 Area	300-FF-2	Remediate Waste Site - 300-5	Contaminated Soil at Site of Former Underground Gasoline Tank	Interim Action Record of Decision, 300-FF-2 (2001)	No planning activities currently ongoing; will be required in the future.
0041.xxxxx	41.03.08.05	ERC	300 Area	300-FF-2	Remediate Waste Site - 300-6 (Costs included with D4 Building 366A)		Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00409	41.03.08.05	ERC	300 Area	300-FF-2	Remediate Waste Site - 300-8	Aluminum Shavings Area	Interim Action Record of Decision, 300-FF-2 (2001)	Subcontract awarded - excavation to begin 02/03/05

Section J

Attachment 1: River Corridor Closure Contract Work Scope

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE								
ACTIVITY ID ^A	WBS NUMBER ^B	CURRENT CONTRACTOR ^C	HANFORD AREA DESIGNATION ^D	OPERABLE UNIT ^E	ACTIVITY DESIGNATION ^F	ACTIVITY DESCRIPTION ^G	REGULATORY DOCUMENTATION STATUS ^H	ASSUMED ACTIVITY STATUS AS OF 01/31/05 ^I
0041.00410	41.03.08.05	ERC	300 Area	300-FF-2	Remediate Waste Site - 300-80	333 Building Storm water Runoff and Steam Condensate, Miscellaneous Stream #268	Interim Action Record of Decision, 300-FF-2 (2001)	No planning activities currently ongoing; will be required in the future.
0041.00411	41.03.08.05	ERC	300 Area	300-FF-2	Remediate Waste Site - 303-M SA	303M Building Storage Area	Interim Action Record of Decision, 300-FF-2 (2001)	No planning activities currently ongoing; will be required in the future.
0041.00412	41.03.08.05	ERC	300 Area	300-FF-2	Remediate Waste Site - 305-B SF	305-B Storage Facility	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00413	41.03.08.05	ERC	300 Area	300-FF-2	Remediate Waste Site - 307 RB (Costs included with D4 Building 307)	307 Retention Basins	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.xxxxx	41.03.08.05	ERC	300 Area	300-FF-2	Remediate Waste Site - 311-TK-40 (Costs included with D4 Building 333)		Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.xxxxx	41.03.08.05	ERC	300 Area	300-FF-2	Remediate Waste Site - 311-TK-50 (Costs included with D4 Building 333)		Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00414	41.03.08.05	ERC	300 Area	300-FF-2	Remediate Waste Site - 313 ESSP	East Side Storage Pad	Interim Action Record of Decision, 300-FF-2 (2001)	No planning activities currently ongoing; will be required in the future.
0041.xxxxx	41.03.08.05	ERC	300 Area	300-FF-2	Remediate Waste Site - 313-TK-2 (Costs included with D4 Building 313)		Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00415	41.03.08.05	ERC	300 Area	300-FF-2	Remediate Waste Site - 316-3	Process Water Trenches	Interim Action Record of Decision, 300-FF-2 (2001)	No planning activities currently ongoing; will be required in the future.
0041.00416	41.03.08.05	ERC	300 Area	300-FF-2	Remediate Waste Site - 316-4	300 Area North Cribs	Interim Action Record of Decision, 300-FF-2 (2001) and the ESD for the 300-FF-2 OU ROD, May 2004	The Tri-Parties have evaluated the additional cleanup necessary to achieve unrestricted cleanup levels for waste sites outside the "core industrial zone". Based on the

Section J

Attachment 1: River Corridor Closure Contract Work Scope

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE								
ACTIVITY ID ^A	WBS NUMBER ^B	CURRENT CONTRACTOR ^C	HANFORD AREA DESIGNATION ^D	OPERABLE UNIT ^E	ACTIVITY DESIGNATION ^F	ACTIVITY DESCRIPTION ^G	REGULATORY DOCUMENTATION STATUS ^H	ASSUMED ACTIVITY STATUS AS OF 01/31/05 ^I
0041.00417	41.03.08.05	ERC	300 Area	300-FF-2	Remediate Waste Site - 323 Tank 1	321 Building Underground Waste Tanks, 321 Tank Farm #3	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00418	41.03.08.05	ERC	300 Area	300-FF-2	Remediate Waste Site - 323 Tank 2	321 Building Underground Waste Tanks, 321 Tank Farm #3	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00419	41.03.08.05	ERC	300 Area	300-FF-2	Remediate Waste Site - 323 Tank 3	321 Building Underground Waste Tanks, 321 Tank Farm #3	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00420	41.03.08.05	ERC	300 Area	300-FF-2	Remediate Waste Site - 323 Tank 4	321 Building Underground Waste Tanks, 321 Tank Farm #3	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.xxxxx	41.03.08.05	ERC	300 Area	300-FF-2	Remediate Waste Site - 323-TK-1 (Costs included with D4 Building 323)		Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.xxxxx	41.03.08.05	ERC	300 Area	300-FF-2	Remediate Waste Site - 323-TK-2 (Costs included with D4 Building 323)		Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.xxxxx	41.03.08.05	ERC	300 Area	300-FF-2	Remediate Waste Site - 323-TK-3 (Costs included with D4 Building 323)		Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.xxxxx	41.03.08.05	ERC	300 Area	300-FF-2	Remediate Waste Site - 323-TK-4 (Costs included with D4 Building 323)		Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.

Section J

Attachment 1: River Corridor Closure Contract Work Scope

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE								
ACTIVITY ID ^A	WBS NUMBER ^B	CURRENT CONTRACTOR ^C	HANFORD AREA DESIGNATION ^D	OPERABLE UNIT ^E	ACTIVITY DESIGNATION ^F	ACTIVITY DESCRIPTION ^G	REGULATORY DOCUMENTATION STATUS ^H	ASSUMED ACTIVITY STATUS AS OF 01/31/05 ^I
0041.00421	41.03.08.05	ERC	300 Area	300-FF-2	Remediate Waste Site - 333 ESHWSA	333 Building East Side Hazardous Waste Storage Area (ESHWSA)	Interim Action Record of Decision, 300-FF-2 (2001)	No planning activities currently ongoing; will be required in the future.
0041.00422	41.03.08.05	ERC	300 Area	300-FF-2	Remediate Waste Site - 333 WSTF	333 West Side Tank Far (WSTF) Uranium Bearing Acid Tanks	Interim Action Record of Decision, 300-FF-2 (2001)	No planning activities currently ongoing; will be required in the future.
0041.xxxxx	41.03.08.05	ERC	300 Area	300-FF-2	Remediate Waste Site - 333-TK-11 (Costs included in D4 333)		Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.xxxxx	41.03.08.05	ERC	300 Area	300-FF-2	Remediate Waste Site - 333-TK-7 (Costs included in D4 333)		Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.xxxxx	41.03.08.05	ERC	300 Area	300-FF-2	Remediate Waste Site - 333-WSTF (Costs included in D4 333)		Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00423	41.03.08.05	ERC	300 Area	300-FF-2	Remediate Waste Site - 340 Complex	Radioactive Liquid Waste Handling Facility	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.xxxxx	41.03.08.05	ERC	300 Area	300-FF-2	Remediate Waste Site - 3712-USSA (Costs included with D4 Building 3712)	Uranium Scrap Storage Area	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00424	41.03.08.05	ERC	300 Area	300-FF-2	Remediate Waste Site - 600 NSTFST	Near Surface Test Facility Septic Tank System	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00425	41.03.08.05	ERC	300 Area	300-FF-2	Remediate Waste Site - 600-117	300 Area Treated Effluent Disposal Facility (TEDF)	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00426	41.03.08.05	ERC	300 Area	300-FF-2	Remediate Waste Site - 600-243	Petroleum Contaminated Soil Bioremediation Pad	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.

Section J

Attachment 1: River Corridor Closure Contract Work Scope

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE								
ACTIVITY ID ^A	WBS NUMBER ^B	CURRENT CONTRACTOR ^C	HANFORD AREA DESIGNATION ^D	OPERABLE UNIT ^E	ACTIVITY DESIGNATION ^F	ACTIVITY DESCRIPTION ^G	REGULATORY DOCUMENTATION STATUS ^H	ASSUMED ACTIVITY STATUS AS OF 01/31/05 ^I
0041.00427	41.03.08.05	ERC	300 Area	300-FF-2	Remediate Waste Site - 600-259	Grout Waste Test Lysimeter	Interim Action Record of Decision, 300-FF-2 (2001) and the ESD for the 300-FF-2 OU ROD, May 2004	The Tri-Parties have evaluated the additional cleanup necessary to achieve unrestricted cleanup levels for waste sites outside the "core industrial zone". Based on the
0041.00428	41.03.08.05	ERC	300 Area	300-FF-2	Remediate Waste Site - 600-47	Dumping Area	Interim Action Record of Decision, 300-FF-2 (2001) and the ESD for the 300-FF-2 OU ROD, May 2004	The Tri-Parties have evaluated the additional cleanup necessary to achieve unrestricted cleanup levels for waste sites outside the "core industrial zone". Based on the
0041.00429	41.03.08.05	ERC	300 Area	300-FF-2	Remediate Waste Site - 600-58	H.J. Ashe Substation Oil/Water Separator & Drywells	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00430	41.03.08.05	ERC	300 Area	300-FF-2	Remediate Waste Site - 600-59	H.J. Ashe Substation Storage Area	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00431	41.03.08.05	ERC	300 Area	300-FF-2	Remediate Waste Site - 600-60	H.J. Ashe Substation Switchyard Facility	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00432	41.03.08.05	ERC	300 Area	300-FF-2	Remediate Waste Site - 600-62	Benton Switch Substation Releases	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.

Section J

Attachment 1: River Corridor Closure Contract Work Scope

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE								
ACTIVITY ID ^A	WBS NUMBER ^B	CURRENT CONTRACTOR ^C	HANFORD AREA DESIGNATION ^D	OPERABLE UNIT ^E	ACTIVITY DESIGNATION ^F	ACTIVITY DESCRIPTION ^G	REGULATORY DOCUMENTATION STATUS ^H	ASSUMED ACTIVITY STATUS AS OF 01/31/05 ^I
0041.00433	41.03.08.05	ERC	300 Area	300-FF-2	Remediate Waste Site - 600-63	300-N Lysimeter Area	Interim Action Record of Decision, 300-FF-2 (2001) and the ESD for the 300-FF-2 OU ROD, May 2004	The Tri-Parties have evaluated the additional cleanup necessary to achieve unrestricted cleanup levels for waste sites outside the "core industrial zone". Based on the evaluation, the soil cleanup level for this
0041.00434	41.03.08.05	ERC	300 Area	300-FF-2	Remediate Waste Site - UPR-300-1	307-340 Waste Line Leak	Interim Action Record of Decision, 300-FF-2 (2001)	No planning activities currently ongoing; will be required in the future.
0041.00435	41.03.08.05	ERC	300 Area	300-FF-2	Remediate Waste Site - UPR-300-11	Underground Radioactive Liquid Line Leak	Interim Action Record of Decision, 300-FF-2 (2001)	No planning activities currently ongoing; will be required in the future.
0041.00436	41.03.08.05	ERC	300 Area	300-FF-2	Remediate Waste Site - UPR-300-17	Unplanned Release	Interim Action Record of Decision, 300-FF-2 (2001)	No planning activities currently ongoing; will be required in the future.
0041.00437	41.03.08.05	ERC	300 Area	300-FF-2	Remediate Waste Site - UPR-300-38	Unplanned Release	Interim Action Record of Decision, 300-FF-2 (2001)	No planning activities currently ongoing; will be required in the future.
0041.00438	41.03.08.05	ERC	300 Area	300-FF-2	Remediate Waste Site - UPR-300-39	Unplanned Release	Interim Action Record of Decision, 300-FF-2 (2001)	No planning activities currently ongoing; will be required in the future.
0041.00439	41.03.08.05	ERC	300 Area	300-FF-2	Remediate Waste Site - UPR-300-4	Uranium Contamination beneath and South of Building 321	Interim Action Record of Decision, 300-FF-2 (2001)	No planning activities currently ongoing; will be required in the future.
0041.00440	41.03.08.05	ERC	300 Area	300-FF-2	Remediate Waste Site - UPR-300-40	Unplanned Release	Interim Action Record of Decision, 300-FF-2 (2001)	No planning activities currently ongoing; will be required in the future.

Section J

Attachment 1: River Corridor Closure Contract Work Scope

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE								
ACTIVITY ID ^A	WBS NUMBER ^B	CURRENT CONTRACTOR ^C	HANFORD AREA DESIGNATION ^D	OPERABLE UNIT ^E	ACTIVITY DESIGNATION ^F	ACTIVITY DESCRIPTION ^G	REGULATORY DOCUMENTATION STATUS ^H	ASSUMED ACTIVITY STATUS AS OF 01/31/05 ^I
0041.xxxxx	41.03.08.05	ERC	300 Area	300-FF-2	Remediate Waste Site - UPR-300-42 (Costs included with D4 Building 384)		Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00441	41.03.08.05	ERC	300 Area	300-FF-2	Remediate Waste Site - UPR-300-45	Unplanned Release	Interim Action Record of Decision, 300-FF-2 (2001)	No planning activities currently ongoing; will be required in the future.
0041.00442	41.03.08.05	ERC	300 Area	300-FF-2	Remediate Waste Site - UPR-300-46	Unplanned Release	Interim Action Record of Decision, 300-FF-2 (2001)	No planning activities currently ongoing; will be required in the future.
0041.00443	41.03.08.05	ERC	300 Area	300-FF-2	Remediate Waste Site - UPR-300-5	Spill at 309 Storage Basin	Interim Action Record of Decision, 300-FF-2 (2001)	No planning activities currently ongoing; will be required in the future.
0041.00445	41.03.08.05	ERC	300 Area	300-FF-2	Remediate Waste Site - UPR-600-22	Washington Public Power Supply System Windrow Site, 600-21	Interim Action Record of Decision, 300-FF-2 (2001)	No planning activities currently ongoing; will be required in the future.
Burial Ground Remediation								
0041.00480	41.03.08.06	ERC	300 Area	300-FF-2	Remediate Burial Ground - 618-1	Solid Waste Burial Ground #1	Interim Action Record of Decision, 300-FF-2 (2001)	No planning activities currently ongoing; will be required in the future.
0041.00481	41.03.08.06	ERC	300 Area	300-FF-2	Remediate Burial Ground - 618-13	303 Building Contaminated Soil Burial Site	Interim Action Record of Decision, 300-FF-2 (2001) and the ESD for the 300-FF-2 OU ROD, May 2004	The Tri-Parties have evaluated the additional cleanup necessary to achieve unrestricted cleanup levels for waste sites outside the "core industrial zone". Based on the evaluation, the soil cleanup level for this
0041.00482	41.03.08.06	ERC	300 Area	300-FF-2	Remediate Burial Ground - 618-2	Solid Waste Burial Ground #2	Interim Action Record of Decision, 300-FF-2 (2001)	Subcontract awarded - excavation to begin 06/21/05
0041.00483	41.03.08.06	ERC	300 Area	300-FF-2	Remediate Burial Ground - 618-3	Dry Waste Burial Ground	Interim Action Record of Decision, 300-FF-2 (2001)	Excavation and sorting and sampling are complete. Loadout is in ongoing. Scope is 70% complete.

Section J

Attachment 1: River Corridor Closure Contract Work Scope

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE								
ACTIVITY ID ^A	WBS NUMBER ^B	CURRENT CONTRACTOR ^C	HANFORD AREA DESIGNATION ^D	OPERABLE UNIT ^E	ACTIVITY DESIGNATION ^F	ACTIVITY DESCRIPTION ^G	REGULATORY DOCUMENTATION STATUS ^H	ASSUMED ACTIVITY STATUS AS OF 01/31/05 ^I
0041.00484	41.03.08.06	ERC	300 Area	300-FF-2	Remediate Burial Ground - 618-7	Burial Ground #7	Interim Action Record of Decision, 300-FF-2 (2001) and the ESD for the 300-FF-2 OU ROD, May 2004	The Tri-Parties have evaluated the additional cleanup necessary to achieve unrestricted cleanup levels for waste sites outside the "core industrial zone". Based on the evaluation, the soil cleanup level for this waste site has been changed from "industrial" to "unrestricted."
0041.00485	41.03.08.06	ERC	300 Area	300-FF-2	Remediate Burial Ground - 618-8	Uranium-contaminated Soil Under a Parking Lot	Interim Action Record of Decision, 300-FF-2 (2001)	Subcontract awarded - excavation to begin 04/14/05
D⁴ - Buildings								
0041.00776	41.03.08.07	PHMC	300 Area		D4 Building - 3225	300 Area Accelerated Closure Plan Zone A Small Facilities	Regulatory Documentation (EE/CA) Completed	Unoccupied - No planning activities currently ongoing; will be required in the future.
0041.00777	41.03.08.07	PHMC	300 Area		D4 Building - 332	300 Area Accelerated Closure Plan Zone A Small Facilities Packaging Test Facility	Regulatory Documentation (EE/CA) Completed	Unoccupied - No planning activities currently ongoing; will be required in the future.
0041.00778	41.03.08.07	PHMC	300 Area		D4 Building - 334	300 Area Accelerated Closure Plan Zone A Small Facilities Process Sewer Monitor Facility 200	Regulatory Documentation (EE/CA) Completed	Unoccupied - No planning activities currently ongoing; will be required in the future.
0041.00779	41.03.08.07	PHMC	300 Area		D4 Building - 334A	300 Area Accelerated Closure Plan Zone A Small Facilities	Regulatory Documentation (EE/CA) Completed	Unoccupied - No planning activities currently ongoing; will be required in the future.
0041.00780	41.03.08.07	PHMC	300 Area		D4 Building - 3727	Classified Vault	Regulatory Documentation Required ^J	Unoccupied - No planning activities currently ongoing; will be required in the future.

Section J

Attachment 1: River Corridor Closure Contract Work Scope

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE								
ACTIVITY ID ^A	WBS NUMBER ^B	CURRENT CONTRACTOR ^C	HANFORD AREA DESIGNATION ^D	OPERABLE UNIT ^E	ACTIVITY DESIGNATION ^F	ACTIVITY DESCRIPTION ^G	REGULATORY DOCUMENTATION STATUS ^H	ASSUMED ACTIVITY STATUS AS OF 01/31/05 ^I
0041.00781	41.03.08.07	PHMC	300 Area		D4 Building - 3906A	300 Area Accelerated Closure Plan Zone A Small Facilities	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00782	41.03.08.07	PHMC	300 Area		D4 Building - 303A	300 Area Accelerated Closure Plan Zone E Small Facilities	Regulatory Documentation (EE/CA) Completed	Unoccupied - No planning activities currently ongoing; will be required in the future.
0041.00783	41.03.08.07	PHMC	300 Area		D4 Building - 303B	300 Area Accelerated Closure Plan Zone E Small Facilities	(TPA-MX-92-06-TO2/Nuclear Cat 3) Regulatory Documentation (EE/CA) Completed ^J	Uranium disposition to be completed by the PHMC. Building will be transferred to RCCC after uranium disposition.
0041.00784	41.03.08.07	PHMC	300 Area		D4 Building - 303C	300 Area Accelerated Closure Plan Zone E Small Facilities	Regulatory Documentation (EE/CA) Completed	Unoccupied - No planning activities currently ongoing; will be required in the future.
0041.00785	41.03.08.07	PHMC	300 Area		D4 Building - 303E	300 Area Accelerated Closure Plan Zone F Small Facilities	Regulatory Documentation Required ^J	Unoccupied - No planning activities currently ongoing; will be required in the future.
0041.00786	41.03.08.07	PHMC	300 Area		D4 Building - 303F	300 Area Accelerated Closure Plan Zone B Small Facilities	300 Area WATS RCRA Partial Cleaned Closed 1999. Remaining to be done under Interim Record of Decision 300-FF-2 - Regulatory Documentation EE/CA	Unoccupied - No planning activities currently ongoing; will be required in the future.
0041.00787	41.03.08.07	PHMC	300 Area		D4 Building - 303G	300 Area Accelerated Closure Plan Zone B Small Facilities	Regulatory Documentation EE/CA Completed	Unoccupied - No planning activities currently ongoing; will be required in the future.
0041.00788	41.03.08.07	PHMC	300 Area		D4 Building - 303J	Materials Storage Building	Regulatory Documentation Required ^J	Unoccupied - No planning activities currently ongoing; will be required in the future.
0041.00789	41.03.08.07	PHMC	300 Area		D4 Building - 303M	Uranium Oxide Building	Regulatory Documentation (EE/CA) Completed	Unoccupied - No planning activities currently ongoing; will be required in the future.

Section J

Attachment 1: River Corridor Closure Contract Work Scope

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE								
ACTIVITY ID ^A	WBS NUMBER ^B	CURRENT CONTRACTOR ^C	HANFORD AREA DESIGNATION ^D	OPERABLE UNIT ^E	ACTIVITY DESIGNATION ^F	ACTIVITY DESCRIPTION ^G	REGULATORY DOCUMENTATION STATUS ^H	ASSUMED ACTIVITY STATUS AS OF 01/31/05 ^I
0041.00790	41.03.08.07	PHMC	300 Area		D4 Building - 304 (includes Waste Site 300-249)	300 Area Accelerated Closure Plan Zone E Small Facilities	Regulatory Documentation EE/CA Completed	Unoccupied - No planning activities currently ongoing; will be required in the future.
0041.00791	41.03.08.07	PHMC	300 Area		D4 Building - 304A	300 Area Accelerated Closure Plan Zone E Small Facilities	Regulatory Documentation Required ^J	Unoccupied - No planning activities currently ongoing; will be required in the future.
0041.00792	41.03.08.07	PHMC	300 Area		D4 Building - 305	Engineering Testing Facility	Regulatory Documentation Required ^J	Unoccupied - No planning activities currently ongoing; will be required in the future.
0041.00793	41.03.08.07	PHMC	300 Area		D4 Building - 305A	Electrician and Pipefitter Shop	Regulatory Documentation Required ^J	D ⁴ complete down to the pad by 03/10/05. Scope is 90% complete.
0041.00794	41.03.08.07	PNNL	300 Area		D4 Building - 305B	Hazardous Waste Storage Facility	RCRA PERMIT Part III, Ch 2 (Ecology 1994)/Treatment, Storage, and Disposal (04RCA0015); Regulatory Documentation (EE/CA) Completed	Operating Facility - No planning activities currently ongoing; will be required in the future.
0041.00795	41.03.08.07	JCI	300 Area		D4 Building - 305-BA	300 Area Accelerated Closure Plan Zone C Small Facilities	Regulatory Documentation Required ^J	Operating Facility - No planning activities currently ongoing; will be required in the future.
0041.00796	41.03.08.07	PHMC	300 Area		D4 Building - 305P	300 Area Accelerated Closure Plan Zone C Small Facilities	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00797	41.03.08.07	PHMC	300 Area		D4 Building - 306E (includes Waste Site 300-41)	Development Fabrication and Test Lab	Regulatory Documentation EE/CA Completed	Unoccupied - No planning activities currently ongoing; will be required in the future.
0041.00798	41.03.08.07	JCI	300 Area		D4 Building - 306E-BA	300 Area Accelerated Closure Plan Zone F Small Facilities	Regulatory Documentation EE/CA Completed	Unoccupied - No planning activities currently ongoing; will be required in the future.

Section J

Attachment 1: River Corridor Closure Contract Work Scope

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE								
ACTIVITY ID ^A	WBS NUMBER ^B	CURRENT CONTRACTOR ^C	HANFORD AREA DESIGNATION ^D	OPERABLE UNIT ^E	ACTIVITY DESIGNATION ^F	ACTIVITY DESCRIPTION ^G	REGULATORY DOCUMENTATION STATUS ^H	ASSUMED ACTIVITY STATUS AS OF 01/31/05 ^I
0041.00799	41.03.08.07	PHMC	300 Area		D4 Building - 306W	Materials Development Laboratory	Regulatory Documentation EE/CA Completed	Unoccupied - No planning activities currently ongoing; will be required in the future.
0041.00800	41.03.08.07	PHMC	300 Area		D4 Building - 307 (includes Waste Site 307-RB)	Retention Basin Structure	Regulatory Documentation Required ^J	Operating Facility Supports 310 Treated Effluent Disposal Facility - No planning activities currently ongoing; they will be required in the future.
0041.00801	41.03.08.07	PHMC	300 Area		D4 Building - 309 (includes Waste Sites 300-39, 309-TW-1, 309-TW-2, 309-TW-3, 309-WS-1, 309-WS-2, and 309-WS-3)	SP-100 GES Test Facility	Regulatory Documentation Required ^J	Unoccupied - No planning activities currently ongoing; will be required in the future.
0041.00802	41.03.08.07	PHMC	300 Area		D4 Building - 310	Treated Effluent Disposal Facility (TEDF)	NPDES -WA-002591-17	Operating Facility - No planning activities currently ongoing; will be required in the future.
0041.00803	41.03.08.07	PHMC	300 Area		D4 Building - 310S	Drum Storage Area - Treated Effluent Disposal Facility	NPDES -WA-002591-17	Operating Facility - No planning activities currently ongoing; will be required in the future.
0041.00811	41.03.08.07	PHMC	300 Area		D4 Building - 312	River Pump House	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00812	41.03.08.07	PHMC	300 Area		D4 Building - 313 (includes Waste Site 313-TK-2)	N Fuels Manufacturing Support Facility	300 Area WATS RCRA Partial Clean Closed 1999. Remainder to be done under Interim Record of Decision 300-FF-2. DOE/RL 90-11, Rev 2. Regulatory	Unoccupied - No planning activities currently ongoing; will be required in the future. TPA change requires completion of D ⁴ by 09/30/06
0041.00813	41.03.08.07	PHMC	300 Area		D4 Building - 314 (includes Waste Site 300-218)	Engineering Development Laboratory	Regulatory Documentation (EE/CA) Completed	Unoccupied - No planning activities currently ongoing; will be required in the future. TPA change requires completion of D ⁴ by 09/30/06
0041.00814	41.03.08.07	PHMC	300 Area		D4 Building - 314B	300 Area Accelerated Closure Plan Zone C Small Facilities	Regulatory Documentation (EE/CA) Completed	Unoccupied - No planning activities currently ongoing; will be required in the future. TPA change requires completion of D ⁴ by 09/30/06
0041.xxxxx	41.03.08.07	PHMC	300 Area		D4 Building - 315	Backwash Disposal Pond	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.

Section J

Attachment 1: River Corridor Closure Contract Work Scope

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE								
ACTIVITY ID ^A	WBS NUMBER ^B	CURRENT CONTRACTOR ^C	HANFORD AREA DESIGNATION ^D	OPERABLE UNIT ^E	ACTIVITY DESIGNATION ^F	ACTIVITY DESCRIPTION ^G	REGULATORY DOCUMENTATION STATUS ^H	ASSUMED ACTIVITY STATUS AS OF 01/31/05 ^I
0041.00815	41.03.08.07	PHMC	300 Area		D4 Building - 315A	Backwash Disposal Pond	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00816	41.03.08.07	PHMC	300 Area		D4 Building - 315B	300 Area Accelerated Closure Plan Zone KA Small Facilities	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00817	41.03.08.07	PHMC	300 Area		D4 Building - 315C	Backwash Lift Station & Sedimentation Pond	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00818	41.03.08.07	PHMC	300 Area		D4 Building - 315D	Backwash Recycle Pump Station	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00819	41.03.08.07	PNNL	300 Area		D4 Building - 318	Radiological Calibrations Laboratory	Regulatory Documentation Required ^J	Operating Facility - No planning activities currently ongoing; will be required in the future.
0041.00821	41.03.08.07	JCI	300 Area		D4 Building - 318-BA	318 Boiler Annex	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00822	41.03.08.07	PNNL	300 Area		D4 Building - 318C	High Temperature Lattice Test Reactor Filter Facility	Regulatory Documentation Required ^J	Operating Facility - No planning activities currently ongoing; will be required in the future.
0041.00823	41.03.08.07	PNNL	300 Area		D4 Building - 320	Physical Sciences Laboratory	Regulatory Documentation Required ^J	Operating Facility - No planning activities currently ongoing; will be required in the future.
0041.00824	41.03.08.07	JCI	300 Area		D4 Building - 320-BA	320 Boiler Annex	Regulatory Documentation Required ^J	Operating Facility - No planning activities currently ongoing; will be required in the future.

Section J

Attachment 1: River Corridor Closure Contract Work Scope

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE								
ACTIVITY ID ^A	WBS NUMBER ^B	CURRENT CONTRACTOR ^C	HANFORD AREA DESIGNATION ^D	OPERABLE UNIT ^E	ACTIVITY DESIGNATION ^F	ACTIVITY DESCRIPTION ^G	REGULATORY DOCUMENTATION STATUS ^H	ASSUMED ACTIVITY STATUS AS OF 01/31/05 ^I
0041.00825	41.03.08.07	PHMC	300 Area		D4 Building - 321	Hydromechanical/Seismic Facility	Regulatory Documentation Required ^J	Unoccupied - No planning activities currently ongoing; will be required in the future.
0041.00826	41.03.08.07	PHMC	300 Area		D4 Building - 321B	300 Area Accelerated Closure Plan Zone GB Small Facilities	Regulatory Documentation Required ^J	Unoccupied - No planning activities currently ongoing; will be required in the future.
0041.00827	41.03.08.07	PHMC	300 Area		D4 Building - 321C	300 Area Accelerated Closure Plan Zone GB Small Facilities	Regulatory Documentation Required ^J	Unoccupied - No planning activities currently ongoing; will be required in the future.
0041.00828	41.03.08.07	PHMC	300 Area		D4 Building - 321D	300 Area Accelerated Closure Plan Zone GB Small Facilities	Regulatory Documentation Required ^J	Unoccupied - No planning activities currently ongoing; will be required in the future.
0041.00829	41.03.08.07	PHMC	300 Area		D4 Building - 3220	Telephone Exchange	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00830	41.03.08.07	PHMC	300 Area		D4 Building - 3229	300 Area Accelerated Closure Plan Zone D Small Facilities	Regulatory Documentation Required ^J	D ⁴ complete down to the pad by 03/10/05. Scope is 90% complete.
0041.00831	41.03.08.07	PNNL	300 Area		D4 Building - 323 (includes Waste Sites 323-TK-1, 323-TK-2, 323-TK-3, and 323-TK-4)	Mechanical Properties Laboratory	Regulatory Documentation Required ^J	Operating Facility - No planning activities currently ongoing; will be required in the future.
0041.xxxxx	41.03.08.07	PHMC	300 Area		D4 Building - 3128	300 Area Accelerated Closure Plan Zone D Small Facilities	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00832	41.03.08.07	PHMC	300 Area		D4 Building - 3231	300 Area Accelerated Closure Plan Zone D Small Facilities	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00833	41.03.08.07	PHMC	300 Area		D4 Building - 3232	300 Area Accelerated Closure Plan Zone C Small Facilities	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.

Section J

Attachment 1: River Corridor Closure Contract Work Scope

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE								
ACTIVITY ID ^A	WBS NUMBER ^B	CURRENT CONTRACTOR ^C	HANFORD AREA DESIGNATION ^D	OPERABLE UNIT ^E	ACTIVITY DESIGNATION ^F	ACTIVITY DESCRIPTION ^G	REGULATORY DOCUMENTATION STATUS ^H	ASSUMED ACTIVITY STATUS AS OF 01/31/05 ^I
0041.00834	41.03.08.07	JCI	300 Area		D4 Building - 323-BA	300 Area Accelerated Closure Plan Zone GA Small Facilities	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00835	41.03.08.07	PHMC	300 Area		D4 Building - 328	Engineering Services and Safety Building	Regulatory Documentation Required ^J	Operating Facility - No planning activities currently ongoing; will be required in the future.
0041.00836	41.03.08.07	PHMC	300 Area		D4 Building - 328A	300 Area Accelerated Closure Plan Zone H Small Facilities	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00837	41.03.08.07	JCI	300 Area		D4 Building - 328-BA	300 Area Accelerated Closure Plan Zone H Small Facilities	Regulatory Documentation Required ^J	Operating Facility - No planning activities currently ongoing; will be required in the future.
0041.00844	41.03.08.07	PHMC	300 Area		D4 Building - 333 (includes Waste Sites 333-WSTF, 333-TK-11, and 333-TK-7)	N Fuels Building	300 Area WATS RCRA Partial Clean Closed 1999. Remainder to be done under Interim Record of Decision 300-FF-2, TPA M-94-03. Regulatory Documentation	Unoccupied - No planning activities currently ongoing; will be required in the future.
0041.00846	41.03.08.07	PHMC	300 Area		D4 Building - 335	Sodium Test Facility	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00847	41.03.08.07	PNNL	300 Area		D4 Building - 336	High Bay Testing Facility	Regulatory Documentation Required ^J	Operating Facility - No planning activities currently ongoing; will be required in the future.
0041.00848	41.03.08.07	PHMC	300 Area		D4 Building - 337	Technical Management Center	Regulatory Documentation Required ^J	Unoccupied - No planning activities currently ongoing; will be required in the future.
0041.00849	41.03.08.07	PHMC	300 Area		D4 Building - 337B	High-Bay and Service Wing	Regulatory Documentation Required ^J	Operating Facility - No planning activities currently ongoing; will be required in the future.
0041.00850	41.03.08.07	JCI	300 Area		D4 Building - 337-BA	337 Boiler Annex	Regulatory Documentation Required ^J	Operating Facility - No planning activities currently ongoing; will be required in the future.

Section J

Attachment 1: River Corridor Closure Contract Work Scope

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE								
ACTIVITY ID ^A	WBS NUMBER ^B	CURRENT CONTRACTOR ^C	HANFORD AREA DESIGNATION ^D	OPERABLE UNIT ^E	ACTIVITY DESIGNATION ^F	ACTIVITY DESCRIPTION ^G	REGULATORY DOCUMENTATION STATUS ^H	ASSUMED ACTIVITY STATUS AS OF 01/31/05 ^I
0041.00851	41.03.08.07	PNNL	300 Area		D4 Building - 338	Maintenance Building	Regulatory Documentation Required ^J	Operating Facility - No planning activities currently ongoing; will be required in the future.
0041.00852	41.03.08.07	PHMC	300 Area		D4 Building - 339A	Computer Facility	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00853	41.03.08.07	PHMC	300 Area		D4 Building - 340	Waste Neutralization Facility Structure	TPA M-92-16, and HNF-5068, Rev 1A (Nuclear Cat. 3) - Regulatory Documentation Required ^J	Supports 310 TEDF - No planning activities currently ongoing; they will be required in the future.
0041.00854	41.03.08.07	PHMC	300 Area		D4 Building - 340A	300 Area Accelerated Closure Plan Zone KB Small Facilities	TPA M-92-16, and HNF-5068, Rev 1A (Nuclear Cat. 3) - Regulatory Documentation Required ^J	Supports 310 TEDF - No planning activities currently ongoing; they will be required in the future.
0041.00855	41.03.08.07	PHMC	300 Area		D4 Building - 340B	300 Area Accelerated Closure Plan Zone KB Small Facilities	TPA M-92-16, and HNF-5068, Rev 1A (Nuclear Cat. 3) - Regulatory Documentation Required ^J	Supports 310 TEDF - No planning activities currently ongoing; they will be required in the future.
0041.00856	41.03.08.07	PHMC	300 Area		D4 Building - 342	Collection Sump 1 - 300 Area TEDF Sewer Line	Regulatory Documentation Required ^J	Supports 310 TEDF - No planning activities currently ongoing; they will be required in the future.
0041.00857	41.03.08.07	PHMC	300 Area		D4 Building - 342A	Instrument/Electrical Building Shop	Regulatory Documentation Required ^J	Supports 310 TEDF - No planning activities currently ongoing; they will be required in the future.
0041.00858	41.03.08.07	PHMC	300 Area		D4 Building - 342B	Transformer Pad/Vault - TEDF	Regulatory Documentation Required ^J	Supports 310 TEDF - No planning activities currently ongoing; they will be required in the future.
0041.00859	41.03.08.07	PHMC	300 Area		D4 Building - 342C	Generator Pad - TEDF Sump	Regulatory Documentation Required ^J	Supports 310 TEDF - No planning activities currently ongoing; they will be required in the future.
0041.00860	41.03.08.07	PNNL	300 Area		D4 Building - 350	Plant Operations and Maintenance Facility	Regulatory Documentation Required ^J	Operating Facility - No planning activities currently ongoing; will be required in the future.

Section J

Attachment 1: River Corridor Closure Contract Work Scope

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE								
ACTIVITY ID ^A	WBS NUMBER ^B	CURRENT CONTRACTOR ^C	HANFORD AREA DESIGNATION ^D	OPERABLE UNIT ^E	ACTIVITY DESIGNATION ^F	ACTIVITY DESCRIPTION ^G	REGULATORY DOCUMENTATION STATUS ^H	ASSUMED ACTIVITY STATUS AS OF 01/31/05 ^I
0041.00861	41.03.08.07	PHMC	300 Area		D4 Building - 3503A	300 Area Accelerated Closure Plan Zone F Small Facilities	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.xxxx	41.03.08.07	PHMC	300 Area		D4 Building - 3503B	300 Area Accelerated Closure Plan Zone F Small Facilities	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00862	41.03.08.07	PHMC	300 Area		D4 Building - 3506A	300 Area Accelerated Closure Plan Zone GA Small Facilities	Regulatory Documentation Required ^J	Unoccupied - No planning activities currently ongoing; will be required in the future.
0041.00863	41.03.08.07	PHMC	300 Area		D4 Building - 3506B	300 Area Accelerated Closure Plan Zone GA Small Facilities	Regulatory Documentation Required ^J	Unoccupied - No planning activities currently ongoing; will be required in the future.
0041.00864	41.03.08.07	PHMC	300 Area		D4 Building - 3506C	Telecommunications Hub	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00869	41.03.08.07	PNNL	300 Area		D4 Building - 350A	Paint Shop	Regulatory Documentation Required ^J	Operating Facility - No planning activities currently ongoing; will be required in the future.
0041.00870	41.03.08.07	PNNL	300 Area		D4 Building - 350B	Warehouse	Regulatory Documentation Required ^J	Operating Facility - No planning activities currently ongoing; will be required in the future.
0041.00871	41.03.08.07	PNNL	300 Area		D4 Building - 350C	Storage Building	Regulatory Documentation Required ^J	Operating Facility - No planning activities currently ongoing; will be required in the future.
0041.00872	41.03.08.07	PNNL	300 Area		D4 Building - 350D	Oil Storage Facility	Regulatory Documentation Required ^J	Operating Facility - No planning activities currently ongoing; will be required in the future.
0041.00873	41.03.08.07	PHMC	300 Area		D4 Building - 351	351 Substation	Regulatory Documentation EE/CA Completed	No planning activities currently ongoing; will be required in the future.

Section J

Attachment 1: River Corridor Closure Contract Work Scope

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE								
ACTIVITY ID ^A	WBS NUMBER ^B	CURRENT CONTRACTOR ^C	HANFORD AREA DESIGNATION ^D	OPERABLE UNIT ^E	ACTIVITY DESIGNATION ^F	ACTIVITY DESCRIPTION ^G	REGULATORY DOCUMENTATION STATUS ^H	ASSUMED ACTIVITY STATUS AS OF 01/31/05 ^I
0041.00874	41.03.08.07	PHMC	300 Area		D4 Building - 351A	Meter and Testing Building	Regulatory Documentation EE/CA Completed	No planning activities currently ongoing; will be required in the future.
0041.00875	41.03.08.07	PHMC	300 Area		D4 Building - 351B	Meter Testing and Switchgear Facility B3S4	Regulatory Documentation EE/CA Completed	No planning activities currently ongoing; will be required in the future.
0041.00876	41.03.08.07	PHMC	300 Area		D4 Building - 351C	351C Fusion Materials Irradiation Test Master Substation	Regulatory Documentation EE/CA Completed	No planning activities currently ongoing; will be required in the future.
0041.00877	41.03.08.07	PHMC	300 Area		D4 Building - 352C	Electrical Switch House, 2.4 KV	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00878	41.03.08.07	PHMC	300 Area		D4 Building - 352E	Switch Station East Side	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00879	41.03.08.07	PHMC	300 Area		D4 Building - 352F	Electrical Substation 2.4 KV	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00880	41.03.08.07	PHMC	300 Area		D4 Building - 3614A	300 Area Accelerated Closure Plan Zone KA Small Facilities	Regulatory Documentation Required ^J	Unoccupied - No planning activities currently ongoing; will be required in the future.
0041.00881	41.03.08.07	PHMC	300 Area		D4 Building - 3621-66	Tank Petroleum (Diesel) Replaces Tank 3621-D	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00882	41.03.08.07	PHMC	300 Area		D4 Building - 3621BC	300 Area Accelerated Closure Plan Zone H Small Facilities	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00883	41.03.08.07	PHMC	300 Area		D4 Building - 3621D	Emergency Generator Building & Shop	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.

Section J

Attachment 1: River Corridor Closure Contract Work Scope

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE								
ACTIVITY ID ^A	WBS NUMBER ^B	CURRENT CONTRACTOR ^C	HANFORD AREA DESIGNATION ^D	OPERABLE UNIT ^E	ACTIVITY DESIGNATION ^F	ACTIVITY DESCRIPTION ^G	REGULATORY DOCUMENTATION STATUS ^H	ASSUMED ACTIVITY STATUS AS OF 01/31/05 ^I
0041.00884	41.03.08.07	PHMC	300 Area		D4 Building - 366	Fuel Oil Bunker	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00885	41.03.08.07	PHMC	300 Area		D4 Building - 366A (includes Waste Sites 300-6 and 300-123)	Fuel Oil Bunker	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00887	41.03.08.07	PHMC	300 Area		D4 Building - 3701U	300 Area Accelerated Closure Plan Zone KA Small Facilities	Regulatory Documentation Required ^J	Unoccupied - No planning activities currently ongoing; will be required in the future.
0041.00888	41.03.08.07	PHMC	300 Area		D4 Building - 3703A		Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00889	41.03.08.07	PHMC	300 Area		D4 Building - 3704	300 Area Accelerated Closure Plan Zone D Small Facilities	Regulatory Documentation (EE/CA) Completed	D⁴ complete down to the pad by 03/10/05. Scope is 90% complete.
0041.00890	41.03.08.07	PHMC	300 Area		D4 Building - 3705	Photography Building	Regulatory Documentation Required ^J	Unoccupied - No planning activities currently ongoing; will be required in the future.
0041.00891	41.03.08.07	JCI	300 Area		D4 Building - 3705-BA	300 Area Accelerated Closure Plan Zone D Small Facilities	Regulatory Documentation Required ^J	Operating Facility - No planning activities currently ongoing; will be required in the future.
0041.00892	41.03.08.07	PHMC	300 Area		D4 Building - 3706	Communication and Documentation Services	Regulatory Documentation Required ^J	Unoccupied - No planning activities currently ongoing; will be required in the future.
0041.00893	41.03.08.07	PHMC	300 Area		D4 Building - 3706A	300 Area Accelerated Closure Plan Zone GA Small Facilities	Regulatory Documentation Required ^J	Unoccupied - No planning activities currently ongoing; will be required in the future.
0041.00894	41.03.08.07	JCI	300 Area		D4 Building - 3706-BA	300 Area Accelerated Closure Plan Zone E Small Facilities	Regulatory Documentation Required ^J	Operating Facility - No planning activities currently ongoing; will be required in the future.

Section J

Attachment 1: River Corridor Closure Contract Work Scope

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE								
ACTIVITY ID ^A	WBS NUMBER ^B	CURRENT CONTRACTOR ^C	HANFORD AREA DESIGNATION ^D	OPERABLE UNIT ^E	ACTIVITY DESIGNATION ^F	ACTIVITY DESCRIPTION ^G	REGULATORY DOCUMENTATION STATUS ^H	ASSUMED ACTIVITY STATUS AS OF 01/31/05 ^I
0041.00895	41.03.08.07	PHMC	300 Area		D4 Building - 3707D	Information Services Building	Regulatory Documentation Required ^J	Unoccupied - No planning activities currently ongoing; will be required in the future.
0041.00896	41.03.08.07	PHMC	300 Area		D4 Building - 3707E	300 Area Accelerated Closure Plan Zone D Small Facilities	Regulatory Documentation (EE/CA) Completed	D ⁴ complete down to the pad by 03/10/05. Scope is 90% complete.
0041.00897	41.03.08.07	PHMC	300 Area		D4 Building - 3707F	300 Area Accelerated Closure Plan Zone KA Small Facilities	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00898	41.03.08.07	PHMC	300 Area		D4 Building - 3707H	300 Area Accelerated Closure Plan Zone F Small Facilities	Regulatory Documentation Required ^J	Unoccupied - No planning activities currently ongoing; will be required in the future.
0041.00899	41.03.08.07	PHMC	300 Area		D4 Building - 3708	Radioanalytical Laboratory	Regulatory Documentation Required ^J	Unoccupied - No planning activities currently ongoing; will be required in the future.
0041.00900	41.03.08.07	PHMC	300 Area		D4 Building - 3709	Paint Shop	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00901	41.03.08.07	PHMC	300 Area		D4 Building - 3709A	Fire Station	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00902	41.03.08.07	PHMC	300 Area		D4 Building - 3709B	Fire Equipment Storage	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00903	41.03.08.07	PHMC	300 Area		D4 Building - 3711	Maintenance Storage Building	Regulatory Documentation Required ^J	Unoccupied - No planning activities currently ongoing; will be required in the future.
0041.00904	41.03.08.07	PHMC	300 Area		D4 Building - 3712 (includes Waste Site 3712-USSA)	Storage Building	(TPA-MX-92-06-TO2/Nuclear Cat 3) Regulatory Documentation (EE/CA) Completed	Uranium disposition to be completed by the PHMC. Building will be transferred to RCCC after uranium disposition.

Section J

Attachment 1: River Corridor Closure Contract Work Scope

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE								
ACTIVITY ID ^A	WBS NUMBER ^B	CURRENT CONTRACTOR ^C	HANFORD AREA DESIGNATION ^D	OPERABLE UNIT ^E	ACTIVITY DESIGNATION ^F	ACTIVITY DESCRIPTION ^G	REGULATORY DOCUMENTATION STATUS ^H	ASSUMED ACTIVITY STATUS AS OF 01/31/05 ^I
0041.00905	41.03.08.07	PHMC	300 Area		D4 Building - 3713	Carpenter Shop	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00906	41.03.08.07	PHMC	300 Area		D4 Building - 3714	300 Area Accelerated Closure Plan Zone H Small Facilities	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00907	41.03.08.07	PHMC	300 Area		D4 Building - 3715	Storage Building	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00908	41.03.08.07	PHMC	300 Area		D4 Building - 3716	Storage Building	(TPA-MX-92-06-TO2/Nuclear Cat 3) Regulatory Documentation (EE/CA) Completed	Uranium disposition to be completed by the PHMC. Building will be transferred to RCCC after uranium disposition.
0041.00909	41.03.08.07	PHMC	300 Area		D4 Building - 3717	Spare Parts Warehouse	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00910	41.03.08.07	PHMC	300 Area		D4 Building - 3717B	Standards Laboratory	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00911	41.03.08.07	PHMC	300 Area		D4 Building - 3717C	Materials Archive Building	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00912	41.03.08.07	PHMC	300 Area		D4 Building - 3718	Office and Storage Building	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00913	41.03.08.07	PHMC	300 Area		D4 Building - 3718A	Laboratory Equipment Central Pool Building	Regulatory Documentation Required ^J	Unoccupied - No planning activities currently ongoing; will be required in the future.
0041.00914	41.03.08.07	PHMC	300 Area		D4 Building - 3718B	Laboratory Equipment Central Pool Building	Regulatory Documentation Required ^J	Unoccupied - No planning activities currently ongoing; will be required in the future.

Section J

Attachment 1: River Corridor Closure Contract Work Scope

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE								
ACTIVITY ID ^A	WBS NUMBER ^B	CURRENT CONTRACTOR ^C	HANFORD AREA DESIGNATION ^D	OPERABLE UNIT ^E	ACTIVITY DESIGNATION ^F	ACTIVITY DESCRIPTION ^G	REGULATORY DOCUMENTATION STATUS ^H	ASSUMED ACTIVITY STATUS AS OF 01/31/05 ^I
0041.00915	41.03.08.07	PHMC	300 Area		D4 Building - 3718C	Storage Building	Regulatory Documentation Required ^J	Unoccupied - No planning activities currently ongoing; will be required in the future.
0041.00916	41.03.08.07	PHMC	300 Area		D4 Building - 3718E	Storage Building	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00917	41.03.08.07	PHMC	300 Area		D4 Building - 3718G	Storage Building	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00918	41.03.08.07	PHMC	300 Area		D4 Building - 3718M	Sodium Storage Facility	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00919	41.03.08.07	PHMC	300 Area		D4 Building - 3718N	Insulation Shop	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00920	41.03.08.07	PNNL	300 Area		D4 Building - 3718P	General Storage	Regulatory Documentation Required ^J	Operating Facility - No planning activities currently ongoing; will be required in the future.
0041.00921	41.03.08.07	PHMC	300 Area		D4 Building - 3718S	300 Area Accelerated Closure Plan Zone GA Small Facilities	Regulatory Documentation Required ^J	Unoccupied - No planning activities currently ongoing; will be required in the future.
0041.00922	41.03.08.07	PHMC	300 Area		D4 Building - 3719	Computer Facility	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00923	41.03.08.07	PHMC	300 Area		D4 Building - 3720	Chemistry and Metal Sciences Laboratory	Regulatory Documentation EE/CA Completed	Unoccupied - No planning activities currently ongoing; will be required in the future.
0041.00924	41.03.08.07	JCI	300 Area		D4 Building - 3720-BA	300 Area Accelerated Closure Plan Zone B Small Facilities	Regulatory Documentation EE/CA Completed	Unoccupied - No planning activities currently ongoing; will be required in the future.

Section J

Attachment 1: River Corridor Closure Contract Work Scope

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE								
ACTIVITY ID ^A	WBS NUMBER ^B	CURRENT CONTRACTOR ^C	HANFORD AREA DESIGNATION ^D	OPERABLE UNIT ^E	ACTIVITY DESIGNATION ^F	ACTIVITY DESCRIPTION ^G	REGULATORY DOCUMENTATION STATUS ^H	ASSUMED ACTIVITY STATUS AS OF 01/31/05 ^I
0041.00925	41.03.08.07	PHMC	300 Area		D4 Building - 3721	300 Area Accelerated Closure Plan Zone KA Small Facilities	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00926	41.03.08.07	PHMC	300 Area		D4 Building - 3722	Fabrication Shop	Regulatory Documentation Required ^J	Unoccupied - No planning activities currently ongoing; will be required in the future.
0041.00927	41.03.08.07	PHMC	300 Area		D4 Building - 3723	300 Area Accelerated Closure Plan Zone H Small Facilities	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00928	41.03.08.07	ERC	300 Area		D4 Building - 3728	Geotechnical High-Bay	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00929	41.03.08.07	PNNL	300 Area		D4 Building - 3730	Gamma Irradiation Facility	Regulatory Documentation Required ^J	Operating Facility - No planning activities currently ongoing; will be required in the future.
0041.00930	41.03.08.07	PHMC	300 Area		D4 Building - 3731	Laboratory Equipment Central Pool	Regulatory Documentation Required ^J	Unoccupied - No planning activities currently ongoing; will be required in the future.
0041.00931	41.03.08.07	PHMC	300 Area		D4 Building - 3731A	Graphite Machine Shop	Regulatory Documentation Required ^J	Unoccupied - No planning activities currently ongoing; will be required in the future.
0041.00932	41.03.08.07	PHMC	300 Area		D4 Building - 3745	Radiological Calibration and Standards	Regulatory Documentation Required ^J	Unoccupied - No planning activities currently ongoing; will be required in the future.
0041.00933	41.03.08.07	PHMC	300 Area		D4 Building - 3745A	300 Area Accelerated Closure Plan Zone GA Small Facilities	Regulatory Documentation Required ^J	Unoccupied - No planning activities currently ongoing; will be required in the future.
0041.00934	41.03.08.07	PHMC	300 Area		D4 Building - 3745B	Positive Ion Accelerator Facility	Regulatory Documentation Required ^J	Unoccupied - No planning activities currently ongoing; will be required in the future.

Section J

Attachment 1: River Corridor Closure Contract Work Scope

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE								
ACTIVITY ID ^A	WBS NUMBER ^B	CURRENT CONTRACTOR ^C	HANFORD AREA DESIGNATION ^D	OPERABLE UNIT ^E	ACTIVITY DESIGNATION ^F	ACTIVITY DESCRIPTION ^G	REGULATORY DOCUMENTATION STATUS ^H	ASSUMED ACTIVITY STATUS AS OF 01/31/05 ^I
0041.00935	41.03.08.07	PHMC	300 Area		D4 Building - 3746	Irradiation Physics Building	Regulatory Documentation Required ^J	Unoccupied - No planning activities currently ongoing; will be required in the future.
0041.00936	41.03.08.07	PHMC	300 Area		D4 Building - 3746A	Radiological Physics Building	Regulatory Documentation Required ^J	Unoccupied - No planning activities currently ongoing; will be required in the future.
0041.00937	41.03.08.07	PHMC	300 Area		D4 Building - 3746D	300 Area Accelerated Closure Plan Zone D Small Facilities	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00938	41.03.08.07	PNNL	300 Area		D4 Building - 3760	Technical Library	Regulatory Documentation Required ^J	Operating Facility - No planning activities currently ongoing; will be required in the future.
0041.00939	41.03.08.07	PHMC	300 Area		D4 Building - 3762	Technical Security	Regulatory Documentation Required ^J	Unoccupied - No planning activities currently ongoing; will be required in the future.
0041.00940	41.03.08.07	PHMC	300 Area		D4 Building - 3763	Office Building	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00941	41.03.08.07	PHMC	300 Area		D4 Building - 3764	Offices	Regulatory Documentation Required ^J	Unoccupied - No planning activities currently ongoing; will be required in the future.
0041.00942	41.03.08.07	ERC	300 Area		D4 Building - 3766	Office Building	Regulatory Documentation Required ^J	Unoccupied - No planning activities currently ongoing; will be required in the future.
0041.00943	41.03.08.07	PHMC	300 Area		D4 Building - 3768	Office Building	Regulatory Documentation Required ^J	Unoccupied - No planning activities currently ongoing; will be required in the future.
0041.00944	41.03.08.07	PHMC	300 Area		D4 Building - 3769	Office Building	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.

Section J

Attachment 1: River Corridor Closure Contract Work Scope

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE								
ACTIVITY ID ^A	WBS NUMBER ^B	CURRENT CONTRACTOR ^C	HANFORD AREA DESIGNATION ^D	OPERABLE UNIT ^E	ACTIVITY DESIGNATION ^F	ACTIVITY DESCRIPTION ^G	REGULATORY DOCUMENTATION STATUS ^H	ASSUMED ACTIVITY STATUS AS OF 01/31/05 ^I
0041.00945	41.03.08.07	PHMC	300 Area		D4 Building - 377	Laboratory	Regulatory Documentation (EE/CA) Completed	Unoccupied - No planning activities currently ongoing; will be required in the future.
0041.00946	41.03.08.07	PHMC	300 Area		D4 Building - 3770	Office Building	Regulatory Documentation Required ^J	Unoccupied - No planning activities currently ongoing; will be required in the future.
0041.00947	41.03.08.07	PHMC	300 Area		D4 Building - 3790	Security Office Building	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00948	41.03.08.07	PHMC	300 Area		D4 Building - 3802A	300 Area Accelerated Closure Plan Zone KA Small Facilities	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00949	41.03.08.07	PHMC	300 Area		D4 Building - 382	Pump House Building	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00950	41.03.08.07	PHMC	300 Area		D4 Building - 382B	Fire Pump Station 382B	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00951	41.03.08.07	JCI	300 Area		D4 Building - 382-BA	382 Boiler Annex	Regulatory Documentation Required ^J	Unoccupied - No planning activities currently ongoing; will be required in the future.
0041.00954	41.03.08.07	PHMC	300 Area		D4 Building - 384 (includes Wastes Sites 300-222, 300-223, and UPR-300-42)	Power House Building	Regulatory Documentation Required ^J	Unoccupied - No planning activities currently ongoing; will be required in the future.
0041.00956	41.03.08.07	PHMC	300 Area		D4 Building - 3906 (includes 3906A)	Sanitary and Process Lift Station	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00957	41.03.08.07	PHMC	300 Area		D4 Building - 3906B	Sanitary Sewer Lift Station #2	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.

Section J

Attachment 1: River Corridor Closure Contract Work Scope

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE								
ACTIVITY ID ^A	WBS NUMBER ^B	CURRENT CONTRACTOR ^C	HANFORD AREA DESIGNATION ^D	OPERABLE UNIT ^E	ACTIVITY DESIGNATION ^F	ACTIVITY DESCRIPTION ^G	REGULATORY DOCUMENTATION STATUS ^H	ASSUMED ACTIVITY STATUS AS OF 01/31/05 ^I
0041.00958	41.03.08.07	PHMC	300 Area		D4 Building - MO-026	Mobile Office	N/A	No planning activities currently ongoing; will be required in the future.
0041.00959	41.03.08.07	PHMC	300 Area		D4 Building - MO-036	Mobile Office	N/A	No planning activities currently ongoing; will be required in the future.
0041.00960	41.03.08.07	PHMC	300 Area		D4 Building - MO-052	Mobile Office	Regulatory Documentation (EE/CA) Completed	No planning activities currently ongoing; will be required in the future.
0041.xxxxx	41.03.08.07	PHMC	300 Area		D4 Building - MO-59	Mobile Office	N/A	No planning activities currently ongoing; will be required in the future.
0041.00961	41.03.08.07	PHMC	300 Area		D4 Building - MO-103	Mobile Office	N/A	No planning activities currently ongoing; will be required in the future.
0041.00962	41.03.08.07	PHMC	300 Area		D4 Building - MO-105	Mobile Office	N/A	Unoccupied - No planning activities currently ongoing; will be required in the future.
0041.00963	41.03.08.07	PNNL	300 Area		D4 Building - MO-226	Mobile Office	N/A	Operating Facility - No planning activities currently ongoing; will be required in the future.
0041.00964	41.03.08.07	PHMC	300 Area		D4 Building - MO-258	Mobile Office	N/A	No planning activities currently ongoing; will be required in the future.
0041.00965	41.03.08.07	JCI	300 Area		D4 Building - MO-262	Mobile Office	N/A	No planning activities currently ongoing; will be required in the future.
0041.00966	41.03.08.07	JCI	300 Area		D4 Building - MO-263	Mobile Office	N/A	No planning activities currently ongoing; will be required in the future.

Section J

Attachment 1: River Corridor Closure Contract Work Scope

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE								
ACTIVITY ID ^A	WBS NUMBER ^B	CURRENT CONTRACTOR ^C	HANFORD AREA DESIGNATION ^D	OPERABLE UNIT ^E	ACTIVITY DESIGNATION ^F	ACTIVITY DESCRIPTION ^G	REGULATORY DOCUMENTATION STATUS ^H	ASSUMED ACTIVITY STATUS AS OF 01/31/05 ^I
0041.00968	41.03.08.07	ERC	300 Area		D4 Building - MO-265	Mobile Office	N/A	No planning activities currently ongoing; will be required in the future.
0041.00969	41.03.08.07	PHMC	300 Area		D4 Building - MO-270	Mobile Office	N/A	Unoccupied - No planning activities currently ongoing; will be required in the future.
0041.00970	41.03.08.07	PHMC	300 Area		D4 Building - MO-271	Mobile Office	N/A	Unoccupied - No planning activities currently ongoing; will be required in the future.
0041.00971	41.03.08.07	PHMC	300 Area		D4 Building - MO-274	Mobile Office	N/A	Unoccupied - No planning activities currently ongoing; will be required in the future.
0041.00972	41.03.08.07	PHMC	300 Area		D4 Building - MO-275	Mobile Office	N/A	Unoccupied - No planning activities currently ongoing; will be required in the future.
0041.00973	41.03.08.07	PHMC	300 Area		D4 Building - MO-337	Mobile Office	N/A	No planning activities currently ongoing; will be required in the future.
0041.xxxxx	41.03.08.07	PHMC	300 Area		D4 Building - MO-382	Mobile Office	N/A	No planning activities currently ongoing; will be required in the future.
0041.00974	41.03.08.07	PHMC	300 Area		D4 Building - MO-423	Mobile Office	N/A	No planning activities currently ongoing; will be required in the future.
0041.xxxxx	41.03.08.07	PHMC	300 Area		D4 Building - MO-443	Mobile Office	N/A	Delayed release under C.2.8.
0041.00975	41.03.08.07	PHMC	300 Area		D4 Building - MO-557	Mobile Office	Regulatory Documentation (EE/CA) Completed	D ⁴ complete down to the pad by 03/10/05. Scope is 90% complete.

Section J

Attachment 1: River Corridor Closure Contract Work Scope

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE								
ACTIVITY ID ^A	WBS NUMBER ^B	CURRENT CONTRACTOR ^C	HANFORD AREA DESIGNATION ^D	OPERABLE UNIT ^E	ACTIVITY DESIGNATION ^F	ACTIVITY DESCRIPTION ^G	REGULATORY DOCUMENTATION STATUS ^H	ASSUMED ACTIVITY STATUS AS OF 01/31/05 ^I
0041.00976	41.03.08.07	PHMC	300 Area		D4 Building - MO-558	Mobile Office	Regulatory Documentation (EE/CA) Completed	D ⁴ complete down to the pad by 03/10/05. Scope is 90% complete.
0041.00977	41.03.08.07	PHMC	300 Area		D4 Building - MO-741	Mobile Office	N/A	No planning activities currently ongoing; will be required in the future.
0041.xxxxx	41.03.08.07	PHMC	300 Area		D4 Building - MO-744	Mobile Office	N/A	Delayed release under C.2.8.
0041.xxxxx	41.03.08.07	PHMC	300 Area		D4 Building - MO-745	Mobile Office	N/A	Delayed release under C.2.8.
0041.00978	41.03.08.07	PHMC	300 Area		D4 Building - MO-830	Mobile Office	Regulatory Documentation (EE/CA) Completed	D ⁴ complete down to the pad by 03/10/05. Scope is 90% complete.
0041.00980	41.03.08.07	PHMC	300 Area		D4 Building - MO-842	Mobile Office	Regulatory Documentation (EE/CA) Completed	D ⁴ complete down to the pad by 03/10/05. Scope is 90% complete.
	41.03.08.07	PHMC	300 Area		D4 Building - MO-905	Mobile Office	N/A	Unoccupied - No planning activities currently ongoing; will be required in the future.
D⁴ - Retention Basins								
0041.00804	41.03.08.07	PHMC	300 Area		D4 Retention Basin - 310T1	Equalization Tank T1 - Treated Effluent Disposal Facility	NPDES -WA-002591-17	Operating Facility - No planning activities currently ongoing; will be required in the future.
0041.00805	41.03.08.07	PHMC	300 Area		D4 Retention Basin - 310T2	Diversion Tank T2 - Treated Effluent Disposal Facility	NPDES -WA-002591-17	Operating Facility - No planning activities currently ongoing; will be required in the future.
0041.00806	41.03.08.07	PHMC	300 Area		D4 Retention Basin - 310T3	Diversion Tank T3 - Treated Effluent Disposal Facility	NPDES -WA-002591-17	Operating Facility - No planning activities currently ongoing; will be required in the future.

Section J

Attachment 1: River Corridor Closure Contract Work Scope

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE								
ACTIVITY ID ^A	WBS NUMBER ^B	CURRENT CONTRACTOR ^C	HANFORD AREA DESIGNATION ^D	OPERABLE UNIT ^E	ACTIVITY DESIGNATION ^F	ACTIVITY DESCRIPTION ^G	REGULATORY DOCUMENTATION STATUS ^H	ASSUMED ACTIVITY STATUS AS OF 01/31/05 ^I
0041.00807	41.03.08.07	PHMC	300 Area		D4 Retention Basin - 310T7A	Clarifier T7A - Treated Effluent Disposal Facility	NPDES -WA-002591-17	Operating Facility - No planning activities currently ongoing; will be required in the future.
0041.00808	41.03.08.07	PHMC	300 Area		D4 Retention Basin - 310T7B	Clarifier T7B - Treated Effluent Disposal Facility	NPDES -WA-002591-17	Operating Facility - No planning activities currently ongoing; will be required in the future.
0041.00809	41.03.08.07	PHMC	300 Area		D4 Retention Basin - 310V	Valve Vault Treated Effluent Disposal Facility	NPDES -WA-002591-17	Operating Facility - No planning activities currently ongoing; will be required in the future.
D⁴ - Remaining Facilities								
0041.00810	41.03.08.07	PHMC	300 Area		D4 Remaining Facilities - 311 (includes Waste Sites 311-TK-40 and 311-TK-50)	Tank Farm Between Buildings 303F and 303G	Regulatory Documentation Required ^J	WATS Industrial - Unoccupied - No planning activities currently ongoing; will be required in the future.
0041.00820	41.03.08.07	PNNL	300 Area		D4 Remaining Facilities - 318B	High Temperature Lattice Test Reactor Stack	Regulatory Documentation Required ^J	Operating Facility - No planning activities currently ongoing; will be required in the future.
0041.00845	41.03.08.07	PHMC	300 Area		D4 Remaining Facilities - 334TF	Chemical Storage Tank Farm at 334 - High Tanks	Regulatory Documentation Required ^J	WATS Industrial - Unoccupied - No planning activities currently ongoing; will be required in the future.
0041.00865	41.03.08.07	PHMC	300 Area		D4 Remaining Facilities - 3507	Microwave Tower and Building	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00952	41.03.08.07	PHMC	300 Area		D4 Remaining Facilities - 382C	Sanitary Water Storage Tank	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00953	41.03.08.07	PHMC	300 Area		D4 Remaining Facilities - 382D	Sanitary Water Storage Tank	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
400 Area								

Section J

Attachment 1: River Corridor Closure Contract Work Scope

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE								
ACTIVITY ID ^A	WBS NUMBER ^B	CURRENT CONTRACTOR ^C	HANFORD AREA DESIGNATION ^D	OPERABLE UNIT ^E	ACTIVITY DESIGNATION ^F	ACTIVITY DESCRIPTION ^G	REGULATORY DOCUMENTATION STATUS ^H	ASSUMED ACTIVITY STATUS AS OF 01/31/05 ^I
400 Area Outside of the FFTF Security Fence								
Regulatory Support								
	41.04.01.02	PHMC	400 Area		Regulatory Support - EE/CA for the 400 Area	400 Area Buildings	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00984	41.04.01.02	PHMC	400 Area		Regulatory Support - Multi-Agency Radiation Survey and Site Investigation Manual Verification Sampling		Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00985	41.04.01.02	PHMC	400 Area		Regulatory Support - RCRA Sampling and Analysis Plans (Includes Sampling & Release Documents)		Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00996	41.04.01.02	PHMC	400 Area		Regulatory Support - Verification Data Quality Objective		Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
Waste Site Remediation								
0041.01036	41.04.02.05	PHMC	400 Area	300-FF-2	Remediate Waste Site - 400-36 (Costs included with D4 Building 4843)	Building 4843 Temporary Transfer Station	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.01037	41.04.02.05	PHMC	400 Area	300-FF-2	Remediate Waste Site - 400-37 (Costs included in D4 Building 4732B)	Fuel Oil Tank	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.01038	41.04.02.05	PHMC	400 Area	300-FF-2	Remediate Waste Site - 400-38	Fuel Oil Tank East of 4722-A Building Pad	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
D⁴ - Buildings								

Section J

Attachment 1: River Corridor Closure Contract Work Scope

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE								
ACTIVITY ID^A	WBS NUMBER^B	CURRENT CONTRACTOR^C	HANFORD AREA DESIGNATION^D	OPERABLE UNIT^E	ACTIVITY DESIGNATION^F	ACTIVITY DESCRIPTION^G	REGULATORY DOCUMENTATION STATUS^H	ASSUMED ACTIVITY STATUS AS OF 01/31/05^I
0041.01040	41.04.01.07	PHMC	400 Area		D4 Building - 4220	Telephone Exchange	Industrial	No planning activities currently ongoing; will be required in the future.
0041.01041	41.04.01.07	PHMC	400 Area		D4 Building - 4221	Hanford Local Area Network Fiber Hub	Industrial	No planning activities currently ongoing; will be required in the future.
0041.01043	41.04.01.07	PHMC	400 Area		D4 Building - 4622	Meteorology Building and Tower (South of Site)	Industrial	No planning activities currently ongoing; will be required in the future.
0041.01044	41.04.01.07	PHMC	400 Area		D4 Building - 4701B	Former Guard Station, Grant Ave.	Industrial	No planning activities currently ongoing; will be required in the future.
0041.01045	41.04.01.07	PHMC	400 Area		D4 Building - 4701C	Fuels and Materials Examination Facility (FMEF) Gate Building, Hayes Street	Industrial	No planning activities currently ongoing; will be required in the future.
0041.01046	41.04.01.07	PHMC	400 Area		D4 Building - 4702	Office Building	Industrial	No planning activities currently ongoing; will be required in the future.
0041.01047	41.04.01.07	PHMC	400 Area		D4 Building - 4704N	Security Maintenance Shop	Industrial	No planning activities currently ongoing; will be required in the future.
0041.01048	41.04.01.07	PHMC	400 Area		D4 Building - 4704S	400 Area Fire Station	Industrial	No planning activities currently ongoing; will be required in the future.
0041.01049	41.04.01.07	PHMC	400 Area		D4 Building - 4706	Office Building	Industrial	No planning activities currently ongoing; will be required in the future.
0041.01050	41.04.01.07	PHMC	400 Area		D4 Building - 4707	400 Area Site Support Office	Industrial	No planning activities currently ongoing; will be required in the future.

Section J

Attachment 1: River Corridor Closure Contract Work Scope

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE								
ACTIVITY ID^A	WBS NUMBER^B	CURRENT CONTRACTOR^C	HANFORD AREA DESIGNATION^D	OPERABLE UNIT^E	ACTIVITY DESIGNATION^F	ACTIVITY DESCRIPTION^G	REGULATORY DOCUMENTATION STATUS^H	ASSUMED ACTIVITY STATUS AS OF 01/31/05^I
0041.01051	41.04.01.07	PHMC	400 Area		D4 Building - 4719	Patrol Annex	Industrial	No planning activities currently ongoing; will be required in the future.
0041.01052	41.04.01.07	PHMC	400 Area		D4 Building - 4722B	Carpenter Shop	Industrial	No planning activities currently ongoing; will be required in the future.
0041.01053	41.04.01.07	PHMC	400 Area		D4 Building - 4722C	Painters Shop	Industrial	No planning activities currently ongoing; will be required in the future.
0041.01054	41.04.01.07	PHMC	400 Area		D4 Building - 4726	Carpenter Supply Storage Building	Industrial	No planning activities currently ongoing; will be required in the future.
0041.01055	41.04.01.07	PHMC	400 Area		D4 Building - 4727	Maintenance Flammable Storage Building	Industrial	No planning activities currently ongoing; will be required in the future.
0041.01056	41.04.01.07	PHMC	400 Area		D4 Building - 4732A	Warehouse	Industrial	No planning activities currently ongoing; will be required in the future.
0041.01057	41.04.01.07	PHMC	400 Area		D4 Building - 4732B (Includes Waste Site 400-37)	Warehouse (400 Area Indoor Staging Area)	Industrial	No planning activities currently ongoing; will be required in the future.
0041.01058	41.04.01.07	PHMC	400 Area		D4 Building - 4732C	Warehouse	Industrial	No planning activities currently ongoing; will be required in the future.
0041.01059	41.04.01.07	PHMC	400 Area		D4 Building - 4734B	Site Services Maintenance Shop	Industrial	No planning activities currently ongoing; will be required in the future.
0041.01060	41.04.01.07	PHMC	400 Area		D4 Building - 4734C	Warehouse (Special Tools)	Industrial	No planning activities currently ongoing; will be required in the future.

Section J

Attachment 1: River Corridor Closure Contract Work Scope

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE								
ACTIVITY ID^A	WBS NUMBER^B	CURRENT CONTRACTOR^C	HANFORD AREA DESIGNATION^D	OPERABLE UNIT^E	ACTIVITY DESIGNATION^F	ACTIVITY DESCRIPTION^G	REGULATORY DOCUMENTATION STATUS^H	ASSUMED ACTIVITY STATUS AS OF 01/31/05^I
0041.01061	41.04.01.07	PHMC	400 Area		D4 Building - 4734D	Warehouse	Industrial	No planning activities currently ongoing; will be required in the future.
0041.01062	41.04.01.07	PHMC	400 Area		D4 Building - 4760	Construction Shop	Industrial	No planning activities currently ongoing; will be required in the future.
0041.01063	41.04.01.07	PHMC	400 Area		D4 Building - 4790	Patrol Headquarters Building	Industrial	No planning activities currently ongoing; will be required in the future.
0041.01064	41.04.01.07	PHMC	400 Area		D4 Building - 4790A	Microwave Tower Storage	Industrial	No planning activities currently ongoing; will be required in the future.
0041.01065	41.04.01.07	PHMC	400 Area		D4 Building - 4791TC	Warehouse	Industrial	No planning activities currently ongoing; will be required in the future.
0041.01066	41.04.01.07	PHMC	400 Area		D4 Building - 4802	Construction Support Building	Industrial	No planning activities currently ongoing; will be required in the future.
0041.01067	41.04.01.07	PHMC	400 Area		D4 Building - 4814	Special Tools Warehouse	Industrial	No planning activities currently ongoing; will be required in the future.
0041.01068	41.04.01.07	PHMC	400 Area		D4 Building - 4831	Flammable Storage	Industrial	No planning activities currently ongoing; will be required in the future.
0041.01069	41.04.01.07	PHMC	400 Area		D4 Building - 4843 (Includes Waste Site 400-36)	Alkali Metal Storage NW of 451B Substation	Industrial	No planning activities currently ongoing; will be required in the future.
0041.01070	41.04.01.07	PHMC	400 Area		D4 Building - CC40168	Cargo Container East of 4704S	N/A	No planning activities currently ongoing; will be required in the future.

Section J

Attachment 1: River Corridor Closure Contract Work Scope

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE								
ACTIVITY ID ^A	WBS NUMBER ^B	CURRENT CONTRACTOR ^C	HANFORD AREA DESIGNATION ^D	OPERABLE UNIT ^E	ACTIVITY DESIGNATION ^F	ACTIVITY DESCRIPTION ^G	REGULATORY DOCUMENTATION STATUS ^H	ASSUMED ACTIVITY STATUS AS OF 01/31/05 ^I
0041.01071	41.04.01.07	PHMC	400 Area		D4 Building - HS 0079	Storage Container	N/A	No planning activities currently ongoing; will be required in the future.
600 Area								
Regulatory Support								
0041.00997	41.06.01.02	PHMC	600 Area		Regulatory Support - Multi-Agency Radiation Survey and Site Investigation Manual Verification Sampling	Includes both 618-10 and 618-11 Burial Grounds	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00998	41.06.01.02	PHMC	600 Area		Regulatory Support - RCRA Sampling and Analysis Plans (Includes Sampling & Release Documents)	Includes both 618-10 and 618-11 Burial Grounds	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
0041.00999	41.06.01.02	PHMC	600 Area		Regulatory Support - Verification Data Quality Objective	Includes both 618-10 and 618-11 Burial Grounds	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
618-10								
Design								
	41.06.01.01	PHMC	600 Area	300-FF-2	Design Solution - 618-10	Remedial Design Solution for 618-10 Burial Ground	Interim Action Record of Decision, 300-FF-2 (2001)	Planning activities currently ongoing.
	41.06.01.01	PHMC	600 Area	300-FF-2	Design - 618-10 Site Design	Remedial Design for 618-10 Burial Ground	Interim Action Record of Decision, 300-FF-2 (2001)	Planning activities currently ongoing.
Burial Ground Remediation								
0041.00486	41.06.01.06	PHMC	600 Area	300-FF-2	Remediate Burial Ground 618-10	300 Area North Solid Waste Burial Ground	Interim Action Record of Decision, 300-FF-2 (2001) and the ESD for the 300-FF-2 OU ROD, May 2004	The TI-Parties have evaluated the additional cleanup necessary to achieve unrestricted cleanup levels for waste sites outside the "core industrial zone". Based on the evaluation, the soil cleanup level for this

Section J

Attachment 1: River Corridor Closure Contract Work Scope

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE								
ACTIVITY ID ^A	WBS NUMBER ^B	CURRENT CONTRACTOR ^C	HANFORD AREA DESIGNATION ^D	OPERABLE UNIT ^E	ACTIVITY DESIGNATION ^F	ACTIVITY DESCRIPTION ^G	REGULATORY DOCUMENTATION STATUS ^H	ASSUMED ACTIVITY STATUS AS OF 01/31/05 ^I
618-11								

Section J

Attachment 1: River Corridor Closure Contract Work Scope

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE								
ACTIVITY ID^A	WBS NUMBER^B	CURRENT CONTRACTOR^C	HANFORD AREA DESIGNATION^D	OPERABLE UNIT^E	ACTIVITY DESIGNATION^F	ACTIVITY DESCRIPTION^G	REGULATORY DOCUMENTATION STATUS^H	ASSUMED ACTIVITY STATUS AS OF 01/31/05^I
Design								
	41.06.02.01	PHMC	600 Area	300-FF-2	Design Solution - 618-11	Remedial Design Solution for 618-11 Burial Ground	Interim Action Record of Decision, 300-FF-2 (2001)	Planning activities currently ongoing.
	41.06.02.01	PHMC	600 Area	300-FF-2	Design - 618-11 Site Design	Remedial Design for 618-11 Burial Ground	Interim Action Record of Decision, 300-FF-2 (2001)	Planning activities currently ongoing.
Burial Ground Remediation								
0041.00487	41.06.02.06	PHMC	600 Area	300-FF-2	Remediate Burial Ground 618-11	Y Burial Ground	Interim Action Record of Decision, 300-FF-2 (2001)	Planning activities currently ongoing.
Operate/Close Utilities								
	41.01.09.15	ERC	100 Area		100 Area Utilities	Operate and Close 100 Area Utilities	N/A	Ongoing Activities
	41.02.03.15	ERC	200 Area		200 Area Utilities	Operate and Close 200 Area ERDF Utilities	N/A	Ongoing Activities
	41.03.10.15	PHMC/ ERC/ PNNL	300 Area		300 Area Utilities	Operate and Close 300 Area Utilities	N/A	Ongoing Activities
	41.03.10.15	PHMC	300 Area		310 TEDF	Operations and Maintenance of the Treatment, Effluent, and Disposal Facility (310 TEDF)	N/A	Ongoing Activities
	41.04.03.15	PHMC	400 Area		400 Area Utilities	Operate and Close 400 Area Utilities (Outside of the Security Fence)	N/A	Ongoing Activities

Section J

Attachment 1: River Corridor Closure Contract Work Scope

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE								
ACTIVITY ID^A	WBS NUMBER^B	CURRENT CONTRACTOR^C	HANFORD AREA DESIGNATION^D	OPERABLE UNIT^E	ACTIVITY DESIGNATION^F	ACTIVITY DESCRIPTION^G	REGULATORY DOCUMENTATION STATUS^H	ASSUMED ACTIVITY STATUS AS OF 01/31/05^I
	41.06.04.15	PHMC	600 Area		600 Area Utilities	Operate and Close 600 Area Utilities for 618-10 & 11	N/A	Ongoing Activities
Surveillance and Maintenance								
	41.01.08.10	ERC	100 Area		Surveillance & Maintenance	Surveillance & Maintenance - 100 Area	N/A	Ongoing Activities
	41.02.02.10	ERC	200 Area		Surveillance & Maintenance	Surveillance & Maintenance -200 Area	N/A	Ongoing Activities
	41.03.09.10	PHMC/ERC/PNNL	300 Area		Surveillance & Maintenance	Surveillance & Maintenance - 300 Area	N/A	Ongoing Activities
	41.04.02.10	PHMC	400 Area		Surveillance & Maintenance	Surveillance & Maintenance - 400 Area	N/A	Ongoing Activities
	41.06.03.10	PHMC	600 Area		Surveillance & Maintenance	Surveillance & Maintenance - 600 Area	N/A	Ongoing Activities
Final Closure								
0041.01008	41.07.01.02	RCC			Final Closure - Regulatory Support	Complete regulatory requirements needed for site closure (e.g. Final ROD)	N/A	No planning activities currently ongoing; will be required in the future.
0041.01009	41.07.01.12	RCC			Final Closure - Miscellaneous Restoration	Perform miscellaneous restoration needed for Final Closure	N/A	No planning activities currently ongoing; will be required in the future.
0041.01010	41.07.01.13	RCC			Final Closure - Stewardship Preparation	Prepare Site for Long-Term Stewardship/Prepare Long-Term Stewardship Plan	N/A	No planning activities currently ongoing; will be required in the future.

Section J

Attachment 1: River Corridor Closure Contract Work Scope

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE								
ACTIVITY ID^A	WBS NUMBER^B	CURRENT CONTRACTOR^C	HANFORD AREA DESIGNATION^D	OPERABLE UNIT^E	ACTIVITY DESIGNATION^F	ACTIVITY DESCRIPTION^G	REGULATORY DOCUMENTATION STATUS^H	ASSUMED ACTIVITY STATUS AS OF 01/31/05^I
0041.01011	41.07.01.14	RCC			Final Closure - Independent Closure Reviews	Complete Independent Reviews verifying readiness for closure	N/A	No planning activities currently ongoing; will be required in the future.
Management and Support								
0041.01012	41.08.01.11	RCC			Management & Support - PROJECT MANAGEMENT AND SUPPORT	Technology Application	N/A	Level of effort % of total project Life Cycle
0041.01013	41.08.01.11	RCC			Management & Support - PROJECT MANAGEMENT AND SUPPORT	Environmental Services	N/A	Level of effort % of total project Life Cycle
0041.01014	41.08.01.11	RCC			Management & Support - PROJECT MANAGEMENT AND SUPPORT	Sample & Data Management	N/A	Level of effort % of total project Life Cycle
0041.01015	41.08.01.11	RCC			Management & Support - PROJECT MANAGEMENT AND SUPPORT	Regulatory Support	N/A	Level of effort % of total project Life Cycle
0041.01016	41.08.01.11	RCC			Management & Support - PROJECT MANAGEMENT AND SUPPORT	Design Engineer	N/A	Level of effort % of total project Life Cycle
0041.01017	41.08.01.11	RCC			Management & Support - PROJECT MANAGEMENT AND SUPPORT	Field Support (Equipment)	N/A	Level of effort % of total project Life Cycle
0041.01018	41.08.01.11	RCC			Management & Support - PROJECT MANAGEMENT AND SUPPORT	Waste Management & Transportation	N/A	Level of effort % of total project Life Cycle
0041.01019	41.08.01.11	RCC			Management & Support - PROJECT MANAGEMENT AND SUPPORT	External Affairs	N/A	Level of effort % of total project Life Cycle

Section J

Attachment 1: River Corridor Closure Contract Work Scope

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE								
ACTIVITY ID^A	WBS NUMBER^B	CURRENT CONTRACTOR^C	HANFORD AREA DESIGNATION^D	OPERABLE UNIT^E	ACTIVITY DESIGNATION^F	ACTIVITY DESCRIPTION^G	REGULATORY DOCUMENTATION STATUS^H	ASSUMED ACTIVITY STATUS AS OF 01/31/05^I
0041.01020	41.08.01.11	RCC			Management & Support - PROJECT MANAGEMENT AND SUPPORT	Project Procurement	N/A	Level of effort % of total project Life Cycle
0041.01021	41.08.01.11	RCC			Management & Support - PROJECT MANAGEMENT AND SUPPORT	Records & Document Control	N/A	Level of effort % of total project Life Cycle
0041.01022	41.08.01.11	RCC			Management & Support - PROJECT MANAGEMENT AND SUPPORT	Project Baseline Management	N/A	Level of effort % of total project Life Cycle
0041.01023	41.08.01.11	RCC			Management & Support - PROJECT MANAGEMENT AND SUPPORT	Project Services	N/A	Level of effort % of total project Life Cycle
0041.01024	41.08.01.11	RCC			Management & Support - PROJECT MANAGEMENT AND SUPPORT	Project Support	N/A	Level of effort % of total project Life Cycle
0041.01025	41.08.01.11	RCC			Management & Support - PROJECT MANAGEMENT AND SUPPORT	Retiree Medical Costs	N/A	Level of effort % of total project Life Cycle
0041.01026	41.08.01.11	RCC			Management & Support - PROJECT MANAGEMENT AND SUPPORT	Safety & Health	N/A	Level of effort % of total project Life Cycle
0041.01027	41.08.01.11	RCC			Management & Support - PROJECT MANAGEMENT AND SUPPORT	Compliance & Quality	N/A	Level of effort % of total project Life Cycle
0041.01028	41.08.01.11	RCC			Management & Support - PROJECT MANAGEMENT AND SUPPORT	Radiological Controls	N/A	Level of effort % of total project Life Cycle

Section J

Attachment 1: River Corridor Closure Contract Work Scope

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE								
ACTIVITY ID ^A	WBS NUMBER ^B	CURRENT CONTRACTOR ^C	HANFORD AREA DESIGNATION ^D	OPERABLE UNIT ^E	ACTIVITY DESIGNATION ^F	ACTIVITY DESCRIPTION ^G	REGULATORY DOCUMENTATION STATUS ^H	ASSUMED ACTIVITY STATUS AS OF 01/31/05 ^I
Transition								
0041.00001	41.09.01				Transition - River Corridor Contract	Transition On-Going Work	N/A	N/A
Footnotes								
A - ACTIVITY ID – Assigned number unique to each individual activity within the Independent Government Estimate (IGE)								
B - WBS NUMBER – Identification number that shows each activity's location within the River Corridor Closure Project's work breakdown structure								
C - CURRENT CONTRACTOR – The Hanford Site Contractor that currently has responsibility for the activity								
D - HANFORD AREA DESIGNATION – The geographic location on the Hanford Site where the activity is located								
E - OPERABLE UNIT – The CERCLA designation that reflects the grouping for a waste site								
F - ACTIVITY DESIGNATION – The unique identification for the activity within the Hanford Site								
G - ACTIVITY DESCRIPTION – A brief description of the activity								
H - REGULATORY DOCUMENTATION STATUS – This column either identifies the status of the regulatory pathway or the current decision document that provides the regulatory requirements for the remediation activity								
I - ASSUMED ACTIVITY STATUS AS OF 01/31/05 – Estimated progress status of each activity as of the end of January 2005.								

Section J

Attachment 1: River Corridor Closure Contract Work Scope

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE								
ACTIVITY ID ^A	WBS NUMBER ^B	CURRENT CONTRACTOR ^C	HANFORD AREA DESIGNATION ^D	OPERABLE UNIT ^E	ACTIVITY DESIGNATION ^F	ACTIVITY DESCRIPTION ^G	REGULATORY DOCUMENTATION STATUS ^H	ASSUMED ACTIVITY STATUS AS OF 01/31/05 ^I
J - REGULATORY DOCUMENTATION REQUIRED – Revision to existing primary documentation may be required as outlined in the current Interim Record of Decisions (e.g., EE/CAs, Remedial Action Work Plans, etc.)								