

AMENDMENT OF SOLICITATION/MODIFICATION OF CONTRACT		1. CONTRACT ID CODE	PAGE 1 OF 97 PAGES
2. AMENDMENT/MODIFICATION NO. M060	3. EFFECTIVE DATE See Block 16C	4. REQUISITION/PURCHASE REQ. NO.	5. PROJECT NO. (If applicable)
6. ISSUED BY U.S. Department of Energy Richland Operations Office P. O. Box 550, MSIN A7-80 Richland, WA 99352		7. ADMINISTERED BY (If other than Item 6) Same as item 6.	
8. NAME AND ADDRESS OF CONTRACTOR (No. Street, county, State and ZIP: Code) Washington Closure Hanford LLC (WCH) 2620 Fermi Richland, WA 99354		9A. AMENDMENT OF SOLICITATION NO. <input checked="" type="checkbox"/>	9B. DATED (SEE ITEM 11)
CODE		FACILITY CODE	10A. MODIFICATION OF CONTRACT/ORDER NO. DE-AC06-05RL14655
			10B. DATED (SEE ITEM 13) 03/23/05

11. THIS ITEM ONLY APPLIES TO AMENDMENTS OF SOLICITATIONS

The above numbered solicitation is amended as set forth in Item 14. The hour and date specified for receipt of Offers is extended, is not extended.

Offers must acknowledge receipt of this amendment prior to the hour and date specified in the solicitation or as amended, by one of the following methods:

(a) By completing Items 8 and 15, and returning one (1) copy of the amendment; (b) By acknowledging receipt of this amendment on each copy of the offer submitted; or (c) By separate letter or telegram which includes a reference to the solicitation and amendment numbers. FAILURE OF YOUR ACKNOWLEDGMENT TO BE RECEIVED AT THE PLACE DESIGNATED FOR THE RECEIPT OF OFFERS PRIOR TO THE HOUR AND DATA SPECIFIED MAY RESULT IN REJECTION OF YOUR OFFER. If by virtue of this amendment you desire to change an offer already submitted, such change may be made by telegram or letter, provided each telegram or letter makes reference to the solicitation and this amendment, and is received prior to the opening hour and data specified.

12. ACCOUNTING AND APPROPRIATION DATA (If required)

See attached.

**13. THIS ITEM APPLIES ONLY TO MODIFICATIONS OF CONTRACTS/ORDERS,
IT MODIFIES THE CONTRACT/ORDER NO. AS DESCRIBED IN ITEM 14.**

<input checked="" type="checkbox"/>	A. THIS CHANGE ORDER IS ISSUED PURSUANT TO: (Specify authority) THE CHANGES SET FORTH IN ITEM 14 ARE MADE IN THE CONTRACT ORDER NO. IN ITEM 10A.
<input type="checkbox"/>	B. THE ABOVE NUMBERED CONTRACT/ORDER IS MODIFIED TO REFLECT THE ADMINISTRATIVE CHANGES (such as changes in paying office, appropriation date, etc.) SET FORTH IN ITEM 14, PURSUANT TO THE AUTHORITY OF FAR 43.103(b).
<input type="checkbox"/>	C. THIS SUPPLEMENTAL AGREEMENT IS ENTERED INTO PURSUANT TO AUTHORITY OF:
<input checked="" type="checkbox"/>	D. OTHER Specify type of modification and authority) B.2, Obligation and Availability of Funds and Agreement of the Parties

E. IMPORTANT: Contractor is not, is required to sign this document and return 1 copies to the issuing office.

14. DESCRIPTION OF AMENDMENT/MODIFICATION (Organized by UCF section headings, including solicitation/contract subject matter where feasible.) This modification incorporates administrative changes to Tables B.1, B.2 and J-1, so that they align with one-another at the appropriate Work Breakdown Structure (WBS) level, at the original contract award baseline.

A replacement table B.1 (Incentive Fee Structure), replacement table B.2 (Schedule of Quantities and Target Cost), and replacement Section J Attachment J-1 (River Corridor Closure Contract Work Scope) are attached.

Except as provided herein, all terms and conditions of the document referenced in Item 9A or 10A, as heretofore changed, remains unchanged and in full force and effect.



15A. NAME AND TITLE OF SIGNER (Type or print) C.G. Spencer, President		16A. NAME AND TITLE OF CONTRACTING OFFICER (Type or print) Richard A. Stimmel	
15B. CONTRACTOR/OFFEROR  (Signature of person authorized to sign)	15C. DATE SIGNED 7/15/08	16B. UNITED STATES OF AMERICA BY  (Signature of Contracting Officer)	16C. DATE SIGNED July 15, 2008

TABLE B.1 INCENTIVE FEE STRUCTURE

Element	Definition/ Reference	CLIN 1		CLIN 2		CLIN 3		Total
		Date	Amount	Date	Amount	Date	Amount	
Cost Performance Incentive Fee (Target Cost, Target Fee, and Cost Share Ratio)								
<i>Target Cost</i>	Section I clause entitled FAR 52.216-10 <i>Incentive Fee</i> , para. (b)(1)		\$1,449,270,085		\$184,239,462		\$160,667,073	\$1,794,176,619
<i>Target Fee</i>	Section I clause entitled FAR 52.216-10 <i>Incentive Fee</i> , para. (b)(2)		\$101,448,906		\$12,896,762		\$11,246,695	\$125,592,363
<i>Estimated Incumbent Employee Pension Costs</i>	Section I clause entitled FAR 52.216-10 <i>Incentive Fee</i> , para. (e)(5)		\$23,327,130		\$3,188,270		\$2,447,608	\$28,963,008
<i>Cost Share Ratio (Government/Contractor)</i>	Section I clause entitled FAR 52.216-10 <i>Incentive Fee</i> , para. (e)		80/20		80/20		80/20	80/20
Schedule Performance Incentive Fee								
<i>Completion of Contract Requirements</i>	Fee earned for completion on or before the dates shown:	3/31/2012	\$25.9M	3/31/2012	\$10.9M	3/31/2012	\$3.2M	\$40.0M
		9/30/2012	\$19.4M	9/30/2012	\$8.2M	9/30/2012	\$2.4M	\$30.0M
		3/31/2013	\$15.5M	3/31/2013	\$6.5M	3/31/2013	\$2.0M	\$24.0M
		9/30/2013	\$7.8M	9/30/2013	\$3.2M	9/30/2013	\$1.0M	\$12.0M
		3/31/2014	\$3.9M	3/31/2014	\$1.6M	3/31/2014	\$0.5M	\$6.0M
		9/30/2014	\$2.6M	9/30/2014	\$1.1M	9/30/2014	\$0.3M	\$4.0M
		3/31/2015	\$1.2M	3/31/2015	\$0.6M	3/31/2015	\$0.2M	\$2.0M
		9/30/2015	Zero	9/30/2015	Zero	9/30/2015	Zero	Zero
Total Maximum Incentive Fee								
<i>Maximum Cost Performance Incentive Fee</i>	Maximum total Cost Performance Incentive Fee that may be earned		\$195,651,461 (13.5% of Target Cost)		\$24,872,327 (13.5% of Target Cost)		\$21,690,055 (13.5% of Target Cost)	\$242,213,844 (13.5% of Target Cost)
<i>Maximum Schedule Performance Incentive Fee</i>	Maximum total Schedule Performance Incentive Fee that may be earned		\$25.9M		\$10.9M		\$3.2M	\$40.0M
Total Minimum Incentive Fee								
<i>Minimum Cost Performance Incentive Fee</i>	Minimum total Cost Performance Incentive Fee that may be earned		Zero		Zero		Zero	Zero
<i>Minimum Schedule Performance Incentive Fee</i>	Minimum total Schedule Performance Incentive Fee that may be earned		Zero		Zero		Zero	Zero

Activity Description	Performance Plan Work Breakdown Structure	Performance Plan Work Breakdown Structure Description	QUANTITIES		TABLE B.2 SCHEDULE OF QUANTITIES AND TARGET COST										Total Target Cost*		
			LIO Qty (TONS)	Unit ²	Proposed Labor Hours		Total Labor Costs (less contingency and escalation) \$	Total Subcontract Costs (less contingency and escalation) \$	Materials/ Equipment/ Supplies (less contingency and escalation) \$	All Other Costs (less contingency and escalation) \$	Direct \$	Contingency \$	Escalation \$	Target Cost			
					Manual	Non-Manual								CLIN 1		CLIN 2	CLIN 3
100 Area																	
100-B/C Area																	
Regulatory Support															\$0	\$0	
FR - 100 B/C Area Design	1.03.01.04.01	Fid. Rem.-100 B/C Area Design													\$0	\$0	
Confirmatory Sampling Sites	1.03.01.01.03	Fid. Rem.-Conf Sampling Sites-100 B/C	6	EA	83	3,147	\$212,921	\$26,933	\$121,847	\$0	\$361,701	\$39,425	\$64,909	\$466,035	\$466,035	\$466,035	
Liquid Waste Site Remediation	1.03.01.02.04	Fid. Rem.-Liquid Waste Sites-100-BC-1	0	TONS	74	-	\$0	\$27,412	\$0	\$0	\$27,412	\$2,988	\$4,919	\$35,319	\$35,319	\$35,319	
Waste Site Remediation	1.03.01.02.05 / 1.03.01.03.05	Fid. Rem.-Waste Sites-100B/C	83,805	TONS	18,919	1,089	\$0	\$2,415,890	\$0	\$0	\$2,415,890	\$263,332	\$433,542	\$3,112,764	\$3,112,764	\$3,112,764	
Burial Ground Remediation	1.03.01.02.06 / 1.03.01.03.06	Remediate Burial Ground - 100-B/C	0	TONS	1,034	-	\$0	\$149,256	\$0	\$0	\$149,256	\$16,269	\$26,785	\$192,310	\$192,310	\$192,310	
Fid. Rem.-100 B/C Non Site Specific Support	1.03.01.75.25	Fid. Rem.-100 B/C Non Site Specific Support					7,234	25,080	\$1,153,796	\$903,949	\$238,014	\$0	\$2,295,759	\$250,238	\$411,984	\$2,957,981	\$2,957,981
D4 - Buildings	1.01.01.01.07	D4-Buildings	2,401	SF	184	129	\$5,249	\$23,935	\$607	\$0	\$29,791	\$3,247	\$5,346	\$38,384	\$38,384	\$38,384	
D4 - Remaining Facilities	1.01.01.01.08	D4-Remaining Facilities	2	EA	6,910	1,331	\$189,691	\$376,795	\$128,782	\$0	\$895,269	\$75,784	\$124,769	\$995,822	\$995,822	\$995,822	
Interim Safe Storage	1.02.01.01.21	Iss-Interim Safe Storage	1	LS	59,064	22,157	\$3,627,113	\$3,042,663	\$3,560,299	\$0	\$10,230,075	\$1,115,078	\$1,835,830	\$13,180,984	\$13,180,984	\$13,180,984	
100-D Area																	
Regulatory Support															\$0	\$0	
FR - D Area Design	1.03.02.04.01	Fid. Rem.-100D Area Design													\$0	\$0	
Confirmatory Sampling Sites	1.03.02.01.03	Fid. Rem.-Conf Sampling Sites-100 D	27	EA	578	13,016	\$854,549	\$137,909	\$714,809	\$0	\$1,707,267	\$186,092	\$306,376	\$2,199,736	\$2,199,736	\$2,199,736	
Liquid Waste Site Remediation	1.03.02.02.04 / 1.03.02.03.04	Fid. Rem.-Liquid Waste Sites-100-D	14,579	TONS	11,920	699	\$0	\$1,270,196	\$0	\$0	\$1,270,196	\$138,451	\$227,942	\$1,636,590	\$1,636,590	\$1,636,590	
Waste Site Remediation	1.03.02.02.05 / 1.03.02.03.05	Fid. Rem.-Waste Sites-100-D	14,878	TONS	5,087	234	\$0	\$831,335	\$0	\$0	\$831,335	\$90,616	\$149,187	\$1,071,137	\$1,071,137	\$1,071,137	
Burial Ground Remediation	1.03.02.02.06 / 1.03.02.03.06	Fid. Rem.-Burial Grounds-100-D	310,168	TONS	212,638	1,210	\$1,682,918	\$20,626,690	\$196,285	\$0	\$22,505,893	\$2,453,142	\$4,038,777	\$28,997,813	\$28,997,813	\$28,997,813	
Fid. Rem.-100 D Non Site Specific Support	1.03.02.75.25	Fid. Rem.-100 D Non Site Specific Support					1,768	40,599	\$1,715,271	\$1,233,962	\$673,911	\$0	\$3,623,143	\$394,923	\$650,188	\$4,668,254	\$4,668,254
D4 - Buildings	1.01.01.02.07	D4-Buildings	148,124	SF	26,085	11,596	\$660,618	\$2,539,078	\$175,882	\$0	\$3,375,578	\$367,938	\$605,762	\$4,349,277	\$4,349,277	\$4,349,277	
D4 - Retention Basins	1.01.01.02.10	D4-Retention Basins	8,685	TONS	5,718	1,608	\$87,586	\$693,786	\$10,611	\$0	\$791,983	\$86,326	\$142,125	\$1,020,434	\$1,020,434	\$1,020,434	
100-F Area																	
Regulatory Support															\$0	\$0	
FR - F Area Design	1.03.03.04.01	Fid. Rem.-100 F Area Design													\$0	\$0	
Confirmatory Sampling Sites	1.03.03.01.03	Fid. Rem.-Conf Sampling Sites-100 F	23	EA	-	283	\$2,055	\$0	\$887	\$0	\$2,942	\$2,392	\$3,938	\$28,272	\$28,272	\$28,272	
Liquid Waste Site Remediation	1.03.03.02.04	Fid. Rem.-Liquid Waste Sites-100-FR-1	67,979	TONS	22,689	741	\$0	\$3,415,211	\$0	\$0	\$3,415,211	\$372,258	\$612,874	\$4,400,343	\$4,400,343	\$4,400,343	
Waste Site Remediation	1.03.03.02.05 / 1.03.03.03.05	Fid. Rem.-Waste Sites-100-F	2,943	TONS	3,054	202	\$0	\$560,023	\$0	\$0	\$560,023	\$61,042	\$100,498	\$721,563	\$721,563	\$721,563	
Burial Ground Remediation	1.03.03.03.06	Fid. Rem.-Burial Grounds-100-FR-2	235,875	TONS	173,599	1,088	\$1,680,725	\$13,328,219	\$203,870	\$0	\$15,212,814	\$1,658,197	\$2,730,004	\$19,601,015	\$19,601,015	\$19,601,015	
Fid. Rem.-100 F Non Site Specific Support	1.03.03.75.25	Fid. Rem.-100 F Non Site Specific Support					5,534	52,773	\$2,803,745	\$1,004,890	\$411,148	\$0	\$4,219,783	\$459,956	\$757,258	\$5,436,997	\$5,436,997
D4 - Buildings (Proposal B.2 is Retention)	1.01.01.03.07	D4-Buildings	72,200	SF	6,277	1,694	\$108,666	\$696,230	\$13,165	\$0	\$818,061	\$89,169	\$146,804	\$1,054,034	\$1,054,034	\$1,054,034	
100-H Area																	
Design	1.03.04.04.01	Fid. Rem.-100 H Area Design													\$0	\$0	
Regulatory Support															\$0	\$0	
Confirmatory Sampling Sites	1.03.04.01.03	Fid. Rem.-Conf Sampling Sites-100 H	18	EA	457	10,125	\$666,997	\$108,535	\$553,044	\$0	\$1,328,576	\$144,815	\$238,419	\$1,711,809	\$1,711,809	\$1,711,809	
Liquid Waste Site Remediation	1.03.04.02.04	Fid. Rem.-Liquid Waste Sites-100-HR-1	795	TONS	473	19	\$0	\$78,542	\$0	\$0	\$78,542	\$8,561	\$14,095	\$101,198	\$101,198	\$101,198	
Waste Site Remediation	1.03.04.02.05 / 1.03.04.03.05	Fid. Rem.-Waste Sites-100-H	1,365	TONS	1,385	75	\$0	\$235,892	\$0	\$0	\$235,892	\$25,712	\$42,332	\$303,936	\$303,936	\$303,936	
Burial Ground Remediation	1.03.04.03.06	Fid. Rem.-Burial Grounds-100-HR-2	64,856	TONS	46,952	299	\$471,864	\$3,736,341	\$56,848	\$0	\$4,265,054	\$464,891	\$765,382	\$5,495,326	\$5,495,326	\$5,495,326	
Fid. Rem.-100 H Non Site Specific Support	1.03.04.75.25	Fid. Rem.-100 H Non Site Specific Support					546	20,086	\$896,674	\$594,072	\$82,616	\$0	\$1,563,363	\$170,407	\$280,552	\$2,014,321	\$2,014,321
D4 - Buildings	1.01.01.04.07	D4-Buildings	580	SF	657	114	\$17,880	\$33,953	\$13,187	\$0	\$65,021	\$7,087	\$11,688	\$83,776	\$83,776	\$83,776	
D4 - Retention Basins	1.01.01.04.10	D4-Retention Basins	8,216	TONS	4,948	1,323	\$84,886	\$560,166	\$10,284	\$0	\$655,336	\$71,432	\$117,603	\$844,371	\$844,371	\$844,371	
Interim Safe Storage	1.02.02.01.21	Iss-Interim Safe Storage	1	LS	3,248	2,005	\$213,401	\$3,169,642	\$124,982	\$0	\$3,508,025	\$382,375	\$629,530	\$4,519,930	\$4,519,930	\$4,519,930	
100-K Area																	
Regulatory Support															\$0	\$0	
FR - K Area Design	1.03.05.04.01	Fid. Rem.-100K Area Design	1	LS	-	5,975	\$281,015	\$231,534	\$11,842	\$0	\$524,391	\$57,159	\$94,104	\$675,654	\$675,654	\$675,654	
Confirmatory Sampling Sites	1.03.05.01.03	Fid. Rem.-Conf Sampling Sites-100 K	49	EA	864	19,336	\$1,263,790	\$194,743	\$1,070,441	\$0	\$2,528,975	\$275,658	\$453,835	\$3,258,468	\$3,258,468	\$3,258,468	
Liquid Waste Site Remediation	1.03.05.02.04 / 1.03.05.03.04	Fid. Rem.-Liquid Waste Sites-100-K	26,433	TONS	15,754	296	\$0	\$2,959,260	\$0	\$0	\$2,959,260	\$322,559	\$531,052	\$3,812,872	\$3,812,872	\$3,812,872	
Waste Site Remediation	1.03.05.02.05 / 1.03.05.03.05	Fid. Rem.-Waste Sites-100-K	92,606	TONS	41,840	1,586	\$0	\$6,593,671	\$0	\$0	\$6,593,671	\$718,710	\$1,183,262	\$8,495,644	\$8,495,644	\$8,495,644	
Burial Ground Remediation	1.03.05.03.06	Fid. Rem.-Burial Grounds-100-KR-2	65,979	TONS	45,030	308	\$463,767	\$3,262,744	\$56,555	\$0	\$3,783,066	\$412,354	\$678,887	\$4,874,308	\$4,874,308	\$4,874,308	
Fid. Rem.-100K Non Site Specific Support	1.03.05.75.25	Fid. Rem.-100K Non Site Specific Support					11,402	79,296	\$3,724,242	\$2,261,976	\$625,657	\$0	\$6,611,875	\$720,694	\$1,186,529	\$8,519,099	\$8,519,099
D4 - Buildings	1.01.01.05.07	D4-Buildings	524,554	SF	275,058	65,107	\$8,966,219	\$14,540,822	\$6,018,989	\$0	\$29,526,031	\$3,218,337	\$5,298,571	\$38,042,939	\$38,042,939	\$38,042,939	
D4 - Retention Basins	1.01.01.05.10	D4-Retention Basins	138,477	TONS	82,786	22,321	\$1,428,756	\$9,185,341	\$173,101	\$0	\$10,787,198	\$1,175,805	\$1,935,808	\$13,898,810	\$13,898,810	\$13,898,810	
D4 - Remaining Facilities	1.01.01.05.08	D4-Remaining Facilities	9	EA	19,250	6,385	\$90,788	\$3,021,946	\$12,968	\$0	\$3,125,702	\$340,701	\$560,920	\$4,027,324	\$4,027,324	\$4,027,324	
Interim Safe Storage	1.02.03.01.21	Iss-Interim Safe Storage	2	LS	162,970	59,828	\$9,828,564	\$8,375,058	\$10,748,726	\$0	\$28,952,348	\$3,155,806	\$5,195,621	\$37,303,775	\$37,303,775	\$37,303,775	
100-N Area																	
Design	1.03.06.03.01	Fid. Rem.-100 N Area Design	1	LS	-	7,777	\$398,590	\$265,764	\$16,797	\$0	\$681,150	\$74,245	\$122,235	\$877,631	\$877,631	\$877,631	
Regulatory Support															\$0	\$0	
Confirmatory Sampling Sites	1.03.06.01.03	Fid. Rem.-Conf Sampling Sites-100 N	11	EA	311	7,418	\$490,732	\$74,597	\$306,402	\$0	\$871,731	\$95,019	\$156,436	\$1,123,186	\$1,123,186	\$1,123,186	
Waste Site Remediation	1.03.06.02.05	Fid. Rem.-Waste Sites-100-NR-1	272,274	TONS	69,372	2,532	\$0	\$10,828,804	\$0	\$0	\$10,828,804	\$1,180,340	\$1,943,274	\$13,952,418	\$13,952,418	\$13,952,418	
Fid. Rem.-100N Non Site Specific Support	1.03.06.75.25	Fid. Rem.-100N Non Site Specific Support					22,149	76,063	\$2,876,109	\$3,568,749	\$622,212	\$0	\$7,067,070	\$770,311	\$1,268,215	\$9,105,596	\$9,105,596
D4 - Buildings	1.01.01.06.07	D4-Buildings 100 N Area	354,467	SF	292,518	63,632	\$7,656,672	\$27,505,522	\$5,165,126	\$0	\$40,327,320	\$4,395,667	\$7,236,889	\$51,959,776	\$51,959,776	\$51,959,776	
D4 - Retention Basins	1.01.01.06.10	D4-Retention Basins 100 Area	21,386	TONS	12,727	4,714	\$293,186	\$1,522,079	\$35,521	\$0	\$1,850,786	\$201,736	\$332,131	\$2,384,653	\$2,384,653	\$2,384,653	
D4 - Remaining Facilities	1.01.01.06.08	D4-Remaining Facilities 100 Area	32	EA	47,849	16,549	\$849,201	\$5,134,227	\$231,397	\$0	\$6,214,825	\$677,416	\$1,115,277	\$8,007,518	\$8,007,518	\$8,007,518	

* Sum of CLIN 1, CLIN 2, and CLIN 3
 This Table excludes incumbent employee pension cost

Activity Description	Performance Plan Work Breakdown Structure	Performance Plan Work Breakdown Structure Description	QUANTITIES		TABLE B.2 SCHEDULE OF QUANTITIES AND TARGET COST										Total Target Cost* \$		
			LIO Qty (TONS)	Unit ²	Proposed Labor Hours		Total Labor Costs (less contingency and escalation) \$	Total Subcontract Costs (less contingency and escalation) \$	Materials/ Equipment/ Supplies (less contingency and escalation) \$	All Other Costs (less contingency and escalation) \$	Direct \$	Contingency \$	Escalation \$	Target Cost			
					Manual	Non-Manual								CLIN 1		CLIN 2	CLIN 3
D4-Non-Site Specific Support	1.01.05.75.25.01	D4-Non-Site Specific Support			4,951	19,692	\$589,886	\$1,274,162	\$80,024	\$0	\$1,944,071	\$211,904	\$348,872	\$2,504,846			\$2,504,846
600 Area																	
Regulatory Support														\$0			\$0
Design - Remediation Design Solution	1.03.14.01.22	Fid. Rem.-Design Solution 600 Area	1	LS	-	5,461	\$454,328	\$0	\$19,146	\$0	\$473,473	\$51,609	\$84,967	\$610,049			\$610,049
Design - Remediation 618-10 & 618-11	1.03.14.01.01	Fid. Rem.-Design 600 Area	2	LS	-	12,908	\$1,168,719	\$286,925	\$53,963	\$0	\$1,509,607	\$164,547	\$270,905		\$1,945,060		\$1,945,060
618-10 Burial Ground Remediation	1.03.14.01.23	Fid. Rem.-Remediation 618-10	85,074	TONS	132,461	24,302	\$0	\$14,344,668	\$0	\$0	\$14,344,668	\$16,563,569	\$5,810,536		\$36,718,772		\$36,718,772
618-11 Burial Ground Remediation	1.03.14.01.24	Fid. Rem.-Remediation 618-11	69,524	TONS	233,101	19,844	\$0	\$24,478,198	\$0	\$0	\$24,478,198	\$27,668,124	\$7,629,040		\$59,775,362		\$59,775,362
Fid. Rem.-600 Area Non Site Specific Support	1.03.14.75.25	Fid. Rem.-600 Area Non Site Specific Support			229,060	216,455	\$24,236,666	\$1,550,279	\$2,534,706	\$0	\$28,321,651	\$3,087,060	\$5,082,439	\$224,751	\$0	\$36,266,400	\$36,491,150
Operate/Close Utilities																	
100 Area	1.01.07.01.16	D4-100 Area O&C Utilities	1	LS	25,834	18,636	\$894,693	\$3,621,960	\$37,703	\$0	\$4,554,356	\$496,425	\$817,298	\$5,868,079			\$5,868,079
200 Area	1.01.07.01.17	D4-200 Area O&C Utilities	1	LS	1,604	1,156	\$0	\$277,356	\$0	\$0	\$277,356	\$30,232	\$49,773	\$357,360			\$357,360
300 Area	1.01.07.01.18	D4-300 Area O&C Utilities	1	LS	239,218	172,449	\$8,942,102	\$36,663,889	\$403,082	\$0	\$46,009,073	\$5,014,989	\$8,256,522	\$59,280,583			\$59,280,583
400 Area	1.01.07.01.19	D4-400 Area O&C Utilities	1	LS	2,420	1,745	\$90,479	\$327,578	\$4,078	\$0	\$422,134	\$46,013	\$75,754	\$543,900			\$543,900
600 Area			1	LS							\$0	\$0	\$0				\$0
Surveillance and Maintenance																	
100 Area	1.01.06.01.11	D4-100 Area S&M	1	LS	55,730	32,428	\$1,254,355	\$5,024,438	\$52,859	\$0	\$6,331,652	\$690,150	\$1,136,242	\$8,158,043			\$8,158,043
200 Area	1.01.06.01.12	D4-200 Area S&M	1	LS	8,991	5,234	\$196,137	\$610,611	\$8,265	\$0	\$1,015,014	\$110,637	\$182,149	\$1,307,799			\$1,307,799
300 Area	1.01.06.01.13	D4-300 Area S&M	1	LS	322,903	187,859	\$8,156,192	\$27,829,693	\$378,690	\$0	\$36,364,575	\$3,963,739	\$6,525,776	\$46,854,090			\$46,854,090
400 Area	1.01.06.01.14	D4-400 Area S&M	1	LS	6,536	3,802	\$165,016	\$563,392	\$7,661	\$0	\$736,069	\$80,232	\$132,091	\$948,391			\$948,391
600 Area	1.01.06.01.15	D4-600 Area S&M	1	LS	1,125	652	\$28,279	\$96,970	\$1,314	\$0	\$126,563	\$13,795	\$22,712	\$163,070			\$163,070
D4-Management and Support	1.01.99.01.29	D4-Management and Support			9,271	237,322	\$20,425,623	\$7,964	\$2,114,151	\$0	\$22,547,738	\$2,457,703	\$4,046,287	\$22,713,619	\$6,338,109	\$0	\$29,051,728
Final Closure																	
Regulatory Support			1	LS										\$0			\$0
Miscellaneous Restoration	1.03.15.01.05	Fid. Rem.-Restoration	1	LS	69,734	-	\$0	\$4,953,389	\$0	\$0	\$4,953,389	\$539,919	\$888,907	\$6,382,215			\$6,382,215
Fid. Rem.-Misc Restoration Non Site Specific Sp	1.03.15.75.25	Fid. Rem.-Misc Restoration Non Site Specific Sp			-	14,121	\$629,469	\$331,721	\$26,526	\$0	\$987,716	\$107,661	\$177,250	\$1,272,627			\$1,272,627
Fid. Rem.-Management and Support	1.03.99.01.29	Fid. Rem.-Management and Support			111	448,813	\$16,407,132	\$12,581,819	\$2,718,191	\$0	\$31,707,142	\$3,456,078	\$5,689,980	\$25,112,731	\$0	\$15,740,470	\$40,853,201
Stewardship Preparation	1.05.01.01.41	ES/FC-Long-Term Stewardship	1	LS	-	34,753	\$2,809,696	\$727,434	\$119,490	\$0	\$3,656,620	\$398,572	\$666,196	\$4,711,388			\$4,711,388
Independent Closure Reviews	1.05.01.01.40	ES/FC-Risk Assessment	1	LS	3,493	29,667	\$2,454,870	\$3,635,435	\$926,504	\$0	\$7,016,809	\$764,832	\$1,259,196	\$9,040,838			\$9,040,838
ES/FC-Management and Support	1.05.99.01.29	ES/FC-Management and Support			-	46,953	\$3,222,336	\$443,314	\$135,791	\$0	\$3,801,442	\$414,357	\$682,185	\$4,897,984			\$4,897,984
Mission Support / General Support																	
Mission Support / General Support	1.06.01/1.06.02/1.06.03/1.06.04/1.06.05/1.06.06	MS/GS-Project Integration, Project Services, SHQ, Engineering, Regulatory and Environmental Management and Office of the Project Gen. Manager	1	LS	184,466	1,758,986	\$127,165,720	\$56,569,314	\$41,074,799	\$0	\$224,809,833	\$45,349,973	\$43,716,244	\$313,876,050			\$313,876,050
Transition																	
Transition	1.10.00.00.00	Transition	1	LS	-	20,190	\$2,238,169	\$39,375	\$2,481,414	\$0	\$4,758,958	\$518,726	\$854,015	\$6,131,699			\$6,131,699
TOTAL					7,413,588	6,018,777	\$466,782,250	\$668,010,397	\$202,845,184	\$0	\$1,337,637,831	\$206,648,225	\$249,890,563	\$1,449,270,085	\$184,239,462	\$160,667,073	\$1,794,176,619
Legend 1 - Line item changed from Retention Basins to D4 Buildings, the Quantity Unit changes from Tons to SF 2 - Line item moved to 300 Area Remaining Sites 3 - Line item moved to 300 Area Remaining Sites Totals may not add due to rounding																	

* Sum of CLIN 1, CLIN 2, and CLIN 3
 This Table excludes incumbent employee pension cost

Section J
Attachment 1: River Corridor Closure Contract Work Scope

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	REGULATORY DOCUMENTATION STATUS h	ASSUMED ACTIVITY STATUS AS OF 1/31/05 i
100 Area								
100 B/C Area								
Regulatory Support								
					Regulatory Support - Remedial Action Reactor Area Project Cost	B/C Area Non-Site Specific Costs	N/A	Dollars Rebilled to Project Activities
100 B/C Area Design								
	100 B/C Area		Fld. Rem.-100 B/C Area Design	1.03.01.04.01	Design	Design	N/A	No planning activities currently ongoing; will be required in the future.
Confirmatory Sampling Sites								
	100 B/C Area	100-BC-1	Confirmatory Sampling Site - 126-B-2	1.03.01.01.03.01	Confirmatory Sampling Site - 126-B-2	183-B Clearwells	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
	100 B/C Area	100-BC-1	Confirmatory Sampling Site - 1607-B1	1.03.01.01.03.02	Confirmatory Sampling Site - 1607-B1	Septic Tank System	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
	100 B/C Area	100-BC-1	Confirmatory Sampling Site - 1607-B2	1.03.01.01.03.03	Confirmatory Sampling Site - 1607-B2	Septic Tank System	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	FY 2005 Start (1st Quarter)
	100 B/C Area	100-BC-1	Confirmatory Sampling Site - 1607-B3	1.03.01.01.03.04	Confirmatory Sampling Site - 1607-B3	Septic Tank System	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
	100 B/C Area	100-BC-1	Confirmatory Sampling Site - 1607-B5	1.03.01.01.03.05	Confirmatory Sampling Site - 1607-B5	Septic Tank System	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
	100 B/C Area	100-BC-1	Confirmatory Sampling Site - 1607-B6	1.03.01.01.03.06	Confirmatory Sampling Site - 1607-B6	Septic Tank System	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
Liquid Waste Site Remediation								
	100 B/C Area	100-BC-1	Remediate Liquid Waste Site - 100-B-2	1.03.01.02.04.01	Remediate Liquid Waste Site - 100-B-2	181-B Backwash Trench	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
	100 B/C Area	100-BC-1	Remediate Liquid Waste Site - 100-B-8	1.03.01.02.04.02	Remediate Liquid Waste Site - 100-B-8 (includes Burial Grounds 118-B-2 and 118-B-7)	100 B-Reactor Cooling Water Effluent Underground Pipelines	Interim Remedial Action Record of Decision, 100-BC-1, 100-DR-1, and 100-HR-1 (1995)	100-B-8 is complete. Burial Grounds 118-B-2 & 118-B-7, which are included in this activity remain to be completed. Overall work scope is 90% complete.

Section J
Attachment 1: River Corridor Closure Contract Work Scope

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	REGULATORY DOCUMENTATION STATUS h	ASSUMED ACTIVITY STATUS AS OF 1/31/05 i
	100 B/C Area	100-BC-1	Remediate Liquid Waste Site - 100-C-8	1.03.01.02.04.03	Remediate Liquid Waste Site - 100-C-8	105 C Hydraulic Oil Release	Regulatory Documentation Required ^J	FY 2005 Start (4th Quarter)
	100 B/C Area	100-BC-1	Rem LW Site-100-B-15(116-B-7,132-B-6,C-2,100-C-6	1.03.01.02.04.04	Remediate Liquid Waste Site - 100-B-15 (includes 116-B-7, 132-B-6, 132-C-2, 100-C-6)	B/C Effluent River Pipelines	Regulatory Documentation Required ^J	Most excavation complete; some excavation, sampling, backfill, & TPA MP-14 WIDS Reclassification Form to go; further remediation at 100-C-6 required due to proximity to 200 Area main feed water line
Waste Site Remediation								
	100 B/C Area	100-BC-1	Remediate Waste Site - 100-B-16	1.03.01.02.05.01		Utility Poles and Fixtures Debris Pile Dumping Area	Regulatory Documentation Required ^J	Remediation is currently ongoing. Scope is 30% complete.
	100 B/C Area	100-BC-1	Remediate Waste Site - 118-B-8	1.03.01.02.05.02	Remediate Waste Site - 118-B-8	B Reactor	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future. Cleanup of this site excludes soils directly under the reactor footprint.
	100 B/C Area	100-BC-1	Remediate Waste Site - 120-B-1	1.03.01.02.05.03	Remediate Waste Site - 120-B-1	105-B Battery Acid Sump	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	FY 2005 Start (4th Quarter)
	100 B/C Area	100-BC-1	Remediate Waste Site - 126-B-3, 184 B Coal Pit	1.03.01.02.05.04	Remediate Waste Site - 126-B-3	184-B Coal Pit	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	Remediation is currently ongoing. Scope is 25% complete.
	100 B/C Area	100-BC-1	Remediate Waste Site - 128-B-3,Coal Ash,Demo Wst	1.03.01.02.05.05	Remediate Waste Site - 128-B-3	Coal Ash and Demolition Waste Site	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	No planning activities currently ongoing; will be required in the future.
	100 B/C Area	100-BC-1	Remediate Waste Site - 132-B-2	1.03.01.02.05.06	Remediate Waste Site - 132-B-2	116-B Reactor Exhaust Stack	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
	100 B/C Area	100-BC-1	Remediate Waste Site - 600-230	1.03.01.02.05.07	Remediate Waste Site - 600-230	Historic Disposal Site	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
	100 B/C Area	100-BC-2	Remediate Waste Site - 100-B-1	1.03.01.03.05.01	Remediate Waste Site - 100-B-1	Surface Chemical and Solid Waste Dumping Area	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	FY 2005 Start (4th Quarter)
	100 B/C Area	100-BC-2	Remediate Waste Site - 100-C-7	1.03.01.03.05.02	Remediate Waste Site - 100-C-7	183-C Filter Building-Pump Room Foundation and Demolition Waste	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	No planning activities currently ongoing; will be required in the future.
	100 B/C Area	100-BC-2	Remediate Waste Site - 116-C-3	1.03.01.03.05.03	Remediate Waste Site - 116-C-3	105-C Chemical Waste Tanks	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	FY 2005 Start (4th Quarter)

Section J
Attachment 1: River Corridor Closure Contract Work Scope

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	REGULATORY DOCUMENTATION STATUS h	ASSUMED ACTIVITY STATUS AS OF 1/31/05 i
Burial Ground Remediation								
	100 B/C Area	100-BC-1	Remediate Burial Ground - 118-B-2	1.03.01.02.06.01	Remediate Burial Ground - 118-B-2 (Costs included with Remediate Liquid Waste Site 100-B-8)		Interim Action Record of Decision, 100 Area Burial Grounds (2000)	Planning activities currently ongoing. (See Remediate Liquid Waste Site 100-B-8)
	100 B/C Area	100-BC-2	Remediate Burial Ground - 118-B-3	1.03.01.03.06.01	Remediate Burial Ground - 118-B-3	Construction Burial Ground No. 2	Interim Action Record of Decision, 100 Area Burial Ground (2000)	Remediation is currently ongoing. Scope is 30% complete.
	100 B/C Area	100-BC-1	Remediate Burial Ground - 118-B-7	1.03.01.02.06.02	Remediate Burial Ground - 118-B-7 (Costs included with Remediate Liquid Waste Site 100-B-8)		Interim Action Record of Decision, 100 Area Burial Grounds (2000)	Planning activities currently ongoing. (See Remediate Liquid Waste Site 100-B-8)
Fld. Rem.-100 B/C Non Site Specific Support			100 B/C Non Site Specific Support	1.03.01.75.25	Fld. Rem.-100 B/C Non Site Specific Support	Non Site Specific Support	N/A	N/A
D⁴ - Buildings								
	100 B/C Area		D4 Building - MO-474	1.01.01.01.07.01	D4 Building - MO-474	Mobile Office on B Avenue	N/A	No planning activities currently ongoing; will be required in the future.
	100 B/C Area		D4 Building - MO-474A	1.01.01.01.07.02	D4 Building - MO-474A	Mobile Office W of Beaver Avenue and B Avenue	N/A	No planning activities currently ongoing; will be required in the future.
	100 B/C Area		D4 Building - MO-474B	1.01.01.01.07.03	D4 Building - MO-474B	Mobile Office at Beaver Avenue and B Avenue	N/A	No planning activities currently ongoing; will be required in the future.
D⁴ - Remaining Facilities								
	100 B/C Area		D4 Remaining Facilities - (B Rx) Hazard Mitigatn	1.01.01.01.08.01	D4 Remaining Facilities - (B Rx) Hazard Mitigation	B Reactor Hazard Mitigation per the approved EE/CA	EE/CA DOE/RL-2001-09	Major Hazard Mitigation complete. Minor equipment removal remains.
	100 B/C Area		D4 Remaining Facilities - 116B	1.01.01.01.08.02	D4 Remaining Facilities - 116B (costs included in ISS 105-B Reactor)	Reactor Exhaust Stack	EE/CA DOE/RL-2001-09	No planning activities currently ongoing; will be required in the future.
Interim Safe Storage								
	100 B/C Area		Interim Safe Storage - 105-B Reactor (ISS)	1.02.01.01.21.01	Interim Safe Storage - 105-B Reactor (ISS)	B Reactor	DOE/RL-2004-55	Draft EE/CA Issued.
100 D Area								
Regulatory Support								

Section J
Attachment 1: River Corridor Closure Contract Work Scope

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	REGULATORY DOCUMENTATION STATUS h	ASSUMED ACTIVITY STATUS AS OF 1/31/05 i
	100 D Area				Regulatory Support - Remedial Action Reactor Area Project Cost	D Area Non-Site Specific Costs	N/A	Dollars Rebinned to Project Activities
100 D Area Design								
	100 D Area		Fld. Rem.-100D Area Design	1.03.02.04.01	Design	Design	N/A	No planning activities currently ongoing; will be required in the future.
Confirmatory Sampling Sites								
	100 D Area	100-DR-1	CS Site -100 D-DR -Misc Pipp (100-D-31,100-D-50)	1.03.02.01.03.01	Confirmatory Sampling Site - 100 D-DR - Miscellaneous Piping (includes 100-D-31, 100-D-50)	Underground Piping	Regulatory Documentation Required ^j	No planning activities currently ongoing; will be required in the future.
	100 D Area	100-DR-2	Confirmatory Sampling Site - 100-D-13	1.03.02.01.03.02	Confirmatory Sampling Site - 100-D-13	Septic Tank System/Sewage Disposal	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	No planning activities currently ongoing; will be required in the future.
	100 D Area	100-DR-2	Confirmatory Sampling Site - 100-D-14	1.03.02.01.03.03	Confirmatory Sampling Site - 100-D-14	Septic Tank System/Sewage Disposal	Regulatory Documentation Required ^j	No planning activities currently ongoing; will be required in the future.
	100 D Area	100-DR-2	Confirmatory Sampling Site - 100-D-15	1.03.02.01.03.04	Confirmatory Sampling Site - 100-D-15	Dumping Area	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	No planning activities currently ongoing; will be required in the future.
	100 D Area	100-DR-1	Confirmatory Sampling Site - 100-D-24	1.03.02.01.03.05	Confirmatory Sampling Site - 100-D-24	Sample Building Drywell (French Drain)	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	No planning activities currently ongoing; will be required in the future.
	100 D Area	100-DR-2	Confirmatory Sampling Site - 100-D-27	1.03.02.01.03.06	Confirmatory Sampling Site - 100-D-27	Unplanned Release	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	No planning activities currently ongoing; will be required in the future.
	100 D Area	100-DR-2	Confirmatory Sampling Site - 100-D-28	1.03.02.01.03.07	Confirmatory Sampling Site - 100-D-28	Septic Tank System/Sewage Disposal	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	No planning activities currently ongoing; will be required in the future.
	100 D Area	100-DR-1	Confirmatory Sampling Site - 100-D-30	1.03.02.01.03.08	Confirmatory Sampling Site - 100-D-30	Unplanned Release	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	No planning activities currently ongoing; will be required in the future.
	100 D Area	100-DR-1	Confirmatory Sampling Site - 100-D-7	1.03.02.01.03.09	Confirmatory Sampling Site - 100-D-7	Undocumented Solid Waste Site	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	No planning activities currently ongoing; will be required in the future.
	100 D Area	100-DR-1	Confirmatory Sampling Site - 100-D-8	1.03.02.01.03.10	Confirmatory Sampling Site - 100-D-8	Undocumented Liquid Waste Site	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	No planning activities currently ongoing; will be required in the future.

Section J
Attachment 1: River Corridor Closure Contract Work Scope

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	REGULATORY DOCUMENTATION STATUS h	ASSUMED ACTIVITY STATUS AS OF 1/31/05 i
	100 D Area	100-DR-1	Confirmatory Sampling Site - 100-D-9	1.03.02.01.03.11	Confirmatory Sampling Site - 100-D-9	Oil Storage Tank	N/A	Tank Removed
	100 D Area	100-DR-1	Confirmatory Sampling Site - 116-D-10	1.03.02.01.03.12	Confirmatory Sampling Site - 116-D-10	French Drain	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	No planning activities currently ongoing; will be required in the future.
	100 D Area	100-DR-2	Confirmatory Sampling Site - 116-DR-10	1.03.02.01.03.13	Confirmatory Sampling Site - 116-DR-10	Fuel Storage Discharge Pond	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	No planning activities currently ongoing; will be required in the future.
	100 D Area	100-DR-2	Confirmatory Sampling Site - 116-DR-8	1.03.02.01.03.14	Confirmatory Sampling Site - 116-DR-8	Seal Pit Crib	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	No planning activities currently ongoing; will be required in the future.
	100 D Area	100-DR-2	Confirmatory Sampling Site - 122-DR-1	1.03.02.01.03.15	Confirmatory Sampling Site - 122-DR-1	Large Sodium Fire Facility	Regulatory Documentation Required ^j	No planning activities currently ongoing; will be required in the future.
	100 D Area	100-DR-1	Confirmatory Sampling Site - 128-D-2	1.03.02.01.03.16	Confirmatory Sampling Site - 128-D-2	Burn Pit	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	No planning activities currently ongoing; will be required in the future.
	100 D Area	100-DR-1	Confirmatory Sampling Site - 130-D-1	1.03.02.01.03.17	Confirmatory Sampling Site - 130-D-1	Gasoline Storage Tank	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	No planning activities currently ongoing; will be required in the future.
	100 D Area	100-DR-1	Confirmatory Sampling Site - 132-D-1	1.03.02.01.03.18	Confirmatory Sampling Site - 132-D-1	Gas Recirculation Facility (Process Unit/Plant)	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	No planning activities currently ongoing; will be required in the future.
	100 D Area	100-DR-1	Confirmatory Sampling Site - 132-D-2	1.03.02.01.03.19	Confirmatory Sampling Site - 132-D-2	Filter Building (Process Unit/Plant)	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	No planning activities currently ongoing; will be required in the future.
	100 D Area	100-DR-1	Confirmatory Sampling Site - 132-D-3	1.03.02.01.03.20	Confirmatory Sampling Site - 132-D-3	Effluent Pumping Station	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	No planning activities currently ongoing; will be required in the future.
	100 D Area	100-DR-2	Confirmatory Sampling Site - 132-DR-1	1.03.02.01.03.21	Confirmatory Sampling Site - 132-DR-1	Effluent Pumping Station	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	No planning activities currently ongoing; will be required in the future.
	100 D Area	100-DR-2	Confirmatory Sampling Site - 1607-D1	1.03.02.01.03.22	Confirmatory Sampling Site - 1607-D1	Septic Tank System/Sewage Disposal	Regulatory Documentation Required ^j	No planning activities currently ongoing; will be required in the future.
	100 D Area	100-DR-1	Confirmatory Sampling Site - 1607-D4	1.03.02.01.03.23	Confirmatory Sampling Site - 1607-D4	Septic Tank System/Sewage Disposal	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	No planning activities currently ongoing; will be required in the future.

Section J
Attachment 1: River Corridor Closure Contract Work Scope

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	REGULATORY DOCUMENTATION STATUS h	ASSUMED ACTIVITY STATUS AS OF 1/31/05 i
	100 D Area	100-DR-1	Confirmatory Sampling Site - 1607-D5	1.03.02.01.03.24	Confirmatory Sampling Site - 1607-D5	Septic Tank System/Sewage Disposal	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	No planning activities currently ongoing; will be required in the future.
	100 D Area	100-DR-2	Confirmatory Sampling Site - 600-30	1.03.02.01.03.25	Confirmatory Sampling Site - 600-30	Dumping Area	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	No planning activities currently ongoing; will be required in the future.
	100 D Area	100-DR-1	Confirmatory Sampling Site - 628-3	1.03.02.01.03.26	Confirmatory Sampling Site - 628-3	Burn Pit	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	No planning activities currently ongoing; will be required in the future.
	100 D Area	100-DR-1	Confirmatory Sampling Site - UPR-100-D-1	1.03.02.01.03.27	Confirmatory Sampling Site - UPR-100-D-1	Unplanned Release (Oil Soaked Soil)	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	No planning activities currently ongoing; will be required in the future.
Liquid Waste Site Remediation								
	100 D Area	100-DR-1	Remediate Liquid Waste Site - 100-D-1	1.03.02.02.04.01	Remediate Liquid Waste Site - 100-D-1	Contaminated Storm Drain/Process Sewer	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	No planning activities currently ongoing; will be required in the future.
	100 D Area	100-DR-1	Remediate Liquid Waste Site - 100-D-29	1.03.02.02.04.02	Remediate Liquid Waste Site - 100-D-29	Unplanned Release	Interim Remedial Action Record of Decision, 100-BC-1, 100-DR-1, 100-HR-1 (1995); Proximity Site to 100-D-48, 100-D-49	No planning activities currently ongoing; will be required in the future.
	100 D Area	100-DR-1	Remediate Liquid Waste Site - 100-D-56	1.03.02.02.04.03	Remediate Liquid Waste Site - 100-D-56	Sodium Dichromate Underground Supply Lines	Regulatory Documentation Required ^j	No planning activities currently ongoing; will be required in the future.
	100 D Area	100-DR-1	Remediate Liquid Waste Site - 120-D-2	1.03.02.02.04.04	Remediate Liquid Waste Site - 120-D-2	Waste Acid Reservoir Surface Impoundment	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	No planning activities currently ongoing; will be required in the future.
	100 D Area	100-DR-1	Remediate Liquid Waste Site - UPR-100-D-5	1.03.02.02.04.05	Remediate Liquid Waste Site - UPR-100-D-5	Undocumented Solid Waste Site	Interim Remedial Action Record of Decision, 100-BC-1, 100-DR-1, 100-HR-1 (1995); Proximity Site to 100-D-48, 100-D-49	No planning activities currently ongoing; will be required in the future.
	100 D Area	100-DR-2	Remediate Liquid Waste Site - 116-DR-3	1.03.02.03.04.01	Remediate Liquid Waste Site - 116-DR-3	Storage Basin Trench	Amendment to the Interim Remedial Action Record of Decision, 100-BC-1, 100-DR-1, 100-HR-1 (1997)	No planning activities currently ongoing; will be required in the future.
Waste Site Remediation								
	100 D Area	100-DR-1	Remediate Waste Site - 100-D-2	1.03.02.02.05.01	Remediate Waste Site - 100-D-2	Solid Waste Site (Lead Sheet) Foundation	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	No planning activities currently ongoing; will be required in the future.
	100 D Area	100-DR-1	Remediate Waste Site - 100-D-3	1.03.02.02.05.02	Remediate Waste Site - 100-D-3	Solid Waste Burial Ground	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	No planning activities currently ongoing; will be required in the future.

Section J
Attachment 1: River Corridor Closure Contract Work Scope

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	REGULATORY DOCUMENTATION STATUS h	ASSUMED ACTIVITY STATUS AS OF 1/31/05 i
	100 D Area	100-DR-1	Remediate Waste Site - 100-D-42	1.03.02.02.05.03	Remediate Waste Site - 100-D-42	Solid Waste Burial Ground (Vertical Safety Rod Thimble Site)	Regulatory Documentation Required ^j	No planning activities currently ongoing; will be required in the future.
	100 D Area	100-DR-1	Remediate Waste Site - 100-D-60 (Cost included with D)	1.03.02.02.05.04	Remediate Waste Site - 100-D-60 (Cost included with D4 190-DR)	Underground Piping	Regulatory Documentation Required ^j	No planning activities currently ongoing; will be required in the future.
	100 D Area	100-DR-1	Remediate Waste Site - 100-D-61	1.03.02.02.05.05	Remediate Waste Site - 100-D-61	Utility Pole and Fixture Debris Piles Dumping Area	Regulatory Documentation Required ^j	No planning activities currently ongoing; will be required in the future.
	100 D Area	100-DR-1	Remediate Waste Site - 116-D-5	1.03.02.02.05.06	Remediate Waste Site - 116-D-5	Outfall Structure	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	No planning activities currently ongoing; will be required in the future.
	100 D Area	100-DR-1	Remediate Waste Site - 116-DR-5	1.03.02.02.05.07	Remediate Waste Site - 116-DR-5	Outfall Structure	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	No planning activities currently ongoing; will be required in the future.
	100 D Area	100-DR-1	Remediate Waste Site - 118-D-6	1.03.02.02.05.08	Remediate Waste Site - 118-D-6	105-D Reactor Building	Regulatory Documentation Required ^j	No planning activities currently ongoing; will be required in the future. Cleanup of this site excludes soils directly under the reactor footprint.
	100 D Area	100-DR-1	Remediate Waste Site - 132-D-4	1.03.02.02.05.09	Remediate Waste Site - 132-D-4	116-D Reactor Exhaust Stack	Regulatory Documentation Required ^j	No planning activities currently ongoing; will be required in the future.
	100 D Area	100-DR-2	Remediate Waste Site - 100-D-58	1.03.02.03.05.01	Remediate Waste Site - 100-D-58	100 DR Area On-Site Sewage System	Regulatory Documentation Required ^j	No planning activities currently ongoing; will be required in the future.
	100 D Area	100-DR-2	Remediate Waste Site - 116-D-8	1.03.02.03.05.02	Remediate Waste Site - 116-D-8	Cask Storage Pad	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	No planning activities currently ongoing; will be required in the future.
	100 D Area	100-DR-2	Remediate Waste Site - 132-DR-2	1.03.02.03.05.03	Remediate Waste Site - 132-DR-2	116-DR Reactor Exhaust Stack	Regulatory Documentation Required ^j	No planning activities currently ongoing; will be required in the future.
Burial Ground Remediation								
	100 D Area	100-DR-1	Remediate Burial Ground - 100-D-32	1.03.02.02.06.01	Remediate Burial Ground - 100-D-32	Solid Waste Burial Ground	Interim Action Record of Decision, 100 Area Burial Grounds (2000)	No planning activities currently ongoing; will be required in the future.
	100 D Area	100-DR-1	Remediate Burial Ground - 100-D-33	1.03.02.02.06.02	Remediate Burial Ground - 100-D-33	Solid Waste Burial Ground	Interim Action Record of Decision, 100 Area Burial Grounds (2000)	No planning activities currently ongoing; will be required in the future.

Section J
Attachment 1: River Corridor Closure Contract Work Scope

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	REGULATORY DOCUMENTATION STATUS h	ASSUMED ACTIVITY STATUS AS OF 1/31/05 i
	100 D Area	100-DR-1	Remediate Burial Ground - 100-D-35	1.03.02.02.06.03	Remediate Burial Ground - 100-D-35	Solid Waste Burial Ground	Interim Action Record of Decision, 100 Area Burial Grounds (2000)	No planning activities currently ongoing; will be required in the future.
	100 D Area	100-DR-1	Remediate Burial Ground - 100-D-41	1.03.02.02.06.04	Remediate Burial Ground - 100-D-41	Solid Waste Burial Ground	Interim Action Record of Decision, 100 Area Burial Grounds (2000)	No planning activities currently ongoing; will be required in the future.
	100 D Area	100-DR-1	Remediate Burial Ground - 100-D-45	1.03.02.02.06.05	Remediate Burial Ground - 100-D-45	Solid Waste Burial Ground (Vertical Safety Rod Thimble Site)	Interim Action Record of Decision, 100 Area Burial Grounds (2000)	No planning activities currently ongoing; will be required in the future.
	100 D Area	100-DR-1	Remediate Burial Ground - 126-D-2	1.03.02.02.06.06	Remediate Burial Ground - 126-D-2	Coal Pit (Inert/Demolition Landfill)	Interim Action Record of Decision, 100 Area Burial Grounds (2000)	No planning activities currently ongoing; will be required in the future.
	100 D Area	100-DR-2	Remediate Burial Ground - 100-D-40	1.03.02.03.06.01	Remediate Burial Ground - 100-D-40	Solid Waste Burial Ground	Interim Action Record of Decision, 100 Area Burial Grounds (2000)	No planning activities currently ongoing; will be required in the future.
	100 D Area	100-DR-2	Remediate Burial Ground - 100-D-43	1.03.02.03.06.02	Remediate Burial Ground - 100-D-43	Solid Waste Burial Ground (Vertical Safety Rod Thimble Site)	Interim Action Record of Decision, 100 Area Burial Grounds (2000)	No planning activities currently ongoing; will be required in the future.
	100 D Area	100-DR-2	Remediate Burial Ground - 100-D-47	1.03.02.03.06.03	Remediate Burial Ground - 100-D-47	Solid Waste Burial Ground	Interim Action Record of Decision, 100 Area Burial Grounds (2000)	No planning activities currently ongoing; will be required in the future.
	100 D Area	100-DR-2	Remediate Burial Ground - 118-D-1	1.03.02.03.06.04	Remediate Burial Ground - 118-D-1	Burial Ground #1	Interim Action Record of Decision, 100 Area Burial Grounds (2000)	No planning activities currently ongoing; will be required in the future.
	100 D Area	100-DR-2	Remediate Burial Ground - 118-D-2	1.03.02.03.06.05	Remediate Burial Ground - 118-D-2	Burial Ground #2	Interim Action Record of Decision, 100 Area Burial Grounds (2000)	No planning activities currently ongoing; will be required in the future.
	100 D Area	100-DR-2	Remediate Burial Ground - 118-D-3	1.03.02.03.06.06	Remediate Burial Ground - 118-D-3	Burial Ground #3	Interim Action Record of Decision, 100 Area Burial Grounds (2000)	No planning activities currently ongoing; will be required in the future.
	100 D Area	100-DR-2	Remediate Burial Ground - 118-D-4	1.03.02.03.06.07	Remediate Burial Ground - 118-D-4	Solid Waste Burial Ground	Interim Action Record of Decision, 100 Area Burial Grounds (2000)	No planning activities currently ongoing; will be required in the future.
	100 D Area	100-DR-2	Remediate Burial Ground - 118-D-5	1.03.02.03.06.08	Remediate Burial Ground - 118-D-5	Solid Waste Burial Ground	Interim Action Record of Decision, 100 Area Burial Grounds (2000)	No planning activities currently ongoing; will be required in the future.
	100 D Area	100-DR-2	Remediate Burial Ground - 118-DR-1	1.03.02.03.06.09	Remediate Burial Ground - 118-DR-1	Gas Loop Burial Ground	Interim Action Record of Decision, 100 Area Burial Grounds (2000)	No planning activities currently ongoing; will be required in the future.

Section J
Attachment 1: River Corridor Closure Contract Work Scope

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	REGULATORY DOCUMENTATION STATUS h	ASSUMED ACTIVITY STATUS AS OF 1/31/05 i
	100 D Area	100-DR-2	Remediate Burial Ground - 126-DR-1	1.03.02.03.06.10	Remediate Burial Ground - 126-DR-1	Clearwell Tank Pit (Inert/Demolition Landfill)	Interim Action Record of Decision, 100 Area Burial Grounds (2000)	No planning activities currently ongoing; will be required in the future.
Fld. Rem.-100 D Non Site Specific Support			Fld. Rem.-100 D Non Site Specific Support	1.03.02.75.25	Fld. Rem.-100 D Non Site Specific Support	Non Site Specific Support	N/A	N/A
D⁴ - Buildings								
	100 D Area		D4 Building - 151D	1.01.01.02.07.01	D4 Building - 151D	Primary Substation	Regulatory Documentation Required ^j	No planning activities currently ongoing; will be required in the future.
	100 D Area		D4 Building - 1601D	1.01.01.02.07.02	D4 Building - 1601D	Transfer Building	Regulatory Documentation Required ^j	No planning activities currently ongoing; will be required in the future.
	100 D Area		D4 Building - 1614D3	1.01.01.02.07.03	D4 Building - 1614D3	Monitoring Station	Regulatory Documentation Required ^j	No planning activities currently ongoing; will be required in the future.
	100 D Area		D4 Building - 190DR (See Also WS 100-D-60)	1.01.01.02.07.04	D4 Building - 190DR (includes Waste Site 100-D-60)	Main Pump house	EE/CA DOE/RL-2000-45	Demolition preparation complete in FY 04, planning activities currently ongoing. Scope is 40% complete.
	100 D Area		D4 Building - MO-200	1.01.01.02.07.05	D4 Building - MO-200	Mobile Office - SE of 105D	N/A	No planning activities currently ongoing; will be required in the future.
	100 D Area		D4 Building - MO-374	1.01.01.02.07.06	D4 Building - MO-374	Mobile Office	N/A	No planning activities currently ongoing; will be required in the future.
	100 D Area		D4 Building - MO-422	1.01.01.02.07.07	D4 Building - MO-422	Mobile Office - Field Trailer at 100DR	N/A	No planning activities currently ongoing; will be required in the future.
	100 D Area		D4 Building - MO-561	1.01.01.02.07.08	D4 Building - MO-561	Mobile Office - on D Avenue (N end of site)	N/A	No planning activities currently ongoing; will be required in the future.
	100 D Area		D4 Building - MO-718	1.01.01.02.07.09	D4 Building - MO-718	Mobile Office - S of 105D	N/A	No planning activities currently ongoing; will be required in the future.
	100 D Area		D4 Building - MO-829	1.01.01.02.07.10	D4 Building - MO-829	Mobile Office - at 190DR	N/A	No planning activities currently ongoing; will be required in the future.
	100 D Area		D4 Building - MO-889	1.01.01.02.07.11	D4 Building - MO-889	Mobile Office - Change Trailer SE of 105D	N/A	No planning activities currently ongoing; will be required in the future.

Section J
Attachment 1: River Corridor Closure Contract Work Scope

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	REGULATORY DOCUMENTATION STATUS h	ASSUMED ACTIVITY STATUS AS OF 1/31/05 i
	100 D Area		D4 Building - MO-929	1.01.01.02.07.12	D4 Building - MO-929	Mobile Office E of 151D	N/A	No planning activities currently ongoing; will be required in the future.
	100 D Area		D4 Building - MO-999	1.01.01.02.07.13	D4 Building - MO-999	Mobile Office - Field Trailer, Pipeyard	N/A	No planning activities currently ongoing; will be required in the future.
D⁴ - Retention Basins								
	100 D Area		D4 Retention Basin - 1606D	1.01.01.02.10.01	D4 Retention Basin - 1606D	Settling Tanks	Regulatory Documentation Required ^j	No planning activities currently ongoing; will be required in the future.
	100 D Area		D4 Retention Basin - 188D	1.01.01.02.10.02	D4 Retention Basin - 188D	Ash Disposal Basin	Regulatory Documentation Required ^j	No planning activities currently ongoing; will be required in the future.
	100 D Area		D4 Retention Basin - 1904D	1.01.01.02.10.03	D4 Retention Basin - 1904D	Outfall Structure/Process Sewers Discharge Chamber	EE/CA DOE/RL-2000-45	No planning activities currently ongoing; will be required in the future.
100 F Area								
Regulatory Support								
	100 F Area	100-FR-1			Regulatory Support - Remedial Action Reactor Area Project Cost	F Area Non-Site Specific Costs	N/A	Dollars Rebinned to Project Activities
100 F Area Design								
	100 F Area		Fld. Rem.-100 F Area Design	1.03.03.04.01	Design	Design	N/A	No planning activities currently ongoing; will be required in the future.
Confirmatory Sampling Sites								
	100 F Area	100-FR-1	Confirmatory Sampling Site - 100 F - Misc Piping	1.03.03.01.03.01	Confirmatory Sampling Site - 100 F - Misc Piping (Currently no Waste Information Data System (WIDS) Site Associated with this Site)	100 F - Misc Piping	Regulatory Documentation Required ^j	No planning activities currently ongoing; will be required in the future.
	100 F Area	100-FR-1	Confirmatory Sampling Site - 100-F-12	1.03.03.01.03.02	Confirmatory Sampling Site - 100-F-12	105-F Building 36 inch French Drain	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	No planning activities currently ongoing; will be required in the future.
	100 F Area	100-FR-2	Confirmatory Sampling Site - 100-F-14	1.03.03.01.03.03	Confirmatory Sampling Site - 100-F-14	100-F Carpenter Shop Waste Site Vent	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	No planning activities currently ongoing; will be required in the future.

Section J
Attachment 1: River Corridor Closure Contract Work Scope

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	REGULATORY DOCUMENTATION STATUS h	ASSUMED ACTIVITY STATUS AS OF 1/31/05 i
	100 F Area	100-FR-1	Confirmatory Sampling Site - 100-F-18	1.03.03.01.03.04	Confirmatory Sampling Site - 100-F-18	105-F Condensate Drain Field	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	No planning activities currently ongoing; will be required in the future.
	100 F Area	100-FR-1	Confirmatory Sampling Site - 100-F-31	1.03.03.01.03.05	Confirmatory Sampling Site - 100-F-31	Sanitary Sewer System	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	No planning activities currently ongoing; will be required in the future.
	100 F Area	100-FR-1	Confirmatory Sampling Site - 100-F-33	1.03.03.01.03.06	Confirmatory Sampling Site - 100-F-33	146-F Aquatic Biology Fish Ponds	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	No planning activities currently ongoing; will be required in the future.
	100 F Area	100-FR-1	Confirmatory Sampling Site - 100-F-34	1.03.03.01.03.07	Confirmatory Sampling Site - 100-F-34	Biology Facility French Drain	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	No planning activities currently ongoing; will be required in the future.
	100 F Area	100-FR-1	Confirmatory Sampling Site - 100-F-36	1.03.03.01.03.08	Confirmatory Sampling Site - 100-F-36	108-F Chemical Pump house/Biological Laboratory	Regulatory Documentation Required ^j	No planning activities currently ongoing; will be required in the future.
	100 F Area	100-FR-1	Confirmatory Sampling Site - 100-F-37	1.03.03.01.03.09	Confirmatory Sampling Site - 100-F-37	French Drain Near Hydrant F-2	Regulatory Documentation Required ^j	No planning activities currently ongoing; will be required in the future.
	100 F Area	100-FR-1	Confirmatory Sampling Site - 100-F-7	1.03.03.01.03.10	Confirmatory Sampling Site - 100-F-7	Underground Fuel Tank	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	No planning activities currently ongoing; will be required in the future.
	100 F Area	100-FR-1	Confirmatory Sampling Site - 100-F-9	1.03.03.01.03.11	Confirmatory Sampling Site - 100-F-9	105-F Storage Room French Drain (Northeast Corner)	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	No planning activities currently ongoing; will be required in the future.
	100 F Area	100-FR-1	Confirmatory Sampling Site - 116-F-7	1.03.03.01.03.12	Confirmatory Sampling Site - 116-F-7	Seal Pit Water Crib	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	No planning activities currently ongoing; will be required in the future.
	100 F Area	100-FR-2	Confirmatory Sampling Site - 118-F-4	1.03.03.01.03.13	Confirmatory Sampling Site - 118-F-4	115-F Crib	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	No planning activities currently ongoing; will be required in the future.
	100 F Area	100-FR-1	Confirmatory Sampling Site - 126-F-2	1.03.03.01.03.14	Confirmatory Sampling Site - 126-F-2	183-F Clearwells	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	No planning activities currently ongoing; will be required in the future.
	100 F Area	100-FR-1	Confirmatory Sampling Site - 128-F-2	1.03.03.01.03.15	Confirmatory Sampling Site - 128-F-2	100-F Burn Pit	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	No planning activities currently ongoing; will be required in the future.
	100 F Area	100-FR-1	Confirmatory Sampling Site - 132-F-1	1.03.03.01.03.16	Confirmatory Sampling Site - 132-F-1	Chronic Feeding Barn	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	No planning activities currently ongoing; will be required in the future.

Section J
Attachment 1: River Corridor Closure Contract Work Scope

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	REGULATORY DOCUMENTATION STATUS h	ASSUMED ACTIVITY STATUS AS OF 1/31/05 i
	100 F Area	100-FR-1	Confirmatory Sampling Site - 141-C	1.03.03.01.03.17	Confirmatory Sampling Site - 141-C	Large Animal Barn and Biology Lab (Hog Barn)	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	No planning activities currently ongoing; will be required in the future.
	100 F Area	100-FR-2	Confirmatory Sampling Site - 1607-F1	1.03.03.01.03.18	Confirmatory Sampling Site - 1607-F1	Septic Tank System	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	No planning activities currently ongoing; will be required in the future.
	100 F Area	100-FR-1	Confirmatory Sampling Site - 1607-F3	1.03.03.01.03.19	Confirmatory Sampling Site - 1607-F3	Septic Tank System	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	No planning activities currently ongoing; will be required in the future.
	100 F Area	100-FR-1	Confirmatory Sampling Site - 1607-F4	1.03.03.01.03.20	Confirmatory Sampling Site - 1607-F4	Septic Tank System	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	No planning activities currently ongoing; will be required in the future.
	100 F Area	100-FR-1	Confirmatory Sampling Site - 1607-F5	1.03.03.01.03.21	Confirmatory Sampling Site - 1607-F5	Septic Tank System	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	No planning activities currently ongoing; will be required in the future.
	100 F Area	100-FR-1	Confirmatory Sampling Site - 1607-F7	1.03.03.01.03.22	Confirmatory Sampling Site - 1607-F7	Septic Tank System	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	No planning activities currently ongoing; will be required in the future.
	100 F Area	100-FR-1	Confirmatory Sampling Site - 182-F	1.03.03.01.03.23	Confirmatory Sampling Site - 182-F	Reservoir	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	No planning activities currently ongoing; will be required in the future.
Liquid Waste Site Remediation								
	100 F Area	100-FR-1	Remediate Liquid Waste Site - 100-F-26	1.03.03.02.04.01	Remediate Liquid Waste Site - 100-F-26	100-F Water Treatment Facility Underground Pipelines	Regulatory Documentation Required ^j	No planning activities currently ongoing; will be required in the future.
Waste Site Remediation								
	100 F Area	100-FR-1	Remediate Waste Site - 1607-F4	1.03.03.02.05.16	Remediate Waste Site - 100-F-34	Biology Facility French Drain	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	No planning activities currently ongoing; will be required in the future.
	100 F Area	100-FR-1	Remediate Waste Site - 100-F-38	1.03.03.02.05.02	Remediate Waste Site - 100-F-38	Yellow Stained Soil Near Hydrant F-2	Regulatory Documentation Required ^j	No planning activities currently ongoing; will be required in the future.
	100 F Area	100-FR-1	Remediate Waste Site - 116-F-16	1.03.03.02.05.03	Remediate Waste Site - 116-F-16	PNNL Outfall	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	No planning activities currently ongoing; will be required in the future.
	100 F Area	100-FR-1	Remediate Waste Site - 116-F-8 (inc WS 100-F-39)	1.03.03.02.05.04	Remediate Waste Site - 116-F-8 (includes Waste Site 100-F-39)	1904-F Outfall Structure	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	No planning activities currently ongoing; will be required in the future.

Section J
Attachment 1: River Corridor Closure Contract Work Scope

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	REGULATORY DOCUMENTATION STATUS h	ASSUMED ACTIVITY STATUS AS OF 1/31/05 i
	100 F Area	100-FR-1	Remediate Waste Site - 118-F-8	1.03.03.02.05.05	Remediate Waste Site - 118-F-8	105-F Reactor Building	Regulatory Documentation Required ^j	No planning activities currently ongoing; will be required in the future. Cleanup of this site excludes soils directly under the reactor footprint.
	100 F Area	100-FR-2	Remediate Waste Site - 120-F-1	1.03.03.03.05.01	Remediate Waste Site - 120-F-1	Glass Dump	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	No planning activities currently ongoing; will be required in the future.
	100 F Area	100-FR-2	Remediate Waste Site - 128-F-3	1.03.03.03.05.02	Remediate Waste Site - 128-F-3	PNNL Burn Pit	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	No planning activities currently ongoing; will be required in the future.
Burial Ground Remediation								
	100 F Area	100-FR-2	Remediate Burial Ground - 100-F-20	1.03.03.03.06.01	Remediate Burial Ground - 100-F-20	PNNL Parallel Pits	Interim Action Record of Decision, 100 Area Burial Grounds (2000)	No planning activities currently ongoing; will be required in the future.
	100 F Area	100-FR-2	Remediate Burial Ground - 118-F-1	1.03.03.03.06.02	Remediate Burial Ground - 118-F-1	Minor Construction Burial Ground #2	Interim Action Record of Decision, 100 Area Burial Grounds (2000)	No planning activities currently ongoing; will be required in the future.
	100 F Area	100-FR-2	Remediate Burial Ground - 118-F-2	1.03.03.03.06.03	Remediate Burial Ground - 118-F-2	Solid Waste Burial Ground #1	Interim Action Record of Decision, 100 Area Burial Grounds (2000)	No planning activities currently ongoing; will be required in the future.
	100 F Area	100-FR-2	Remediate Burial Ground - 118-F-3	1.03.03.03.06.04	Remediate Burial Ground - 118-F-3	Minor Construction Burial Ground #1	Interim Action Record of Decision, 100 Area Burial Grounds (2000)	No planning activities currently ongoing; will be required in the future.
	100 F Area	100-FR-2	Remediate Burial Ground - 118-F-5	1.03.03.03.06.05	Remediate Burial Ground - 118-F-5	PNNL Sawdust Pit	Interim Action Record of Decision, 100 Area Burial Grounds (2000)	No planning activities currently ongoing; will be required in the future.
	100 F Area	100-FR-2	Remediate Burial Ground - 118-F-6	1.03.03.03.06.06	Remediate Burial Ground - 118-F-6	PNNL Solid Waste Burial Ground	Interim Action Record of Decision, 100 Area Burial Grounds (2000)	No planning activities currently ongoing; will be required in the future.
	100 F Area	100-FR-2	Remediate Burial Ground - 118-F-7	1.03.03.03.06.07	Remediate Burial Ground - 118-F-7	100-F Misc. Hardware Storage Vault	Interim Action Record of Decision, 100 Area Burial Grounds (2000)	No planning activities currently ongoing; will be required in the future.
	100 F Area	100-FR-2	Remediate Burial Ground - 118-F-9	1.03.03.03.06.08	Remediate Burial Ground - 118-F-9	PNNL Radiation Site	Interim Action Record of Decision, 100 Area Burial Grounds (2000)	No planning activities currently ongoing; will be required in the future.
Fld. Rem.-100 F Non Site Specific Support			Fld. Rem.-100 F Non Site Specific Support	1.03.03.75.25	Fld. Rem.-100 F Non Site Specific Support	Non Site Specific Support	N/A	N/A
D⁴ - Buildings								

Section J
Attachment 1: River Corridor Closure Contract Work Scope

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	REGULATORY DOCUMENTATION STATUS h	ASSUMED ACTIVITY STATUS AS OF 1/31/05 i
	100 F Area		D4 Building - 183F	1.01.01.03.07.01	D4 Building - 183F	West Clearwell	Regulatory Documentation Required ^j	No planning activities currently ongoing; will be required in the future.
100 H Area								
Design								
	100 H Area	100-HR-2	Fld. Rem.-100 H Area Design	1.03.04.04.01.01	Design - D, H, F & K Area Remaining Sites	Remedial Design for Remaining Sites	Interim Remedial Action Record of Decision, 100 Area Remaining Sites (1999)	No planning activities currently ongoing; will be required in the future. This Design activity includes D Area.
Regulatory Support								
	100 H Area				Regulatory Support - Remedial Action Reactor Area Project Cost	H Area Non-Site Specific Costs	N/A	Dollars Rebinned to Project Activities
Confirmatory Sampling Sites								
	100 H Area	100-HR-2	Confirmatory Sampling Site - 100-H-28	1.03.04.01.03.01	Confirmatory Sampling Site - 100-H-28 (Costs included in Remediate Waste Site - 100-H Misc Piping)	100 H - Misc. Piping	Regulatory Documentation Required ^j	No planning activities currently ongoing; will be required in the future.
	100 H Area	100-HR-1	Confirmatory Sampling Site - 100-H-10	1.03.04.01.03.02	Confirmatory Sampling Site - 100-H-10	French Drain D	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	No planning activities currently ongoing; will be required in the future.
	100 H Area	100-HR-1	Confirmatory Sampling Site - 100-H-3	1.03.04.01.03.03	Confirmatory Sampling Site - 100-H-3	Garage Fuel Tank Site	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	No planning activities currently ongoing; will be required in the future.
	100 H Area	100-HR-1	Confirmatory Sampling Site - 100-H-4	1.03.04.01.03.04	Confirmatory Sampling Site - 100-H-4	1717-H Hot Shop, French Drain and Contaminated Storage Unit	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	No planning activities currently ongoing; will be required in the future.
	100 H Area	100-HR-1	Confirmatory Sampling Site - 100-H-7	1.03.04.01.03.05	Confirmatory Sampling Site - 100-H-7	French Drain A	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	No planning activities currently ongoing; will be required in the future.
	100 H Area	100-HR-1	Confirmatory Sampling Site - 100-H-8	1.03.04.01.03.06	Confirmatory Sampling Site - 100-H-8	French Drain B	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	No planning activities currently ongoing; will be required in the future.
	100 H Area	100-HR-1	Confirmatory Sampling Site - 100-H-9	1.03.04.01.03.07	Confirmatory Sampling Site - 100-H-9	French Drain C	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	No planning activities currently ongoing; will be required in the future.
	100 H Area	100-HR-1	Confirmatory Sampling Site - 116-H-4	1.03.04.01.03.08	Confirmatory Sampling Site - 116-H-4	Pluto Crib	Interim Remedial Action Record of Decision, 100-BC-1, 100-DR-1, 100-HR-1 (1995)	No planning activities currently ongoing; will be required in the future.

Section J
Attachment 1: River Corridor Closure Contract Work Scope

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	REGULATORY DOCUMENTATION STATUS h	ASSUMED ACTIVITY STATUS AS OF 1/31/05 i
	100 H Area	100-HR-1	Confirmatory Sampling Site - 126-H-2	1.03.04.01.03.09	Confirmatory Sampling Site - 126-H-2	183-H Clearwells/Disposal Pit	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	No planning activities currently ongoing; will be required in the future.
	100 H Area	100-HR-2	Confirmatory Sampling Site - 128-H-1	1.03.04.01.03.10	Confirmatory Sampling Site - 128-H-1	100-H Burning Pit #1	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	No planning activities currently ongoing; will be required in the future.
	100 H Area	100-HR-2	Confirmatory Sampling Site - 128-H-2	1.03.04.01.03.11	Confirmatory Sampling Site - 128-H-2	100-H Burning Ground #2	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	No planning activities currently ongoing; will be required in the future.
	100 H Area	100-HR-2	Confirmatory Sampling Site - 128-H-3	1.03.04.01.03.12	Confirmatory Sampling Site - 128-H-3	100-H Burning Ground #3	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	No planning activities currently ongoing; will be required in the future.
	100 H Area	100-HR-1	Confirmatory Sampling Site - 132-H-1	1.03.04.01.03.13	Confirmatory Sampling Site - 132-H-1	Reactor Exhaust Stack Burial Site	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	No planning activities currently ongoing; will be required in the future.
	100 H Area	100-HR-2	Confirmatory Sampling Site - 132-H-2	1.03.04.01.03.14	Confirmatory Sampling Site - 132-H-2	117-H Filter Building Site	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	No planning activities currently ongoing; will be required in the future.
	100 H Area	100-HR-1	Confirmatory Sampling Site - 132-H-3	1.03.04.01.03.15	Confirmatory Sampling Site - 132-H-3	Waste Water Pumping Station Site	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	No planning activities currently ongoing; will be required in the future.
	100 H Area	100-HR-2	Confirmatory Sampling Site - 1607-H1	1.03.04.01.03.16	Confirmatory Sampling Site - 1607-H1	Septic Tank System	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	No planning activities currently ongoing; will be required in the future.
	100 H Area	100-HR-1	Confirmatory Sampling Site - 1607-H3	1.03.04.01.03.17	Confirmatory Sampling Site - 1607-H3	Septic Tank System	Regulatory Documentation Required ^j	No planning activities currently ongoing; will be required in the future.
	100 H Area	100-HR-2	Confirmatory Sampling Site - 600-151	1.03.04.01.03.18	Confirmatory Sampling Site - 600-151	Dumping Area	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	No planning activities currently ongoing; will be required in the future.
Liquid Waste Site Remediation								
	100 H Area	100-HR-1	Rmdiate Liq Wste Site - 100-H-11	1.03.04.02.04.01	Remediate Liquid Waste Site - 100-H-11	Expansion Box French Drain E	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	No planning activities currently ongoing; will be required in the future.
	100 H Area	100-HR-1	Rmdiate Liq Wste Site - 100-H-12	1.03.04.02.04.02	Remediate Liquid Waste Site - 100-H-12	Expansion Box French Drain F, and Shielding Lead	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	No planning activities currently ongoing; will be required in the future.

Section J
Attachment 1: River Corridor Closure Contract Work Scope

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	REGULATORY DOCUMENTATION STATUS h	ASSUMED ACTIVITY STATUS AS OF 1/31/05 i
	100 H Area	100-HR-1	Rmdiate Liq Wste Site - 100-H-13	1.03.04.02.04.03	Remediate Liquid Waste Site - 100-H-13	French Drain G	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	No planning activities currently ongoing; will be required in the future.
	100 H Area	100-HR-1	Remediate Liquid Waste Site - 116-H-9	1.03.04.02.04.04	Remediate Liquid Waste Site - 116-H-9	Seal Pit Water Crib	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	No planning activities currently ongoing; will be required in the future.
Waste Site Remediation								
	100 H Area	100-HR-1	Remediate Waste Site - 100-H-14	1.03.04.02.05.01	Remediate Waste Site - 100-H-14	Surface Contamination H Area	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	No planning activities currently ongoing; will be required in the future.
	100 H Area	100-HR-1	Remediate Waste Site - 100-H-31	1.03.04.02.05.02	Remediate Waste Site - 100-H-31	PCB in Soil, North side of 105-H	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	No planning activities currently ongoing; will be required in the future.
	100 H Area	100-HR-2	Rmdiate Wste Site - 100-H-34 (Costs included with	1.03.04.03.05.01	Remediate Waste Site - 100-H-34 (Costs included with D4 183-H)	100 H - Misc. Piping	Regulatory Documentation Required ^j	No planning activities currently ongoing; will be required in the future.
	100 H Area	100-HR-1	Remediate Waste Site - 116-H-5	1.03.04.02.05.03	Remediate Waste Site - 116-H-5	Outfall Structure	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	No planning activities currently ongoing; will be required in the future.
	100 H Area	100-HR-1	Rmdiate Wste Site - 118-H-6	1.03.04.02.05.04	Remediate Waste Site - 118-H-6	105-H Reactor Building	Regulatory Documentation Required ^j	No planning activities currently ongoing; will be required in the future. Cleanup of this site excludes soils directly under the reactor footprint.
	100 H Area	100-HR-2	Remediate Waste Site - 600-152	1.03.04.03.05.02	Remediate Waste Site - 600-152	Military Septic Tank	Regulatory Documentation Required ^j	No planning activities currently ongoing; will be required in the future.
Burial Ground Remediation								
	100 H Area	100-HR-2	Remediate Burial Ground - 118-H-1	1.03.04.03.06.01	Remediate Burial Ground - 118-H-1	Burial Ground #1	Interim Action Record of Decision, 100 Area Burial Grounds (2000)	No planning activities currently ongoing; will be required in the future.
	100 H Area	100-HR-2	Remediate Burial Ground - 118-H-2	1.03.04.03.06.02	Remediate Burial Ground - 118-H-2	H-1 Loop Burial Ground	Interim Action Record of Decision, 100 Area Burial Grounds (2000)	No planning activities currently ongoing; will be required in the future.
	100 H Area	100-HR-2	Remediate Burial Ground - 118-H-3	1.03.04.03.06.03	Remediate Burial Ground - 118-H-3	Construction Burial Ground	Interim Action Record of Decision, 100 Area Burial Grounds (2000)	No planning activities currently ongoing; will be required in the future.
	100 H Area	100-HR-2	Remediate Burial Ground - 118-H-4	1.03.04.03.06.04	Remediate Burial Ground - 118-H-4	Ball 3X Burial Ground	Interim Action Record of Decision, 100 Area Burial Grounds (2000)	No planning activities currently ongoing; will be required in the future.

Section J
Attachment 1: River Corridor Closure Contract Work Scope

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	REGULATORY DOCUMENTATION STATUS h	ASSUMED ACTIVITY STATUS AS OF 1/31/05 i
	100 H Area	100-HR-2	Remediate Burial Ground - 118-H-5	1.03.04.03.06.05	Remediate Burial Ground - 118-H-5	105-H Thimble Pit	Interim Action Record of Decision, 100 Area Burial Grounds (2000)	No planning activities currently ongoing; will be required in the future.
Fld. Rem.-100 H Non Site Specific Support			Fld. Rem.-100 H Non Site Specific Support	1.03.04.75.25	Fld. Rem.-100 H Non Site Specific Support	Non Site Specific Support	N/A	N/A
D⁴ - Buildings								
	100 H Area		D4 Building - 1601H	1.01.01.04.07.01	D4 Building - 1601H	Transfer Building	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
D⁴ - Retention Basins								
	100 H Area		D4 Retention Basin - 183H WstClearwell(100-H-34)	1.01.01.04.10.01	D4 Retention Basin - 183H West Clearwell (includes Waste Site 100-H-34)	West Clearwell	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
Interim Safe Storage								
	100 H Area		Interim Safe Storage - 105-H REACTOR (ISS)	1.02.02.01.21.01	Interim Safe Storage - 105-H REACTOR (ISS)	H Reactor Interim Safe Storage	ROD for Future ISS, 1993	Major demolition is complete. ISS roof installation still to be done. Scope is 90% complete.
100 K Area								
Regulatory Support								
	100 K Area				Regulatory Support - Remedial Action Reactor Area Project Cost and EE/CA for the 100 K Area and	100 K Area Buildings , K Area Non-Site Specific Costs and Design and Regulatory Approval for KE, KW, and N Reactors and Ancillary Facilities	Regulatory Documentation Required ^J	Dollars Rebinned to Project Activities
100 K Area Design								
	100 K Area		Fld. Rem.-100K Area Design	1.03.05.04.01.01	Design	Design	N/A	No planning activities currently ongoing; will be required in the future.
Confirmatory Sampling Sites								
	100 K Area	100-KR-2	Confirmatory Sampling Site - 100 K - Misc Piping	1.03.05.01.03.01	Confirmatory Sampling Site - 100 K - Misc. Piping (Currently no Waste Information Data System Site Associated with this site)	Miscellaneous Underground Piping	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
	100 K Area	100-KR-2	Confirmatory Sampling Site - 100-K-13	1.03.05.01.03.02	Confirmatory Sampling Site - 100-K-13	French Drain	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	No planning activities currently ongoing; will be required in the future.

Section J
Attachment 1: River Corridor Closure Contract Work Scope

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	REGULATORY DOCUMENTATION STATUS h	ASSUMED ACTIVITY STATUS AS OF 1/31/05 i
	100 K Area	100-KR-2	Confirmatory Sampling Site - 100-K-19	1.03.05.01.03.03	Confirmatory Sampling Site - 100-K-19	Caustic Soda Storage Tank Site	Regulatory Documentation Required ^j	No planning activities currently ongoing; will be required in the future.
	100 K Area	100-KR-2	Confirmatory Sampling Site - 100-K-25	1.03.05.01.03.04	Confirmatory Sampling Site - 100-K-25	Caustic Neutralization Pit	N/A	No planning activities currently ongoing; will be required in the future.
	100 K Area	100-KR-2	Confirmatory Sampling Site - 100-K-35	1.03.05.01.03.05	Confirmatory Sampling Site - 100-K-35	Acid Neutralization Pit	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	No planning activities currently ongoing; will be required in the future.
	100 K Area	100-KR-2	Confirmatory Sampling Site - 100-K-36	1.03.05.01.03.06	Confirmatory Sampling Site - 100-K-36	Chemical Storage Facility Dry Well	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	No planning activities currently ongoing; will be required in the future.
	100 K Area	100-KR-2	Confirmatory Sampling Site - 100-K-37	1.03.05.01.03.07	Confirmatory Sampling Site - 100-K-37	Sulfuric Acid Tank	Regulatory Documentation Required ^j	No planning activities currently ongoing; will be required in the future.
	100 K Area	100-KR-2	Confirmatory Sampling Site - 100-K-38	1.03.05.01.03.08	Confirmatory Sampling Site - 100-K-38	Caustic Soda Tank	Regulatory Documentation Required ^j	No planning activities currently ongoing; will be required in the future.
	100 K Area	100-KR-2	Confirmatory Sampling Site - 100-K-46	1.03.05.01.03.09	Confirmatory Sampling Site - 100-K-46	French Drain	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	No planning activities currently ongoing; will be required in the future.
	100 K Area	100-KR-2	Confirmatory Sampling Site - 100-K-48	1.03.05.01.03.10	Confirmatory Sampling Site - 100-K-48	Oil Contamination Areas	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	No planning activities currently ongoing; will be required in the future.
	100 K Area	100-KR-2	Confirmatory Sampling Site - 100-K-49	1.03.05.01.03.11	Confirmatory Sampling Site - 100-K-49	Oil Contamination Area	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	No planning activities currently ongoing; will be required in the future.
	100 K Area	100-KR-2	Confirmatory Sampling Site - 100-K-5	1.03.05.01.03.12	Confirmatory Sampling Site - 100-K-5	French Drain	Regulatory Documentation Required ^j	No planning activities currently ongoing; will be required in the future.
	100 K Area	100-KR-2	Confirmatory Sampling Site - 100-K-6	1.03.05.01.03.13	Confirmatory Sampling Site - 100-K-6	Vacuum Pit	Regulatory Documentation Required ^j	No planning activities currently ongoing; will be required in the future.
	100 K Area	100-KR-2	Confirmatory Sampling Site - 100-K-61	1.03.05.01.03.14	Confirmatory Sampling Site - 100-K-61	Filter Building	Regulatory Documentation Required ^j	No planning activities currently ongoing; will be required in the future.
	100 K Area	100-KR-2	Confirmatory Sampling Site - 100-K-62	1.03.05.01.03.15	Confirmatory Sampling Site - 100-K-62	Filter Building	Regulatory Documentation Required ^j	No planning activities currently ongoing; will be required in the future.

Section J
Attachment 1: River Corridor Closure Contract Work Scope

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	REGULATORY DOCUMENTATION STATUS h	ASSUMED ACTIVITY STATUS AS OF 1/31/05 i
	100 K Area	100-KR-1	Confirmatory Sampling Site - 100-K-63	1.03.05.01.03.16	Confirmatory Sampling Site - 100-K-63	Floodplain Contamination Area	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
	100 K Area	100-KR-1	Confirmatory Sampling Site - 100-K-64	1.03.05.01.03.17	Confirmatory Sampling Site - 100-K-64	Floodplain Contamination Area	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
	100 K Area	100-KR-2	Confirmatory Sampling Site - 100-K-66	1.03.05.01.03.18	Confirmatory Sampling Site - 100-K-66	Power Control Building	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
	100 K Area	100-KR-2	Confirmatory Sampling Site - 100-K-67	1.03.05.01.03.19	Confirmatory Sampling Site - 100-K-67	Power Control Building	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
	100 K Area	100-KR-2	Confirmatory Sampling Site - 116-KE-5	1.03.05.01.03.20	Confirmatory Sampling Site - 116-KE-5	Heat Recovery Station	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
	100 K Area	100-KR-2	Confirmatory Sampling Site - 116-KE-6D	1.03.05.01.03.21	Confirmatory Sampling Site - 116-KE-6D	Ion Exchange Column	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
	100 K Area	100-KR-2	Confirmatory Sampling Site - 116-KW-4	1.03.05.01.03.22	Confirmatory Sampling Site - 116-KW-4	Heat Recovery Station	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
	100 K Area	100-KR-2	Confirmatory Sampling Site - 118-KE-1	1.03.05.01.03.23	Confirmatory Sampling Site - 118-KE-1	Reactor Building	ROD for Future ISS, 1993	No planning activities currently ongoing; will be required in the future. Cleanup of this site excludes soils directly under the reactor footprint.
	100 K Area	100-KR-2	Confirmatory Sampling Site - 118-KE-2	1.03.05.01.03.24	Confirmatory Sampling Site - 118-KE-2	Horizontal Control Rod Storage Cave	ROD for Future ISS, 1993	No planning activities currently ongoing; will be required in the future.
	100 K Area	100-KR-2	Confirmatory Sampling Site - 118-KW-1	1.03.05.01.03.25	Confirmatory Sampling Site - 118-KW-1	Reactor Building	ROD for Future ISS, 1993	No planning activities currently ongoing; will be required in the future. Cleanup of this site excludes soils directly under the reactor footprint.
	100 K Area	100-KR-2	Confirmatory Sampling Site - 118-KW-2	1.03.05.01.03.26	Confirmatory Sampling Site - 118-KW-2	Horizontal Control Rod Storage Cave	ROD for Future ISS, 1993	No planning activities currently ongoing; will be required in the future.
	100 K Area	100-KR-2	Confirmatory Sampling Site - 120-KE-1	1.03.05.01.03.27	Confirmatory Sampling Site - 120-KE-1	Filter Waste Facility Dry Well	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	No planning activities currently ongoing; will be required in the future.
	100 K Area	100-KR-2	Confirmatory Sampling Site - 120-KE-6	1.03.05.01.03.28	Confirmatory Sampling Site - 120-KE-6	Sodium Dichromate Storage Tank	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	No planning activities currently ongoing; will be required in the future.

Section J
Attachment 1: River Corridor Closure Contract Work Scope

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	REGULATORY DOCUMENTATION STATUS h	ASSUMED ACTIVITY STATUS AS OF 1/31/05 i
	100 K Area	100-KR-2	Confirmatory Sampling Site - 120-KE-8	1.03.05.01.03.29	Confirmatory Sampling Site - 120-KE-8	Brine Pit	Regulatory Documentation Required ^j	No planning activities currently ongoing; will be required in the future.
	100 K Area	100-KR-2	Confirmatory Sampling Site - 120-KW-3	1.03.05.01.03.30	Confirmatory Sampling Site - 120-KW-3	Sulfuric Acid Storage Tank	Regulatory Documentation Required ^j	No planning activities currently ongoing; will be required in the future.
	100 K Area	100-KR-2	Confirmatory Sampling Site - 120-KW-4	1.03.05.01.03.31	Confirmatory Sampling Site - 120-KW-4	Sulfuric Acid Storage Tank	Regulatory Documentation Required ^j	No planning activities currently ongoing; will be required in the future.
	100 K Area	100-KR-2	Confirmatory Sampling Site - 120-KW-5	1.03.05.01.03.32	Confirmatory Sampling Site - 120-KW-5	Sodium Dichromate Storage tank	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	No planning activities currently ongoing; will be required in the future.
	100 K Area	100-KR-2	Confirmatory Sampling Site - 120-KW-6	1.03.05.01.03.33	Confirmatory Sampling Site - 120-KW-6	Brine Pit	Regulatory Documentation Required ^j	No planning activities currently ongoing; will be required in the future.
	100 K Area	100-KR-2	Confirmatory Sampling Site - 120-KW-7	1.03.05.01.03.34	Confirmatory Sampling Site - 120-KW-7	Brine Pit	Regulatory Documentation Required ^j	No planning activities currently ongoing; will be required in the future.
	100 K Area	100-KR-2	Confirmatory Sampling Site - 126-K-1	1.03.05.01.03.35	Confirmatory Sampling Site - 126-K-1	Gravel Pit	Regulatory Documentation Required ^j	No planning activities currently ongoing; will be required in the future.
	100 K Area	100-KR-2	Confirmatory Sampling Site - 128-K-2	1.03.05.01.03.36	Confirmatory Sampling Site - 128-K-2	Construction Tank	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	No planning activities currently ongoing; will be required in the future.
	100 K Area	100-KR-2	Confirmatory Sampling Site - 130-KE-1	1.03.05.01.03.37	Confirmatory Sampling Site - 130-KE-1	Emergency Diesel Oil Storage Tank	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	No planning activities currently ongoing; will be required in the future.
	100 K Area	100-KR-2	Confirmatory Sampling Site - 130-KE-2	1.03.05.01.03.38	Confirmatory Sampling Site - 130-KE-2	Oil Storage Tank	Regulatory Documentation Required ^j	No planning activities currently ongoing; will be required in the future.
	100 K Area	100-KR-2	Confirmatory Sampling Site - 130-KW-1	1.03.05.01.03.39	Confirmatory Sampling Site - 130-KW-1	Emergency Diesel Oil Storage Tank	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	No planning activities currently ongoing; will be required in the future.
	100 K Area	100-KR-2	Confirmatory Sampling Site - 130-KW-2	1.03.05.01.03.40	Confirmatory Sampling Site - 130-KW-2	Oil Storage Tank	Regulatory Documentation Required ^j	No planning activities currently ongoing; will be required in the future.
	100 K Area	100-KR-2	Confirmatory Sampling Site - 132-KE-1	1.03.05.01.03.41	Confirmatory Sampling Site - 132-KE-1	Reactor Exhaust Stack	Regulatory Documentation Required ^j	No planning activities currently ongoing; will be required in the future.

Section J
Attachment 1: River Corridor Closure Contract Work Scope

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	REGULATORY DOCUMENTATION STATUS h	ASSUMED ACTIVITY STATUS AS OF 1/31/05 i
	100 K Area	100-KR-2	Confirmatory Sampling Site - 132-KW-1	1.03.05.01.03.42	Confirmatory Sampling Site - 132-KW-1	Reactor Exhaust Stack	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
	100 K Area	100-KR-2	Confirmatory Sampling Site - 1607-K1	1.03.05.01.03.43	Confirmatory Sampling Site - 1607-K1	Septic Tank System	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
	100 K Area	100-KR-2	Confirmatory Sampling Site - 1607-K2	1.03.05.01.03.44	Confirmatory Sampling Site - 1607-K2	Septic Tank System	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
	100 K Area	100-KR-2	Confirmatory Sampling Site - 1607-K3	1.03.05.01.03.45	Confirmatory Sampling Site - 1607-K3	Septic Tank System	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
	100 K Area	100-KR-2	Confirmatory Sampling Site - 1607-K5	1.03.05.01.03.46	Confirmatory Sampling Site - 1607-K5	Septic Tank System	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
	100 K Area	100-KR-2	Confirmatory Sampling Site - 1607-K6	1.03.05.01.03.47	Confirmatory Sampling Site - 1607-K6	Septic Tank System	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
	100 K Area	100-KR-2	Confirmatory Sampling Site - 600-29	1.03.05.01.03.48	Confirmatory Sampling Site - 600-29	Construction Lay-Down Area	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	No planning activities currently ongoing; will be required in the future.
	100 K Area	100-KR-2	Confirmatory Sampling Site - UPR-100-K-1	1.03.05.01.03.49	Confirmatory Sampling Site - UPR-100-K-1	Fuel Storage Basin Leak	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	No planning activities currently ongoing; will be required in the future.
Liquid Waste Site Remediation								
	100 K Area	100-KR-1	Remediate Liquid Waste Site - 116-K-2	1.03.05.02.04.01	Remediate Liquid Waste Site - 116-K-2	100-K Mile Long Trench	Amendment to the Interim Remedial Action Record of Decision, 100-BC-1, 100-DR-1, 100-HR-1 (1997)	Excavation 70% Complete. Sampling, Backfill, & TPA MP-14 Waste Information Data System Reclassification Form still to do. Scope is 65% complete. This change is due to the additional remediation of 45,000 LCY. Percentages reflect these changes.
	100 K Area	100-KR-2	Remediate Liquid Waste Site - 116-KW-2	1.03.05.03.04.01	Remediate Liquid Waste Site - 116-KW-2	Storage Basin French Drain	Amendment to the Interim Remedial Action Record of Decision, 100-BC-1, 100-DR-1, 100-HR-1 (1997)	No planning activities currently ongoing; will be required in the future.

Section J
Attachment 1: River Corridor Closure Contract Work Scope

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	REGULATORY DOCUMENTATION STATUS h	ASSUMED ACTIVITY STATUS AS OF 1/31/05 i
	100 K Area	100-KR-2	Remediate Liquid Waste Site -100-K-55 (100-K-56)	1.03.05.03.04.02	Remediate Liquid Waste Site - 100-K-55 (includes 100-K-56)	100-KW Reactor Cooling Water Effluent Underground Pipelines/100KE Rx Cooling Water Underground Pipelines	Amendment to the Interim Remedial Action Record of Decision, 100-BC-1, 100-DR-1, 100-HR-1 (1997)	Excavation is Complete. Sampling, Backfill, & TPA MP-14 Waste Information Data System Reclassification Form still to do. Scope is 95% complete.
	100 K Area	100-KR-2	Remediate Liquid Waste Site - 116-KE-3	1.03.05.03.04.03	Remediate Liquid Waste Site - 116-KE-3	Storage Basin French Drain	Amendment to the Interim Remedial Action Record of Decision, 100-BC-1, 100-DR-1, 100-HR-1 (1997)	No planning activities currently ongoing; will be required in the future.
	100 K Area	100-KR-2	Remediate Liquid Waste Site - 116-KE-6A	1.03.05.03.04.04	Remediate Liquid Waste Site - 116-KE-6A	Condensate Collection Tank	Regulatory Documentation Required ^j	No planning activities currently ongoing; will be required in the future.
	100 K Area	100-KR-2	Remediate Liquid Waste Site - 116-KE-6B	1.03.05.03.04.05	Remediate Liquid Waste Site - 116-KE-6B	Evaporation Tank	Regulatory Documentation Required ^j	No planning activities currently ongoing; will be required in the future.
	100 K Area	100-KR-2	Remediate Liquid Waste Site - 116-KE-6C	1.03.05.03.04.06	Remediate Liquid Waste Site - 116-KE-6C	Waste Accumulation Tank	Regulatory Documentation Required ^j	No planning activities currently ongoing; will be required in the future.
Waste Site Remediation								
	100 K Area	100-KR-1	Remediate Waste Site - 100-K-57	1.03.05.02.05.01	Remediate Waste Site - 100-K-57	Drainage Ditch	Regulatory Documentation Required ^j	No planning activities currently ongoing; will be required in the future.
	100 K Area	100-KR-1	Remediate Waste Site - 100-K-78	1.03.05.02.05.02	Remediate Waste Site - 100-K-78	Fenced Contamination Area	Regulatory Documentation Required ^j	No planning activities currently ongoing; will be required in the future.
	100 K Area	100-KR-1	Remediate Waste Site - 116-K-3	1.03.05.02.05.03	Remediate Waste Site - 116-K-3	Outfall Structure	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	No planning activities currently ongoing; will be required in the future.
	100 K Area	100-KR-2	Remediate Waste Site - 100-K-1	1.03.05.03.05.01	Remediate Waste Site - 100-K-1	French Drain	Amendment to the Interim Remedial Action Record of Decision, 100-BC-1, 100-DR-1, 100-HR-1 (1997)	No planning activities currently ongoing; will be required in the future.
	100 K Area	100-KR-2	Remediate Waste Site - 100-K-14	1.03.05.03.05.02	Remediate Waste Site - 100-K-14	Acid Neutralization Pit and Overflow French Drain	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	No planning activities currently ongoing; will be required in the future.
	100 K Area	100-KR-2	Remediate Waste Site - 100-K-18	1.03.05.03.05.03	Remediate Waste Site - 100-K-18	Caustic Neutralization Pit	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	No planning activities currently ongoing; will be required in the future.

Section J
Attachment 1: River Corridor Closure Contract Work Scope

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	REGULATORY DOCUMENTATION STATUS h	ASSUMED ACTIVITY STATUS AS OF 1/31/05 i
	100 K Area	100-KR-2	Remediate Waste Site - 100-K-27	1.03.05.03.05.04	Remediate Waste Site - 100-K-27	Caustic Soda Storage Tank Site	Regulatory Documentation Required ^j	No planning activities currently ongoing; will be required in the future.
	100 K Area	100-KR-2	Remediate Waste Site - 100-K-3	1.03.05.03.05.05	Remediate Waste Site - 100-K-3	Fish Pond Heat Exchanger Pit	Regulatory Documentation Required ^j	No planning activities currently ongoing; will be required in the future.
	100 K Area	100-KR-2	Remediate Waste Site - 100-K-34	1.03.05.03.05.06	Remediate Waste Site - 100-K-34	Acid Neutralization Pit	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	No planning activities currently ongoing; will be required in the future.
	100 K Area	100-KR-2	Remediate Waste Site - 100-K-4	1.03.05.03.05.07	Remediate Waste Site - 100-K-4	Wet Fish Studies Ponds and Valve Pit	Regulatory Documentation Required ^j	No planning activities currently ongoing; will be required in the future.
	100 K Area	100-KR-2	Remediate Waste Site - 100-K-42	1.03.05.03.05.08	Remediate Waste Site - 100-K-42	105-KE Fuel Storage Basin, Irradiated Fissile Material Storage	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	Assume KE Fuel Storage Basin removed by 10/06; turned over to River Corridor Closure contractor 10/06; Waste Site 100-K-42 under the KE FSB remains to be dispositioned. Scope is 70% complete.
	100 K Area	100-KR-2	Remediate Waste Site - 100-K-43	1.03.05.03.05.09	Remediate Waste Site - 100-K-43	105-KW Fuel Storage Basin, Irradiated Fissile Material Storage	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	Assume KW Fuel Storage Basin is in place with basin full of water, installed equipment, debris, and residual contamination (fuel and sludge removed by other contractor by 12/07); turned over to River Corridor Closure contractor by 12/07; Waste Site 100-K
	100 K Area	100-KR-2	Remediate Waste Site - 100-K-47	1.03.05.03.05.10	Remediate Waste Site - 100-K-47	Process Sewer	Regulatory Documentation Required ^j	No planning activities currently ongoing; will be required in the future.
	100 K Area	100-KR-2	Remediate Waste Site - 100-K-50	1.03.05.03.05.11	Remediate Waste Site - 100-K-50	Sanitary Sewer System Holding Tank	Regulatory Documentation Required ^j	No planning activities currently ongoing; will be required in the future.
	100 K Area	100-KR-2	Remediate Waste Site - 100-K-53	1.03.05.03.05.12	Remediate Waste Site - 100-K-53	Glycol Heat Recovery Underground Pipelines	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	No planning activities currently ongoing; will be required in the future.

Section J
Attachment 1: River Corridor Closure Contract Work Scope

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	REGULATORY DOCUMENTATION STATUS h	ASSUMED ACTIVITY STATUS AS OF 1/31/05 i
	100 K Area	100-KR-2	Remediate Waste Site - 100-K-54	1.03.05.03.05.13	Remediate Waste Site - 100-K-54	Glycol Heat Recovery Underground Pipelines	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	No planning activities currently ongoing; will be required in the future.
	100 K Area	100-KR-2	Remediate Waste Site - 100-K-60	1.03.05.03.05.14	Remediate Waste Site - 100-K-60	Process Sewer	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
	100 K Area	100-KR-2	Remediate Waste Site - 100-K-68	1.03.05.03.05.15	Remediate Waste Site - 100-K-68	Catch Tank	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
	100 K Area	100-KR-2	Remediate Waste Site - 100-K-69	1.03.05.03.05.16	Remediate Waste Site - 100-K-69	Sump C	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
	100 K Area	100-KR-2	Remediate Waste Site - 100-K-70	1.03.05.03.05.17	Remediate Waste Site - 100-K-70	Storage Tank	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
	100 K Area	100-KR-2	Remediate Waste Site - 100-K-71	1.03.05.03.05.18	Remediate Waste Site - 100-K-71	Diversion Box	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
	100 K Area	100-KR-2	Remediate Waste Site - 100-K-72	1.03.05.03.05.19	Remediate Waste Site - 100-K-72	Catch Tank	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
	100 K Area	100-KR-2	Remediate Waste Site - 100-K-73	1.03.05.03.05.20	Remediate Waste Site - 100-K-73	Diversion Box	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
	100 K Area	100-KR-2	Remediate Waste Site - 100-K-74	1.03.05.03.05.21	Remediate Waste Site - 100-K-74	Storage Tank	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
	100 K Area	100-KR-2	Remediate Waste Site - 100-K-75	1.03.05.03.05.22	Remediate Waste Site - 100-K-75	105-KW Sump C	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
	100 K Area	100-KR-2	Remediate Waste Site - 100-K-77	1.03.05.03.05.23	Remediate Waste Site - 100-K-77	Dumping Area	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
	100 K Area	100-KR-2	Remediate Waste Site - 100-K-79	1.03.05.03.05.24	Remediate Waste Site - 100-K-79	Product piping	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
	100 K Area	100-KR-2	Remediate Waste Site - 100-K-80	1.03.05.03.05.25	Remediate Waste Site - 100-K-80	100K River Effluent Pipeline, 100K River line	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.

Section J
Attachment 1: River Corridor Closure Contract Work Scope

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	REGULATORY DOCUMENTATION STATUS h	ASSUMED ACTIVITY STATUS AS OF 1/31/05 i
	100 K Area	100-KR-2	Remediate Waste Site - 100-K-81	1.03.05.03.05.26	Remediate Waste Site - 100-K-81	Contamination Area West of the 116-K-3	Regulatory Documentation Required ^j	No planning activities currently ongoing; will be required in the future.
	100 K Area	100-KR-2	Remediate Waste Site - 116-KE-2	1.03.05.03.05.27	Remediate Waste Site - 116-KE-2	Waste Crib	Amendment to the Interim Remedial Action Record of Decision, 100-BC-1, 100-DR-1, 100-HR-1 (1997)	No planning activities currently ongoing; will be required in the future.
	100 K Area	100-KR-2	Remediate Waste Site - 120-KE-2	1.03.05.03.05.28	Remediate Waste Site - 120-KE-2	Filter Waste Facility French Drain	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	No planning activities currently ongoing; will be required in the future.
	100 K Area	100-KR-2	Remediate Waste Site - 120-KE-3	1.03.05.03.05.29	Remediate Waste Site - 120-KE-3	Filter Water Facility Trench	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	No planning activities currently ongoing; will be required in the future.
	100 K Area	100-KR-2	Remediate Waste Site - 120-KE-4	1.03.05.03.05.30	Remediate Waste Site - 120-KE-4	Sulfuric Acid Storage Tank	Regulatory Documentation Required ^j	No planning activities currently ongoing; will be required in the future.
	100 K Area	100-KR-2	Remediate Waste Site - 120-KE-5	1.03.05.03.05.31	Remediate Waste Site - 120-KE-5	Storage Tank	Regulatory Documentation Required ^j	No planning activities currently ongoing; will be required in the future.
	100 K Area	100-KR-2	Remediate Waste Site - 120-KE-9	1.03.05.03.05.32	Remediate Waste Site - 120-KE-9	Brine Pit	Regulatory Documentation Required ^j	No planning activities currently ongoing; will be required in the future.
	100 K Area	100-KR-2	Remediate Waste Site - 120-KW-1	1.03.05.03.05.33	Remediate Waste Site - 120-KW-1	Filter Water Facility Dry Well	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	No planning activities currently ongoing; will be required in the future.
	100 K Area	100-KR-2	Remediate Waste Site - 120-KW-2	1.03.05.03.05.34	Remediate Waste Site - 120-KW-2	Filter Water Facility French Drain	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	No planning activities currently ongoing; will be required in the future.
	100 K Area	100-KR-2	Remediate Waste Site - 126-KE-2	1.03.05.03.05.35	Remediate Waste Site - 126-KE-2	Liquid Alum Storage Tank	Regulatory Documentation Required ^j	No planning activities currently ongoing; will be required in the future.
	100 K Area	100-KR-2	Remediate Waste Site - 130-K-2	1.03.05.03.05.36	Remediate Waste Site - 130-K-2	1717-K Waste Oil Storage Tank	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	No planning activities currently ongoing; will be required in the future.
Burial Ground Remediation								
	100 K Area	100-KR-2	Remediate Burial Ground - 100-K-2	1.03.05.03.06.01	Remediate Burial Ground - 100-K-2	Sludge Burial Ground (alias 118-K-2)	Interim Action Record of Decision, 100 Area Burial Ground (2000)	No planning activities currently ongoing; will be required in the future.

Section J
Attachment 1: River Corridor Closure Contract Work Scope

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	REGULATORY DOCUMENTATION STATUS h	ASSUMED ACTIVITY STATUS AS OF 1/31/05 i
	100 K Area	100-KR-2	Remediate Burial Ground - 118-K-1	1.03.05.03.06.02	Remediate Burial Ground - 118-K-1	Burial Ground	Interim Action Record of Decision, 100 Area Burial Grounds (2000)	Access road constructed and overburden removed. Subcontractor "Notice to Proceed" issued. Scope is 2% complete.
Fld. Rem.-100K Non Site Specific Support			Fld. Rem.-100K Non Site Specific Support	1.03.05.75.25	Fld. Rem.-100K Non Site Specific Support	Non Site Specific Support	N/A	N/A
D⁴ - Buildings								
	100 K Area		D4 Building - MO-402	1.01.01.05.07.01	D4 Building - MO-402	Mobile Office - (aqua 1718K)	N/A	No planning activities currently ongoing; will be required in the future.
	100 K Area		D4 Building - MO-420	1.01.01.05.07.02	D4 Building - MO-420	Mobile Office - Patrol Checkpoint	N/A	No planning activities currently ongoing; will be required in the future.
	100 K Area		D4 Building - MO-442	1.01.01.05.07.03	D4 Building - MO-442	Mobile Office - at 183.1KE (aka 1726K)	N/A	No planning activities currently ongoing; will be required in the future.
	100 K Area		D4 Building - MO-495	1.01.01.05.07.04	D4 Building - MO-495	Mobile Office - SW of 142 (Cold Vacuum Drying Facility)	N/A	No planning activities currently ongoing; will be required in the future.
	100 K Area		D4 Building - MO-500	1.01.01.05.07.05	D4 Building - MO-500	Mobile Office - S of 1724K (aka 1737K)	N/A	No planning activities currently ongoing; will be required in the future.
	100 K Area		D4 Building - MO-506	1.01.01.05.07.06	D4 Building - MO-506	Mobile Office - S of Cold Vacuum Drying Facility	N/A	No planning activities currently ongoing; will be required in the future.
	100 K Area		D4 Building - MO-507	1.01.01.05.07.07	D4 Building - MO-507	Mobile Office - S of 142K Cold Vacuum Drying Facility	N/A	No planning activities currently ongoing; will be required in the future.
	100 K Area		D4 Building - MO-907	1.01.01.05.07.08	D4 Building - MO-907	Mobile Office - at 1717K (aka 1722K)	N/A	No planning activities currently ongoing; will be required in the future.
	100 K Area		D4 Building - MO-917	1.01.01.05.07.09	D4 Building - MO-917	Mobile Office - at Cold Vacuum Drying Facility	N/A	No planning activities currently ongoing; will be required in the future.
	100 K Area		D4 Building - MO-928	1.01.01.05.07.10	D4 Building - MO-928	Mobile Office - at 1717K (aka 1723K)	N/A	No planning activities currently ongoing; will be required in the future.
	100 K Area		D4 Building - MO-955	1.01.01.05.07.11	D4 Building - MO-955	Mobile Office - S of 115KW (aka 1732KW)	N/A	No planning activities currently ongoing; will be required in the future.

Section J
Attachment 1: River Corridor Closure Contract Work Scope

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	REGULATORY DOCUMENTATION STATUS h	ASSUMED ACTIVITY STATUS AS OF 1/31/05 i
	100 K Area		D4 Building - MO-969	1.01.01.05.07.12	D4 Building - MO-969	Mobile Office - N of 165KE (aka 1730KE)	N/A	No planning activities currently ongoing; will be required in the future.
	100 K Area		D4 Building - 105KW	1.01.01.05.07.13	D4 Building - 105KW	Water Tunnels	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
	100 K Area		D4 Building - 115KE	1.01.01.05.07.14	D4 Building - 115KE	Gas Recirculation Facility	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
	100 K Area		D4 Building - 115KW	1.01.01.05.07.15	D4 Building - 115KW	Gas Recirculation Facility	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
	100 K Area		D4 Building - 117KE	1.01.01.05.07.16	D4 Building - 117KE	Exhaust Air Filter Building	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
	100 K Area		D4 Building - 117KW	1.01.01.05.07.17	D4 Building - 117KW	Exhaust Air Filter Building	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
	100 K Area		D4 Building - 118KE2	1.01.01.05.07.18	D4 Building - 118KE2	Horizontal Control Rod Storage Cave	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
	100 K Area		D4 Building - 118KW2	1.01.01.05.07.19	D4 Building - 118KW2	Horizontal Control Rod Storage Cave	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
	100 K Area		D4 Building - 119KE	1.01.01.05.07.20	D4 Building - 119KE	Exhaust Air Sample Building	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
	100 K Area		D4 Building - 119KW	1.01.01.05.07.21	D4 Building - 119KW	Exhaust Air Sample Building	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
	100 K Area		D4 Building - 142K	1.01.01.05.07.22	D4 Building - 142K	Cold Vacuum Drying Facility	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
	100 K Area		D4 Building - 142KA	1.01.01.05.07.23	D4 Building - 142KA	Cold Vacuum Drying Facility Generator Building	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
	100 K Area		D4 Building - 1506K1	1.01.01.05.07.24	D4 Building - 1506K1	Fiber Optics Computer Hut	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.

Section J
Attachment 1: River Corridor Closure Contract Work Scope

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	REGULATORY DOCUMENTATION STATUS h	ASSUMED ACTIVITY STATUS AS OF 1/31/05 i
	100 K Area		D4 Building - 150KE	1.01.01.05.07.25	D4 Building - 150KE	Heat Recovery Station	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
	100 K Area		D4 Building - 150KW	1.01.01.05.07.26	D4 Building - 150KW	Heat Recovery Station	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
	100 K Area		D4 Building - 1604K	1.01.01.05.07.27	D4 Building - 1604K	Process Building KR4	Interim Record of Decision 100-HR-3 & 100-KR-4,1996	No planning activities currently ongoing; will be required in the future.
	100 K Area		D4 Building - 1606K	1.01.01.05.07.28	D4 Building - 1606K	Transfer Building KR-3	Interim Record of Decision 100-HR-3 & 100-KR-4,1996	No planning activities currently ongoing; will be required in the future.
	100 K Area		D4 Building - 1607K	1.01.01.05.07.29	D4 Building - 1607K	Transfer Building 1	Interim Record of Decision 100-HR-3 & 100-KR-4,1996	No planning activities currently ongoing; will be required in the future.
	100 K Area		D4 Building - 1614K3	1.01.01.05.07.30	D4 Building - 1614K3	Environmental Monitoring Station	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
	100 K Area		D4 Building - 165KE	1.01.01.05.07.31	D4 Building - 165KE	Power Control Building Columbia River Monitoring	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
	100 K Area		D4 Building - 165KW	1.01.01.05.07.32	D4 Building - 165KW	Power Control Building	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
	100 K Area		D4 Building - 166AKE	1.01.01.05.07.33	D4 Building - 166AKE	Oil Storage Facility	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
	100 K Area		D4 Building - 166KE	1.01.01.05.07.34	D4 Building - 166KE	Oil Storage Vault	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
	100 K Area		D4 Building - 166KW	1.01.01.05.07.35	D4 Building - 166KW	Oil Storage Vault	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
	100 K Area		D4 Building - 167K	1.01.01.05.07.36	D4 Building - 167K	Crosstie Tunnel Building	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
	100 K Area		D4 Building - 1705KE	1.01.01.05.07.37	D4 Building - 1705KE	Effluent Water Treatment Pilot Plant	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.

Section J
Attachment 1: River Corridor Closure Contract Work Scope

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	REGULATORY DOCUMENTATION STATUS h	ASSUMED ACTIVITY STATUS AS OF 1/31/05 i
	100 K Area		D4 Building - 1706KE	1.01.01.05.07.38	D4 Building - 1706KE	Water Studies Semi-Works Facility	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future. Building is listed as a RCRA Treatment, Storage, and Disposal facility.
	100 K Area		D4 Building - 1706KEL	1.01.01.05.07.39	D4 Building - 1706KEL	Development Laboratory	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
	100 K Area		D4 Building - 1706KER	1.01.01.05.07.40	D4 Building - 1706KER	Water Studies Recirculation Building	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
	100 K Area		D4 Building - 1713KE	1.01.01.05.07.41	D4 Building - 1713KE	Shop Building	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
	100 K Area		D4 Building - 1713KER	1.01.01.05.07.42	D4 Building - 1713KER	Warehouse	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
	100 K Area		D4 Building - 1713KW	1.01.01.05.07.43	D4 Building - 1713KW	Warehouse	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
	100 K Area		D4 Building - 1714KE	1.01.01.05.07.44	D4 Building - 1714KE	Oil and Paint Storage Shed	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
	100 K Area		D4 Building - 1714KW	1.01.01.05.07.45	D4 Building - 1714KW	Warehouse	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
	100 K Area		D4 Building - 1717AKE	1.01.01.05.07.46	D4 Building - 1717AKE	Fan House	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
	100 K Area		D4 Building - 1717K	1.01.01.05.07.47	D4 Building - 1717K	Maintenance/Transportation Shop	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
	100 K Area		D4 Building - 1720K	1.01.01.05.07.48	D4 Building - 1720K	Administrative Office Building	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
	100 K Area		D4 Building - 1724K	1.01.01.05.07.49	D4 Building - 1724K	Maintenance Shop	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
	100 K Area		D4 Building - 1724KA	1.01.01.05.07.50	D4 Building - 1724KA	Equipment Shed	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.

Section J
Attachment 1: River Corridor Closure Contract Work Scope

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	REGULATORY DOCUMENTATION STATUS h	ASSUMED ACTIVITY STATUS AS OF 1/31/05 i
	100 K Area		D4 Building - 1724KB	1.01.01.05.07.51	D4 Building - 1724KB	Gas Bottle Storage Facility	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
	100 K Area		D4 Building - 181KE	1.01.01.05.07.52	D4 Building - 181KE	River Pump House	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
	100 K Area		D4 Building - 181KW	1.01.01.05.07.53	D4 Building - 181KW	River Pump House	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
	100 K Area		D4 Building - 182K	1.01.01.05.07.54	D4 Building - 182K	Emergency Water Reservoir Pump House	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
	100 K Area		D4 Building - 183 KW	1.01.01.05.07.55	D4 Building - 183 KW	Chlorine Vault for KW Water Plant	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
	100 K Area		D4 Building - 183.1KE	1.01.01.05.07.56	D4 Building - 183.1KE	Headhouse	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
	100 K Area		D4 Building - 183.1KW	1.01.01.05.07.57	D4 Building - 183.1KW	Headhouse	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
	100 K Area		D4 Building - 183.5KE	1.01.01.05.07.58	D4 Building - 183.5KE	Lime Feeder Building	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
	100 K Area		D4 Building - 183.5KW	1.01.01.05.07.59	D4 Building - 183.5KW	Lime Feeder Building	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
	100 K Area		D4 Building - 183.6KE	1.01.01.05.07.60	D4 Building - 183.6KE	Lime Feeder Building	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
	100 K Area		D4 Building - 183.6KW	1.01.01.05.07.61	D4 Building - 183.6KW	Lime Feeder Building	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
	100 K Area		D4 Building - 183KE	1.01.01.05.07.62	D4 Building - 183KE	Chlorine Vault	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
	100 K Area		D4 Building - 183KW	1.01.01.05.07.63	D4 Building - 183KW	Filter Plant	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.

Section J
Attachment 1: River Corridor Closure Contract Work Scope

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	REGULATORY DOCUMENTATION STATUS h	ASSUMED ACTIVITY STATUS AS OF 1/31/05 i
	100 K Area		D4 Building - 184K	1.01.01.05.07.64	D4 Building - 184K	Water Treatment Building	Regulatory Documentation Required ^j	No planning activities currently ongoing; will be required in the future.
	100 K Area		D4 Building - 185K	1.01.01.05.07.65	D4 Building - 185K	Potable Water Treatment Plant	Regulatory Documentation Required ^j	No planning activities currently ongoing; will be required in the future.
	100 K Area		D4 Building - 1908KE	1.01.01.05.07.66	D4 Building - 1908KE	Effluent Water Monitoring Station	Regulatory Documentation Required ^j	No planning activities currently ongoing; will be required in the future.
	100 K Area		D4 Building - 1909K	1.01.01.05.07.67	D4 Building - 1909K	Effluent Valve Pit	Regulatory Documentation Required ^j	No planning activities currently ongoing; will be required in the future.
	100 K Area		D4 Building - 190KE	1.01.01.05.07.68	D4 Building - 190KE	Main Pumphouse	Regulatory Documentation Required ^j	No planning activities currently ongoing; will be required in the future.
	100 K Area		D4 Building - 190KW	1.01.01.05.07.69	D4 Building - 190KW	Process Water Pump House	Regulatory Documentation Required ^j	No planning activities currently ongoing; will be required in the future.
	100 K Area		D4 Building - CC1K0035	1.01.01.05.07.70	D4 Building - CC1K0035	Cargo Container N of 105KW	N/A	No planning activities currently ongoing; will be required in the future.
	100 K Area		D4 Building - CC1K0036	1.01.01.05.07.71	D4 Building - CC1K0036	Cargo Container N of 105KE	N/A	No planning activities currently ongoing; will be required in the future.
	100 K Area		D4 Building - CC1K0037	1.01.01.05.07.72	D4 Building - CC1K0037	Cargo Container N of 1714KE	N/A	No planning activities currently ongoing; will be required in the future.
	100 K Area		D4 Building - CC1K0076	1.01.01.05.07.73	D4 Building - CC1K0076	Cargo Container E of 115KE	N/A	No planning activities currently ongoing; will be required in the future.
	100 K Area		D4 Building - CC1K0077	1.01.01.05.07.74	D4 Building - CC1K0077	Cargo Container E of 115KE	N/A	No planning activities currently ongoing; will be required in the future.
	100 K Area		D4 Building - CC1K0078	1.01.01.05.07.75	D4 Building - CC1K0078	Cargo Container E of 115KE	N/A	No planning activities currently ongoing; will be required in the future.
	100 K Area		D4 Building - CC1K0079	1.01.01.05.07.76	D4 Building - CC1K0079	Cargo Container E of 115KE	N/A	No planning activities currently ongoing; will be required in the future.

Section J
Attachment 1: River Corridor Closure Contract Work Scope

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	REGULATORY DOCUMENTATION STATUS h	ASSUMED ACTIVITY STATUS AS OF 1/31/05 i
	100 K Area		D4 Building - CC1K0080	1.01.01.05.07.77	D4 Building - CC1K0080	Cargo Container E of 115KE	N/A	No planning activities currently ongoing; will be required in the future.
	100 K Area		D4 Building - CC1K0081	1.01.01.05.07.78	D4 Building - CC1K0081	Cargo Container E of 115KE	N/A	No planning activities currently ongoing; will be required in the future.
	100 K Area		D4 Building - CC1K0082	1.01.01.05.07.79	D4 Building - CC1K0082	Cargo Container E of 115KE	N/A	No planning activities currently ongoing; will be required in the future.
	100 K Area		D4 Building - CC1K0236	1.01.01.05.07.80	D4 Building - CC1K0236	Cargo Container NE of 142K	N/A	No planning activities currently ongoing; will be required in the future.
	100 K Area		D4 Building - HS0028	1.01.01.05.07.81	D4 Building - HS0028	Storage Container	N/A	No planning activities currently ongoing; will be required in the future.
	100 K Area		D4 Building - HS0080	1.01.01.05.07.82	D4 Building - HS0080	Storage Container	N/A	No planning activities currently ongoing; will be required in the future.
	100 K Area		D4 Building - HS0081	1.01.01.05.07.83	D4 Building - HS0081	Storage Container	N/A	No planning activities currently ongoing; will be required in the future.
	100 K Area		D4 Building - MO-048	1.01.01.05.07.84	D4 Building - MO-048	Mobile Office - N of 165KE (aka 1733KE)	N/A	No planning activities currently ongoing; will be required in the future.
	100 K Area		D4 Building - MO-054	1.01.01.05.07.85	D4 Building - MO-054	Mobile Office - S of MO500 (aka 1734K)	N/A	No planning activities currently ongoing; will be required in the future.
	100 K Area		D4 Building - MO-060	1.01.01.05.07.86	D4 Building - MO-060	Training Mobile Office - E of MO969	N/A	No planning activities currently ongoing; will be required in the future.
	100 K Area		D4 Building - MO-101	1.01.01.05.07.87	D4 Building - MO-101	Mobile Office at 1717K (aka 1711K)	N/A	No planning activities currently ongoing; will be required in the future.
	100 K Area		D4 Building - MO-102	1.01.01.05.07.88	D4 Building - MO-102	Mobile Office at 1717K (aka 1709K)	N/A	No planning activities currently ongoing; will be required in the future.
	100 K Area		D4 Building - MO-214	1.01.01.05.07.89	D4 Building - MO-214	Mobile Office - Patrol Badgehouse (aka 1701K)	N/A	No planning activities currently ongoing; will be required in the future.

Section J
Attachment 1: River Corridor Closure Contract Work Scope

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	REGULATORY DOCUMENTATION STATUS h	ASSUMED ACTIVITY STATUS AS OF 1/31/05 i
	100 K Area		D4 Building - MO-236	1.01.01.05.07.90	D4 Building - MO-236	Mobile Office - S of 115KW (aka 1728KW)	N/A	No planning activities currently ongoing; will be required in the future.
	100 K Area		D4 Building - MO-237	1.01.01.05.07.91	D4 Building - MO-237	Mobile Office - S of 115KW (aka 1729KW)	N/A	No planning activities currently ongoing; will be required in the future.
	100 K Area		D4 Building - MO-293	1.01.01.05.07.92	D4 Building - MO-293	Mobile Office - E of 183KE (aka 1725K)	N/A	No planning activities currently ongoing; will be required in the future.
	100 K Area		D4 Building - MO-323	1.01.01.05.07.93	D4 Building - MO-323	Cold Vacuum Drying Facility Change Trailer	N/A	No planning activities currently ongoing; will be required in the future.
	100 K Area		D4 Building - MO-401	1.01.01.05.07.94	D4 Building - MO-401	Mobile Office - at 1724K (aka 1719K)	N/A	No planning activities currently ongoing; will be required in the future.
	100 K Area		D4 Building - MO-434	1.01.01.05.07.95	D4 Building - MO-434	Mobile Office	N/A	No planning activities currently ongoing; will be required in the future.
	100 K Area		D4 Building - MO-728	1.01.01.05.07.96	D4 Building - MO-728	Mobile Office-Operations Room	N/A	No planning activities currently ongoing; will be required in the future.
	100 K Area		D4 Building - MO-731	1.01.01.05.07.97	D4 Building - MO-731	Mobile Office	N/A	No planning activities currently ongoing; will be required in the future.
	100 K Area		D4 Building -110KE	1.01.01.05.07.98	D4 Building -110KE	Gas Storage Facility	Regulatory Documentation Required ^j	No planning activities currently ongoing; will be required in the future.
D⁴ - Retention Basins								
	100 K Area		D4 Retention Basin - 107K	1.01.01.05.10.01	D4 Retention Basin - 107K	Retention Basins	Regulatory Documentation Required ^j	No planning activities currently ongoing; will be required in the future.
	100 K Area		D4 Retention Basin - 183.2KE	1.01.01.05.10.02	D4 Retention Basin - 183.2KE	Basins/Sedimentation	Regulatory Documentation Required ^j	No planning activities currently ongoing; will be required in the future.
	100 K Area		D4 Retention Basin - 183.2KW	1.01.01.05.10.03	D4 Retention Basin - 183.2KW	Basins/Sedimentation	Regulatory Documentation Required ^j	No planning activities currently ongoing; will be required in the future.

Section J
Attachment 1: River Corridor Closure Contract Work Scope

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	REGULATORY DOCUMENTATION STATUS h	ASSUMED ACTIVITY STATUS AS OF 1/31/05 i
	100 K Area		D4 Retention Basin - 183.3KE	1.01.01.05.10.04	D4 Retention Basin - 183.3KE	Basin/Filters	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
	100 K Area		D4 Retention Basin - 183.3KW	1.01.01.05.10.05	D4 Retention Basin - 183.3KW	Basin/Filters	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
	100 K Area		D4 Retention Basin - 183.4KE	1.01.01.05.10.06	D4 Retention Basin - 183.4KE	Reservoir and Clearwells	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
	100 K Area		D4 Retention Basin - 183.4KW	1.01.01.05.10.07	D4 Retention Basin - 183.4KW	Reservoir and Clearwells	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
	100 K Area		D4 Retention Basin - 1908K	1.01.01.05.10.08	D4 Retention Basin - 1908K	Outfall Structure	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
	100 K Area		D4 Retention Basin - 296K105	1.01.01.05.10.09	D4 Retention Basin - 296K105	Air Sparging Vent 105KW Basin	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
D⁴ - Remaining Facilities								
	100 K Area		D4 Building - 100K	1.01.01.05.08.01	D4 Remaining Facilities - 100K	River Lines Structure	N/A	No planning activities currently ongoing; will be required in the future.
	100 K Area		D4 Remaining Facilities - 105KE	1.01.01.05.08.02	D4 Remaining Facilities - 105KE	Water Tunnels Structure	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
	100 K Area		D4 Remaining Facilities - 110KW	1.01.01.05.08.03	D4 Remaining Facilities - 110KW	Gas Storage Facility	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
	100 K Area		D4 Remaining Facilities - 116KE	1.01.01.05.08.04	D4 Remaining Facilities - 116KE	Reactor Exhaust Stack (includes 116KW)	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
	100 K Area		D4 Remaining Facilities - 1605K	1.01.01.05.08.05	D4 Remaining Facilities - 1605K	Guard Towers and Fences	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
	100 K Area		D4 Building - 166K	1.01.01.05.08.06	D4 Remaining Facilities - 166K	Oil Bunkers and Equipment	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.

Section J
Attachment 1: River Corridor Closure Contract Work Scope

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	REGULATORY DOCUMENTATION STATUS h	ASSUMED ACTIVITY STATUS AS OF 1/31/05 i
	100 K Area		D4 Remaining Facilities - 183.7KE	1.01.01.05.08.07	D4 Remaining Facilities - 183.7KE	Pipe Tunnels	Regulatory Documentation Required ^j	No planning activities currently ongoing; will be required in the future.
	100 K Area		D4 Remaining Facilities - 183K	1.01.01.05.08.08	D4 Remaining Facilities - 183K	Pipe Tunnels	Regulatory Documentation Required ^j	No planning activities currently ongoing; will be required in the future.
	100 K Area		D4 Building - 296K142	1.01.01.05.08.09	D4 Remaining Facilities - 296K142	Cold Vacuum Drying Facility Main Stack	Regulatory Documentation Required ^j	No planning activities currently ongoing; will be required in the future.
Interim Safe Storage								
	100 K Area		Interim Safe Storage - 105-KE REACTOR (ISS)	1.02.03.01.21.01	Interim Safe Storage - 105-KE REACTOR (ISS)	K East Reactor Interim Safe Storage	ROD for Future ISS, 1993	No planning activities currently ongoing; will be required in the future.
	100 K Area		Interim Safe Storage - 105-KW REACTOR (ISS)	1.02.03.01.21.02	Interim Safe Storage - 105-KW REACTOR (ISS)	K West Reactor Interim Safe Storage	ROD for Future ISS, 1993	No planning activities currently ongoing; will be required in the future.
100 N Area								
Design								
	100 N Area	100-NR-1	Fld. Rem.-100 N Area Design	1.03.06.03.01.01	Design - NR-1 Source Site Design	Remedial Design for N Area Waste Site	Interim Remedial Action Record of Decision, 100-NR-1 and 100-NR-2 (1999)	No planning activities currently ongoing; will be required in the future.
Regulatory Support								
	100 N Area				Regulatory Support - EE/CA for 100 N Area and Remedial Action Reactor Area Project Cost	100 N Area Buildings and N Area Non-Site Specific Costs	Regulatory Documentation Required ^j	Dollars Rebinned to Project Activities
Confirmatory Sampling Sites								
	100 N Area	100-NR-1	Confirmatory Sampling Site - 100 N - Misc Piping	1.03.06.01.03.01	Confirmatory Sampling Site - 100 N - Misc. Piping	N Area Miscellaneous Underground Pipelines	Regulatory Documentation Required ^j	No planning activities currently ongoing; will be required in the future.
	100 N Area	100-NR-1	Confirmatory Sampling Site - 100-N-28	1.03.06.01.03.02	Confirmatory Sampling Site - 100-N-28	Resin Disposal Pit Liquid Waste Site	Interim Remedial Action Record of Decision, 100-NR-1 and 100-NR-2 (1999)	No planning activities currently ongoing; will be required in the future.
	100 N Area	100-NR-1	Confirmatory Sampling Site - 100-N-53	1.03.06.01.03.03	Confirmatory Sampling Site - 100-N-53	Waste Oil Tank	Regulatory Documentation Required ^j	Tank removed; No planning activities currently ongoing; will be required in the future. Foundation remains.

Section J
Attachment 1: River Corridor Closure Contract Work Scope

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	REGULATORY DOCUMENTATION STATUS h	ASSUMED ACTIVITY STATUS AS OF 1/31/05 i
	100 N Area	100-NR-1	Confirmatory Sampling Site - 100-N-54	1.03.06.01.03.04	Confirmatory Sampling Site - 100-N-54	Drywell, French Drain near Bldg. 151N	Regulatory Documentation Required ^j	No planning activities currently ongoing; will be required in the future.
	100 N Area	100-NR-1	Confirmatory Sampling Site - 100-N-55	1.03.06.01.03.05	Confirmatory Sampling Site - 100-N-55	Drywell, French Drain near Bldg. 153N	Regulatory Documentation Required ^j	No planning activities currently ongoing; will be required in the future.
	100 N Area	100-NR-1	Confirmatory Sampling Site - 100-N-62	1.03.06.01.03.06	Confirmatory Sampling Site - 100-N-62	Process Sewer Underground Pipelines	Interim Remedial Action Record of Decision, 100-NR-1 and 100-NR-2 (1999)	No planning activities currently ongoing; will be required in the future.
	100 N Area	100-NR-1	Confirmatory Sampling Site - 100-N-63	1.03.06.01.03.07	Confirmatory Sampling Site - 100-N-63	Treatment, Storage, and Disposal Underground Pipelines	Interim Remedial Action Record of Decision, 100-NR-1 and 100-NR-2 (1999)	No planning activities currently ongoing; will be required in the future.
	100 N Area	100-NR-1	Confirmatory Sampling Site - 100-N-65	1.03.06.01.03.08	Confirmatory Sampling Site - 100-N-65	Interceptor Trench	Interim Remedial Action Record of Decision, 100-NR-1 and 100-NR-2 (1999)	No planning activities currently ongoing; will be required in the future.
	100 N Area	100-NR-1	Confirmatory Sampling Site - 100-N-66	1.03.06.01.03.09	Confirmatory Sampling Site - 100-N-66	Reactor Building Complex	Regulatory Documentation Required ^j	No planning activities currently ongoing; will be required in the future. Cleanup of this site excludes soils directly under the reactor footprint.
	100 N Area	100-NR-1	Confirmatory Sampling Site - 100-N-68	1.03.06.01.03.10	Confirmatory Sampling Site - 100-N-68	N Basin Low Level Radioactive Water Spill (Near 1300N Bldg)	Regulatory Documentation Required ^j	No planning activities currently ongoing; will be required in the future.
	100 N Area	100-NR-1	Confirmatory Sampling Site - 120-N-4	1.03.06.01.03.11	Confirmatory Sampling Site - 120-N-4	Hazardous Waste Storage Area near Bldg. 1310N	Interim Remedial Action Record of Decision, 100-NR-1 and 100-NR-2 (1999)	No planning activities currently ongoing; will be required in the future.
Waste Site Remediation								
	100 N Area	100-NR-1	Remediate Waste Site - 100-N-13	1.03.06.02.05.01	Remediate Waste Site - 100-N-13	Contaminated Soil Solid Waste Site	Interim Remedial Action Record of Decision, 100-NR-1 and 100-NR-2 (1999)	No planning activities currently ongoing; will be required in the future.
	100 N Area	100-NR-1	Remediate Waste Site - 100-N-14	1.03.06.02.05.02	Remediate Waste Site - 100-N-14	Contaminated Soil Solid Waste Site	Interim Remedial Action Record of Decision, 100-NR-1 and 100-NR-2 (1999)	No planning activities currently ongoing; will be required in the future.
	100 N Area	100-NR-1	Remediate Waste Site - 100-N-16	1.03.06.02.05.03	Remediate Waste Site - 100-N-16	Burn Pit	Interim Remedial Action Record of Decision, 100-NR-1 and 100-NR-2 (1999)	No planning activities currently ongoing; will be required in the future.
	100 N Area	100-NR-1	Remediate Waste Site - 100-N-17	1.03.06.02.05.04	Remediate Waste Site - 100-N-17	Burn Pit	Interim Remedial Action Record of Decision, 100-NR-1 and 100-NR-2 (1999)	No planning activities currently ongoing; will be required in the future.

Section J
Attachment 1: River Corridor Closure Contract Work Scope

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	REGULATORY DOCUMENTATION STATUS h	ASSUMED ACTIVITY STATUS AS OF 1/31/05 i
	100 N Area	100-NR-1	Remediate Waste Site - 100-N-18	1.03.06.02.05.05	Remediate Waste Site - 100-N-18	Hanford Generating Plant Burn Pit	Interim Remedial Action Record of Decision, 100-NR-1 and 100-NR-2 (1999)	No planning activities currently ongoing; will be required in the future.
	100 N Area	100-NR-1	Remediate Waste Site - 100-N-22	1.03.06.02.05.06	Remediate Waste Site - 100-N-22	Sanitary Sewer System	Interim Remedial Action Record of Decision, 100-NR-1 and 100-NR-2 (1999)	No planning activities currently ongoing; will be required in the future.
	100 N Area	100-NR-1	Remediate Waste Site - 100-N-23	1.03.06.02.05.07	Remediate Waste Site - 100-N-23	Resin Disposal Pit Liquid Waste Site	Interim Remedial Action Record of Decision, 100-NR-1 and 100-NR-2 (1999)	No planning activities currently ongoing; will be required in the future.
	100 N Area	100-NR-1	Remediate Waste Site - 100-N-24	1.03.06.02.05.08	Remediate Waste Site - 100-N-24	Hydrogen Dry Well Liquid Waste Site	Interim Remedial Action Record of Decision, 100-NR-1 and 100-NR-2 (1999)	No planning activities currently ongoing; will be required in the future.
	100 N Area	100-NR-1	Remediate Waste Site - 100-N-25	1.03.06.02.05.09	Remediate Waste Site - 100-N-25	French Drain	Interim Remedial Action Record of Decision, 100-NR-1 and 100-NR-2 (1999)	No planning activities currently ongoing; will be required in the future.
	100 N Area	100-NR-1	Remediate Waste Site - 100-N-26	1.03.06.02.05.10	Remediate Waste Site - 100-N-26	French Drain	Interim Remedial Action Record of Decision, 100-NR-1 and 100-NR-2 (1999)	No planning activities currently ongoing; will be required in the future.
	100 N Area	100-NR-1	Remediate Waste Site - 100-N-29	1.03.06.02.05.11	Remediate Waste Site - 100-N-29	Unplanned Release on Blowdown Pipeline #1 (Near Bldg 1300N)	Interim Remedial Action Record of Decision, 100-NR-1 and 100-NR-2 (1999)	Nearly completed along with building D ⁴ . Completion Report remains to be done.
	100 N Area	100-NR-1	Remediate Waste Site - 100-N-30	1.03.06.02.05.12	Remediate Waste Site - 100-N-30	Unplanned Release on Blowdown Pipeline #2 (Near Bldg 1300N)	Interim Remedial Action Record of Decision, 100-NR-1 and 100-NR-2 (1999)	Nearly completed along with building D ⁴ . Completion Report remains to be done.
	100 N Area	100-NR-1	Remediate Waste Site - 100-N-31	1.03.06.02.05.13	Remediate Waste Site - 100-N-31	Unplanned Release (Near 1300N Bldg)	Interim Remedial Action Record of Decision, 100-NR-1 and 100-NR-2 (1999)	No planning activities currently ongoing; will be required in the future.
	100 N Area	100-NR-1	Remediate Waste Site - 100-N-32	1.03.06.02.05.14	Remediate Waste Site - 100-N-32	Unplanned Release (Near 1300N Bldg)	Interim Remedial Action Record of Decision, 100-NR-1 and 100-NR-2 (1999)	No planning activities currently ongoing; will be required in the future.
	100 N Area	100-NR-1	Remediate Waste Site - 100-N-33	1.03.06.02.05.15	Remediate Waste Site - 100-N-33	Military Installation Ash Pit	Interim Remedial Action Record of Decision, 100-NR-1 and 100-NR-2 (1999)	No planning activities currently ongoing; will be required in the future.
	100 N Area	100-NR-1	Remediate Waste Site - 100-N-34	1.03.06.02.05.16	Remediate Waste Site - 100-N-34	Debris Site	Interim Remedial Action Record of Decision, 100-NR-1 and 100-NR-2 (1999)	No planning activities currently ongoing; will be required in the future.
	100 N Area	100-NR-1	Remediate Waste Site - 100-N-36	1.03.06.02.05.17	Remediate Waste Site - 100-N-36	Oil Stained Pad (Near Bldg 107N)	Interim Remedial Action Record of Decision, 100-NR-1 and 100-NR-2 (1999)	No planning activities currently ongoing; will be required in the future.

Section J
Attachment 1: River Corridor Closure Contract Work Scope

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	REGULATORY DOCUMENTATION STATUS h	ASSUMED ACTIVITY STATUS AS OF 1/31/05 i
	100 N Area	100-NR-1	Remediate Waste Site - 100-N-37	1.03.06.02.05.18	Remediate Waste Site - 100-N-37	Asbestos Release	Interim Remedial Action Record of Decision, 100-NR-1 and 100-NR-2 (1999)	No planning activities currently ongoing; will be required in the future.
	100 N Area	100-NR-1	Remediate Waste Site - 100-N-38	1.03.06.02.05.19	Remediate Waste Site - 100-N-38	Unplanned Release (Near 1300N Bldg)	Interim Remedial Action Record of Decision, 100-NR-1 and 100-NR-2 (1999)	No planning activities currently ongoing; will be required in the future.
	100 N Area	100-NR-1	Remediate Waste Site - 100-N-47	1.03.06.02.05.20	Remediate Waste Site - 100-N-47	Military Artillery Site Soil Waste Site	Interim Remedial Action Record of Decision, 100-NR-1 and 100-NR-2 (1999)	No planning activities currently ongoing; will be required in the future.
	100 N Area	100-NR-1	Remediate Waste Site - 100-N-57	1.03.06.02.05.21	Remediate Waste Site - 100-N-57	1304N Emergency Dump Tank Site	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
	100 N Area	100-NR-1	Remediate Waste Site - 100-N-59	1.03.06.02.05.22	Remediate Waste Site - 100-N-59	Contaminated Soil NE of 105N Building	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
	100 N Area	100-NR-1	Remediate Waste Site - 100-N-6	1.03.06.02.05.23	Remediate Waste Site - 100-N-6	Burn Pit	Interim Remedial Action Record of Decision, 100-NR-1 and 100-NR-2 (1999)	No planning activities currently ongoing; will be required in the future.
	100 N Area	100-NR-1	Remediate Waste Site - 100-N-60	1.03.06.02.05.24	Remediate Waste Site - 100-N-60	Drywell, French Drain	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
	100 N Area	100-NR-1	Remediate Waste Site - 100-N-61 (inc WS 100-N-64)	1.03.06.02.05.25	Remediate Waste Site - 100-N-61 (includes Waste Site 100-N-64)	Water Treatment and Storage Facilities Underground Pipelines	Interim Remedial Action Record of Decision, 100-NR-1 and 100-NR-2 (1999)	No planning activities currently ongoing; will be required in the future.
	100 N Area	100-NR-1	Remediate Waste Site - 100-N-77	1.03.06.02.05.26	Remediate Waste Site - 100-N-77	100N River Effluent Pipeline, 1908-N Outfall, 100-N-77:1 Flume	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
	100 N Area	100-NR-1	Remediate Waste Site - 116-N-1	1.03.06.02.05.27	Remediate Waste Site - 116-N-1	Crib and trench	N Area RCRA Permit Class 1 Mod of 10/20/03 extended closure date to 12/05. Interim Remedial Action Record of Decision, 100-NR-1 Treatment, Storage, and Disposal Units (2000)	Redesign of crib remediation done. Subcontract awarded and mobilization complete. Major crib remediation to be done.
	100 N Area	100-NR-1	Remediate Waste Site - 116-N-2 (Bldg 1310N)	1.03.06.02.05.28	Remediate Waste Site - 116-N-2 (Costs included in D4 of 1310N)	Liquid Radioactive Waste Treatment Facility	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
	100 N Area	100-NR-1	Remediate Waste Site - 116-N-4	1.03.06.02.05.29	Remediate Waste Site - 116-N-4	Emergency Dump Basin (near Bldg 1300N)	Interim Remedial Action Record of Decision, 100-NR-1 and 100-NR-2 (1999)	No planning activities currently ongoing; will be required in the future.

Section J
Attachment 1: River Corridor Closure Contract Work Scope

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	REGULATORY DOCUMENTATION STATUS h	ASSUMED ACTIVITY STATUS AS OF 1/31/05 i
	100 N Area	100-NR-1	Remediate Waste Site - 116-N-8	1.03.06.02.05.30	Remediate Waste Site - 116-N-8	Waste Site under 1330-N building	Interim Remedial Action Record of Decision, 100-NR-1 and 100-NR-2 (1999)	No planning activities currently ongoing; will be required in the future.
	100 N Area	100-NR-1	Remediate Waste Site - 118-N-1	1.03.06.02.05.31	Remediate Waste Site - 118-N-1	Radioactive Dummy Burial Facility (Near Bldg 1303N)	Interim Remedial Action Record of Decision, 100-NR-1 and 100-NR-2 (1999)	No planning activities currently ongoing; will be required in the future.
	100 N Area	100-NR-1	Remediate Waste Site - 120-N-3	1.03.06.02.05.32	Remediate Waste Site - 120-N-3	Neutralization Pit and French Drain	Interim Remedial Action Record of Decision, 100-NR-1 and 100-NR-2 (1999)	No planning activities currently ongoing; will be required in the future.
	100 N Area	100-NR-1	Remediate Waste Site - 120-N-7	1.03.06.02.05.33	Remediate Waste Site - 120-N-7	108-N Acid Unloading Facility French Drain (Sulfuric Tank)	Interim Remedial Action Record of Decision, 100-NR-1 and 100-NR-2 (1999)	No planning activities currently ongoing; will be required in the future.
	100 N Area	100-NR-1	Remediate Waste Site - 124-N-1	1.03.06.02.05.34	Remediate Waste Site - 124-N-1	Septic Tank System	Interim Remedial Action Record of Decision, 100-NR-1 and 100-NR-2 (1999)	No planning activities currently ongoing; will be required in the future.
	100 N Area	100-NR-1	Remediate Waste Site - 124-N-10	1.03.06.02.05.35	Remediate Waste Site - 124-N-10	Sanitary Sewer System	Interim Remedial Action Record of Decision, 100-NR-1 and 100-NR-2 (1999)	No planning activities currently ongoing; will be required in the future.
	100 N Area	100-NR-1	Remediate Waste Site - 124-N-2	1.03.06.02.05.36	Remediate Waste Site - 124-N-2	Septic Tank System	Interim Remedial Action Record of Decision, 100-NR-1 and 100-NR-2 (1999)	No planning activities currently ongoing; will be required in the future.
	100 N Area	100-NR-1	Remediate Waste Site - 124-N-3	1.03.06.02.05.37	Remediate Waste Site - 124-N-3	Septic Tank System (Near Bldg 107N)	Interim Remedial Action Record of Decision, 100-NR-1 and 100-NR-2 (1999)	No planning activities currently ongoing; will be required in the future.
	100 N Area	100-NR-1	Remediate Waste Site - 124-N-4	1.03.06.02.05.38	Remediate Waste Site - 124-N-4	Sanitary Sewer System	Interim Remedial Action Record of Decision, 100-NR-1 and 100-NR-2 (1999)	No planning activities currently ongoing; will be required in the future.
	100 N Area	100-NR-1	Remediate Waste Site - 124-N-9	1.03.06.02.05.39	Remediate Waste Site - 124-N-9	Septic Tank System	Interim Remedial Action Record of Decision, 100-NR-1 and 100-NR-2 (1999)	No planning activities currently ongoing; will be required in the future.
	100 N Area	100-NR-1	Remediate Waste Site - 128-N-1	1.03.06.02.05.40	Remediate Waste Site - 128-N-1	Burning Pit	Interim Remedial Action Record of Decision, 100-NR-1 and 100-NR-2 (1999)	No planning activities currently ongoing; will be required in the future.
	100 N Area	100-NR-1	Remediate Waste Site - 130-N-1	1.03.06.02.05.41	Remediate Waste Site - 130-N-1	183-N Filter Backwash Pond	Interim Remedial Action Record of Decision, 100-NR-1 and 100-NR-2 (1999)	No planning activities currently ongoing; will be required in the future.
	100 N Area	100-NR-1	Remediate Waste Site - 1908-N	1.03.06.02.05.42	Remediate Waste Site - 1908-N	1908-N Outfall, 163-N Regeneration Wastewater Spill	Interim Remedial Action Record of Decision, 100-NR-1 and 100-NR-2 (1999)	No planning activities currently ongoing; will be required in the future.

Section J
Attachment 1: River Corridor Closure Contract Work Scope

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	REGULATORY DOCUMENTATION STATUS h	ASSUMED ACTIVITY STATUS AS OF 1/31/05 i
	100 N Area	100-NR-1	Remediate Waste Site - 1908-NE (Bldg 1908-NE)	1.03.06.02.05.43	Remediate Waste Site - 1908-NE (Costs included in D4 of 1908-NE)	Hanford Generating Plant - Outfall Structure	Interim Remedial Action Record of Decision, 100-NR-1 and 100-NR-2 (1999)	No planning activities currently ongoing; will be required in the future.
	100 N Area	100-NR-1	Remediate Waste Site - 600-35	1.03.06.02.05.44	Remediate Waste Site - 600-35	Dumping Area	Interim Remedial Action Record of Decision, 100-NR-1 and 100-NR-2 (1999)	No planning activities currently ongoing; will be required in the future.
	100 N Area	100-NR-1	Rmdiate Wste Site - UPR-100-N-1	1.03.06.02.05.45	Remediate Waste Site - UPR-100-N-1	Emergency Dump Tank Inlet Valve Box Leak (Near Bldg 1304N)	Interim Remedial Action Record of Decision, 100-NR-1 and 100-NR-2 (1999)	No planning activities currently ongoing; will be required in the future.
	100 N Area	100-NR-1	Rmdiate Wste Site - UPR-100-N-10	1.03.06.02.05.46	Remediate Waste Site - UPR-100-N-10	Lift Station Gravity Line Leak Unplanned Release (Near 1722N Bldg)	Interim Remedial Action Record of Decision, 100-NR-1 and 100-NR-2 (1999)	No planning activities currently ongoing; will be required in the future.
	100 N Area	100-NR-1	Rmdiate Wste Site - UPR-100-N-11	1.03.06.02.05.47	Remediate Waste Site - UPR-100-N-11	Five Hundred Pound Valve Bonnet Contamination in Uncontrolled Area	Interim Remedial Action Record of Decision, 100-NR-1 and 100-NR-2 (1999)	No planning activities currently ongoing; will be required in the future.
	100 N Area	100-NR-1	Rmdiate Wste Site - UPR-100-N-12	1.03.06.02.05.48	Remediate Waste Site - UPR-100-N-12	Spacer Transport Line Leak Unplanned Release (near 1722N Building)	Interim Remedial Action Record of Decision, 100-NR-1 and 100-NR-2 (1999)	No planning activities currently ongoing; will be required in the future.
	100 N Area	100-NR-1	Remediate Waste Site - UPR-100-N-13	1.03.06.02.05.49	Remediate Waste Site - UPR-100-N-13	Loading Station	Interim Remedial Action Record of Decision, 100-NR-1 and 100-NR-2 (1999)	No planning activities currently ongoing; will be required in the future.
	100 N Area	100-NR-1	Remediate Waste Site - UPR-100-N-14	1.03.06.02.05.50	Remediate Waste Site - UPR-100-N-14	Drain System Leak	Interim Remedial Action Record of Decision, 100-NR-1 and 100-NR-2 (1999)	No planning activities currently ongoing; will be required in the future.
	100 N Area	100-NR-1	Remediate Waste Site - UPR-100-N-17	1.03.06.02.05.51	Remediate Waste Site - UPR-100-N-17	Diesel Oil Supply Line Leak	Interim Remedial Action Record of Decision, 100-NR-1 and 100-NR-2 (1999)	No planning activities currently ongoing; will be required in the future.
	100 N Area	100-NR-1	Remediate Waste Site - UPR-100-N-18	1.03.06.02.05.52	Remediate Waste Site - UPR-100-N-18	Diesel Oil Supply Line Leak	Interim Remedial Action Record of Decision, 100-NR-1 and 100-NR-2 (1999)	No planning activities currently ongoing; will be required in the future.
	100 N Area	100-NR-1	Rmdiate Wste Site - UPR-100-N-19	1.03.06.02.05.53	Remediate Waste Site - UPR-100-N-19	Day Tank Fuel Oil Line Leak	Interim Remedial Action Record of Decision, 100-NR-1 and 100-NR-2 (1999)	No planning activities currently ongoing; will be required in the future.
	100 N Area	100-NR-1	Rmdiate Wste Site - UPR-100-N-2	1.03.06.02.05.54	Remediate Waste Site - UPR-100-N-2	Valve Leak (Near Bldg 1304N)	Interim Remedial Action Record of Decision, 100-NR-1 and 100-NR-2 (1999)	No planning activities currently ongoing; will be required in the future.
	100 N Area	100-NR-1	Remediate Waste Site - UPR-100-N-20	1.03.06.02.05.55	Remediate Waste Site - UPR-100-N-20	Diesel Oil Return Line Leak	Interim Remedial Action Record of Decision, 100-NR-1 and 100-NR-2 (1999)	No planning activities currently ongoing; will be required in the future.

Section J
Attachment 1: River Corridor Closure Contract Work Scope

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	REGULATORY DOCUMENTATION STATUS h	ASSUMED ACTIVITY STATUS AS OF 1/31/05 i
	100 N Area	100-NR-1	Rmdiate Wste Site - UPR-100-N-21	1.03.06.02.05.56	Remediate Waste Site - UPR-100-N-21	Diesel Oil Day Tank Overflow	Interim Remedial Action Record of Decision, 100-NR-1 and 100-NR-2 (1999)	No planning activities currently ongoing; will be required in the future.
	100 N Area	100-NR-1	Remediate Waste Site - UPR-100-N-22	1.03.06.02.05.57	Remediate Waste Site - UPR-100-N-22	Diesel Oil Supply Line Leak	Interim Remedial Action Record of Decision, 100-NR-1 and 100-NR-2 (1999)	No planning activities currently ongoing; will be required in the future.
	100 N Area	100-NR-1	Remediate Waste Site - UPR-100-N-23	1.03.06.02.05.58	Remediate Waste Site - UPR-100-N-23	Diesel Oil Supply Line Leak	Interim Remedial Action Record of Decision, 100-NR-1 and 100-NR-2 (1999)	No planning activities currently ongoing; will be required in the future.
	100 N Area	100-NR-1	Remediate Waste Site - UPR-100-N-24	1.03.06.02.05.59	Remediate Waste Site - UPR-100-N-24	Fuel Oil Supply Line Leak	Interim Remedial Action Record of Decision, 100-NR-1 and 100-NR-2 (1999)	No planning activities currently ongoing; will be required in the future.
	100 N Area	100-NR-1	Remediate Waste Site - UPR-100-N-25	1.03.06.02.05.60	Remediate Waste Site - UPR-100-N-25	Uncontrolled Venting Release	Interim Remedial Action Record of Decision, 100-NR-1 and 100-NR-2 (1999)	No planning activities currently ongoing; will be required in the future.
	100 N Area	100-NR-1	Remediate Waste Site - UPR-100-N-26	1.03.06.02.05.61	Remediate Waste Site - UPR-100-N-26	Backflow of Radioactive Waste	Interim Remedial Action Record of Decision, 100-NR-1 and 100-NR-2 (1999)	No planning activities currently ongoing; will be required in the future.
	100 N Area	100-NR-1	Rmdiate Wste Site - UPR-100-N-29	1.03.06.02.05.62	Remediate Waste Site - UPR-100-N-29	Emergency Dump Basin Bypass Line Leak (Near Bldg 1304N)	Interim Remedial Action Record of Decision, 100-NR-1 and 100-NR-2 (1999)	No planning activities currently ongoing; will be required in the future.
	100 N Area	100-NR-1	Rmdiate Wste Site - UPR-100-N-3	1.03.06.02.05.63	Remediate Waste Site - UPR-100-N-3	Dummy Fuel Transfer Line Leak Unplanned Release (Near 1722N Bldg)	Interim Remedial Action Record of Decision, 100-NR-1 and 100-NR-2 (1999)	No planning activities currently ongoing; will be required in the future.
	100 N Area	100-NR-1	Rmdiate Wste Site - UPR-100-N-30	1.03.06.02.05.64	Remediate Waste Site - UPR-100-N-30	Emergency Dump Tank Overflow Unplanned Release 1304-N tank overflow	Interim Remedial Action Record of Decision, 100-NR-1 and 100-NR-2 (1999)	No planning activities currently ongoing; will be required in the future.
	100 N Area	100-NR-1	Rmdiate Wste Site - UPR-100-N-31	1.03.06.02.05.65	Remediate Waste Site - UPR-100-N-31 (included in subcontract with 116-N-1)	Unplanned Release (near 116-N-1)	Interim Remedial Action Record of Decision, 100-NR-1 Treatment, Storage, and Disposal Units (2000)	Included in subcontract for 116-N-1 remediation.
	100 N Area	100-NR-1	Rmdiate Wste Site - UPR-100-N-32	1.03.06.02.05.66	Remediate Waste Site - UPR-100-N-32	Emergency Dump Basin Bypass Line Leak (Near Bldg 1304N)	Interim Remedial Action Record of Decision, 100-NR-1 and 100-NR-2 (1999)	No planning activities currently ongoing; will be required in the future.
	100 N Area	100-NR-1	Remediate Waste Site - UPR-100-N-35	1.03.06.02.05.67	Remediate Waste Site - UPR-100-N-35	Fuel Basin Drainage System Leak	Interim Remedial Action Record of Decision, 100-NR-1 and 100-NR-2 (1999)	No planning activities currently ongoing; will be required in the future.
	100 N Area	100-NR-1	Remediate Waste Site - UPR-100-N-36	1.03.06.02.05.68	Remediate Waste Site - UPR-100-N-36	Diesel Generator Area Release	Interim Remedial Action Record of Decision, 100-NR-1 and 100-NR-2 (1999)	No planning activities currently ongoing; will be required in the future.

Section J
Attachment 1: River Corridor Closure Contract Work Scope

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	REGULATORY DOCUMENTATION STATUS h	ASSUMED ACTIVITY STATUS AS OF 1/31/05 i
	100 N Area	100-NR-1	Remediate Waste Site - UPR-100-N-39	1.03.06.02.05.69	Remediate Waste Site - UPR-100-N-39	Corridor 22 Suspect Liquid Unplanned Release (Near 1722N Bldg)	Interim Remedial Action Record of Decision, 100-NR-1 and 100-NR-2 (1999)	No planning activities currently ongoing; will be required in the future.
	100 N Area	100-NR-1	Remediate Waste Site - UPR-100-N-4	1.03.06.02.05.70	Remediate Waste Site - UPR-100-N-4	Sump Overflow	Interim Remedial Action Record of Decision, 100-NR-1 and 100-NR-2 (1999)	No planning activities currently ongoing; will be required in the future.
	100 N Area	100-NR-1	Remediate Waste Site - UPR-100-N-42	1.03.06.02.05.71	Remediate Waste Site - UPR-100-N-42	Day Tank Area Liquid Unplanned Release	Interim Remedial Action Record of Decision, 100-NR-1 and 100-NR-2 (1999)	No planning activities currently ongoing; will be required in the future.
	100 N Area	100-NR-1	Remediate Waste Site - UPR-100-N-43	1.03.06.02.05.72	Remediate Waste Site - UPR-100-N-43	184-N Pipelines Liquid Unplanned Release	Interim Remedial Action Record of Decision, 100-NR-1 and 100-NR-2 (1999)	No planning activities currently ongoing; will be required in the future.
	100 N Area	100-NR-1	Remediate Waste Site - UPR-100-N-5	1.03.06.02.05.73	Remediate Waste Site - UPR-100-N-5	Chemical Waste Storage Tank Leak	Interim Remedial Action Record of Decision, 100-NR-1 and 100-NR-2 (1999)	No planning activities currently ongoing; will be required in the future.
	100 N Area	100-NR-1	Remediate Waste Site - UPR-100-N-6	1.03.06.02.05.74	Remediate Waste Site - UPR-100-N-6	Chemical Decontamination Waste Drain Line Leak	Interim Remedial Action Record of Decision, 100-NR-1 and 100-NR-2 (1999)	No planning activities currently ongoing; will be required in the future.
	100 N Area	100-NR-1	Remediate Waste Site - UPR-100-N-7	1.03.06.02.05.75	Remediate Waste Site - UPR-100-N-7	Radioactive Drain Return Line Leak	Interim Remedial Action Record of Decision, 100-NR-1 and 100-NR-2 (1999)	No planning activities currently ongoing; will be required in the future.
	100 N Area	100-NR-1	Remediate Waste Site - UPR-100-N-8	1.03.06.02.05.76	Remediate Waste Site - UPR-100-N-8	Sump Overflow	Interim Remedial Action Record of Decision, 100-NR-1 and 100-NR-2 (1999)	No planning activities currently ongoing; will be required in the future.
	100 N Area	100-NR-1	Remediate Waste Site - UPR-100-N-9	1.03.06.02.05.77	Remediate Waste Site - UPR-100-N-9	Cooling Water Drain Line Leak	Interim Remedial Action Record of Decision, 100-NR-1 and 100-NR-2 (1999)	No planning activities currently ongoing; will be required in the future.
	Fld. Rem.-100N Non Site Specific Support		Fld. Rem.-100N Non Site Specific Support	1.03.06.75.25	Fld. Rem.-100N Non Site Specific Support	Non Site Specific Support	N/A	N/A
D⁴ - Buildings								
	100 N Area		D4 Building - 105NA	1.01.01.06.07.01	D4 Building - 105NA	Emergency Diesel Enclosure	Removal Action Work Plan 100-N Ancillary Facilities (2003)	No planning activities currently ongoing; will be required in the future.
	100 N Area		D4 Building - 105NB	1.01.01.06.07.02	D4 Building - 105NB	Maintenance Building Addition	Removal Action Work Plan 100-N Ancillary Facilities (2003)	No planning activities currently ongoing; will be required in the future.
	100 N Area		D4 Building - 107N	1.01.01.06.07.03	D4 Building - 107N	Recirculation Cooling Building	Removal Action Work Plan 100-N Ancillary Facilities (2003)	Sampling & Analysis Plan Complete - D ⁴ initially started

Section J
Attachment 1: River Corridor Closure Contract Work Scope

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	REGULATORY DOCUMENTATION STATUS h	ASSUMED ACTIVITY STATUS AS OF 1/31/05 i
	100 N Area		D4 Building - 108N	1.01.01.06.07.04	D4 Building - 108N	Chemical Unloading Facility	Removal Action Work Plan 100-N Ancillary Facilities (2003)	No planning activities currently ongoing; will be required in the future.
	100 N Area		D4 Building - 109N	1.01.01.06.07.05	D4 Building - 109N	Heat Exchange System	Removal Action Work Plan 100-N Ancillary Facilities (2003)	No planning activities currently ongoing; will be required in the future.
	100 N Area		D4 Building - 1112N	1.01.01.06.07.06	D4 Building - 1112N	Guard Station/Westinghouse Hanford Company (WHC) Telecommunications Hub	Removal Action Work Plan 100-N Ancillary Facilities (2003)	No planning activities currently ongoing; will be required in the future.
	100 N Area		D4 Building - 1120N	1.01.01.06.07.07	D4 Building - 1120N	Training Building	Removal Action Work Plan 100-N Ancillary Facilities (2003)	No planning activities currently ongoing; will be required in the future.
	100 N Area		D4 Building - 1143N	1.01.01.06.07.08	D4 Building - 1143N	Carpenter/Paint Shop	Removal Action Work Plan 100-N Ancillary Facilities (2003)	No planning activities currently ongoing; will be required in the future.
	100 N Area		D4 Building - 117N	1.01.01.06.07.09	D4 Building - 117N	Air Filter Building	Removal Action Work Plan 100-N Ancillary Facilities (2003)	No planning activities currently ongoing; will be required in the future.
	100 N Area		D4 Building - 117NVH	1.01.01.06.07.10	D4 Building - 117NVH	Valve Control House	Removal Action Work Plan 100-N Ancillary Facilities (2003)	No planning activities currently ongoing; will be required in the future.
	100 N Area		D4 Building - 119N	1.01.01.06.07.11	D4 Building - 119N	Air Sampling Monitor	Removal Action Work Plan 100-N Ancillary Facilities (2003)	No planning activities currently ongoing; will be required in the future.
	100 N Area		D4 Building - 119NA	1.01.01.06.07.12	D4 Building - 119NA	Air Sampling and Monitoring	Removal Action Work Plan 100-N Ancillary Facilities (2003)	No planning activities currently ongoing; will be required in the future.
	100 N Area		D4 Building - 11N	1.01.01.06.07.13	D4 Building - 11N	Change Room	Removal Action Work Plan 100-N Ancillary Facilities (2003)	D ⁴ complete down to the pad. Scope is 90% complete.
	100 N Area		D4 Building - 1303N	1.01.01.06.07.14	D4 Building - 1303N	Spacer Silos	Removal Action Work Plan 100-N Ancillary Facilities (2003)	No planning activities currently ongoing; will be required in the future.
	100 N Area		D4 Building - 1313N	1.01.01.06.07.15	D4 Building - 1313N	Change and Control Room	Removal Action Work Plan 100-N Ancillary Facilities (2003)	No planning activities currently ongoing; will be required in the future.
	100 N Area		D4 Building - 1314N	1.01.01.06.07.16	D4 Building - 1314N	Liquid Disposal Building	Removal Action Work Plan 100-N Ancillary Facilities (2003)	No planning activities currently ongoing; will be required in the future.

Section J
Attachment 1: River Corridor Closure Contract Work Scope

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	REGULATORY DOCUMENTATION STATUS h	ASSUMED ACTIVITY STATUS AS OF 1/31/05 i
	100 N Area		D4 Building - 1315N	1.01.01.06.07.17	D4 Building - 1315N	Reactor Effluent Diversion System Valve House	Removal Action Work Plan 100-N Ancillary Facilities (2003)	No planning activities currently ongoing; will be required in the future.
	100 N Area		D4 Building - 1322N	1.01.01.06.07.18	D4 Building - 1322N	Waste Treatment Pilot Plant Facility	Removal Action Work Plan 100-N Ancillary Facilities (2003)	No planning activities currently ongoing; will be required in the future.
	100 N Area		D4 Building - 1322NA	1.01.01.06.07.19	D4 Building - 1322NA	Effluent Water Pilot Plant	Removal Action Work Plan 100-N Ancillary Facilities (2003)	No planning activities currently ongoing; will be required in the future.
	100 N Area		D4 Building - 1322NB	1.01.01.06.07.20	D4 Building - 1322NB	Crib Effluent Iodine Monitoring Facility	Removal Action Work Plan 100-N Ancillary Facilities (2003)	No planning activities currently ongoing; will be required in the future.
	100 N Area		D4 Building - 1322NC	1.01.01.06.07.21	D4 Building - 1322NC	Crib Effluent Iodine Monitoring System	Removal Action Work Plan 100-N Ancillary Facilities (2003)	No planning activities currently ongoing; will be required in the future.
	100 N Area		D4 Building - 1330N	1.01.01.06.07.22	D4 Building - 1330N	Waste Storage Facility	Removal Action Work Plan 100-N Ancillary Facilities (2003)	No planning activities currently ongoing; will be required in the future.
	100 N Area		D4 Building - 1331N	1.01.01.06.07.23	D4 Building - 1331N	Storage Building behind 1517N	Removal Action Work Plan 100-N Ancillary Facilities (2003)	No planning activities currently ongoing; will be required in the future.
	100 N Area		D4 Building - 1332N	1.01.01.06.07.24	D4 Building - 1332N	Bottle Dock Next to 1515N	Removal Action Work Plan 100-N Ancillary Facilities (2003)	No planning activities currently ongoing; will be required in the future.
	100 N Area		D4 Building - 13N	1.01.01.06.07.25	D4 Building - 13N	Storage Building	Removal Action Work Plan 100-N Ancillary Facilities (2003)	D ⁴ complete down to the pad. Scope is 90% complete.
	100 N Area		D4 Building - 1515N	1.01.01.06.07.26	D4 Building - 1515N	Fixed Metal Shop	Removal Action Work Plan 100-N Ancillary Facilities (2003)	No planning activities currently ongoing; will be required in the future.
	100 N Area		D4 Building - 1516N	1.01.01.06.07.27	D4 Building - 1516N	Carpenter Shop	Removal Action Work Plan 100-N Ancillary Facilities (2003)	No planning activities currently ongoing; will be required in the future.
	100 N Area		D4 Building - 1517N	1.01.01.06.07.28	D4 Building - 1517N	Fixed Metal Paint Shop	Removal Action Work Plan 100-N Ancillary Facilities (2003)	No planning activities currently ongoing; will be required in the future.
	100 N Area		D4 Building - 1518N	1.01.01.06.07.29	D4 Building - 1518N	Electrical Shop	Removal Action Work Plan 100-N Ancillary Facilities (2003)	No planning activities currently ongoing; will be required in the future.

Section J
Attachment 1: River Corridor Closure Contract Work Scope

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	REGULATORY DOCUMENTATION STATUS h	ASSUMED ACTIVITY STATUS AS OF 1/31/05 i
	100 N Area		D4 Building - 1519N	1.01.01.06.07.30	D4 Building - 1519N	Fixed Metal Fitters Shop	Removal Action Work Plan 100-N Ancillary Facilities (2003)	No planning activities currently ongoing; will be required in the future.
	100 N Area		D4 Building - 151N	1.01.01.06.07.31	D4 Building - 151N	230KV Electrical Substation	Removal Action Work Plan 100-N Ancillary Facilities (2003)	No planning activities currently ongoing; will be required in the future.
	100 N Area		D4 Building - 153N	1.01.01.06.07.32	D4 Building - 153N	Switchgear Building	Removal Action Work Plan 100-N Ancillary Facilities (2003)	No planning activities currently ongoing; will be required in the future.
	100 N Area		D4 Building - 1605NE	1.01.01.06.07.33	D4 Building - 1605NE	East Observation Post	Removal Action Work Plan 100-N Ancillary Facilities (2003)	No planning activities currently ongoing; will be required in the future.
	100 N Area		D4 Building - 1614N	1.01.01.06.07.34	D4 Building - 1614N	Environmental Monitoring Station	Removal Action Work Plan 100-N Ancillary Facilities (2003)	No planning activities currently ongoing; will be required in the future.
	100 N Area		D4 Building - 163N	1.01.01.06.07.35	D4 Building - 163N	Demineralizer Plant	Removal Action Work Plan 100-N Ancillary Facilities (2003)	No planning activities currently ongoing; will be required in the future.
	100 N Area		D4 Building - 166N	1.01.01.06.07.36	D4 Building - 166N	Fuel Oil Storage Tank and Unloading Platform	Removal Action Work Plan 100-N Ancillary Facilities (2003)	No planning activities currently ongoing; will be required in the future.
	100 N Area		D4 Building - 1701N	1.01.01.06.07.37	D4 Building - 1701N	Mobile Office at Gatehouse (MO-992)	N/A	No planning activities currently ongoing; will be required in the future.
	100 N Area		D4 Building - 1705N	1.01.01.06.07.38	D4 Building - 1705N	Instrument and Electrical Facility	Removal Action Work Plan 100-N Ancillary Facilities (2003)	No planning activities currently ongoing; will be required in the future.
	100 N Area		D4 Building - 1705NA	1.01.01.06.07.39	D4 Building - 1705NA	Maintenance Shop Annex	Removal Action Work Plan 100-N Ancillary Facilities (2003)	No planning activities currently ongoing; will be required in the future.
	100 N Area		D4 Building - 1706N	1.01.01.06.07.40	D4 Building - 1706N	Storage Building/Maintenance Shop	Removal Action Work Plan 100-N Ancillary Facilities (2003)	No planning activities currently ongoing; will be required in the future.
	100 N Area		D4 Building - 1707N	1.01.01.06.07.41	D4 Building - 1707N	Boat House	Removal Action Work Plan 100-N Ancillary Facilities (2003)	No planning activities currently ongoing; will be required in the future.
	100 N Area		D4 Building - 1712N	1.01.01.06.07.42	D4 Building - 1712N	Insulation Shop	Removal Action Work Plan 100-N Ancillary Facilities (2003)	D ⁴ complete down to the pad. Scope is 90% complete.

Section J
Attachment 1: River Corridor Closure Contract Work Scope

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	REGULATORY DOCUMENTATION STATUS h	ASSUMED ACTIVITY STATUS AS OF 1/31/05 i
	100 N Area		D4 Building - 1714N	1.01.01.06.07.43	D4 Building - 1714N	Warehouse and Receiving	Removal Action Work Plan 100-N Ancillary Facilities (2003)	D ⁴ complete down to the pad. Scope is 90% complete.
	100 N Area		D4 Building - 1714NA	1.01.01.06.07.44	D4 Building - 1714NA	Warehouse	Removal Action Work Plan 100-N Ancillary Facilities (2003)	D ⁴ complete down to the pad. Scope is 90% complete.
	100 N Area		D4 Building - 1714NB	1.01.01.06.07.45	D4 Building - 1714NB	Warehouse	Removal Action Work Plan 100-N Ancillary Facilities (2003)	D ⁴ complete down to the pad. Scope is 90% complete.
	100 N Area		D4 Building - 1722N	1.01.01.06.07.46	D4 Building - 1722N	Decontamination Building	Removal Action Work Plan 100-N Ancillary Facilities (2003)	No planning activities currently ongoing; will be required in the future.
	100 N Area		D4 Building - 1723N	1.01.01.06.07.47	D4 Building - 1723N	Contaminated Equipment Storage Building	Removal Action Work Plan 100-N Ancillary Facilities (2003)	No planning activities currently ongoing; will be required in the future.
	100 N Area		D4 Building - 181N	1.01.01.06.07.48	D4 Building - 181N	River Pump House	Removal Action Work Plan 100-N Ancillary Facilities (2003)	No planning activities currently ongoing; will be required in the future.
	100 N Area		D4 Building - 181NE	1.01.01.06.07.49	D4 Building - 181NE	Hanford Generating Plant - River Water Pump House	Regulatory Documentation Required ^j	No planning activities currently ongoing; will be required in the future.
	100 N Area		D4 Building - 182N	1.01.01.06.07.50	D4 Building - 182N	High Lift Pump House	Removal Action Work Plan 100-N Ancillary Facilities (2003)	No planning activities currently ongoing; will be required in the future.
	100 N Area		D4 Building - 183N	1.01.01.06.07.51	D4 Building - 183N	Water Filter Plant	Removal Action Work Plan 100-N Ancillary Facilities (2003)	No planning activities currently ongoing; will be required in the future.
	100 N Area		D4 Building - 184N	1.01.01.06.07.52	D4 Building - 184N	Power House	Removal Action Work Plan 100-N Ancillary Facilities (2003)	No planning activities currently ongoing; will be required in the future.
	100 N Area		D4 Building - 184NA	1.01.01.06.07.53	D4 Building - 184NA	Power House Annex Building	Removal Action Work Plan 100-N Ancillary Facilities (2003)	No planning activities currently ongoing; will be required in the future.
	100 N Area		D4 Building - 184NB	1.01.01.06.07.54	D4 Building - 184NB	Air Handler Main Building	Removal Action Work Plan 100-N Ancillary Facilities (2003)	No planning activities currently ongoing; will be required in the future.
	100 N Area		D4 Building - 184NC	1.01.01.06.07.55	D4 Building - 184NC	Air Handler Annex Building	Removal Action Work Plan 100-N Ancillary Facilities (2003)	No planning activities currently ongoing; will be required in the future.

Section J
Attachment 1: River Corridor Closure Contract Work Scope

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	REGULATORY DOCUMENTATION STATUS h	ASSUMED ACTIVITY STATUS AS OF 1/31/05 i
	100 N Area		D4 Building - 186N	1.01.01.06.07.56	D4 Building - 186N	100N Alternative Potable Water Plant	Removal Action Work Plan 100-N Ancillary Facilities (2003)	No planning activities currently ongoing; will be required in the future.
	100 N Area		D4 Building - 1902N81	1.01.01.06.07.57	D4 Building - 1902N81	Fire Protection Valve House	Removal Action Work Plan 100-N Ancillary Facilities (2003)	No planning activities currently ongoing; will be required in the future.
	100 N Area		D4 Building - 1908N	1.01.01.06.07.58	D4 Building - 1908N	Outfall Structure	Removal Action Work Plan 100-N Ancillary Facilities (2003)	No planning activities currently ongoing; will be required in the future.
	100 N Area		D4 Building - HS0007	1.01.01.06.07.59	D4 Building - HS0007	Storage Container at 1330N Facility	N/A	No planning activities currently ongoing; will be required in the future.
	100 N Area		D4 Building - HS0008	1.01.01.06.07.60	D4 Building - HS0008	Storage Container at 1330N Waste Pad	N/A	No planning activities currently ongoing; will be required in the future.
	100 N Area		D4 Building - MO-013	1.01.01.06.07.61	D4 Building - MO-013	Mobile Office at 1120N	N/A	No planning activities currently ongoing; will be required in the future.
	100 N Area		D4 Building - MO-050	1.01.01.06.07.62	D4 Building - MO-050	Mobile Office	N/A	No planning activities currently ongoing; will be required in the future.
	100 N Area		D4 Building - MO-055	1.01.01.06.07.63	D4 Building - MO-055	Mobile Office	N/A	No planning activities currently ongoing; will be required in the future.
	100 N Area		D4 Building - MO-100	1.01.01.06.07.64	D4 Building - MO-100	Mobile Office	N/A	No planning activities currently ongoing; will be required in the future.
	100 N Area		D4 Building - MO-358	1.01.01.06.07.65	D4 Building - MO-358	Training Simulator West of 1120N	N/A	No planning activities currently ongoing; will be required in the future.
	100 N Area		D4 Building - MO-390	1.01.01.06.07.66	D4 Building - MO-390	Field Trailer at 105C	N/A	No planning activities currently ongoing; will be required in the future.
	100 N Area		D4 Building - MO-403	1.01.01.06.07.67	D4 Building - MO-403	Change House and Lunch Room	N/A	No planning activities currently ongoing; will be required in the future.
	100 N Area		D4 Building - MO-415 (also 1103N)	1.01.01.06.07.68	D4 Building - MO-415 (also 1103N)	Admin. Office Trailer	N/A	No planning activities currently ongoing; will be required in the future.

Section J
Attachment 1: River Corridor Closure Contract Work Scope

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	REGULATORY DOCUMENTATION STATUS h	ASSUMED ACTIVITY STATUS AS OF 1/31/05 i
	100 N Area		D4 Building - MO-425	1.01.01.06.07.69	D4 Building - MO-425	Analytical Lab Facility @1120N	N/A	No planning activities currently ongoing; will be required in the future.
	100 N Area		D4 Building - MO-426	1.01.01.06.07.70	D4 Building - MO-426	Sample Receiving/Prep Stage at 1120N	N/A	No planning activities currently ongoing; will be required in the future.
	100 N Area		D4 Building - MO-427	1.01.01.06.07.71	D4 Building - MO-427	Mobile Change/Break Room	N/A	No planning activities currently ongoing; will be required in the future.
	100 N Area		D4 Building - MO-740	1.01.01.06.07.72	D4 Building - MO-740	Mobile Office NW of 1120N Building	N/A	No planning activities currently ongoing; will be required in the future.
	100 N Area		D4 Building - MO-827	1.01.01.06.07.73	D4 Building - MO-827	Mobile Office	N/A	No planning activities currently ongoing; will be required in the future.
	100 N Area		D4 Building - MO-848	1.01.01.06.07.74	D4 Building - MO-848	Mobile Office at 100N Yard	N/A	No planning activities currently ongoing; will be required in the future.
	100 N Area		D4 Building - MO-900	1.01.01.06.07.75	D4 Building - MO-900	Mobile Office	N/A	No planning activities currently ongoing; will be required in the future.
	100 N Area		D4 Building - MO-911	1.01.01.06.07.76	D4 Building - MO-911	Mobile Office	N/A	No planning activities currently ongoing; will be required in the future.
	100 N Area		D4 Building - MO-913	1.01.01.06.07.77	D4 Building - MO-913	Change Trailer	N/A	No planning activities currently ongoing; will be required in the future.
	100 N Area		D4 Building - MO-950	1.01.01.06.07.78	D4 Building - MO-950	Mobile Office at 100N Laydown Yard	N/A	No planning activities currently ongoing; will be required in the future.
D⁴ - Retention Basins								
	100 N Area		D4 Retention Basin - 1312N	1.01.01.06.10.01	D4 Retention Basin - 1312N	Liquid Effluent Retention Basin	Removal Action Work Plan 100-N Ancillary Facilities (2003)	No planning activities currently ongoing; will be required in the future.
	100 N Area		D4 Retention Basin - 1904N	1.01.01.06.10.02	D4 Retention Basin - 1904N	Sewage Lagoon	Removal Action Work Plan 100-N Ancillary Facilities (2003)	No planning activities currently ongoing; will be required in the future.

Section J
Attachment 1: River Corridor Closure Contract Work Scope

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	REGULATORY DOCUMENTATION STATUS h	ASSUMED ACTIVITY STATUS AS OF 1/31/05 i
	100 N Area		D4 Retention Basin - 1909N	1.01.01.06.10.03	D4 Retention Basin - 1909N	Waste Disposal Valve Pit	Regulatory Documentation Required ^j	No planning activities currently ongoing; will be required in the future.
D⁴ - Remaining Facilities								
	100 N Area		D4 Building - 100N	1.01.01.06.08.01	D4 Remaining Facilities - 100N	River Lines Structure	Removal Action Work Plan 100-N Ancillary Facilities (2003)	No planning activities currently ongoing; will be required in the future.
	100 N Area		D4 Remaining Facilities - 105ND	1.01.01.06.08.02	D4 Remaining Facilities - 105ND	Remote Air Intake	Removal Action Work Plan 100-N Ancillary Facilities (2003)	No planning activities currently ongoing; will be required in the future.
	100 N Area		D4 Remaining Facilities - 105NE	1.01.01.06.08.03	D4 Remaining Facilities - 105NE	Fission Products Trap	Removal Action Work Plan 100-N Ancillary Facilities (2003)	No planning activities currently ongoing; will be required in the future.
	100 N Area		D4 Remaining Facilities - 116N	1.01.01.06.08.04	D4 Remaining Facilities - 116N	Air Stack	Removal Action Work Plan 100-N Ancillary Facilities (2003)	No planning activities currently ongoing; will be required in the future.
	100 N Area		D4 Remaining Facilities - 1310N (See WS 116-N-2)	1.01.01.06.08.05	D4 Remaining Facilities - 1310N (includes Waste Site 116-N-2)	Radioactive Liquid and Waste Treatment Facility	Removal Action Work Plan 100-N Ancillary Facilities (2003)	No planning activities currently ongoing; will be required in the future.
	100 N Area		D4 Remaining Facilities - 1524N	1.01.01.06.08.06	D4 Remaining Facilities - 1524N	Hazardous Waste Pad	Regulatory Documentation Required ^j	No planning activities currently ongoing; will be required in the future.
	100 N Area		D4 Remaining Facilities - 1525N	1.01.01.06.08.07	D4 Remaining Facilities - 1525N	Laydown Storage Area	Removal Action Work Plan 100-N Ancillary Facilities (2003)	No planning activities currently ongoing; will be required in the future.
	100 N Area		D4 Remaining Facilities - 1607N1	1.01.01.06.08.08	D4 Remaining Facilities - 1607N1	Sewage Treatment Tank	Regulatory Documentation Required ^j	No planning activities currently ongoing; will be required in the future.
	100 N Area		D4 Remaining Facilities - 1607N2	1.01.01.06.08.09	D4 Remaining Facilities - 1607N2	Sewage Treatment Tank	Regulatory Documentation Required ^j	No planning activities currently ongoing; will be required in the future.
	100 N Area		D4 Remaining Facilities - 1607N3	1.01.01.06.08.10	D4 Remaining Facilities - 1607N3	Sewage Treatment Tank	Regulatory Documentation Required ^j	No planning activities currently ongoing; will be required in the future.
	100 N Area		D4 Remaining Facilities - 1607N9	1.01.01.06.08.11	D4 Remaining Facilities - 1607N9	Sewage Treatment Tank	Regulatory Documentation Required ^j	No planning activities currently ongoing; will be required in the future.

Section J
Attachment 1: River Corridor Closure Contract Work Scope

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	REGULATORY DOCUMENTATION STATUS h	ASSUMED ACTIVITY STATUS AS OF 1/31/05 i
	100 N Area		D4 Remaining Facilities - 1706NA	1.01.01.06.08.12	D4 Remaining Facilities - 1706NA	Sewer Lift Station	Removal Action Work Plan 100-N Ancillary Facilities (2003)	No planning activities currently ongoing; will be required in the future.
	100 N Area		D4 Remaining Facilities - 1715N	1.01.01.06.08.13	D4 Remaining Facilities - 1715N	Underground Oil Tanks 4, North of 182N	Removal Action Work Plan 100-N Ancillary Facilities (2003)	No planning activities currently ongoing; will be required in the future.
	100 N Area		D4 Remaining Facilities - 1723NX	1.01.01.06.08.14	D4 Remaining Facilities - 1723NX	Laydown Storage Yard	Removal Action Work Plan 100-N Ancillary Facilities (2003)	No planning activities currently ongoing; will be required in the future.
	100 N Area		D4 Remaining Facilities - 1802N	1.01.01.06.08.15	D4 Remaining Facilities - 1802N	Pipe Trestle	Removal Action Work Plan 100-N Ancillary Facilities (2003)	Work is currently ongoing. Pipe and asbestos removal complete - structure is remaining.
	100 N Area		D4 Remaining Facilities - 181NA	1.01.01.06.08.16	D4 Remaining Facilities - 181NA	Pump House/Guard Tower	Removal Action Work Plan 100-N Ancillary Facilities (2003)	No planning activities currently ongoing; will be required in the future.
	100 N Area		D4 Remaining Facilities - 181NB	1.01.01.06.08.17	D4 Remaining Facilities - 181NB	#3 Diesel Enclosure	Removal Action Work Plan 100-N Ancillary Facilities (2003)	No planning activities currently ongoing; will be required in the future.
	100 N Area		D4 Remaining Facilities - 181NC	1.01.01.06.08.18	D4 Remaining Facilities - 181NC	Sample Station/Skid Station	Removal Action Work Plan 100-N Ancillary Facilities (2003)	No planning activities currently ongoing; will be required in the future.
	100 N Area		D4 Remaining Facilities - 183NA	1.01.01.06.08.19	D4 Remaining Facilities - 183NA	Pump House	Removal Action Work Plan 100-N Ancillary Facilities (2003)	No planning activities currently ongoing; will be required in the future.
	100 N Area		D4 Remaining Facilities - 183NB	1.01.01.06.08.20	D4 Remaining Facilities - 183NB	Clearwell	Removal Action Work Plan 100-N Ancillary Facilities (2003)	No planning activities currently ongoing; will be required in the future.
	100 N Area		D4 Remaining Facilities - 183NC	1.01.01.06.08.21	D4 Remaining Facilities - 183NC	Filter Backwash Sump	Removal Action Work Plan 100-N Ancillary Facilities (2003)	No planning activities currently ongoing; will be required in the future.
	100 N Area		D4 Remaining Facilities - 183ND	1.01.01.06.08.22	D4 Remaining Facilities - 183ND	Clearwell Overflow Pad	Removal Action Work Plan 100-N Ancillary Facilities (2003)	No planning activities currently ongoing; will be required in the future.
	100 N Area		D4 Remaining Facilities - 184NE	1.01.01.06.08.23	D4 Remaining Facilities - 184NE	Compressor Shed	Removal Action Work Plan 100-N Ancillary Facilities (2003)	No planning activities currently ongoing; will be required in the future.
	100 N Area		D4 Remaining Facilities - 184NF	1.01.01.06.08.24	D4 Remaining Facilities - 184NF	Chemical Injection House	Removal Action Work Plan 100-N Ancillary Facilities (2003)	No planning activities currently ongoing; will be required in the future.

Section J
Attachment 1: River Corridor Closure Contract Work Scope

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	REGULATORY DOCUMENTATION STATUS h	ASSUMED ACTIVITY STATUS AS OF 1/31/05 i
	100 N Area		D4 Remaining Facilities - 1900N	1.01.01.06.08.25	D4 Remaining Facilities - 1900N	Water Supply Tanks	Removal Action Work Plan 100-N Ancillary Facilities (2003)	No planning activities currently ongoing; will be required in the future.
	100 N Area		D4 Remaining Facilities - 1902N	1.01.01.06.08.26	D4 Remaining Facilities - 1902N	Export Water Tie-In Building	Removal Action Work Plan 100-N Ancillary Facilities (2003)	No planning activities currently ongoing; will be required in the future.
	100 N Area		D4 Remaining Facilities - 1903N	1.01.01.06.08.27	D4 Remaining Facilities - 1903N	Old Septic System	Removal Action Work Plan 100-N Ancillary Facilities (2003)	No planning activities currently ongoing; will be required in the future.
	100 N Area		D4 Remaining Facilities - 1904NA	1.01.01.06.08.28	D4 Remaining Facilities - 1904NA	Sewage Lift Station #1	Removal Action Work Plan 100-N Ancillary Facilities (2003)	No planning activities currently ongoing; will be required in the future.
	100 N Area		D4 Remaining Facilities - 1904NB	1.01.01.06.08.29	D4 Remaining Facilities - 1904NB	Sewage Lift Station #2	Removal Action Work Plan 100-N Ancillary Facilities (2003)	No planning activities currently ongoing; will be required in the future.
	100 N Area		D4 Remaining Facilities - 1904NC	1.01.01.06.08.30	D4 Remaining Facilities - 1904NC	Sewage Lift Station #3	Removal Action Work Plan 100-N Ancillary Facilities (2003)	No planning activities currently ongoing; will be required in the future.
	100 N Area		D4 Building -1908NE Outfall Structure (includes Wa	1.01.01.06.08.31	D4 Remaining Facilities - 1908NE (includes Waste Site - 1908NE)	Hanford Generating Plant - Outfall Structure	Regulatory Documentation Required ^j	No planning activities currently ongoing; will be required in the future.
	100 N Area		D4 Remaining Facilities - 1926N	1.01.01.06.08.32	D4 Remaining Facilities - 1926N	Valve Pit	Removal Action Work Plan 100-N Ancillary Facilities (2003)	No planning activities currently ongoing; will be required in the future.
Interim Safe Storage								
	100 N Area		Interim Safe Storage - 105-N REACTOR (ISS)	1.02.04.01.21.01	Interim Safe Storage - 105-N REACTOR (ISS)	N Reactor	Regulatory Documentation Required ^j	No planning activities currently ongoing; will be required in the future.
ISS-Management and Support			Iss-Management and Support	1.02.99.01.29	Iss-Management and Support	Management and Support	N/A	N/A
100 Area Remaining Sites								
Design								
	100 Area		Fld. Rem. - 100 Area Burial Design	1.03.07.04.01.01	Design - 100 Area Burial Design	Remedial Design for 100 Area Burial Grounds	Interim Remedial Action Record of Decision, 100 Area Burial Grounds (2000)	No planning activities currently ongoing; will be required in the future. This activity includes all 100 Area Operable Units.
	100 Area	100-IU-2	Fld. Rem. - 100-IU-2 Remedial Action Design	1.03.07.04.01.02	Design - 100-IU-2 Remedial Action Design	White Bluffs Town Site Waste Site Design	Interim Remedial Action Record of Decision, 100 Area Remaining Sites (1999)	No planning activities currently ongoing; will be required in the future.

Section J
Attachment 1: River Corridor Closure Contract Work Scope

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	REGULATORY DOCUMENTATION STATUS h	ASSUMED ACTIVITY STATUS AS OF 1/31/05 i
	100 Area	100-IU-6	Fld. Rem. - 100-IU-6 Remedial Action Design	1.03.07.04.01.03	Design - 100-IU-6 Remedial Action Design	Hanford Town Site Waste Site Design	Interim Remedial Action Record of Decision, 100 Area Remaining Sites (1999)	No planning activities currently ongoing; will be required in the future.
Regulatory Support								
	100 Area				Regulatory Support - Remedial Action Reactor Area Project Cost, Multi-Agency Radiation Survey and Site Investigation Manual Verification Sampling, RCRA Sampling and Analysis Plans (Includes Sampling & Release Documents) and Verification Data Quality Objective	100 Area Remaining Sites Non-Site Specific Costs	Regulatory Documentation Required J	Dollars Rebilled to Project Activities
Confirmatory Sampling Sites								
	100 Area	100-IU-2	Confirmatory Sampling Site - 600-129	1.03.07.01.03.01	Confirmatory Sampling Site - 600-129	White Bluffs Pre-MED Community Dump Site 1	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	No planning activities currently ongoing; will be required in the future.
	100 Area	100-IU-6	Confirmatory Sampling Site - 600-202	1.03.07.01.03.02	Confirmatory Sampling Site - 600-202	Four Burn and Burial Pits	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	No planning activities currently ongoing; will be required in the future.
	100 Area	100-IU-6	Confirmatory Sampling Site - 600-205	1.03.07.01.03.03	Confirmatory Sampling Site - 600-205	Hanford Town Site Landfill 2	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	No planning activities currently ongoing; will be required in the future.
	100 Area	100-IU-6	Confirmatory Sampling Site - 600-208	1.03.07.01.03.04	Confirmatory Sampling Site - 600-208	Hanford Construction Camp Boiler House Ponds	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	No planning activities currently ongoing; will be required in the future.
	100 Area	100-IU-2	Confirmatory Sampling Site - 600-98	1.03.07.01.03.05	Confirmatory Sampling Site - 600-98	East White Bluffs City Landfills	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	No planning activities currently ongoing; will be required in the future.
Waste Site Remediation								
	100 Area	100-IU-2	Remediate Waste Site - 600-176	1.03.07.02.05.01	Remediate Waste Site - 600-176	White Bluffs Paint Disposal Area	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	No planning activities currently ongoing; will be required in the future.
	100 Area	100-IU-2	Remediate Waste Site - 600-182	1.03.07.02.05.02	Remediate Waste Site - 600-182	White Bluffs Asbestos Pipe and Lagging and Excess Piping	Regulatory Documentation Required J	No planning activities currently ongoing; will be required in the future.
	100 Area	100-IU-2	Remediate Waste Site - 600-191	1.03.07.02.05.03	Remediate Waste Site - 600-191	White Bluffs Pre-Medical Community Dump Site 2	Regulatory Documentation Required J	No planning activities currently ongoing; will be required in the future.
	100 Area	100-IU-6	Remediate Waste Site - 600-108 (includes 600-257)	1.03.07.03.05.01	Remediate Waste Site - 600-108 (includes 600-257)	213-J & 213-K Cribs, Gable Mountain Plutonium Storage Vaults	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	No planning activities currently ongoing; will be required in the future.

Section J
Attachment 1: River Corridor Closure Contract Work Scope

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	REGULATORY DOCUMENTATION STATUS h	ASSUMED ACTIVITY STATUS AS OF 1/31/05 i
	100 Area	100-IU-6	Remediate Waste Site - 600-149	1.03.07.03.05.02	Remediate Waste Site - 600-149	Small Arms Range, Rifle and Pistol Range	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	No planning activities currently ongoing; will be required in the future.
	100 Area	100-IU-6	Remediate Waste Site - 600-178	1.03.07.03.05.03	Remediate Waste Site - 600-178	213-J and 213-K Guard House Toilet Pit	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
	100 Area	100-IU-6	Remediate Waste Site - 600-186	1.03.07.03.05.04	Remediate Waste Site - 600-186	Hanford Construction Camp Septic Tanks and Sewage Treatment Plants	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
	100 Area	100-IU-6	Remediate Waste Site - 600-213	1.03.07.03.05.05	Remediate Waste Site - 600-213	Hanford Airstrip Underground Fuel Storage Tanks	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
	100 Area	100-IU-6	Remediate Waste Site - 600-3	1.03.07.03.05.06	Remediate Waste Site - 600-3	Hanford Town Site Dumping Area and Paint Pit	Interim Action Record of Decision, 100 Area Remaining Sites (1999)	No planning activities currently ongoing; will be required in the future.
Fld. Rem.-100 Area RS Non Site Specific Support			Fld. Rem.-100 Area RS Non Site Specific Support	1.03.07.75.25	Fld. Rem.-100 Area RS Non Site Specific Support	Non Site Specific Support	N/A	N/A
D⁴ - Buildings								
	100 Area		D4 Building - 609 (includes 613 Storage Shelter)	1.01.01.07.07.01	D4 Building - 609 (includes 613 Storage Shelter)	Central Fire Station, 100 Areas (Located between the 100 and 200 Areas)	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
D4-Non-Site Specific Support 100 Area			D4-Non-Site Specific Support 100 Area	1.01.01.75.25	D4-Non-Site Specific Support 100 Area	Non Site Specific Support	N/A	N/A
200 Area								
Waste Operations								
200 Area ERDF Waste Ops-Constrn								
	200 Area ERDF		Waste Ops - ERDF Construction Cells 7 & 8	1.04.01.01.30.01	Waste Operations - Environmental Restoration Disposal Facility (Expansion Cells 7 & 8)	Construction	N/A	Construction of Cells 5 & 6 are complete. The RCCC Contractor will be responsible for construction of Cells 7 & 8. Cells 7 & 8 will require a Vadose Zone monitoring system.
	200 Area ERDF		Waste Ops - ERDF Construction Cells 9 & 10	1.04.01.01.30.02	Waste Operations - Environmental Restoration Disposal Facility (Expansion Cells 9 & 10)	Construction	N/A	Construction of Cells 5 & 6 are complete. The RCCC Contractor will be responsible for construction of Cells 9&10.

Section J
Attachment 1: River Corridor Closure Contract Work Scope

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	REGULATORY DOCUMENTATION STATUS h	ASSUMED ACTIVITY STATUS AS OF 1/31/05 i
	200 Area ERDF		Waste Ops - ERDF Construction Support	1.04.01.01.30.75		Construction	N/A	Ongoing activity
200 Area ERDF Waste Ops-Closure								
	200 Area ERDF		Waste Ops-Closure Cells 3 & 4	1.04.01.04.3B.01	Waste Operations - Environmental Restoration Disposal Facility (Closure and Interim Cover)	Closure	N/A	Ongoing activity
	200 Area ERDF		Waste Ops-Closure Cells 5 & 6	1.04.01.04.3B.02	Waste Operations - Environmental Restoration Disposal Facility (Closure and Interim Cover)	Closure	N/A	Ongoing activity
	200 Area ERDF		Waste Ops-Closure Support	1.04.01.04.3B.75		Closure	N/A	Ongoing activity
200 Area ERDF Waste Ops-Ops/Disp (CLIN #1)								
	200 Area ERDF		Waste Ops-Disposal	1.04.01.02.31.01	Waste Operations - Environmental Restoration Disposal Facility (Facility Operations/Disposal)	Operation/Disposal	N/A	Ongoing activity; reduce/increase waste volumes due to D4 and Field Remediation work completed or closed out or added
	200 Area ERDF		Waste Ops-Disposal Support	1.04.01.02.31.75		Operation/Disposal	N/A	Ongoing activity
200 Area ERDF Waste Ops-Ops/Disp (CLIN #2)								
	200 Area ERDF		Waste Ops-PNNL Facilities Disposal	1.04.01.02.33.01	Waste Ops-PNNL Facilities Disposal	Operation/Disposal	N/A	Function of CLIN #2
	200 Area ERDF		Waste Ops-PNNL Facilities Waste Treatment	1.04.01.02.34.01	Waste Ops-PNNL Facilities Waste Treatment	Operation/Disposal	N/A	Function of CLIN #2
200 Area ERDF Waste Ops-Ops/Disp (CLIN #3)								
	200 Area ERDF		Waste Ops-618-10/11 Disposal	1.04.01.02.35.01	Waste Ops-618-10/11 Disposal	Operation/Disposal	N/A	Function of CLIN #3 approval (-C)
	200 Area ERDF		Waste Ops-618-10/11 Treatment	1.04.01.02.36.01	Waste Ops-618-10/11 Treatment	Operation/Disposal	N/A	Function of CLIN #3 approval (-C)
200 Area ERDF Waste Ops-Trnsptn (CLIN #1)								

Section J
Attachment 1: River Corridor Closure Contract Work Scope

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	REGULATORY DOCUMENTATION STATUS h	ASSUMED ACTIVITY STATUS AS OF 1/31/05 i
	200 Area ERDF		Waste Ops-Transportation Routes/Methods	1.04.01.03.37.01	Waste Operations - Environmental Restoration Disposal Facility (Transportation)	Transportation	N/A	Ongoing activity
	200 Area ERDF		Waste Ops-Transportation	1.04.01.03.38.01	Waste Operations - Environmental Restoration Disposal Facility (Transportation)	Transportation	N/A	Ongoing activity; reduce waste volumes due to D4 and Field Remediation work completed or closed out; adjust for new scope in D4 and Field Remediation. This will also include demobilization of leased trucks/increased cost for return of leased trucks no lo
	200 Area ERDF		Waste Ops-Transportation Support	1.04.01.03.38.75		Operation/Disposal	N/A	Ongoing activity
200 Area ERDF Waste Ops-Trnsptn (CLIN #2)								
	200 Area ERDF		Waste Ops-PNNL Facilities Transportation	1.04.01.03.39.01	Waste Ops-PNNL Facilities Disposal	Operation/Disposal	N/A	Function of CLIN #2
200 Area ERDF Waste Ops-Trnsptn (CLIN #3)								
	200 Area ERDF		Waste Ops-618-10/11 Transportation	1.04.01.03.3A.01	Waste Ops-618-10/11Disposal	Operation/Disposal	N/A	Function of CLIN #3
Waste Ops-Management and Support			Waste Ops-Management and Support	1.04.99.01.29 / 1.04.99.02.29 / 1.04.01.02.32	Waste Ops-Management and Support	Management and Support	N/A	N/A
300 Area								
308 Building								
D⁴ - Buildings								
	300 Area		D4 Building - 308	1.01.04.01.07.L1	D4 Building - 308	Fuels Development Laboratory	Regulatory Documentation Required ^J	Unoccupied - No planning activities currently ongoing; will be required in the future.
	300 Area		D4 Building - 308A	1.01.04.01.07.L2	D4 Building - 308A	Fuels Development Laboratory	Regulatory Documentation Required ^J	Unoccupied - No planning activities currently ongoing; will be required in the future.
324 Building								
Waste Site Remediation								
	300 Area	300-FF-2	Rmdiate Wste Site - 300-25 (Costs included in D4 3	1.03.12.02.05.A1	Remediate Waste Site - 300-25 (Costs included in D4 324)		Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.

Section J
Attachment 1: River Corridor Closure Contract Work Scope

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	REGULATORY DOCUMENTATION STATUS h	ASSUMED ACTIVITY STATUS AS OF 1/31/05 i
	300 Area	300-FF-2	Remediate Waste Site - 300-263	1.03.12.02.05.A2	Remediate Waste Site - 300-263	324 Building Diversion Tank	Interim Action Record of Decision, 300-FF-2 (2001)	No planning activities currently ongoing; will be required in the future.
	300 Area	300-FF-2	Remediate Waste Site - 300-265	1.03.12.02.05.A3	Remediate Waste Site - 300-265	Pipe Trench Between 324 and 325 buildings	Interim Action Record of Decision, 300-FF-2 (2001)	No planning activities currently ongoing; will be required in the future.
D⁴ - Buildings								
	300 Area		D4 Building - 324 and Assoc. Structures (300-25)	1.01.03.01.07.01	D4 Building - 324 and Associated Structures (includes Buildings 324-BA, 324A, 324D, and Waste Site 300-25)	Chemical Engineering Laboratory	TPA M-89-00, TPA M-94, DOE/RL 96-73-324 Closure Plan (Nuclear Cat. 2) - Regulatory Documentation Required ^J	Partial Deactivation-A, B, & C hot cells are cleaned out. D cell, Shielded Material Facility (SMF), & High Level Vault Tanks remain to be done. Balance of D ⁴ required.
	300 Area		D4 Building - 324A	1.01.03.01.07.02	D4 Building - 324A (Cost included in D4 324)	300 Area Accelerated Closure Plan Zone KA Small Facilities	Regulatory Documentation Required ^J	Unoccupied - No planning activities currently ongoing; will be required in the future.
	300 Area		D4 Building - 324-BA	1.01.03.01.07.03	D4 Building - 324-BA (Cost included in D4 324)	324 Boiler Annex	Regulatory Documentation Required ^J	Operating Facility - No planning activities currently ongoing; will be required in the future.
	300 Area		D4 Building - 324D	1.01.03.01.07.04	D4 Building - 324D (Cost included in D4 324)	300 Area Accelerated Closure Plan Zone KA Small Facilities	Regulatory Documentation Required ^J	Operating Facility - No planning activities currently ongoing; will be required in the future.
D⁴ - Remaining Facilities								
	300 Area		D4 Remaining Facilities - 324B	1.01.03.01.08.01	D4 Remaining Facilities - 324B	Chemical Engineering Laboratory Exhaust Stack	TPA M-94-03 - Regulatory Documentation Required ^J	Operating Facility - No planning activities currently ongoing; will be required in the future.
325 Building								
Waste Site Remediation								
D⁴ - Buildings								
	300 Area		D4 Building - 325-BA	1.01.04.01.07.M4	D4 Building - 325B	Shielded Lab Annex Part of 325 Building	Nuclear Cat. 2 / RCRA PERMIT Treatment, Storage, and Disposal (04RCA0015) - Regulatory Documentation Required ^J	Operating Facility - No planning activities currently ongoing; will be required in the future.
300A 325 Building (CLIN #2)								
	300 Area		D4 Building - 325	1.01.04.01.07.M1	D4 Building - 325	Radiochemical Processing Laboratory	Nuclear Cat. 2 / RCRA PERMIT Treatment, Storage, and Disposal (04RCA0015) - Regulatory Documentation Required ^J	Operating Facility - No planning activities currently ongoing; will be required in the future.

Section J
Attachment 1: River Corridor Closure Contract Work Scope

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	REGULATORY DOCUMENTATION STATUS h	ASSUMED ACTIVITY STATUS AS OF 1/31/05 i
	300 Area		D4 Building - 325A	1.01.04.01.07.M2	D4 Building - 325A	Cesium Recovery Facility Part of 325 Building	Nuclear Cat. 2 / RCRA PERMIT Treatment, Storage, and Disposal (04RCA0015) - Regulatory Documentation Required ^j	Operating Facility - No planning activities currently ongoing; will be required in the future.
	300 Area		D4 Building - 325B	1.01.04.01.07.M3	D4 Building - 325-BA	325 Boiler Annex	Nuclear Cat. 2 / RCRA PERMIT Treatment, Storage, and Disposal (04RCA0015) - Regulatory Documentation Required ^j	Operating Facility - No planning activities currently ongoing; will be required in the future.
	300 Area		D4 Building - 325C	1.01.04.01.07.M5	D4 Building - 325C	Fluorine Gas Storage Part of 325 Building.	Nuclear Cat. 2 / RCRA PERMIT Treatment, Storage, and Disposal (04RCA0015) - Regulatory Documentation Required ^j	Operating Facility - No planning activities currently ongoing; will be required in the future.
	300 Area		D4 Building - 325D	1.01.04.01.07.M6	D4 Building - 325D	Maintenance Shop Addition Part of 325 Building	Nuclear Cat. 2 / RCRA PERMIT Treatment, Storage, and Disposal (04RCA0015) - Regulatory Documentation Required ^j	Operating Facility - No planning activities currently ongoing; will be required in the future.
	300 Area		D4 Building - 325E	1.01.04.01.07.M7	D4 Building - 325E	Fire Riser/Backflow Preventer Building	Nuclear Cat. 2 / RCRA PERMIT Treatment, Storage, and Disposal (04RCA0015) - Regulatory Documentation Required ^j	Operating Facility - No planning activities currently ongoing; will be required in the future.
326 Building								
D⁴ - Buildings								
	300 Area		D4 Building - 326-BA	1.01.04.01.07.N2	D4 Building - 326-BA	326 Boiler Annex	Regulatory Documentation Required ^j	Operating Facility - No planning activities currently ongoing; will be required in the future.
300A 326 Building (CLIN #2)								
	300 Area		D4 Building - 326	1.01.04.01.07.N1	D4 Building - 326	Material Science Laboratory	Regulatory Documentation Required ^j	Operating Facility - No planning activities currently ongoing; will be required in the future.
327 Building								
D⁴ - Buildings								
0041.00774	300 Area		D4 Building - 327 and Assoc Structures (300-264)	1.01.03.02.07.01	D4 Building - 327 and Associated Structures (includes Building 327BA and Waste Site 300-264)	Post-Irradiation Test Laboratory	TPA M-92-16, and HNF-5068, Rev 1A (Nuclear Cat. 3) - Regulatory Documentation Required ^j	Partial Deactivation-4 of 11 hot cells are cleaned out. Remaining hot cells and balance of building D4 required. Special-Case Waste (SCW) to be removed by the PHMC. Building will be transferred to RCCC after SCW is removed. Mod 004
0041.xxxxx	300 Area		D4 Building - 327BA	1.01.03.02.07.02	D4 Building - 327BA (Costs included with D4 327)	327 Boiler Annex	Regulatory Documentation Required ^j	Operating Facility - No planning activities currently ongoing; will be required in the future.

Section J
Attachment 1: River Corridor Closure Contract Work Scope

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	REGULATORY DOCUMENTATION STATUS h	ASSUMED ACTIVITY STATUS AS OF 1/31/05 i
D4-Non Site Specific Support 324/327 Area			D4-Non Site Specific Support 324/327 Area	1.01.03.75.25	D4-Non Site Specific Support 324/327 Area	Non Site Specific Support	N/A	N/A
329 Building								
D⁴ - Buildings								
	300 Area		D4 Building - 329	1.01.04.01.07.P1	D4 Building - 329	Chemical Sciences Laboratory	Regulatory Documentation Required ^J	Operating Facility - No planning activities currently ongoing; will be required in the future.
331 Building								
Confirmatory Sampling Sites								
	300 Area	300-FF-2	Confirmatory Sampling Site - 331 LSLDF	1.03.12.01.03.08	Confirmatory Sampling Site - 331 LSLDF	Life Sciences Lab Drain Field	Interim Action Record of Decision, 300-FF-2 (2001)	No planning activities currently ongoing; will be required in the future.
	300 Area	300-FF-2	Confirmatory Sampling Site - 331 LSLT1	1.03.12.01.03.09	Confirmatory Sampling Site - 331 LSLT1	Life Sciences Laboratory Trench #1	Interim Action Record of Decision, 300-FF-2 (2001)	No planning activities currently ongoing; will be required in the future.
	300 Area	300-FF-2	Confirmatory Sampling Site - 331 LSLT2	1.03.12.01.03.10	Confirmatory Sampling Site - 331 LSLT2	Life Sciences Laboratory Trench #2	Interim Action Record of Decision, 300-FF-2 (2001)	No planning activities currently ongoing; will be required in the future.
Waste Site Remediation								
D⁴ - Buildings								
	300 Area		D4 Building - 331-BA	1.01.04.01.07.Q2	D4 Building - 331-BA	331 Boiler Annex	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
300A 331 Building (CLIN #2)								
	300 Area		D4 Building - 331	1.01.04.01.07.Q1	D4 Building - 331	Life Sciences Laboratory	Regulatory Documentation Required ^J	Operating Facility - No planning activities currently ongoing; will be required in the future.
	300 Area		D4 Building - 331C	1.01.04.01.07.Q3	D4 Building - 331C	Storage Facility	Regulatory Documentation Required ^J	Operating Facility - No planning activities currently ongoing; will be required in the future.
	300 Area		D4 Building - 331D	1.01.04.01.07.Q4	D4 Building - 331D	Biomagnetic Effects Laboratory	Regulatory Documentation Required ^J	Operating Facility - No planning activities currently ongoing; will be required in the future.

Section J
Attachment 1: River Corridor Closure Contract Work Scope

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	REGULATORY DOCUMENTATION STATUS h	ASSUMED ACTIVITY STATUS AS OF 1/31/05 i
	300 Area		D4 Building - 331G	1.01.04.01.07.Q5	D4 Building - 331G	Interim Tissue Repository	Regulatory Documentation Required ^J	Operating Facility - No planning activities currently ongoing; will be required in the future.
	300 Area		D4 Building - 331H	1.01.04.01.07.Q6	D4 Building - 331H	Aerosol Wind Tunnel Research Facility	Regulatory Documentation Required ^J	Operating Facility - No planning activities currently ongoing; will be required in the future.
300 Area Remaining Sites								
Design								
	300 Area		Fld. Rem.-300 Area RS Design	1.03.12.03.01.01	Design - Remedial Action Design	300 Area Remedial Action Design	Interim Remedial Action Record of Decision, 300-FF-2	No planning activities currently ongoing; will be required in the future.
Regulatory Support								
	300 Area				Regulatory Support - 305-B Closure Plan, Accelerated Closure Plan Cultural Resources Review, EE/CA's for the 300 Area, Multi-Agency Radiation Survey and Site Investigation Manual Verification Sampling, Remedial Action Area Project Cost, Regulatory Support - RCRA Sampling and Analysis Plans (Includes Sampling & Release Documents) and Verification Data Quality Objective	300 Area Buildings and Non-Site Specific Project Costs	Regulatory Documentation Required ^J	Dollars Rebinned to Project Activities. EE/CA for ~ 36 buildings will be complete by 12/31/04. No planning activities on the other EE/CA's is currently ongoing; will be required in the future.
Confirmatory Sampling Sites								
	300 Area	300-FF-2	CS Site - 300A Misc Piping (No Assoc Waste Info)	1.03.12.01.03.01	Confirmatory Sampling Site - 300 Area Misc Piping (Currently no Waste Information Data System Site Associated with this Site)	300 Area - Misc Piping	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
	300 Area	300-FF-2	Confirmatory Sampling Site - 300-2	1.03.12.01.03.02	Confirmatory Sampling Site - 300-2	Contaminated Light Water Disposal	Interim Action Record of Decision, 300-FF-2 (2001)	No planning activities currently ongoing; will be required in the future.
	300 Area	300-FF-2	Confirmatory Sampling Site - 300-32 (333 Bldg.)	1.03.12.01.03.03	Confirmatory Sampling Site - 300-32 (Associated with 333 Bldg.)	Fabrication Shop Leak	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
	300 Area	300-FF-2	Confirmatory Sampling Site - 300-7	1.03.12.01.03.04	Confirmatory Sampling Site - 300-7	Undocumented Solid Waste Burial Ground	Interim Action Record of Decision, 300-FF-2 (2001)	Scope is included in subcontract awarded in FY 2004. Excavation has not started.
	300 Area	300-FF-2	Confirmatory Sampling Site - 300-9	1.03.12.01.03.05	Confirmatory Sampling Site - 300-9	Solid Waste Burial Ground	Interim Action Record of Decision, 300-FF-2 (2001)	Scope is included in subcontract awarded in FY 2004. Excavation has not started.

Section J
Attachment 1: River Corridor Closure Contract Work Scope

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	REGULATORY DOCUMENTATION STATUS h	ASSUMED ACTIVITY STATUS AS OF 1/31/05 i
	300 Area	300-FF-2	Confirmatory Sampling Site - 303-M UOF	1.03.12.01.03.06	Confirmatory Sampling Site - 303-M UOF	303M Uranium Oxide Facility	Interim Action Record of Decision, 300-FF-2 (2001)	No planning activities currently ongoing; will be required in the future.
	300 Area	300-FF-2	Confirmatory Sampling Site - UPR-300-2	1.03.12.01.03.07	Confirmatory Sampling Site - UPR-300-2	Releases at the 340 Facility	Interim Action Record of Decision, 300-FF-2 (2001)	No planning activities currently ongoing; will be required in the future.
Waste Site Remediation								
	300 Area	300-FF-2	Remediate Waste Site - 300-39 (Building 309)	1.03.12.02.05.01	Remediate Waste Site - 300-39 (Costs included with D4 Building 309)		Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
	300 Area	300-FF-2	Remediate Waste Site - 309-TW-1 (Building 309)	1.03.12.02.05.02	Remediate Waste Site - 309-TW-1 (Costs included with D4 Building 309)		Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
	300 Area	300-FF-2	Remediate Waste Site - 309-TW-2 (Building 309)	1.03.12.02.05.03	Remediate Waste Site - 309-TW-2 (Costs included with D4 Building 309)		Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
	300 Area	300-FF-2	Remediate Waste Site - 309-TW-3 (Building 309)	1.03.12.02.05.04	Remediate Waste Site - 309-TW-3 (Costs included with D4 Building 309)		Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
	300 Area	300-FF-2	Remediate Waste Site - 309-WS-1 (Building 309)	1.03.12.02.05.05	Remediate Waste Site - 309-WS-1 (Costs included with D4 Building 309)		Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
	300 Area	300-FF-2	Remediate Waste Site - 309-WS-2 (Building 309)	1.03.12.02.05.06	Remediate Waste Site - 309-WS-2 (Costs included with D4 Building 309)		Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
	300 Area	300-FF-2	Remediate Waste Site - 309-WS-3 (Building 309)	1.03.12.02.05.07	Remediate Waste Site - 309-WS-3 (Costs included with D4 Building 309)		Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
	300 Area	300-FF-2	Remediate Waste Site - 2607-FSM	1.03.12.02.05.08	Remediate Waste Site - 2607-FSM	Septic Tank System	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
	300 Area	300-FF-2	Remediate Waste Site - 300 RLWS	1.03.12.02.05.09	Remediate Waste Site - 300 RLWS	300 Area Radioactive Liquid Waste Sewer (RLWS)	Interim Action Record of Decision, 300-FF-2 (2001)	No planning activities currently ongoing; will be required in the future.
	300 Area	300-FF-2	Remediate Waste Site - 300 RRLWS	1.03.12.02.05.10	Remediate Waste Site - 300 RRLWS	300 Area Retired Radioactive Liquid Waste Sewer (RRLWS)	Interim Action Record of Decision, 300-FF-2 (2001)	No planning activities currently ongoing; will be required in the future.

Section J
Attachment 1: River Corridor Closure Contract Work Scope

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	REGULATORY DOCUMENTATION STATUS h	ASSUMED ACTIVITY STATUS AS OF 1/31/05 i
	300 Area	300-FF-2	Remediate Waste Site - 300 VTS	1.03.12.02.05.11	Remediate Waste Site - 300 VTS	In-Situ Vitrification Test Site (VTS)	Interim Action Record of Decision, 300-FF-2 (2001) and the ESD for the 300-FF-2 OU ROD, May 2004	The Tri-Parties have evaluated the additional cleanup necessary to achieve unrestricted cleanup levels for waste sites outside the "core industrial zone". Based on the evaluation, the soil cleanup level for this waste site has been changed from "industri
	300 Area	300-FF-2	Remediate Waste Site - 300-109	1.03.12.02.05.12	Remediate Waste Site - 300-109	333 Building Storm Water Runoff	Interim Action Record of Decision, 300-FF-2 (2001)	No planning activities currently ongoing; will be required in the future.
	300 Area	300-FF-2	Remediate Waste Site - 300-11	1.03.12.02.05.13	Remediate Waste Site - 300-11	Soil at Site of Former Underground Gasoline Tank	Interim Action Record of Decision, 300-FF-2 (2001)	No planning activities currently ongoing; will be required in the future.
	300 Area	300-FF-2	Remediate Waste Site - 300-110	1.03.12.02.05.14	Remediate Waste Site - 300-110	333 Building Storm Water Runoff	Interim Action Record of Decision, 300-FF-2 (2001)	No planning activities currently ongoing; will be required in the future.
	300 Area	300-FF-2	Remediate Waste Site - 300-121	1.03.12.02.05.15	Remediate Waste Site - 300-121	French Drain	Interim Action Record of Decision, 300-FF-2 (2001)	No planning activities currently ongoing; will be required in the future.
	300 Area	300-FF-2	Remediate Waste Site - 300-123 (Building 366A)	1.03.12.02.05.16	Remediate Waste Site - 300-123 (Costs included with D4 Building 366A)		Regulatory Documentation Required ^j	No planning activities currently ongoing; will be required in the future.
	300 Area	300-FF-2	Remediate Waste Site - 300-15	1.03.12.02.05.17	Remediate Waste Site - 300-15	Leakage from Corroded Process Sewer Pipe	Interim Action Record of Decision, 300-FF-2 (2001)	No planning activities currently ongoing; will be required in the future.
	300 Area	300-FF-2	Remediate Waste Site - 300-16	1.03.12.02.05.18	Remediate Waste Site - 300-16	Solid Waste Contamination Area	Interim Action Record of Decision, 300-FF-2 (2001)	No planning activities currently ongoing; will be required in the future.
	300 Area	300-FF-2	Remediate Waste Site - 300-175	1.03.12.02.05.19	Remediate Waste Site - 300-175	3714 Building Steam Condensate, Miscellaneous	Interim Action Record of Decision, 300-FF-2 (2001)	No planning activities currently ongoing; will be required in the future.
	300 Area	300-FF-2	Remediate Waste Site - 300-18	1.03.12.02.05.20	Remediate Waste Site - 300-18	Surface Contaminated Dumping Area #4	Interim Action Record of Decision, 300-FF-2 (2001)	Excavation and sorting and sampling are complete. Loadout is in ongoing. Scope is 50% complete.
	300 Area	300-FF-2	Remediate Waste Site - 300-214	1.03.12.02.05.21	Remediate Waste Site - 300-214	300 Retention Process Sewer	Interim Action Record of Decision, 300-FF-2 (2001)	No planning activities currently ongoing; will be required in the future.
	300 Area	300-FF-2	Remediate Waste Site - 300-218 (Building 314)	1.03.12.02.05.22	Remediate Waste Site - 300-218 (Costs included with D4 Building 314)		Regulatory Documentation Required ^j	No planning activities currently ongoing; will be required in the future.

Section J
Attachment 1: River Corridor Closure Contract Work Scope

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	REGULATORY DOCUMENTATION STATUS h	ASSUMED ACTIVITY STATUS AS OF 1/31/05 i
	300 Area	300-FF-2	Remediate Waste Site - 300-219	1.03.12.02.05.23	Remediate Waste Site - 300-219	300 Area Waste Acid Transfer Line	Regulatory Documentation Required ^j	No planning activities currently ongoing; will be required in the future.
	300 Area	300-FF-2	Remediate Waste Site - 300-22	1.03.12.02.05.24	Remediate Waste Site - 300-22	309 B-Cell Cleanout Leak	Interim Action Record of Decision, 300-FF-2 (2001)	No planning activities currently ongoing; will be required in the future.
	300 Area	300-FF-2	Remediate Waste Site - 300-222 (Building 384)	1.03.12.02.05.25	Remediate Waste Site - 300-222 (Costs included with D4 Building 384)		Regulatory Documentation Required ^j	No planning activities currently ongoing; will be required in the future.
	300 Area	300-FF-2	Remediate Waste Site - 300-223 (Building 384)	1.03.12.02.05.26	Remediate Waste Site - 300-223 (Costs included with D4 Building 384)		Regulatory Documentation Required ^j	No planning activities currently ongoing; will be required in the future.
	300 Area	300-FF-2	Remediate Waste Site - 300-224	1.03.12.02.05.27	Remediate Waste Site - 300-224	WATS and U Bearing Piping Trench	Interim Action Record of Decision, 300-FF-2 (2001)	No planning activities currently ongoing; will be required in the future.
	300 Area	300-FF-2	Remediate Waste Site - 300-24	1.03.12.02.05.28	Remediate Waste Site - 300-24	Soil Contamination Area	Interim Action Record of Decision, 300-FF-2 (2001)	No planning activities currently ongoing; will be required in the future.
	300 Area	300-FF-2	Remediate Waste Site - 300-251	1.03.12.02.05.29	Remediate Waste Site - 300-251	Unplanned Release	Interim Action Record of Decision, 300-FF-2 (2001)	No planning activities currently ongoing; will be required in the future.
	300 Area	300-FF-2	Remediate Waste Site - 300-255	1.03.12.02.05.30	Remediate Waste Site - 300-255	309 Tank Farm Contaminated Soil	Interim Action Record of Decision, 300-FF-2 (2001)	No planning activities currently ongoing; will be required in the future.
	300 Area	300-FF-2	Remediate Waste Site - 300-256	1.03.12.02.05.31	Remediate Waste Site - 300-256	306E Fabrication and Testing Laboratory Release	Interim Action Record of Decision, 300-FF-2 (2001)	No planning activities currently ongoing; will be required in the future.
	300 Area	300-FF-2	Remediate Waste Site - 300-257	1.03.12.02.05.32	Remediate Waste Site - 300-257	309 Holdup Tank Outfall Pipeline	Interim Action Record of Decision, 300-FF-2 (2001)	No planning activities currently ongoing; will be required in the future.
	300 Area	300-FF-2	Remediate Waste Site - 300-258	1.03.12.02.05.33	Remediate Waste Site - 300-258	Abandoned Pipe Trench between the 334 Tank Farm and 306E	Interim Action Record of Decision, 300-FF-2 (2001)	No planning activities currently ongoing; will be required in the future.
	300 Area	300-FF-2	Remediate Waste Site - 300-259	1.03.12.02.05.34	Remediate Waste Site - 300-259	Contamination Area Surrounding 618-1 Burial Ground	Interim Action Record of Decision, 300-FF-2 (2001)	No planning activities currently ongoing; will be required in the future.
	300 Area	300-FF-2	Remediate Waste Site - 300-260	1.03.12.02.05.35	Remediate Waste Site - 300-260	Contaminated Soil Release Site	Interim Action Record of Decision, 300-FF-2 (2001)	No planning activities currently ongoing; will be required in the future.

Section J
Attachment 1: River Corridor Closure Contract Work Scope

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	REGULATORY DOCUMENTATION STATUS h	ASSUMED ACTIVITY STATUS AS OF 1/31/05 i
	300 Area	300-FF-2	Remediate Waste Site - 300-268	1.03.12.02.05.36	Remediate Waste Site - 300-268	3741 Building Foundation	Interim Action Record of Decision, 300-FF-2 (2001)	No planning activities currently ongoing; will be required in the future.
	300 Area	300-FF-2	Remediate Waste Site - 300-270	1.03.12.02.05.37	Remediate Waste Site - 300-270	Unplanned Release at 313 Building	Interim Action Record of Decision, 300-FF-2 (2001)	No planning activities currently ongoing; will be required in the future.
	300 Area	300-FF-2	Remediate Waste Site - 300-273	1.03.12.02.05.38	Remediate Waste Site - 300-273	Fuel Oil Transfer Pipeline, 366 Bunker Pipeline	Regulatory Documentation Required ^j	No planning activities currently ongoing; will be required in the future.
	300 Area	300-FF-2	Remediate Waste Site - 300-28	1.03.12.02.05.39	Remediate Waste Site - 300-28	Contamination Found Along Ginkgo Street	Interim Action Record of Decision, 300-FF-2 (2001)	No planning activities currently ongoing; will be required in the future.
	300 Area	300-FF-2	Remediate Waste Site - 300-29	1.03.12.02.05.40	Remediate Waste Site - 300-29	Berm	Interim Action Record of Decision, 300-FF-2 (2001)	No planning activities currently ongoing; will be required in the future.
	300 Area	300-FF-2	Remediate Waste Site - 300-33	1.03.12.02.05.41	Remediate Waste Site - 300-33	Uranium-contaminated soil at Building 306W	Interim Action Record of Decision, 300-FF-2 (2001)	No planning activities currently ongoing; will be required in the future.
	300 Area	300-FF-2	Remediate Waste Site - 300-34	1.03.12.02.05.42	Remediate Waste Site - 300-34	Soil Contaminated by Process Sewer Leak	Interim Action Record of Decision, 300-FF-2 (2001)	No planning activities currently ongoing; will be required in the future.
	300 Area	300-FF-2	Remediate Waste Site - 300-4	1.03.12.02.05.43	Remediate Waste Site - 300-4	Substation Soil Contamination	Interim Action Record of Decision, 300-FF-2 (2001)	No planning activities currently ongoing; will be required in the future.
	300 Area	300-FF-2	Remediate Waste Site - 300-40	1.03.12.02.05.44	Remediate Waste Site - 300-40	Corrosion of Vitrified Clay Sewer Pipe	Interim Action Record of Decision, 300-FF-2 (2001)	No planning activities currently ongoing; will be required in the future.
	300 Area	300-FF-2	Remediate Waste Site - 300-41 (Building 306E)	1.03.12.02.05.45	Remediate Waste Site - 300-41 (Costs included with D4 Building 306E)		Regulatory Documentation Required ^j	No planning activities currently ongoing; will be required in the future.
	300 Area	300-FF-2	Remediate Waste Site - 300-43	1.03.12.02.05.46	Remediate Waste Site - 300-43	Unplanned Release Uranium-contaminated soil around Building 304	Interim Action Record of Decision, 300-FF-2 (2001)	No planning activities currently ongoing; will be required in the future.
	300 Area	300-FF-2	Remediate Waste Site - 300-46	1.03.12.02.05.47	Remediate Waste Site - 300-46	Uranium Chemical Wastes at Building 3706	Interim Action Record of Decision, 300-FF-2 (2001)	No planning activities currently ongoing; will be required in the future.
	300 Area	300-FF-2	Remediate Waste Site - 300-48	1.03.12.02.05.48	Remediate Waste Site - 300-48	Thorium Oxide and Fuel Fabrication Wastes Release Around Building 3732	Interim Action Record of Decision, 300-FF-2 (2001)	No planning activities currently ongoing; will be required in the future.

Section J
Attachment 1: River Corridor Closure Contract Work Scope

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	REGULATORY DOCUMENTATION STATUS h	ASSUMED ACTIVITY STATUS AS OF 1/31/05 i
	300 Area	300-FF-2	Remediate Waste Site - 300-5	1.03.12.02.05.49	Remediate Waste Site - 300-5	Contaminated Soil at Site of Former Underground Gasoline Tank	Interim Action Record of Decision, 300-FF-2 (2001)	No planning activities currently ongoing; will be required in the future.
	300 Area	300-FF-2	Remediate Waste Site - 300-6 (Building 366A)	1.03.12.02.05.50	Remediate Waste Site - 300-6 (Costs included with D4 Building 366A)		Regulatory Documentation Required ^j	No planning activities currently ongoing; will be required in the future.
	300 Area	300-FF-2	Remediate Waste Site - 300-8	1.03.12.02.05.51	Remediate Waste Site - 300-8	Aluminum Shavings Area	Interim Action Record of Decision, 300-FF-2 (2001)	Subcontract awarded - excavation to begin 02/03/05
	300 Area	300-FF-2	Remediate Waste Site - 300-80	1.03.12.02.05.52	Remediate Waste Site - 300-80	333 Building Storm water Runoff and Steam Condensate, Miscellaneous Stream #268	Interim Action Record of Decision, 300-FF-2 (2001)	No planning activities currently ongoing; will be required in the future.
	300 Area	300-FF-2	Remediate Waste Site - 303-M SA	1.03.12.02.05.53	Remediate Waste Site - 303-M SA	303M Building Storage Area	Interim Action Record of Decision, 300-FF-2 (2001)	No planning activities currently ongoing; will be required in the future.
	300 Area	300-FF-2	Remediate Waste Site - 305-B SF	1.03.12.02.05.54	Remediate Waste Site - 305-B SF	305-B Storage Facility	Regulatory Documentation Required ^j	No planning activities currently ongoing; will be required in the future.
	300 Area	300-FF-2	Remediate Waste Site - 307 RB (Building 307)	1.03.12.02.05.55	Remediate Waste Site - 307 RB (Costs included with D4 Building 307)	307 Retention Basins	Regulatory Documentation Required ^j	No planning activities currently ongoing; will be required in the future.
	300 Area	300-FF-2	Remediate Waste Site - 311-TK-40 (Building 333)	1.03.12.02.05.56	Remediate Waste Site - 311-TK-40 (Costs included with D4 Building 333)		Regulatory Documentation Required ^j	No planning activities currently ongoing; will be required in the future.
	300 Area	300-FF-2	Remediate Waste Site - 311-TK-50 (Building 333)	1.03.12.02.05.57	Remediate Waste Site - 311-TK-50 (Costs included with D4 Building 333)		Regulatory Documentation Required ^j	No planning activities currently ongoing; will be required in the future.
	300 Area	300-FF-2	Remediate Waste Site - 313 ESSP	1.03.12.02.05.58	Remediate Waste Site - 313 ESSP	East Side Storage Pad	Interim Action Record of Decision, 300-FF-2 (2001)	No planning activities currently ongoing; will be required in the future.
	300 Area	300-FF-2	Remediate Waste Site - 313-TK-2 (Building 313)	1.03.12.02.05.59	Remediate Waste Site - 313-TK-2 (Costs included with D4 Building 313)		Regulatory Documentation Required ^j	No planning activities currently ongoing; will be required in the future.
	300 Area	300-FF-2	Remediate Waste Site - 316-3	1.03.12.02.05.60	Remediate Waste Site - 316-3	Process Water Trenches	Interim Action Record of Decision, 300-FF-2 (2001)	No planning activities currently ongoing; will be required in the future.

Section J
Attachment 1: River Corridor Closure Contract Work Scope

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	REGULATORY DOCUMENTATION STATUS h	ASSUMED ACTIVITY STATUS AS OF 1/31/05 i
	300 Area	300-FF-2	Remediate Waste Site - 316-4	1.03.12.02.05.61	Remediate Waste Site - 316-4	300 Area North Cribs	Interim Action Record of Decision, 300-FF-2 (2001) and the ESD for the 300-FF-2 OU ROD, May 2004	The Tri-Parties have evaluated the additional cleanup necessary to achieve unrestricted cleanup levels for waste sites outside the "core industrial zone". Based on the evaluation, the soil cleanup level for this waste site has been changed from "industri
	300 Area	300-FF-2	Remediate Waste Site - 323 Tank 1	1.03.12.02.05.62	Remediate Waste Site - 323 Tank 1	321 Building Underground Waste Tanks, 321 Tank Farm #3	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
	300 Area	300-FF-2	Remediate Waste Site - 323 Tank 2	1.03.12.02.05.63	Remediate Waste Site - 323 Tank 2	321 Building Underground Waste Tanks, 321 Tank Farm #3	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
	300 Area	300-FF-2	Remediate Waste Site - 323 Tank 3	1.03.12.02.05.64	Remediate Waste Site - 323 Tank 3	321 Building Underground Waste Tanks, 321 Tank Farm #3	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
	300 Area	300-FF-2	Remediate Waste Site - 323 Tank 4	1.03.12.02.05.65	Remediate Waste Site - 323 Tank 4	321 Building Underground Waste Tanks, 321 Tank Farm #3	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
	300 Area	300-FF-2	Remediate Waste Site - 323-TK-1 (Building 323)	1.03.12.02.05.66	Remediate Waste Site - 323-TK-1 (Costs included with D4 Building 323)		Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
	300 Area	300-FF-2	Remediate Waste Site - 323-TK-2 (Building 323)	1.03.12.02.05.67	Remediate Waste Site - 323-TK-2 (Costs included with D4 Building 323)		Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
	300 Area	300-FF-2	Remediate Waste Site - 323-TK-3 (Building 323)	1.03.12.02.05.68	Remediate Waste Site - 323-TK-3 (Costs included with D4 Building 323)		Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
	300 Area	300-FF-2	Remediate Waste Site - 323-TK-4 (Building 323)	1.03.12.02.05.69	Remediate Waste Site - 323-TK-4 (Costs included with D4 Building 323)		Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
	300 Area	300-FF-2	Remediate Waste Site - 333 ESHWSA	1.03.12.02.05.70	Remediate Waste Site - 333 ESHWSA	333 Building East Side Hazardous Waste Storage Area (ESHWSA)	Interim Action Record of Decision, 300-FF-2 (2001)	No planning activities currently ongoing; will be required in the future.
	300 Area	300-FF-2	Remediate Waste Site - 333 WSTF	1.03.12.02.05.71	Remediate Waste Site - 333 WSTF	333 West Side Tank Far (WSTF) Uranium Bearing Acid Tanks	Interim Action Record of Decision, 300-FF-2 (2001)	No planning activities currently ongoing; will be required in the future.

Section J
Attachment 1: River Corridor Closure Contract Work Scope

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	REGULATORY DOCUMENTATION STATUS h	ASSUMED ACTIVITY STATUS AS OF 1/31/05 i
	300 Area	300-FF-2	Remediate Waste Site - 333-TK-11 (333)	1.03.12.02.05.72	Remediate Waste Site - 333-TK-11 (Costs included in D4 333)		Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
	300 Area	300-FF-2	Remediate Waste Site - 333-TK-7 (333)	1.03.12.02.05.73	Remediate Waste Site - 333-TK-7 (Costs included in D4 333)		Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
	300 Area	300-FF-2	Remediate Waste Site - 333-WSTF (333)	1.03.12.02.05.74	Remediate Waste Site - 333-WSTF (Costs included in D4 333)		Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
	300 Area	300-FF-2	Remediate Waste Site - 340 Complex	1.03.12.02.05.75	Remediate Waste Site - 340 Complex	Radioactive Liquid Waste Handling Facility	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
	300 Area	300-FF-2	Remediate Waste Site - 3712-USSA (Building 3712)	1.03.12.02.05.76	Remediate Waste Site - 3712-USSA (Costs included with D4 Building 3712)	Uranium Scrap Storage Area	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
	300 Area	300-FF-2	Remediate Waste Site - 600 NSTFST	1.03.12.02.05.77	Remediate Waste Site - 600 NSTFST	Near Surface Test Facility Septic Tank System	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
	300 Area	300-FF-2	Remediate Waste Site - 600-117	1.03.12.02.05.78	Remediate Waste Site - 600-117	300 Area Treated Effluent Disposal Facility (TEDF)	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
	300 Area	300-FF-2	Remediate Waste Site - 600-243	1.03.12.02.05.79	Remediate Waste Site - 600-243	Petroleum Contaminated Soil Bioremediation Pad	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
	300 Area	300-FF-2	Remediate Waste Site - 600-259	1.03.12.02.05.80	Remediate Waste Site - 600-259	Grout Waste Test Lysimeter	Interim Action Record of Decision, 300-FF-2 (2001) and the ESD for the 300-FF-2 OU ROD, May 2004	The Tri-Parties have evaluated the additional cleanup necessary to achieve unrestricted cleanup levels for waste sites outside the "core industrial zone". Based on the evaluation, the soil cleanup level for this waste site has been changed from "industri

Section J
Attachment 1: River Corridor Closure Contract Work Scope

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	REGULATORY DOCUMENTATION STATUS h	ASSUMED ACTIVITY STATUS AS OF 1/31/05 i
	300 Area	300-FF-2	Remediate Waste Site - 600-47	1.03.12.02.05.81	Remediate Waste Site - 600-47	Dumping Area	Interim Action Record of Decision, 300-FF-2 (2001) and the ESD for the 300-FF-2 OU ROD, May 2004	The Tri-Parties have evaluated the additional cleanup necessary to achieve unrestricted cleanup levels for waste sites outside the "core industrial zone". Based on the evaluation, the soil cleanup level for this waste site has been changed from "industri
	300 Area	300-FF-2	Remediate Waste Site - 600-58	1.03.12.02.05.82	Remediate Waste Site - 600-58	H.J. Ashe Substation Oil/Water Separator & Drywells	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
	300 Area	300-FF-2	Remediate Waste Site - 600-59	1.03.12.02.05.83	Remediate Waste Site - 600-59	H.J. Ashe Substation Storage Area	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
	300 Area	300-FF-2	Remediate Waste Site - 600-60	1.03.12.02.05.84	Remediate Waste Site - 600-60	H.J. Ashe Substation Switchyard Facility	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
	300 Area	300-FF-2	Remediate Waste Site - 600-62	1.03.12.02.05.85	Remediate Waste Site - 600-62	Benton Switch Substation Releases	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
	300 Area	300-FF-2	Remediate Waste Site - 600-63	1.03.12.02.05.86	Remediate Waste Site - 600-63	300-N Lysimeter Area	Interim Action Record of Decision, 300-FF-2 (2001) and the ESD for the 300-FF-2 OU ROD, May 2004	The Tri-Parties have evaluated the additional cleanup necessary to achieve unrestricted cleanup levels for waste sites outside the "core industrial zone". Based on the evaluation, the soil cleanup level for this waste site has been changed from "industri
	300 Area	300-FF-2	Remediate Waste Site - UPR-300-1	1.03.12.02.05.87	Remediate Waste Site - UPR-300-1	307-340 Waste Line Leak	Interim Action Record of Decision, 300-FF-2 (2001)	No planning activities currently ongoing; will be required in the future.
	300 Area	300-FF-2	Remediate Waste Site - UPR-300-11	1.03.12.02.05.88	Remediate Waste Site - UPR-300-11	Underground Radioactive Liquid Line Leak	Interim Action Record of Decision, 300-FF-2 (2001)	No planning activities currently ongoing; will be required in the future.
	300 Area	300-FF-2	Remediate Waste Site - UPR-300-17	1.03.12.02.05.89	Remediate Waste Site - UPR-300-17	Unplanned Release	Interim Action Record of Decision, 300-FF-2 (2001)	No planning activities currently ongoing; will be required in the future.

Section J
Attachment 1: River Corridor Closure Contract Work Scope

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	REGULATORY DOCUMENTATION STATUS h	ASSUMED ACTIVITY STATUS AS OF 1/31/05 i
	300 Area	300-FF-2	Remediate Waste Site - UPR-300-38	1.03.12.02.05.90	Remediate Waste Site - UPR-300-38	Unplanned Release	Interim Action Record of Decision, 300-FF-2 (2001)	No planning activities currently ongoing; will be required in the future.
	300 Area	300-FF-2	Remediate Waste Site - UPR-300-39	1.03.12.02.05.91	Remediate Waste Site - UPR-300-39	Unplanned Release	Interim Action Record of Decision, 300-FF-2 (2001)	No planning activities currently ongoing; will be required in the future.
	300 Area	300-FF-2	Remediate Waste Site - UPR-300-4	1.03.12.02.05.92	Remediate Waste Site - UPR-300-4	Uranium Contamination beneath and South of Building 321	Interim Action Record of Decision, 300-FF-2 (2001)	No planning activities currently ongoing; will be required in the future.
	300 Area	300-FF-2	Remediate Waste Site - UPR-300-40	1.03.12.02.05.93	Remediate Waste Site - UPR-300-40	Unplanned Release	Interim Action Record of Decision, 300-FF-2 (2001)	No planning activities currently ongoing; will be required in the future.
	300 Area	300-FF-2	Remediate Waste Site - UPR-300-42 (Building 384)	1.03.12.02.05.94	Remediate Waste Site - UPR-300-42 (Costs included with D4 Building 384)		Regulatory Documentation Required ^j	No planning activities currently ongoing; will be required in the future.
	300 Area	300-FF-2	Remediate Waste Site - UPR-300-45	1.03.12.02.05.95	Remediate Waste Site - UPR-300-45	Unplanned Release	Interim Action Record of Decision, 300-FF-2 (2001)	No planning activities currently ongoing; will be required in the future.
	300 Area	300-FF-2	Remediate Waste Site - UPR-300-46	1.03.12.02.05.96	Remediate Waste Site - UPR-300-46	Unplanned Release	Interim Action Record of Decision, 300-FF-2 (2001)	No planning activities currently ongoing; will be required in the future.
	300 Area	300-FF-2	Remediate Waste Site - UPR-300-5	1.03.12.02.05.97	Remediate Waste Site - UPR-300-5	Spill at 309 Storage Basin	Interim Action Record of Decision, 300-FF-2 (2001)	No planning activities currently ongoing; will be required in the future.
	300 Area	300-FF-2	Remediate Waste Site - UPR-600-22	1.03.12.02.05.98	Remediate Waste Site - UPR-600-22	Washington Public Power Supply System Windrow Site, 600-21	Interim Action Record of Decision, 300-FF-2 (2001)	No planning activities currently ongoing; will be required in the future.
	300 Area	300-FF-2	Remediate Waste Site - 300-269	1.03.12.02.05.99	Remediate Waste Site - 300-269	331-A Virology Laboratory Foundation	Interim Action Record of Decision, 300-FF-2 (2001)	No planning activities currently ongoing; will be required in the future.
	300 Area	300-FF-2	Remediate Waste Site - 325 WTF	1.03.12.02.05.B1	Remediate Waste Site - 325 WTF	325 Waste Treatment Facility (WTF), 325 Hazardous Waste Treatment Units	Regulatory Documentation Required ^j	No planning activities currently ongoing; will be required in the future.
	300 Area	300-FF-2	Remediate Waste Site - UPR-300-10	1.03.12.02.05.B2	Remediate Waste Site - UPR-300-10	Pipeline Leak Beneath Building 325	Interim Action Record of Decision, 300-FF-2 (2001)	No planning activities currently ongoing; will be required in the future.
	300 Area	300-FF-2	Remediate Waste Site - UPR-300-12	1.03.12.02.05.B3	Remediate Waste Site - UPR-300-12	Pipeline Leak Beneath Building 325-A	Interim Action Record of Decision, 300-FF-2 (2001)	No planning activities currently ongoing; will be required in the future.

Section J
Attachment 1: River Corridor Closure Contract Work Scope

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	REGULATORY DOCUMENTATION STATUS h	ASSUMED ACTIVITY STATUS AS OF 1/31/05 i
	300 Area	300-FF-2	Remediate Waste Site - UPR-300-48	1.03.12.02.05.B4	Remediate Waste Site - UPR-300-48	Drain Line Leak at Building 325 Basement Topsy Pit	Interim Action Record of Decision, 300-FF-2 (2001)	No planning activities currently ongoing; will be required in the future.
	300 Area	300-FF-2	Remediate Waste Site - 300-264 (Bldg 327)	1.03.12.02.05.C1	Remediate Waste Site - 300-264 (Costs included in D4 327)		Regulatory Documentation Required j	No planning activities currently ongoing; will be required in the future.
Burial Ground Remediation								
	300 Area	300-FF-2	Remediate Burial Ground - 618-1	1.03.12.02.06.01	Remediate Burial Ground - 618-1	Solid Waste Burial Ground #1	Interim Action Record of Decision, 300-FF-2 (2001)	No planning activities currently ongoing; will be required in the future.
	300 Area	300-FF-2	Remediate Burial Ground - 618-13	1.03.12.02.06.02	Remediate Burial Ground - 618-13	303 Building Contaminated Soil Burial Site	Interim Action Record of Decision, 300-FF-2 (2001) and the ESD for the 300-FF-2 OU ROD, May 2004	The Tri-Parties have evaluated the additional cleanup necessary to achieve unrestricted cleanup levels for waste sites outside the "core industrial zone". Based on the evaluation, the soil cleanup level for this waste site has been changed from "industri
	300 Area	300-FF-2	Remediate Burial Ground - 618-2	1.03.12.02.06.03	Remediate Burial Ground - 618-2	Solid Waste Burial Ground #2	Interim Action Record of Decision, 300-FF-2 (2001)	Subcontract awarded - excavation to begin 06/21/05
	300 Area	300-FF-2	Remediate Burial Ground - 618-3	1.03.12.02.06.04	Remediate Burial Ground - 618-3	Dry Waste Burial Ground	Interim Action Record of Decision, 300-FF-2 (2001)	Excavation and sorting and sampling are complete. Loadout is in ongoing. Scope is 70% complete.
	300 Area	300-FF-2	Remediate Burial Ground - 618-7	1.03.12.02.06.05	Remediate Burial Ground - 618-7	Burial Ground #7	Interim Action Record of Decision, 300-FF-2 (2001) and the ESD for the 300-FF-2 OU ROD, May 2004	The Tri-Parties have evaluated the additional cleanup necessary to achieve unrestricted cleanup levels for waste sites outside the "core industrial zone". Based on the evaluation, the soil cleanup level for this waste site has been changed from "industri
	300 Area	300-FF-2	Remediate Burial Ground - 618-8	1.03.12.02.06.06	Remediate Burial Ground - 618-8	Uranium-contaminated Soil Under a Parking Lot	Interim Action Record of Decision, 300-FF-2 (2001)	Subcontract awarded - excavation to begin 04/14/05
Fld. Rem.-300 Area Non Site Specific Support			Fld. Rem.-300 Area Non Site Specific Support	1.03.12.75.25	Fld. Rem.-300 Area Non Site Specific Support	Non Site Specific Support	N/A	N/A
D⁴ - Buildings								

Section J
Attachment 1: River Corridor Closure Contract Work Scope

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	REGULATORY DOCUMENTATION STATUS h	ASSUMED ACTIVITY STATUS AS OF 1/31/05 i
	300 Area		D4 Building - 3225	1.01.04.01.07.01	D4 Building - 3225	300 Area Accelerated Closure Plan Zone A Small Facilities	Regulatory Documentation (EE/CA) Completed	Unoccupied - No planning activities currently ongoing; will be required in the future.
	300 Area		D4 Building - 332	1.01.04.01.07.02	D4 Building - 332	300 Area Accelerated Closure Plan Zone A Small Facilities Packaging Test Facility	Regulatory Documentation (EE/CA) Completed	Unoccupied - No planning activities currently ongoing; will be required in the future.
	300 Area		D4 Building - 334	1.01.04.01.07.03	D4 Building - 334	300 Area Accelerated Closure Plan Zone A Small Facilities Process Sewer Monitor Facility 300	Regulatory Documentation (EE/CA) Completed	Unoccupied - No planning activities currently ongoing; will be required in the future.
	300 Area		D4 Building - 334A	1.01.04.01.07.04	D4 Building - 334A	300 Area Accelerated Closure Plan Zone A Small Facilities	Regulatory Documentation (EE/CA) Completed	Unoccupied - No planning activities currently ongoing; will be required in the future.
	300 Area		D4 Building - 3727	1.01.04.01.07.05	D4 Building - 3727	Classified Vault	Regulatory Documentation Required ^j	Unoccupied - No planning activities currently ongoing; will be required in the future.
	300 Area		D4 Building - 3906A	1.01.04.01.07.06	D4 Building - 3906A	300 Area Accelerated Closure Plan Zone A Small Facilities	Regulatory Documentation Required ^j	No planning activities currently ongoing; will be required in the future.
	300 Area		D4 Building - 303A	1.01.04.01.07.07	D4 Building - 303A	300 Area Accelerated Closure Plan Zone E Small Facilities	Regulatory Documentation (EE/CA) Completed	Unoccupied - No planning activities currently ongoing; will be required in the future.
	300 Area		D4 Building - 303B	1.01.04.01.07.08	D4 Building - 303B	300 Area Accelerated Closure Plan Zone E Small Facilities	(TPA-MX-92-06-TO2/Nuclear Cat 3) Regulatory Documentation (EE/CA) Completed ^j	Uranium disposition to be completed by the PHMC. Building will be transferred to RCCC after uranium disposition.
	300 Area		D4 Building - 303C	1.01.04.01.07.09	D4 Building - 303C	300 Area Accelerated Closure Plan Zone E Small Facilities	Regulatory Documentation (EE/CA) Completed	Unoccupied - No planning activities currently ongoing; will be required in the future.
	300 Area		D4 Building - 303E	1.01.04.01.07.10	D4 Building - 303E	300 Area Accelerated Closure Plan Zone F Small Facilities	Regulatory Documentation Required ^j	Unoccupied - No planning activities currently ongoing; will be required in the future.
	300 Area		D4 Building - 303F	1.01.04.01.07.11	D4 Building - 303F	300 Area Accelerated Closure Plan Zone B Small Facilities	300 Area WATS RCRA Partial Cleaned Closed 1999. Remaining to be done under Interim Record of Decision 300-FF-2 - Regulatory Documentation EE/CA Completed	Unoccupied - No planning activities currently ongoing; will be required in the future.
	300 Area		D4 Building - 303G	1.01.04.01.07.12	D4 Building - 303G	300 Area Accelerated Closure Plan Zone B Small Facilities	Regulatory Documentation EE/CA Completed	Unoccupied - No planning activities currently ongoing; will be required in the future.

Section J
Attachment 1: River Corridor Closure Contract Work Scope

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	REGULATORY DOCUMENTATION STATUS h	ASSUMED ACTIVITY STATUS AS OF 1/31/05 i
	300 Area		D4 Building - 303J	1.01.04.01.07.13	D4 Building - 303J	Materials Storage Building	Regulatory Documentation Required ^J	Unoccupied - No planning activities currently ongoing; will be required in the future.
	300 Area		D4 Building - 303M	1.01.04.01.07.14	D4 Building - 303M	Uranium Oxide Building	Regulatory Documentation (EE/CA) Completed	Unoccupied - No planning activities currently ongoing; will be required in the future.
	300 Area		D4 Building - 304 (See Also Waste Site 300-249)	1.01.04.01.07.15	D4 Building - 304 (includes Waste Site 300-249)	300 Area Accelerated Closure Plan Zone E Small Facilities	Regulatory Documentation EE/CA Completed	Unoccupied - No planning activities currently ongoing; will be required in the future.
	300 Area		D4 Building - 304A	1.01.04.01.07.16	D4 Building - 304A	300 Area Accelerated Closure Plan Zone E Small Facilities	Regulatory Documentation Required ^J	Unoccupied - No planning activities currently ongoing; will be required in the future.
	300 Area		D4 Building - 305	1.01.04.01.07.17	D4 Building - 305	Engineering Testing Facility	Regulatory Documentation Required ^J	Unoccupied - No planning activities currently ongoing; will be required in the future.
	300 Area		D4 Building - 305A	1.01.04.01.07.18	D4 Building - 305A	Electrician and Pipefitter Shop	Regulatory Documentation Required ^J	D ⁴ complete down to the pad by 03/10/05. Scope is 90% complete.
	300 Area		D4 Building - 305B	1.01.04.01.07.19	D4 Building - 305B	Hazardous Waste Storage Facility	RCRA PERMIT Part III, Ch 2 (Ecology 1994)/Treatment, Storage, and Disposal (04RCA0015); Regulatory Documentation (EE/CA) Completed	Operating Facility - No planning activities currently ongoing; will be required in the future.
	300 Area		D4 Building - 305-BA	1.01.04.01.07.20	D4 Building - 305-BA	300 Area Accelerated Closure Plan Zone C Small Facilities	Regulatory Documentation Required ^J	Operating Facility - No planning activities currently ongoing; will be required in the future.
	300 Area		D4 Building - 305P	1.01.04.01.07.21	D4 Building - 305P	300 Area Accelerated Closure Plan Zone C Small Facilities	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
	300 Area		D4 Building - 306E (See Also Waste Site 300-41)	1.01.04.01.07.22	D4 Building - 306E (includes Waste Site 300-41)	Development Fabrication and Test Lab	Regulatory Documentation EE/CA Completed	Unoccupied - No planning activities currently ongoing; will be required in the future.
	300 Area		D4 Building - 306E-BA	1.01.04.01.07.23	D4 Building - 306E-BA	300 Area Accelerated Closure Plan Zone F Small Facilities	Regulatory Documentation EE/CA Completed	Unoccupied - No planning activities currently ongoing; will be required in the future.
	300 Area		D4 Building - 306W	1.01.04.01.07.24	D4 Building - 306W	Materials Development Laboratory	Regulatory Documentation EE/CA Completed	Unoccupied - No planning activities currently ongoing; will be required in the future.

Section J
Attachment 1: River Corridor Closure Contract Work Scope

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	REGULATORY DOCUMENTATION STATUS h	ASSUMED ACTIVITY STATUS AS OF 1/31/05 i
	300 Area		D4 Building - 307 (See Also Waste Site 307-RB)	1.01.04.01.07.25	D4 Building - 307 (includes Waste Site 307-RB)	Retention Basin Structure	Regulatory Documentation Required ^J	Operating Facility Supports 310 Treated Effluent Disposal Facility - No planning activities currently ongoing; they will be required in the future.
	300 Area		D4 Bldg - 309 (300-39,309-TW-1,-2,-3,WS-1,-2,-3)	1.01.04.01.07.26	D4 Building - 309 (includes Waste Sites 300-39, 309-TW-1, 309-TW-2, 309-TW-3, 309-WS-1, 309-WS-2, and 309-WS-3)	SP-100 GES Test Facility	Regulatory Documentation Required ^J	Unoccupied - No planning activities currently ongoing; will be required in the future.
	300 Area		D4 Building - 310	1.01.04.01.07.27	D4 Building - 310	Treated Effluent Disposal Facility (TEDF)	NPDES -WA-002591-17	Operating Facility - No planning activities currently ongoing; will be required in the future.
	300 Area		D4 Building - 310S	1.01.04.01.07.28	D4 Building - 310S	Drum Storage Area - Treated Effluent Disposal Facility	NPDES -WA-002591-17	Operating Facility - No planning activities currently ongoing; will be required in the future.
	300 Area		D4 Building - 312	1.01.04.01.07.29	D4 Building - 312	River Pump House	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
	300 Area		D4 Building - 313 (See Also Waste Site 313-TK-2)	1.01.04.01.07.30	D4 Building - 313 (includes Waste Site 313-TK-2)	N Fuels Manufacturing Support Facility	300 Area WATS RCRA Partial Clean Closed 1999. Remainder to be done under Interim Record of Decision 300-FF-2. DOE/RL 90-11, Rev 2. Regulatory Documentation (EE/CA) Completed	Unoccupied - No planning activities currently ongoing; will be required in the future. TPA change requires completion of D ⁴ by 09/30/06
	300 Area		D4 Building - 314 (See Also Waste Site 300-218)	1.01.04.01.07.31	D4 Building - 314 (includes Waste Site 300-218)	Engineering Development Laboratory	Regulatory Documentation (EE/CA) Completed	Unoccupied - No planning activities currently ongoing; will be required in the future. TPA change requires completion of D ⁴ by 09/30/06
	300 Area		D4 Building - 314B	1.01.04.01.07.32	D4 Building - 314B	300 Area Accelerated Closure Plan Zone C Small Facilities	Regulatory Documentation (EE/CA) Completed	Unoccupied - No planning activities currently ongoing; will be required in the future. TPA change requires completion of D ⁴ by 09/30/06
	300 Area		D4 Building - 315A	1.01.04.01.07.33	D4 Building - 315A	Backwash Disposal Pond	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
	300 Area		D4 Building - 315B	1.01.04.01.07.34	D4 Building - 315B	300 Area Accelerated Closure Plan Zone KA Small Facilities	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
	300 Area		D4 Building - 315C	1.01.04.01.07.35	D4 Building - 315C	Backwash Lift Station & Sedimentation Pond	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
	300 Area		D4 Building - 315D	1.01.04.01.07.36	D4 Building - 315D	Backwash Recycle Pump Station	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.

Section J
Attachment 1: River Corridor Closure Contract Work Scope

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	REGULATORY DOCUMENTATION STATUS h	ASSUMED ACTIVITY STATUS AS OF 1/31/05 i
	300 Area		D4 Building - 318-BA	1.01.04.01.07.38	D4 Building - 318-BA	318 Boiler Annex	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
	300 Area		D4 Building - 320-BA	1.01.04.01.07.41	D4 Building - 320-BA	320 Boiler Annex	Regulatory Documentation Required ^J	Operating Facility - No planning activities currently ongoing; will be required in the future.
	300 Area		D4 Building - 321	1.01.04.01.07.42	D4 Building - 321	Hydromechanical/Seismic Facility	Regulatory Documentation Required ^J	Unoccupied - No planning activities currently ongoing; will be required in the future.
	300 Area		D4 Building - 321B	1.01.04.01.07.43	D4 Building - 321B	300 Area Accelerated Closure Plan Zone GB Small Facilities	Regulatory Documentation Required ^J	Unoccupied - No planning activities currently ongoing; will be required in the future.
	300 Area		D4 Building - 321C	1.01.04.01.07.44	D4 Building - 321C	300 Area Accelerated Closure Plan Zone GB Small Facilities	Regulatory Documentation Required ^J	Unoccupied - No planning activities currently ongoing; will be required in the future.
	300 Area		D4 Building - 321D	1.01.04.01.07.45	D4 Building - 321D	300 Area Accelerated Closure Plan Zone GB Small Facilities	Regulatory Documentation Required ^J	Unoccupied - No planning activities currently ongoing; will be required in the future.
	300 Area		D4 Building - 3220	1.01.04.01.07.46	D4 Building - 3220	Telephone Exchange	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
	300 Area		D4 Building - 3229	1.01.04.01.07.47	D4 Building - 3229	300 Area Accelerated Closure Plan Zone D Small Facilities	Regulatory Documentation Required ^J	D ⁴ complete down to the pad by 03/10/05. Scope is 90% complete.
	300 Area		D4 Building - 3231	1.01.04.01.07.49	D4 Building - 3231	300 Area Accelerated Closure Plan Zone D Small Facilities	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
	300 Area		D4 Building - 3232	1.01.04.01.07.50	D4 Building - 3232	300 Area Accelerated Closure Plan Zone C Small Facilities	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
	300 Area		D4 Building - 323-BA	1.01.04.01.07.51	D4 Building - 323-BA	300 Area Accelerated Closure Plan Zone GA Small Facilities	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
	300 Area		D4 Building - 328	1.01.04.01.07.52	D4 Building - 328	Engineering Services and Safety Building	Regulatory Documentation Required ^J	Operating Facility - No planning activities currently ongoing; will be required in the future.
	300 Area		D4 Building - 328A	1.01.04.01.07.53	D4 Building - 328A	300 Area Accelerated Closure Plan Zone H Small Facilities	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.

Section J
Attachment 1: River Corridor Closure Contract Work Scope

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	REGULATORY DOCUMENTATION STATUS h	ASSUMED ACTIVITY STATUS AS OF 1/31/05 i
	300 Area		D4 Building - 328-BA	1.01.04.01.07.54	D4 Building - 328-BA	300 Area Accelerated Closure Plan Zone H Small Facilities	Regulatory Documentation Required ^J	Operating Facility - No planning activities currently ongoing; will be required in the future.
	300 Area		D4 Building - 333 (333-WSTF, 333-TK-11,333-TK-7)	1.01.04.01.07.55	D4 Building - 333 (includes Waste Sites 333-WSTF, 333-TK-11, and 333-TK-7)	N Fuels Building	300 Area WATS RCRA Partial Clean Closed 1999. Remainder to be done under Interim Record of Decision 300-FF-2, TPA M-94-03. Regulatory Documentation (EE/CA) Completed	Unoccupied - No planning activities currently ongoing; will be required in the future.
	300 Area		D4 Building - 335	1.01.04.01.07.56	D4 Building - 335	Sodium Test Facility	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
	300 Area		D4 Building - 337	1.01.04.01.07.58	D4 Building - 337	Technical Management Center	Regulatory Documentation Required ^J	Unoccupied - No planning activities currently ongoing; will be required in the future.
	300 Area		D4 Building - 337B	1.01.04.01.07.59	D4 Building - 337B	High-Bay and Service Wing	Regulatory Documentation Required ^J	Operating Facility - No planning activities currently ongoing; will be required in the future.
	300 Area		D4 Building - 337-BA	1.01.04.01.07.60	D4 Building - 337-BA	337 Boiler Annex	Regulatory Documentation Required ^J	Operating Facility - No planning activities currently ongoing; will be required in the future.
	300 Area		D4 Building - 339A	1.01.04.01.07.62	D4 Building - 339A	Computer Facility	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
	300 Area		D4 Building - 340	1.01.04.01.07.63	D4 Building - 340	Waste Neutralization Facility Structure	TPA M-92-16, and HNF-5068, Rev 1A (Nuclear Cat. 3) - Regulatory Documentation Required ^J	Supports 310 TEDF - No planning activities currently ongoing; they will be required in the future.
	300 Area		D4 Building - 340A	1.01.04.01.07.64	D4 Building - 340A	300 Area Accelerated Closure Plan Zone KB Small Facilities	TPA M-92-16, and HNF-5068, Rev 1A (Nuclear Cat. 3) - Regulatory Documentation Required ^J	Supports 310 TEDF - No planning activities currently ongoing; they will be required in the future.
	300 Area		D4 Building - 340B	1.01.04.01.07.65	D4 Building - 340B	300 Area Accelerated Closure Plan Zone KB Small Facilities	TPA M-92-16, and HNF-5068, Rev 1A (Nuclear Cat. 3) - Regulatory Documentation Required ^J	Supports 310 TEDF - No planning activities currently ongoing; they will be required in the future.
	300 Area		D4 Building - 342	1.01.04.01.07.66	D4 Building - 342	Collection Sump 1 - 300 Area TEDF Sewer Line	Regulatory Documentation Required ^J	Supports 310 TEDF - No planning activities currently ongoing; they will be required in the future.
	300 Area		D4 Building - 342A	1.01.04.01.07.67	D4 Building - 342A	Instrument/Electrical Building Shop	Regulatory Documentation Required ^J	Supports 310 TEDF - No planning activities currently ongoing; they will be required in the future.
	300 Area		D4 Building - 342B	1.01.04.01.07.68	D4 Building - 342B	Transformer Pad/Vault - TEDF	Regulatory Documentation Required ^J	Supports 310 TEDF - No planning activities currently ongoing; they will be required in the future.

Section J
Attachment 1: River Corridor Closure Contract Work Scope

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	REGULATORY DOCUMENTATION STATUS h	ASSUMED ACTIVITY STATUS AS OF 1/31/05 i
	300 Area		D4 Building - 342C	1.01.04.01.07.69	D4 Building - 342C	Generator Pad - TEDF Sump	Regulatory Documentation Required ^j	Supports 310 TEDF - No planning activities currently ongoing; they will be required in the future.
	300 Area		D4 Building - 3503A	1.01.04.01.07.71	D4 Building - 3503A	300 Area Accelerated Closure Plan Zone F Small Facilities	Regulatory Documentation Required ^j	No planning activities currently ongoing; will be required in the future.
	300 Area		D4 Building - 3506A	1.01.04.01.07.72	D4 Building - 3506A	300 Area Accelerated Closure Plan Zone GA Small Facilities	Regulatory Documentation Required ^j	Unoccupied - No planning activities currently ongoing; will be required in the future.
	300 Area		D4 Building - 3506B	1.01.04.01.07.73	D4 Building - 3506B	300 Area Accelerated Closure Plan Zone GA Small Facilities	Regulatory Documentation Required ^j	Unoccupied - No planning activities currently ongoing; will be required in the future.
	300 Area		D4 Building - 3506C	1.01.04.01.07.74	D4 Building - 3506C	Telecommunications Hub	Regulatory Documentation Required ^j	No planning activities currently ongoing; will be required in the future.
	300 Area		D4 Building - 351	1.01.04.01.07.79	D4 Building - 351	351 Substation	Regulatory Documentation EE/CA Completed	No planning activities currently ongoing; will be required in the future.
	300 Area		D4 Building - 351A	1.01.04.01.07.80	D4 Building - 351A	Meter and Testing Building	Regulatory Documentation EE/CA Completed	No planning activities currently ongoing; will be required in the future.
	300 Area		D4 Building - 351B	1.01.04.01.07.81	D4 Building - 351B	Meter Testing and Switchgear Facility B3S4	Regulatory Documentation EE/CA Completed	No planning activities currently ongoing; will be required in the future.
	300 Area		D4 Building - 351C	1.01.04.01.07.82	D4 Building - 351C	351C Fusion Materials Irradiation Test Master Substation	Regulatory Documentation EE/CA Completed	No planning activities currently ongoing; will be required in the future.
	300 Area		D4 Building - 352C	1.01.04.01.07.83	D4 Building - 352C	Electrical Switch House, 2.4 KV	Regulatory Documentation Required ^j	No planning activities currently ongoing; will be required in the future.
	300 Area		D4 Building - 352E	1.01.04.01.07.84	D4 Building - 352E	Switch Station East Side	Regulatory Documentation Required ^j	No planning activities currently ongoing; will be required in the future.
	300 Area		D4 Building - 352F	1.01.04.01.07.85	D4 Building - 352F	Electrical Substation 2.4 KV	Regulatory Documentation Required ^j	No planning activities currently ongoing; will be required in the future.
	300 Area		D4 Building - 3614A	1.01.04.01.07.86	D4 Building - 3614A	300 Area Accelerated Closure Plan Zone KA Small Facilities	Regulatory Documentation Required ^j	Unoccupied - No planning activities currently ongoing; will be required in the future.

Section J
Attachment 1: River Corridor Closure Contract Work Scope

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	REGULATORY DOCUMENTATION STATUS h	ASSUMED ACTIVITY STATUS AS OF 1/31/05 i
	300 Area		D4 Building - 3621-66	1.01.04.01.07.87	D4 Building - 3621-66	Tank Petroleum (Diesel) Replaces Tank 3621-D	Regulatory Documentation Required ^j	No planning activities currently ongoing; will be required in the future.
	300 Area		D4 Building - 3621BC	1.01.04.01.07.88	D4 Building - 3621BC	300 Area Accelerated Closure Plan Zone H Small Facilities	Regulatory Documentation Required ^j	No planning activities currently ongoing; will be required in the future.
	300 Area		D4 Building - 3621D	1.01.04.01.07.89	D4 Building - 3621D	Emergency Generator Building & Shop	Regulatory Documentation Required ^j	No planning activities currently ongoing; will be required in the future.
	300 Area		D4 Building - 366	1.01.04.01.07.90	D4 Building - 366	Fuel Oil Bunker	Regulatory Documentation Required ^j	No planning activities currently ongoing; will be required in the future.
	300 Area		D4 Building - 366A (See Also WS 300-6, 300-123)	1.01.04.01.07.91	D4 Building - 366A (includes Waste Sites 300-6 and 300-123)	Fuel Oil Bunker	Regulatory Documentation Required ^j	No planning activities currently ongoing; will be required in the future.
	300 Area		D4 Building - 3701D	1.01.04.01.07.92	D4 Building - 3701D	Office Building	Regulatory Documentation Required ^j	Unoccupied - No planning activities currently ongoing; will be required in the future.
	300 Area		D4 Building - 3701U	1.01.04.01.07.93	D4 Building - 3701U	300 Area Accelerated Closure Plan Zone KA Small Facilities	Regulatory Documentation Required ^j	Unoccupied - No planning activities currently ongoing; will be required in the future.
	300 Area		D4 Building - 3703A	1.01.04.01.07.94	D4 Building - 3703A		Regulatory Documentation Required ^j	No planning activities currently ongoing; will be required in the future.
	300 Area		D4 Building - 3704	1.01.04.01.07.95	D4 Building - 3704	300 Area Accelerated Closure Plan Zone D Small Facilities	Regulatory Documentation (EE/CA) Completed	D ⁴ complete down to the pad by 03/10/05. Scope is 90% complete.
	300 Area		D4 Building - 3705	1.01.04.01.07.96	D4 Building - 3705	Photography Building	Regulatory Documentation Required ^j	Unoccupied - No planning activities currently ongoing; will be required in the future.
	300 Area		D4 Building - 3705-BA	1.01.04.01.07.97	D4 Building - 3705-BA	300 Area Accelerated Closure Plan Zone D Small Facilities	Regulatory Documentation Required ^j	Operating Facility - No planning activities currently ongoing; will be required in the future.
	300 Area		D4 Building - 3706	1.01.04.01.07.98	D4 Building - 3706	Communication and Documentation Services	Regulatory Documentation Required ^j	Unoccupied - No planning activities currently ongoing; will be required in the future.
	300 Area		D4 Building - 3706A	1.01.04.01.07.A1	D4 Building - 3706A	300 Area Accelerated Closure Plan Zone GA Small Facilities	Regulatory Documentation Required ^j	Unoccupied - No planning activities currently ongoing; will be required in the future.

Section J
Attachment 1: River Corridor Closure Contract Work Scope

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	REGULATORY DOCUMENTATION STATUS h	ASSUMED ACTIVITY STATUS AS OF 1/31/05 i
	300 Area		D4 Building - 3706-BA	1.01.04.01.07.A2	D4 Building - 3706-BA	300 Area Accelerated Closure Plan Zone E Small Facilities	Regulatory Documentation Required ^J	Operating Facility - No planning activities currently ongoing; will be required in the future.
	300 Area		D4 Building - 3707D	1.01.04.01.07.A3	D4 Building - 3707D	Information Services Building	Regulatory Documentation Required ^J	Unoccupied - No planning activities currently ongoing; will be required in the future.
	300 Area		D4 Building - 3707E	1.01.04.01.07.A4	D4 Building - 3707E	300 Area Accelerated Closure Plan Zone D Small Facilities	Regulatory Documentation (EE/CA) Completed	D ⁴ complete down to the pad by 03/10/05. Scope is 90% complete.
	300 Area		D4 Building - 3707F	1.01.04.01.07.A5	D4 Building - 3707F	300 Area Accelerated Closure Plan Zone KA Small Facilities	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
	300 Area		D4 Building - 3707H	1.01.04.01.07.A6	D4 Building - 3707H	300 Area Accelerated Closure Plan Zone F Small Facilities	Regulatory Documentation Required ^J	Unoccupied - No planning activities currently ongoing; will be required in the future.
	300 Area		D4 Building - 3708	1.01.04.01.07.A7	D4 Building - 3708	Radioanalytical Laboratory	Regulatory Documentation Required ^J	Unoccupied - No planning activities currently ongoing; will be required in the future.
	300 Area		D4 Building - 3709	1.01.04.01.07.A8	D4 Building - 3709	Paint Shop	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
	300 Area		D4 Building - 3709A	1.01.04.01.07.A9	D4 Building - 3709A	Fire Station	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
	300 Area		D4 Building - 3709B	1.01.04.01.07.B1	D4 Building - 3709B	Fire Equipment Storage	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
	300 Area		D4 Building - 3711	1.01.04.01.07.B2	D4 Building - 3711	Maintenance Storage Building	Regulatory Documentation Required ^J	Unoccupied - No planning activities currently ongoing; will be required in the future.
	300 Area		D4 Building - 3712 (See Also WS 3712-USSA)	1.01.04.01.07.B3	D4 Building - 3712 (includes Waste Site 3712-USSA)	Storage Building	(TPA-MX-92-06-TO2/Nuclear Cat 3) Regulatory Documentation (EE/CA) Completed	Uranium disposition to be completed by the PHMC. Building will be transferred to RCCC after uranium disposition.
	300 Area		D4 Building - 3713	1.01.04.01.07.B4	D4 Building - 3713	Carpenter Shop	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
	300 Area		D4 Building - 3714	1.01.04.01.07.B5	D4 Building - 3714	300 Area Accelerated Closure Plan Zone H Small Facilities	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.

Section J
Attachment 1: River Corridor Closure Contract Work Scope

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	REGULATORY DOCUMENTATION STATUS h	ASSUMED ACTIVITY STATUS AS OF 1/31/05 i
	300 Area		D4 Building - 3715	1.01.04.01.07.B6	D4 Building - 3715	Storage Building	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
	300 Area		D4 Building - 3716	1.01.04.01.07.B7	D4 Building - 3716	Storage Building	(TPA-MX-92-06-TO2/Nuclear Cat 3) Regulatory Documentation (EE/CA) Completed	Uranium disposition to be completed by the PHMC. Building will be transferred to RCCC after uranium disposition.
	300 Area		D4 Building - 3717	1.01.04.01.07.B8	D4 Building - 3717	Spare Parts Warehouse	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
	300 Area		D4 Building - 3717B	1.01.04.01.07.B9	D4 Building - 3717B	Standards Laboratory	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
	300 Area		D4 Building - 3717C	1.01.04.01.07.C1	D4 Building - 3717C	Materials Archive Building	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
	300 Area		D4 Building - 3718	1.01.04.01.07.C2	D4 Building - 3718	Office and Storage Building	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
	300 Area		D4 Building - 3718A	1.01.04.01.07.C3	D4 Building - 3718A	Laboratory Equipment Central Pool Building	Regulatory Documentation Required ^J	Unoccupied - No planning activities currently ongoing; will be required in the future.
	300 Area		D4 Building - 3718B	1.01.04.01.07.C4	D4 Building - 3718B	Laboratory Equipment Central Pool Building	Regulatory Documentation Required ^J	Unoccupied - No planning activities currently ongoing; will be required in the future.
	300 Area		D4 Building - 3718C	1.01.04.01.07.C5	D4 Building - 3718C	Storage Building	Regulatory Documentation Required ^J	Unoccupied - No planning activities currently ongoing; will be required in the future.
	300 Area		D4 Building - 3718E	1.01.04.01.07.C6	D4 Building - 3718E	Storage Building	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
	300 Area		D4 Building - 3718G	1.01.04.01.07.C7	D4 Building - 3718G	Storage Building	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
	300 Area		D4 Building - 3718M	1.01.04.01.07.C8	D4 Building - 3718M	Sodium Storage Facility	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
	300 Area		D4 Building - 3718N	1.01.04.01.07.C9	D4 Building - 3718N	Insulation Shop	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.

Section J
Attachment 1: River Corridor Closure Contract Work Scope

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	REGULATORY DOCUMENTATION STATUS h	ASSUMED ACTIVITY STATUS AS OF 1/31/05 i
	300 Area		D4 Building - 3718S	1.01.04.01.07.D2	D4 Building - 3718S	300 Area Accelerated Closure Plan Zone GA Small Facilities	Regulatory Documentation Required ^j	Unoccupied - No planning activities currently ongoing; will be required in the future.
	300 Area		D4 Building - 3719	1.01.04.01.07.D3	D4 Building - 3719	Computer Facility	Regulatory Documentation Required ^j	No planning activities currently ongoing; will be required in the future.
	300 Area		D4 Building - 3720	1.01.04.01.07.D4	D4 Building - 3720	Chemistry and Metal Sciences Laboratory	Regulatory Documentation EE/CA Completed	Unoccupied - No planning activities currently ongoing; will be required in the future.
	300 Area		D4 Building - 3720-BA	1.01.04.01.07.D5	D4 Building - 3720-BA	300 Area Accelerated Closure Plan Zone B Small Facilities	Regulatory Documentation EE/CA Completed	Unoccupied - No planning activities currently ongoing; will be required in the future.
	300 Area		D4 Building - 3721	1.01.04.01.07.D6	D4 Building - 3721	300 Area Accelerated Closure Plan Zone KA Small Facilities	Regulatory Documentation Required ^j	No planning activities currently ongoing; will be required in the future.
	300 Area		D4 Building - 3722	1.01.04.01.07.D7	D4 Building - 3722	Fabrication Shop	Regulatory Documentation Required ^j	Unoccupied - No planning activities currently ongoing; will be required in the future.
	300 Area		D4 Building - 3723	1.01.04.01.07.D8	D4 Building - 3723	300 Area Accelerated Closure Plan Zone H Small Facilities	Regulatory Documentation Required ^j	No planning activities currently ongoing; will be required in the future.
	300 Area		D4 Building - 3728	1.01.04.01.07.D9	D4 Building - 3728	Geotechnical High-Bay	Regulatory Documentation Required ^j	No planning activities currently ongoing; will be required in the future.
	300 Area		D4 Building - 3731	1.01.04.01.07.E2	D4 Building - 3731	Laboratory Equipment Central Pool	Regulatory Documentation Required ^j	Unoccupied - No planning activities currently ongoing; will be required in the future.
	300 Area		D4 Building - 3731A	1.01.04.01.07.E3	D4 Building - 3731A	Graphite Machine Shop	Regulatory Documentation Required ^j	Unoccupied - No planning activities currently ongoing; will be required in the future.
	300 Area		D4 Building - 3745	1.01.04.01.07.E4	D4 Building - 3745	Radiological Calibration and Standards	Regulatory Documentation Required ^j	Unoccupied - No planning activities currently ongoing; will be required in the future.
	300 Area		D4 Building - 3745A	1.01.04.01.07.E5	D4 Building - 3745A	300 Area Accelerated Closure Plan Zone GA Small Facilities	Regulatory Documentation Required ^j	Unoccupied - No planning activities currently ongoing; will be required in the future.
	300 Area		D4 Building - 3745B	1.01.04.01.07.E6	D4 Building - 3745B	Positive Ion Accelerator Facility	Regulatory Documentation Required ^j	Unoccupied - No planning activities currently ongoing; will be required in the future.

Section J
Attachment 1: River Corridor Closure Contract Work Scope

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	REGULATORY DOCUMENTATION STATUS h	ASSUMED ACTIVITY STATUS AS OF 1/31/05 i
	300 Area		D4 Building - 3746	1.01.04.01.07.E7	D4 Building - 3746	Irradiation Physics Building	Regulatory Documentation Required ^J	Unoccupied - No planning activities currently ongoing; will be required in the future.
	300 Area		D4 Building - 3746A	1.01.04.01.07.E8	D4 Building - 3746A	Radiological Physics Building	Regulatory Documentation Required ^J	Unoccupied - No planning activities currently ongoing; will be required in the future.
	300 Area		D4 Building - 3746D	1.01.04.01.07.E9	D4 Building - 3746D	300 Area Accelerated Closure Plan Zone D Small Facilities	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
	300 Area		D4 Building - 3762	1.01.04.01.07.F2	D4 Building - 3762	Technical Security	Regulatory Documentation Required ^J	Unoccupied - No planning activities currently ongoing; will be required in the future.
	300 Area		D4 Building - 3763	1.01.04.01.07.F3	D4 Building - 3763	Office Building	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
	300 Area		D4 Building - 3764	1.01.04.01.07.F4	D4 Building - 3764	Offices	Regulatory Documentation Required ^J	Unoccupied - No planning activities currently ongoing; will be required in the future.
	300 Area		D4 Building - 3766	1.01.04.01.07.F5	D4 Building - 3766	Office Building	Regulatory Documentation Required ^J	Unoccupied - No planning activities currently ongoing; will be required in the future.
	300 Area		D4 Building - 3768	1.01.04.01.07.F6	D4 Building - 3768	Office Building	Regulatory Documentation Required ^J	Unoccupied - No planning activities currently ongoing; will be required in the future.
	300 Area		D4 Building - 3769	1.01.04.01.07.F7	D4 Building - 3769	Office Building	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
	300 Area		D4 Building - 377	1.01.04.01.07.F8	D4 Building - 377	Laboratory	Regulatory Documentation (EE/CA) Completed	Unoccupied - No planning activities currently ongoing; will be required in the future.
	300 Area		D4 Building - 3770	1.01.04.01.07.F9	D4 Building - 3770	Office Building	Regulatory Documentation Required ^J	Unoccupied - No planning activities currently ongoing; will be required in the future.
	300 Area		D4 Building - 3790	1.01.04.01.07.G1	D4 Building - 3790	Security Office Building	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
	300 Area		D4 Building - 3802A	1.01.04.01.07.G2	D4 Building - 3802A	300 Area Accelerated Closure Plan Zone KA Small Facilities	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.

Section J
Attachment 1: River Corridor Closure Contract Work Scope

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	REGULATORY DOCUMENTATION STATUS h	ASSUMED ACTIVITY STATUS AS OF 1/31/05 i
	300 Area		D4 Building - 382	1.01.04.01.07.G3	D4 Building - 382	Pump House Building	Regulatory Documentation Required ^j	No planning activities currently ongoing; will be required in the future.
	300 Area		D4 Building - 382B	1.01.04.01.07.G4	D4 Building - 382B	Fire Pump Station 382B	Regulatory Documentation Required ^j	No planning activities currently ongoing; will be required in the future.
	300 Area		D4 Building - 382-BA	1.01.04.01.07.G5	D4 Building - 382-BA	382 Boiler Annex	Regulatory Documentation Required ^j	Unoccupied - No planning activities currently ongoing; will be required in the future.
	300 Area		D4 Building - 384 (300-222, 300-223, UPR-300-42)	1.01.04.01.07.G6	D4 Building - 384 (includes Wastes Sites 300-222, 300-223, and UPR-300-42)	Power House Building	Regulatory Documentation Required ^j	Unoccupied - No planning activities currently ongoing; will be required in the future.
	300 Area		D4 Building - 3906 (includes 3906A)	1.01.04.01.07.G7	D4 Building - 3906 (includes 3906A)	Sanitary and Process Lift Station	Regulatory Documentation Required ^j	No planning activities currently ongoing; will be required in the future.
	300 Area		D4 Building - 3906B	1.01.04.01.07.G8	D4 Building - 3906B	Sanitary Sewer Lift Station #2	Regulatory Documentation Required ^j	No planning activities currently ongoing; will be required in the future.
	300 Area		D4 Building - MO-026	1.01.04.01.07.G9	D4 Building - MO-026	Mobile Office	N/A	No planning activities currently ongoing; will be required in the future.
	300 Area		D4 Building - MO-036	1.01.04.01.07.H1	D4 Building - MO-036	Mobile Office	N/A	No planning activities currently ongoing; will be required in the future.
	300 Area		D4 Building - MO-052	1.01.04.01.07.H2	D4 Building - MO-052	Mobile Office	Regulatory Documentation (EE/CA) Completed	No planning activities currently ongoing; will be required in the future.
	300 Area		D4 Building - MO-103	1.01.04.01.07.H3	D4 Building - MO-103	Mobile Office	N/A	No planning activities currently ongoing; will be required in the future.
	300 Area		D4 Building - MO-105	1.01.04.01.07.H4	D4 Building - MO-105	Mobile Office	N/A	Unoccupied - No planning activities currently ongoing; will be required in the future.
	300 Area		D4 Building - MO-258	1.01.04.01.07.H6	D4 Building - MO-258	Mobile Office	N/A	No planning activities currently ongoing; will be required in the future.
	300 Area		D4 Building - MO-262	1.01.04.01.07.H7	D4 Building - MO-262	Mobile Office	N/A	No planning activities currently ongoing; will be required in the future.

Section J
Attachment 1: River Corridor Closure Contract Work Scope

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	REGULATORY DOCUMENTATION STATUS h	ASSUMED ACTIVITY STATUS AS OF 1/31/05 i
	300 Area		D4 Building - MO-263	1.01.04.01.07.H8	D4 Building - MO-263	Mobile Office	N/A	No planning activities currently ongoing; will be required in the future.
	300 Area		D4 Building - MO-264	1.01.04.01.07.H9	D4 Building - MO-264	Mobile Office	N/A	No planning activities currently ongoing; will be required in the future.
	300 Area		D4 Building - MO-265	1.01.04.01.07.J1	D4 Building - MO-265	Mobile Office	N/A	No planning activities currently ongoing; will be required in the future.
	300 Area		D4 Building - MO-270	1.01.04.01.07.J2	D4 Building - MO-270	Mobile Office	N/A	Unoccupied - No planning activities currently ongoing; will be required in the future.
	300 Area		D4 Building - MO-271	1.01.04.01.07.J3	D4 Building - MO-271	Mobile Office	N/A	Unoccupied - No planning activities currently ongoing; will be required in the future.
	300 Area		D4 Building - MO-274	1.01.04.01.07.J4	D4 Building - MO-274	Mobile Office	N/A	Unoccupied - No planning activities currently ongoing; will be required in the future.
	300 Area		D4 Building - MO-275	1.01.04.01.07.J5	D4 Building - MO-275	Mobile Office	N/A	Unoccupied - No planning activities currently ongoing; will be required in the future.
	300 Area		D4 Building - MO-337	1.01.04.01.07.J6	D4 Building - MO-337	Mobile Office	N/A	No planning activities currently ongoing; will be required in the future.
	300 Area		D4 Building - MO-423	1.01.04.01.07.J7	D4 Building - MO-423	Mobile Office	N/A	No planning activities currently ongoing; will be required in the future.
	300 Area		D4 Building - MO-557	1.01.04.01.07.J8	D4 Building - MO-557	Mobile Office	Regulatory Documentation (EE/CA) Completed	D ⁴ complete down to the pad by 03/10/05. Scope is 90% complete.
	300 Area		D4 Building - MO-558	1.01.04.01.07.J9	D4 Building - MO-558	Mobile Office	Regulatory Documentation (EE/CA) Completed	D ⁴ complete down to the pad by 03/10/05. Scope is 90% complete.
	300 Area		D4 Building - MO-741	1.01.04.01.07.K1	D4 Building - MO-741	Mobile Office	N/A	No planning activities currently ongoing; will be required in the future.
	300 Area		D4 Building - MO-830	1.01.04.01.07.K2	D4 Building - MO-830	Mobile Office	Regulatory Documentation (EE/CA) Completed	D ⁴ complete down to the pad by 03/10/05. Scope is 90% complete.

Section J
Attachment 1: River Corridor Closure Contract Work Scope

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	REGULATORY DOCUMENTATION STATUS h	ASSUMED ACTIVITY STATUS AS OF 1/31/05 i
	300 Area		D4 Building - MO-842	1.01.04.01.07.K3	D4 Building - MO-842	Mobile Office	Regulatory Documentation (EE/CA) Completed	D ⁴ complete down to the pad by 03/10/05. Scope is 90% complete.
	300 Area		D4 Building - MO-905	1.01.04.01.07.K4	D4 Building - MO-905	Mobile Office	N/A	Unoccupied - No planning activities currently ongoing; will be required in the future.
300 Area Remaining Sites D4 - Buildings (CLIN #2)								
	300 Area		D4 Building - 318	1.01.04.01.07.37	D4 Building - 318	Radiological Calibrations Laboratory	Regulatory Documentation Required ^J	Operating Facility - No planning activities currently ongoing; will be required in the future.
	300 Area		D4 Building - 318C	1.01.04.01.07.39	D4 Building - 318C	High Temperature Lattice Test Reactor Filter Facility	Regulatory Documentation Required ^J	Operating Facility - No planning activities currently ongoing; will be required in the future.
	300 Area		D4 Building - 320	1.01.04.01.07.40	D4 Building - 320	Physical Sciences Laboratory	Regulatory Documentation Required ^J	Operating Facility - No planning activities currently ongoing; will be required in the future.
	300 Area		D4 Building - 323 (323-TK-1, -2, -3, -4)	1.01.04.01.07.48	D4 Building - 323 (includes Waste Sites 323-TK-1, 323-TK-2, 323-TK-3, and 323-TK-4)	Mechanical Properties Laboratory	Regulatory Documentation Required ^J	Operating Facility - No planning activities currently ongoing; will be required in the future.
	300 Area		D4 Building - 336	1.01.04.01.07.57	D4 Building - 336	High Bay Testing Facility	Regulatory Documentation Required ^J	Operating Facility - No planning activities currently ongoing; will be required in the future.
	300 Area		D4 Building - 338	1.01.04.01.07.61	D4 Building - 338	Maintenance Building	Regulatory Documentation Required ^J	Operating Facility - No planning activities currently ongoing; will be required in the future.
	300 Area		D4 Building - 350	1.01.04.01.07.70	D4 Building - 350	Plant Operations and Maintenance Facility	Regulatory Documentation Required ^J	Operating Facility - No planning activities currently ongoing; will be required in the future.
	300 Area		D4 Building - 350A	1.01.04.01.07.75	D4 Building - 350A	Paint Shop	Regulatory Documentation Required ^J	Operating Facility - No planning activities currently ongoing; will be required in the future.
	300 Area		D4 Building - 350B	1.01.04.01.07.76	D4 Building - 350B	Warehouse	Regulatory Documentation Required ^J	Operating Facility - No planning activities currently ongoing; will be required in the future.
	300 Area		D4 Building - 350C	1.01.04.01.07.77	D4 Building - 350C	Storage Building	Regulatory Documentation Required ^J	Operating Facility - No planning activities currently ongoing; will be required in the future.

Section J
Attachment 1: River Corridor Closure Contract Work Scope

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	REGULATORY DOCUMENTATION STATUS h	ASSUMED ACTIVITY STATUS AS OF 1/31/05 i
	300 Area		D4 Building - 350D	1.01.04.01.07.78	D4 Building - 350D	Oil Storage Facility	Regulatory Documentation Required ^J	Operating Facility - No planning activities currently ongoing; will be required in the future.
	300 Area		D4 Building - 3718P	1.01.04.01.07.D1	D4 Building - 3718P	General Storage	Regulatory Documentation Required ^J	Operating Facility - No planning activities currently ongoing; will be required in the future.
	300 Area		D4 Building - 3730	1.01.04.01.07.E1	D4 Building - 3730	Gamma Irradiation Facility	Regulatory Documentation Required ^J	Operating Facility - No planning activities currently ongoing; will be required in the future.
	300 Area		D4 Building - 3760	1.01.04.01.07.F1	D4 Building - 3760	Technical Library	Regulatory Documentation Required ^J	Operating Facility - No planning activities currently ongoing; will be required in the future.
	300 Area		D4 Building - MO-226	1.01.04.01.07.H5	D4 Building - MO-226	Mobile Office	N/A	Operating Facility - No planning activities currently ongoing; will be required in the future.
300 Area Remaining Sites D4 - Buildings (CLIN #2)								
	300 Area		D4 Remaining Facilities - 318B	1.01.04.01.08.02	D4 Remaining Facilities - 318B	High Temperature Lattice Test Reactor Stack	Regulatory Documentation Required ^J	Operating Facility - No planning activities currently ongoing; will be required in the future.
D⁴ - Retention Basins								
	300 Area		D4 Retention Basin - 310T1	1.01.04.01.10.01	D4 Retention Basin - 310T1	Equalization Tank T1 - Treated Effluent Disposal Facility	NPDES -WA-002591-17	Operating Facility - No planning activities currently ongoing; will be required in the future.
	300 Area		D4 Retention Basin - 310T2	1.01.04.01.10.02	D4 Retention Basin - 310T2	Diversions Tank T2 - Treated Effluent Disposal Facility	NPDES -WA-002591-17	Operating Facility - No planning activities currently ongoing; will be required in the future.
	300 Area		D4 Retention Basin - 310T3	1.01.04.01.10.03	D4 Retention Basin - 310T3	Diversions Tank T3 - Treated Effluent Disposal Facility	NPDES -WA-002591-17	Operating Facility - No planning activities currently ongoing; will be required in the future.
	300 Area		D4 Retention Basin - 310T7A	1.01.04.01.10.04	D4 Retention Basin - 310T7A	Clarifier T7A - Treated Effluent Disposal Facility	NPDES -WA-002591-17	Operating Facility - No planning activities currently ongoing; will be required in the future.
	300 Area		D4 Retention Basin - 310T7B	1.01.04.01.10.05	D4 Retention Basin - 310T7B	Clarifier T7B - Treated Effluent Disposal Facility	NPDES -WA-002591-17	Operating Facility - No planning activities currently ongoing; will be required in the future.
	300 Area		D4 Retention Basin - 310V	1.01.04.01.10.06	D4 Retention Basin - 310V	Valve Vault Treated Effluent Disposal Facility	NPDES -WA-002591-17	Operating Facility - No planning activities currently ongoing; will be required in the future.

Section J
Attachment 1: River Corridor Closure Contract Work Scope

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	REGULATORY DOCUMENTATION STATUS h	ASSUMED ACTIVITY STATUS AS OF 1/31/05 i
D⁴ - Remaining Facilities								
	300 Area		D4 Remaining Facilities - 311 (311-TK-40 & -50)	1.01.04.01.08.01	D4 Remaining Facilities - 311 (includes Waste Sites 311-TK-40 and 311-TK-50)	Tank Farm Between Buildings 303F and 303G	Regulatory Documentation Required ^J	WATS Industrial - Unoccupied - No planning activities currently ongoing; will be required in the future.
	300 Area		D4 Remaining Facilities - 334TF	1.01.04.01.08.03	D4 Remaining Facilities - 334TF	Chemical Storage Tank Farm at 334 - High Tanks	Regulatory Documentation Required ^J	WATS Industrial - Unoccupied - No planning activities currently ongoing; will be required in the future.
	300 Area		D4 Remaining Facilities - 3507	1.01.04.01.08.04	D4 Remaining Facilities - 3507	Microwave Tower and Building	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
	300 Area		D4 Remaining Facilities - 382C	1.01.04.01.08.05	D4 Remaining Facilities - 382C	Sanitary Water Storage Tank	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
	300 Area		D4 Remaining Facilities - 382D	1.01.04.01.08.06	D4 Remaining Facilities - 382D	Sanitary Water Storage Tank	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
D4-Non Site Specific Support 300 Area Sites			D4-Non Site Specific Support 300 Area Sites	1.01.04.75.25	D4-Non Site Specific Support 300 Area Sites	Non Site Specific Support	N/A	N/A
400 Area								
400 Area Outside of the FFTF Security Fence								
Regulatory Support								
	400 Area				Regulatory Support - EE/CA for the 400 Area, Multi-Agency Radiation Survey and Site Investigation Manual Verification Sampling, RCRA Sampling and Analysis Plans (Includes Sampling & Release Documents) and Verification Data Quality Objective	400 Area Buildings	Regulatory Documentation Required ^J	Dollars Rebinmed to Project Activities
Waste Site Remediation								
	400 Area	300-FF-2	Remediate Waste Site - 400-36 (Building 4843)	1.03.13.01.05.01	Remediate Waste Site - 400-36 (Costs included with D4 Building 4843)	Building 4843 Temporary Transfer Station	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.
	400 Area	300-FF-2	Remediate Waste Site - 400-37 (Building 4732B)	1.03.13.01.05.02	Remediate Waste Site - 400-37 (Costs included in D4 Building 4732B)	Fuel Oil Tank	Regulatory Documentation Required ^J	No planning activities currently ongoing; will be required in the future.

Section J
Attachment 1: River Corridor Closure Contract Work Scope

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	REGULATORY DOCUMENTATION STATUS h	ASSUMED ACTIVITY STATUS AS OF 1/31/05 i
	400 Area	300-FF-2	Remediate Waste Site - 400-38	1.03.13.01.05.03	Remediate Waste Site - 400-38	Fuel Oil Tank East of 4722-A Building Pad	Regulatory Documentation Required ^j	No planning activities currently ongoing; will be required in the future.
Fld. Rem.-400 Area Non Site Specific Support			Fld. Rem.-400 Area Non Site Specific Support	1.03.13.75.25	Fld. Rem.-400 Area Non Site Specific Support	Non Site Specific Support	N/A	N/A
D⁴ - Buildings								
	400 Area		D4 Building - 4220	1.01.05.01.07.01	D4 Building - 4220	Telephone Exchange	Industrial	No planning activities currently ongoing; will be required in the future.
	400 Area		D4 Building - 4221	1.01.05.01.07.02	D4 Building - 4221	Hanford Local Area Network Fiber Hub	Industrial	No planning activities currently ongoing; will be required in the future.
	400 Area		D4 Building - 4608B	1.01.05.01.07.03	D4 Building - 4608B	Control Structure & Process Sewer Sampling Station (North of Site)	Industrial	No planning activities currently ongoing; will be required in the future.
	400 Area		D4 Building - 4622	1.01.05.01.07.04	D4 Building - 4622	Meteorology Building and Tower (South of Site)	Industrial	No planning activities currently ongoing; will be required in the future.
	400 Area		D4 Building - 4701B	1.01.05.01.07.05	D4 Building - 4701B	Former Guard Station, Grant Ave.	Industrial	No planning activities currently ongoing; will be required in the future.
	400 Area		D4 Building - 4701C	1.01.05.01.07.06	D4 Building - 4701C	Fuels and Materials Examination Facility (FMEF) Gate Building, Hayes Street	Industrial	No planning activities currently ongoing; will be required in the future.
	400 Area		D4 Building - 4702	1.01.05.01.07.07	D4 Building - 4702	Office Building	Industrial	No planning activities currently ongoing; will be required in the future.
	400 Area		D4 Building - 4704N	1.01.05.01.07.08	D4 Building - 4704N	Security Maintenance Shop	Industrial	No planning activities currently ongoing; will be required in the future.
	400 Area		D4 Building - 4704S	1.01.05.01.07.09	D4 Building - 4704S	400 Area Fire Station	Industrial	No planning activities currently ongoing; will be required in the future.
	400 Area		D4 Building - 4706	1.01.05.01.07.10	D4 Building - 4706	Office Building	Industrial	No planning activities currently ongoing; will be required in the future.
	400 Area		D4 Building - 4707	1.01.05.01.07.11	D4 Building - 4707	400 Area Site Support Office	Industrial	No planning activities currently ongoing; will be required in the future.

Section J
Attachment 1: River Corridor Closure Contract Work Scope

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	REGULATORY DOCUMENTATION STATUS h	ASSUMED ACTIVITY STATUS AS OF 1/31/05 i
	400 Area		D4 Building - 4719	1.01.05.01.07.12	D4 Building - 4719	Patrol Annex	Industrial	No planning activities currently ongoing; will be required in the future.
	400 Area		D4 Building - 4722B	1.01.05.01.07.13	D4 Building - 4722B	Carpenter Shop	Industrial	No planning activities currently ongoing; will be required in the future.
	400 Area		D4 Building - 4722C	1.01.05.01.07.14	D4 Building - 4722C	Painters Shop	Industrial	No planning activities currently ongoing; will be required in the future.
	400 Area		D4 Building - 4726	1.01.05.01.07.15	D4 Building - 4726	Carpenter Supply Storage Building	Industrial	No planning activities currently ongoing; will be required in the future.
	400 Area		D4 Building - 4727	1.01.05.01.07.16	D4 Building - 4727	Maintenance Flammable Storage Building	Industrial	No planning activities currently ongoing; will be required in the future.
	400 Area		D4 Building - 4732A	1.01.05.01.07.17	D4 Building - 4732A	Warehouse	Industrial	No planning activities currently ongoing; will be required in the future.
	400 Area		D4 Building - 4732B (See Also Waste Site 400-37)	1.01.05.01.07.18	D4 Building - 4732B (Includes Waste Site 400-37)	Warehouse (400 Area Indoor Staging Area)	Industrial	No planning activities currently ongoing; will be required in the future.
	400 Area		D4 Building - 4732C	1.01.05.01.07.19	D4 Building - 4732C	Warehouse	Industrial	No planning activities currently ongoing; will be required in the future.
	400 Area		D4 Building - 4734B	1.01.05.01.07.20	D4 Building - 4734B	Site Services Maintenance Shop	Industrial	No planning activities currently ongoing; will be required in the future.
	400 Area		D4 Building - 4734C	1.01.05.01.07.21	D4 Building - 4734C	Warehouse (Special Tools)	Industrial	No planning activities currently ongoing; will be required in the future.
	400 Area		D4 Building - 4734D	1.01.05.01.07.22	D4 Building - 4734D	Warehouse	Industrial	No planning activities currently ongoing; will be required in the future.
	400 Area		D4 Building - 4760	1.01.05.01.07.23	D4 Building - 4760	Construction Shop	Industrial	No planning activities currently ongoing; will be required in the future.
	400 Area		D4 Building - 4790	1.01.05.01.07.24	D4 Building - 4790	Patrol Headquarters Building	Industrial	No planning activities currently ongoing; will be required in the future.

Section J
Attachment 1: River Corridor Closure Contract Work Scope

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	REGULATORY DOCUMENTATION STATUS h	ASSUMED ACTIVITY STATUS AS OF 1/31/05 i
	400 Area		D4 Building - 4790A	1.01.05.01.07.25	D4 Building - 4790A	Microwave Tower Storage	Industrial	No planning activities currently ongoing; will be required in the future.
	400 Area		D4 Building - 4791TC	1.01.05.01.07.26	D4 Building - 4791TC	Warehouse	Industrial	No planning activities currently ongoing; will be required in the future.
	400 Area		D4 Building - 4802	1.01.05.01.07.27	D4 Building - 4802	Construction Support Building	Industrial	No planning activities currently ongoing; will be required in the future.
	400 Area		D4 Building - 4814	1.01.05.01.07.28	D4 Building - 4814	Special Tools Warehouse	Industrial	No planning activities currently ongoing; will be required in the future.
	400 Area		D4 Building - 4831	1.01.05.01.07.29	D4 Building - 4831	Flammable Storage	Industrial	No planning activities currently ongoing; will be required in the future.
	400 Area		D4 Building - 4843 (See Also Waste Site 400-36)	1.01.05.01.07.30	D4 Building - 4843 (Includes Waste Site 400-36)	Alkali Metal Storage NW of 451B Substation	Industrial	No planning activities currently ongoing; will be required in the future.
	400 Area		D4 Building - CC40168	1.01.05.01.07.31	D4 Building - CC40168	Cargo Container East of 4704S	N/A	No planning activities currently ongoing; will be required in the future.
	400 Area		D4 Building - HS 0079	1.01.05.01.07.32	D4 Building - HS 0079	Storage Container	N/A	No planning activities currently ongoing; will be required in the future.
	400 Area		D4 Building - HS0084	1.01.05.01.07.33	D4 Building - HS0084	Storage Container	N/A	No planning activities currently ongoing; will be required in the future.
D4-Non-Site Specific Support			D4-Non-Site Specific Support	1.01.05.75.25.01	D4-Non-Site Specific Support	Non Site Specific Support	N/A	N/A
600 Area								
Regulatory Support								
	600 Area				Regulatory Support - Multi-Agency Radiation Survey and Site Investigation Manual Verification Sampling, RCRA Sampling and Analysis Plans (Includes Sampling & Release Documents) and Verification Data Quality Objective	Includes both 618-10 and 618-11 Burial Grounds	Regulatory Documentation Required ^j	Dollars Rebinned to Project Activities
Design - Remediation Design Solution								

Section J
Attachment 1: River Corridor Closure Contract Work Scope

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	REGULATORY DOCUMENTATION STATUS h	ASSUMED ACTIVITY STATUS AS OF 1/31/05 i
	600 Area	300-FF-2	Design Solution - 618-10 & 11	1.03.14.01.22.01	Design Solution - 618-10 & 11	Remedial Design Solution for 618-10 and 11 Burial Ground	Interim Action Record of Decision, 300-FF-2 (2001)	Planning activities currently ongoing.
Design - Remediation 618-10 & 618-11								
	600 Area	300-FF-2	Fld. Rem. - 618-10 & 11 Site Fld. Rem.	1.03.14.01.01.01	Design - 618-10 & 11 Site Design	Remedial Design for 618-10 and 11 Burial Ground	Interim Action Record of Decision, 300-FF-2 (2001)	Planning activities currently ongoing.
618-10 Burial Ground Remediation								
	600 Area	300-FF-2	Remediate Burial Ground 618-10	1.03.14.01.23.01	Remediate Burial Ground 618-10	300 Area North Solid Waste Burial Ground	Interim Action Record of Decision, 300-FF-2 (2001) and the ESD for the 300-FF-2 OU ROD, May 2004	The Tri-Parties have evaluated the additional cleanup necessary to achieve unrestricted cleanup levels for waste sites outside the "core industrial zone". Based on the evaluation, the soil cleanup level for this waste site has been changed from "industri
618-11 Burial Ground Remediation								
	600 Area	300-FF-2	Remediate Burial Ground 618-11	1.03.14.01.24.01	Remediate Burial Ground 618-11	Y Burial Ground	Interim Action Record of Decision, 300-FF-2 (2001)	Planning activities currently ongoing.
Fld. Rem.-600 Area Non Site Specific Support			Fld. Rem.-600 Area Non Site Specific Support	1.03.14.75.25	Fld. Rem.-600 Area Non Site Specific Support	Non Site Specific Support	N/A	N/A
Operate/Close Utilities								
	100 Area		100 Area Utilities	1.01.07.01.16.01	100 Area Utilities	Operate and Close 100 Area Utilities	N/A	Ongoing Activities
	200 Area		200 Area Utilities	1.01.07.01.17.01	200 Area Utilities	Operate and Close 200 Area ERDF Utilities	N/A	Ongoing Activities
	300 Area		300 Area Utilities	1.01.07.01.18.01	300 Area Utilities	Operate and Close 300 Area Utilities	N/A	Ongoing Activities
	300 Area		310 TEDF	1.01.07.01.18.02	310 TEDF	Operations and Maintenance of the Treatment, Effluent, and Disposal Facility (310 TEDF)	N/A	Ongoing Activities

Section J
Attachment 1: River Corridor Closure Contract Work Scope

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	REGULATORY DOCUMENTATION STATUS h	ASSUMED ACTIVITY STATUS AS OF 1/31/05 i
	400 Area		400 Area Utilities	1.01.07.01.19.01	400 Area Utilities	Operate and Close 400 Area Utilities (Outside of the Security Fence)	N/A	Ongoing Activities
	600 Area		600 Area Utilities	1.01.07.01.20.01	600 Area Utilities	Operate and Close 600 Area Utilities for 618-10 & 11	N/A	Ongoing Activities
Surveillance and Maintenance								
	100 Area		Surveillance & Maintenance - 100 Area	1.01.06.01.11.01	Surveillance & Maintenance	Surveillance & Maintenance - 100 Area	N/A	Ongoing Activities
	200 Area		Surveillance & Maintenance - 200 Area	1.01.06.01.12.01	Surveillance & Maintenance	Surveillance & Maintenance -200 Area	N/A	Ongoing Activities
	300 Area		Surveillance & Maintenance - Balance of 300 Area	1.01.06.01.13.01	Surveillance & Maintenance	Surveillance & Maintenance - 300 Area	N/A	Ongoing Activities
	300 Area		Surveillance & Maintenance - 324/327 Area	1.01.06.01.13.02	Surveillance & Maintenance	Surveillance & Maintenance - 324/327 Area	N/A	Ongoing Activities
	400 Area		Surveillance & Maintenance - 400 Area	1.01.06.01.14.01	Surveillance & Maintenance	Surveillance & Maintenance - 400 Area	N/A	Ongoing Activities
	600 Area		Surveillance & Maintenance - 600 Area	1.01.06.01.15.01	Surveillance & Maintenance	Surveillance & Maintenance - 600 Area	N/A	Ongoing Activities
D4-Management and Support			D4-Management and Support	1.01.99.01.29	D4-Management and Support	Management and Support	N/A	N/A
Final Closure								
					Final Closure - Regulatory Support	Complete regulatory requirements needed for site closure (e.g. Final ROD)	N/A	Dollars Rebinned to Project Activities
Miscellaneous Restoration								
			Fid. Rem.-Remediation Misc Restoration	1.03.15.01.05.01	Final Closure - Miscellaneous Restoration	Perform miscellaneous restoration needed for Final Closure	N/A	No planning activities currently ongoing; will be required in the future.

Section J
Attachment 1: River Corridor Closure Contract Work Scope

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	REGULATORY DOCUMENTATION STATUS h	ASSUMED ACTIVITY STATUS AS OF 1/31/05 i
Fld. Rem.-Misc Restoration Non Site Specific Spt			Fld. Rem.-Misc Restoration Non Site Specific Spt	1.03.15.75.25	Fld. Rem.-Misc Restoration Non Site Specific Spt	Non Site Specific Support	N/A	N/A
Fld. Rem.-Management and Support			Fld. Rem.-Management and Support	1.03.99.01.29	Fld. Rem.-Management and Support	Management and Support	N/A	N/A
Stewardship Preparation								
			ES/FC-Long-Term Stewardship	1.05.01.01.41.01	Final Closure - Stewardship Preparation	Prepare Site for Long-Term Stewardship/Prepare Long-Term Stewardship Plan	N/A	No planning activities currently ongoing; will be required in the future.
Independent Closure Reviews								
			ES/FC-Final Closure	1.05.01.01.40.01	Final Closure - Independent Closure Reviews	Complete Independent Reviews verifying readiness for closure	N/A	No planning activities currently ongoing; will be required in the future.
			ES/FC - Orphan Site Evaluations	1.05.01.01.42.01	Final Closure - Independent Closure Reviews	Complete Independent Reviews verifying readiness for closure	N/A	No planning activities currently ongoing; will be required in the future.
ES/FC-Management and Support			ES/FC-Management and Support	1.05.99.01.29	ES/FC-Management and Support	Management and Support	N/A	N/A
Management and Support								
			MS/GS-Project Integration	1.06.01.01.01.01	MS/GS-Project Integration	Legacy Retiree Medical Costs; Project Controls / Director of Project Integration; Strategic Planning and Baseline Management	N/A	Level of effort % of total project Life Cycle
			MS/GS-Project Services	1.06.02.01.01.01	MS/GS-Project Services	Contracts; Facilities Services; Financial Services; Human Resources; Information and Administrative Services; Information Technology (IT); Labor Relations and Employee Concerns; Legal/Internal Audit; Light Vehicles; Procurement; Project Services; Taxes an	N/A	Level of effort % of total project Life Cycle
			MS/GS-ESHQ	1.06.03.01.01.01	MS/GS-SHQ	ESHI Support; Quality Assurance; Radiological Control Program; Safeguards and Security; Safety and Health; Safety, Health and Quality Management	N/A	Level of effort % of total project Life Cycle
			MS/GS-Engineering	1.06.04.01.01.01	MS/GS-Engineering	Engineering Support; Nuclear Safety; Technology Application	N/A	Level of effort % of total project Life Cycle

Section J
Attachment 1: River Corridor Closure Contract Work Scope

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	REGULATORY DOCUMENTATION STATUS h	ASSUMED ACTIVITY STATUS AS OF 1/31/05 i
			MS/GS-Reg Integration and Outreach	1.06.05.01.01.01	MS/GS-Regulatory and Environmental Management	Environmental Support; Regulatory Integration and Outreach	N/A	Level of effort % of total project Life Cycle
			MS/GS-Office of the Project Gen. Manager	1.06.06.01.01.01	MS/GS-Office of the Project Gen. Manager	President General Support	N/A	Level of effort % of total project Life Cycle
Transition								
			Transition	1.10.00.00.00.00	Transition - River Corridor Contract	Transition On-Going Work	N/A	N/A
Footnotes								
a - TABLE B.2 LINE ITEM – Specific Row from Table B.2 of the River Corridor Closure Contract								
b - HANFORD AREA DESIGNATION – The geographic location on the Hanford Site where the activity is located								
c - OPERABLE UNIT DESIGNATION – The CERCLA designation that reflects the grouping for a waste site								
d - WCH WBS LEVEL 6 DESCRIPTION - Description in the WBS for the activity								
e - WCH WBS NUMBER – Identification number that shows each activity's location within the River Corridor Closure Contract's work breakdown structure								
f - ACTIVITY DESIGNATION – The unique identification for the activity within the Hanford Site								
g - ACTIVITY DESCRIPTION – A brief description of the activity								
h - REGULATORY DOCUMENTATION STATUS – This column either identifies the status of the regulatory pathway or the current decision document that provides the regulatory requirements for the remediation activity								
i - ASSUMED ACTIVITY STATUS AS OF 01/31/05 – Estimated progress status of each activity as of the end of January 2005 which was the assumed start date of the River Corridor Closure Contract per the Independent Government Estimate (IGE).								