

Contents

	<i>Page</i>
INTRODUCTION <i>by Charles Hendricks</i>	3
CONSTRUCTION OF LIBBY AND TEAL BRIDGES, IMJIN RIVER, OCTOBER 1952 TO JULY 1953 <i>by William R. Farquhar, Jr., and Henry A. Jeffers, Jr.</i>	
PREFACE	27
<i>Chapter</i>	
I. BACKGROUND	29
II. THE CONSTRUCTION OF TEAL BRIDGE	35
III. CONSTRUCTION OF X-RAY (LIBBY) BRIDGE	49
<i>Appendix</i>	
A. CORRESPONDENCE BETWEEN I CORPS AND EIGHTH ARMY LEADING TO THE APPROVAL OF THE CONSTRUCTION OF TEAL BRIDGE..	71
B. ENGINEERING REPORT ON BRIDGE STUDY AND DESIGN, TEAL SITE, IMJIN RIVER, 2D ENGINEER CONSTRUCTION GROUP, 14 SEP- TEMBER 1952, WITH-SELECTED ATTACHED DOCUMENTS	80
C. EXCERPT FROM LIBBY HI-LEVEL HIGHWAY BRIDGE, A PAPER SIGNED ABOUT JULY 1953 BY MAJOR WILLIAM C. CARTER, JR., OPERA- TIONS OFFICER, 84 TH ENGINEER BATTAL- ION	98
D. LOG OF LIBBY BRIDGE, COMPILED BY MAJOR WILLIAM C. CARTER, JR., OPERATIONS OFFI- CER, 84 TH ENGINEER CONSTRUCTION BAT- TALION (22 NOVEMBER 1952-5 JULY 1953) AND MAJOR SAM E. FAIRCHILD, HIS PREDECESSOR IN THAT POSITION	99

	<i>Page</i>
NOTES	143
PHOTO SOURCES	153
SUGGESTIONS FOR FURTHER READING	157
MAP SYMBOLS	160
INDEX	16 1

Maps

<i>No.</i>		
1.	Korea, 1 August 1952	2
2.	The Imjin River Bridges, 1951-1953	5
3.	Battlefront in Western Korea, 31 October 1951	9
4.	Battlefront in Western Korea, 1 May 1953	135

Illustrations

Figures 1-18 appear between pages 12 and 22:

- Fig.*
1. Jeep Crossing the Corporal Wright Ponton Bridge on 13 June 1951
 2. U.N. Delegates and Newsmen Crossing Honker Ponton Bridge on 15 July 1951 En Route to an Early Peace Conference Session at Kaesong
 3. Artillerymen of the 1st Cavalry Division Crossing the Floating Treadway Bridge at the Whistler Site in Early August 1951
 4. High Water Covering the Site of the Honker Ponton Bridge on 6 September 1951
 5. Jeeps Crossing the M-2 Treadway Bridge That the 72d Engineer Combat Company Built on Rock-filled Crib Piers at the Whistler Site in November 1951
 6. Construction of the Whitefront Rock-filled Crib-pier Bridge in November 1951
 7. The Low-level Pile Bridge at the Freedom Gate Site Erected by the 84th Engineer Construction Battalion in January-February 1952
 8. The High-level Teal Bridge
 9. The High-level Pintail Bridge
 10. The High-level Whitefront Bridge
 11. Construction Under Way to Reopen the More Southerly Railroad Bridge at the Freedom Gate Site

12. The High-level Teal Bridge Collapsing Under the Pressure of Floodwater on 30 July 1952
13. Pier From the Collapsed High-level Teal Bridge Lodged Against Protective Fender Piles at the Reopened Span of the Freedom Gate Bridge on 30 July 1952
14. The High-level Teal Bridge in Early August 1952 Showing Damage Done by Floodwater on 30 July
15. The High-level Teal Bridge After the Flood of 24-25 August 1952
16. A Survivor: The High-level Whitefront Timber-pile Bridge in September 1952
17. Spoonbill Bridge
18. South Korean Artillery Convoy Crossing Libby Bridge on 23 May 1983
19. X-Ray Site in October 1952 Showing Newly Erected Ponton Bridge and Perpendicular Volcanic Rock Banks 33

Figures 20-37, relating to the construction of Teal bridge, appear between pages 36 and 46:

20. Engineers Driving 16-inch Armco Steel-Column Piles for the Low-level Teal Bridge in October 1952
21. Cables Used To Align Piles That Had "Walked" When Driven Against Large Boulders in the Riverbed
22. A Nearly Completed Pier Featuring Diagonal Channel-iron Bracing
23. Troops Constructing Blackout Shelters for Night Welding That Could Double as Curing Cabins in Cold Weather
24. Troops Filling the Hollow Armco Piles With Concrete
25. Anchor Bolts Set in a Concrete-filled Pile Capped by 12-inch H-beams
26. Teal Site on 26 November 1952 Showing Completed Piers at South End of Bridge and Others Still Under Shelters
27. Thirty-six-inch I-beams in Place on Bridge With a Pile Driver Working on One of the Northernmost Piers
28. Side View of Girders in Place

Fig.

29. Troops Placing Decking From Pier 16 to the North Abutment
30. Girders in Place on Piers 8 Through 11
31. Teal Bridge From the South Shore on 7 January 1953 as Troops Place Decking on the North End
32. Teal Bridge From the North Shore on 16 January 1953 When Almost Completed
33. Army Vehicles Crossing the Completed Teal Low-level Bridge at the End of January 1953
34. Teal Bridge Underwater on 15 July 1953
35. The Imjin River Flowing 12 Feet Over the Teal Bridge on 15 July 1953
36. Teal Bridge in Operation on the Afternoon of 16 July 1953 After Floodwater Receded
37. Teal Bridge After the Flood of 15 July 1953 Showing Minor Damage

Figures 38-63, relating to the construction of Libby bridge, appear between pages 54 and 68:

38. The Imjin River at the X-Ray Site
39. Pile Driving on Cofferdam 1 During February 1953
40. Excavation of Cofferdam 1 and Pile Driving on Cofferdam 3
41. Cofferdam 3 Filled With 240 Cubic Yards of Concrete Constituting the Initial or A Pour
42. Interior View of a Cofferdam Showing 12-inch H-beams, or Whalers
43. The Central Concrete Batch Plant on the Imjin's West Bank
44. Close-up View of the Concrete Batch Plant
45. The 34 E Paver and Rex Pumpcrete Machine
46. Forms for D Pour That Had Been Put Together on the Ground, Raised, and Then Lowered Onto the C Pour Pedestal
47. The Curing Cabin on Pier 7 in Position for the Final or E Pour
48. Steel Mats That Would Reinforce the Bridge Decking Being Fabricated in the Central Work Yard
49. Soldiers Casting Guardrail Posts

50. Full-scale Model of a Section of Decking That Was Built in the Work Yard for Practice and Testing Purposes

51. Riveters at Work on Steel Beams

52. Steel Beams Being Prepared for the Span From the West Abutment to Pier 7

53. Steel Beams in Place From the West Abutment Across Pier 8 to Pier 7

54. Launching the Span Across Piers 7, 6, and 5

55. Chain Hoist Lowering Girder Complete With Sub-decking Across Piers 7, 6, and 5

56. Close-up View of Chain Hoist Lowering Downstream Girder Across Piers 7, 6, and 5

57. Troops Setting Up the Pumpcrete Pipe To Pour Concrete Decking

58. A Burlap Drag Being Used To Give the Deck Surface the Desired Rough Texture Perpendicular to Traffic

59. Concrete Deck Being Covered With Burlap Prior to Receiving a Seven-day Water Cure

60. Completed Libby Bridge From the West Bank on 4 July 1953

61. View Looking East at the Completed Piers and Superstructure of Libby Bridge

62. Libby Bridge Withstanding the Flood of 15 July 1953 With More Than 20 Feet of Clearance

63. Plaque Erected at the East End of the Bridge as a Memorial to Engineer Sergeant George D. Libby

64. Major William C. Carter, Jr., in Front of the Libby Bridge 103

65. Excavation of Cofferdam 6, Begun by a 3/4-yard Clam Bucket on 16 January 1953 109

66. Work Continuing on Piers 1, 2, and 3 From Submerged East Causeway During High Tide on 17 March 1953 122

67. Storm Water and a Spring High Tide Combined To Force an Evacuation of the Causeway on 20 March 1953 124

68. East Abutment Prior to Stripping of Forms 124

69. Completed Piers 7 and 8 in Late March 1953 125

70. View of the Footbridge That Enabled the Pumpcrete Machine To Pump Concrete From Its Location Near Pier 3 to Pier 6 Across the River Channel 127

71. Downstream Girder Launched From the West Abutment Across Pier 8 to Pier 7 on 6 April 1953 . . 128

72. Inside Pier 2 During D Pour Showing the Pumpcrete Pipe and the Base for the Pneumatic Vibrator 131

73. The 4,100-gallon-per-minute Pump Used To Dewater Cofferdam 4 so That the Lower Whaler Could Be Installed 132

74. View Showing Cribbing Used in Launching Upstream Girder From the West Abutment to Pier 7 133

75. Troops Laying the Concrete Deck 136

76. Jackson's Chariot 138

77. View Showing Portions of the 606-foot Girders That Were Launched From the East Abutment to Pier 5 140