



A0007142

AMENDMENT OF SOLICITATION / MODIFICATION OF CONTRACT		1. CONTRACT ID CODE	PAGE 1 OF PAGES 2
2. AMENDMENT/ MODIFICATION NO. A00002		3. EFFECTIVE DATE 10/12/95	4. REQUISITION/ PURCHASE REQ. NO.
6. ISSUED BY U. S. Army Engineer District, New Orleans Corps of Engineers P.O. Box 60267 New Orleans, LA 70160-0267		7. ADMINISTERED BY (If other than Item 6)	
8. NAME AND ADDRESS OF CONTRACTOR (No., street, county, State and ZIP Code) B&K Construction Company, Inc. 1905 Highway 59 Mandeville, LA 70448		(X)	9A. AMENDMENT OF SOLICITATION NO.
			9B. DATED (See Item 11)
		X	10A. MODIFICATION OF CONTRACT/ ORDER NO. DACW29-94-C-0079
CODE OGTN3	FACILITY CODE		10B. DATED (See Item 13) 7/11/94
11. THIS ITEM ONLY APPLIES TO AMENDMENTS OF SOLICITATIONS			
<input type="checkbox"/> The above numbered solicitation is amended as set forth in Item 14. The hour and date specified for receipt of Offers <input type="checkbox"/> is extended, <input type="checkbox"/> is not extended. Offers must acknowledge receipt of this amendment prior to the hour and date specified in the solicitation or as amended, by one of the following methods: (a) By completing Items 8 and 15, and returning _____ copies of the amendment; (b) By acknowledging receipt of this amendment on each copy of the offer submitted; or (c) By separate letter or telegram which includes a reference to the solicitation and amendment numbers. FAILURE OF YOUR ACKNOWLEDGMENT TO BE RECEIVED AT THE PLACE DESIGNATED FOR THE RECEIPT OF OFFERS PRIOR TO THE HOUR AND DATE SPECIFIED MAY RESULT IN REJECTION OF YOUR OFFER. If by virtue of this amendment you desire to change an offer already submitted, such change may be made by telegram or letter, provided each telegram or letter makes reference to the solicitation and this amendment, and is received prior to the opening hour and date specified.			
12. ACCOUNTING AND APPROPRIATION DATA (If required) Funds are decreased by \$5,100.00.			
13. THIS ITEM APPLIES ONLY TO MODIFICATIONS OF CONTRACTS/ ORDERS, IT MODIFIES THE CONTRACT/ ORDER NO. AS DESCRIBED IN ITEM 14.			
(X) X	A. THIS CHANGE ORDER IS ISSUED PURSUANT TO: (Specify authority) THE CHANGES SET FORTH IN ITEM 14 ARE MADE IN THE CONTRACT ORDER NO. IN ITEM 10A. CC I.83, "CHANGES"		
	B. THE ABOVE NUMBERED CONTRACT/ ORDER IS MODIFIED TO REFLECT THE ADMINISTRATIVE CHANGES (such as changes in paying office, appropriation date, etc.) SET FORTH IN ITEM 14, PURSUANT TO THE AUTHORITY OF FAR 43.103 (b).		
	C. THIS SUPPLEMENTAL AGREEMENT IS ENTERED INTO PURSUANT TO AUTHORITY OF:		
	D. OTHER (specify type of modification and authority)		
E. IMPORTANT: Contractor <input type="checkbox"/> is not, <input checked="" type="checkbox"/> is required to sign this document and return <u>original</u> copies to the issuing office.			
14. DESCRIPTION OF AMENDMENT/ MODIFICATION (Organized by UCF section headings, including solicitation/ contract subject matter where feasible.) The following change is made to the above numbered contract for Lake Pontchartrain, Louisiana and Vicinity, High Level Plan, London Avenue Outfall Canal, Parallel Protection, Mirabeau Avenue to Robert E. Lee Blvd., West Bank; Mirabeau Avenue to Leon C. Simon Blvd., East Bank Floodwall, Orleans Parish, Louisiana by changing the limit of the "No Work" area on the east side of the canal at pumping station #4 from Sta. 100+11.29 EB/L to Sta. 99+69.22 EB/L.			
Except as provided herein, all terms and conditions of the document referenced in Item 9A or 10A, as heretofore changed, remains unchanged and in full force and effect.			
15A. NAME AND TITLE OF SIGNER (Type or print) H.B. KENYON, PRES.		16A. NAME AND TITLE OF CONTRACTING OFFICER (Type or print) Chester Ashley, Administrative Contracting Officer	
15B. CONTRACTOR/ OFFEROR  (Signature of person authorized to sign)	15C. DATE SIGNED	16B. UNITED STATES OF AMERICA BY  (Signature of Contracting Officer)	16C. DATE SIGNED 11/6/95

1 of 2
Dist
12/4/95
J

SF 30 CONTINUATION SHEET

14. Description of Amendment/ Modification (Cont.)

CHANGES TO THE BIDDING SCHEDULE: The schedule of Contract Items, Descriptions, Estimated Quantities, Units, Unit Prices, and estimated Amounts is modified as follows:

Item No.	Description	Estimated Quantity	Unit	Unit Price	Estimated Amount	Amount of Change
0014	Reinforced Concrete Floodwall	LS	--	\$1,483,159.96	\$1,483,159.96	(-) \$5,100.00

CHANGES TO THE CONTRACT SPECIFICATIONS: The contract specifications are changed as follows.

- (a) Page C2F-1, para. C2F-1. Delete the last sentence, "The work also consists...near Pumping Station No. 4," in its entirety.
- (b) Page C2G-6, para. C2G-8.4.1. Delete the paragraph in its entirety.
- (c) Page C2G-10.
 - 1. Para. C2G-11.1.2. Delete the paragraph in its entirety.
 - 2. Para C2G-11.1.5. Delete the last sentence, "No separate measurement...pulled and cleaned up to elevation 14.4," in its entirety.
- (d) Page C2G-11, para. C2G-11.2.2. Delete the paragraph in its entirety.
- (e) Page C16B-11, para. C16B-16.1.1.
 - 1. In the first sentence, change "Sta. 99+91.07 EB/L" to "Sta. 99+69.22 EB/L."
 - 2. Delete the second sentence, "From stations 99+91.07 to 100+17.54...during the construction," in its entirety.
- (f) Page C16B-12, para. C16B-16.1.3. Delete the second sentence, "From Sta. 99+88.47...during construction," in its entirety.
- (g) Page C16B-13, para. C16B-18.1. Delete the first sentence, "FL-422 and FL-340 on eastside...to 100+17.54 EB/L," in its entirety.

CHANGES TO THE CONTRACT DRAWINGS: The contract drawings are changed as follows:

Delete drawings 12, 13, 15, 16, 20, 23, 24, 25, 39, 46, 48, and 51 of 73 in their entirety FILE NO. H-4-40295, dated February 1994, and substitute with drawings 12, 13, 15, 16, 20, 23, 24, 25, 39, 46, 48, and 51 of 73.41 of 73, FILE NO. H-4-40295, dated August 1995.

CHANGES TO THE CONTRACT PRICE: The contract price is decreased by \$5,100.00.

CHANGES TO THE CONTRACT TIME: The contract time remains unchanged.

It is further understood and agreed that this adjustment constitutes compensation in full on behalf of the contractor, its subcontractors and suppliers for all costs and markups directly or indirectly attributable to the changes ordered, for all delays, impacts and extended overhead related thereto, and for performance of the change within the time frame stated.

CELMN-CD-NO

8 Nov 95

MEMORANDUM THRU C/Const Div, ATTN: Contr Admin Br

FOR C/Contr Div

SUBJECT: Contract No. DACW29-94-C-0079, Lake Pontchartrain, LA & Vicinity, HLP, London Avenue Outfall Canal, Parallel Protection, Mirabeau Avenue to Leon C. Simon Boulevard Floodwall, Orleans Parish, Louisiana

Modification A00002, CIN-06 to the subject contract is forwarded for the contract file.

Enclosure

J. H. Moore

CHESTER ASHLEY

Area Engineer

New Orleans Area Office

NOV 14 1995

9500968



REPLY TO
ATTENTION OF:

DEPARTMENT OF THE ARMY

NEW ORLEANS DISTRICT, CORPS OF ENGINEERS
P.O. BOX 60267
NEW ORLEANS, LOUISIANA 70160-0267

October 20, 1995

New Orleans Area Office

SUBJECT: Contract DACW29-94-C-0079, Lake Pontchartrain, Louisiana and Vicinity, High Level Plan, London Avenue Outfall Canal, Parallel Protection, Mirabeau Avenue to Robert E. Lee Blvd., West Bank; Mirabeau Avenue to Leon C. Simon Blvd., East Bank Floodwall, Orleans Parish, Louisiana Modification A00002, CIN-06

B & K Construction, Incorporated
1905 Highway 59
Mandeville, Louisiana 70448

Gentlemen:

Enclosed is proposed Modification No. A00002, CIN 06 to the subect contract for changing the limit of "No Work" Area from Sta. 100+11.29 EB/L to Sta. 99+69.22 EB/L.

If you agree with this modification as written, please sign and date the modification and return to this office, Attn:Mr. John Morton, by October 31, 1995. When executed by the Contracting officer, the duplicate original of the modification will be sent to you for your file.

Sincerely,

Chester Ashley
Administrative Contracting
Officer

Enclosure



REPLY TO
ATTENTION OF:

DEPARTMENT OF THE ARMY

NEW ORLEANS DISTRICT, CORPS OF ENGINEERS
P.O. BOX 60267
NEW ORLEANS, LOUISIANA 70160-0267

October 20, 1995

New Orleans Area Office

SUBJECT: Contract DACW29-94-C-0079, Lake Pontchartrain, Louisiana and Vicinity, High Level Plan, London Avenue Outfall Canal, Parallel Protection, Mirabeau Avenue to Robert E. Lee Blvd., West Bank; Mirabeau Avenue to Leon C. Simon Blvd., East Bank Floodwall, Orleans Parish, Louisiana Modification A00002, CIN-06

B & K Construction, Incorporated
1905 Highway 59
Mandeville, Louisiana 70448

Gentlemen:

Enclosed is proposed Modification No. A00002, CIN 06 to the subect contract for changing the limit of "No Work" Area from Sta. 100+11.29 EB/L to Sta. 99+69.22 EB/L.

If you agree with this modification as written, please sign and date the modification and return to this office, Attn:Mr. John Morton, by October 31, 1995. When executed by the Contracting officer, the duplicate original of the modification will be sent to you for your file.

Sincerely,

Chester Ashley
Administrative Contracting
Officer

Enclosure

AMENDMENT OF SOLICITATION/MODIFICATION OF CONTRACT		1. CONTRACT ID CODE	PAGE OF PAGES 1 2
2. AMENDMENT/ MODIFICATION NO. A00002	3. EFFECTIVE DATE 10/12/95	4. REQUISITION/ PURCHASE REQ. NO.	5. PROJECT NO. (If applicable) CIN-06
6. ISSUED BY U. S. Army Engineer District, New Orleans Corps of Engineers P.O. Box 60267 New Orleans, LA 70160-0267		7. ADMINISTERED BY (If other than Item 6)	
8. NAME AND ADDRESS OF CONTRACTOR (No., street, county, State and ZIP Code) B&K Construction Company, Inc. 1905 Highway 59 Mandeville, LA 70448		(X)	9A. AMENDMENT OF SOLICITATION NO.
CODE OGTN3 FACILITY CODE			9B. DATED (See Item 11)
		X	10A. MODIFICATION OF CONTRACT/ ORDER NO. DACW29-94-C-0079
			10B. DATED (See Item 13) 7/11/94
11. THIS ITEM ONLY APPLIES TO AMENDMENTS OF SOLICITATIONS			
<input type="checkbox"/> The above numbered solicitation is amended as set forth in Item 14. The hour and date specified for receipt of Offers <input type="checkbox"/> is extended, <input type="checkbox"/> is not extended. Offers must acknowledge receipt of this amendment prior to the hour and date specified in the solicitation or as amended, by one of the following methods: (a) By completing Items 8 and 15, and returning _____ copies of the amendment; (b) By acknowledging receipt of this amendment on each copy of the offer submitted; or (c) By separate letter or telegram which includes a reference to the solicitation and amendment numbers. FAILURE OF YOUR ACKNOWLEDGMENT TO BE RECEIVED AT THE PLACE DESIGNATED FOR THE RECEIPT OF OFFERS PRIOR TO THE HOUR AND DATE SPECIFIED MAY RESULT IN REJECTION OF YOUR OFFER. If by virtue of this amendment you desire to change an offer already submitted, such change may be made by telegram or letter, provided each telegram or letter makes reference to the solicitation and this amendment, and is received prior to the opening hour and date specified.			
12. ACCOUNTING AND APPROPRIATION DATA (If required) Funds are decreased by \$5,100.00.			
13. THIS ITEM APPLIES ONLY TO MODIFICATIONS OF CONTRACTS/ ORDERS, IT MODIFIES THE CONTRACT/ ORDER NO. AS DESCRIBED IN ITEM 14.			
(X) X	A. THIS CHANGE ORDER IS ISSUED PURSUANT TO: (Specify authority) THE CHANGES SET FORTH IN ITEM 14 ARE MADE IN THE CONTRACT ORDER NO. IN ITEM 10A. CC I.83, "CHANGES"		
	B. THE ABOVE NUMBERED CONTRACT/ ORDER IS MODIFIED TO REFLECT THE ADMINISTRATIVE CHANGES (such as changes in paying office, appropriation date, etc.) SET FORTH IN ITEM 14, PURSUANT TO THE AUTHORITY OF FAR 43.103 (b).		
	C. THIS SUPPLEMENTAL AGREEMENT IS ENTERED INTO PURSUANT TO AUTHORITY OF:		
	D. OTHER (specify type of modification and authority)		
E. IMPORTANT: Contractor <input type="checkbox"/> is not, <input checked="" type="checkbox"/> is required to sign this document and return <u>original</u> copies to the issuing office.			
14. DESCRIPTION OF AMENDMENT/ MODIFICATION (Organized by UCF section headings, including solicitation/ contract subject matter where feasible.) The following change is made to the above numbered contract for Lake Pontchartrain, Louisiana and Vicinity, High Level Plan, London Avenue Outfall Canal, Parallel Protection, Mirabeau Avenue to Robert E. Lee Blvd., West Bank; Mirabeau Avenue to Leon C. Simon Blvd., East Bank Floodwall, Orleans Parish, Louisiana by changing the limit of the "No Work" area on the east side of the canal at pumping station #4 from Sta. 100+11.29 EB/L to Sta. 99+69.22 EB/L.			
Except as provided herein, all terms and conditions of the document referenced in Item 9A or 10A, as heretofore changed, remains unchanged and in full force and effect.			
15A. NAME AND TITLE OF SIGNER (Type or print)		16A. NAME AND TITLE OF CONTRACTING OFFICER (Type or print) Chester Ashley, Administrative Contracting Officer	
15B. CONTRACTOR/ OFFEROR (Signature of person authorized to sign)	15C. DATE SIGNED	16B. UNITED STATES OF AMERICA BY _____ (Signature of Contracting Officer)	16C. DATE SIGNED

SF 30 CONTINUATION SHEET

14. Description of Amendment/ Modification (Cont.)

CHANGES TO THE BIDDING SCHEDULE: The schedule of Contract Items, Descriptions, Estimated Quantities, Units, Unit Prices, and estimated Amounts is modified as follows:

<u>Item No.</u>	<u>Description</u>	<u>Estimated Quantity</u>	<u>Unit</u>	<u>Unit Price</u>	<u>Estimated Amount</u>	<u>Amount of Change</u>
0014	Reinforced Concrete Floodwall	LS	--	\$1,483,159.96	\$1,483,159.96	(-) \$5,100.00

CHANGES TO THE CONTRACT SPECIFICATIONS: The contract specifications are changed as follows.

(a) Page C2F-1, para. C2F-1. Delete the last sentence, "The work also consists...near Pumping Station No. 4," in its entirety.

(b) Page C2G-6, para. C2G-8.4.1. Delete the paragraph in its entirety.

(c) Page C2G-10.

1. Para. C2G-11.1.2. Delete the paragraph in its entirety.

2. Para C2G-11.1.5. Delete the last sentence, "No separate measurement...pulled and cleaned up to elevation 14.4," in its entirety.

(d) Page C2G-11, para. C2G-11.2.2. Delete the paragraph in its entirety.

(e) Page C16B-11, para. C16B-16.1.1.

1. In the first sentence, change "Sta. 99+91.07 EB/L" to "Sta. 99+69.22 EB/L."

2. Delete the second sentence, "From stations 99+91.07 to 100+17.54...during the construction," in its entirety.

(f) Page C16B-12, para. C16B-16.1.3. Delete the second sentence, "From Sta. 99+88.47...during construction," in its entirety.

(g) Page C16B-13, para. C16B-18.1. Delete the first sentence, "FL-422 and FL-340 on eastside...to 100+17.54 EB/L," in its entirety.

CHANGES TO THE CONTRACT DRAWINGS: The contract drawings are changed as follows:

Delete drawings 12, 13, 15, 16, 20, 23, 24, 25, 39, 46, 48, and 51 of 73 in their entirety FILE NO. H-4-40295, dated February 1994, and substitute with drawings 12, 13, 15, 16, 20, 23, 24, 25, 39, 46, 48, and 51 of 73.41 of 73, FILE NO. H-4-40295, dated August 1995.

CHANGES TO THE CONTRACT PRICE: The contract price is decreased by \$5,100.00.

CHANGES TO THE CONTRACT TIME: The contract time remains unchanged.

It is further understood and agreed that this adjustment constitutes compensation in full on behalf of the contractor, its subcontractors and suppliers for all costs and markups directly or indirectly attributable to the changes ordered, for all delays, impacts and extended overhead related thereto, and for performance of the change within the time frame stated.

CHANGE REQUEST

CIN: 06

CONTRACT NUMBER: 94-C-0079 DATE: 18 OCT 95
 TITLE/LOCATION: Landed Ave CANAL Floodwall

TO: CELMN-PP FROM (Construction Manager): Guillot X-2938

1. DESCRIPTION OF CHANGE (Include Plans, Specifications & References):
Change the Limit of "NO WORK" from Sta. 100+11.29 E B/L to Sta. 99+69.22 E B/L.

2. REASON FOR CHANGE: Work will be performed under contract for protection of Pump Station No. 4.

3. AUTHORITY FOR CHANGE: CHANGES Clause I. 83

4. DATE CHANGE DISCOVERED: _____

5. DESIGN ASSISTANCE REQUIRED: _____

6. ESTIMATED COST: (-5,100) ESTIMATED TIME: _____

7. COMMENTS, REMARKS AND/OR FUNDING LIMITATIONS: _____

8. CONST MGR/DATE: Robert Guillot 18 OCT 95 CHG. CAT.: _____

FUNDING REQUEST

- 1. Please Program ~~and Commit~~ \$ < 5,100.00 > for 1ST QTR, FY 96
- 2. Estimated Total Contract Amount is: \$ 4,656,607.92 Org. Code: VD
- 3. Accounting Data: 96X3122 BE C21 11 00 ON OLML Acctg. Elem.: 284

DISTRIBUTION	APPROVAL	DATE	FUNDING STAMP
PROJECT MANAGER (Program Funds)	<u>[Signature]</u>	<u>10-20-95</u>	/
<u>Program MGR</u>	<u>dy</u>	<u>10-20-95</u>	
PR-P (Certify Funds)			
F&A (Commit Funds)			

SUE VISO 2942
 Program Analyst, POC

[Signature] 10/18/95
 Chief, Construction Division / Date

PRICE NEGOTIATION MEMORANDUM

Lake Pontchartrain, Louisiana and Vicinity, High Level Plan,
London Avenue Outfall Canal, Parallel Protection,
Mirabeau Avenue to Robert E. Lee Blvd., West Bank;
Mirabeau Avenue to Leon C. Simon Blvd., East Bank Floodwall, Orleans Parish, Louisiana
Contract Number DACW29-94-C-0079,
CIN 06
B & K Construction Co., Inc.

1. **CONTRACT DESCRIPTION.** The subject contract was awarded on 11 July 1994 in the amount of \$4,554,500.00. The contract consists of clearing, selective demolition; cutting existing steel sheet piling; pulling, cleaning and delivering existing steel sheet piling; driving new steel sheet piling; construction reinforced concrete I-type floodwalls on existing and new steel piling; concrete slope pavement, driving steel sheet piling under South Central Bell telephone cables and New Orleans Sewerage & Water Board 10-foot relocating Sewerage and Water Board feeder cables; modifying existing utilities; degrading existing levees; placing embankment; fertilizing, seeding, and mulching.

2. DESCRIPTION OF MODIFICATION.

a. **SUMMARY AND NECESSITY FOR CHANGE.** The change provides for changing the southern limit of the "No Work Area" from Sta. 100+11.29 EB/L to Sta. 99+69.22 EB/L. This eliminates temporary work on this contract and the permanent floodwall will be completed in the next phase contract.

b. **REASON FOR OMISSION FROM PLANS AND SPECIFICATIONS.** The next phase of work for this area will be contracted in the near future.

c. **AUTHORITY FOR MODIFICATION.** This change is issued under the authority provided by Contract Clause I.83, CHANGES.

3. PRICE AND TIME JUSTIFICATION.

a. SUMMARY.

<u>Contractor Proposal</u>	<u>Government Estimate</u>	<u>Negotiated Settlement</u>
(\$2,362.12)	(\$5,044.63)	(\$5,100.00)

b. **PRICING STRATEGY.** A price analysis was used to evaluate the contractor's proposal using an independent Government Estimate which was prepared based on site specific resources and standard industry practices.

c. PARTICIPANTS. Mr. H. B. Kenyon was the Lead Negotiator for the contractor and Mr. Fidel Perez was the Lead Negotiator for the Government.

d. NEGOTIATION SUMMARY. A request for proposal was made of the contractor on 13 September 1995. The contractor submitted a written proposal on 27 September 1995 in the amount of (\$2,362.12) with no increase in contract time. An independent Government estimate was prepared on 26 September 1995 in the amount of (\$5,044.63) with no increase in contract time. Mr. Perez called Mr. Boone Kenyon on 29 September 1995 and was informed that Mr. Kenyon would not return to the office until the week of 9 October 1995. Mr. Kenyon contacted Mr. Perez on 10 October 1995 and a meeting at the job site was set for 12 October 1995. Mr. Perez discussed the contractor's credits for removing and disposing of 17 feet of concrete cap is less than half that of the Government estimate. Also, no labor and equipment was added to the work that would have been performed by the prime contractor and the markups had not been applied to the credits. Mr. Kenyon stated that he would revise his proposal and give Mr. Perez a new price within one week. Mr. Kenyon called Mr. Perez on 17 October 1995 with a revised credit proposal of \$5,100.00.

decrease

This revised proposal compared favorably with the Government estimate, was considered to be fair and reasonable and was accepted. The contractor also agreed that this modification eliminated all impacts to the contract as a result of this change.

4. APPROPRIATION DATA. Funds have been decreased in the amount of \$5,100.00 under appropriation 96X3122, BEC2111000NOLML, Lake Ponchartrain, New Orleans East Unit.

SUBMITTED FOR APPROVAL

Date: 18 October 1995


FIDEL PEREZ
Lead Government Negotiator

PRE NEGOTIATION OBJECTIVES

Lake Pontchartrain, Louisiana and Vicinity, High Level Plan,
London Avenue Outfall Canal, Parallel Protection,
Mirabeau Avenue to Robert E. Lee Blvd., West Bank;
Mirabeau Avenue to Leon C. Simon Blvd., East Bank Floodwall, Orleans Parish, Louisiana
Contract Number DACW29-94-C-0079,
CIN 06
B & K Construction Co., Inc.

1. **CONTRACT DESCRIPTION.** The subject contract was awarded on 11 July 1994 in the amount of \$4,554,500.00. The contract consists of clearing selective demolition; cutting existing steel sheet piling; pulling, cleaning and delivering existing steel sheet piling; driving new steel sheet piling; construction reinforced concrete I-type floodwalls on existing and new steel piling; concrete slope pavement, driving steel sheet piling under South Central Bell telephone cables and New Orleans Sewerage & Water Board 10-foot relocating Sewerage and Water Board feeder cables; modifying existing utilities; degrading existing levees; placing embankment; fertilizing, seeding, and mulching.

2. **PROPOSED MODIFICATION DESCRIPTION:** Change the southern limit of the "No Work Area" from Sta. 100+11.29 EB/L to Sta. 69.22 EB/L.

^
99+69.22

3. **CONTRACTOR PROPOSAL:**

The contractor submitted a credit proposal on 27 September 1995 in the amount of (\$2,362.12).


4. **GOVERNMENT POSITION:** An independent Government Estimate was prepared on 26 September 1995 in the amount of (\$5,044.63).


<u>Contractor Proposal</u>	<u>Government Estimate</u>	<u>Cost Difference</u>
(2,362.12)	(\$5,044.63)	(\$2,682.51)

5. COST DIFFERENCES: The contractor's credits for removing and disposing of 17 feet of concrete cap is less than half that of the Government estimate. Also, no labor and equipment was added to the work that would have been performed by the prime.

On the additions, the cost of concrete anchors is \$8.00 each higher, no plastic sealant is required and the labor and equipment is not in order for the work to be performed.

6. OBJECTIVE: The objective of this negotiation is to present the costs differences to the contractor and reach a fair and equitable settlement.


JSM Fidel Perez
Lead Negotiator


Chester Ashley
Administrative Contracting Officer

Reasonable Contract Estimate

Project: DACW29-94-C-0079, CIN 06
 Description: INCREASING "NO WORK AREA"

Worksheet no.	Description	Estimated Quantity	Unit	Unit Price	Estimated Amount
1	Increase No work area	1	LS	(\$5,044.63)	(\$5,044.63)
					Total: (\$5,044.63)
					Estimator: FP <i>FP</i> Date: 26 Sep 95
					Checker: <i>JM</i> Date:

PLAN OF OPERATIONS
CONTRACT 94-C-0079

I. DELETION OF WORK:

A. ERECTION OF TWO CONCRETE COLLARS _ materials will be shown on the spreadsheet. The labor to form and pour these two collars is:

carpenters 12 hours
concrete finishers 10 hours

B. REMOVAL OF CONCRETE CAP: no materials required. The equipment and labor is:

backhoe and hammer	1 @ 8 hours	
6 C. Y. truck	1 @ 8 hours	
operator	1 @ 8 hours	
laborer	3 @ 8 hours	16 hrs operator
Truck driver	1 @ 8 hours	

C. DELETE DRIVING OF 10 EACH AZ-18 SHEET PILING: the materials required is 2 steel casings. The equipment and labor is:

backhoe and hammer	1 @ 12 hours	
pile driver	2 @ 12 hours	24 hrs
operator	1 @ 12 hours	12 hrs

D. PULLING 11 EACH AZ - 18 SHEET PILING: no materials required. The equipment and labor is:

backhoe and hammer	1 @ 14 hours	
pile driver	2 @ 14 hours	28
operator	1 @ 14 hrs	14

E. REMOVAL & REPLACEMENT OF EXISTING FENCE: no materials or equipment required. The labor is:

laborer 2 @ 12 hours

Carpenter - 12 hrs
laborer - 24 hrs + 24 hrs = 48 hrs
conc fin - 10 hrs

II. ADDITION OF WORK:

A. CUT FLOOD SIDE PILING FOR EXISTING FL - 340 LINE: no materials required.
The additional labor is:

welder 1 @ 2 hours *noted*

B. SAW CUT GROOVE AND MAKE SPECIAL CONNECTION:

MATERIALS & LABOR

:

1. retaining bar; carpenter- 4 hours
2. 1/2" X 36" X 11.5" long neoprene
3. 1/2" X 5-1/4" concrete anchor bolts - 9 required
4. Connect neoprene to the sheet pile; welder - 8 hours
5. 1/2 X 3 bolts - 76 required
6. Saw cut groove in concrete - carpenter 10 hours

Carpenters + 4 + 10 = 14 hours
Conc tid

Reasonable Contract Estimate Worksheet - Equipment and Labor

Project:
 DACW29-94-C-0079, CIN 06
 Increase No work area

Unit of Equipment	No.	Hours	Rate	Amount
Chevy Pickup '91	1	24	7.50	180.00
Backhoe	1	34	10.93	371.62
Vibratory Hammer	1	26	26.94	700.44
Dump truck (6 cy)	1	8	35.00	280.00
Jack Hammer & compressor For Backhoe (DAILY RATE)	1	1	260.00	260.00
Subtotal:				1,792.06
Mobilization and Demobilization:				
Small Tools:	0.00%	of labor:		0.00
Total Equipment Cost:				1,792.06
Labor	No.	Hours	Rate	Amount
Carpenter ✓ <i>12-14 = -2</i>	1	-2	20.73	(41.47)
Laborer ✓	1	48	10.56	506.69
Concrete Finisher	1	10	18.51	185.08
Operator ✓	1	34	16.25	552.64
Pile Driver ✓	1	52	17.93	932.57
Welder ✓	1	-10	17.93	(179.34)
Total Labor Cost:				1,956.17
Total equipment and labor:				3,748.23
Remarks:		Date:	Estimator:	FP
			Checker:	

Reasonable Contract Estimate - Detail Summary Sheet:

Prime Contractor

Project:
 DACW29-94-C-0079, CIN 06
 INCREASING "NO WORK AREA"

Bid Item			Equip	Mob & Demob	Labor	Mat'ls	Supply	Sub Total	Dist 20.08%	Total Cost	Unit Cost	Amount
Designation	Qty	Unit										
Increase No work area	1	LS	\$1,792.06		\$1,956.17	\$452.84		\$4,201.07	\$843.56	\$5,044.63	\$5,044.63	\$5,044.63
Overhead	10.00%											
Profit	7.55%											
Bond	1.50%											
Total:	20.08%		\$1,792.06		\$1,956.17	\$452.84		\$4,201.07	\$843.56	\$5,044.63		\$5,044.63

Reasonable Contract Estimate Worksheet - Material and Supplies

Project:
 DACW29-94-C-0079, CIN 06
 Increase No work area

Material	Unit	Quantity	Price	Amount
CONCRETE	CY	7.00	40.00	280.00
REBARS	LBS	761.00	0.45	342.45
1/2" X 36 NEOPRENE	FT	(11.50)	18.00	(207.00)
Sales Tax			9.00%	37.39
Total				452.84
Supplies	Unit	Quantity	Price	Amount
9 % Tax				
Total Supplies Cost				
Total Material and Supplies:				452.84
Remarks:		Date:	Estimator:	FP
			Checker:	

Wage Rate Calculations

Project:
 DACW29-94-C-0079, CIN 06
 INCREASING "NO WORK AREA"

Location:
 Operational Shifts:

Estimator: F Perez Checker:

Craft Description (a)	Basic hourly rate (b)	Overtime		Sub total (b + d) (e)	Taxes & Ins		Sub total (e + g) (h)	Fringe Benefits (i)	Travel or Subsist (j)	Total Cost (h+i+j) (k)
		Mult of (b) (c)	Amt. (b x c) (d)		% of (e) (f)	Amt. (e x f) (g)				
Carpenter	14.81			14.81	0.40	5.92	20.73			20.73
Laborer	7.54			7.54	0.40	3.02	10.56			10.56
Concrete Finisher	13.22			13.22	0.40	5.29	18.51			18.51
Operator	11.61			11.61	0.40	4.64	16.25			16.25
Pile Driver	12.81			12.81	0.40	5.12	17.93			17.93
Welder	12.81			12.81	0.40	5.12	17.93			17.93

Profit Factor

Prime Contractor

Project: DACW29-94-C-0079, CIN 06
Description: INCREASING "NO WORK AREA"

Estimator: FP
Checker:

Factor	Rate	Weight (0.03-0.012)	Value
1. Degree of Risk	20	0.070	1.40%
2. Relative Difficulty of Work	15	0.070	1.05%
3. Size of Job	15	0.120	1.80%
4. Period of Performance	15	0.030	0.45%
5. Contractor's Investment	5	0.075	0.38%
6. Assistance by Government	5	0.120	0.60%
7. Subcontracting	25	0.075	1.88%
	Profit Factor:		7.55%

Reasons for Weights Assigned

1. Average
2. Average
3. Less than \$100,000.00
4. Short duration
5. Average
6. No assistance
7. Subcontracting

Reasonable Contract Estimate

Project: DACW29-94-C-0079, CIN 06
Description: INCREASING "NO WORK AREA"

Worksheet no.	Description	Estimated Quantity	Unit	Unit Price	Estimated Amount
1	Increase No work area	1	LS	\$7,205.77	\$7,205.77
					Total: \$7,205.77
					Estimator: FP <i>FP</i> Date: <i>26 Sep 95</i>
					Checker: Date:

Reasonable Contract Estimate - Detail Summary Sheet:

Prime Contractor

Project:
 DACW29-94-C-0079, CIN 06
 INCREASING "NO WORK AREA"

Bid Item			Equip	Mob & Demob	Labor	Mat'ls	Supply	Sub Total	Dist 20.08%	Total Cost	Unit Cost	Amount
Designation	Qty	Unit										
Increase No work area	1	LS	\$3,612.06		\$2,388.77			\$6,000.83	\$1,204.94	\$7,205.77	\$7,205.77	\$7,205.77
Overhead	10.00%											
Profit	7.55%											
Bond	1.50%											
Totals	Total:	20.08%	\$3,612.06		\$2,388.77			\$6,000.83	\$1,204.94	\$7,205.77		\$7,205.77

Reasonable Contract Estimate Worksheet - Equipment and Labor

Project:
 DACW29-94-C-0079, CIN 06
 Increase No work area

Unit of Equipment	No.	Hours	Rate	Amount
Chevy Pickup '91	1	24	7.50	180.00
Backhoe	1	34	10.93	371.62
Vibratory Hammer	1	26	26.94	700.44
Dump truck (6 cy)	1	8	35.00	280.00
Jack Hammer & compressor For Backhoe	1	8	260.00	2,080.00
Subtotal:				3,612.06
Mobilization and Demobilization:				
Small Tools:	0.00%	of labor:		0.00
Total Equipment Cost:				3,612.06
Labor	No.	Hours	Rate	Amount
Carpenter	1	12	20.73	248.81
Laborer	1	48	10.56	506.69
Concrete Finisher	1	8	18.51	148.06
Operator	1	34	16.25	552.64
Pile Driver	1	52	17.93	932.57
Total Labor Cost:				2,388.77
Total equipment and labor:				6,000.83
Remarks:			Date:	Estimator: FP
				Checker:

Wage Rate Calculations

Project:
 DACW29-94-C-0079, CIN 06
 INCREASING "NO WORK AREA"

Location:
 Operational Shifts: Estimator: F Perez Checker:

Craft Description (a)	Basic hourly rate (b)	Overtime		Sub total (b + d) (e)	Taxes & Ins		Sub total (e + g) (h)	Fringe Benefits (i)	Travel or Subsist (j)	Total Cost (h + i + j) (k)
		Mult of (b) (c)	Amt. (b x c) (d)		% of (e) (f)	Amt. (e x f) (g)				
					0.40					
					0.40					
Carpenter	14.81			14.81	0.40	5.92	20.73			20.73
Laborer	7.54			7.54	0.40	3.02	10.56			10.56
Concrete Finisher	13.22			13.22	0.40	5.29	18.51			18.51
Operator	11.61			11.61	0.40	4.64	16.25			16.25
Pile Driver	12.81			12.81	0.40	5.12	17.93			17.93

Profit Factor

Prime Contractor

Project: DACW29-94-C-0079, CIN 06
Description: INCREASING "NO WORK AREA"

Estimator: FP
Checker:

Factor	Rate	Weight (0.03-0.012)	Value
1. Degree of Risk	20	0.070	1.40%
2. Relative Difficulty of Work	15	0.070	1.05%
3. Size of Job	15	0.120	1.80%
4. Period of Performance	15	0.030	0.45%
5. Contractor's Investment	5	0.075	0.38%
6. Assistance by Government	5	0.120	0.60%
7. Subcontracting	25	0.075	1.88%
	Profit Factor:		7.55%

Reasons for Weights Assigned

1.	Average
2.	Average
3.	Less than \$100,000.00
4.	Short duration
5.	Average
6.	No assistance
7.	Subcontracting

94-79

Concrete Collar #2 (Dwg. 25)

3'-4" by 2'-0"
Top Elevation 14.4
Bottom Elevation 2.5

Concrete Volume

$$\begin{aligned} & (3'-4") (2'-0") (14.4 - 2.5) \\ & = (3.33') (2') (11.9') \\ & = 79.25 \text{ ft}^3 = \boxed{2.94 \text{ cy}} \end{aligned}$$

#6 Bars

$$(12 \text{ Bars}) (11.9') = \boxed{142.8 \text{ ft}}$$

#4 Ties

$$\begin{aligned} 12 \text{ ft} &= 13 \text{ ties} \\ 13 \text{ ties} & [2(3.33' + 2')] \\ 13 (10.66') & = \boxed{138.58 \text{ ft}} \end{aligned}$$

Total Collar #1 + #2

$$\begin{aligned} \text{Concrete Volume} &= 4.63 \text{ cy} + 2.94 \text{ cy} = \boxed{7.57 \text{ cy}} \\ \#6 \text{ Bars} &= 223.5 \text{ ft} + 142.8 \text{ ft} = \boxed{366.3 \text{ ft}} \\ \#4 \text{ Ties} &= 179.92 \text{ ft} + 138.58 \text{ ft} = \boxed{318.5 \text{ ft}} \end{aligned}$$

94-79

Concrete collar #1 (Dwg. 23)

4' - 8" by 2' - 3"
Top Elevation 14.4
Bottom Elevation 2.5

Concrete Volume

$$\begin{aligned} & (4' - 8") \times (2' - 3") \times (14.4 - 2.5) \\ & = (4.67') \times (2.25') \times (11.9') \\ & = 125.0 \text{ ft}^3 = \boxed{4.63 \text{ cy}} \end{aligned}$$

#6 Bars

$$\begin{aligned} & (15 \text{ Bars}) \times (11.9') + (15 \text{ Bars}) \times (3') \\ & = 178.5 + 45 \\ & = \boxed{223.5 \text{ ft}} \end{aligned}$$

#4 Ties

$$12 \text{ ft} = 13 \text{ #4 ties}$$

$$13 \text{ ties} \left[2 (4.67' + 2.25') \right]$$

$$13 (13.84') = \boxed{179.92 \text{ ft}}$$

13.84

ROUTING, SLIP - ACTION/SUSPENSE COPY
- SUSPENSE D :

CELMN-CD-NO	INITIAL	DATE
ASHLEY	<i>[Handwritten Signature]</i>	
BERNARD		
HABBAZ		
TUCKER		
SMITH		
ADAMS		

② CELMN-CD-NO-E - OFFICE ENGINEER

MORTON		
PEREZ		
SMILEY		
URBAN		
BRUNO		
HAGAN		
BLACKSTOCK		

CELMN-CD-NO-Q - LWR MISS RIVER & NO - VEN HP

FOGARTY		
GOINS		
DAVIS, D.		
CARR		
BLANCHARD		

CELMN-CD-NO-Q - LAKE PONT & CHAL AREA HP

DUHON		
BOUDREAUX		
WAGNER		
DAVIS, A.		
HARTLEY		

CELMN-CD-NO-Q - BY BONFOUCA RES OFC

MORGAN		
MONTEGUT		
BRAKEL		
SHERMAN		
SMALLWOOD		

CELMN-CD-NO-Q - SWP & VICINITY

HINKAMP		
BURGESS, C.		
DERBES		
HUTSON		
SCARABIN		

CELMN-CD-NO-Q - UPR MISS RIVER & W JEFF HP

CRUMHOLT		
LAUTO		

CONST DIV, CONST MGMT SEC
(FOR THE CONTRACT FILE)

NOAO FILE

REMARKS:



CONSTRUCTION COMPANY, INC.

September 27, 1995

FAXED AND MAILED

Department of the Army
New Orleans District Corps of Engineers
P. O. Box 60267
New Orleans, LA 70160-0267

Attn: Mr. Chester Ashley

Re: Contract No. DACW 29-94-C0079
London Avenue Outfall Canal
Mirabeau Ave. to Robert E. Lee
B&K Job No. 9402
USACOE CIN 06/B&K RFC 006

Gentlemen:

Per your letter of September 13, 1995 on CIN 06, Modify pipe sleeves at pipe crossings, enclosed herewith is our proposal for a credit of \$2,362.12 with breakdown.

If you have any questions, please give me a call.

Yours very truly,

B & K CONSTRUCTION COMPANY, INC.

H. B. Kenyon
H. B. Kenyon
President

HBK:mw
Encl.

cc: Mr. Fidel Perez, USACOE
Mr. Mike Tassin, B&K Construction

COECIN06

RECEIVED AT

SEP 27 1995

N. O. A. O.

CIN 06 MODIFY PIPE SLEEVES AT PIPE CROSSINGS

CREDIT RE-DRIVING 17 LF OF AZ-18 SHEETS ON EAST SIDE OF CANAL
BY PUMP STATION FROM STA 99+91 TO 100+08

1.	Credit sheet pile driving 17 X \$14.50 =	\$ 246.50
2.	Credit pulling up sheet piles from 99+74 to 99+91- 17'X \$5.00 =	85.00
3.	Credit 30' of electrical trench 30 X 2.00=	60.00
4.	Credit remove & dispose of 17' of concrete cap on wall 17'X 15.00 =	255.00
5.	Credit 4'-8" concrete wall tie-in 4.67 X 189.00/lf =	882.60
6.	Credit 3'-4" collar 3.33 X 189.00 =	629.37
7.	Credit cutting & disposing 17' of MP-112 Sheets 17'X 2.50 =	42.50
8.	Credit removing & replacing 40' of fence and gate at 12.33/lf & 390.00 for the gate	883.20
9.	Credit driving special corner sheet pile already purchased. 76 ea 7/8" Bolts @ 5.00= 1 ea 22' CZ-101	380.00 N/C
10.	Credit painting 17' pulled up sheets	816.00
11.	Credit electrical work	400.00
		=====
	Total Credits	4680.17

ADD ADDITIONAL WORK AT TIE-INS AS PER DRAWING NO 23 & 48

1.	Add 9 ea 1/2 x 5 1/4 concrete anchors w/retaining bar. 9 X 17.35 =	156.15
2.	Saw cut groove in existing wall 4.5' x 4" (min)	125.00
3.	11.5 lf of 1/2" x 36" wide neoprene @ 21.50/lf	236.50
4.	Plastic sealant 4 gallons @ 56.00/gall	224.00
5.	Special sheet pile connection 76 ea 1/2" bolts @ 3.90= 1 ea CZ101	296.40 N/C
6.	Labor & Equipment 3 men 2 days w/580 Case	1000.00
7.	Notch existing AZ-18 Sheets to accommodate the electrical cable. 16' x 7.50/lf =	280.00
		=====
		2318.05

TOTAL ADDITIONAL ITEMS	2318.05
TOTAL CREDITED ITEMS	<4680.17>
CREDIT TO USCE	<2362.12>



CONSTRUCTION COMPANY, INC.

September 27, 1995

FAXED AND MAILED

Department of the Army
New Orleans District Corps of Engineers
P. O. Box 60267
New Orleans, LA 70160-0267

Attn: Mr. Chester Ashley

Re: Contract No. DACW 29-94-C0079
London Avenue Outfall Canal
Mirabeau Ave. to Robert E. Lec
B&K Job No. 9402
USACOE CIN 06/B&K RFC 006

Gentlemen:

Per your letter of September 13, 1995 on CIN 06, Modify pipe sleeves at pipe crossings, enclosed herewith is our proposal for a credit of \$2,362.12 with breakdown.

If you have any questions, please give me a call.

Yours very truly,

B & K CONSTRUCTION COMPANY, INC.

H. B. Kenyon
H. B. Kenyon
President

HBK:mw
Encl.

cc: Mr. Fidel Perez, USACOE
Mr. Mike Tassin, B&K Construction

COECIN06

CIN 06 MODIFY PIPE SLEEVES AT PIPE CROSSINGS

CREDIT RE-DRIVING 17 LF OF AZ-18 SHEETS ON EAST SIDE OF CANAL BY PUMP STATION FROM STA 99+91 TO 100+08

	20	29,00		
1.	Credit sheet pile driving 17 X \$14.50 =		\$ 246.50	
2.	Credit pulling up sheet piles from 99+74 to 99+91- 17'X \$5.00 =		85.00	
3.	Credit 30' of electrical trench 30 X 2.00=		60.00	
4.	Credit remove & dispose of 17' of concrete cap on wall 17'X 15.00 =		255.00	low 500
5.	Credit 4'-8" concrete wall tie-in 4.67 X 189.00/lf =		882.60	
6.	Credit 3'-4" collar 3.33 X 189.00 =		629.37	
7.	Credit cutting & disposing 17' of MP-112 Sheets 17'X 2.50 =		42.50	
8.	Credit removing & replacing 40' ^{25'} of fence and gate at 12.33/lf & 390.00 for the gate		883.20	
9.	Credit driving special corner sheet pile already purchased. 76 ea 7/8" Bolts @ 5.00=		380.00	
	1 ea 22' CZ-101		N/C	
10.	Credit painting 17' pulled up sheets		816.00	
11.	Credit electrical work		400.00	
	Labor & Equipment		=====	
	Total Credits		4680.17	5031.21

ADD ADDITIONAL WORK AT TIE-INS AS PER DRAWING NO 23 & 48

	7.35			
1.	Add 9 ea 1/2 x 5 1/4 concrete anchors w/retaining bar. 9 X 17.35 =		66.15	High
2.	Saw cut groove in existing wall 4.5' x 4" (min)		156.15	
3.	11.5 lf of 1/2" x 36" wide neoprene @ 21.50/lf		236.50	check
4.	Plastic sealant 4 gallons @ 56.00/gall		224.00	Deleted 12'
5.	Special sheet pile connection 76 ea 1/2" bolts @ 3.90=		296.40	High
	1 ea CZ101		N/C	
6.	Labor & Equipment 3 men 2 days w/580 Case		1000.00	?
7.	Notch existing AZ-18 Sheets to accommodate the electrical cable. 16' x 7.50/lf =		280.00	High
			=====	
			2318.05	1207.65
			12-	
				3823.57
TOTAL ADDITIONAL ITEMS	2318.05			
TOTAL CREDITED ITEMS	<4680.17>			
CREDIT TO USCE	<2362.12>			

overhead 13.4
 Profit 7.5
 Bond 1.0

\$5,100.0 per
 B. Kanyon
 on 17 Oct 95

ROUTING SLIP - ACTION/SUSPENSE COPY
 SUSPENSE DATE:

CELMN-CD-NO	INITIAL	DATE
ASHLEY	<i>[Signature]</i>	
BERNARD		
HABBAZ		
TUCKER		
SMITH		
ADAMS		

CELMN-CD-NO-E - OFFICE ENGINEER

<i>2</i> MORTON	<i>[Signature]</i>	
PEREZ		
SMILEY		
URBAN		
BRUNO		
HAGAN		
BLACKSTOCK		

CELMN-CD-NO-Q - LWR MISS RIVER & NO - VEN HP

FOGARTY		
GOINS		
DAVIS, D.		
CARR		
BLANCHARD		

CELMN-CD-NO-Q - LAKE PONT & CHAL AREA HP

DUHON		
BOUDREAUX		
WAGNER		
DAVIS, A.		
HARTLEY		

CELMN-CD-NO-Q - BY BONFOUCA RES OFC

MORGAN		
MONTEGUT		
BRAKEL		
SHERMAN		
SMALLWOOD		

CELMN-CD-NO-Q - SWP & VICINITY

HINKAMP		
BURGESS, C.		
DERBES		
HUTSON		
SCARABIN		

CELMN-CD-NO-Q - UPR MISS RIVER & W JEFF HP

CRUMHOLT		
LAUTO		

CONST DIV, CONST MGMT SEC
 (FOR THE CONTRACT FILE)

NOAO FILE

REMARKS: *Received 9/12/95*

CELMN-CD-CS

Sept. 1, 1995

MEMORANDUM THRU *pk* Chief, Construction Division
FOR Area Engineer, New Orleans Area Office

SUBJECT: Contract DACW29-94-C-0079, Lake Pontchartrain, LA and Vicinity, High Level Plan, London Ave., East Bank, Orleans Parish, LA, CIN 06, Modify pipe sleeves at pipe crossings.

1. Enclosed is a request to change the southern limit of the "No Work" area on the east side of the canal at Pumping Station #4 from Sta. 100+11.29 EB/L to Sta. 99+69.22 EB/L. This change has been assigned CIN 06, and any further correspondence regarding this change should reference this number.
2. Request you take the necessary actions for completion of this change. The original enclosed documents and one copy of the plans shall be an enclosure to the modification package.
3. POC is Jim Berry at ext 1240.

Marsalis

WILLIAM R. MARSALIS
Chief, Contract Administration Branch

Enclosure

RECEIVED AT
SEP 1 1995
N.O.A.O.

MEMORANDUM FOR C/Construction Division

SUBJECT: Lake Pontchartrain, LA & Vicinity, High Level Plan, London Ave. Outfall Canal, Parallel Protection, Mirabeau Ave. to Leon C. Simon, East Bank, Mirabeau Ave. to Robert E. Lee Ave., West Bank, Orleans Parish, LA

1. It is requested that a modification request be issued on the subject project, contract number 94-C-0079.
2. The following information is provided for your use in preparing the modification:

- a. Description of Work.

- (1) The Change. Change the southern limit of the "No Work" area on the east side of the canal at Pumping Station #4 from Sta.100+11.29 EB/L to Sta. 99+69.22 EB/L. Eliminate two temporary concrete collars, two S&WB feeder line relocations, and driving and pulling AZ-18 sheet piling.

- (2) Contract Specifications.

- (a) Page C2F-1, para. C2F-1. Delete the last sentence, "The work also consists ...near Pumping Station No. 4.", in its entirety.

- (b) Page C2G-6, para. C2G-8.4.1. Delete the paragraph in its entirety.

- (c) Page C2G-10.

1. Para. C2G-11.1.2. Delete the paragraph in its entirety.

2. Para. C2G-11.1.5. Delete the last sentence, "No separate measurement ... pulled and cleaned up to elevation 14.4.", in its entirety.

- (d) Page C2G-11, para. C2G-11.2.2. Delete the paragraph in its entirety.

- (e) Page C16B-11, para. C16B-16.1.1.

1. In the first sentence, change "Sta. 99+91.07 EB/L" to "Sta. 99+69.22 EB/L"

2. Delete the second sentence, "From stations 99+91.07 to 100+17.54 ...during the construction.", in its entirety.

CELMN-ED-TM

25 Aug 95

SUBJECT: Lake Pontchartrain, LA & Vicinity, High Level Plan, London Ave. Outfall Canal, Parallel Protection, Mirabeau Ave. to Leon C. Simon, East Bank, Mirabeau Ave. to Robert E. Lee Ave., West Bank, Orleans Parish, LA

(f) Page C16B-12, para. C16B-16.1.3. Delete the second sentence, "From Sta. 99+88.47 ...during construction.", in its entirety.

(g) Page C16B-13, para. C16B-18.1. Delete the first sentence, "FL-422 and FL-340 on eastside .. to 100+17.54 EB/L.", in its entirety.

(3) Contract Drawings. Delete dwgs 12, 13, 15, 16, 20, 23, 24, 25, 39, 46, 48, and 51 of 73 in their entirety and replace with modified dwgs. 12, 13, 15, 16, 20, 23, 24, 25, 39, 46, 48, and 51 of 73.


b. Necessity for the Change. This work will be done as part of a subsequent project for fronting protection of Pumping Station No. 4.

c. Reason for the Omission from the Plans and Specifications. The necessity for this change was discovered subsequent to award of the contract.

3. The preliminary engineering cost estimate for the change estimated herein is a credit for \$15,000.

4. Point of contact is Angela DeSoto, x2733.

Encls (6 copies)
Dwgs. 12, 13, 15, 16, 20, 23, 24
25, 39, 46, 48, and 51 of 73
CF: (w/o encls)
CELMN-ED-C
CELMN-PP-P


W. EUGENE TICKNER
Chief, Engineering Division

September 13, 1995

New Orleans Area Office

SUBJECT: Contract Number DACW29-94-C-0079, Lake Pontchartrain, Louisiana and Vicinity, High Level Plan, London Avenue Outfall Canal, Parallel Protection, Mirabeau Avenue to Leon C. Simon, East Bank, Mirabeau Avenue to Robert E. Lee Avenue, West Bank, Orleans Parish, Louisiana, CIN 06, Modify pipe sleeves at pipe crossings.

B & K Construction Company Incorporated
19005 Highway 59
Mandeville, Louisiana 70448

out
Perez
CELMN-CD-NO

Morton *JM*
CELMN-CD-NO

Duhon
CELMN-CD-NO

Habbaz
CELMN-CD-NO

Bernard
CELMN-CD-NO

Ashley *d*
CELMN-CD-NO

Gentlemen:

The Government is proposing to modify the subject contract as authorized by the "CHANGES" Clause in the specifications by changing the limit of the "No Work" area on the east side of the canal at pumping station #4 from Sta. 100+11.29 EB/L to Sta. 99+69.22 EB/L. This change eliminates two temporary concrete collars, two S&WB feeder line relocations, and driving and pulling AZ-18 sheet piling.

In order to accomplish this change, the following revisions to the plans and specifications are proposed:

1. Contract Drawings. Delete dwgs 12, 13, 15, 16, 20, 23, 24, 25, 39, 46, 48, and 51 of 73 in their entirety and replace with modified dwgs. 12, 13, 15, 16, 20, 23, 24, 25, 39, 46, 48, and 51 of 73.

2. Contract Specifications.

(a) Page C2F-1, para. C2F-1. Delete the last sentence, "The work also consists...near Pumping Station No. 4," in its entirety.

(b) Page C2G-6, para. C2G-8.4.1. Delete the paragraph in its entirety.

(c) Page C2G-10.

1. Para. C2G-11.1.2. Delete the paragraph in its entirety.

2. Para C2G-11.1.5. Delete the last sentence, "No separate measurement...pulled and cleaned up to elevation 14.4," in its entirety.

(d) Page C2G-11, para. C2G-11.2.2. Delete the paragraph in its entirety.

(e) Page C16B-11, para. C16B-16.1.1.

1. In the first sentence, change "Sta. 99+91.07 EB/L" to "Sta. 99+69.22 EB/L."

2. Delete the second sentence, "From stations 99+91.07 to 100+17.54...during the construction," in its entirety.

(f) Page C16B-12, para. C16B-16.1.3. Delete the second sentence, "From Sta. 99+88.47...during construction," in its entirety.

(g) Page C16B-13, para. C16B-18.1. Delete the first sentence, "FL-422 and FL-340 on eastside...to 100+17.54 EB/L," in its entirety.

You are requested to furnish a proposal for this modification, in detail, in accordance with the contract clause entitled "MODIFICATION PROPOSALS - PRICE BREAKDOWN" (see enclosure 1), including any time reduction for the deletion of the work, no later than September 27, 1995. This change has been assigned CIN 06, any further correspondence relative thereto should make reference to this number.

Upon receipt of your proposal and evaluation by the Government, you will be contacted to establish a date for negotiations. This is not a notice to proceed with the change. Do not start work under this proposed change until you have been authorized to do so.

The point of contact for this modification is Mr. Fidel Perez at 862-1245.

Sincerely,

Chester Ashley
Administrative Contracting Officer

Enclosures

CF:
CELMN-CD-CC (Berry)
CELMN-CT
Project Engr (Wagner)
Office Engr (Perez)

REQUIRED DETAIL FOR PROPOSAL

All proposals should contain, but not be limited to, the following information:

1. Labor by craft, hours and rate, including fringe benefits and taxes, for all elements of work. Production factors should be provided where applicable.
2. Equipment by type, hours and rate with production data for all elements. Rented equipment should be identified separately.
3. Materials by quantity, cost and source.
4. Field overhead should be detailed sufficiently to permit ready identification of those elements which are incurred only when an adjustment in time is required.
5. Home office overhead (G&A) rate with detailed support.
6. A summary of total costs for each cost element (labor, equipment, materials and subcontracts).
7. Profit (not applicable to suspensions).
8. Subcontractor data must conform to the same requirements as the prime contractor.
9. If the change includes deleted work a credit to the government shall be prepared in the same detail as above.

If Cost and Pricing Data has been requested, additional information is to be provided as follows:

1. All cost or pricing data must be specifically identified as factual (f) or judgmental (j). Also, factual data used as a basis for developing judgmental data must be identified.
2. If you obtained or had available material or subcontractor's quotations or offers for lessor amounts then proposed, such quotations or offers should be identified with an explanation for selection of the larger cost element.
3. Location of all records used in the development of the proposal, including the name of the individual most familiar with the proposal, street address and telephone number.
4. Form SF 1411 must accompany all proposals requiring cost or pricing data.
5. The cost or pricing data must include all data used in development of the proposal. Such data must be accurate, complete and current.