

Change Number M-016-02-01	Federal Facility Agreement and Consent Order Change Control Form Do not use blue ink. Type or print using black ink.	Date 2/11/2002
Originator P. M. Knollmeyer, Assistant Manager Central Plateau		Phone 376-7435
Class of Change <input checked="" type="checkbox"/> I - Signatories <input type="checkbox"/> II - Executive Manager <input type="checkbox"/> III - Project Manager		
Change Title Modification of the M-016 Series Milestones		
Description/Justification of Change The Hanford Federal Facility Agreement and Consent Order (TPA) contains commitments for the U.S. Department of Energy (USDOE) to submit the 200 Area National Priority List (NPL) Remedial Investigation/Feasibility Study (RI/FS) Work Plans to complete the Investigation of Past-Practice Units by December 31, 2005 (Tri-Party Agreement Milestone M-013); complete all 200 Area Non-Tank Farm pre-Record of Decision (ROD) site investigations under approved work plan schedules by December 31, 2008 (Tri-Party Agreement Major Milestone M-015-00C); complete the remedial actions for all non-Tank Farm Operable Units by September 30, 2018 (Tri-Party Agreement Milestone M-016-00); and Submit Part B Permit Applications or Closure/Post Closure Plans for all Resource Conservation and Recovery Act (RCRA) Treatment, Storage, and Disposal (TSD) units (M-020-00) by February 28, 2004. USDOE, the U.S. Environmental Protection Agency, and the State of Washington, Department of Ecology (parties) have completed negotiations to modify the schedule for completion of non-Tank Farm Remedial Investigations/Remedial Actions in the Central Plateau. These negotiations were conducted in accordance with the Tri-Party Agreement and the parties will provide the stakeholders/public the opportunity to review the proposed changes prior to approval. The parties have agreed to a strategy for timely waste site remediation of the non-Tank Farm RCRA corrective actions and Comprehensive Environmental Response, Compensation, and Liability Act (CERCLA) past practice units for the Hanford Site Central Plateau. The agencies signed an Agreement in Principle (AIP) that requires the parties to sign a Tentative Agreement by January 31, 2002, and commits completion of public comment/review and agency approval no later than June 5, 2002. Continued on Pages 2.		
Impact of Change Modifies the M-016-00 milestone description and extends the M-016-00 completion date to coincide with single-shell tank farm closure (M-045-00).		
Affected Documents The Tri-Party Agreement Action Plan – Appendix D, as amended and Hanford site internal planning, management, and budget documents (e.g., USDOE and USDOE contractor Baseline Change Control documents; Multi Year Work Plans; Sitewide Systems Engineering Control documents; Project Management Plans; and, if appropriate, LDR requirements should the subject wastes be generated as a result of this modification).		
Approvals _____ K. A. Klein, RL Manager _____ Date _____ Approved _____ Disapproved _____ L. J. Iani, EPA Region 10 Administrator _____ Date _____ Approved _____ Disapproved _____ T. C. Fitzsimmons, Ecology Director _____ Date _____ Approved _____ Disapproved		

Description/Change (Continued)

Past-practice waste site remedial actions in the 200 Area must be closely coordinated with remedial/closure activities conducted in the Tank Farms and on major facilities. The 200 Area non-tank farm operable unit waste site investigations will be completed by December 31, 2008 under the M-015 series milestones and all source RODs are expected to be in place no later than 2010. Additionally, the parties recommend that the M-016-00 major milestone be extended to 2024 to coordinate non-Tank Farm remedial actions with single-shell tank farm closure. Tri-Party Agreement Milestone M-016-00A (Complete all 100 Area Remedial Actions by 12/31/2012 [proposed]) and M-016-00B (Complete all 300 Area Remedial Actions by 09/30/2018 [proposed]) are addressed as part of the River Corridor Tri-Party Agreement Negotiations and can be found in Tri-Party Agreement Change Request M-016-01-05 and M-016-01-06 currently in the public review process. Because all decontamination and decommissioning activities in the 100 Area are covered by proposed milestone M-016-00A, they are being stricken from M-016-00 milestone.

Modifications established by approval of this Tri-Party Agreement Change Request are denoted as ~~redline/strikeout~~ for deletions/modification and for new text.

<u>Milestone</u>	<u>Description</u>	<u>Date</u>
M-016-00	Complete Remedial Actions for all Non-Tank Farm Operable Units. Complete Decontamination and Decommissioning of all 100 Area Buildings and Structures (Except 105-B, 105-C, 105-D, 105-DR, 105-F, 105-H, 105-KE, 105-KW, and 105-N Buildings)	9/30/2018 9/30/2024